



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 20, 2025

Pay Estimate Created Date: February 18, 2025

Progress Estimate Number 12	Contract ID 240419-H07 Prime Contractor CSD Environmental Services, Inc.	Pay Period Start February 2, 2025 Pay Period End February 15, 2025	Original Contract Amount \$959,047.11 Net Change Order Amount \$0.00 Current Contract Amount \$959,047.11
---------------------------------------	---	---	--

Approval Date		By User
February 18, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	thomar1
February 18, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stottt1
February 19, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 1, 2025	May 1, 2025		50.72%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 1, 2024	May 1, 2024	
Letting Date	April 19, 2024	April 19, 2024	
Notice to Proceed Date	June 3, 2024	June 3, 2024	
Open to Traffic Date			
Work Began Date	October 2, 2024	October 2, 2024	

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
240419-H07			
Total Posted Items Pay	\$125,105.98	\$361,351.07	\$486,457.05
Gross Item Adjustments	(\$39,412.90)	\$135,780.86	\$96,367.96
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$85,693.08	\$497,131.93	\$582,825.01

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3850	0110	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$3,310.000	16.12	\$53,357.20
	0120	9031220	PIPE POSTS	LB	\$3.290	11,742.11	\$38,631.54
	0130	9035004A	SH-FLAT SHEET	SQFT	\$27.040	1,224.75	\$33,117.24
Project J9P3850 - Total							\$125,105.98
Overall - Total							\$125,105.98

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3850	0120	PIPE POSTS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$32,088.90)
	0130	SH-FLAT SHEET	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$7,324.00)
	0130	SH-FLAT SHEET	Material			-2,680.5	\$27.04	(\$72,480.72)
	0130	SH-FLAT SHEET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2,680.5	\$27.04	\$72,480.72
Total								(\$39,412.90)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on February 20, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3850	FAS S704(60)	Signing and pavement marking	Various	VARIOUS	near interchanges along Routes 60, 63, 67, 32, I-55, I-57, and I-155

Totals by Job Numbers			
J9P3850		This Estimate	Previous
	Posted Item Pay	\$125,105.98	\$361,351.07
	Gross Item Adjustments	(\$39,412.90)	\$135,780.86
	Gross Item Pay	\$85,693.08	\$497,131.93
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 20, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3850, Item 9035004A, Project Item Line Number 0130, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	PAL Material not entered by CO.	thomar1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-H07	J9P3850	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$110,171.00	\$0.00
		0001	0020	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0001	0030	6161005	CONSTRUCTION SIGNS	336.00	0.00	336.00	SQFT	96.00	\$12.00	\$1,152.00
		0001	0040	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	60.00	\$20.00	\$1,200.00
		0001	0050	6161030	TYPE III MOVEABLE BARRICADE	16.00	0.00	16.00	EA	0.00	\$500.00	\$0.00
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$48,818.79	\$36,614.09
		0001	0070	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	55.00	0.00	55.00	EA	45.00	\$479.94	\$21,597.30
		0001	0080	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	7.00	0.00	7.00	EA	2.00	\$500.00	\$1,000.00
		0001	0090	6200039	PREFORMED THERMOPLASTIC PAVEMENT MARKING, OFF RAMP WRONG WAY ARROW	316.00	0.00	316.00	EA	204.00	\$446.23	\$91,030.92
		0001	0100	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	74.00	0.00	74.00	EA	62.00	\$871.00	\$54,002.00
		0040	0110	9031010	CONCRETE FOOTINGS, EMBEDDED	68.60	0.00	68.60	CUYD	36.01	\$3,310.00	\$119,193.10
		0040	0120	9031220	PIPE POSTS	50,650.00	0.00	50,650.00	LB	26,334.36	\$3.29	\$86,640.04
		0040	0130	9035004A	SH-FLAT SHEET	5,361.00	0.00	5,361.00	SQFT	2,822.50	\$27.04	\$76,320.40
Project J9P3850 - Total Value Posted to Date as of Report Generated Date												\$500,749.86
240419-H07 Overall - Total Value Posted to Date as of Report Generated Date												\$500,749.86



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3850

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0110	9031010	CONCRETE FOOTINGS, EMBEDDED	2/3/25	2/5/25	0.13	CUYD	I-155 Pemiscot County exit 4 NB, Lt. DNE sign.	0		0			
				2/5/25	0.13	CUYD	I-155 Pemiscot County exit 4 NB, Lt. WW sign.	0		0			
				2/5/25	0.13	CUYD	I-155 Pemiscot County exit 4 NB, Rt. DNE sign.	0		0			
				2/5/25	0.13	CUYD	I-155 Pemiscot County exit 4 NB, Rt. WW sign.	0		0			
				2/5/25	0.13	CUYD	I-155 Pemiscot County exit 4 SB, Lt. DNE sign.	0		0			
				2/5/25	0.13	CUYD	I-155 Pemiscot County exit 4 SB, Lt. WW sign.	0		0			
				2/5/25	0.13	CUYD	I-155 Pemiscot County exit 4 SB, Rt. DNE sign.	0		0			
				2/5/25	0.13	CUYD	I-155 Pemiscot County exit 4 SB, Rt. WW sign.	0		0			
				2/5/25	0.13	CUYD	I-155 Pemiscot County exit 6 NB, Rt. DNE sign.	0		0			
				2/5/25	0.13	CUYD	I-155 Pemiscot County exit 6 NB, Rt. WW sign.	0		0			
				2/5/25	0.13	CUYD	I-155 Pemiscot County exit 6 SB, Rt. DNE sign.	0		0			
				2/5/25	0.13	CUYD	I-155 Pemiscot County exit 6 SB, Rt. WW sign.	0		0			
				2/5/25	0.13	CUYD	I-155 Pemiscot County exit 6 SB, Rt. DNE sign.	0		0			
				2/5/25	0.13	CUYD	I-155 Pemiscot County exit 6 SB, Rt. WW sign.	0		0			
				2/5/25	0.13	CUYD	I-55 Pemiscot County exit 14 SB Lt. DNE sign.	0		0			
				2/5/25	0.13	CUYD	I-55 Pemiscot County exit 14 SB Lt. WW sign.	0		0			
				2/5/25	0.13	CUYD	I-55 Pemiscot County exit 14 SB Rt. DNE sign.	0		0			
				2/5/25	0.13	CUYD	I-55 Pemiscot County exit 14 SB Rt. WW sign.	0		0			
				2/4/25	2/5/25	0.13	CUYD	I-55 Pemiscot County exit 1 NB, Lt. DNE sign.	0		0		
					2/5/25	0.13	CUYD	I-55 Pemiscot County exit 1 NB, Lt. WW sign.	0		0		
					2/5/25	0.13	CUYD	I-55 Pemiscot County exit 1 NB, Rt. DNE sign.	0		0		
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 1 NB, Rt. WW sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 1 SB, Lt. WW sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 1 SB, Rt. DNE sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 1 SB, Rt. WW sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 14 NB, Lt. DNE sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 14 NB, Lt. WW sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 14 NB, Rt. DNE sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 14 NB, Rt. WW sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 14 NB, Rt. DNE sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 14 NB, Rt. WW sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 14 NB, Rt. DNE sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 14 NB, Rt. WW sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 4 SB, Lt. WW sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 4 SB, Rt. DNE sign.	0		0			
			2/5/25		0.13	CUYD	I-55 Pemiscot County exit 4 SB, Rt. WW sign.	0		0			
			2/5/25		2/6/25	0.13	CUYD	I-57 Mississippi County exit 10 NB, Lt. WW sign.	0		0		
					2/6/25	0.13	CUYD	I-57 Mississippi County exit 10 NB, Rt. DNE sign.	0		0		
					2/6/25	0.13	CUYD	I-57 Mississippi County exit 10 NB, Rt. WW sign.	0		0		
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 10 SB, Lt. DNE sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 10 SB, Lt. WW sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 10 SB, Rt. DNE sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 10 SB, Rt. WW sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 12 NB, Lt. WW sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 12 NB, Rt. DNE sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 12 NB, Rt. WW sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 12 SB, Lt. WW sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 12 SB, Rt. DNE sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 12 SB, Rt. WW sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 4 NB, Lt. DNE sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 4 NB, Lt. WW sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 4 SB, Lt. DNE sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 4 SB, Lt. WW sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 4 SB, Rt. DNE sign.	0		0			
				2/6/25	0.13	CUYD	I-57 Mississippi County exit 4 SB, Rt. WW sign.	0		0			
				2/10/25	2/11/25	0.13	CUYD	US-60 New Madrid County exit US-61, EB, Lt. DNE sign	0		0		
					2/11/25	0.13	CUYD	US-60 New Madrid County exit US-61, EB, Lt. WW sign	0		0		
2/11/25	0.13	CUYD	US-60 New Madrid County exit US-61, EB, Rt. DNE sign		0		0						
2/11/25	0.13	CUYD	US-60 New Madrid County exit US-61, EB, Rt. WW sign		0		0						
2/11/25	0.13	CUYD	US-60 New Madrid County exit US-61, WB, Lt. DNE sign		0		0						
2/11/25	0.13	CUYD	US-60 New Madrid County exit US-61, WB, Lt. WW sign		0		0						
2/11/25	0.13	CUYD	US-60 New Madrid County exit US-61, WB, Rt. DNE sign		0		0						
2/11/25	0.13	CUYD	US-60 New Madrid County exit US-61, WB, Rt. WW sign		0		0						
2/11/25	0.13	CUYD	US-60 Stoddard County exit MO-25, EB, Lt. DNE sign		0		0						
2/11/25	0.13	CUYD	US-60 Stoddard County exit MO-25, EB, Lt. WW sign		0		0						
2/11/25	0.13	CUYD	US-60 Stoddard County exit MO-25, EB, Rt. DNE sign		0		0						
2/11/25	0.13	CUYD	US-60 Stoddard County exit MO-25, EB, Rt. WW sign		0		0						
2/11/25	0.13	CUYD	US-60 Stoddard County exit MO-25, WB, Lt. DNE sign		0		0						
2/11/25	0.13	CUYD	US-60 Stoddard County exit MO-25, WB, Lt. WW sign		0		0						
2/11/25	0.13	CUYD	US-60 Stoddard County exit MO-25, WB, Rt. DNE sign		0		0						



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0110	9031010	CONCRETE FOOTINGS, EMBEDDED	2/10/25	2/11/25	0.13	CUYD	US-60 Stoddard County exit MO-25, WB, Rt, WW sign	0		0		
				2/11/25	0.13	CUYD	US-60 Stoddard County exit One Mile Road, EB, Lt, DNE sign	0		0		
				2/11/25	0.13	CUYD	US-60 Stoddard County exit One Mile Road, EB, Lt, WW sign	0		0		
				2/11/25	0.13	CUYD	US-60 Stoddard County exit One Mile Road, EB, Rt, DNE sign	0		0		
				2/11/25	0.13	CUYD	US-60 Stoddard County exit One Mile Road, EB, Rt, WW sign	0		0		
				2/11/25	0.13	CUYD	US-60 Stoddard County exit One Mile Road, WB, Rt, DNE sign	0		0		
				2/11/25	0.13	CUYD	US-60 Stoddard County exit Rte AD, WB, Lt, DNE sign	0		0		
				2/11/25	0.13	CUYD	US-60 Stoddard County exit Rte AD, WB, Lt, WW sign	0		0		
				2/11/25	0.13	CUYD	US-60 Stoddard County exit Rte AD, WB, Rt, DNE sign	0		0		
				2/11/25	0.13	CUYD	US-60 Stoddard County exit Rte AD, WB, Rt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Butler County Exit Rte T EB, Lt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Butler County Exit Rte T EB, Lt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Butler County Exit Rte T EB, Rt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Butler County Exit Rte T EB, Rt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Butler County Exit Rte T WB, Lt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Butler County Exit Rte T WB, Lt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Butler County Exit Rte T WB, Rt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Butler County Exit Rte T WB, Rt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit MO-51 EB, Lt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit MO-51 EB, Lt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit MO-51 EB, Rt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit MO-51 EB, Rt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit MO-51 WB, Lt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit MO-51 WB, Lt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit MO-51 WB, Rt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit MO-51 WB, Rt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit Rte AD EB, Lt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit Rte AD EB, Lt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit Rte AD EB, Rt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit Rte AD EB, Rt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit Rte TT EB, Lt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit Rte TT EB, Lt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit Rte TT EB, Rt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit Rte TT EB, Rt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit Rte TT WB, Lt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit Rte TT WB, Lt, WW sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit Rte TT WB, Rt, DNE sign	0		0		
				2/13/25	0.13	CUYD	US-60 Stoddard County Exit Rte TT WB, Rt, WW sign	0		0		
				2/18/25	0.13	CUYD	US-67 Butler County Oak Grove RD NB, Rt, DNE sign.	0		0		
				2/18/25	0.13	CUYD	US-67 Butler County Oak Grove RD NB, Rt, WW sign.	0		0		
				2/18/25	0.13	CUYD	US-67 Butler County Oak Grove RD SB, Rt, DNE sign.	0		0		
				2/18/25	0.13	CUYD	US-67 Butler County Oak Grove RD SB, Rt, WW sign.	0		0		
				2/18/25	0.13	CUYD	US-67 Butler County Rte B EB, Lt, DNE sign.	0		0		
				2/18/25	0.13	CUYD	US-67 Butler County Rte B EB, Lt, WW sign.	0		0		
				2/18/25	0.13	CUYD	US-67 Butler County Rte B EB, Rt, DNE sign.	0		0		
				2/18/25	0.13	CUYD	US-67 Butler County Rte B EB, Rt, WW sign.	0		0		
				2/18/25	0.13	CUYD	US-67 Butler County Rte B WB, Lt, DNE sign.	0		0		
				2/18/25	0.13	CUYD	US-67 Butler County Rte B WB, Lt, WW sign.	0		0		
				2/18/25	0.13	CUYD	US-67 Butler County Rte B WB, Rt, DNE sign.	0		0		
				2/18/25	0.13	CUYD	US-67 Butler County Rte B WB, Rt, WW sign.	0		0		
0120	9031220	PIPE POSTS	2/3/25	2/5/25	91.19	LB	I-155 Pemiscot County exit 4 NB, Lt, WW sign.	0		0		
				2/5/25	91.19	LB	I-155 Pemiscot County exit 4 NB, Rt, WW sign.	0		0		
				2/5/25	91.19	LB	I-155 Pemiscot County exit 4 SB, Lt, WW sign.	0		0		
				2/5/25	91.19	LB	I-155 Pemiscot County exit 4 SB, Rt, WW sign.	0		0		
				2/5/25	91.19	LB	I-155 Pemiscot County exit 6 NB, Rt, WW sign.	0		0		
				2/5/25	91.19	LB	I-155 Pemiscot County exit 6 SB, Rt, WW sign.	0		0		
				2/5/25	91.19	LB	I-55 Pemiscot County exit 14 SB Lt, WW sign.	0		0		
				2/5/25	91.19	LB	I-55 Pemiscot County exit 14 SB Rt, WW sign.	0		0		
				2/5/25	94.09	LB	I-155 Pemiscot County exit 4 NB, Lt, DNE sign.	0		0		
				2/5/25	94.09	LB	I-155 Pemiscot County exit 4 NB, Rt, DNE sign.	0		0		
				2/5/25	94.09	LB	I-155 Pemiscot County exit 4 SB, Lt, DNE sign.	0		0		
				2/5/25	94.09	LB	I-155 Pemiscot County exit 4 SB, Rt, DNE sign.	0		0		
				2/5/25	94.09	LB	I-155 Pemiscot County exit 6 NB, Rt, DNE sign.	0		0		
				2/5/25	94.09	LB	I-155 Pemiscot County exit 6 SB, Rt, DNE sign.	0		0		
				2/5/25	94.09	LB	I-55 Pemiscot County exit 14 SB Lt, DNE sign.	0		0		
				2/5/25	94.09	LB	I-55 Pemiscot County exit 14 SB Rt, DNE sign.	0		0		
				2/4/25	2/5/25	91.19	LB	I-55 Pemiscot County exit 1 NB, Lt, WW sign.	0		0	
				2/5/25	91.19	LB	I-55 Pemiscot County exit 1 NB, Rt, WW sign.	0		0		
				2/5/25	91.19	LB	I-55 Pemiscot County exit 1 SB, Lt, WW sign.	0		0		
				2/5/25	91.19	LB	I-55 Pemiscot County exit 1 SB, Rt, WW sign.	0		0		
2/5/25	91.19	LB	I-55 Pemiscot County exit 14 NB, Lt, WW sign.	0		0						
2/5/25	91.19	LB	I-55 Pemiscot County exit 14 NB, Rt, WW sign.	0		0						
2/5/25	91.19	LB	I-55 Pemiscot County exit 4 NB, Lt, WW sign.	0		0						



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0120	9031220	PIPE POSTS	2/4/25	2/5/25	91.19	LB	I-55 Pemiscot County exit 4 NB, Rt. WW sign.	0		0			
				2/5/25	91.19	LB	I-55 Pemiscot County exit 4 SB, Lt. WW sign.	0		0			
				2/5/25	91.19	LB	I-55 Pemiscot County exit 4 SB, Rt. WW sign.	0		0			
				2/5/25	91.19	LB	I-55 Pemiscot County exit 8 NB, Rt. WW sign.	0		0			
				2/5/25	91.19	LB	I-55 Pemiscot County exit 8 SB, Rt. WW sign.	0		0			
				2/5/25	94.09	LB	I-55 Pemiscot County exit 1 NB, Lt. DNE sign.	0		0			
				2/5/25	94.09	LB	I-55 Pemiscot County exit 1 NB, Rt. DNE sign.	0		0			
				2/5/25	94.09	LB	I-55 Pemiscot County exit 1 SB, Rt. DNE sign.	0		0			
				2/5/25	94.09	LB	I-55 Pemiscot County exit 14 NB, Lt. DNE sign.	0		0			
				2/5/25	94.09	LB	I-55 Pemiscot County exit 14 NB, Rt. DNE sign.	0		0			
				2/5/25	94.09	LB	I-55 Pemiscot County exit 4 NB, Rt. DNE sign.	0		0			
				2/5/25	94.09	LB	I-55 Pemiscot County exit 4 SB, Rt. DNE sign.	0		0			
				2/5/25	94.09	LB	I-55 Pemiscot County exit 8 NB, Rt. DNE sign.	0		0			
				2/5/25	94.09	LB	I-55 Pemiscot County exit 8 SB, Rt. DNE sign.	0		0			
				2/5/25	2/6/25	91.19	LB	I-57 Mississippi County exit 10 NB, Lt. WW sign.	0		0		
					2/6/25	91.19	LB	I-57 Mississippi County exit 10 NB, Rt. WW sign.	0		0		
					2/6/25	91.19	LB	I-57 Mississippi County exit 10 SB, Lt. WW sign.	0		0		
					2/6/25	91.19	LB	I-57 Mississippi County exit 10 SB, Rt. WW sign.	0		0		
					2/6/25	91.19	LB	I-57 Mississippi County exit 12 NB, Lt. WW sign.	0		0		
					2/6/25	91.19	LB	I-57 Mississippi County exit 12 NB, Rt. WW sign.	0		0		
			2/6/25		91.19	LB	I-57 Mississippi County exit 12 SB, Lt. WW sign.	0		0			
			2/6/25		91.19	LB	I-57 Mississippi County exit 12 SB, Rt. WW sign.	0		0			
			2/6/25		91.19	LB	I-57 Mississippi County exit 4 NB, Lt. WW sign.	0		0			
			2/6/25		91.19	LB	I-57 Mississippi County exit 4 NB, Rt. WW sign.	0		0			
			2/6/25		91.19	LB	I-57 Mississippi County exit 4 SB, Lt. WW sign.	0		0			
			2/6/25		91.19	LB	I-57 Mississippi County exit 4 SB, Rt. WW sign.	0		0			
			2/6/25		94.09	LB	I-57 Mississippi County exit 10 NB, Lt. DNE sign.	0		0			
			2/6/25		94.09	LB	I-57 Mississippi County exit 10 NB, Rt. DNE sign.	0		0			
			2/6/25		94.09	LB	I-57 Mississippi County exit 10 SB, Lt. DNE sign.	0		0			
			2/6/25		94.09	LB	I-57 Mississippi County exit 10 SB, Rt. DNE sign.	0		0			
			2/10/25		2/11/25	91.19	LB	US-60 New Madrid County exit US-61, EB, Lt. WW sign	0		0		
					2/11/25	91.19	LB	US-60 New Madrid County exit US-61, EB, Rt. WW sign	0		0		
					2/11/25	91.19	LB	US-60 New Madrid County exit US-61, WB, Lt. WW sign	0		0		
					2/11/25	91.19	LB	US-60 New Madrid County exit US-61, WB, Rt. WW sign	0		0		
				2/11/25	91.19	LB	US-60 Stoddard County exit MO-25, EB, Lt. WW sign	0		0			
				2/11/25	91.19	LB	US-60 Stoddard County exit MO-25, EB, Rt. WW sign	0		0			
				2/11/25	91.19	LB	US-60 Stoddard County exit MO-25, WB, Lt. WW sign	0		0			
				2/11/25	91.19	LB	US-60 Stoddard County exit MO-25, WB, Rt. WW sign	0		0			
				2/11/25	91.19	LB	US-60 Stoddard County exit Rte AD, WB, Lt. WW sign	0		0			
				2/11/25	91.19	LB	US-60 Stoddard County exit Rte AD, WB, Rt. WW sign	0		0			
				2/11/25	94.09	LB	US-60 New Madrid County exit US-61, EB, Lt. DNE sign	0		0			
				2/11/25	94.09	LB	US-60 New Madrid County exit US-61, EB, Rt. DNE sign	0		0			
				2/11/25	94.09	LB	US-60 New Madrid County exit US-61, WB, Lt. DNE sign	0		0			
				2/11/25	94.09	LB	US-60 New Madrid County exit US-61, WB, Rt. DNE sign	0		0			
				2/11/25	94.09	LB	US-60 Stoddard County exit MO-25, EB, Lt. DNE sign	0		0			
				2/11/25	94.09	LB	US-60 Stoddard County exit MO-25, EB, Rt. DNE sign	0		0			
				2/11/25	94.09	LB	US-60 Stoddard County exit MO-25, WB, Lt. DNE sign	0		0			
				2/11/25	94.09	LB	US-60 Stoddard County exit MO-25, WB, Rt. DNE sign	0		0			
				2/11/25	94.09	LB	US-60 Stoddard County exit One Mile Road, WB, Rt. DNE sign	0		0			
				2/11/25	94.09	LB	US-60 Stoddard County exit Rte AD, WB, Lt. DNE sign	0		0			
				2/11/25	94.09	LB	US-60 Stoddard County exit Rte AD, WB, Rt. DNE sign	0		0			
				2/11/25	99.88	LB	US-60 Stoddard County exit One Mile Road, EB, Lt. WW sign	0		0			
				2/11/25	99.88	LB	US-60 Stoddard County exit One Mile Road, EB, Rt. WW sign	0		0			
				2/11/25	102.77	LB	US-60 Stoddard County exit One Mile Road, EB, Lt. DNE sign	0		0			
2/11/25	102.77	LB	US-60 Stoddard County exit One Mile Road, EB, Rt. DNE sign	0		0							
2/13/25	2/13/25	91.19	LB	US-60 Stoddard County Exit Rte AD EB, Lt WW sign	0		0						
	2/13/25	91.19	LB	US-60 Stoddard County Exit Rte AD EB, Rt WW sign	0		0						
	2/13/25	91.19	LB	US-60 Stoddard County Exit Rte TT EB, Lt WW sign	0		0						
	2/13/25	91.19	LB	US-60 Stoddard County Exit Rte TT EB, Rt WW sign	0		0						
	2/13/25	91.19	LB	US-60 Stoddard County Exit Rte TT WB, Lt WW sign	0		0						
	2/13/25	91.19	LB	US-60 Stoddard County Exit Rte TT WB, Rt WW sign	0		0						
	2/13/25	94.09	LB	US-60 Stoddard County Exit Rte AD EB, Lt DNE sign	0		0						
	2/13/25	94.09	LB	US-60 Stoddard County Exit Rte AD EB, Rt DNE sign	0		0						
	2/13/25	94.09	LB	US-60 Stoddard County Exit Rte TT EB, Lt DNE sign	0		0						
	2/13/25	94.09	LB	US-60 Stoddard County Exit Rte TT EB, Rt DNE sign	0		0						
	2/13/25	94.09	LB	US-60 Stoddard County Exit Rte TT WB, Lt DNE sign	0		0						
	2/13/25	94.09	LB	US-60 Stoddard County Exit Rte TT WB, Rt DNE sign	0		0						



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments				
0120	9031220	PIPE POSTS	2/13/25	2/13/25	99.88	LB	US-60 Butler County Exit Rte T EB, Lt WW sign	0		0						
				2/13/25	99.88	LB	US-60 Butler County Exit Rte T EB, Rt WW sign	0		0						
				2/13/25	99.88	LB	US-60 Butler County Exit Rte T WB, Lt WW sign	0		0						
				2/13/25	99.88	LB	US-60 Butler County Exit Rte T WB, Rt WW sign	0		0						
				2/13/25	99.88	LB	US-60 Stoddard County Exit MO-51 EB, Lt WW sign	0		0						
				2/13/25	99.88	LB	US-60 Stoddard County Exit MO-51 EB, Rt WW sign	0		0						
				2/13/25	99.88	LB	US-60 Stoddard County Exit MO-51 WB, Lt WW sign	0		0						
				2/13/25	99.88	LB	US-60 Stoddard County Exit MO-51 WB, Rt WW sign	0		0						
				2/13/25	102.77	LB	US-60 Butler County Exit Rte T EB, Lt DNE sign	0		0						
				2/13/25	102.77	LB	US-60 Butler County Exit Rte T EB, Rt DNE sign	0		0						
				2/13/25	102.77	LB	US-60 Butler County Exit Rte T WB, Lt DNE sign	0		0						
				2/13/25	102.77	LB	US-60 Butler County Exit Rte T WB, Rt DNE sign	0		0						
				2/13/25	102.77	LB	US-60 Stoddard County Exit MO-51 EB, Lt DNE sign	0		0						
				2/13/25	102.77	LB	US-60 Stoddard County Exit MO-51 EB, Rt DNE sign	0		0						
				2/13/25	102.77	LB	US-60 Stoddard County Exit MO-51 WB, Lt DNE sign	0		0						
				2/13/25	102.77	LB	US-60 Stoddard County Exit MO-51 WB, Rt DNE sign	0		0						
				2/14/25				2/18/25	91.19	LB	US-67 Butler County Oak Grove RD NB, Rt WW sign.	0		0		
								2/18/25	94.09	LB	US-67 Butler County Oak Grove RD NB, Rt DNE sign.	0		0		
								2/18/25	99.88	LB	US-67 Butler County Oak Grove RD SB, Rt WW sign.	0		0		
								2/18/25	99.88	LB	US-67 Butler County Rte B EB, Lt WW sign.	0		0		
			2/18/25					99.88	LB	US-67 Butler County Rte B EB, Rt WW sign.	0		0			
			2/18/25					99.88	LB	US-67 Butler County Rte B WB, Lt WW sign.	0		0			
			2/18/25					99.88	LB	US-67 Butler County Rte B WB, Rt WW sign.	0		0			
			2/18/25					102.77	LB	US-67 Butler County Oak Grove RD SB, Rt DNE sign.	0		0			
			2/18/25					102.77	LB	US-67 Butler County Rte B EB, Lt DNE sign.	0		0			
			2/18/25					102.77	LB	US-67 Butler County Rte B EB, Rt DNE sign.	0		0			
			0130	9035004A	SH-FLAT SHEET	2/3/25	2/5/25	8.75	SQFT	I-155 Pemiscot County exit 4 NB, Lt WW sign.	0		0			
							2/5/25	8.75	SQFT	I-155 Pemiscot County exit 4 NB, Rt WW sign.	0		0			
							2/5/25	8.75	SQFT	I-155 Pemiscot County exit 4 SB, Lt WW sign.	0		0			
							2/5/25	8.75	SQFT	I-155 Pemiscot County exit 4 SB, Rt WW sign.	0		0			
2/5/25	8.75	SQFT					I-155 Pemiscot County exit 6 NB, Lt WW sign.	0		0						
2/5/25	8.75	SQFT					I-155 Pemiscot County exit 6 NB, Rt WW sign.	0		0						
2/5/25	8.75	SQFT					I-155 Pemiscot County exit 6 SB, Lt WW sign.	0		0						
2/5/25	8.75	SQFT					I-155 Pemiscot County exit 6 SB, Rt WW sign.	0		0						
2/5/25	8.75	SQFT					I-55 Pemiscot County exit 14 SB Lt WW sign.	0		0						
2/5/25	8.75	SQFT					I-55 Pemiscot County exit 14 SB Rt WW sign.	0		0						
2/5/25	9.00	SQFT					I-155 Pemiscot County exit 4 NB, Lt DNE sign.	0		0						
2/5/25	9.00	SQFT					I-155 Pemiscot County exit 4 NB, Rt DNE sign.	0		0						
2/5/25	9.00	SQFT					I-155 Pemiscot County exit 4 SB, Lt DNE sign.	0		0						
2/5/25	9.00	SQFT					I-155 Pemiscot County exit 4 SB, Rt DNE sign.	0		0						
2/5/25	9.00	SQFT					I-155 Pemiscot County exit 6 NB, Lt DNE sign.	0		0						
2/5/25	9.00	SQFT					I-155 Pemiscot County exit 6 NB, Rt DNE sign.	0		0						
2/5/25	9.00	SQFT					I-155 Pemiscot County exit 6 SB, Lt DNE sign.	0		0						
2/5/25	9.00	SQFT					I-155 Pemiscot County exit 6 SB, Rt DNE sign.	0		0						
2/5/25	9.00	SQFT					I-55 Pemiscot County exit 14 SB Lt DNE sign.	0		0						
2/5/25	9.00	SQFT					I-55 Pemiscot County exit 14 SB Rt DNE sign.	0		0						
2/4/25							2/5/25	8.75	SQFT	I-55 Pemiscot County exit 1 NB, Lt WW sign.	0		0			
							2/5/25	8.75	SQFT	I-55 Pemiscot County exit 1 NB, Rt WW sign.	0		0			
							2/5/25	8.75	SQFT	I-55 Pemiscot County exit 1 SB, Lt WW sign.	0		0			
							2/5/25	8.75	SQFT	I-55 Pemiscot County exit 1 SB, Rt WW sign.	0		0			
							2/5/25	8.75	SQFT	I-55 Pemiscot County exit 14 NB, Lt WW sign.	0		0			
							2/5/25	8.75	SQFT	I-55 Pemiscot County exit 14 NB, Rt WW sign.	0		0			
							2/5/25	8.75	SQFT	I-55 Pemiscot County exit 4 SB, Lt WW sign.	0		0			
							2/5/25	8.75	SQFT	I-55 Pemiscot County exit 4 SB, Rt WW sign.	0		0			
							2/5/25	8.75	SQFT	I-55 Pemiscot County exit 4 NB, Lt WW sign.	0		0			
							2/5/25	8.75	SQFT	I-55 Pemiscot County exit 4 NB, Rt WW sign.	0		0			
2/5/25				2/5/25	8.75	SQFT	I-55 Pemiscot County exit 8 SB, Lt WW sign.	0		0						
				2/5/25	8.75	SQFT	I-55 Pemiscot County exit 8 SB, Rt WW sign.	0		0						
				2/5/25	9.00	SQFT	I-55 Pemiscot County exit 1 NB, Lt DNE sign.	0		0						
				2/5/25	9.00	SQFT	I-55 Pemiscot County exit 1 NB, Rt DNE sign.	0		0						
				2/5/25	9.00	SQFT	I-55 Pemiscot County exit 1 SB, Lt DNE sign.	0		0						
				2/5/25	9.00	SQFT	I-55 Pemiscot County exit 1 SB, Rt DNE sign.	0		0						
				2/5/25	9.00	SQFT	I-55 Pemiscot County exit 14 NB, Lt DNE sign.	0		0						
				2/5/25	9.00	SQFT	I-55 Pemiscot County exit 14 NB, Rt DNE sign.	0		0						
				2/5/25	9.00	SQFT	I-55 Pemiscot County exit 4 NB, Lt DNE sign.	0		0						
				2/5/25	9.00	SQFT	I-55 Pemiscot County exit 4 NB, Rt DNE sign.	0		0						
2/5/25	9.00	SQFT	I-55 Pemiscot County exit 8 NB, Lt DNE sign.	0		0										
2/5/25	9.00	SQFT	I-55 Pemiscot County exit 8 NB, Rt DNE sign.	0		0										
2/5/25	9.00	SQFT	I-55 Pemiscot County exit 8 SB, Lt DNE sign.	0		0										
2/5/25	9.00	SQFT	I-55 Pemiscot County exit 8 SB, Rt DNE sign.	0		0										
2/5/25	9.00	SQFT	I-57 Mississippi County exit 10 NB, Lt WW sign.	0		0										



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments			
0130	9035004A	SH-FLAT SHEET	2/5/25	2/6/25	8.75	SQFT	I-57 Mississippi County exit 10 NB, Rt. WW sign.	0		0					
				2/6/25	8.75	SQFT	I-57 Mississippi County exit 10 SB, Lt. WW sign.	0		0					
				2/6/25	8.75	SQFT	I-57 Mississippi County exit 10 SB, Rt. WW sign.	0		0					
				2/6/25	8.75	SQFT	I-57 Mississippi County exit 12 NB, Lt. WW sign.	0		0					
				2/6/25	8.75	SQFT	I-57 Mississippi County exit 12 NB, Rt. WW sign.	0		0					
				2/6/25	8.75	SQFT	I-57 Mississippi County exit 4 NB, Lt. WW sign.	0		0					
				2/6/25	8.75	SQFT	I-57 Mississippi County exit 4 NB, Rt. WW sign.	0		0					
				2/6/25	8.75	SQFT	I-57 Mississippi County exit 4 SB, Lt. WW sign.	0		0					
				2/6/25	8.75	SQFT	I-57 Mississippi County exit 4 SB, Rt. WW sign.	0		0					
				2/6/25	9.00	SQFT	I-57 Mississippi County exit 10 NB, Lt. DNE sign.	0		0					
				2/6/25	9.00	SQFT	I-57 Mississippi County exit 10 NB, Rt. DNE sign.	0		0					
				2/6/25	9.00	SQFT	I-57 Mississippi County exit 10 SB, Lt. DNE sign.	0		0					
				2/6/25	9.00	SQFT	I-57 Mississippi County exit 10 SB, Rt. DNE sign.	0		0					
				2/6/25	9.00	SQFT	I-57 Mississippi County exit 12 NB, Lt. DNE sign.	0		0					
				2/6/25	9.00	SQFT	I-57 Mississippi County exit 12 NB, Rt. DNE sign.	0		0					
				2/6/25	9.00	SQFT	I-57 Mississippi County exit 12 SB, Lt. DNE sign.	0		0					
				2/6/25	9.00	SQFT	I-57 Mississippi County exit 4 NB, Lt. DNE sign.	0		0					
				2/6/25	9.00	SQFT	I-57 Mississippi County exit 4 NB, Rt. DNE sign.	0		0					
				2/6/25	9.00	SQFT	I-57 Mississippi County exit 4 SB, Lt. DNE sign.	0		0					
				2/6/25	9.00	SQFT	I-57 Mississippi County exit 4 SB, Rt. DNE sign.	0		0					
			2/10/25				2/11/25	8.75	SQFT	US-60 New Madrid County exit US-61 EB, Lt. WW sign	0		0		
							2/11/25	8.75	SQFT	US-60 New Madrid County exit US-61 EB, Rt. WW sign	0		0		
							2/11/25	8.75	SQFT	US-60 New Madrid County exit US-61 WB, Lt. WW sign	0		0		
							2/11/25	8.75	SQFT	US-60 New Madrid County exit US-61 WB, Rt. WW sign	0		0		
							2/11/25	8.75	SQFT	US-60 Stoddard County exit MO-25 EB, Lt. WW sign	0		0		
							2/11/25	8.75	SQFT	US-60 Stoddard County exit MO-25 EB, Rt. WW sign	0		0		
							2/11/25	8.75	SQFT	US-60 Stoddard County exit MO-25 WB, Lt. WW sign	0		0		
							2/11/25	8.75	SQFT	US-60 Stoddard County exit MO-25 WB, Rt. WW sign	0		0		
							2/11/25	8.75	SQFT	US-60 Stoddard County exit One Mile Road EB, Lt. WW sign	0		0		
							2/11/25	8.75	SQFT	US-60 Stoddard County exit One Mile Road EB, Rt. WW sign	0		0		
							2/11/25	8.75	SQFT	US-60 Stoddard County exit One Mile Road WB, Rt. WW sign	0		0		
							2/11/25	8.75	SQFT	US-60 Stoddard County exit Rte AD, WB, Lt. WW sign	0		0		
							2/11/25	8.75	SQFT	US-60 Stoddard County exit Rte AD, WB, Rt. WW sign	0		0		
							2/11/25	9.00	SQFT	US-60 New Madrid County exit US-61 EB, Lt. DNE sign	0		0		
							2/11/25	9.00	SQFT	US-60 New Madrid County exit US-61 EB, Rt. DNE sign	0		0		
							2/11/25	9.00	SQFT	US-60 New Madrid County exit US-61 WB, Lt. DNE sign	0		0		
							2/11/25	9.00	SQFT	US-60 New Madrid County exit US-61 WB, Rt. DNE sign	0		0		
							2/11/25	9.00	SQFT	US-60 Stoddard County exit MO-25 EB, Lt. DNE sign	0		0		
							2/11/25	9.00	SQFT	US-60 Stoddard County exit MO-25 EB, Rt. DNE sign	0		0		
							2/11/25	9.00	SQFT	US-60 Stoddard County exit MO-25 WB, Lt. DNE sign	0		0		
			2/11/25	9.00	SQFT	US-60 Stoddard County exit MO-25 WB, Rt. DNE sign	0		0						
			2/11/25	9.00	SQFT	US-60 Stoddard County exit One Mile Road EB, Lt. DNE sign	0		0						
			2/11/25	9.00	SQFT	US-60 Stoddard County exit One Mile Road EB, Rt. DNE sign	0		0						
			2/11/25	9.00	SQFT	US-60 Stoddard County exit One Mile Road WB, Rt. DNE sign	0		0						
			2/11/25	9.00	SQFT	US-60 Stoddard County exit Rte AD, WB, Lt. DNE sign	0		0						
			2/11/25	9.00	SQFT	US-60 Stoddard County exit Rte AD, WB, Rt. DNE sign	0		0						
			2/13/25				2/13/25	8.75	SQFT	US-60 Butler County Exit Rte T EB, Lt WW sign	0		0		
							2/13/25	8.75	SQFT	US-60 Butler County Exit Rte T EB, Rt WW sign	0		0		
							2/13/25	8.75	SQFT	US-60 Butler County Exit Rte T WB, Lt WW sign	0		0		
							2/13/25	8.75	SQFT	US-60 Butler County Exit Rte T WB, Rt WW sign	0		0		
2/13/25	8.75	SQFT					US-60 Stoddard County Exit MO-51 EB, Lt WW sign	0		0					
2/13/25	8.75	SQFT					US-60 Stoddard County Exit MO-51 EB, Rt WW sign	0		0					
2/13/25	8.75	SQFT					US-60 Stoddard County Exit MO-51 WB, Lt WW sign	0		0					
2/13/25	8.75	SQFT					US-60 Stoddard County Exit MO-51 WB, Rt WW sign	0		0					
2/13/25	8.75	SQFT					US-60 Stoddard County Exit Rte AD EB, Lt WW sign	0		0					
2/13/25	8.75	SQFT					US-60 Stoddard County Exit Rte AD EB, Rt WW sign	0		0					
2/13/25	8.75	SQFT					US-60 Stoddard County Exit Rte TT EB, Lt WW sign	0		0					
2/13/25	8.75	SQFT					US-60 Stoddard County Exit Rte TT EB, Rt WW sign	0		0					
2/13/25	8.75	SQFT					US-60 Stoddard County Exit Rte TT WB, Lt WW sign	0		0					
2/13/25	8.75	SQFT					US-60 Stoddard County Exit Rte TT WB, Rt WW sign	0		0					
2/13/25	9.00	SQFT					US-60 Butler County Exit Rte T EB, Lt DNE sign	0		0					
2/13/25	9.00	SQFT					US-60 Butler County Exit Rte T EB, Rt DNE sign	0		0					
2/13/25	9.00	SQFT					US-60 Butler County Exit Rte T WB, Lt DNE sign	0		0					
2/13/25	9.00	SQFT					US-60 Butler County Exit Rte T WB, Rt DNE sign	0		0					
2/13/25	9.00	SQFT					US-60 Stoddard County Exit MO-51 EB, Lt DNE sign	0		0					
2/13/25	9.00	SQFT					US-60 Stoddard County Exit MO-51 EB, Rt DNE sign	0		0					
2/13/25	9.00	SQFT	US-60 Stoddard County Exit MO-51 WB, Lt DNE sign	0		0									
2/13/25	9.00	SQFT	US-60 Stoddard County Exit MO-51 WB, Rt DNE sign	0		0									
2/13/25	9.00	SQFT	US-60 Stoddard County Exit Rte AD EB, Lt DNE sign	0		0									
2/13/25	9.00	SQFT	US-60 Stoddard County Exit Rte AD EB, Rt DNE sign	0		0									
2/13/25	9.00	SQFT	US-60 Stoddard County Exit Rte TT EB, Lt DNE sign	0		0									
2/13/25	9.00	SQFT	US-60 Stoddard County Exit Rte TT EB, Rt DNE sign	0		0									



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0130	9035004A	SH-FLAT SHEET	2/13/25	2/13/25	9.00	SQFT	US-60 Stoddard County Exit Rte TT WB, Lt DNE sign	0		0			
			2/13/25	2/13/25	9.00	SQFT	US-60 Stoddard County Exit Rte TT WB, Rt DNE sign	0		0			
			2/14/25	2/18/25	8.75	SQFT	US-67 Butler County Oak Grove RD NB, Rt WW sign.	0		0			
			2/18/25	2/18/25	8.75	SQFT	US-67 Butler County Oak Grove RD NB, St WW sign.	0		0			
			2/18/25	2/18/25	8.75	SQFT	US-67 Butler County Rte B EB, Lt WW sign.	0		0			
			2/18/25	2/18/25	8.75	SQFT	US-67 Butler County Rte B EB, Rt WW sign.	0		0			
			2/18/25	2/18/25	8.75	SQFT	US-67 Butler County Rte B WB, Lt WW sign.	0		0			
			2/18/25	2/18/25	8.75	SQFT	US-67 Butler County Rte B WB, Rt WW sign.	0		0			
			2/18/25	2/18/25	9.00	SQFT	US-67 Butler County Oak Grove RD NB, Rt DNE sign.	0		0			
			2/18/25	2/18/25	9.00	SQFT	US-67 Butler County Oak Grove RD SB, Rt DNE sign.	0		0			
			2/18/25	2/18/25	9.00	SQFT	US-67 Butler County Rte B EB, Lt DNE sign.	0		0			
			2/18/25	2/18/25	9.00	SQFT	US-67 Butler County Rte B EB, Rt DNE sign.	0		0			
			2/18/25	2/18/25	9.00	SQFT	US-67 Butler County Rte B WB, Lt DNE sign.	0		0			
			2/18/25	2/18/25	9.00	SQFT	US-67 Butler County Rte B WB, Rt DNE sign.	0		0			

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 240419-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3850	0030	CONSTRUCTION SIGNS	Material		4	Oct 16, 2024	SYSTEM	(\$768.00)			
			- Total							(\$768.00)	
			Material - Total							(\$768.00)	
			MaterialCredit		5	Nov 4, 2024	SYSTEM	\$768.00			
			- Total							\$768.00	
			MaterialCredit - Total							\$768.00	
			0030 - Total							\$0.00	
J9P3850	0040	CHANNELIZER (TRIM LINE)	Material		4	Oct 16, 2024	SYSTEM	(\$800.00)			
			- Total							(\$800.00)	
			Material - Total							(\$800.00)	
			MaterialCredit		5	Nov 4, 2024	SYSTEM	\$800.00			
			- Total							\$800.00	
			MaterialCredit - Total							\$800.00	
			0040 - Total							\$0.00	
J9P3850	0070	PREF THERMO PVMT MARK, LT/RT ARROW	Construction Stockpile		4	Oct 16, 2024	SYSTEM	(\$534.65)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					5	Nov 4, 2024	SYSTEM	(\$2,405.94)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					6	Nov 18, 2024	SYSTEM	(\$712.87)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					9	Dec 31, 2024	SYSTEM	(\$356.43)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$4,009.89)
			Construction Stockpile - Total							(\$4,009.89)	
			Construction Stockpile STMI		2	Jul 16, 2024	SYSTEM	\$4,900.98	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$4,900.98
			Construction Stockpile STMI - Total							\$4,900.98	
			Material		4	Oct 16, 2024	SYSTEM	(\$2,879.64)			
				- Total							(\$2,879.64)
			Material - Total							(\$2,879.64)	
			MaterialCredit		5	Nov 4, 2024	SYSTEM	\$2,879.64			
				- Total							\$2,879.64
			MaterialCredit - Total							\$2,879.64	
0070 - Total							\$891.09				
J9P3850	0080	PREF THERMO PVMT MARKING, COMBO	Construction Stockpile		5	Nov 4, 2024	SYSTEM	(\$388.07)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$388.07)
			Construction Stockpile - Total							(\$388.07)	
			Construction Stockpile STMI		2	Jul 16, 2024	SYSTEM	\$1,358.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$1,358.25
Construction Stockpile STMI - Total							\$1,358.25				
0080 - Total							\$970.18				
J9P3850	0090	PREF THERMO PVMT MARK, OFF RAMP	Construction Stockpile		4	Oct 16, 2024	SYSTEM	(\$6,713.26)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					6	Nov 18, 2024	SYSTEM	(\$1,463.15)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					7	Dec 2, 2024	SYSTEM	(\$4,905.85)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					8	Dec 16, 2024	SYSTEM	(\$3,786.97)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$16,869.23)



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 240419-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3850	0090	PREF THERMO PVMT MARK, OFF RAMP	Construction Stockpile			2024						
					9	Dec 31, 2024	SYSTEM	(\$344.27)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					10	Jan 16, 2025	SYSTEM	(\$1,635.28)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total						(\$18,848.78)	
					Construction Stockpile - Total						(\$18,848.78)	
					Construction Stockpile STMI	2	Jul 16, 2024	SYSTEM	\$27,197.33	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$27,197.33			
					Construction Stockpile STMI - Total						\$27,197.33	
					Material	4	Oct 16, 2024	SYSTEM	(\$34,805.94)			
				- Total					(\$34,805.94)			
				Material - Total						(\$34,805.94)		
				MaterialCredit	5	Nov 4, 2024	SYSTEM	\$34,805.94				
			- Total					\$34,805.94				
				MaterialCredit - Total						\$34,805.94		
				0090 - Total							\$8,348.55	
			0120	PIPE POSTS	Construction Stockpile		10	Jan 16, 2025	SYSTEM	(\$2,923.28)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							11	Feb 3, 2025	SYSTEM	(\$33,275.65)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							12	Feb 18, 2025	SYSTEM	(\$32,088.90)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total					(\$68,287.83)	
						Construction Stockpile - Total					(\$68,287.83)	
							Construction Stockpile STMI	3	Sep 3, 2024	SYSTEM	\$138,416.58	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total						\$138,416.58	
						Construction Stockpile STMI - Total						\$138,416.58
	0120 - Total								\$70,128.75			
0130	SH-FLAT SHEET	Construction Stockpile				10	Jan 16, 2025	SYSTEM	(\$636.87)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				11	Feb 3, 2025	SYSTEM	(\$8,068.52)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				12	Feb 18, 2025	SYSTEM	(\$7,324.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total					(\$16,029.39)				
			Construction Stockpile - Total					(\$16,029.39)				
				Construction Stockpile STMI	1	Jul 1, 2024	SYSTEM	\$32,058.78	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total						\$32,058.78				
			Construction Stockpile STMI - Total						\$32,058.78			
			Material	10	Jan 16, 2025	SYSTEM	\$2,879.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				10	Jan 16, 2025	SYSTEM	(\$2,879.76)					
				11	Feb 3, 2025	SYSTEM	\$39,363.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				11	Feb 3, 2025	SYSTEM	(\$39,363.48)					
				12	Feb 18, 2025	SYSTEM	\$72,480.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				12	Feb 18, 2025	SYSTEM	(\$72,480.72)					



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 240419-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3850	0130	SH-FLAT SHEET	Material	- Total				\$0.00	
			Material - Total					\$0.00	
	0130 - Total							\$16,029.39	
J9P3850 - Total								\$96,367.96	
Overall - Total								\$96,367.96	



Contract Adjustments for Contract - 240419-H07

There are no contract adjustments to display for this contract.