



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 17, 2025

Progress Estimate Number 14	Contract ID 240419-H07	Pay Period Start March 2, 2025	Original Contract Amount \$959,047.11
	Prime Contractor CSD Environmental Services, Inc.	Pay Period End March 15, 2025	Net Change Order Amount \$0.00
			Current Contract Amount \$959,047.11

Approval Date				By User
March 17, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by			thomar1
March 17, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			stottt1
March 19, 2025	Reviewed and Approved at the Central Office Controllers Office Level by			ramses1
Original Completion Date May 1, 2025	Current Completion Date May 1, 2025	Actual Completion Date	% of Current Contract Amount Complete 75.02%	

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 1, 2024	May 1, 2024	
Letting Date	April 19, 2024	April 19, 2024	
Notice to Proceed Date	June 3, 2024	June 3, 2024	
Open to Traffic Date			
Work Began Date	October 2, 2024	October 2, 2024	

Contract Total Pay For Estimate No. 14			
	This Estimate	Previous	To Date
240419-H07			
Total Posted Items Pay	\$142,570.06	\$576,890.79	\$719,460.85
Gross Item Adjustments	(\$38,084.81)	\$77,964.89	\$39,880.08
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$654,855.68	\$759,340.93
Contract Total Payable This Estimate:	\$104,485.25		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3850	0030	6161005	CONSTRUCTION SIGNS	SQFT	\$12.000	96	\$1,152.00
	0070	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$479.940	6	\$2,879.64
	0080	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	EA	\$500.000	1	\$500.00
	0090	6200039	PREFORMED THERMOPLASTIC PAVEMENT MARKING, OFF RAMP WRONG WAY ARROW	EA	\$446.230	59	\$26,327.57
	0100	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	EA	\$871.000	12	\$10,452.00
	0110	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$3,310.000	13	\$43,030.00
	0120	9031220	PIPE POSTS	LB	\$3.290	9,675.09	\$31,831.05
	0130	9035004A	SH-FLAT SHEET	SQFT	\$27.040	976.25	\$26,397.80
Project J9P3850 - Total							\$142,570.06
Overall - Total							\$142,570.06

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3850	0070	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$534.66)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 17, 2025

Progress Estimate Number 14		Contract ID 240419-H07 Prime Contractor CSD Environmental Services, Inc.		Pay Period Start March 2, 2025 Pay Period End March 15, 2025		Original Contract Amount Net Change Order Amount Current Contract Amount		\$959,047.11 \$0.00 \$959,047.11
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3850	0080	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$194.04)
	0090	PREFORMED THERMOPLASTIC PAVEMENT MARKING, OFF RAMP WRONG WAY ARROW	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$5,077.99)
	0120	PIPE POSTS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$26,440.14)
	0130	SH-FLAT SHEET	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$5,837.98)
	0130	SH-FLAT SHEET	Material			-4,295.75	\$27.04	(\$116,157.08)
	0130	SH-FLAT SHEET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	4,295.75	\$27.04	\$116,157.08
Total								(\$38,084.81)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on March 20, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3850	FAS S704(60)	Signing and pavement marking	Various	VARIOUS	near interchanges along Routes 60, 63, 67, 32, I-55, I-57, and I-155

Totals by Job Numbers																																			
J9P3850	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$142,570.06</td><td>\$576,890.79</td><td>\$719,460.85</td></tr><tr><td>Gross Item Adjustments</td><td>(\$38,084.81)</td><td>\$77,964.89</td><td>\$39,880.08</td></tr><tr><td>Gross Item Pay</td><td>\$104,485.25</td><td>\$654,855.68</td><td>\$759,340.93</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>				This Estimate	Previous	To Date	Posted Item Pay	\$142,570.06	\$576,890.79	\$719,460.85	Gross Item Adjustments	(\$38,084.81)	\$77,964.89	\$39,880.08	Gross Item Pay	\$104,485.25	\$654,855.68	\$759,340.93	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																
Posted Item Pay	\$142,570.06	\$576,890.79	\$719,460.85																																
Gross Item Adjustments	(\$38,084.81)	\$77,964.89	\$39,880.08																																
Gross Item Pay	\$104,485.25	\$654,855.68	\$759,340.93																																
Incentive	\$0.00	\$0.00	\$0.00																																
Disincentive	\$0.00	\$0.00	\$0.00																																
Liquidated Damages	\$0.00	\$0.00	\$0.00																																
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 20, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3850, Item 9035004A, Project Item Line Number 0130, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Central office materials have not put in the inspection yet.	thomar1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-H07	J9P3850	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$110,171.00	\$27,542.75
		0001	0020	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0001	0030	6161005	CONSTRUCTION SIGNS	336.00	0.00	336.00	SQFT	192.00	\$12.00	\$2,304.00
		0001	0040	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	60.00	\$20.00	\$1,200.00
		0001	0050	6161030	TYPE III MOVEABLE BARRICADE	16.00	0.00	16.00	EA	0.00	\$500.00	\$0.00
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$48,818.79	\$36,614.09
		0001	0070	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	55.00	0.00	55.00	EA	51.00	\$479.94	\$24,476.94
		0001	0080	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	7.00	0.00	7.00	EA	3.00	\$500.00	\$1,500.00
		0001	0090	6200039	PREFORMED THERMOPLASTIC PAVEMENT MARKING, OFF RAMP WRONG WAY ARROW	316.00	0.00	316.00	EA	265.00	\$446.23	\$118,250.95
		0001	0100	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	74.00	0.00	74.00	EA	74.00	\$871.00	\$64,454.00
		0040	0110	9031010	CONCRETE FOOTINGS, EMBEDDED	68.60	0.00	68.60	CUYD	54.99	\$3,310.00	\$182,016.90
		0040	0120	9031220	PIPE POSTS	50,650.00	0.00	50,650.00	LB	40,408.55	\$3.29	\$132,944.13
		0040	0130	9035004A	SH-FLAT SHEET	5,361.00	0.00	5,361.00	SQFT	4,295.75	\$27.04	\$116,157.08
Project J9P3850 - Total Value Posted to Date as of Report Generated Date												\$719,460.84
240419-H07 Overall - Total Value Posted to Date as of Report Generated Date												\$719,460.84



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3850

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	6161005	CONSTRUCTION SIGNS	3/12/25	3/13/25	96.00	SQFT	CSD had more than 1 traffic control setup at once.	0		0		
0070	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	3/12/25	3/13/25	2.00	EA	US-67 St. Francois County Exit Rte K/MO-47 SB.	0		0		
				3/13/25	4.00	EA	US-67 St. Francois County Exit Rte K/MO-47 NB.	0		0		
0080	6200027	PREF THERMO PVMT MARKING, COMBO	3/12/25	3/13/25	1.00	EA	US-67 St. Francois County Exit Rte K/MO-47 NB.	0		0		
0090	6200039	PREF THERMO PVMT MARK, OFF RAMP	3/12/25	3/13/25	2.00	EA	MO-32 St. Francois County Exit Flat River Dr. EB. 1 at the WW sign and 1 at the DNE sign.	0		0		
				3/13/25	2.00	EA	US-67 St. Francois County Exit Old Orchard Rd. NB. 1 ww and 1 at DNE sign.	0		0		
				3/13/25	3.00	EA	US-67 Madison County Exit MO-72 NB. 1 at the WW sign and 1 at the DNE sign.	0		0		
				3/13/25	3.00	EA	US-67 Madison County Exit MO-72 SB. 1 at the WW sign and 1 at the DNE sign.	0		0		
				3/13/25	4.00	EA	MO-32 St. Francois County Exit Flat River Dr. WB. 2 at the DNE sign and 2 at the WW sign.	0		0		
				3/13/25	45.00	EA	I-55 Scott County Exits 67-111. Pay for the burnt arrows that are good now.	0		0		
0100	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	3/12/25	3/13/25	1.00	EA	I-55 New Madrid County Exit 32 NB	0		0		
				3/13/25	1.00	EA	I-55 New Madrid County Exit 40 NB	0		0		
				3/13/25	1.00	EA	I-55 New Madrid County Exit 40 SB	0		0		
				3/13/25	1.00	EA	I-55 New Madrid County Exit 44 NB	0		0		
				3/13/25	1.00	EA	I-55 New Madrid County Exit 44 SB	0		0		
				3/13/25	1.00	EA	I-55 Perry County Exit 135 NB.	0		0		
				3/13/25	1.00	EA	I-55 Perry County Exit 135 SB.	0		0		
				3/13/25	1.00	EA	US-67 St. Francois County Exit MO-32 NB.	0		0		
				3/13/25	2.00	EA	US-67 St. Francois County Exit MO-32 SB.	0		0		
				3/13/25	2.00	EA	US-67 St. Francois County Exit Rte K/MO-47 NB.	0		0		
0110	9031010	CONCRETE FOOTINGS, EMBEDDED	3/3/25	3/5/25	0.13	CUYD	I-55 St. Gene County Exit 154 NB, Lt DNE sign. (Installed 2/27/25)	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 154 NB, Lt WW sign. (Installed 2/27/25)	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 154 NB, Rt DNE sign. (Installed 2/27/25)	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 154 NB, Rt WW sign. (Installed 2/27/25)	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 154 SB, Lt DNE sign. (Installed 2/27/25)	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 154 SB, Lt WW sign. (Installed 2/27/25)	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 154 SB, Rt DNE sign. (Installed 2/27/25)	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 154 SB, Rt WW sign. (Installed 2/27/25)	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 157 NB, Lt DNE sign. (Installed 2/27/25)	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 157 NB, Lt WW sign. (Installed 2/27/25)	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 157 NB, Rt DNE sign. (Installed 2/27/25)	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 157 NB, Rt WW sign. (Installed 2/27/25)	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 157 SB, Lt DNE sign.	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 157 SB, Lt WW sign.	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 157 SB, Rt DNE sign.	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 157 SB, Rt WW sign.	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 162 NB, Lt DNE sign.	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 162 NB, Lt WW sign.	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 162 NB, Rt DNE sign.	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 162 NB, Rt WW sign.	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 162 SB, Lt WW sign.	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 162 SB, Rt DNE sign.	0		0		
				3/5/25	0.13	CUYD	I-55 St. Gene County Exit 162 SB, Rt WW sign.	0		0		
				3/5/25	0.13	CUYD	US-67 St. Francois County exit Old Orchard RD SB, Rt DNE sign.	0		0		
				3/5/25	0.13	CUYD	US-67 St. Francois County exit RTE- K/MO-47 SB, Lt DNE sign.	0		0		
				3/5/25	0.13	CUYD	US-67 St. Francois County exit RTE- K/MO-47 SB, Lt WW sign.	0		0		
				3/5/25	0.13	CUYD	US-67 St. Francois County exit RTE- K/MO-47 SB, Rt DNE sign.	0		0		
				3/5/25	0.13	CUYD	US-67 St. Francois County exit RTE- K/MO-47 SB, Rt WW sign.	0		0		
			3/4/25	3/5/25	0.13	CUYD	US- 67 St. Francois County Exit MO-8 SB, Lt DNE sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit MO-8 SB, Lt WW sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit MO-8 SB, Rt DNE sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit MO-8 SB, Rt WW sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit Old Orchard RD. NB, Lt DNE sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit Old Orchard RD. NB, Lt WW sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit Old Orchard RD. NB, Rt DNE sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit Old Orchard RD. NB, Rt WW sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit Parkway DR SB, Lt DNE sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit Parkway DR SB, Lt WW sign.	0		0		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0110	9031010	CONCRETE FOOTINGS, EMBEDDED	3/4/25	3/5/25	0.13	CUYD	US- 67 St. Francois County Exit Parkway DR SB, Rt DNE sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit Parkway DR SB, Rt WW sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit RTE -K/MO-47 NB, Lt DNE sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit RTE -K/MO-47 NB, Lt WW sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit RTE -K/MO-47 NB, Rt DNE sign.	0		0		
				3/5/25	0.13	CUYD	US- 67 St. Francois County Exit RTE -K/MO-47 NB, Rt WW sign.	0		0		
			3/6/25	3/10/25	0.13	CUYD	US- 67 St. Francois County Exit Fairgrounds DR. NB, Lt DNE sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit Fairgrounds DR. NB, Lt WW sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit Fairgrounds DR. NB, Rt DNE sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit Fairgrounds DR. NB, Rt WW sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit Fairgrounds DR. SB, Rt DNE sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit Fairgrounds DR. SB, Rt WW sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit MO-32. NB, Lt DNE sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit MO-32. NB, Lt WW sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit MO-32. NB, Rt DNE sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit MO-32. NB, Rt WW sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit MO-32. SB, Lt DNE sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit MO-32. SB, Lt WW sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit MO-32. SB, Rt DNE sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit MO-32. SB, Rt WW sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit MO-8. NB, Lt DNE sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit MO-8. NB, Lt WW sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit MO-8. NB, Rt DNE sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit MO-8. NB, Rt WW sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit Parkway DR. NB, Lt DNE sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit Parkway DR. NB, Lt WW sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit Parkway DR. NB, Rt DNE sign.	0		0		
				3/10/25	0.13	CUYD	US- 67 St. Francois County Exit Parkway DR. NB, Rt WW sign.	0		0		
			3/10/25	3/13/25	0.13	CUYD	US- 67 St. Francois County Exit Bray Rd. SB, Lt DNE sign.	0		0		
				3/13/25	0.13	CUYD	US- 67 St. Francois County Exit Bray Rd. SB, Lt WW sign.	0		0		
				3/13/25	0.13	CUYD	US- 67 St. Francois County Exit Bray Rd. SB, Rt DNE sign.	0		0		
				3/13/25	0.13	CUYD	US- 67 St. Francois County Exit Bray Rd. SB, Rt WW sign.	0		0		
				3/13/25	0.13	CUYD	US- 67 St. Francois County Exit MO-221. NB, Lt DNE sign.	0		0		
				3/13/25	0.13	CUYD	US- 67 St. Francois County Exit MO-221. NB, Lt WW sign.	0		0		
				3/13/25	0.13	CUYD	US- 67 St. Francois County Exit MO-221. NB, Rt DNE sign.	0		0		
				3/13/25	0.13	CUYD	US- 67 St. Francois County Exit MO-221. NB, Rt WW sign.	0		0		
				3/13/25	0.13	CUYD	US- 67 St. Francois County Exit MO-221. SB, Lt DNE sign.	0		0		
				3/13/25	0.13	CUYD	US- 67 St. Francois County Exit MO-221. SB, Lt WW sign.	0		0		
				3/13/25	0.13	CUYD	US- 67 St. Francois County Exit MO-221. SB, Rt DNE sign.	0		0		
				3/13/25	0.13	CUYD	US- 67 St. Francois County Exit MO-221. SB, Rt WW sign.	0		0		
				3/13/25	0.13	CUYD	US- 67 St. Francois County Exit Maple St. NB, Rt DNE sign.	0		0		
				3/13/25	0.13	CUYD	US- 67 St. Francois County Exit Maple St. NB, Rt WW sign.	0		0		
			3/11/25	3/17/25	0.13	CUYD	US- 67 Madison County Exit MO-72. NB, Lt WW sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit MO-72. NB, Rt DNE sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit MO-72. NB, Rt WW sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit MO-72. SB, Lt DNE sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit MO-72. SB, Lt WW sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit MO-72. SB, Rt DNE sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit MO-72. SB, Rt WW sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit Rte E. NB, Lt DNE sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit Rte E. NB, Lt WW sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit Rte E. NB, Rt DNE sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit Rte E. NB, Rt WW sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit Rte E. SB, Lt DNE sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit Rte E. SB, Lt WW sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit Rte E. SB, Rt DNE sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Madison County Exit Rte E. SB, Rt WW sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Wayne County Exit MO-34. NB, Lt DNE sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Wayne County Exit MO-34. NB, Lt WW sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Wayne County Exit MO-34. NB, Rt DNE sign.	0		0		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0110	9031010	CONCRETE FOOTINGS, EMBEDDED	3/11/25	3/17/25	0.13	CUYD	US- 67 Wayne County Exit MO-34. NB, Rt WW sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Wayne County Exit MO-34. SB, Lt DNE sign.	0		0		
				3/17/25	0.13	CUYD	US- 67 Wayne County Exit MO-34. SB, Rt DNE sign.	0		0		
0120	9031220	PIPE POSTS	3/3/25	3/5/25	91.19	LB	I-55 St. Gene County Exit 154 NB, Rt WW sign. (Installed 2/27/25)	0		0		
				3/5/25	91.19	LB	I-55 St. Gene County Exit 154 SB, Rt WW sign. (Installed 2/27/25)	0		0		
				3/5/25	91.19	LB	I-55 St. Gene County Exit 157 NB, Rt WW sign. (Installed 2/27/25)	0		0		
				3/5/25	91.19	LB	I-55 St. Gene County Exit 157 SB, Rt WW sign.	0		0		
				3/5/25	91.19	LB	I-55 St. Gene County Exit 162 NB, Rt WW sign.	0		0		
				3/5/25	91.19	LB	I-55 St. Gene County Exit 162 SB, Rt WW sign.	0		0		
				3/5/25	91.19	LB	US- 67 St. Francois County Exit RTE. K/MO-47 SB, Lt WW sign.	0		0		
				3/5/25	94.09	LB	I-55 St. Gene County Exit 154 NB, Rt DNE sign. (Installed 2/27/25)	0		0		
				3/5/25	94.09	LB	I-55 St. Gene County Exit 154 SB, Rt DNE sign. (Installed 2/27/25)	0		0		
				3/5/25	94.09	LB	I-55 St. Gene County Exit 157 NB, Rt DNE sign. (Installed 2/27/25)	0		0		
				3/5/25	94.09	LB	I-55 St. Gene County Exit 157 SB, Rt DNE sign.	0		0		
				3/5/25	94.09	LB	I-55 St. Gene County Exit 162 NB, Rt DNE sign.	0		0		
				3/5/25	94.09	LB	I-55 St. Gene County Exit 162 SB, Rt DNE sign.	0		0		
				3/5/25	94.09	LB	US- 67 St. Francois County Exit RTE. K/MO-47 SB, Lt DNE sign.	0		0		
				3/5/25	99.88	LB	I-55 St. Gene County Exit 154 NB, Lt WW sign. (Installed 2/27/25)	0		0		
				3/5/25	99.88	LB	I-55 St. Gene County Exit 154 SB, Lt WW sign. (Installed 2/27/25)	0		0		
				3/5/25	99.88	LB	I-55 St. Gene County Exit 157 NB, Lt WW sign. (Installed 2/27/25)	0		0		
				3/5/25	99.88	LB	I-55 St. Gene County Exit 157 SB, Lt WW sign.	0		0		
				3/5/25	99.88	LB	I-55 St. Gene County Exit 162 NB, Lt WW sign.	0		0		
				3/5/25	99.88	LB	I-55 St. Gene County Exit 162 SB, Lt WW sign.	0		0		
				3/5/25	99.88	LB	US- 67 St. Francois County Exit RTE. K/MO-47 SB, Rt WW sign.	0		0		
				3/5/25	102.77	LB	I-55 St. Gene County Exit 154 NB, Lt DNE sign. (Installed 2/27/25)	0		0		
				3/5/25	102.77	LB	I-55 St. Gene County Exit 154 SB, Lt DNE sign. (Installed 2/27/25)	0		0		
				3/5/25	102.77	LB	I-55 St. Gene County Exit 157 NB, Lt DNE sign. (Installed 2/27/25)	0		0		
				3/5/25	102.77	LB	I-55 St. Gene County Exit 157 SB, Lt DNE sign.	0		0		
				3/5/25	102.77	LB	I-55 St. Gene County Exit 162 NB, Lt DNE sign.	0		0		
				3/5/25	102.77	LB	US- 67 St. Francois County Exit Old Orchard RD SB, Rt DNE sign.	0		0		
				3/5/25	102.77	LB	US- 67 St. Francois County Exit RTE. K/MO-47 SB, Rt DNE sign.	0		0		
			3/4/25	3/5/25	91.19	LB	US- 67 St. Francois County Exit Old Orchard RD. NB, Lt WW sign.	0		0		
				3/5/25	91.19	LB	US- 67 St. Francois County Exit Old Orchard RD. NB, Rt WW sign.	0		0		
				3/5/25	91.19	LB	US- 67 St. Francois County Exit Parkway DR. SB, Lt DNE sign.	0		0		
				3/5/25	94.09	LB	US- 67 St. Francois County Exit Old Orchard RD. NB, Lt DNE sign.	0		0		
				3/5/25	94.09	LB	US- 67 St. Francois County Exit Old Orchard RD. NB, Rt DNE sign.	0		0		
				3/5/25	94.09	LB	US- 67 St. Francois County Exit Parkway DR. SB, Rt DNE sign.	0		0		
				3/5/25	99.88	LB	US- 67 St. Francois County Exit MO-8. SB, Lt WW sign.	0		0		
				3/5/25	99.88	LB	US- 67 St. Francois County Exit MO-8. SB, Rt WW sign.	0		0		
				3/5/25	99.88	LB	US- 67 St. Francois County Exit Parkway DR. SB, Lt WW sign.	0		0		
				3/5/25	99.88	LB	US- 67 St. Francois County Exit RTE -K/MO-47. NB, Lt WW sign.	0		0		
				3/5/25	99.88	LB	US- 67 St. Francois County Exit RTE -K/MO-47. NB, Rt WW sign.	0		0		
				3/5/25	102.77	LB	US- 67 St. Francois County Exit MO-8. SB, Lt DNE sign.	0		0		
			3/6/25	3/10/25	91.19	LB	US- 67 St. Francois County Exit Fairgrounds DR. NB, Rt WW sign.	0		0		
				3/10/25	91.19	LB	US- 67 St. Francois County Exit Fairgrounds DR. SB, Rt WW sign.	0		0		
				3/10/25	91.19	LB	US- 67 St. Francois County Exit MO-32. SB, Lt WW sign.	0		0		
				3/10/25	91.19	LB	US- 67 St. Francois County Exit MO-32. SB, Rt WW sign.	0		0		
				3/10/25	91.19	LB	US- 67 St. Francois County Exit MO-8. NB, Lt WW sign.	0		0		
				3/10/25	91.19	LB	US- 67 St. Francois County Exit MO-8. NB, Rt WW sign.	0		0		
				3/10/25	91.19	LB	US- 67 St. Francois County Exit Parkway DR. NB, Rt WW sign.	0		0		
				3/10/25	94.09	LB	US- 67 St. Francois County Exit Fairgrounds DR. SB, Rt DNE sign.	0		0		
				3/10/25	94.09	LB	US- 67 St. Francois County Exit MO-32. NB, Rt DNE sign.	0		0		
				3/10/25	94.09	LB	US- 67 St. Francois County Exit MO-32. SB, Lt DNE sign.	0		0		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	D/VR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0120	9031220	PIPE POSTS	3/6/25	3/10/25	94.09	LB	US- 67 St. Francois County Exit MO-32. SB, Rt DNE sign.	0		0		
				3/10/25	94.09	LB	US- 67 St. Francois County Exit MO-8. NB, Lt DNE sign.	0		0		
				3/10/25	94.09	LB	US- 67 St. Francois County Exit MO-8. NB, Rt DNE sign.	0		0		
				3/10/25	94.09	LB	US- 67 St. Francois County Exit Parkway DR. NB, Rt DNE sign.	0		0		
				3/10/25	99.88	LB	US- 67 St. Francois County Exit Fairgrounds DR. NB, Lt WW sign.	0		0		
				3/10/25	99.88	LB	US- 67 St. Francois County Exit MO-32. NB, Lt WW sign.	0		0		
				3/10/25	99.88	LB	US- 67 St. Francois County Exit MO-32. NB, Rt WW sign.	0		0		
				3/10/25	99.88	LB	US- 67 St. Francois County Exit Parkway DR. NB, Lt WW sign.	0		0		
				3/10/25	102.77	LB	US- 67 St. Francois County Exit Fairgrounds DR. NB, Lt DNE sign.	0		0		
				3/10/25	102.77	LB	US- 67 St. Francois County Exit MO-32. NB, Lt DNE sign.	0		0		
				3/10/25	102.77	LB	US- 67 St. Francois County Exit MO-32. NB, Rt DNE sign.	0		0		
				3/10/25	102.77	LB	US- 67 St. Francois County Exit Parkway DR. NB, Lt DNE sign.	0		0		
			3/10/25	3/13/25	91.19	LB	US- 67 St. Francois County Exit Bray Rd. SB, Rt WW sign.	0		0		
				3/13/25	91.19	LB	US- 67 St. Francois County Exit MO-221. SB, Lt WW sign.	0		0		
				3/13/25	91.19	LB	US- 67 St. Francois County Exit MO-221. SB, Rt WW sign.	0		0		
				3/13/25	94.09	LB	US- 67 St. Francois County Exit Bray Rd. SB, Rt DNE sign.	0		0		
				3/13/25	94.09	LB	US- 67 St. Francois County Exit MO-221. NB, Rt DNE sign.	0		0		
				3/13/25	94.09	LB	US- 67 St. Francois County Exit MO-221. SB, Rt DNE sign.	0		0		
				3/13/25	94.09	LB	US- 67 St. Francois County Exit Maple St. NB, Rt DNE sign.	0		0		
				3/13/25	99.88	LB	US- 67 St. Francois County Exit Bray Rd. SB, Lt WW sign.	0		0		
				3/13/25	99.88	LB	US- 67 St. Francois County Exit MO-221. NB, Lt WW sign.	0		0		
				3/13/25	99.88	LB	US- 67 St. Francois County Exit MO-221. NB, Rt WW sign.	0		0		
				3/13/25	102.77	LB	US- 67 St. Francois County Exit Bray Rd. SB, Lt DNE sign.	0		0		
				3/13/25	102.77	LB	US- 67 St. Francois County Exit MO-221. NB, Lt DNE sign.	0		0		
				3/13/25	102.77	LB	US- 67 St. Francois County Exit MO-221. SB, Lt DNE sign.	0		0		
			3/11/25	3/17/25	91.19	LB	US- 67 Madison County Exit MO-72. NB, Lt WW sign.	0		0		
				3/17/25	91.19	LB	US- 67 Madison County Exit MO-72. NB, Rt WW sign.	0		0		
				3/17/25	91.19	LB	US- 67 Madison County Exit MO-72. SB, Rt WW sign.	0		0		
				3/17/25	91.19	LB	US- 67 Madison County Exit Rte E. NB, Rt WW sign.	0		0		
				3/17/25	91.19	LB	US- 67 Madison County Exit Rte E. SB, Rt WW sign.	0		0		
				3/17/25	91.19	LB	US- 67 Wayne County Exit MO-34. NB, Rt WW sign.	0		0		
				3/17/25	94.09	LB	US- 67 Madison County Exit MO-72. NB, Rt DNE sign.	0		0		
				3/17/25	94.09	LB	US- 67 Madison County Exit MO-72. SB, Rt DNE sign.	0		0		
				3/17/25	94.09	LB	US- 67 Madison County Exit Rte E. NB, Rt DNE sign.	0		0		
				3/17/25	94.09	LB	US- 67 Madison County Exit Rte E. SB, Rt DNE sign.	0		0		
				3/17/25	94.09	LB	US- 67 Wayne County Exit MO-34. NB, Rt DNE sign.	0		0		
				3/17/25	94.09	LB	US- 67 Wayne County Exit MO-34. SB, Rt DNE sign.	0		0		
				3/17/25	99.88	LB	US- 67 Madison County Exit MO-72. SB, Lt WW sign.	0		0		
				3/17/25	99.88	LB	US- 67 Madison County Exit Rte E. NB, Lt WW sign.	0		0		
				3/17/25	99.88	LB	US- 67 Madison County Exit Rte E. SB, Lt WW sign.	0		0		
0130	9035004A	SH-FLAT SHEET	3/3/25	3/5/25	8.75	SQFT	I-55 St. Gene County exit 154 NB, Lt WW sign. Done on 2/27/25	0		0		
				3/5/25	8.75	SQFT	I-55 St. Gene County exit 154 NB, Rt WW sign. Done on 2/27/25	0		0		
				3/5/25	8.75	SQFT	I-55 St. Gene County exit 154 SB, Lt WW sign. Done on 2/27/25	0		0		
				3/5/25	8.75	SQFT	I-55 St. Gene County exit 154 SB, Rt WW sign. Done on 2/27/25	0		0		
				3/5/25	8.75	SQFT	I-55 St. Gene County exit 157 NB, Lt WW sign. Done on 2/27/25	0		0		
				3/5/25	8.75	SQFT	I-55 St. Gene County exit 157 NB, Rt WW sign. Done on 2/27/25	0		0		
				3/5/25	8.75	SQFT	I-55 St. Gene County exit 157 SB, Lt WW sign.	0		0		
				3/5/25	8.75	SQFT	I-55 St. Gene County exit 157 SB, Rt WW sign.	0		0		
				3/5/25	8.75	SQFT	I-55 St. Gene County exit 162 NB, Lt WW sign.	0		0		
				3/5/25	8.75	SQFT	I-55 St. Gene County exit 162 NB, Rt WW sign.	0		0		
				3/5/25	8.75	SQFT	I-55 St. Gene County exit 162 SB, Lt WW sign.	0		0		
				3/5/25	8.75	SQFT	I-55 St. Gene County exit 162 SB, Rt WW sign.	0		0		
				3/5/25	8.75	SQFT	US-67 St. Francois County exit Old Orchard RD SB, Lt WW sign.	0		0		
				3/5/25	8.75	SQFT	US-67 St. Francois County exit Old Orchard RD SB, Rt WW sign.	0		0		
				3/5/25	8.75	SQFT	US-67 St. Francois County exit Rte K/MO-47 SB, Lt WW	0		0		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0130	9035004A	SH-FLAT SHEET	3/3/25				sign.					
					8.75	SQFT	US-67 St. Francois County exit Rte K/MO-47 SB, Rt WW sign.	0		0		
					9.00	SQFT	I-55 St. Gene County exit 154 NB, Lt DNE sign. Done on 2/27/25	0		0		
					9.00	SQFT	I-55 St. Gene County exit 154 NB, Rt DNE sign. Done on 2/27/25	0		0		
					9.00	SQFT	I-55 St. Gene County exit 154 SB, Lt DNE sign. Done on 2/27/25	0		0		
					9.00	SQFT	I-55 St. Gene County exit 154 SB, Rt DNE sign. Done on 2/27/25	0		0		
					9.00	SQFT	I-55 St. Gene County exit 157 NB, Lt DNE sign. Done on 2/27/25	0		0		
					9.00	SQFT	I-55 St. Gene County exit 157 NB, Rt DNE sign. Done on 2/27/25	0		0		
					9.00	SQFT	I-55 St. Gene County exit 157 SB, Lt DNE sign.	0		0		
					9.00	SQFT	I-55 St. Gene County exit 157 SB, Rt DNE sign.	0		0		
					9.00	SQFT	I-55 St. Gene County exit 162 NB, Lt DNE sign.	0		0		
					9.00	SQFT	I-55 St. Gene County exit 162 NB, Rt DNE sign.	0		0		
					9.00	SQFT	I-55 St. Gene County exit 162 SB, Lt DNE sign.	0		0		
					9.00	SQFT	I-55 St. Gene County exit 162 SB, Rt DNE sign.	0		0		
					9.00	SQFT	US-67 St. Francois County exit Old Orchard RD SB, Lt DNE sign.	0		0		
					9.00	SQFT	US-67 St. Francois County exit Old Orchard RD SB, Rt DNE sign.	0		0		
					9.00	SQFT	US-67 St. Francois County exit Rte K/MO-47 SB, Lt DNE sign.	0		0		
					9.00	SQFT	US-67 St. Francois County exit Rte K/MO-47 SB, Rt DNE sign.	0		0		
			3/4/25		8.75	SQFT	US- 67 St. Francois County Exit MO-8 SB, Lt WW sign.	0		0		
					8.75	SQFT	US- 67 St. Francois County Exit MO-8 SB, Rt WW sign.	0		0		
					8.75	SQFT	US- 67 St. Francois County Exit Old Orchard RD NB, Lt WW sign.	0		0		
					8.75	SQFT	US- 67 St. Francois County Exit Old Orchard RD NB, Rt WW sign.	0		0		
					8.75	SQFT	US- 67 St. Francois County Exit Parkway DR SB, Lt WW sign.	0		0		
					8.75	SQFT	US- 67 St. Francois County Exit Parkway DR SB, Rt WW sign.	0		0		
					8.75	SQFT	US- 67 St. Francois County Exit RTE: K/MO-47 NB, Rt WW sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit MO-8 SB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit MO-8 SB, Rt DNE sign.	0		0		
					9.00	SQFT	US-67 St. Francois County Exit Old Orchard RD NB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit Old Orchard RD NB, Rt DNE sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit Parkway DR SB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit Parkway DR SB, Rt DNE sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit RTE: K/MO-47 NB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit RTE: K/MO-47 NB, Rt DNE sign.	0		0		
			3/6/25	3/10/25	8.75	SQFT	US- 67 St. Francois County Exit Fairgrounds DR. NB, Lt WW sign.	0		0		
				3/10/25	8.75	SQFT	US- 67 St. Francois County Exit Fairgrounds DR. NB, Rt WW sign.	0		0		
				3/10/25	8.75	SQFT	US- 67 St. Francois County Exit Fairgrounds DR. SB, Rt WW sign.	0		0		
				3/10/25	8.75	SQFT	US- 67 St. Francois County Exit MO-32. NB, Lt WW sign.	0		0		
				3/10/25	8.75	SQFT	US- 67 St. Francois County Exit MO-32. NB, Rt WW sign.	0		0		
				3/10/25	8.75	SQFT	US- 67 St. Francois County Exit MO-32. SB, Lt WW sign.	0		0		
				3/10/25	8.75	SQFT	US- 67 St. Francois County Exit MO-32. SB, Rt WW sign.	0		0		
				3/10/25	8.75	SQFT	US- 67 St. Francois County Exit MO-8. NB, Lt WW sign.	0		0		
				3/10/25	8.75	SQFT	US- 67 St. Francois County Exit MO-8. NB, Rt WW sign.	0		0		
				3/10/25	8.75	SQFT	US- 67 St. Francois County Exit Parkway DR. NB, Lt WW sign.	0		0		
				3/10/25	8.75	SQFT	US- 67 St. Francois County Exit Parkway DR. NB, Rt WW sign.	0		0		
				3/10/25	9.00	SQFT	US- 67 St. Francois County Exit Fairgrounds DR. NB, Lt DNE sign.	0		0		
				3/10/25	9.00	SQFT	US- 67 St. Francois County Exit Fairgrounds DR. NB, Rt DNE sign.	0		0		
				3/10/25	9.00	SQFT	US- 67 St. Francois County Exit Fairgrounds DR. SB, Rt DNE sign.	0		0		
				3/10/25	9.00	SQFT	US- 67 St. Francois County Exit MO-32. NB, Lt DNE sign.	0		0		
				3/10/25	9.00	SQFT	US- 67 St. Francois County Exit MO-32. NB, Rt DNE sign.	0		0		
				3/10/25	9.00	SQFT	US- 67 St. Francois County Exit MO-32. SB, Lt DNE sign.	0		0		
				3/10/25	9.00	SQFT	US- 67 St. Francois County Exit MO-32. SB, Rt DNE sign.	0		0		
				3/10/25	9.00	SQFT	US- 67 St. Francois County Exit MO-8. NB, Lt DNE sign.	0		0		
				3/10/25	9.00	SQFT	US- 67 St. Francois County Exit MO-8. NB, Rt DNE sign.	0		0		
				3/10/25	9.00	SQFT	US- 67 St. Francois County Exit Parkway DR. NB, Lt DNE sign.	0		0		
				3/10/25	9.00	SQFT	US- 67 St. Francois County Exit Parkway DR. NB, Rt DNE sign.	0		0		
			3/10/25	3/13/25	8.75	SQFT	US- 67 St. Francois County Exit Bray Rd. SB, Lt WW sign.	0		0		
				3/13/25	8.75	SQFT	US- 67 St. Francois County Exit Bray Rd. SB, Rt WW sign.	0		0		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0130	9035004A	SH-FLAT SHEET	3/10/25				sign.					
					8.75	SQFT	US- 67 St. Francois County Exit MO-221. NB, Lt WW sign.	0		0		
					8.75	SQFT	US- 67 St. Francois County Exit MO-221. NB, Rt WW sign.	0		0		
					8.75	SQFT	US- 67 St. Francois County Exit MO-221. SB, Lt WW sign.	0		0		
					8.75	SQFT	US- 67 St. Francois County Exit MO-221. SB, Rt WW sign.	0		0		
					8.75	SQFT	US- 67 St. Francois County Exit Maple St. NB, Lt WW sign.	0		0		
					8.75	SQFT	US- 67 St. Francois County Exit Maple St. NB, Rt WW sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit Bray Rd. SB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit Bray Rd. SB, Rt DNE sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit MO-221. NB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit MO-221. NB, Rt DNE sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit MO-221. SB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit MO-221. SB, Rt DNE sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit Maple St. NB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 St. Francois County Exit Maple St. NB, Rt DNE sign.	0		0		
			3/11/25		8.75	SQFT	US- 67 Madison County Exit MO-72. NB, Lt WW sign.	0		0		
					8.75	SQFT	US- 67 Madison County Exit MO-72. NB, Rt WW sign.	0		0		
					8.75	SQFT	US- 67 Madison County Exit MO-72. SB, Lt WW sign.	0		0		
					8.75	SQFT	US- 67 Madison County Exit MO-72. SB, Rt WW sign.	0		0		
					8.75	SQFT	US- 67 Madison County Exit RTE E. NB, Lt WW sign.	0		0		
					8.75	SQFT	US- 67 Madison County Exit RTE E. NB, Rt WW sign.	0		0		
					8.75	SQFT	US- 67 Madison County Exit RTE E. SB, Lt WW sign.	0		0		
					8.75	SQFT	US- 67 Madison County Exit RTE E. SB, Rt WW sign.	0		0		
					8.75	SQFT	US- 67 Wayne County Exit MO-34. NB, Lt WW sign.	0		0		
					8.75	SQFT	US- 67 Wayne County Exit MO-34. NB, Rt WW sign.	0		0		
					8.75	SQFT	US- 67 Wayne County Exit MO-34. SB, Lt WW sign.	0		0		
					8.75	SQFT	US- 67 Wayne County Exit MO-34. SB, Rt WW sign.	0		0		
					9.00	SQFT	US- 67 Madison County Exit MO-72. NB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 Madison County Exit MO-72. NB, Rt DNE sign.	0		0		
					9.00	SQFT	US- 67 Madison County Exit MO-72. SB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 Madison County Exit MO-72. SB, Rt DNE sign.	0		0		
					9.00	SQFT	US- 67 Madison County Exit RTE E. NB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 Madison County Exit RTE E. NB, Rt DNE sign.	0		0		
					9.00	SQFT	US- 67 Madison County Exit RTE E. SB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 Madison County Exit RTE E. SB, Rt DNE sign.	0		0		
					9.00	SQFT	US- 67 Wayne County Exit MO-34. NB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 Wayne County Exit MO-34. NB, Rt DNE sign.	0		0		
					9.00	SQFT	US- 67 Wayne County Exit MO-34. SB, Lt DNE sign.	0		0		
					9.00	SQFT	US- 67 Wayne County Exit MO-34. SB, Rt DNE sign.	0		0		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 240419-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3850	0030	CONSTRUCTION SIGNS	Material		4	Oct 16, 2024	SYSTEM	(\$768.00)	
				- Total				(\$768.00)	
			Material - Total				(\$768.00)		
			MaterialCredit		5	Nov 4, 2024	SYSTEM	\$768.00	
				- Total				\$768.00	
			MaterialCredit - Total				\$768.00		
			0030 - Total				\$0.00		
	0040	CHANNELIZER (TRIM LINE)	Material		4	Oct 16, 2024	SYSTEM	(\$800.00)	
				- Total				(\$800.00)	
			Material - Total				(\$800.00)		
			MaterialCredit		5	Nov 4, 2024	SYSTEM	\$800.00	
				- Total				\$800.00	
			MaterialCredit - Total				\$800.00		
			0040 - Total				\$0.00		
	0070	PREF THERMO PVMT MARK, LT/RT ARROW	Construction Stockpile		4	Oct 16, 2024	SYSTEM	(\$534.65)	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Nov 4, 2024	SYSTEM	(\$2,405.94)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Nov 18, 2024	SYSTEM	(\$712.87)	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	Dec 31, 2024	SYSTEM	(\$356.43)	Payment Estimate Item Adjustment generated Stockpile Transaction
					14	Mar 17, 2025	SYSTEM	(\$534.66)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$4,544.55)		
			Construction Stockpile - Total				(\$4,544.55)		
			Construction Stockpile STMI		2	Jul 16, 2024	SYSTEM	\$4,900.98	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$4,900.98	
			Construction Stockpile STMI - Total				\$4,900.98		
			Material		4	Oct 16, 2024	SYSTEM	(\$2,879.64)	
				- Total				(\$2,879.64)	
			Material - Total				(\$2,879.64)		
			MaterialCredit		5	Nov 4, 2024	SYSTEM	\$2,879.64	
				- Total				\$2,879.64	
			MaterialCredit - Total				\$2,879.64		
	0070 - Total				\$356.43				
	0080	PREF THERMO PVMT MARKING, COMBO	Construction Stockpile		5	Nov 4, 2024	SYSTEM	(\$388.07)	Payment Estimate Item Adjustment generated Stockpile Transaction
					14	Mar 17, 2025	SYSTEM	(\$194.04)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$582.11)	
			Construction Stockpile - Total				(\$582.11)		
			Construction Stockpile STMI		2	Jul 16, 2024	SYSTEM	\$1,358.25	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,358.25	
			Construction Stockpile STMI - Total				\$1,358.25		
	0080 - Total				\$776.14				
	0090	PREF THERMO PVMT MARK, OFF RAMP	Construction Stockpile		4	Oct 16, 2024	SYSTEM	(\$6,713.26)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Nov 18, 2024	SYSTEM	(\$1,463.15)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 240419-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3850	0090	PREF THERMO PVMT MARK, OFF RAMP	Construction Stockpile		7	Dec 2, 2024	SYSTEM	(\$4,905.85)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					8	Dec 16, 2024	SYSTEM	(\$3,786.97)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					9	Dec 31, 2024	SYSTEM	(\$344.27)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					10	Jan 16, 2025	SYSTEM	(\$1,635.28)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					13	Mar 3, 2025	SYSTEM	\$1,118.88	Payment Estimate Item Adjustment generated Stockpile Transaction		
					14	Mar 17, 2025	SYSTEM	(\$5,077.99)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				(\$22,807.89)				
			Construction Stockpile - Total				(\$22,807.89)				
			Construction Stockpile STMI		2	Jul 16, 2024	SYSTEM	\$27,197.33	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				\$27,197.33		
			Construction Stockpile STMI - Total				\$27,197.33				
			Material		4	Oct 16, 2024	SYSTEM	(\$34,805.94)			
					- Total				(\$34,805.94)		
			Material - Total				(\$34,805.94)				
			MaterialCredit		5	Nov 4, 2024	SYSTEM	\$34,805.94			
					- Total				\$34,805.94		
			MaterialCredit - Total				\$34,805.94				
			0090 - Total				\$4,389.44				
			0120	PIPE POSTS	Construction Stockpile		10	Jan 16, 2025	SYSTEM	(\$2,923.28)	Payment Estimate Item Adjustment generated Stockpile Transaction
							11	Feb 3, 2025	SYSTEM	(\$33,275.65)	Payment Estimate Item Adjustment generated Stockpile Transaction
							12	Feb 18, 2025	SYSTEM	(\$32,088.90)	Payment Estimate Item Adjustment generated Stockpile Transaction
							13	Mar 3, 2025	SYSTEM	(\$15,700.73)	Payment Estimate Item Adjustment generated Stockpile Transaction
							14	Mar 17, 2025	SYSTEM	(\$26,440.14)	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total				(\$110,428.70)
					Construction Stockpile - Total				(\$110,428.70)		
					Construction Stockpile STMI		3	Sep 3, 2024	SYSTEM	\$138,416.58	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total				\$138,416.58
	Construction Stockpile STMI - Total					\$138,416.58					
	0120 - Total					\$27,987.88					
	0130	SH-FLAT SHEET			Construction Stockpile		10	Jan 16, 2025	SYSTEM	(\$636.87)	Payment Estimate Item Adjustment generated Stockpile Transaction
			11	Feb 3, 2025			SYSTEM	(\$8,068.52)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			12	Feb 18, 2025			SYSTEM	(\$7,324.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			13	Mar 3, 2025			SYSTEM	(\$3,821.22)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			14	Mar 17, 2025			SYSTEM	(\$5,837.98)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					(\$25,688.59)			
			Construction Stockpile - Total				(\$25,688.59)				
			Construction Stockpile STMI		1	Jul 1, 2024	SYSTEM	\$32,058.78	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				\$32,058.78		
			Construction Stockpile STMI - Total				\$32,058.78				



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 240419-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3850	0130	SH-FLAT SHEET	Material		10	Jan 16, 2025	SYSTEM	\$2,879.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Jan 16, 2025	SYSTEM	(\$2,879.76)	
					11	Feb 3, 2025	SYSTEM	\$39,363.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Feb 3, 2025	SYSTEM	(\$39,363.48)	
					12	Feb 18, 2025	SYSTEM	\$72,480.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Feb 18, 2025	SYSTEM	(\$72,480.72)	
					13	Mar 3, 2025	SYSTEM	\$89,759.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Mar 3, 2025	SYSTEM	(\$89,759.28)	
					14	Mar 17, 2025	SYSTEM	\$116,157.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Mar 17, 2025	SYSTEM	(\$116,157.08)	
					- Total			\$0.00	
					Material - Total			\$0.00	
				0130 - Total			\$6,370.19		
J9P3850 - Total			\$39,880.08						
Overall - Total			\$39,880.08						



Contract Adjustments for Contract - 240419-H07

There are no contract adjustments to display for this contract.