



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: April 21, 2026

Final Estimate Number 14	Contract ID 240419-H09 Prime Contractor Lead Belt Materials Company, Inc.	Pay Period Start December 2, 2025 Pay Period End April 21, 2026	Original Contract Amount \$1,771,367.79 Net Change Order Amount (\$18,349.09) Current Contract Amount \$1,753,018.70
------------------------------------	--	--	---

Approval Date		By User
April 21, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	bollis1
June 12, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	marsdm1
June 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2025	October 1, 2025	October 1, 2025	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	April 22, 2026	April 22, 2026	
Awarded Date	May 1, 2024	May 1, 2024	
Letting Date	April 19, 2024	April 19, 2024	
Notice to Proceed Date	June 3, 2024	June 3, 2024	
Work Began Date	June 17, 2025	June 17, 2025	

Contract Total Pay For Estimate No. 14

	This Estimate	Previous	To Date
240419-H09			
Total Posted Items Pay	(\$100.75)	\$1,753,119.45	\$1,753,018.70
Gross Item Adjustments	\$0.00	(\$46,486.97)	(\$46,486.97)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,706,632.48	\$1,706,531.73
Contract Total Payable This Estimate:	(\$100.75)		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3698	0070	4071005	TACK COAT	GAL	\$3.250	-31	(\$100.75)
Project J9S3698 - Total							(\$100.75)
Overall - Total							(\$100.75)

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3698	FAS S704(74)	Resurface	B	STE GENEVIEVE	from Route 32 to Route WW

Totals by Job Numbers

J9S3698	This Estimate	Previous	To Date
Posted Item Pay	(\$100.75)	\$1,753,119.45	\$1,753,018.70
Gross Item Adjustments	\$0.00	(\$46,486.97)	(\$46,486.97)
Gross Item Pay	(\$100.75)	\$1,706,632.48	\$1,706,531.73
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 19, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
240419-H09	J9S3698	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00		
		0001	0020	2071000	LINEAR GRADING CLASS 1	0.30	0.00	0.30	STA	0.30	\$5,000.00	\$1,500.00		
		0001	0030	2159903	MISC.Modified Shaping Slopes Class III	1,200.00	0.00	1,200.00	LF	1,200.00	\$14.00	\$16,800.00		
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,469.60	139.05	2,608.65	TONS	2,608.65	\$41.00	\$106,954.65		
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	125.00	0.00	125.00	TONS	125.00	\$50.00	\$6,250.00		
		0001	0060	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	13,328.80	-90.00	13,238.80	TONS	13,238.80	\$70.66	\$935,453.61		
		0001	0070	4071005	TACK COAT	16,893.00	-1,440.00	15,453.00	GAL	15,453.00	\$3.25	\$50,222.25		
		0001	0080	6122040	WORK ZONE CRASH CUSHION (NARROW)	4.00	0.00	4.00	EA	4.00	\$5,850.00	\$23,400.00		
		0001	0090	6122041	WORK ZONE CRASH CUSHION (NARROW) (RELOCATION)	4.00	0.00	4.00	EA	4.00	\$1,845.00	\$7,380.00		
		0001	0100	6161005	CONSTRUCTION SIGNS	1,712.00	-443.00	1,269.00	SQFT	1,269.00	\$8.00	\$10,152.00		
		0001	0110	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	-2.00	2.00	EA	2.00	\$50.00	\$100.00		
		0001	0120	6161025	CHANNELIZER (TRIM-LINE)	224.00	-174.00	50.00	EA	50.00	\$20.00	\$1,000.00		
		0001	0130	6161040	FLASHING ARROW PANEL	2.00	-2.00	0.00	EA	0.00	\$500.00	\$0.00		
		0001	0140	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	-2.00	2.00	EA	2.00	\$2,800.00	\$5,600.00		
		0001	0150	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	2.00	0.00	2.00	EA	2.00	\$5,800.00	\$11,600.00		
		0001	0160	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$1,200.00	\$9,600.00		
		0001	0170	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	400.00	0.00	400.00	LF	400.00	\$51.75	\$20,700.00		
		0001	0180	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	400.00	0.00	400.00	LF	400.00	\$13.75	\$5,500.00		
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$93,800.00	\$93,800.00		
		0001	0200	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,500.00	498.00	1,998.00	LF	1,998.00	\$3.00	\$5,994.00		
		0001	0210	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,000.00	-1,063.00	937.00	LF	937.00	\$3.00	\$2,811.00		
		0001	0220	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	55.00	-13.00	42.00	LF	42.00	\$10.00	\$420.00		
		0001	0230	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	144,882.00	342.00	145,224.00	LF	145,224.00	\$0.14	\$20,331.36		
		0001	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	135,925.00	1,803.00	137,728.00	LF	137,728.00	\$0.14	\$19,281.92		
		0001	0250	6207001	PAVEMENT MARKING REMOVAL	2,500.00	-119.00	2,381.00	LF	2,381.00	\$2.00	\$4,762.00		
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,620.00	-523.70	2,096.30	SQYD	2,096.30	\$21.00	\$44,022.30		
		0001	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,452.00	408.06	1,860.06	SQYD	1,860.06	\$21.00	\$39,061.26		
		0001	0280	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,143.40	-41.27	1,102.13	STA	1,102.13	\$11.50	\$12,674.50		
		0001	0290	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	720.20	0.00	720.20	STA	720.20	\$11.50	\$8,282.30		
		0010	0300	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,275.00	-12.50	1,262.50	LF	1,262.50	\$34.00	\$42,925.00		
		0010	0310	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	0.00	10.00	EA	10.00	\$4,000.00	\$40,000.00		
		0010	0320	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	14.00	0.00	14.00	EA	14.00	\$3,300.00	\$46,200.00		
		0010	0330	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$35,400.00	\$35,400.00		
		0070	0340	2161501	REMOVAL OF ASPHALT WEARING SURFACE	2,645.00	0.00	2,645.00	SQFT	2,645.00	\$2.50	\$6,612.50		
		0070	0350	4091048	EMULSIFIED ASPHALT, SEAL COAT	118.00	0.00	118.00	GAL	118.00	\$3.20	\$377.60		
		0070	0360	4094011	SEAL COAT AGGREGATE, GRADE B1	294.00	0.00	294.00	SQYD	294.00	\$69.15	\$20,330.10		
		0070	0370	7034600	CURB BLOCKOUT	202.00	0.00	202.00	LF	202.00	\$165.00	\$33,330.00		
		0071	0380	2161501	REMOVAL OF ASPHALT WEARING SURFACE	1,751.00	0.00	1,751.00	SQFT	1,751.00	\$2.50	\$4,377.50		
		0071	0390	4091048	EMULSIFIED ASPHALT, SEAL COAT	78.00	0.00	78.00	GAL	78.00	\$3.20	\$249.60		
		0071	0400	4094011	SEAL COAT AGGREGATE, GRADE B1	195.00	0.00	195.00	SQYD	195.00	\$104.15	\$20,309.25		
		0071	0410	7034600	CURB BLOCKOUT	134.00	0.00	134.00	LF	134.00	\$175.00	\$23,450.00		
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$5,804.00	\$5,804.00		
		Project J9S3698 - Total Value Posted to Date as of Report Generated Date												\$1,753,018.69
		240419-H09 Overall - Total Value Posted to Date as of Report Generated Date												\$1,753,018.69



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J9S3698

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0070	4071005	TACK COAT	4/17/26	4/17/26	1	-31.00	GAL	RT B Ste. Genevieve	LM 5.679	CL	LM 8.051	CL	To correct overpayment on tack.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240419-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3698	0040	MISC.	Overrun	Overrun	9	Oct 1, 2025	SYSTEM	(\$5,701.05)			
					11	Nov 3, 2025	SYSTEM	\$5,701.05	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',41.00000 - 41.00000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
	0040 - Total								\$0.00		
	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material			7	Sep 2, 2025	SYSTEM	(\$562,414.74)		
						7	Sep 2, 2025	SYSTEM	\$562,414.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hendrm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						- Total			\$0.00		
						Material - Total			\$0.00		
						Other Item Adjustment	ACAD	7	Sep 2, 2025	hendrm1	(\$29,002.25)
8								Sep 16, 2025	hendrm1	(\$19,236.63)	
ACAD - Total									(\$48,238.88)		
Other Item Adjustment - Total			(\$48,238.88)								
0060 - Total								(\$48,238.88)			
0200	0200	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Overrun	Overrun	4	Jul 16, 2025	SYSTEM	(\$288.00)			
					5	Aug 4, 2025	SYSTEM	(\$1,206.00)			
					11	Nov 3, 2025	SYSTEM	\$1,494.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.00000 - 3.00000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00			
	Overrun - Total			\$0.00							
	0200 - Total								\$0.00		
	0230	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			9	Oct 1, 2025	SYSTEM	(\$16,226.70)		
						9	Oct 1, 2025	SYSTEM	\$16,226.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hendrm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						- Total			\$0.00		
						Material - Total			\$0.00		
Other Item Adjustment						REFL	9	Oct 1, 2025	hendrm1	(\$28,976.40)	Additional 20% withheld until satisfactory retroreflectivity results are achieved.
							10	Oct 16, 2025	hendrm1	\$28,976.40	Adjustment correction from Estimate 0009.
							10	Oct 16, 2025	hendrm1	(\$4,066.27)	Withheld 20% until satisfactory retro-reflectivity results are received.
							12	Nov 17, 2025	hendrm1	\$3,641.27	Original amount withheld = \$4066.27 - \$425.00 = 12.5 section of guardrail that was not installed, to be taken off on CO 0001.
							12	Nov 17, 2025	hendrm1	\$983.43	Reto-Reflectivity Payment Adjustment
							13	Dec 2, 2025	hendrm1	\$425.00	Payment for amount withheld on estimate 0012.
REFL - Total							\$983.43				
Other Item Adjustment - Total							\$983.43				
Overrun						Overrun	10	Oct 16, 2025	SYSTEM	(\$47.88)	
							11	Nov 3, 2025	SYSTEM	\$47.88	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.14000 - 0.14000, 'is applied (if non-zero).
							Overrun - Total			\$0.00	
Overrun - Total			\$0.00								



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240419-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3698	0230 - Total							\$983.43			
	0240	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	9	Oct 1, 2025	hendrm1	(\$27,185.00)	Additional 20% withheld until satisfactory retroreflectivity results are achieved.		
10					Oct 16, 2025	hendrm1	\$27,185.00	Adjustment correction from Estimate 0009.			
10					Oct 16, 2025	hendrm1	(\$3,857.58)	Withheld 20% until satisfactory retro-reflectivity results are received.			
12					Nov 17, 2025	hendrm1	\$3,857.58				
12					Nov 17, 2025	hendrm1	\$768.48	Reto-Reflectivity Payment Adjustment			
REFL - Total							\$768.48				
Other Item Adjustment - Total							\$768.48				
			Overrun	Overrun			10	Oct 16, 2025	SYSTEM	(\$252.42)	
							11	Nov 3, 2025	SYSTEM	\$252.42	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.14000 - 0.14000, 'is applied (if non-zero).
Overrun - Total							\$0.00				
Overrun - Total							\$0.00				
0240 - Total							\$768.48				
	0270	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	5	Aug 4, 2025	SYSTEM	(\$4,252.50)			
					7	Sep 2, 2025	SYSTEM	(\$4,316.76)			
					11	Nov 3, 2025	SYSTEM	\$8,569.26	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.00000 - 21.00000, 'is applied (if non-zero).		
Overrun - Total							\$0.00				
Overrun - Total							\$0.00				
0270 - Total							\$0.00				
	0300	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		5	Aug 4, 2025	SYSTEM	(\$5,972.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							(\$5,972.00)				
Construction Stockpile - Total							(\$5,972.00)				
			Construction Stockpile STMI			1	Dec 2, 2024	SYSTEM	\$5,972.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total							\$5,972.00				
Construction Stockpile STMI - Total							\$5,972.00				
0300 - Total							\$0.00				
	0310	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		3	Jul 1, 2025	SYSTEM	(\$4,822.22)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					4	Jul 16, 2025	SYSTEM	(\$4,822.22)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					5	Aug 4, 2025	SYSTEM	(\$12,055.56)	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							(\$21,700.00)				
Construction Stockpile - Total							(\$21,700.00)				
			Construction Stockpile STMI			1	Dec 2, 2024	SYSTEM	\$21,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total							\$21,700.00				
Construction Stockpile STMI - Total							\$21,700.00				
0310 - Total							\$0.00				
	0320	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Jul 1, 2025	SYSTEM	(\$4,111.11)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					4	Jul 16, 2025	SYSTEM	(\$4,111.11)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					5	Aug 4, 2025	SYSTEM	(\$17,677.78)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240419-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3698	0320	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile	- Total				(\$25,900.00)		
				Construction Stockpile - Total				(\$25,900.00)		
			Construction Stockpile STMI		1	Dec 2, 2024	SYSTEM	\$25,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$25,900.00		
			Construction Stockpile STMI - Total				\$25,900.00			
	0320 - Total								\$0.00	
	0350	EMULSIFIED ASPHALT, SEAL COAT	Material		6	Aug 18, 2025	SYSTEM	(\$377.60)		
				- Total				(\$377.60)		
			Material - Total				(\$377.60)			
			MaterialCredit		7	Sep 2, 2025	SYSTEM	\$377.60		
				- Total				\$377.60		
	MaterialCredit - Total				\$377.60					
	0350 - Total								\$0.00	
	0370	CURB BLOCKOUT	Material		3	Jul 1, 2025	SYSTEM	(\$16,665.00)		
					3	Jul 1, 2025	SYSTEM	\$16,665.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hendrm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Jul 16, 2025	SYSTEM	(\$33,330.00)		
					4	Jul 16, 2025	SYSTEM	\$33,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hendrm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	Aug 4, 2025	SYSTEM	(\$33,330.00)		
					5	Aug 4, 2025	SYSTEM	\$33,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hendrm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					6	Aug 18, 2025	SYSTEM	(\$33,330.00)		
					6	Aug 18, 2025	SYSTEM	\$33,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hendrm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					7	Sep 2, 2025	SYSTEM	(\$33,330.00)		
					7	Sep 2, 2025	SYSTEM	\$33,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hendrm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					8	Sep 16, 2025	SYSTEM	(\$33,330.00)		
					8	Sep 16, 2025	SYSTEM	\$33,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hendrm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
- Total				\$0.00						
Material - Total				\$0.00						
0370 - Total								\$0.00		
0390	EMULSIFIED ASPHALT, SEAL COAT	Material		6	Aug 18, 2025	SYSTEM	(\$249.60)			
			- Total				(\$249.60)			
		Material - Total				(\$249.60)				
		MaterialCredit		7	Sep 2, 2025	SYSTEM	\$249.60			
			- Total				\$249.60			
MaterialCredit - Total				\$249.60						
0390 - Total								\$0.00		
0410	CURB BLOCKOUT	Material		4	Jul 16, 2025	SYSTEM	(\$11,725.00)			



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240419-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3698	0410	CURB BLOCKOUT	Material		4	Jul 16, 2025	SYSTEM	\$11,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hendrm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Aug 4, 2025	SYSTEM	(\$23,450.00)	
					5	Aug 4, 2025	SYSTEM	\$23,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hendrm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	Aug 18, 2025	SYSTEM	(\$23,450.00)	
					6	Aug 18, 2025	SYSTEM	\$23,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hendrm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$23,450.00)	
					7	Sep 2, 2025	SYSTEM	\$23,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hendrm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Sep 16, 2025	SYSTEM	(\$23,450.00)	
					8	Sep 16, 2025	SYSTEM	\$23,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hendrm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total				
Material - Total								\$0.00	
0410 - Total								\$0.00	
J9S3698 - Total								(\$46,486.97)	
Overall - Total								(\$46,486.97)	



Contract Adjustments for Contract - 240419-H09

There are no contract adjustments to display for this contract.