



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

Pay Estimate Created Date: May 18, 2026

Progress Estimate Number 24	Contract ID 240517-C02	Prime Contractor Amino Bros. Co., Inc.	Pay Period Start May 2, 2026	Pay Period End May 15, 2026	Original Contract Amount \$2,956,960.38	Net Change Order Amount \$33,323.59	Current Contract Amount \$2,990,283.97
---------------------------------------	----------------------------------	--	--	---------------------------------------	---	---	--

Approval Date	By User
May 18, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by schroj4
May 18, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by penner1
May 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	August 15, 2026		85.36%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	July 8, 2024	July 8, 2024	
Work Began Date	March 12, 2025	March 12, 2025	

Contract Total Pay For Estimate No. 24			
	This Estimate	Previous	To Date
240517-C02			
Total Posted Items Pay	\$124,689.89	\$2,427,758.42	\$2,552,448.31
Gross Item Adjustments	(\$4,430.13)	(\$11,672.09)	(\$16,102.22)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$120,259.76	\$2,416,086.33	\$2,536,346.09

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3268C	0020	2071000	LINEAR GRADING CLASS 1	STA	\$1,500.000	8.360	\$12,540.00
	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$19.000	196	\$3,724.00
	0040	6081010	CONCRETE CURB RAMP	SQYD	\$136.000	226.900	\$30,858.40
	0050	6081012	TRUNCATED DOMES	SQFT	\$33.550	150	\$5,032.50
	0060	6085007	PAVED APPROACH, 7 IN.	SQYD	\$108.000	142.600	\$15,400.80
	0070	6085008	PAVED APPROACH, 8 IN.	SQYD	\$108.000	341	\$36,828.00
	0080	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$65.400	155.100	\$10,143.54
	0110	6099903	MISC.APWA CURB AND GUTTER TYPE CG-1	LF	\$68.400	103.500	\$7,079.40
	0170	8025006	MULCHING	ACRE	\$1,762.000	0.750	\$1,321.50
	0180	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$2,349.000	0.750	\$1,761.75

Project J4P3268C - Total **\$124,689.89**

Overall - Total **\$124,689.89**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3268C	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	38	\$0.29	\$10.99
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	78	\$0.29	\$22.56
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	80	\$0.29	\$23.14
	0050	TRUNCATED DOMES	Overrun			-150	\$33.55	(\$5,032.50)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

Pay Estimate Created Date: May 18, 2026

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 24		Contract ID Prime Contractor	240517-C02 Amino Bros. Co., Inc.		Pay Period Start	May 2, 2026	Original Contract Amount	\$2,956,960.38
					Pay Period End	May 15, 2026	Net Change Order Amount	\$33,323.59
							Current Contract Amount	\$2,990,283.97
J4P3268C	0060	PAVED APPROACH, 7 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	111.40000	\$1.06	\$118.13
	0060	PAVED APPROACH, 7 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	31.20000	\$1.06	\$33.08
	0070	PAVED APPROACH, 8 IN.	Material			-606.20000	\$108.00	(\$65,469.60)
	0070	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	606.20000	\$108.00	\$65,469.60
	0070	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	155.70000	\$1.16	\$180.11
	0070	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	105.80000	\$1.16	\$122.39
	0070	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	79.50000	\$1.16	\$91.97
	0080	CONCRETE SIDEWALK, 4 IN.	Material			-642.90000	\$65.40	(\$42,045.66)
	0080	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schroj4 overriding Payment Estimate Exception 3 on the current Payment Estimate.	642.90000	\$65.40	\$42,045.66
	0300	CABLE, 16 AWG 2 CONDUCTOR	Material			-1,890	\$2.60	(\$4,914.00)
	0300	CABLE, 16 AWG 2 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schroj4 overriding Payment Estimate Exception 5 on the current Payment Estimate.	1,890	\$2.60	\$4,914.00
	0310	CABLE, 16 AWG 5 CONDUCTOR	Material			-1,220	\$4.45	(\$5,429.00)
	0310	CABLE, 16 AWG 5 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schroj4 overriding Payment Estimate Exception 6 on the current Payment Estimate.	1,220	\$4.45	\$5,429.00
Total								(\$4,430.13)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 20, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3268C	FAF 7-1(48)	ADA improvements	7, VV	CASS	from 163rd Street to Richland Parkway and from Route 7 to Lexington Road

Totals by Job Numbers

J4P3268C	This Estimate	Previous	To Date
Posted Item Pay	\$124,689.89	\$2,427,758.42	\$2,552,448.31
Gross Item Adjustments	(\$4,430.13)	(\$11,672.09)	(\$16,102.22)
Gross Item Pay	\$120,259.76	\$2,416,086.33	\$2,536,346.09
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 20, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4P3268C, Item 6085008, Project Item Line Number 0070, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting for contractor to submit test results for sand cone for class A concrete.	schroj4	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268C, Item 6085008, Project Item Line Number 0070, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	schroj4	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268C, Item 6086004, Project Item Line Number 0080, Material Set 608600496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting for contractor to submit test results for sand cone for class A concrete.	schroj4	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268C, Item 6086004, Project Item Line Number 0080, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	schroj4	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268C, Item 9028308, Project Item Line Number 0300, Material Set 902830896, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Waiting for subcontractor to submit certification for cable.	schroj4	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268C, Item 9028310, Project Item Line Number 0310, Material Set 902831096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Waiting for subcontractor to submit certification for cable.	schroj4	Overridden
Estimate Exception Type: Item Overrun: Contract 240517-C02, Contract Project J4P3268C, Project Item Line Number 0050, Contract Line Item Number 0050, Item 6081012, Minor Item.	Overrun on truncated domes will be addressed in a future change order.	schroj4	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240517-C02, Contract Project J4P3268C, Project Item Line Number 0310, Contract Line Item Number 0310, Item 9028310, Minor Item.	Overrun on cable will be addressed in a future change order.	schroj4	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240517-C02, Contract Project J4P3268C, Project Item Line Number 0280, Contract Line Item Number 0280, Item 9025300, Minor Item.	Overrun on conduit will be addressed in a future change order.	schroj4	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240517-C02, Contract Project J4P3268C, Project Item Line Number 0320, Contract Line Item Number 0320, Item 9029100, Minor Item.	Overrun on concrete base will be addressed in a future change order.	schroj4	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
240517-C02	J4P3268C	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.80	\$425,580.00	\$340,464.00		
		0001	0020	2071000	LINEAR GRADING CLASS 1	233.60	-0.80	232.80	STA	216.05	\$1,500.00	\$324,075.00		
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	6,380.00	0.00	6,380.00	SQYD	5,741.30	\$19.00	\$109,084.70		
		0001	0040	6081010	CONCRETE CURB RAMP	2,061.20	0.00	2,061.20	SQYD	1,658.00	\$136.00	\$225,488.00		
		0001	0050	6081012	TRUNCATED DOMES	677.00	0.00	677.00	SQFT	999.00	\$33.55	\$33,516.45		
		0001	0060	6085007	PAVED APPROACH, 7 IN.	1,035.90	0.00	1,035.90	SQYD	582.20	\$108.00	\$62,877.60		
		0001	0070	6085008	PAVED APPROACH, 8 IN.	5,341.80	0.00	5,341.80	SQYD	5,106.65	\$108.00	\$551,518.20		
		0001	0080	6086004	CONCRETE SIDEWALK, 4 IN.	10,431.20	-44.40	10,386.80	SQYD	9,643.80	\$65.40	\$630,704.52		
		0001	0090	6091052	CURB AND GUTTER TYPE B	37.00	21.00	58.00	LF	58.00	\$131.00	\$7,598.00		
		0001	0100	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	154.00	0.00	154.00	LF	133.00	\$63.90	\$8,498.70		
		0001	0110	6099903	MISC.APWA CURB AND GUTTER TYPE CG-1	485.00	37.00	522.00	LF	481.50	\$68.40	\$32,934.60		
		0001	0120	6161005	CONSTRUCTION SIGNS	630.00	45.00	675.00	SQFT	675.00	\$40.35	\$27,236.25		
		0001	0130	6161025	CHANNELIZER (TRIM-LINE)	200.00	100.00	300.00	EA	300.00	\$93.40	\$28,020.00		
		0001	0140	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$1,018.00	\$6,108.00		
		0001	0150	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$58,500.00	\$0.00		
		0001	0151	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$37,247.00	\$37,247.00		
		0001	0160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$22,785.00	\$11,392.50		
		0001	0170	8025006	MULCHING	1.20	3.90	5.10	ACRE	3.90	\$1,762.00	\$6,871.80		
		0001	0180	8051000A	SEEDING - COOL SEASON GRASSES	1.20	3.90	5.10	ACRE	3.90	\$2,349.00	\$9,161.10		
		0001	0190	8061005	ROCK DITCH CHECK	540.00	-540.00	0.00	LF	0.00	\$68.35	\$0.00		
		0001	0200	8061007A	CURB INLET CHECK	87.00	0.00	87.00	EA	82.00	\$93.95	\$7,703.90		
		0001	0210	8061016	SEDIMENT REMOVAL	168.00	0.00	168.00	CUYD	0.00	\$118.00	\$0.00		
		0001	0220	8061019	SILT FENCE	5,996.00	0.00	5,996.00	LF	1,415.00	\$1.90	\$2,688.50		
		0030	0230	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	24.00	0.00	24.00	EA	0.00	\$1,151.00	\$0.00		
		0030	0240	9020833	SH-FLAT SHEET - SIGNAL SIGN	24.00	0.00	24.00	SQFT	0.00	\$270.00	\$0.00		
		0030	0250	9020834	SIGNAL SIGN, MOUNTING HARDWARE	24.00	0.00	24.00	EA	0.00	\$25.85	\$0.00		
		0030	0260	9022708	POST, SIGNAL 8 FT.	7.00	3.00	10.00	EA	0.00	\$1,726.00	\$0.00		
		0030	0270	9024920	DETECTOR, PUSHBUTTON	24.00	0.00	24.00	EA	0.00	\$1,556.00	\$0.00		
		0030	0280	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	112.00	0.00	112.00	LF	140.00	\$101.00	\$14,140.00		
		0030	0290	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	82.00	0.00	82.00	LF	82.00	\$63.40	\$5,198.80		
		0030	0300	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,890.00	0.00	1,890.00	LF	1,890.00	\$2.60	\$4,914.00		
		0030	0310	9028310	CABLE, 16 AWG 5 CONDUCTOR	920.00	0.00	920.00	LF	1,220.00	\$4.45	\$5,429.00		
		0030	0320	9029100	BASE, CONCRETE	3.10	2.60	5.70	CUYD	5.72	\$4,992.00	\$28,554.24		
		0001	5001	6189901	MISC.CONTRACT BOND PAYMENT	0.00	1.00	1.00	LS	1.00	\$21,253.00	\$21,253.00		
		0001	5002	8061006	ALTERNATE DITCH CHECK	0.00	540.00	540.00	LF	136.00	\$14.00	\$1,904.00		
		0001	5003	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	0.00	4.00	4.00	EA	2.00	\$600.00	\$1,200.00		
		0030	5004	9029901	MISC.SIGNAL PULL BOX, REMOVAL AND REPLACEMENT	0.00	1.00	1.00	LS	1.00	\$6,666.45	\$6,666.45		
		0030	5005	9022704	POST, SIGNAL 4 FT.	0.00	3.00	3.00	EA	0.00	\$1,626.45	\$0.00		
		0030	5006	9029902	MISC.PEDESTRIAN PUSH BUTTON EXTENSION 6 INCH	0.00	3.00	3.00	EA	0.00	\$268.80	\$0.00		
		0030	5007	9029902	MISC.PEDESTRIAN PUSH BUTTON EXTENSION 12 INCH	0.00	5.00	5.00	EA	0.00	\$279.30	\$0.00		
		Project J4P3268C - Total Value Posted to Date as of Report Generated Date												\$2,552,448.31
		240517-C02 Overall - Total Value Posted to Date as of Report Generated Date												\$2,552,448.31



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J4P3268C

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments				
0020	2071000	LINEAR GRADING CLASS 1	5/4/26	5/18/26	1	0.12	STA	Route 7, RT, Entrance 119	129+69.65								
				5/18/26	2	0.12	STA	Route 7, RT, Entrance 124	134+36.02								
				5/18/26	3	0.12	STA	Route 7, RT, Entrance 129	137+66.76								
				5/18/26	4	0.14	STA	Route 7, RT, Entrance 130	138+42.88								
				5/18/26	5	0.12	STA	Route 7, RT, Entrance 131	139+17.35								
				5/18/26	6	0.12	STA	Route 7, RT, Entrance 126	136+00.72								
				5/18/26	7	0.11	STA	Route 7, RT, Entrance 127/128	136+73.63								
				5/7/26	5/18/26	1	0.12	STA	Route 7, RT, Entrance 132	142+13.58							
				5/18/26	2	0.12	STA	Route 7, RT, Entrance 133	143+20.87								
				5/18/26	3	0.12	STA	Route 7, RT, Entrance 134	144+30.77								
				5/18/26	4	0.20	STA	Route 7, NW Quadrant, Entrance 115	122+48.63	122+68.91							
				5/18/26	5	0.12	STA	Route 7, SW Quadrant, Entrance 115	123+21.22	123+33.49							
				5/18/26	6	0.08	STA	Route 7, NW Quadrant, Entrance 116	125+26.30	125+33.97							
				5/18/26	7	0.08	STA	Route 7, SW Quadrant, Entrance 116	125+94.35	126+02.02							
				5/18/26	8	0.08	STA	Route 7, SW Quadrant, Entrance 118	129+24.73	129+32.42							
				5/18/26	9	0.08	STA	Route 7, NW Quadrant, Entrance 119	129+36.66	129+44.35							
				5/18/26	11	0.08	STA	Route 7, SW Quadrant, Entrance 119	129+94.95	130+02.64							
				5/18/26	12	0.10	STA	Route 7, RT, Entrance 121 to Entrance 122	132+53.00	132+65.35							
				5/18/26	13	0.08	STA	Route 7, SW Quadrant, Entrance 125	135+26.44	135+34.31							
				5/18/26	14	0.09	STA	Route 7, NW Quadrant, Entrance 126	135+83.33	135+92.00							
				5/8/26	5/18/26	1	0.09	STA	Route 7, SW Quadrant, Entrance 126	136+09.45	136+18.14						
				5/18/26	2	0.09	STA	Route 7, NW Quadrant, Entrance 127	136+48.46	136+57.15							
				5/18/26	3	0.09	STA	Route 7, SW Quadrant, Entrance 128	136+89.72	136+98.39							
				5/18/26	4	0.08	STA	Route 7, NW Quadrant, Entrance 129	137+42.12	137+49.86							
				5/18/26	5	0.08	STA	Route 7, SW Quadrant, Entrance 129	137+83.60	137+91.30							
				5/18/26	10	0.10	STA	Route 7, SW Quadrant, Entrance 121	132+43.31	132+53.00							
				5/18/26	11	0.16	STA	Route 7, NW Quadrant, Entrance 122	132+65.27	132+80.86							
				5/18/26	12	0.13	STA	Route 7, SW Quadrant, Entrance 122	133+13.75	133+26.34							
				5/18/26	13	0.08	STA	Route 7, NW Quadrant, Entrance 123	133+45.33	133+53.15							
				5/18/26	14	0.08	STA	Route 7, SW Quadrant, Entrance 123	134+03.92	134+11.89							
				5/18/26	15	0.08	STA	Route 7, NW Quadrant, Entrance 124	134+15.20	134+22.85							
				5/18/26	16	0.08	STA	Route 7, SW Quadrant, Entrance 124	134+49.19	134+57.08							
				5/18/26	17	0.08	STA	Route 7, NW Quadrant, Entrance 125	134+82.32	134+90.20							
				5/18/26	18	0.20	STA	Route 7, RT, Entrance 143	4+02.05						Revision to Entrance 143		
				5/11/26	5/18/26	1	0.08	STA	Route 7, NW Quadrant, Entrance 130	138+27.24	138+34.98						
				5/18/26	2	0.08	STA	Route 7, SW Quadrant, Entrance 130	138+50.72	138+58.46							
				5/18/26	3	0.08	STA	Route 7, NW Quadrant, Entrance 131	139+02.70	139+10.45							
				5/18/26	4	0.08	STA	Route 7, SW Quadrant, Entrance 131	139+24.19	139+31.91							
				5/18/26	5	0.18	STA	Route 7, NW Quadrant, Entrance 132	141+82.90	142+00.74							
				5/18/26	6	0.07	STA	Route 7, SW Quadrant, Entrance 132	142+26.42	142+33.26							
				5/18/26	7	0.18	STA	Route 7, NW Quadrant, Entrance 133	142+93.14	143+10.98							
				5/18/26	8	0.07	STA	Route 7, SW Quadrant, Entrance 133	143+30.76	143+37.60							
				5/18/26	9	0.16	STA	Route 7, NW Quadrant, Entrance 134	144+08.32	144+24.01							
				5/18/26	10	0.08	STA	Route 7, SW Quadrant, Entrance 134	144+37.53	144+45.22							
				5/18/26	11	0.17	STA	Route 7, NW Quadrant, Entrance 134	146+24.57	146+41.79							
				5/18/26	12	0.12	STA	Route 7, NW Quadrant, Renee-Lynn Street	0+27.61	0+39.65							
				5/18/26	13	0.11	STA	Route 7, SW Quadrant, Entrance 135	146+82.69	146+93.47							
				5/18/26	14	0.12	STA	Route 7, NW Quadrant, Entrance 136	149+62.67	149+74.39							
				5/12/26	5/18/26	1	0.26	STA	Route 7, SW Quadrant, Entrance 136	150+17.97	150+44.06						
				5/18/26	2	0.08	STA	Route 7, NW Quadrant, Entrance 137	151+76.49	151+84.33							
				5/18/26	3	0.09	STA	Route 7, SW Quadrant, Entrance 137	151+98.87	152+07.71							
				5/18/26	4	0.13	STA	Route 7, NW Quadrant, Entrance 138	153+57.75	153+70.96							
				5/13/26	5/18/26	1	0.00	STA	Route 7, RT, Entrance 118 to Entrance 119	129+32.42	129+36.66						
				5/18/26	2	0.20	STA	Route 7, RT, Entrance 122 to Entrance 123	133+26.01	133+45.33							
				5/18/26	3	0.00	STA	Route 7, RT, Entrance 123 to Entrance 124	134+11.89	134+14.96							
				5/18/26	4	0.20	STA	Route 7, RT, Entrance 124 to Entrance 125	134+57.08	134+75.53							
				5/18/26	5	0.50	STA	Route 7, RT, Entrance 125 to Entrance 126	135+34.31	135+83.33							
				5/18/26	6	0.30	STA	Route 7, RT, Entrance 126 to Entrance 127	136+18.14	136+48.46							
				5/14/26	5/18/26	1	0.40	STA	Route 7, RT, Entrance 128 to Entrance 129	136+98.39	137+42.12						
				5/18/26	2	0.40	STA	Route 7, RT, Entrance 129 to Entrance 130	137+91.30	138+27.24							
				5/18/26	3	0.40	STA	Route 7, RT, Entrance 130 to Entrance 131	138+58.46	139+02.70							
				5/18/26	4	0.20	STA	Renee-Lynn Street, LT, Entrance 135	0+27.49	0+44.78							
				0030	3040504	TYPE 5 AGGREGATE FOR BASE	5/4/26	5/18/26	1	38.00	SOYD	Route 7, RT, Entrance 127/128	136+73.63				
							5/7/26	5/18/26	1	78.00	SOYD	Route 7, RT, Entrance 143	4+02.05				Revision to Entrance 143
							5/8/26	5/18/26	1	80.00	SOYD	Route 7, RT, Entrance 143	4+02.05				Revision to Entrance 143
				0040	6081010	CONCRETE CURB RAMP	5/7/26	5/18/26	1	10.40	SOYD	Route 7, NW Quadrant, Entrance 115	122+48.63	122+68.91			
								5/18/26	2	5.40	SOYD	Route 7, SW Quadrant, Entrance 115	123+21.22	123+33.49			
								5/18/26	3	3.90	SOYD	Route 7, NW Quadrant, Entrance 116	125+26.30	125+33.97			
								5/18/26	4	3.90	SOYD	Route 7, SW Quadrant, Entrance 116	125+94.35	126+02.02			
								5/18/26	5	3.90	SOYD	Route 7, SW Quadrant, Entrance 118	129+24.73	129+32.42			
								5/18/26	6	3.90	SOYD	Route 7, NW Quadrant, Entrance 119	129+36.66	129+44.35			
								5/18/26	7	3.90	SOYD	Route 7, SW Quadrant, Entrance 119	129+94.95	130+02.64			
								5/18/26	8	4.00	SOYD	Route 7, SW Quadrant, Entrance 125	135+26.44	135+34.31			
								5/18/26	9	4.50	SOYD	Route 7, NW Quadrant, Entrance 126	135+83.33	135+92.00			
							5/8/26	5/18/26	1	4.50	SOYD	Route 7, SW Quadrant, Entrance 126	136+09.45	136+18.14			
								5/18/26	2	4.50	SOYD	Route 7, NW Quadrant, Entrance 127	136+48.46	136+57.15			
								5/18/26	3	4.50	SOYD	Route 7, SW Quadrant, Entrance 128	136+89.72	136+98.39			
								5/18/26	4	3.90	SOYD	Route 7, NW Quadrant, Entrance 129	137+42.12	137+49.86			
								5/18/26	5	3.80	SOYD	Route 7, SW Quadrant, Entrance 129	137+83.60	137+91.30			
								5/18/26	10	5.10	SOYD	Route 7, SW Quadrant, Entrance 121	132+43.31	132+53.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments			
0040	6081010	CONCRETE CURB RAMP	5/8/26	5/18/26	11	8.20	SOYD	Route 7, NW Quadrant, Entrance 122	132+65.27		132+80.86					
				5/18/26	12	6.30	SOYD	Route 7, SW Quadrant, Entrance 122	133+13.75		133+26.34					
				5/18/26	13	4.00	SOYD	Route 7, NW Quadrant, Entrance 123	133+45.33		133+53.15					
				5/18/26	14	4.40	SOYD	Route 7, SW Quadrant, Entrance 123	134+03.92		134+11.89					
				5/18/26	15	4.30	SOYD	Route 7, NW Quadrant, Entrance 124	134+15.20		134+22.85					
				5/18/26	16	4.30	SOYD	Route 7, SW Quadrant, Entrance 124	134+49.19		134+57.08					
				5/18/26	17	4.30	SOYD	Route 7, NW Quadrant, Entrance 125	134+82.32		134+90.20					
				5/11/26	5/18/26	1	3.90	SOYD	Route 7, NW Quadrant, Entrance 130	138+27.24		138+34.98				
					5/18/26	2	3.90	SOYD	Route 7, SW Quadrant, Entrance 130	138+50.72		138+58.46				
					5/18/26	3	3.90	SOYD	Route 7, NW Quadrant, Entrance 131	139+02.70		139+10.45				
					5/18/26	4	3.80	SOYD	Route 7, SW Quadrant, Entrance 131	139+24.19		139+31.91				
					5/18/26	5	10.80	SOYD	Route 7, NW Quadrant, Entrance 132	141+82.90		142+00.74				
					5/18/26	6	3.70	SOYD	Route 7, SW Quadrant, Entrance 132	142+26.42		142+33.26				
			5/18/26		7	10.80	SOYD	Route 7, NW Quadrant, Entrance 133	142+93.14		143+10.98					
			5/18/26		8	3.70	SOYD	Route 7, SW Quadrant, Entrance 133	143+30.76		143+37.60					
			5/18/26		9	8.60	SOYD	Route 7, NW Quadrant, Entrance 134	144+08.32		144+24.01					
			5/18/26		10	3.90	SOYD	Route 7, SW Quadrant, Entrance 134	144+37.53		144+45.22					
			5/12/26	5/18/26	11	13.10	SOYD	Route 7, NW Quadrant, Entrance 135	146+24.57		146+41.79					
				5/18/26	12	13.10	SOYD	Route 7, NW Quadrant, Renee-Lynn Street	0+27.61		0+39.65					
				5/18/26	13	4.30	SOYD	Route 7, SW Quadrant, Entrance 135	146+82.69		146+93.47					
				5/18/26	14	4.80	SOYD	Route 7, NW Quadrant, Entrance 136	149+62.67		149+74.39					
				5/18/26	1	13.70	SOYD	Route 7, SW Quadrant, Entrance 136	150+17.97		150+44.06					
				5/18/26	2	4.30	SOYD	Route 7, NW Quadrant, Entrance 137	151+76.49		151+84.33					
				5/18/26	3	5.00	SOYD	Route 7, SW Quadrant, Entrance 137	151+98.87		152+07.71					
5/18/26	4	5.70		SOYD	Route 7, NW Quadrant, Entrance 138	153+57.75		153+70.96								
0050	6081012	TRUNCATED DOMES		5/7/26	5/18/26	1	10.00	SOFT	Route 7, NW Quadrant, Entrance 115	122+48.63		122+68.91				
					5/18/26	2	20.00	SOFT	Route 7, NW Quadrant, Entrance 115	123+21.22		123+33.49				
				5/8/26	5/18/26	1	10.00	SOFT	Route 7, NW Quadrant, Entrance 122	132+65.27		132+80.86				
			5/18/26		2	10.00	SOFT	Route 7, SW Quadrant, Entrance 122	133+13.75		133+26.34					
			5/11/26	5/18/26	1	20.00	SOFT	Route 7, NW Quadrant, Entrance 135	146+24.67		146+41.79					
				5/18/26	2	20.00	SOFT	Route 7, SW Quadrant, Entrance 135	146+82.69		146+93.47					
				5/18/26	3	20.00	SOFT	Route 7, NW Quadrant, Entrance 136	150+17.97		150+44.06					
			5/12/26	5/18/26	1	20.00	SOFT	Route 7, SW Quadrant, Entrance 136	150+17.97		150+44.06					
				5/18/26	2	20.00	SOFT	Route 7, NW Quadrant, Entrance 138	153+57.75		153+70.96					
			0060	6085007	PAVED APPROACH, 7 IN.	5/4/26	5/18/26	1	16.30	SOYD	Route 7, RT, Entrance 126	136+00.72				
5/18/26	2	27.10					SOYD	Route 7, RT, Entrance 129	137+66.76							
5/18/26	3	16.00					SOYD	Route 7, RT, Entrance 130	138+42.88							
5/18/26	4	14.00					SOYD	Route 7, RT, Entrance 131	139+17.35							
5/18/26	5	38.00					SOYD	Route 7, RT, Entrance 127/128	136+73.63							
5/7/26	5/18/26	1				17.80	SOYD	Route 7, RT, Entrance 133	143+20.87							
	5/18/26	2				13.40	SOYD	Route 7, RT, Entrance 134	144+30.77							
0070	6085008	PAVED APPROACH, 8 IN.				5/4/26	5/18/26	1	100.00	SOYD	Route 7, RT, Entrance 119	129+69.65				
							5/18/26	2	55.70	SOYD	Route 7, RT, Entrance 124	134+36.02				
						5/7/26	5/18/26	1	27.60	SOYD	Route 7, RT, Entrance 132	142+13.58				
			5/18/26	2	78.20		SOYD	Route 7, RT, Entrance 143	4+02.05			Revision of Entrance 143				
			5/8/26	5/18/26	1	79.50	SOYD	Route 7, RT, Entrance 143	4+02.05			Revision of Entrance 143				
				5/7/26	5/18/26	1	2.40	SOYD	Route 7, RT, Entrance 118 to Entrance 119	129+32.42		129+36.66				
			5/18/26		2	6.90	SOYD	Route 7, RT, Entrance 121 to Entrance 122	132+53.00		132+65.35					
			5/18/26		3	25.90	SOYD	Route 7, RT, Entrance 125 to Entrance 126	135+34.31		135+83.33					
			5/8/26		5/18/26	1	16.80	SOYD	Route 7, RT, Entrance 126 to Entrance 127	136+18.14		136+48.46				
					5/18/26	2	24.20	SOYD	Route 7, RT, Entrance 128 to Entrance 129	136+98.39		137+42.12				
5/18/26	3	19.70	SOYD		Route 7, RT, Entrance 129 to Entrance 130	137+91.30		138+27.24								
5/18/26	4	24.30	SOYD	Route 7, RT, Entrance 130 to Entrance 131	138+58.46		139+02.70									
5/18/26	5	10.70	SOYD	Route 7, RT, Entrance 122 to Entrance 123	133+26.01		133+45.3									
5/18/26	6	1.70	SOYD	Route 7, RT, Entrance 123 to Entrance 124	134+11.89		134+14.96									
5/18/26	7	10.30	SOYD	Route 7, RT, Entrance 124 to Entrance 125	134+57.08		134+75.53									
0110	6099903	MISC.	5/8/26	5/18/26	1	16.50	LF	Route 7, NW Quadrant, Renee Lynde Dr	146+29.67		146+39.26					
				5/18/26	2	21.00	LF	Route 7, SW Quadrant, Renee Lynde Dr	146+81.26		146+91.29					
				5/18/26	3	31.00	LF	Route 7, NW Quadrant, Stafford Dr	149+65.39		149+75.80					
				5/18/26	4	17.00	LF	Route 7, SW Quadrant, Stafford Dr	150+16.56		150+26.96					
				5/18/26	5	18.00	LF	Route 7, NW Quadrant, Timber St	153+61.63		153+72.36					
0170	8025006	MULCHING	5/15/26	5/18/26	1	0.75	ACRE	Route 7, RT, Wright St. to Timber St	122+25.66		153+95.70					
0180	8051000A	SEEDING - COOL SEASON GRASSES	5/15/26	5/18/26	1	0.75	ACRE	Route 7, RT, Wright St. to Timber St	122+25.66		153+95.70					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 240517-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3268C	0030	TYPE 5 AGGREGATE FOR BASE	Material		3	Apr 2, 2025	SYSTEM	(\$3,790.50)				
					3	Apr 2, 2025	SYSTEM	\$3,790.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user raybol1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	Apr 15, 2025	SYSTEM	(\$13,452.00)				
					4	Apr 15, 2025	SYSTEM	\$13,452.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user raybol1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					5	May 2, 2025	SYSTEM	(\$17,499.00)				
					5	May 2, 2025	SYSTEM	\$17,499.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user raybol1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					6	May 16, 2025	SYSTEM	(\$22,876.00)				
					6	May 16, 2025	SYSTEM	\$22,876.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				- Total							\$0.00	
				Material - Total							\$0.00	
				Other Item Adjustment	FUEL		18	Nov 17, 2025	schroj4	(\$3.08)	Overrun Fuel Adjustment June 2025 Second Period	
						18	Nov 17, 2025	schroj4	(\$2.51)	Overrun Fuel Adjustment July 2025 First Period		
						18	Nov 17, 2025	schroj4	(\$0.07)	Overrun Fuel Adjustment August 2025 First Period		
						18	Nov 17, 2025	schroj4	(\$0.55)	Overrun Fuel Adjustment August 2025 Second Period		
						18	Nov 17, 2025	schroj4	(\$0.35)	Overrun Fuel Adjustment September 2025 First Period		
						18	Nov 17, 2025	schroj4	\$3.03	Cancellation of System Generated Fuel Adjustment		
						FUEL - Total						
				Other Item Adjustment - Total							(\$3.53)	
				Price FUEL		3	Apr 2, 2025	SYSTEM	(\$7.87)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	Apr 15, 2025	SYSTEM	(\$17.92)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					5	May 2, 2025	SYSTEM	(\$7.51)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					6	May 16, 2025	SYSTEM	(\$16.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					7	Jun 2, 2025	SYSTEM	(\$5.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					7	Jun 2, 2025	SYSTEM	(\$8.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					9	Jun 30, 2025	SYSTEM	(\$42.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					10	Jul 16, 2025	SYSTEM	(\$4.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					12	Aug 18, 2025	SYSTEM	(\$2.42)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					13	Sep 2, 2025	SYSTEM	(\$2.29)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					18	Nov 17, 2025	SYSTEM	(\$3.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					21	Apr 2, 2026	SYSTEM	\$2.53	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					22	Apr 16, 2026	SYSTEM	\$113.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					23	May 4, 2026	SYSTEM	\$90.96	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 240517-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3268C	0030	TYPE 5 AGGREGATE FOR BASE	Price FUEL		24	May 18, 2026	SYSTEM	\$56.69	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total					\$146.07	
				Price FUEL - Total					\$146.07	
				0030 - Total					\$142.54	
	0040	CONCRETE CURB RAMP	Material		4	Apr 15, 2025	SYSTEM	(\$19,992.00)		
					4	Apr 15, 2025	SYSTEM	\$19,992.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user raybol1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
				Other Item Adjustment	SUBI	12	Aug 18, 2025	schroj4	(\$337.28)	Concrete curb ramps were poured with an unapproved concrete mix on 06/06/2025. MoDOT will allow the curb ramps to remain in place but will apply a 10% deduct for this concrete.
				SUBI - Total					(\$337.28)	
	Other Item Adjustment - Total					(\$337.28)				
	0040 - Total					(\$337.28)				
	0050	TRUNCATED DOMES	Material		5	May 2, 2025	SYSTEM	(\$671.00)		
					5	May 2, 2025	SYSTEM	\$671.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user raybol1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					6	May 16, 2025	SYSTEM	(\$671.00)		
				6	May 16, 2025	SYSTEM	\$671.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schroj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				7	Jun 2, 2025	SYSTEM	(\$3,355.00)			
				7	Jun 2, 2025	SYSTEM	\$3,355.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
- Total							\$0.00			
Material - Total							\$0.00			
Overrun				Overrun	17	Nov 3, 2025	SYSTEM	(\$1,778.15)		
					17	Nov 3, 2025	SYSTEM	\$1,778.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					18	Nov 17, 2025	SYSTEM	(\$5,770.60)		
		24	May 18, 2026	SYSTEM	(\$5,032.50)					
Overrun - Total					(\$10,803.10)					
Overrun - Total					(\$10,803.10)					
0050 - Total					(\$10,803.10)					
0060	PAVED APPROACH, 7 IN.	Material		4	Apr 15, 2025	SYSTEM	(\$5,718.60)			
				4	Apr 15, 2025	SYSTEM	\$5,718.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user raybol1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				5	May 2, 2025	SYSTEM	(\$8,359.20)			
				5	May 2, 2025	SYSTEM	\$8,359.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user raybol1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				6	May 16, 2025	SYSTEM	(\$8,359.20)			
				6	May 16, 2025	SYSTEM	\$8,359.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schroj4 overriding Payment		



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 240517-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J4P3268C	0060	PAVED APPROACH, 7 IN.	Material						Estimate Exception 3 on the current Payment Estimate.							
					7	Jun 2, 2025	SYSTEM	(\$8,359.20)								
					7	Jun 2, 2025	SYSTEM	\$8,359.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schroj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
					8	Jun 16, 2025	SYSTEM	(\$8,359.20)								
					8	Jun 16, 2025	SYSTEM	\$8,359.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
					9	Jun 30, 2025	SYSTEM	(\$8,359.20)								
					9	Jun 30, 2025	SYSTEM	\$8,359.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
					10	Jul 16, 2025	SYSTEM	(\$12,366.00)								
					10	Jul 16, 2025	SYSTEM	\$12,366.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
					- Total								\$0.00			
					Material - Total								\$0.00			
								Other Item Adjustment	FUEL	18	Nov 17, 2025	schroj4	(\$0.05)	Overrun Fuel Adjustment August 2025 First Period		
										18	Nov 17, 2025	schroj4	(\$0.21)	Overrun Fuel Adjustment September 2025 First Period		
										18	Nov 17, 2025	schroj4	\$0.19	Cancellation of System Generated Fuel Adjustment		
					FUEL - Total								(\$0.07)			
					Other Item Adjustment - Total								(\$0.07)			
								Price FUEL		4	Apr 15, 2025	SYSTEM	(\$6.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
										5	May 2, 2025	SYSTEM	(\$3.16)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
										10	Jul 16, 2025	SYSTEM	(\$1.65)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
										12	Aug 18, 2025	SYSTEM	(\$0.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
										14	Sep 15, 2025	SYSTEM	(\$8.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
										18	Nov 17, 2025	SYSTEM	(\$0.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
										23	May 4, 2026	SYSTEM	\$83.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
										24	May 18, 2026	SYSTEM	\$151.21	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total								\$213.91			
					Price FUEL - Total								\$213.91			
					0060 - Total								\$213.84			
					J4P3268C	0070	PAVED APPROACH, 8 IN.	Material		4	Apr 15, 2025	SYSTEM	(\$47,455.20)			
										4	Apr 15, 2025	SYSTEM	\$47,455.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user raybol1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
										5	May 2, 2025	SYSTEM	(\$55,188.00)			
5	May 2, 2025	SYSTEM	\$55,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user raybol1 overriding Payment Estimate Exception 5 on the current Payment Estimate.												
6	May 16, 2025	SYSTEM	(\$120,085.20)													
6	May 16, 2025	SYSTEM	\$120,085.20	This adjustment offsets the original system-generated Material Payment												



Line Item Adjustments by Estimate

Contract ID: 240517-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3268C	0070	PAVED APPROACH, 8 IN.	Material			2025			Estimate Item Adjustment (0008) due to user schroj4 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					7	Jun 2, 2025	SYSTEM	(\$147,387.60)						
					7	Jun 2, 2025	SYSTEM	\$147,387.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schroj4 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					8	Jun 16, 2025	SYSTEM	(\$147,387.60)						
					8	Jun 16, 2025	SYSTEM	\$147,387.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schroj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					9	Jun 30, 2025	SYSTEM	(\$178,788.60)						
					9	Jun 30, 2025	SYSTEM	\$178,788.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schroj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Jul 16, 2025	SYSTEM	(\$251,823.60)						
					10	Jul 16, 2025	SYSTEM	\$251,823.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schroj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					22	Apr 16, 2026	SYSTEM	(\$15,897.60)						
					22	Apr 16, 2026	SYSTEM	\$15,897.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					23	May 4, 2026	SYSTEM	(\$28,641.60)						
					23	May 4, 2026	SYSTEM	\$28,641.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					24	May 18, 2026	SYSTEM	(\$65,469.60)						
					24	May 18, 2026	SYSTEM	\$65,469.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
								Other Item Adjustment	FUEL	18	Nov 17, 2025	schroj4	(\$12.32)	Overrun Fuel Adjustment June 2025 Second Period
										18	Nov 17, 2025	schroj4	(\$10.06)	Overrun Fuel Adjustment July 2025 First Period
										18	Nov 17, 2025	schroj4	(\$0.28)	Overrun Fuel Adjustment August 2025 First Period
										18	Nov 17, 2025	schroj4	(\$2.22)	Overrun Fuel Adjustment August 2025 Second Period
										18	Nov 17, 2025	schroj4	(\$1.40)	Overrun Fuel Adjustment September 2025 First Period
										18	Nov 17, 2025	schroj4	\$11.92	Cancellation of System Generated Fuel Adjustment
										FUEL - Total			(\$14.36)	
			Other Item Adjustment - Total					(\$14.36)						
			Price FUEL		4	Apr 15, 2025	SYSTEM	(\$61.96)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					5	May 2, 2025	SYSTEM	(\$10.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					6	May 16, 2025	SYSTEM	(\$137.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					7	Jun 2, 2025	SYSTEM	(\$57.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					9	Jun 30, 2025	SYSTEM	(\$74.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					10	Jul 16, 2025	SYSTEM	(\$32.86)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 240517-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3268C	0070	PAVED APPROACH, 8 IN.	Price FUEL			2025							
					12	Aug 18, 2025	SYSTEM	(\$4.58)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					13	Sep 2, 2025	SYSTEM	(\$10.51)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					14	Sep 15, 2025	SYSTEM	(\$3.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					18	Nov 17, 2025	SYSTEM	(\$11.92)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					22	Apr 16, 2026	SYSTEM	\$551.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					23	May 4, 2026	SYSTEM	\$105.49	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					24	May 18, 2026	SYSTEM	\$394.47	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					- Total						\$645.71		
					Price FUEL - Total						\$645.71		
				0070 - Total								\$631.35	
				0080	CONCRETE SIDEWALK, 4 IN.	Material		4	Apr 15, 2025	SYSTEM	(\$167,953.74)		
								4	Apr 15, 2025	SYSTEM	\$167,953.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user raybol1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
								8	Jun 16, 2025	SYSTEM	(\$100,470.75)		
								8	Jun 16, 2025	SYSTEM	\$100,470.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schroj4 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
	9	Jun 30, 2025	SYSTEM				(\$100,470.75)						
	9	Jun 30, 2025	SYSTEM				\$100,470.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schroj4 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
	10	Jul 16, 2025	SYSTEM				(\$160,488.33)						
	10	Jul 16, 2025	SYSTEM				\$160,488.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schroj4 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
	23	May 4, 2026	SYSTEM				(\$31,902.12)						
	23	May 4, 2026	SYSTEM				\$31,902.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schroj4 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
	24	May 18, 2026	SYSTEM				(\$42,045.66)						
	24	May 18, 2026	SYSTEM				\$42,045.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schroj4 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
	- Total									\$0.00			
	Material - Total									\$0.00			
	Other Item Adjustment	SUBI	12				Aug 18, 2025	schroj4	(\$1,686.73)	Concrete sidewalk was poured with an unapproved concrete mix on 06/06/2025. MoDOT will allow the sidewalk to remain in place but will apply a 10% deduct for this concrete.			
	SUBI - Total						(\$1,686.73)						
	Other Item Adjustment - Total						(\$1,686.73)						
0080 - Total								(\$1,686.73)					
0110	MISC.	Material		4	Apr 15, 2025	SYSTEM	(\$3,556.80)						
				4	Apr 15, 2025	SYSTEM	\$3,556.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user raybol1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
				- Total					\$0.00				
	Material - Total						\$0.00						



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 240517-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3268C	0110 - Total								\$0.00	
	0120	CONSTRUCTION SIGNS	Overrun	Overrun	4	Apr 15, 2025	SYSTEM	(\$1,815.75)		
					8	Jun 16, 2025	SYSTEM	\$1,815.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',40.35000 - 40.35000, 'is applied (if non-zero).	
	Overrun - Total								\$0.00	
	Overrun - Total								\$0.00	
	0120 - Total								\$0.00	
	0130	CHANNELIZER (TRIM-LINE)	Overrun	Overrun	3	Apr 2, 2025	SYSTEM	(\$4,670.00)		
					8	Jun 16, 2025	SYSTEM	\$4,670.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',93.40000 - 93.40000, 'is applied (if non-zero).	
					Overrun - Total					
	Overrun - Total								\$0.00	
	0130 - Total								\$0.00	
	0280	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Overrun	Overrun	18	Nov 17, 2025	SYSTEM	(\$1,818.00)		
					19	Dec 2, 2025	SYSTEM	(\$1,010.00)		
					Overrun - Total					
	Overrun - Total								(\$2,828.00)	
	0280 - Total								(\$2,828.00)	
	0290	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		3	Apr 2, 2025	SYSTEM	(\$5,198.80)		
					3	Apr 2, 2025	SYSTEM	\$5,198.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user raybol1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					- Total					
	Material - Total								\$0.00	
	0290 - Total								\$0.00	
	0300	CABLE, 16 AWG 2 CONDUCTOR	Material		20	Dec 30, 2025	SYSTEM	(\$4,914.00)		
					20	Dec 30, 2025	SYSTEM	\$4,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					21	Apr 2, 2026	SYSTEM	(\$4,914.00)		
					21	Apr 2, 2026	SYSTEM	\$4,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					22	Apr 16, 2026	SYSTEM	(\$4,914.00)		
					22	Apr 16, 2026	SYSTEM	\$4,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schroj4 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					23	May 4, 2026	SYSTEM	(\$4,914.00)		
					23	May 4, 2026	SYSTEM	\$4,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schroj4 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					24	May 18, 2026	SYSTEM	(\$4,914.00)		
24					May 18, 2026	SYSTEM	\$4,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schroj4 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
- Total								\$0.00		
Material - Total								\$0.00		
0300 - Total								\$0.00		
0310	CABLE, 16 AWG	Material		20	Dec 30,	SYSTEM	(\$5,429.00)			



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 240517-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J4P3268C	0310	5 CONDUCTOR	Material			2025											
						20	Dec 30, 2025	SYSTEM	\$5,429.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schroj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
						21	Apr 2, 2026	SYSTEM	(\$5,429.00)								
						21	Apr 2, 2026	SYSTEM	\$5,429.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schroj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
						22	Apr 16, 2026	SYSTEM	(\$5,429.00)								
						22	Apr 16, 2026	SYSTEM	\$5,429.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schroj4 overriding Payment Estimate Exception 4 on the current Payment Estimate.							
						23	May 4, 2026	SYSTEM	(\$5,429.00)								
						23	May 4, 2026	SYSTEM	\$5,429.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schroj4 overriding Payment Estimate Exception 6 on the current Payment Estimate.							
						24	May 18, 2026	SYSTEM	(\$5,429.00)								
						24	May 18, 2026	SYSTEM	\$5,429.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schroj4 overriding Payment Estimate Exception 6 on the current Payment Estimate.							
					- Total								\$0.00				
					Material - Total								\$0.00				
							Overrun	Overrun	20	Dec 30, 2025	SYSTEM	(\$1,335.00)					
					Overrun - Total								(\$1,335.00)				
					Overrun - Total								(\$1,335.00)				
					0310 - Total								(\$1,335.00)				
					0320	BASE CONCRETE	Material			19	Dec 2, 2025	SYSTEM	(\$28,554.24)				
										19	Dec 2, 2025	SYSTEM	\$28,554.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
									- Total								\$0.00
									Material - Total								\$0.00
	Overrun	Overrun	19	Dec 2, 2025					SYSTEM	(\$99.84)							
Overrun - Total									(\$99.84)								
Overrun - Total									(\$99.84)								
0320 - Total								(\$99.84)									
5004	MISC.	Material			12	Aug 18, 2025	SYSTEM	(\$6,666.45)									
					12	Aug 18, 2025	SYSTEM	\$6,666.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
				- Total								\$0.00					
				Material - Total								\$0.00					
5004 - Total								\$0.00									
J4P3268C - Total								(\$16,102.22)									
Overall - Total								(\$16,102.22)									



Contract Adjustments for Contract - 240517-C02

There are no contract adjustments to display for this contract.