



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 5, 2025

Pay Estimate Created Date: December 2, 2025

Progress Estimate Number	Contract ID Prime Contractor	240517-D05 S & A Equipment & Builders, LLC	Pay Period Start Pay Period End	November 16, 2025 December 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$5,041,329.32 \$38,159.64 \$5,079,488.96
Approval Date						By User
December 3, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					snells1
December 3, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					beckc2
December 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete			
November 1, 2025	November 14, 2025		64.45%			
Contract Informational Dates			Milestones			
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract			
Acceptance Date						
Awarded Date	June 5, 2024	June 5, 2024				
Letting Date	May 17, 2024	May 17, 2024				
Notice to Proceed Date	July 8, 2024	July 8, 2024				
Work Began Date	February 11, 2025	February 11, 2025				

Contract Total Pay For Estimate No. 23

	This Estimate	Previous	To Date
240517-D05			
Total Posted Items Pay	\$661,773.96	\$2,611,862.34	\$3,273,636.30
Gross Item Adjustments	\$48,661.11	(\$86,066.14)	(\$37,405.03)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	(\$15,000.00)	\$0.00	(\$15,000.00)
Other Contract Adjustments	(\$32,000.00)	\$0.00	(\$32,000.00)
		\$2,525,796.20	\$3,189,231.27
Contract Total Payable This Estimate:	\$663,435.07		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3575	0050	2063000	CLASS 3 EXCAVATION	CUYD	\$18.550	67.300	\$1,248.42
	0060	2063300	CLASS 4 EXCAVATION	CUYD	\$10.100	460	\$4,646.00
	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$8.870	1,286.120	\$11,407.88
	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$10.410	2,075.100	\$21,601.79
	0110	4019905	MISC.OPTIONAL PAVEMENT - 7 IN. HMA VS. 7 IN. NRPCCP	SQYD	\$89.360	1,022.800	\$91,397.41
	0260	6083006	6 IN. CONCRETE MEDIAN STRIP	SQYD	\$62.450	1,309.900	\$81,803.26
	0270	6085008	PAVED APPROACH, 8 IN.	SQYD	\$73.120	54.950	\$4,017.94
	0280	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$58.530	3.400	\$199.00
	0290	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$55.330	50	\$2,766.50
	0310	6091051	CURB AND GUTTER TYPE A	LF	\$41.790	260.700	\$10,894.65
	0320	6091052	CURB AND GUTTER TYPE B	LF	\$161.180	10	\$1,611.80
	0470	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	EA	\$4,424.550	8	\$35,396.40
	0490	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	EA	\$5,719.290	2	\$11,438.58
	0790	6221003	COLD MILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	SQYD	\$21.020	1,845.560	\$38,793.67
	0810	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$73,587.030	0.450	\$33,114.16
	1090	8025006	MULCHING	ACRE	\$3,679.350	1.040	\$3,826.52
	1100	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$4,730.590	0.740	\$3,500.64
	1110	8052000A	SEEDING - WARM SEASON GRASSES	ACRE	\$8,042.010	0.090	\$723.78
	1250	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	EA	\$9,239.380	1	\$9,239.38
	1360	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	EA	\$8,409.950	1	\$8,409.95
	1390	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	LF	\$31.540	22	\$693.88
	1400	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	LF	\$42.050	15	\$630.75



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 5, 2025

Pay Estimate Created Date: December 2, 2025

Progress Estimate Number	Contract ID Prime Contractor	240517-D05 S & A Equipment & Builders, LLC	Pay Period Start Pay Period End	November 16, 2025 December 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$5,041,329.32 \$38,159.64 \$5,079,488.96				
Project Number	Line Number	Item Code	Item Description		Unit	Unit Price	Current Installed Qty	Current Installed Amount		
J5P3575	1410	9027504	CONDUIT, 3 IN., EXTERNAL ON STRUCTURE		LF	\$31.540	9	\$283.86		
	1420	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER		LF	\$4.730	60	\$283.80		
	1430	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER		LF	\$2.630	50	\$131.50		
	1450	9029902	MISC.RELOCATE CONTROLLER ASSEMBLY AND AUXILIARY EQUIPMENT		EA	\$2,417.860	1	\$2,417.86		
	1460	9029902	MISC.RELOCATE POWER SUPPLY		EA	\$1,800.000	1	\$1,800.00		
	1620	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)		CUYD	\$1,165.370	200	\$233,074.00		
	1630	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)		LB	\$1.170	39,424	\$46,126.08		
	1640	7061070	MECHANICAL BAR SPLICE		EA	\$3.100	95	\$294.50		
Project J5P3575 - Total								\$661,773.96		
Overall - Total								\$661,773.96		

Contract Adjustments This Estimate

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
J5P3575	Liquidated Damage	snells1	This adjustment is to apply the Contract Administrative Cost Liquidated Damages for the period of November 17th through December 1st, excluding weekends and holidays established by law. \$1,500 x 10 days = \$15,000.	100	(\$15,000.00)
J5P3575	Other Contract Adjustment	beckc2	This adjustment is to apply the Road User Cost Liquidated Damages for the period of November 17th through December 1st, excluding weekends and holidays established by law. \$3,200 x 10 days = \$32,000.	100	(\$32,000.00)

Project J5P3575 - Total

(\$47,000.00)

Overall - Total

These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

(\$47,000.00)

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3575	0030	EMBANKMENT IN PLACE	Material			-1,788	\$7.18	(\$12,837.84)
	0030	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,788	\$7.18	\$12,837.84
	0040	COMPACTING EMBANKMENT	Material			-5,273	\$6.78	(\$35,750.94)
	0040	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	5,273	\$6.78	\$35,750.94
	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment	Fuel Price	This adjustment removes System Generated adjustment 0003 of this estimate. Materials were not all installed this estimate period. A new set of adjustments shall be made to utilize the correct factors for the month of placement.			\$7.91
	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment	Fuel Price	This adjustment is to replace System Generated Adjustment 0003 of this estimate. This adjustment is for material placed in July of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e-projects.			(\$0.80)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 5, 2025

Pay Estimate Created Date: December 2, 2025

Progress Estimate Number 23		Contract ID Prime Contractor	240517-D05 S & A Equipment & Builders, LLC		Pay Period Start Pay Period End	November 16, 2025 December 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$5,041,329.32 \$38,159.64 \$5,079,488.96	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3575	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment	Fuel Price	This adjustment is to replace System Generated Adjustment 0003 of this estimate. This adjustment is for material placed in September of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e- projects.				(\$2.44)
	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment	Fuel Price	This adjustment is to replace System Generated Adjustment 0003 of this estimate. This adjustment is for material placed in November of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e- projects.				(\$6.42)
	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,286.12000	(\$0.01)		(\$7.91)
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	Fuel Price	This adjustment is to replace System Generated Adjustment 0004 of this estimate. This adjustment is for material placed in July of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e- projects.				(\$18.04)
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	Fuel Price	This adjustment is to replace System Generated Adjustment 0004 of this estimate. This adjustment is for material placed in September of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e- projects.				(\$3.84)
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	Fuel Price	This adjustment is to replace System Generated Adjustment 0004 of this estimate. This adjustment is for material placed in August of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e- projects.				(\$3.85)
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	Fuel Price	This adjustment removes System Generated adjustment 0003 of this estimate. Materials were not all installed this estimate period. A new set of adjustments shall be made to utilize the correct factors for the month of placement.				\$19.57
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	Fuel Price	This adjustment is to replace System Generated Adjustment 0004 of this estimate. This adjustment is for material placed in November of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e- projects.				(\$1.56)
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,075.10000	(\$0.01)		(\$19.57)
	0110	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is for the asphalt used to complete the Temporary Bypass on the project. A copy of the adjustment is on file in e-projects				(\$983.88)
	0260	6 IN. CONCRETE MEDIAN STRIP	Material			-1,309.90000	\$62.45		(\$81,803.26)
	0260	6 IN. CONCRETE MEDIAN STRIP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	1,309.90000	\$62.45		\$81,803.26
	0270	PAVED APPROACH, 8 IN.	Other Item Adjustment	Fuel Price	This adjustment removes System Generated adjustment 0006 of this estimate. Materials were not all installed this estimate period. A new set of adjustments shall be made to utilize the correct factors for the month of placement.				\$1.35
	0270	PAVED APPROACH, 8 IN.	Other Item Adjustment	Fuel Price	This adjustment is to replace System Generated Adjustment 0006 of this estimate.				(\$3.03)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 5, 2025

Pay Estimate Created Date: December 2, 2025

Progress Estimate Number		Contract ID Prime Contractor	240517-D05 S & A Equipment & Builders, LLC		Pay Period Start Pay Period End	November 16, 2025 December 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$5,041,329.32 \$38,159.64 \$5,079,488.96	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3575					This adjustment is for material placed in September of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e-projects.				
	0270	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	54.95000	(\$0.02)	(\$1.35)	
	0310	CURB AND GUTTER TYPE A	Material			-3,896.13000	\$41.79	(\$162,819.27)	
	0310	CURB AND GUTTER TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	3,896.13000	\$41.79	\$162,819.27	
	0490	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material			-12	\$5,719.29	(\$68,631.48)	
	0490	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user snells1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	12	\$5,719.29	\$68,631.48	
	0520	MANHOLE FRAME AND COVER, TYPE 4	Material			-6	\$2,566.61	(\$15,399.66)	
	0520	MANHOLE FRAME AND COVER, TYPE 4	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	6	\$2,566.61	\$15,399.66	
	0800	SEPARATION GEOTEXTILE	Material			-37.10000	\$11.51	(\$427.02)	
	0800	SEPARATION GEOTEXTILE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user snells1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	37.10000	\$11.51	\$427.02	
	0800	SEPARATION GEOTEXTILE	MaterialCredit			37.10000	\$11.51	\$427.02	
	0850	12 IN. PIPE GROUP B	Material			-15	\$59.81	(\$897.15)	
	0850	12 IN. PIPE GROUP B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user snells1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	15	\$59.81	\$897.15	
	0860	15 IN. PIPE GROUP B	Material			-152	\$44.46	(\$6,757.92)	
	0860	15 IN. PIPE GROUP B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user snells1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	152	\$44.46	\$6,757.92	
	0870	18 IN. PIPE GROUP B	Material			-1,155	\$42.81	(\$49,445.55)	
	0870	18 IN. PIPE GROUP B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user snells1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	1,155	\$42.81	\$49,445.55	
	0900	36 IN. PIPE GROUP B	Material			-487	\$72.76	(\$35,434.12)	
	0900	36 IN. PIPE GROUP B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user snells1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	487	\$72.76	\$35,434.12	
	0910	48 IN. PIPE GROUP B	Material			-90	\$149.23	(\$13,430.70)	
	0910	48 IN. PIPE GROUP B	Material		This adjustment offsets the original system-	90	\$149.23	\$13,430.70	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 5, 2025

Pay Estimate Created Date: December 2, 2025

Progress Estimate Number 23		Contract ID Prime Contractor	240517-D05 S & A Equipment & Builders, LLC		Pay Period Start Pay Period End	November 16, 2025 December 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$5,041,329.32 \$38,159.64 \$5,079,488.96	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3575					generated Material Payment Estimate Item Adjustment (0016) due to user snells1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
	0930	18 IN. PIPE GROUP A	Material				-47	\$106.46	(\$5,003.62)
	0930	18 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user snells1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		47	\$106.46	\$5,003.62
	0970	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material				-3	\$1,163.38	(\$3,490.14)
	0970	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user snells1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		3	\$1,163.38	\$3,490.14
	1010	MISC.	Material				-15	\$586.17	(\$8,792.55)
	1010	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user snells1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		15	\$586.17	\$8,792.55
	1030	MISC.	Material				-5	\$772.66	(\$3,863.30)
	1030	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user snells1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		5	\$772.66	\$3,863.30
	1100	SEEDING - COOL SEASON GRASSES	Material				-1.20000	\$4,730.59	(\$5,676.71)
	1100	SEEDING - COOL SEASON GRASSES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user snells1 overriding Payment Estimate Exception 28 on the current Payment Estimate.		1.20000	\$4,730.59	\$5,676.71
	1110	SEEDING - WARM SEASON GRASSES	Material				-0.09000	\$8,042.01	(\$723.78)
	1110	SEEDING - WARM SEASON GRASSES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user snells1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		0.09000	\$8,042.01	\$723.78
	1180	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	MaterialCredit				8	\$3,125.35	\$25,002.80
	1190	BRACKET ARM, 4 FT. OR 1.2 M	MaterialCredit				1	\$590.80	\$590.80
	1200	BRACKET ARM, 8 FT. OR 2.4 M	MaterialCredit				1	\$625.49	\$625.49
	1210	BRACKET ARM, 10 FT. OR 3.0 M	MaterialCredit				2	\$1,287.77	\$2,575.54
	1220	BRACKET ARM, 12 FT. OR 3.6 M	MaterialCredit				2	\$1,315.11	\$2,630.22
	1230	BRACKET ARM, 15 FT. OR 4.6 M	MaterialCredit				2	\$1,362.41	\$2,724.82
	1240	LUMINAIRE, LED-A	MaterialCredit				8	\$431.01	\$3,448.08
	1320	CABLE, 2 AWG 1 CONDUCTOR	MaterialCredit				260	\$4.20	\$1,092.00
	1330	CABLE, 10 AWG 1 CONDUCTOR, POLE AND	MaterialCredit				650	\$1.05	\$682.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on December 5, 2025

Pay Estimate Created Date: December 2, 2025

Progress Estimate Number 23		Contract ID Prime Contractor	240517-D05 S & A Equipment & Builders, LLC		Pay Period Start Pay Period End	November 16, 2025 December 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$5,041,329.32 \$38,159.64 \$5,079,488.96	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3575		BRACKET							
	1340	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	MaterialCredit				2,090	\$4.73	\$9,885.70
	1380	REINFORCING STEEL	Material				-192	\$3.15	(\$604.80)
	1380	REINFORCING STEEL	MaterialCredit				192	\$3.15	\$604.80
	1620	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material				-200	\$1,165.37	(\$233,074.00)
	1620	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user snells1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		200	\$1,165.37	\$233,074.00
	1630	REINFORCING STEEL (CULVERTS-BRIDGE)	Material				-39,424	\$1.17	(\$46,126.08)
	1630	REINFORCING STEEL (CULVERTS-BRIDGE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user snells1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		39,424	\$1.17	\$46,126.08
	1640	MECHANICAL BAR SPLICE	Material				-95	\$3.10	(\$294.50)
	1640	MECHANICAL BAR SPLICE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user snells1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		95	\$3.10	\$294.50
Total									\$48,661.11



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 5, 2025

Contract Project Information						
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work	
J5P3575	FAF 52-3(26)	Roundabout	52	MORGAN	at Route 5 in Versailles	
Totals by Job Numbers						
J5P3575					This Estimate	Previous
		Posted Item Pay			\$661,773.96	\$2,611,862.34
		Gross Item Adjustments			\$48,661.11	(\$86,066.14)
			Gross Item Pay		\$710,435.07	\$2,525,796.20
		Incentive			\$0.00	\$0.00
		Disincentive			\$0.00	\$0.00
		Liquidated Damages			(\$15,000.00)	\$0.00
		Other Contract Adjustments			(\$32,000.00)	(\$15,000.00)
					\$0.00	(\$32,000.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 2035500, Project Item Line Number 0030, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Waiting on Contractor to enter test results. I will send another email to contractor requesting testing to be completed.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 2036000, Project Item Line Number 0040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Waiting on Contractor to enter test results. I will send another email to contractor requesting testing to be completed.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 6083006, Project Item Line Number 0260, Material Set 608300696, Material 0501CCPAQCQA - Concrete, Pavement contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Awaiting results of 28 day breaks to complete testing	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 6091051, Project Item Line Number 0310, Material Set 609105196, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Awaiting input of test results by MoDOT taken from sample splits.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 6141120, Project Item Line Number 0490, Material Set 614112096, Material 0614DFGTCV - Curved Vane Grate and Frame, Acceptance Action Generic 0614DFGTCV is insufficient.	District Materials is waiting on information from the Supplier to resolve exception. I will send another email to the Contractor requesting this information be provided.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 6143014, Project Item Line Number 0520, Material Set 614301496, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	District Materials is waiting on information from the Supplier to resolve exception. I will send another email to the Contractor requesting this information be provided.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 6240104A, Project Item Line Number 0800, Material Set 6240104A96, Material 1011GX74 - Geotextile Fabric for Separation (T4), Acceptance Action Generic 1011GX74 is insufficient.	Awaiting Certifications from the Contractor. I will send another email to the Contractor to request Certifications be sent.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7034040, Project Item Line Number 1620, Material Set 703404096, Material 100510..CPCMMLD - PCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMMLD is insufficient.	The box culvert is being constructed by the pre- cast method. The accepted optional precast concrete box culvert, including end sections, will be paid for at the contract unit price for each of the pay items included in the contract.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7034040, Project Item Line Number 1620, Material Set 703404096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	The box culvert is being constructed by the pre- cast method. The accepted optional precast concrete box culvert, including end sections, will be paid for at the contract unit price for each of the pay items included in the contract.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7034040, Project Item Line Number 1620, Material Set 703404096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	The box culvert is being constructed by the pre- cast method. The accepted optional precast concrete box culvert, including end sections, will be paid for at the contract unit price for each of the pay items included in the contract.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7061000, Project Item Line Number 1380, Material Set 706100096, Material 1036RSSRPLAB - Plain Spiral Stl Rein for Anchor Bolts @, Acceptance Action Generic ReinforcingMisc is insufficient.	Awaiting Materials to be completed by the Contractor. I will send another email to the Contractor requesting this material be submitted for acceptance.	snells1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7061000, Project Item Line Number 1380, Material Set 706100096, Material 1036RSDFPL42M36 - Reinforcing Steel No. 11/M36 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	Awaiting Materials to be completed by the Contractor. I will send another email to the Contractor requesting this material be submitted for acceptance.	snells1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7061000, Project Item Line Number 1380, Material Set 706100096, Material 1036RSDFPL42M32 - Reinforcing Steel No. 10/M32 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	Awaiting Materials to be completed by the Contractor. I will send another email to the Contractor requesting this material be submitted for acceptance.	snells1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7061000, Project Item Line Number 1380, Material Set 706100096, Material 1036RSDFPL42M29 - Reinforcing Steel No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Awaiting Materials to be completed by the Contractor. I will send another email to the Contractor requesting this material be submitted for acceptance.	snells1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7061020, Project Item Line Number 1630, Material Set 706102096, Material 1036RSDFPL42M36 - Reinforcing Steel No. 11/M36 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	The box culvert is being constructed by the pre- cast method. The accepted optional precast concrete box culvert, including end sections, will be paid for at the contract unit price for each of the pay items included in the contract.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7061020, Project Item Line Number 1630, Material Set 706102096, Material 1036RSDFPL42M32 - Reinforcing Steel No. 10/M32 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	The box culvert is being constructed by the pre- cast method. The accepted optional precast concrete box culvert, including end sections, will be paid for at the contract unit price for each of the pay items included in the contract.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7061020, Project Item Line Number 1630, Material Set 706102096, Material 1036RSDFPL42M29 - Reinforcing Steel No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	The box culvert is being constructed by the pre- cast method. The accepted optional precast concrete box culvert, including end sections, will be paid for at the contract unit price for each of the pay items included in the contract.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7061070, Project Item Line Number 1640, Material Set 706107096, Material 1036RSMBS - Mechanical Bar Splice for Reinf Steel @, Acceptance Action Generic ReinforcingMisc is insufficient.	The box culvert is being constructed by the pre- cast method. The accepted optional precast concrete box culvert, including end sections, will be paid for at the contract unit price for each of the pay items included in the contract.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7250312A, Project Item Line Number 0850, Material Set 7250312A96, Material 1047CPPE...12 - Polyethylene Culv Corrugated 12", Acceptance Action Generic 1047CPPE....12 is insufficient.	District Materials is waiting on information from the Supplier to resolve exception. I will send another email to the Contractor requesting this information be provided.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7250315A, Project Item Line Number 0860, Material Set 7250315A96, Material 1047CPPE...15 - Polyethylene Culv Corrugated 15", Acceptance Action Generic 1047CPPE....15 is insufficient.	District Materials is waiting on information from the Supplier to resolve exception. I will send another email to the Contractor requesting this information be provided.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7250318A, Project Item Line Number 0870, Material Set 7250318A96, Material 1047CPPE...18 - Polyethylene Culv Corrugated 18", Acceptance Action Generic 1047CPPE....18 is insufficient.	District Materials is waiting on information from the Supplier to resolve exception. I will send another email to the Contractor requesting this information be provided.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7250336A, Project Item Line Number 0900, Material Set 7250336A96, Material 1020CPCSA0036 - CulvPipe Al Ctd Corrug Stl 36" 900mm, Acceptance Action Generic 1020CPCSA0036 is insufficient.	Awaiting results of camera inspection. A deduct has been applied to a previous estimate until the camera inspection has been performed.	snells1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7250348A, Project Item Line Number 0910, Material Set 7250348A96, Material 1020CPCSA0048 - CulvPipe Al Ctd Corrug Stl 48" 1200mm, Acceptance Action Generic 1020CPCSA0048 is insufficient.	Awaiting results of camera inspection. A deduct has been applied to a previous estimate until the camera inspection has been performed.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7261018, Project Item Line Number 0930, Material Set 726101896, Material 1026CPRCC3.018 - Reinf Conc Culv Pipe Cl3 18" (450 mm), Acceptance Action Generic 1026CPRCC3.018 is insufficient.	Awaiting results of camera inspection. A deduct has been applied to a previous estimate until the camera inspection has been performed.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7311022, Project Item Line Number 0970, Material Set 731102296, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	District Materials is waiting on information from the Supplier to resolve exception. I will send another email to the Contractor requesting this information be provided.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7319913, Project Item Line Number 1010, Material Set 731991396, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	District Materials is waiting on information from the Supplier to resolve exception. I will send another email to the Contractor requesting this information be provided.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 7319913, Project Item Line Number 1030, Material Set 731991396, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	District Materials is waiting on information from the Supplier to resolve exception. I will send another email to the Contractor requesting this information be provided.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 8051000A, Project Item Line Number 1100, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Awaiting Certification on Fertilizer. All other materials requirements have been fulfilled.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 8052000A, Project Item Line Number 1110, Material Set 8052000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	Awaiting Certification on Fertilizer. All other materials requirements have been fulfilled.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 8052000A, Project Item Line Number 1110, Material Set 8052000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Awaiting Certification on Fertilizer. All other materials requirements have been fulfilled.	snells1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3575, Item 8052000A, Project Item Line Number 1110, Material Set 8052000A96, Material 0805SDNG - Native Grass Seed, Acceptance Action Generic 0805SDNG is insufficient.	Awaiting Certification on Fertilizer. All other materials requirements have been fulfilled.	snells1	Overridden
Estimate Exception Type: Item Overrun: Contract 240517-D05, Contract Project J5P3575, Project Item Line Number 1170, Contract Line Item Number 1170, Item 8061019, Minor Item.	A Change Order is being drafted to resolve exception.	snells1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-D05	J5P3575	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.75	\$219,545.74	\$164,659.30
		0001	0020	2031000	CLASS A EXCAVATION	4,206.00	0.00	4,206.00	CUYD	3,936.00	\$10.05	\$39,556.80
		0001	0030	2035500	EMBANKMENT IN PLACE	1,788.00	0.00	1,788.00	CUYD	1,788.00	\$7.18	\$12,837.84
		0001	0040	2036000	COMPACTING EMBANKMENT	5,681.00	0.00	5,681.00	CUYD	5,273.00	\$6.78	\$35,750.94
		0001	0050	2063000	CLASS 3 EXCAVATION	3,003.00	0.00	3,003.00	CUYD	2,832.50	\$18.55	\$52,542.88
		0001	0060	2063300	CLASS 4 EXCAVATION	1,231.00	0.00	1,231.00	CUYD	460.00	\$10.10	\$4,646.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,693.00	27.30	2,720.30	SQYD	2,180.81	\$8.87	\$19,343.78
		0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	7,334.00	0.00	7,334.00	SQYD	5,349.10	\$10.41	\$55,684.13
		0001	0090	3105002	GRAVEL (A) OR CRUSHED STONE (B)	72.00	0.00	72.00	TONS	0.00	\$46.29	\$0.00
		0001	0100	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	26.60	0.00	26.60	TONS	0.00	\$315.37	\$0.00
		0001	0110	4019905	MISC.OPTIONAL PAVEMENT - 7 IN. HMA VS. 7 IN. NRPCCP	1,265.60	0.00	1,265.60	SQYD	1,022.80	\$89.36	\$91,397.41
		0001	0120	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	2,488.80	4.90	2,493.70	TONS	861.57	\$178.71	\$153,971.17
		0001	0130	4030403	10 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	3,536.90	0.00	3,536.90	SQYD	1,535.82	\$152.43	\$234,105.04
		0001	0140	4039905	MISC.OPTIONAL PAVEMENT - 10 IN. HMA VS. 8.5 IN. NRPCCP	282.90	0.00	282.90	SQYD	0.00	\$152.43	\$0.00
		0001	0150	4071005	TACK COAT	1,493.00	0.00	1,493.00	GAL	773.90	\$3.68	\$2,847.95
		0001	0160	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	18.10	0.00	18.10	SQYD	0.00	\$97.24	\$0.00
		0001	0170	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	783.50	511.00	1,294.50	SQYD	1,294.50	\$67.17	\$86,951.56
		0001	0180	5029905	MISC.CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS) - TINTED	251.10	0.00	251.10	SQYD	0.00	\$88.23	\$0.00
		0001	0190	5029905	MISC.CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)-TINTED/STAMPED	131.90	0.00	131.90	SQYD	131.90	\$103.06	\$13,593.61
		0001	0200	5062030A	FURNISHING UNBONDED CONCRETE OVERLAY	424.70	0.00	424.70	CUYD	424.70	\$262.81	\$111,615.41
		0001	0210	5069905	MISC.UNBONDED CONCRETE OVERLAY, PLACING 7 IN.	1,905.90	0.00	1,905.90	SQYD	1,905.90	\$8.15	\$15,533.08
		0001	0220	5069905	MISC.UNBONDED CONCRETE OVERLAY, PLACING 7 IN. - STAMPED	278.80	0.00	278.80	SQYD	278.80	\$37.02	\$10,321.18
		0001	0230	6046015A	15 IN. SLOTTED DRAIN	20.00	0.00	20.00	LF	0.00	\$183.33	\$0.00
		0001	0240	6081012	TRUNCATED DOMES	32.00	0.00	32.00	SQFT	0.00	\$36.20	\$0.00
		0001	0250	6083003	3 IN. CONCRETE MEDIAN STRIP	295.40	0.00	295.40	SQYD	0.00	\$50.65	\$0.00
		0001	0260	6083006	6 IN. CONCRETE MEDIAN STRIP	1,355.10	0.00	1,355.10	SQYD	1,309.90	\$62.45	\$81,803.26
		0001	0270	6085008	PAVED APPROACH, 8 IN.	1,319.40	21.60	1,341.00	SQYD	1,102.90	\$73.12	\$80,644.05
		0001	0280	6086004	CONCRETE SIDEWALK, 4 IN.	57.30	5.70	63.00	SQYD	28.00	\$58.53	\$1,638.84
		0001	0290	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	197.90	0.00	197.90	LF	50.00	\$55.33	\$2,766.50
		0001	0300	6091041	CONCRETE GUTTER TYPE A	6.00	0.00	6.00	LF	0.00	\$208.18	\$0.00
		0001	0310	6091051	CURB AND GUTTER TYPE A	4,622.00	0.00	4,622.00	LF	3,896.13	\$41.79	\$162,819.27
		0001	0320	6091052	CURB AND GUTTER TYPE B	10.00	0.00	10.00	LF	10.00	\$161.18	\$1,611.80
		0001	0330	6092012	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	74.00	0.00	74.00	LF	0.00	\$74.00	\$0.00
		0001	0340	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	50.00	0.00	50.00	CUYD	7.10	\$15.49	\$109.98
		0001	0350	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	89.00	0.00	89.00	CUYD	0.00	\$54.66	\$0.00
		0001	0360	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	207.00	0.00	207.00	CUYD	0.00	\$54.66	\$0.00
		0001	0370	6096041	PLACING TYPE 1 ROCK DITCH LINER	50.00	0.00	50.00	CUYD	7.10	\$15.49	\$109.98
		0001	0380	6096042	PLACING TYPE 2 ROCK DITCH LINER	89.00	0.00	89.00	CUYD	0.00	\$17.40	\$0.00
		0001	0390	6096043	PLACING TYPE 3 ROCK DITCH LINER	207.00	0.00	207.00	CUYD	0.00	\$14.96	\$0.00
		0001	0400	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	73.00	0.00	73.00	CUYD	0.00	\$74.04	\$0.00
		0001	0410	6097000	ROCK LINING	6.00	0.00	6.00	CUYD	0.00	\$152.72	\$0.00
		0001	0420	6099903	MISC.MODIFIED 6" TYPE A CURB AND GUTTER	53.00	0.00	53.00	LF	0.00	\$60.82	\$0.00
		0001	0430	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$2,391.58	\$0.00
		0001	0440	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	0.00	\$2,706.95	\$0.00
		0001	0450	6122020	REPLACEMENT SAND BARREL	4.00	0.00	4.00	EA	0.00	\$546.65	\$0.00
		0001	0460	6122030	IMPACT ATTENUATOR (RELOCATION)	1.00	0.00	1.00	EA	0.00	\$1,419.18	\$0.00
		0001	0470	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	16.00	0.00	16.00	EA	16.00	\$4,424.55	\$70,792.80
		0001	0480	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	1.00	0.00	1.00	EA	1.00	\$6,713.34	\$6,713.34
		0001	0490	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	30.00	0.00	30.00	EA	12.00	\$5,719.29	\$68,631.48
		0001	0500	6143012	MANHOLE FRAME AND COVER, TYPE 2	2.00	0.00	2.00	EA	0.00	\$2,251.24	\$0.00
		0001	0510	6143013	MANHOLE FRAME AND COVER, TYPE 3	2.00	0.00	2.00	EA	0.00	\$2,461.49	\$0.00
		0001	0520	6143014	MANHOLE FRAME AND COVER, TYPE 4	7.00	0.00	7.00	EA	6.00	\$2,566.61	\$15,399.66
		0001	0530	6161005	CONSTRUCTION SIGNS	1,254.00	0.00	1,254.00	SQFT	820.00	\$8.41	\$6,896.20



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-D05	J5P3575	0001	0540	6161025	CHANNELIZER (TRIM-LINE)	150.00	0.00	150.00	EA	150.00	\$25.23	\$3,784.50
		0001	0550	6161030	TYPE 3 MOVEABLE BARRICADE	17.00	0.00	17.00	EA	8.00	\$210.25	\$1,682.00
		0001	0560	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	0.00	\$3,574.23	\$0.00
		0001	0570	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$9,461.19	\$37,844.76
		0001	0580	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	63.00	0.00	63.00	LF	0.00	\$58.97	\$0.00
		0001	0590	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	438.00	0.00	438.00	LF	200.00	\$53.46	\$10,692.00
		0001	0600	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	650.00	0.00	650.00	LF	0.00	\$15.66	\$0.00
		0001	0610	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$434,223.21	\$434,223.21
		0001	0620	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0630	6191000	PAVEMENT EDGE TREATMENT	2,929.00	0.00	2,929.00	LF	1,315.00	\$6.71	\$8,823.65
		0001	0640	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	125.00	0.00	125.00	LF	0.00	\$26.28	\$0.00
		0001	0650	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	13.00	0.00	13.00	EA	0.00	\$367.94	\$0.00
		0001	0660	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	4.00	0.00	4.00	EA	0.00	\$683.31	\$0.00
		0001	0670	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	7.00	0.00	7.00	EA	0.00	\$210.25	\$0.00
		0001	0680	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	36.00	0.00	36.00	EA	0.00	\$47.31	\$0.00
		0001	0690	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,372.00	0.00	1,372.00	LF	1,032.00	\$2.10	\$2,167.20
		0001	0700	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	1,175.00	0.00	1,175.00	LF	1,138.00	\$2.10	\$2,389.80
		0001	0710	6205320	TEMPORARY REMOVABLE MARKING TAPE, 12 IN., WHITE	187.00	0.00	187.00	LF	126.00	\$12.61	\$1,588.86
		0001	0720	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,652.00	0.00	1,652.00	LF	0.00	\$1.05	\$0.00
		0001	0730	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,311.00	0.00	2,311.00	LF	0.00	\$1.05	\$0.00
		0001	0740	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,051.00	0.00	3,051.00	LF	0.00	\$0.79	\$0.00
		0001	0750	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	11,096.00	0.00	11,096.00	LF	0.00	\$0.79	\$0.00
		0001	0760	6207001	PAVEMENT MARKING REMOVAL	5,343.00	0.00	5,343.00	LF	0.00	\$1.05	\$0.00
		0001	0770	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	6,860.00	0.00	6,860.00	LF	0.00	\$1.94	\$0.00
		0001	0780	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	6,879.00	44.80	6,923.80	SQYD	6,164.40	\$12.61	\$77,733.08
		0001	0790	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	10,236.00	0.00	10,236.00	SQYD	5,829.26	\$21.02	\$122,531.05
		0001	0800	6240104A	SEPARATION GEOTEXTILE	1,017.00	0.00	1,017.00	SQYD	37.10	\$11.51	\$427.02
		0001	0810	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.90	\$73,587.03	\$66,228.33
		0001	0820	7034041	CLASS B-1 CONCRETE (CULVERTS)	197.70	0.00	197.70	CUYD	0.00	\$1,045.11	\$0.00
		0001	0830	7061030	REINFORCING STEEL (CULVERTS)	26,790.00	0.00	26,790.00	LB	0.00	\$1.72	\$0.00
		0001	0840	7201200	SELECT GRANULAR BACKFILL FOR STRUCTURAL SYSTEMS	125.00	0.00	125.00	CUYD	0.00	\$83.54	\$0.00
		0001	0850	7250312A	12 IN. PIPE GROUP B	41.00	0.00	41.00	LF	15.00	\$59.81	\$897.15
		0001	0860	7250315A	15 IN. PIPE GROUP B	253.00	0.00	253.00	LF	152.00	\$44.46	\$6,757.92
		0001	0870	7250318A	18 IN. PIPE GROUP B	1,173.00	0.00	1,173.00	LF	1,155.00	\$42.81	\$49,445.55
		0001	0880	7250324A	24 IN. PIPE GROUP B	972.00	0.00	972.00	LF	972.00	\$44.06	\$42,826.32
		0001	0890	7250330A	30 IN. PIPE GROUP B	415.00	0.00	415.00	LF	415.00	\$73.19	\$30,373.85
		0001	0900	7250336A	36 IN. PIPE GROUP B	487.00	0.00	487.00	LF	487.00	\$72.76	\$35,434.12
		0001	0910	7250348A	48 IN. PIPE GROUP B	90.00	0.00	90.00	LF	90.00	\$149.23	\$13,430.70
		0001	0920	7252005	CORRUGATED METALLIC-COATED STEEL PIPE-ARCH TYPE B-5	178.00	0.00	178.00	LF	0.00	\$77.17	\$0.00
		0001	0930	7261018	18 IN. PIPE GROUP A	47.00	0.00	47.00	LF	47.00	\$106.46	\$5,003.62
		0001	0940	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	22.00	0.00	22.00	FT	22.00	\$684.22	\$15,052.84
		0001	0950	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	19.00	0.00	19.00	FT	19.00	\$804.12	\$15,278.28
		0001	0960	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	14.00	0.00	14.00	FT	14.00	\$963.76	\$13,492.64
		0001	0970	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	3.00	0.00	3.00	FT	3.00	\$1,163.38	\$3,490.14
		0001	0980	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	60.00	0.00	60.00	FT	60.00	\$1,201.54	\$72,092.40
		0001	0990	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	6.00	0.00	6.00	FT	6.00	\$1,118.87	\$6,713.22
		0001	1000	7319913	MISC.CAST-IN-PLACE DROP INLET, 2.5 FT L	106.00	0.00	106.00	FT	47.50	\$694.89	\$33,007.28
		0001	1010	7319913	MISC.CAST-IN-PLACE DROP INLET, 5.0 FT L	15.00	0.00	15.00	FT	15.00	\$586.17	\$8,792.55
		0001	1020	7319913	MISC.PRECAST DROP INLET, TYPE T, 2'-6" CURB INLET	5.00	0.00	5.00	FT	5.00	\$6.03	\$30.15



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-D05	J5P3575	0001	1030	7319913	MISC.PRECAST DROP INLET, TYPE T, 5'-0" CURB INLET	5.00	0.00	5.00	FT	5.00	\$772.66	\$3,863.30
		0001	1040	7320012A	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$601.26	\$0.00
		0001	1050	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	5.00	0.00	5.00	EA	0.00	\$529.15	\$0.00
		0001	1060	7320048A	48 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$2,743.64	\$0.00
		0001	1070	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$2,081.41	\$0.00
		0001	1080	7321005	B5 FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,066.96	\$0.00
		0001	1090	8025006	MULCHING	3.10	0.00	3.10	ACRE	1.50	\$3,679.35	\$5,519.02
		0001	1100	8051000A	SEEDING - COOL SEASON GRASSES	2.20	0.00	2.20	ACRE	1.20	\$4,730.59	\$5,676.71
		0001	1110	8052000A	SEEDING - WARM SEASON GRASSES	0.30	0.00	0.30	ACRE	0.09	\$8,042.01	\$723.78
		0001	1120	8061005	ROCK DITCH CHECK	330.00	0.00	330.00	LF	153.00	\$30.49	\$4,664.97
		0001	1130	8061006	ALTERNATE DITCH CHECK	1,112.00	0.00	1,112.00	LF	0.00	\$15.77	\$0.00
		0001	1140	8061007A	CURB INLET CHECK	46.00	0.00	46.00	EA	0.00	\$210.25	\$0.00
		0001	1150	8061016	SEDIMENT REMOVAL	40.00	0.00	40.00	CUYD	0.00	\$34.48	\$0.00
		0001	1160	8061017	TEMPORARY SEEDING	0.60	0.00	0.60	ACRE	0.00	\$4,099.85	\$0.00
		0001	1170	8061019	SILT FENCE	612.00	0.00	612.00	LF	807.00	\$4.73	\$3,817.11
		0020	1180	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	8.00	0.00	8.00	EA	8.00	\$3,125.35	\$25,002.80
		0020	1190	9011104	BRACKET ARM, 4 FT. OR 1.2 M	1.00	0.00	1.00	EA	1.00	\$590.80	\$590.80
		0020	1200	9011108	BRACKET ARM, 8 FT. OR 2.4 M	1.00	0.00	1.00	EA	1.00	\$625.49	\$625.49
		0020	1210	9011110	BRACKET ARM, 10 FT. OR 3.0 M	2.00	0.00	2.00	EA	2.00	\$1,287.77	\$2,575.54
		0020	1220	9011112	BRACKET ARM, 12 FT. OR 3.6 M	2.00	0.00	2.00	EA	2.00	\$1,315.11	\$2,630.22
		0020	1230	9011115	BRACKET ARM, 15 FT. OR 4.6 M	2.00	0.00	2.00	EA	2.00	\$1,362.41	\$2,724.82
		0020	1240	9011311	LUMINAIRE, LED-A	8.00	0.00	8.00	EA	8.00	\$431.01	\$3,448.08
		0020	1250	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	1.00	\$9,239.38	\$9,239.38
		0020	1260	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	80.00	0.00	80.00	LF	80.00	\$16.82	\$1,345.60
		0020	1270	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	195.00	0.00	195.00	LF	195.00	\$18.92	\$3,689.40
		0020	1280	9014003	CONDUIT, 3 IN. RIGID, PUSHED	124.00	0.00	124.00	LF	124.00	\$24.18	\$2,998.32
		0020	1290	9015010	TRENCHING TYPE I	1,092.00	0.00	1,092.00	LF	1,092.00	\$7.36	\$8,037.12
		0020	1300	9015020	TRENCHING TYPE II	75.00	0.00	75.00	LF	75.00	\$7.88	\$591.00
		0020	1310	9016110	PULL BOX, PREFORMED CLASS 1	6.00	0.00	6.00	EA	6.00	\$1,814.45	\$10,886.70
		0020	1320	9017002	CABLE, 2 AWG 1 CONDUCTOR	260.00	0.00	260.00	LF	260.00	\$4.20	\$1,092.00
		0020	1330	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	650.00	0.00	650.00	LF	650.00	\$1.05	\$682.50
		0020	1340	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	2,090.00	0.00	2,090.00	LF	2,090.00	\$4.73	\$9,885.70
		0020	1350	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	8.00	0.00	8.00	EA	8.00	\$8,409.95	\$67,279.60
		0020	1360	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	1.00	0.00	1.00	EA	1.00	\$8,409.95	\$8,409.95
		0030	1370	7032002	CLASS B CONCRETE (MISC)	2.00	0.00	2.00	CUYD	1.47	\$2,838.36	\$4,172.39
		0030	1380	7061000	REINFORCING STEEL	200.00	0.00	200.00	LB	192.00	\$3.15	\$604.80
		0030	1390	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	22.00	0.00	22.00	LF	22.00	\$31.54	\$693.88
		0030	1400	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	15.00	0.00	15.00	LF	15.00	\$42.05	\$630.75
		0030	1410	9027504	CONDUIT, 3 IN., EXTERNAL ON STRUCTURE	9.00	0.00	9.00	LF	9.00	\$31.54	\$283.86
		0030	1420	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	60.00	0.00	60.00	LF	60.00	\$4.73	\$283.80
		0030	1430	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	50.00	0.00	50.00	LF	50.00	\$2.63	\$131.50
		0030	1440	9029901	MISC.Traffic Signal/Lighting Modifications	1.00	0.00	1.00	LS	1.00	\$3,153.73	\$3,153.73
		0030	1450	9029902	MISC.RELOCATE CONTROLLER ASSEMBLY AND AUXILIARY EQUIPMENT	1.00	0.00	1.00	EA	1.00	\$2,417.86	\$2,417.86
		0030	1460	9029902	MISC.RELOCATE POWER SUPPLY	1.00	0.00	1.00	EA	1.00	\$1,800.00	\$1,800.00
		0030	1470	9029902	MISC.RELOCATE SIGNAL HEAD	3.00	0.00	3.00	EA	3.00	\$473.06	\$1,419.18
		0040	1480	9031010	CONCRETE FOOTINGS, EMBEDDED	1.80	0.00	1.80	CUYD	0.00	\$2,816.50	\$0.00
		0040	1490	9031220	PIPE POSTS	1,800.00	0.00	1,800.00	LB	0.00	\$5.65	\$0.00
		0040	1500	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	42.00	0.00	42.00	EA	0.00	\$312.38	\$0.00
		0040	1510	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	43.00	0.00	43.00	EA	0.00	\$125.13	\$0.00
		0040	1520	9031250A	U-CHANNEL POST, 3 LB	64.00	0.00	64.00	LF	0.00	\$30.89	\$0.00
		0040	1530	9031280	2.5 IN. PSST POST - 12 GA.	947.00	0.00	947.00	LF	0.00	\$12.88	\$0.00
		0040	1540	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	17.00	0.00	17.00	EA	0.00	\$212.41	\$0.00
		0040	1550	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	42.00	0.00	42.00	EA	0.00	\$455.75	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
240517-D05	J5P3575	0040	1560	9035004A	SH-FLAT SHEET	346.00	0.00	346.00	SQFT	0.00	\$21.54	\$0.00	
		0040	1570	9035011A	ST-STRUCTURAL	104.00	0.00	104.00	SQFT	0.00	\$35.72	\$0.00	
		0040	1580	9035069A	SHF-FLAT SHEET FLUORESCENT	78.00	0.00	78.00	SQFT	0.00	\$28.73	\$0.00	
		0070	1590	2063300	CLASS 4 EXCAVATION	460.00	0.00	460.00	CUYD	460.00	\$12.85	\$5,911.00	
		0070	1600	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$58,869.62	\$58,869.62	
		0070	1610	2069901	MISC.Dewatering	1.00	0.00	1.00	LS	0.00	\$7,884.32	\$0.00	
		0070	1620	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	244.90	0.00	244.90	CUYD	200.00	\$1,165.37	\$233,074.00	
		0070	1630	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	45,080.00	0.00	45,080.00	LB	39,424.00	\$1.17	\$46,126.08	
		0070	1640	7061070	MECHANICAL BAR SPLICER	95.00	0.00	95.00	EA	95.00	\$3.10	\$294.50	
		0001	5001	6161008	ADVANCED WARNING RAIL SYSTEM	0.00	4.00	4.00	EA	4.00	\$60.00	\$240.00	
Project J5P3575 - Total Value Posted to Date as of Report Generated Date											\$3,273,636.30		
240517-D05 Overall - Total Value Posted to Date as of Report Generated Date											\$3,273,636.30		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSP3575

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	2063000	CLASS 3 EXCAVATION	11/21/25	11/21/25	1	-10.60	CUYD	DI15 Paid twice 07/30					
					2	-8.60	CUYD	DI16 paid twice 07/30					
					3	-8.30	CUYD	DI17 paid twice 07/30					
					4	-9.10	CUYD	DI18 Paid Twice 07/30					
					5	-2.70	CUYD	DI20 Paid Twice 07/30					
					6	-1.90	CUYD	P206 Paid 2.8 09/09					
					7	-15.30	CUYD	MH06 Pad Twice 10/21					
					8	7.90	CUYD	DI103					
					9	7.70	CUYD	DI104					
					10	9.50	CUYD	DI106					
					11	9.00	CUYD	DI108					
					12	9.00	CUYD	DI109					
					13	8.40	CUYD	DI110					
					14	6.80	CUYD	DI112					
					15	7.50	CUYD	DI114					
					16	10.50	CUYD	DI116					
					17	9.30	CUYD	DI117					
					18	8.90	CUYD	DI119					
					19	10.80	CUYD	DI120					
					20	9.40	CUYD	DI121					
					21	9.10	CUYD	P207					
0060	2063300	CLASS 4 EXCAVATION	11/24/25	12/2/25	1	460.00	CUYD	3 (8' x 4') box					
0070	3040504	TYPE 5 AGGREGATE FOR BASE	11/21/25	11/21/25	1	62.85	SQYD	Rte. 52 lt. School East	638+32				
					2	2.90	SQYD	Rte. 52 lt. Gunn	641+35				
					3	4.76	SQYD	School X walk rt.	0+22				
					4	324.40	SQYD	P2S2 Bypass	2+68.16	4+58			
					5	255.10	SQYD	P2S2 Bypass	4+58	5+40			
					6	89.60	SQYD	P2S2 Bypass	5+40	5+65.36			
					7	47.30	SQYD	P2S2 Bypass	5+65.36	5+77.36			
					8	306.40	SQYD	P2S2 Bypass	5+77.36	7+16.98			
					9	15.69	SQYD	Rte. 52 rt. McDonalds East	628+85				
					10	177.12	SQYD	Westview West	642+42.8				
0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	11/21/25	11/21/25	1	11.10	SQYD	Rte. 52 lt.	633+30	633+80			
					2	85.00	SQYD	Rte. 52 lt.	633+80	635+33			
					3	872.00	SQYD	Rte. 52 lt.	635+33	645+14			
					4	-174.80	SQYD	SE Quad 3+09.83 - 5+48.34 overpayment					
					5	-643.60	SQYD	4+24 to 5+84.93 SW Quad overpayment					
					6	56.80	SQYD	NW Quad	0+26.01	1+40.93			
					7	74.20	SQYD	NW Quad.	1+40.93	1+94.36			
					8	613.50	SQYD	NW Quad	3+66.19	7+46.58			
					9	128.20	SQYD	SW Quad	3+12	4+40.17			
					10	238.80	SQYD	SE Quad	3+09	5+48.28			
					11	109.20	SQYD	NE Quad	2+17.32	3+91.84			
					12	178.70	SQYD	NE Quad	0+39.92	2+17.32			
					13	93.80	SQYD	SW Quad	2+25	3+12			
					14	251.10	SQYD	Roundabout baseline	0+00	2+95.31			
					15	4.90	SQYD	Rte. 52 rt.	629+18.90	629+28.70			
					16	147.70	SQYD	Rte. 52 rt.	629+95	640+77.32			
					17	13.10	SQYD	Rte. 52 rt.	641+19.80	641+46			
					18	15.40	SQYD	Rte. 52 lt.	641+74	642+04.80			
0110	4019905	MISC.	11/21/25	11/21/25	1	1,022.80	SQYD	Temporary Bypass					
0260	6083006	6 IN. CONCRETE MEDIAN STRIP	11/18/25	11/21/25	1	78.50	SQYD	N. Entry BL rt.	3+20	3+90			
					2	234.80	SQYD	N. Entry BL rt.	2+45	3+18			
					3	240.20	SQYD	N. Entry BL rt.	1+76	2+43			
					4	121.20	SQYD	N. Entry BL rt.	1+21	1+74			
					5	128.20	SQYD	N. Entry BL rt.	0+57	1+13			
					1	42.40	SQYD	E. Entry BL rt.	0+42	0+61			
					2	44.80	SQYD	E. Entry BL rt.	0+68	1+18			
					1	52.70	SQYD	S. Entry BL rt.	0+41	0+66			
					2	26.50	SQYD	S. Entry BL rt.	0+68	0+91			
					1	340.60	SQYD	S. Entry BL rt.	0+99	3+52			
0270	6085008	PAVED APPROACH, 8 IN.	11/21/25	11/21/25	1	54.95	SQYD	Rte. 52 lt. School East Remainder in accordance with NCR #3.	638+32				
0280	6086004	CONCRETE SIDEWALK, 4 IN.	11/21/25	11/21/25	1	3.40	SQYD	Ped Xwalk rt. (12.3 pd. on 11/10/25)	0+22	0+39.73			
0290	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	11/21/25	11/21/25	1	13.00	LF	Rt. Ped Xing rt.	0+22	0+35			
					2	12.00	LF	Lt. Ped Xing rt.	0+63	0+75			
					3	13.00	LF	Rte. Ped Xing rt.	0+22	0+35			
					4	12.00	LF	Lt. Ped Xing rt.	0+63	0+75			
0310	6091051	CURB AND GUTTER TYPE A	11/21/25	11/21/25	1	50.00	LF	Rte. 52 lt.	653+50	654+00			
					2	-242.80	LF	NW Quad. Double paid	8+11.45	5+68.69			
					3	108.00	LF	NW Quad	3+42	4+50			
					4	32.00	LF	SE Quad	2+68	3+00			
					5	53.00	LF	Rte. 52 rt.	629+95	630+48			
					6	33.00	LF	Rte. 52 rt.	637+16	637+49			
					7	48.50	LF	Rte. 52 rt.	631+64	632+12.5			
					8	152.80	LF	Rte. 52 rt.	638+64	640+77.3			
					9	26.20	LF	Rte. 52 rt.	641+19.80	641+46			
0320	6091052	CURB AND GUTTER TYPE B	11/21/25	11/21/25	1	10.00	LF	Rte. 52 rt.	629+18.90	629+28.70			
0470	6141022	GRATES AND BEARING PLATES (3 FT X 3 FT)	11/24/25	12/2/25	1	8.00	EA	14+01.08 52_SS_lt = 1 14+01.08 52_SS_lt = 1 3+75.60 52_SS_lt = 1 5+80.66 52_SS_lt = 1 10+75.66 52_SS_lt = 1 12+37.66 52_SS_lt = 1					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
								13+25.66 S2_SS_rt_ =1 15+15.66 S2_SS_rt_ =1					
0490	6141120	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	11/24/25	12/2/25	1	1.00	EA	SW Quad	3+11.00				
				12/2/25	2	1.00	EA	SE Quad	2+76				
0790	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REM	11/24/25	12/2/25	1	1,515.56	SQYD	Rte. 52 Eastbound Lane	630+60		643+00		
				12/2/25	2	330.00	SQYD	Rte. 52 Westbound Lane	630+60		633+30		
0810	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	11/21/25	11/21/25	1	0.45	LS	Pay to 90 %					
1090	8025006	MULCHING	11/24/25	12/2/25	1	0.02	ACRE	E Newton It.	9+60		10+21		
				12/2/25	2	0.07	ACRE	NE quad.	0+59.97		2+17.26		
				12/2/25	3	0.04	ACRE	SE Quad	1+32.59		2+76.51		
				12/2/25	4	0.03	ACRE	NW Quad	2+86		3+66.19		
				12/2/25	5	0.07	ACRE	SW Quad	2+66.38		2+84.15		
				12/2/25	6	0.28	ACRE	Rte. 52 It.	649+72		655+85		
				12/2/25	7	0.20	ACRE	Rte. 52 rt.	649+72		655+85		
				12/2/25	8	0.12	ACRE	Rte. 5 It.	0+80		3+80		
				12/2/25	9	0.21	ACRE	Rte. 5 rt.	0+80		4+61		
1100	8051000A	SEEDING - COOL SEASON GRASSES	11/24/25	12/2/25	1	0.02	ACRE	E Newton It.	9+60		10+21		
				12/2/25	2	0.07	ACRE	NE Quad	0+59.97		2+17.26		
				12/2/25	3	0.04	ACRE	SE Quad	1+32.59		2+76.51		
				12/2/25	4	0.03	ACRE	NW Quad	2+86		3+66.19		
				12/2/25	5	0.06	ACRE	SW Quad	2+66.38		2+84.15		
				12/2/25	6	0.19	ACRE	Rte. 52 It.	649+72		655+85		
				12/2/25	7	0.20	ACRE	Rte. 52 rt.	649+72		655+85		
				12/2/25	8	0.12	ACRE	Rte. 5 It.	0+80		3+80		
				12/2/25	9	0.20	ACRE	Rte. 5 rt.	0+80		4+61		
				12/2/25	10	-0.19	ACRE	20% deduct till growth established.					
1110	8052000A	SEEDING - WARM SEASON GRASSES	11/24/25	12/2/25	1	0.01	ACRE	SW Quad	2+66.38		2+84.15		
				12/2/25	2	0.09	ACRE	Rte. 52 It.	649+72		655+85		
				12/2/25	3	0.01	ACRE	Rte. 5 rt.	0+80		4+61		
				12/2/25	4	-0.02	ACRE	20% deduction until growth established.					
1250	9012230	BASE MOUNTED CONTROL STATION	11/25/25	11/26/25	1	1.00	EA	Ne Quad	1+05				
1360	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120	11/25/25	11/26/25	1	1.00	EA	NE Quad	1+05				
1390	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	11/25/25	11/26/25	1	22.00	LF	Rte. 52 It.	640+40				
1400	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	11/25/25	11/26/25	1	15.00	LF	Rte. 52 It.	640+40				
1410	9027504	CONDUIT, 3 IN., EXTERNAL ON STRUCTURE	11/25/25	11/26/25	1	9.00	LF	Rte. 52 It.	640+40				
1420	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	11/25/25	11/26/25	1	60.00	LF	Rte. 52 It.	640+40				
1430	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	11/25/25	11/26/25	1	50.00	LF	Rte. 52 It.	640+40				
1450	9029902	MISC.	11/25/25	11/26/25	1	1.00	EA	Rte. 52 It.	640+40				
1460	9029902	MISC.	11/25/25	11/26/25	1	1.00	EA	Rte. 52 It.	640+30				
1620	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	11/24/25	12/2/25	1	200.00	CUYD	3 (8 x 4 x 4) box estimate for barrel					
1630	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	11/24/25	12/2/25	1	39,424.00	LB	Triple Barrel box minus Wing walls					
1640	7061070	MECHANICAL BAR SPLICE	11/24/25	12/2/25	1	95.00	EA	3 (8' x 4') box culvert.					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	0020	CLASS A EXCAVATION	Price FUEL		15	Aug 4, 2025	SYSTEM	(\$11.66)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					21	Nov 3, 2025	SYSTEM	(\$92.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$104.28)	
					Price FUEL - Total			(\$104.28)	
					0020 - Total			(\$104.28)	
					15	Aug 4, 2025	SYSTEM	(\$5,561.63)	
					15	Aug 4, 2025	SYSTEM	\$5,561.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Aug 18, 2025	SYSTEM	(\$5,561.63)	
					16	Aug 18, 2025	SYSTEM	\$5,561.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Sep 2, 2025	SYSTEM	(\$5,561.63)	
					17	Sep 2, 2025	SYSTEM	\$5,561.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	Sep 16, 2025	SYSTEM	(\$5,561.63)	
					18	Sep 16, 2025	SYSTEM	\$5,561.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	Oct 1, 2025	SYSTEM	(\$5,561.63)	
					19	Oct 1, 2025	SYSTEM	\$5,561.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	Oct 16, 2025	SYSTEM	(\$5,561.63)	
					20	Oct 16, 2025	SYSTEM	\$5,561.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user morgat overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Nov 3, 2025	SYSTEM	(\$12,837.84)	
					21	Nov 3, 2025	SYSTEM	\$12,837.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					22	Nov 17, 2025	SYSTEM	(\$12,837.84)	
					22	Nov 17, 2025	SYSTEM	\$12,837.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					23	Dec 2, 2025	SYSTEM	(\$12,837.84)	
					23	Dec 2, 2025	SYSTEM	\$12,837.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					Price FUEL		15	Aug 4, 2025	SYSTEM
							21	Nov 3, 2025	SYSTEM
					- Total			(\$73.04)	
					Price FUEL - Total			(\$73.04)	
0030 - Total								(\$73.04)	
0040	COMPACTING EMBANKMENT	Material			15	Aug 4, 2025	SYSTEM	(\$5,910.80)	



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	0040	COMPACTING EMBANKMENT	Material		15	Aug 4, 2025	SYSTEM	\$5,910.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Aug 18, 2025	SYSTEM	(\$5,910.80)	
					16	Aug 18, 2025	SYSTEM	\$5,910.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					17	Sep 2, 2025	SYSTEM	(\$5,910.80)	
					17	Sep 2, 2025	SYSTEM	\$5,910.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	Sep 16, 2025	SYSTEM	(\$5,910.80)	
					18	Sep 16, 2025	SYSTEM	\$5,910.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					19	Oct 1, 2025	SYSTEM	(\$5,910.80)	
					19	Oct 1, 2025	SYSTEM	\$5,910.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					20	Oct 16, 2025	SYSTEM	(\$5,910.80)	
					20	Oct 16, 2025	SYSTEM	\$5,910.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user morgat overriding Payment Estimate Exception 2 on the current Payment Estimate.
					21	Nov 3, 2025	SYSTEM	(\$35,750.94)	
					21	Nov 3, 2025	SYSTEM	\$35,750.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					22	Nov 17, 2025	SYSTEM	(\$35,750.94)	
					22	Nov 17, 2025	SYSTEM	\$35,750.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					23	Dec 2, 2025	SYSTEM	(\$35,750.94)	
					23	Dec 2, 2025	SYSTEM	\$35,750.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
		0040 - Total			\$0.00				
0070	TYPE 5 AGGREGATE FOR BASE	Material			8	Apr 16, 2025	SYSTEM	(\$1,785.00)	
					8	Apr 16, 2025	SYSTEM	\$1,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	May 2, 2025	SYSTEM	(\$1,785.00)	
					9	May 2, 2025	SYSTEM	\$1,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	May 16, 2025	SYSTEM	(\$1,785.00)	
					10	May 16, 2025	SYSTEM	\$1,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Jun 2, 2025	SYSTEM	(\$1,785.00)	
					11	Jun 2, 2025	SYSTEM	\$1,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	0070	TYPE 5 AGGREGATE FOR BASE	Material		12	Jun 17, 2025	SYSTEM	(\$1,785.00)	
					12	Jun 17, 2025	SYSTEM	\$1,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user beckc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Jul 1, 2025	SYSTEM	(\$1,785.00)	
					13	Jul 1, 2025	SYSTEM	\$1,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Jul 16, 2025	SYSTEM	(\$1,785.00)	
					14	Jul 16, 2025	SYSTEM	\$1,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Aug 4, 2025	SYSTEM	(\$5,129.88)	
					15	Aug 4, 2025	SYSTEM	\$5,129.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Aug 18, 2025	SYSTEM	(\$5,279.51)	
					16	Aug 18, 2025	SYSTEM	\$5,279.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	FUEL	23	Dec 2, 2025	snells1	\$7.91	This adjustment removes System Generated adjustment 0003 of this estimate. Materials were not all installed this estimate period. A new set of adjustments shall be made to utilize the correct factors for the month of placement.
					23	Dec 2, 2025	snells1	(\$0.80)	This adjustment is to replace System Generated Adjustment 0003 of this estimate. This adjustment is for material placed in July of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e-projects.
					23	Dec 2, 2025	snells1	(\$2.44)	This adjustment is to replace System Generated Adjustment 0003 of this estimate. This adjustment is for material placed in September of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e- projects.
					23	Dec 2, 2025	snells1	(\$6.42)	This adjustment is to replace System Generated Adjustment 0003 of this estimate. This adjustment is for material placed in November of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e- projects.
					FUEL - Total			(\$1.75)	
					Other Item Adjustment - Total			(\$1.75)	
			Price FUEL		8	Apr 16, 2025	SYSTEM	(\$7.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	Aug 4, 2025	SYSTEM	(\$4.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					16	Aug 18, 2025	SYSTEM	(\$0.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					21	Nov 3, 2025	SYSTEM	(\$1.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					22	Nov 17, 2025	SYSTEM	(\$1.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					23	Dec 2, 2025	SYSTEM	(\$7.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$22.73)	
					Price FUEL - Total			(\$22.73)	
		0070 - Total			(\$24.48)				
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		15	Aug 4, 2025	SYSTEM	(\$2,546.29)	
					15	Aug 4, 2025	SYSTEM	\$2,546.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		16	Aug 18, 2025	SYSTEM	(\$5,719.25)	
					16	Aug 18, 2025	SYSTEM	\$5,719.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	FUEL	23	Dec 2, 2025	snells1	(\$18.04)	This adjustment is to replace System Generated Adjustment 0004 of this estimate. This adjustment is for material placed in July of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e-projects.
					23	Dec 2, 2025	snells1	(\$3.84)	This adjustment is to replace System Generated Adjustment 0004 of this estimate. This adjustment is for material placed in September of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e-projects.
					23	Dec 2, 2025	snells1	(\$3.85)	This adjustment is to replace System Generated Adjustment 0004 of this estimate. This adjustment is for material placed in August of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e-projects.
					23	Dec 2, 2025	snells1	\$19.57	This adjustment removes System Generated adjustment 0003 of this estimate. Materials were not all installed this estimate period. A new set of adjustments shall be made to utilize the correct factors for the month of placement.
					23	Dec 2, 2025	snells1	(\$1.56)	This adjustment is to replace System Generated Adjustment 0004 of this estimate. This adjustment is for material placed in November of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e-projects.
					FUEL - Total			(\$7.72)	
					Other Item Adjustment - Total			(\$7.72)	
			Price FUEL		15	Aug 4, 2025	SYSTEM	(\$4.56)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					16	Aug 18, 2025	SYSTEM	(\$1.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					17	Sep 2, 2025	SYSTEM	(\$4.00)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					18	Sep 16, 2025	SYSTEM	(\$31.08)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					20	Oct 16, 2025	SYSTEM	(\$3.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					21	Nov 3, 2025	SYSTEM	(\$9.12)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					22	Nov 17, 2025	SYSTEM	(\$0.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					23	Dec 2, 2025	SYSTEM	(\$19.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$74.46)	
					Price FUEL - Total			(\$74.46)	
					0080 - Total			(\$82.18)	
0110	MISC.	Other Item Adjustment	ACAD	23	Dec 2, 2025	snells1	(\$983.88)		This adjustment is for the asphalt used to complete the Temporary Bypass on the project. A copy of the adjustment is on file in e-projects
					ACAD - Total			(\$983.88)	
					Other Item Adjustment - Total			(\$983.88)	
					0110 - Total			(\$983.88)	
0120	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Other Item Adjustment	ACAD	16	Aug 18, 2025	snells1	(\$248.00)		AC Adjustment for material placed under Line #0120 between 08/01 and 08/15/2025. A copy of the adjustment is on file in e-projects.
					19	Oct 1, 2025	snells1	(\$1,935.16)	snells1 Adjustment for 730.25 tons placed under Line #0120. A copy of the adjustment is on file in e-projects.
					ACAD - Total			(\$2,183.16)	
					Other Item Adjustment - Total			(\$2,183.16)	
			Price FUEL		16	Aug 18, 2025	SYSTEM	(\$9.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					19	Oct 1, 2025	SYSTEM	(\$223.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3575	0120	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Price FUEL			2025					
				- Total				(\$232.64)			
	0120 - Total			Price FUEL - Total				(\$232.64)			
				0120 - Total				(\$2,415.80)			
	0130	10 IN, ASPH CONC PAVE SP125C	Other Item Adjustment	ACAD	16	Aug 18, 2025	snells1	(\$194.11) AC adjustment for the SP125 placed in lieu of SP190 under Line #0130 on 08/07/25. A copy of the adjustment is on file in e-projects.			
					16	Aug 18, 2025	snells1	(\$509.54) AC adjustment for the SP190 placed under Line #0130 on 08/07/25. A copy of the adjustment is on file in e-projects.			
					19	Oct 1, 2025	snells1	(\$292.40) Adjustment for 1003.1 Sq. Yd. of SP125 at 2 in. Thickness placed under Line #0130. A copy of the adjustment is on file in e- projects.			
					19	Oct 1, 2025	snells1	(\$1,023.41) Adjustment for 1003.1 Sq. Yd. of SP190 at 8 in. Thickness placed under Line #0130. A copy of the adjustment is on file in e- projects.			
					ACAD - Total		(\$2,019.46)				
					Other Item Adjustment - Total		(\$2,019.46)				
					Price FUEL	16	Aug 18, 2025	SYSTEM	(\$21.40) Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						19	Oct 1, 2025	SYSTEM	(\$168.51) Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total		(\$189.91)				
					Price FUEL - Total		(\$189.91)				
		0130 - Total							(\$2,209.37)		
0150	TACK COAT	Material			16	Aug 18, 2025	SYSTEM	(\$662.03)			
					16	Aug 18, 2025	SYSTEM	\$662.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user snells1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					17	Sep 2, 2025	SYSTEM	(\$662.03)			
					17	Sep 2, 2025	SYSTEM	\$662.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					18	Sep 16, 2025	SYSTEM	(\$662.03)			
					18	Sep 16, 2025	SYSTEM	\$662.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					19	Oct 1, 2025	SYSTEM	(\$2,847.95)			
					19	Oct 1, 2025	SYSTEM	\$2,847.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					- Total		\$0.00				
					Material - Total		\$0.00				
	0150 - Total							\$0.00			
0170	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Material			17	Sep 2, 2025	SYSTEM	(\$34,323.87)			
					17	Sep 2, 2025	SYSTEM	\$34,323.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					18	Sep 16, 2025	SYSTEM	(\$34,323.87)			
					18	Sep 16, 2025	SYSTEM	\$34,323.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					19	Oct 1, 2025	SYSTEM	(\$68,983.59)			
					19	Oct 1, 2025	SYSTEM	\$68,983.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3575	0170	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Material		20	Oct 16, 2025	SYSTEM	(\$86,951.57)			
					20	Oct 16, 2025	SYSTEM	\$86,951.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user morgat overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					21	Nov 3, 2025	SYSTEM	(\$86,951.57)			
					21	Nov 3, 2025	SYSTEM	\$86,951.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
					Overrun	Overrun	19	Oct 1, 2025	SYSTEM	(\$16,339.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							20	Oct 16, 2025	SYSTEM	(\$17,940.24)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							21	Nov 3, 2025	SYSTEM	\$34,280.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '67.08415 - 67.17000,' is applied (if non-zero).
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
					Price FUEL		17	Sep 2, 2025	SYSTEM	(\$8.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							19	Oct 1, 2025	SYSTEM	(\$34.18)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							20	Oct 16, 2025	SYSTEM	(\$27.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							- Total		(\$70.01)		
					Price FUEL - Total			(\$70.01)			
0170 - Total								(\$70.01)			
0200	FURNISHING UNBONDED CONCRETE OVERLAY	Material			10	May 16, 2025	SYSTEM	(\$23,679.18)			
					10	May 16, 2025	SYSTEM	\$23,679.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					11	Jun 2, 2025	SYSTEM	(\$37,581.83)			
					11	Jun 2, 2025	SYSTEM	\$37,581.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					12	Jun 17, 2025	SYSTEM	(\$61,050.76)			
					12	Jun 17, 2025	SYSTEM	\$61,050.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user beckc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					13	Jul 1, 2025	SYSTEM	(\$73,534.24)			
					13	Jul 1, 2025	SYSTEM	\$73,534.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					14	Jul 16, 2025	SYSTEM	(\$99,447.30)			
					14	Jul 16, 2025	SYSTEM	\$99,447.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					15	Aug 4, 2025	SYSTEM	(\$111,615.41)			
					15	Aug 4, 2025	SYSTEM	\$111,615.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user snells1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					16	Aug 18, 2025	SYSTEM	(\$111,615.41)			
					16	Aug 18, 2025	SYSTEM	\$111,615.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user snells1 overriding Payment		



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J5P3575	0200	FURNISHING UNBONDED CONCRETE OVERLAY	Material						Estimate Exception 6 on the current Payment Estimate.							
									17 Sep 2, 2025 SYSTEM (\$111,615.41)							
									17 Sep 2, 2025 SYSTEM \$111,615.41 This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.							
									18 Sep 16, 2025 SYSTEM (\$111,615.41)							
									18 Sep 16, 2025 SYSTEM \$111,615.41 This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.							
									19 Oct 1, 2025 SYSTEM (\$111,615.41)							
									19 Oct 1, 2025 SYSTEM \$111,615.41 This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.							
									20 Oct 16, 2025 SYSTEM (\$111,615.41)							
									20 Oct 16, 2025 SYSTEM \$111,615.41 This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user morgat overriding Payment Estimate Exception 5 on the current Payment Estimate.							
									21 Nov 3, 2025 SYSTEM (\$111,615.41)							
									21 Nov 3, 2025 SYSTEM \$111,615.41 This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.							
- Total								\$0.00								
Material - Total								\$0.00								
0200 - Total								\$0.00								
0260	0260	6 IN. CONCRETE MEDIAN STRIP	Material		23	Dec 2, 2025	SYSTEM	(\$81,803.26)								
					23	Dec 2, 2025	SYSTEM	\$81,803.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.							
					- Total			\$0.00								
					Material - Total			\$0.00								
0260 - Total								\$0.00								
0270	0270	PAVED APPROACH, 8 IN.	Material		8	Apr 16, 2025	SYSTEM	(\$14,479.22)								
					8	Apr 16, 2025	SYSTEM	\$14,479.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
					9	May 2, 2025	SYSTEM	(\$14,479.22)								
					9	May 2, 2025	SYSTEM	\$14,479.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
					10	May 16, 2025	SYSTEM	(\$14,479.22)								
					10	May 16, 2025	SYSTEM	\$14,479.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 5 on the current Payment Estimate.							
					11	Jun 2, 2025	SYSTEM	(\$14,479.22)								
					11	Jun 2, 2025	SYSTEM	\$14,479.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 5 on the current Payment Estimate.							
					12	Jun 17, 2025	SYSTEM	(\$14,479.22)								
					12	Jun 17, 2025	SYSTEM	\$14,479.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user beckc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.							
					15	Aug 4, 2025	SYSTEM	(\$42,052.77)								



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	0270	PAVED APPROACH, 8 IN.	Material		15	Aug 4, 2025	SYSTEM	\$42,052.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					16	Aug 18, 2025	SYSTEM	(\$42,052.77)	
					16	Aug 18, 2025	SYSTEM	\$42,052.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user snells1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					17	Sep 2, 2025	SYSTEM	(\$42,052.77)	
					17	Sep 2, 2025	SYSTEM	\$42,052.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user snells1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					18	Sep 16, 2025	SYSTEM	(\$42,052.77)	
					18	Sep 16, 2025	SYSTEM	\$42,052.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user snells1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					19	Oct 1, 2025	SYSTEM	(\$54,812.95)	
					19	Oct 1, 2025	SYSTEM	\$54,812.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user snells1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					20	Oct 16, 2025	SYSTEM	(\$54,812.95)	
					20	Oct 16, 2025	SYSTEM	\$54,812.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user morgat overriding Payment Estimate Exception 6 on the current Payment Estimate.
					21	Nov 3, 2025	SYSTEM	(\$61,746.18)	
					21	Nov 3, 2025	SYSTEM	\$61,746.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user snells1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	FUEL	23	Dec 2, 2025	snells1	\$1.35	This adjustment removes System Generated adjustment 0006 of this estimate. Materials were not all installed this estimate period. A new set of adjustments shall be made to utilize the correct factors for the month of placement.
					23	Dec 2, 2025	snells1	(\$3.03)	This adjustment is to replace System Generated Adjustment 0006 of this estimate. This adjustment is for material placed in September of 2025 which was overlooked for payment in that month. A copy of this adjustment is on file in e- projects.
					FUEL - Total			(\$1.68)	
				SUBI	16	Aug 18, 2025	snells1	(\$401.79)	10% deduct applied to the paved approach at Sta. 638+32 lt. of Rte. 52, as outlined in NCR 03. snells1
					SUBI - Total			(\$401.79)	
					Other Item Adjustment - Total			(\$403.47)	
			Price FUEL		8	Apr 16, 2025	SYSTEM	(\$27.92)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	Aug 4, 2025	SYSTEM	(\$18.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					19	Oct 1, 2025	SYSTEM	(\$9.63)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					21	Nov 3, 2025	SYSTEM	(\$8.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					22	Nov 17, 2025	SYSTEM	(\$5.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					23	Dec 2, 2025	SYSTEM	(\$1.35)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$70.43)	
					Price FUEL - Total			(\$70.43)	
					0270 - Total			(\$473.90)	



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	0310	CURB AND CUTTER TYPE A	Material		15	Aug 4, 2025	SYSTEM	(\$20,435.31)	
					15	Aug 4, 2025	SYSTEM	\$20,435.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user snells1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					16	Aug 18, 2025	SYSTEM	(\$45,576.17)	
					16	Aug 18, 2025	SYSTEM	\$45,576.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user snells1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					17	Sep 2, 2025	SYSTEM	(\$57,812.29)	
					17	Sep 2, 2025	SYSTEM	\$57,812.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user snells1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					18	Sep 16, 2025	SYSTEM	(\$110,886.84)	
					18	Sep 16, 2025	SYSTEM	\$110,886.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user snells1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					19	Oct 1, 2025	SYSTEM	(\$110,886.84)	
					19	Oct 1, 2025	SYSTEM	\$110,886.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user snells1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					20	Oct 16, 2025	SYSTEM	(\$122,838.78)	
					20	Oct 16, 2025	SYSTEM	\$122,838.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user morgat overriding Payment Estimate Exception 7 on the current Payment Estimate.
					21	Nov 3, 2025	SYSTEM	(\$145,865.07)	
					21	Nov 3, 2025	SYSTEM	\$145,865.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					22	Nov 17, 2025	SYSTEM	(\$151,924.62)	
					22	Nov 17, 2025	SYSTEM	\$151,924.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					23	Dec 2, 2025	SYSTEM	(\$162,819.27)	
					23	Dec 2, 2025	SYSTEM	\$162,819.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
0310 - Total								\$0.00	
0340	FURNISHING TYPE 1 ROCK DITCH LINER	Material			20	Oct 16, 2025	SYSTEM	(\$109.98)	
					20	Oct 16, 2025	SYSTEM	\$109.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user morgat overriding Payment Estimate Exception 11 on the current Payment Estimate.
					21	Nov 3, 2025	SYSTEM	(\$109.98)	
					21	Nov 3, 2025	SYSTEM	\$109.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user snells1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					22	Nov 17, 2025	SYSTEM	(\$109.98)	
					22	Nov 17, 2025	SYSTEM	\$109.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575		0340 - Total						\$0.00	
	0490	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		21	Nov 3, 2025	SYSTEM	(\$57,192.90)	
					21	Nov 3, 2025	SYSTEM	\$57,192.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user snells1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					22	Nov 17, 2025	SYSTEM	(\$57,192.90)	
					22	Nov 17, 2025	SYSTEM	\$57,192.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user snells1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					23	Dec 2, 2025	SYSTEM	(\$68,631.48)	
					23	Dec 2, 2025	SYSTEM	\$68,631.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user snells1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
		0490 - Total						\$0.00	
	0520	MANHOLE FRAME AND COVER, TYPE 4	Material		21	Nov 3, 2025	SYSTEM	(\$15,399.66)	
					21	Nov 3, 2025	SYSTEM	\$15,399.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user snells1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					22	Nov 17, 2025	SYSTEM	(\$15,399.66)	
					22	Nov 17, 2025	SYSTEM	\$15,399.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					23	Dec 2, 2025	SYSTEM	(\$15,399.66)	
					23	Dec 2, 2025	SYSTEM	\$15,399.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
		0520 - Total						\$0.00	
	0630	PAVEMENT EDGE TREATMENT	Material		15	Aug 4, 2025	SYSTEM	(\$8,823.65)	
					15	Aug 4, 2025	SYSTEM	\$8,823.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user snells1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
		0630 - Total						\$0.00	
	0690	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		10	May 16, 2025	SYSTEM	(\$212.10)	
					10	May 16, 2025	SYSTEM	\$212.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user snells1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					11	Jun 2, 2025	SYSTEM	(\$380.10)	
					12	Jun 17, 2025	SYSTEM	(\$380.10)	
					- Total			(\$760.20)	
					Material - Total			(\$760.20)	
			MaterialCredit		12	Jun 17, 2025	SYSTEM	\$380.10	
					13	Jul 1, 2025	SYSTEM	\$380.10	
					- Total			\$760.20	



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5P3575	0690	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	MaterialCredit - Total					\$760.20				
			0690 - Total					\$0.00				
0700	TEMPORARY REMOVABLE MARKING TAPE	Material	Material		10	May 16, 2025	SYSTEM	(\$189.00)				
					10	May 16, 2025	SYSTEM	\$189.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user snells1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					11	Jun 2, 2025	SYSTEM	(\$231.00)				
					12	Jun 17, 2025	SYSTEM	(\$384.30)				
			- Total					(\$615.30)				
			Material - Total					(\$615.30)				
			MaterialCredit		12	Jun 17, 2025	SYSTEM	\$231.00				
					13	Jul 1, 2025	SYSTEM	\$384.30				
					- Total			\$615.30				
			MaterialCredit - Total					\$615.30				
0700 - Total								\$0.00				
0710	TEMPORARY REMOVABLE MARKING TAPE	Material	Material		10	May 16, 2025	SYSTEM	(\$340.47)				
					10	May 16, 2025	SYSTEM	\$340.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user snells1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					11	Jun 2, 2025	SYSTEM	(\$529.62)				
					12	Jun 17, 2025	SYSTEM	(\$857.48)				
			- Total					(\$1,387.10)				
			Material - Total					(\$1,387.10)				
			MaterialCredit		12	Jun 17, 2025	SYSTEM	\$529.62				
					13	Jul 1, 2025	SYSTEM	\$857.48				
					- Total			\$1,387.10				
			MaterialCredit - Total					\$1,387.10				
0710 - Total								\$0.00				
0800	SEPARATION GEOTEXTILE	Material	Material		20	Oct 16, 2025	SYSTEM	(\$427.02)				
					20	Oct 16, 2025	SYSTEM	\$427.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user morgat overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					21	Nov 3, 2025	SYSTEM	(\$427.02)				
					21	Nov 3, 2025	SYSTEM	\$427.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user snells1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					22	Nov 17, 2025	SYSTEM	(\$427.02)				
					23	Dec 2, 2025	SYSTEM	(\$427.02)				
			MaterialCredit		23	Dec 2, 2025	SYSTEM	\$427.02				
					- Total			(\$427.02)				
			Material - Total					(\$427.02)				
			MaterialCredit		23	Dec 2,	SYSTEM	\$427.02				



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	0800	SEPARATION GEOTEXTILE	MaterialCredit			2025			
				- Total				\$427.02	
				MaterialCredit - Total				\$427.02	
								\$0.00	
0850	12 IN. PIPE CULVERT GROUP B	Construction Stockpile			20	Oct 16, 2025	SYSTEM	(\$56.76)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$56.76)	
				Construction Stockpile - Total				(\$56.76)	
		Construction Stockpile STMI			13	Jul 1, 2025	SYSTEM	\$432.29	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$432.29	
				Construction Stockpile STMI - Total				\$432.29	
		Material			8	Apr 16, 2025	SYSTEM	(\$717.72)	
					8	Apr 16, 2025	SYSTEM	\$717.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	May 2, 2025	SYSTEM	(\$717.72)	
					9	May 2, 2025	SYSTEM	\$717.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	May 16, 2025	SYSTEM	(\$717.72)	
					10	May 16, 2025	SYSTEM	\$717.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user snells1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					11	Jun 2, 2025	SYSTEM	(\$717.72)	
					11	Jun 2, 2025	SYSTEM	\$717.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user snells1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					12	Jun 17, 2025	SYSTEM	(\$717.72)	
					12	Jun 17, 2025	SYSTEM	\$717.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user beckc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					13	Jul 1, 2025	SYSTEM	(\$717.72)	
					13	Jul 1, 2025	SYSTEM	\$717.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Jul 16, 2025	SYSTEM	(\$717.72)	
					14	Jul 16, 2025	SYSTEM	\$717.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Aug 4, 2025	SYSTEM	(\$717.72)	
					15	Aug 4, 2025	SYSTEM	\$717.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user snells1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					16	Aug 18, 2025	SYSTEM	(\$717.72)	
					16	Aug 18, 2025	SYSTEM	\$717.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user snells1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					17	Sep 2, 2025	SYSTEM	(\$717.72)	
					17	Sep 2, 2025	SYSTEM	\$717.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user snells1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					18	Sep 16, 2025	SYSTEM	(\$717.72)	



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5P3575	0850	12 IN. PIPE CULVERT GROUP B	Material		18	Sep 16, 2025	SYSTEM	\$717.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user snells1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					19	Oct 1, 2025	SYSTEM	(\$717.72)					
					19	Oct 1, 2025	SYSTEM	\$717.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user snells1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					20	Oct 16, 2025	SYSTEM	(\$897.15)					
					20	Oct 16, 2025	SYSTEM	\$897.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user morgat overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					21	Nov 3, 2025	SYSTEM	(\$897.15)					
					21	Nov 3, 2025	SYSTEM	\$897.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user snells1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					22	Nov 17, 2025	SYSTEM	(\$897.15)					
					22	Nov 17, 2025	SYSTEM	\$897.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user snells1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					23	Dec 2, 2025	SYSTEM	(\$897.15)					
					23	Dec 2, 2025	SYSTEM	\$897.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user snells1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
- Total								\$0.00					
Material - Total								\$0.00					
0850 - Total								\$375.53					
0860	15 IN. PIPE CULVERT GROUP B	Construction Stockpile			15	Aug 4, 2025	SYSTEM	(\$90.24)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					18	Sep 16, 2025	SYSTEM	(\$40.75)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					20	Oct 16, 2025	SYSTEM	(\$189.21)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total			(\$320.20)					
					Construction Stockpile - Total			(\$320.20)					
					Construction Stockpile	13	Jul 1, 2025	SYSTEM	\$503.73	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total			\$503.73					
					Construction Stockpile STMI - Total			\$503.73					
					Material	7	Apr 2, 2025	SYSTEM	(\$133.38)				
					7	Apr 2, 2025	SYSTEM	\$133.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					8	Apr 16, 2025	SYSTEM	(\$800.28)					
					8	Apr 16, 2025	SYSTEM	\$800.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user snells1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					9	May 2, 2025	SYSTEM	(\$933.66)					
					9	May 2, 2025	SYSTEM	\$933.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					10	May 16, 2025	SYSTEM	(\$1,867.32)					
					10	May 16, 2025	SYSTEM	\$1,867.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user snells1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					11	Jun 2,	SYSTEM	(\$1,867.32)					



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5P3575	0860	15 IN. PIPE CULVERT GROUP B	Material		2025								
					11	Jun 2, 2025	SYSTEM	\$1,867.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user snells1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					12	Jun 17, 2025	SYSTEM	(\$1,867.32)					
					12	Jun 17, 2025	SYSTEM	\$1,867.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user beckc2 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					13	Jul 1, 2025	SYSTEM	(\$1,867.32)					
					13	Jul 1, 2025	SYSTEM	\$1,867.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					14	Jul 16, 2025	SYSTEM	(\$1,867.32)					
					14	Jul 16, 2025	SYSTEM	\$1,867.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					15	Aug 4, 2025	SYSTEM	(\$3,245.58)					
					15	Aug 4, 2025	SYSTEM	\$3,245.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user snells1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					16	Aug 18, 2025	SYSTEM	(\$3,245.58)					
					16	Aug 18, 2025	SYSTEM	\$3,245.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user snells1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					17	Sep 2, 2025	SYSTEM	(\$3,245.58)					
					17	Sep 2, 2025	SYSTEM	\$3,245.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user snells1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					18	Sep 16, 2025	SYSTEM	(\$3,868.02)					
					18	Sep 16, 2025	SYSTEM	\$3,868.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user snells1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					19	Oct 1, 2025	SYSTEM	(\$3,868.02)					
					19	Oct 1, 2025	SYSTEM	\$3,868.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user snells1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					20	Oct 16, 2025	SYSTEM	(\$6,757.92)					
					20	Oct 16, 2025	SYSTEM	\$6,757.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user morgat overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					21	Nov 3, 2025	SYSTEM	(\$6,757.92)					
					21	Nov 3, 2025	SYSTEM	\$6,757.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user snells1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
					22	Nov 17, 2025	SYSTEM	(\$6,757.92)					
					22	Nov 17, 2025	SYSTEM	\$6,757.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user snells1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					23	Dec 2, 2025	SYSTEM	(\$6,757.92)					
					23	Dec 2, 2025	SYSTEM	\$6,757.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user snells1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
- Total								\$0.00					
Material - Total								\$0.00					



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	0860	0860 - Total						\$183.53	
	0870	18 IN. PIPE CULVERT GROUP B	Construction Stockpile		15	Aug 4, 2025	SYSTEM	(\$64.77)	Payment Estimate Item Adjustment generated Stockpile Transaction
					20	Oct 16, 2025	SYSTEM	(\$3,522.98)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$3,587.75)	
					Construction Stockpile - Total				(\$3,587.75)
			Construction Stockpile STMI		13	Jul 1, 2025	SYSTEM	\$3,587.75	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$3,587.75	
					Construction Stockpile STMI - Total				\$3,587.75
			Material		15	Aug 4, 2025	SYSTEM	(\$770.58)	
					15	Aug 4, 2025	SYSTEM	\$770.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user snells1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					16	Aug 18, 2025	SYSTEM	(\$770.58)	
					16	Aug 18, 2025	SYSTEM	\$770.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user snells1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					17	Sep 2, 2025	SYSTEM	(\$770.58)	
					17	Sep 2, 2025	SYSTEM	\$770.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user snells1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					18	Sep 16, 2025	SYSTEM	(\$770.58)	
					18	Sep 16, 2025	SYSTEM	\$770.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user snells1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					19	Oct 1, 2025	SYSTEM	(\$770.58)	
					19	Oct 1, 2025	SYSTEM	\$770.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user snells1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					20	Oct 16, 2025	SYSTEM	(\$49,445.55)	
					20	Oct 16, 2025	SYSTEM	\$49,445.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user morgat overriding Payment Estimate Exception 15 on the current Payment Estimate.
					21	Nov 3, 2025	SYSTEM	(\$49,445.55)	
					21	Nov 3, 2025	SYSTEM	\$49,445.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user snells1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					22	Nov 17, 2025	SYSTEM	(\$49,445.55)	
					22	Nov 17, 2025	SYSTEM	\$49,445.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user snells1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					23	Dec 2, 2025	SYSTEM	(\$49,445.55)	
					23	Dec 2, 2025	SYSTEM	\$49,445.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user snells1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total				\$0.00
					0870 - Total				\$0.00
	0880	24 IN. PIPE CULVERT GROUP B	Construction Stockpile		15	Aug 4, 2025	SYSTEM	(\$19,166.16)	Payment Estimate Item Adjustment generated Stockpile Transaction
					20	Oct 16, 2025	SYSTEM	(\$10,267.08)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	0880	24 IN. PIPE CULVERT GROUP B	Construction Stockpile	- Total				(\$29,433.24)	
			Construction Stockpile - Total					(\$29,433.24)	
			Construction Stockpile STMI		13	Jul 1, 2025	SYSTEM	\$29,433.24	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$29,433.24	
			Construction Stockpile STMI - Total					\$29,433.24	
			0880 - Total					\$0.00	
			Material		6	Mar 17, 2025	SYSTEM	(\$14,552.00)	
					6	Mar 17, 2025	SYSTEM	\$14,552.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user morgat overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Apr 2, 2025	SYSTEM	(\$14,552.00)	
					7	Apr 2, 2025	SYSTEM	\$14,552.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Apr 16, 2025	SYSTEM	(\$22,555.60)	
					8	Apr 16, 2025	SYSTEM	\$22,555.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user snells1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	May 2, 2025	SYSTEM	(\$31,286.80)	
					9	May 2, 2025	SYSTEM	\$31,286.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user snells1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					10	May 16, 2025	SYSTEM	(\$35,434.12)	
					10	May 16, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user snells1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					11	Jun 2, 2025	SYSTEM	(\$35,434.12)	
					11	Jun 2, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user snells1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					12	Jun 17, 2025	SYSTEM	(\$35,434.12)	
					12	Jun 17, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user beckc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					13	Jul 1, 2025	SYSTEM	(\$35,434.12)	
					13	Jul 1, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					14	Jul 16, 2025	SYSTEM	(\$35,434.12)	
					14	Jul 16, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					15	Aug 4, 2025	SYSTEM	(\$35,434.12)	
					15	Aug 4, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user snells1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					16	Aug 18, 2025	SYSTEM	(\$35,434.12)	
					16	Aug 18, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user snells1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					17	Sep 2, 2025	SYSTEM	(\$35,434.12)	



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	0900	36 IN. PIPE CULVERT GROUP B	Material		17	Sep 2, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user snells1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					18	Sep 16, 2025	SYSTEM	(\$35,434.12)	
					18	Sep 16, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user snells1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					19	Oct 1, 2025	SYSTEM	(\$35,434.12)	
					19	Oct 1, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user snells1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					20	Oct 16, 2025	SYSTEM	(\$35,434.12)	
					20	Oct 16, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user morgat overriding Payment Estimate Exception 16 on the current Payment Estimate.
					21	Nov 3, 2025	SYSTEM	(\$35,434.12)	
					21	Nov 3, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user snells1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					22	Nov 17, 2025	SYSTEM	(\$35,434.12)	
					22	Nov 17, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user snells1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					23	Dec 2, 2025	SYSTEM	(\$35,434.12)	
					23	Dec 2, 2025	SYSTEM	\$35,434.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user snells1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	SUBI	22	Nov 17, 2025	snells1	(\$30,000.00)	Due to waiting on camera inspections on the project, the decision was made to hold \$30,000.00 from this estimate. The adjustment shall be reversed once the camera inspections are made on the project.
					SUBI - Total			(\$30,000.00)	
					Other Item Adjustment - Total			(\$30,000.00)	
	0900 - Total							(\$30,000.00)	
0910	48 IN. PIPE CULVERT GROUP B	Material			6	Mar 17, 2025	SYSTEM	(\$13,430.70)	
					6	Mar 17, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user morgat overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Apr 2, 2025	SYSTEM	(\$13,430.70)	
					7	Apr 2, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Apr 16, 2025	SYSTEM	(\$13,430.70)	
					8	Apr 16, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user snells1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					9	May 2, 2025	SYSTEM	(\$13,430.70)	
					9	May 2, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user snells1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					10	May 16, 2025	SYSTEM	(\$13,430.70)	
					10	May 16, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user snells1 overriding Payment



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	0910	48 IN. PIPE CULVERT GROUP B	Material						Estimate Exception 15 on the current Payment Estimate.
					11	Jun 2, 2025	SYSTEM	(\$13,430.70)	
					11	Jun 2, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user snells1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					12	Jun 17, 2025	SYSTEM	(\$13,430.70)	
					12	Jun 17, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user beckc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					13	Jul 1, 2025	SYSTEM	(\$13,430.70)	
					13	Jul 1, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user snells1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Jul 16, 2025	SYSTEM	(\$13,430.70)	
					14	Jul 16, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user snells1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					15	Aug 4, 2025	SYSTEM	(\$13,430.70)	
					15	Aug 4, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user snells1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					16	Aug 18, 2025	SYSTEM	(\$13,430.70)	
					16	Aug 18, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user snells1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					17	Sep 2, 2025	SYSTEM	(\$13,430.70)	
					17	Sep 2, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user snells1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					18	Sep 16, 2025	SYSTEM	(\$13,430.70)	
					18	Sep 16, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user snells1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					19	Oct 1, 2025	SYSTEM	(\$13,430.70)	
					19	Oct 1, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user snells1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					20	Oct 16, 2025	SYSTEM	(\$13,430.70)	
					20	Oct 16, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user morgat overriding Payment Estimate Exception 17 on the current Payment Estimate.
					21	Nov 3, 2025	SYSTEM	(\$13,430.70)	
					21	Nov 3, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user snells1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					22	Nov 17, 2025	SYSTEM	(\$13,430.70)	
					22	Nov 17, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user snells1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					23	Dec 2, 2025	SYSTEM	(\$13,430.70)	
					23	Dec 2, 2025	SYSTEM	\$13,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user snells1 overriding Payment Estimate Exception 23 on the current Payment Estimate.



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	0910	48 IN. PIPE CULVERT GROUP B	Material	- Total				\$0.00	
				Material - Total				\$0.00	
				0910 - Total				\$0.00	
	0930	18 IN. PIPE GROUP A	Material		18	Sep 16, 2025	SYSTEM	(\$1,383.98)	
					18	Sep 16, 2025	SYSTEM	\$1,383.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user snells1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					19	Oct 1, 2025	SYSTEM	(\$1,383.98)	
					19	Oct 1, 2025	SYSTEM	\$1,383.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user snells1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					20	Oct 16, 2025	SYSTEM	(\$1,383.98)	
					20	Oct 16, 2025	SYSTEM	\$1,383.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user snells1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					21	Nov 3, 2025	SYSTEM	(\$5,003.62)	
					21	Nov 3, 2025	SYSTEM	\$5,003.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user snells1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					22	Nov 17, 2025	SYSTEM	(\$5,003.62)	
					22	Nov 17, 2025	SYSTEM	\$5,003.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user snells1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					23	Dec 2, 2025	SYSTEM	(\$5,003.62)	
					23	Dec 2, 2025	SYSTEM	\$5,003.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user snells1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
				0930 - Total				\$0.00	
	0970	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		21	Nov 3, 2025	SYSTEM	(\$3,490.14)	
					21	Nov 3, 2025	SYSTEM	\$3,490.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user snells1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					22	Nov 17, 2025	SYSTEM	(\$3,490.14)	
					22	Nov 17, 2025	SYSTEM	\$3,490.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user snells1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					23	Dec 2, 2025	SYSTEM	(\$3,490.14)	
					23	Dec 2, 2025	SYSTEM	\$3,490.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user snells1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
				0970 - Total				\$0.00	
	1010	MISC. MANHOLES AND DROP INLETS	Material		21	Nov 3, 2025	SYSTEM	(\$8,792.55)	
					21	Nov 3, 2025	SYSTEM	\$8,792.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user snells1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					22	Nov 17, 2025	SYSTEM	(\$8,792.55)	
					22	Nov 17, 2025	SYSTEM	\$8,792.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user snells1 overriding Payment



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5P3575	1010	MISC. MANHOLES AND DROP INLETS	Material						Estimate Exception 24 on the current Payment Estimate.			
					23	Dec 2, 2025	SYSTEM	(\$8,792.55)				
					23	Dec 2, 2025	SYSTEM	\$8,792.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user snells1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
					- Total			\$0.00				
					Material - Total			\$0.00				
	1010 - Total							\$0.00				
	1030	MISC. MANHOLES AND DROP INLETS	Material		21	Nov 3, 2025	SYSTEM	(\$3,863.30)				
					21	Nov 3, 2025	SYSTEM	\$3,863.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user snells1 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
					22	Nov 17, 2025	SYSTEM	(\$3,863.30)				
					22	Nov 17, 2025	SYSTEM	\$3,863.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user snells1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
					23	Dec 2, 2025	SYSTEM	(\$3,863.30)				
					23	Dec 2, 2025	SYSTEM	\$3,863.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user snells1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
	- Total							\$0.00				
	Material - Total							\$0.00				
	1030 - Total							\$0.00				
1090	MULCHING	Material			22	Nov 17, 2025	SYSTEM	(\$1,692.50)				
					22	Nov 17, 2025	SYSTEM	\$1,692.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user snells1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
					- Total			\$0.00				
					Material - Total			\$0.00				
	1090 - Total							\$0.00				
1100	SEEDING - COOL SEASON GRASSES	Material			22	Nov 17, 2025	SYSTEM	(\$2,176.07)				
					22	Nov 17, 2025	SYSTEM	\$2,176.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user snells1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
					23	Dec 2, 2025	SYSTEM	(\$5,676.71)				
					23	Dec 2, 2025	SYSTEM	\$5,676.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user snells1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
					- Total			\$0.00				
					Material - Total			\$0.00				
1100 - Total								\$0.00				
1110	SEEDING - WARM SEASON GRASSES	Material			23	Dec 2, 2025	SYSTEM	(\$723.78)				
					23	Dec 2, 2025	SYSTEM	\$723.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user snells1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					- Total			\$0.00				
					Material - Total			\$0.00				
1110 - Total								\$0.00				
1170	SILT FENCE	Material			11	Jun 2, 2025	SYSTEM	(\$1,513.60)				
					12	Jun 17, 2025	SYSTEM	(\$1,513.60)				
					13	Jul 1,	SYSTEM	(\$1,513.60)				



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3575	1170	SILT FENCE	Material			2025				
				13	Jul 1, 2025	SYSTEM	\$1,513.60		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user snells1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				14	Jul 16, 2025	SYSTEM	(\$1,513.60)			
				15	Aug 4, 2025	SYSTEM	(\$3,637.37)			
				16	Aug 18, 2025	SYSTEM	(\$3,637.37)			
				17	Sep 2, 2025	SYSTEM	(\$3,637.37)			
				18	Sep 16, 2025	SYSTEM	(\$3,817.11)			
				19	Oct 1, 2025	SYSTEM	(\$3,817.11)			
				20	Oct 16, 2025	SYSTEM	(\$3,817.11)			
				20	Oct 16, 2025	SYSTEM	\$3,817.11		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user morgat overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				21	Nov 3, 2025	SYSTEM	(\$3,817.11)			
				21	Nov 3, 2025	SYSTEM	\$3,817.11		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user snells1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				- Total				(\$23,087.13)		
				Material - Total				(\$23,087.13)		
			MaterialCredit		12	Jun 17, 2025	SYSTEM	\$1,513.60		
				13	Jul 1, 2025	SYSTEM	\$1,513.60			
				15	Aug 4, 2025	SYSTEM	\$1,513.60			
				16	Aug 18, 2025	SYSTEM	\$3,637.37			
				17	Sep 2, 2025	SYSTEM	\$3,637.37			
				18	Sep 16, 2025	SYSTEM	\$3,637.37			
				19	Oct 1, 2025	SYSTEM	\$3,817.11			
				20	Oct 16, 2025	SYSTEM	\$3,817.11			
				- Total				\$23,087.13		
				MaterialCredit - Total				\$23,087.13		
			Overrun	Overrun	15	Aug 4, 2025	SYSTEM	(\$742.61)		
					18	Sep 16, 2025	SYSTEM	(\$179.74)		
				Overrun - Total				(\$922.35)		
				Overrun - Total				(\$922.35)		
	1170 - Total							(\$922.35)		
			1180	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	Material		21	Nov 3, 2025	SYSTEM	(\$25,002.80)
							22	Nov 17, 2025	SYSTEM	(\$25,002.80)
							- Total		(\$50,005.60)	
							Material - Total		(\$50,005.60)	
					MaterialCredit		22	Nov 17, 2025	SYSTEM	\$25,002.80



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	1180	LIGHTING POLE, 30 FT. OR 9.0 M., TYPE AT	MaterialCredit		23	Dec 2, 2025	SYSTEM	\$25,002.80	
				- Total				\$50,005.60	
			MaterialCredit - Total					\$50,005.60	
			1180 - Total					\$0.00	
	1190	BRACKET ARM, 4 FT. OR 1.2 M	Material		21	Nov 3, 2025	SYSTEM	(\$590.80)	
					22	Nov 17, 2025	SYSTEM	(\$590.80)	
				- Total				(\$1,181.60)	
			Material - Total					(\$1,181.60)	
	1200	BRACKET ARM, 8 FT. OR 2.4 M	MaterialCredit		22	Nov 17, 2025	SYSTEM	\$590.80	
					23	Dec 2, 2025	SYSTEM	\$590.80	
			- Total					\$1,181.60	
			MaterialCredit - Total					\$1,181.60	
	1190 - Total							\$0.00	
1200	1200	BRACKET ARM, 8 FT. OR 2.4 M	Material		21	Nov 3, 2025	SYSTEM	(\$625.49)	
					22	Nov 17, 2025	SYSTEM	(\$625.49)	
				- Total				(\$1,250.98)	
			Material - Total					(\$1,250.98)	
	1200	BRACKET ARM, 8 FT. OR 2.4 M	MaterialCredit		22	Nov 17, 2025	SYSTEM	\$625.49	
					23	Dec 2, 2025	SYSTEM	\$625.49	
			- Total					\$1,250.98	
			MaterialCredit - Total					\$1,250.98	
	1200 - Total							\$0.00	
1210	1210	BRACKET ARM, 10 FT. OR 3.0 M	Material		21	Nov 3, 2025	SYSTEM	(\$2,575.54)	
					22	Nov 17, 2025	SYSTEM	(\$2,575.54)	
				- Total				(\$5,151.08)	
			Material - Total					(\$5,151.08)	
	1210	BRACKET ARM, 10 FT. OR 3.0 M	MaterialCredit		22	Nov 17, 2025	SYSTEM	\$2,575.54	
					23	Dec 2, 2025	SYSTEM	\$2,575.54	
			- Total					\$5,151.08	
			MaterialCredit - Total					\$5,151.08	
	1210 - Total							\$0.00	
1220	1220	BRACKET ARM, 12 FT. OR 3.6 M	Material		21	Nov 3, 2025	SYSTEM	(\$2,630.22)	
					22	Nov 17, 2025	SYSTEM	(\$2,630.22)	
				- Total				(\$5,260.44)	
			Material - Total					(\$5,260.44)	
	1220	BRACKET ARM, 12 FT. OR 3.6 M	MaterialCredit		22	Nov 17, 2025	SYSTEM	\$2,630.22	
					23	Dec 2, 2025	SYSTEM	\$2,630.22	
			- Total					\$5,260.44	
			MaterialCredit - Total					\$5,260.44	
	1220 - Total							\$0.00	



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J5P3575	1230	BRACKET ARM, 15 FT. OR 4.6 M	Material		21	Nov 3, 2025	SYSTEM	(\$2,724.82)							
					22	Nov 17, 2025	SYSTEM	(\$2,724.82)							
					- Total			(\$5,449.64)							
					Material - Total			(\$5,449.64)							
					MaterialCredit	22	Nov 17, 2025	SYSTEM	\$2,724.82						
						23	Dec 2, 2025	SYSTEM	\$2,724.82						
					- Total			\$5,449.64							
					MaterialCredit - Total			\$5,449.64							
	1230 - Total							\$0.00							
1240	1240	LUMINAIRE, LED-A	Material		21	Nov 3, 2025	SYSTEM	(\$3,448.08)							
					22	Nov 17, 2025	SYSTEM	(\$3,448.08)							
					- Total			(\$6,896.16)							
					Material - Total			(\$6,896.16)							
					MaterialCredit	22	Nov 17, 2025	SYSTEM	\$3,448.08						
						23	Dec 2, 2025	SYSTEM	\$3,448.08						
					- Total			\$6,896.16							
					MaterialCredit - Total			\$6,896.16							
	1240 - Total							\$0.00							
1320	1320	CABLE, 2 AWG 1 CONDUCTOR	Material		21	Nov 3, 2025	SYSTEM	(\$1,092.00)							
					22	Nov 17, 2025	SYSTEM	(\$1,092.00)							
					- Total			(\$2,184.00)							
					Material - Total			(\$2,184.00)							
					MaterialCredit	22	Nov 17, 2025	SYSTEM	\$1,092.00						
						23	Dec 2, 2025	SYSTEM	\$1,092.00						
					- Total			\$2,184.00							
					MaterialCredit - Total			\$2,184.00							
	1320 - Total							\$0.00							
1330	1330	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		21	Nov 3, 2025	SYSTEM	(\$682.50)							
					22	Nov 17, 2025	SYSTEM	(\$682.50)							
					- Total			(\$1,365.00)							
					Material - Total			(\$1,365.00)							
					MaterialCredit	22	Nov 17, 2025	SYSTEM	\$682.50						
						23	Dec 2, 2025	SYSTEM	\$682.50						
					- Total			\$1,365.00							
					MaterialCredit - Total			\$1,365.00							
	1330 - Total							\$0.00							
1340	1340	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		21	Nov 3, 2025	SYSTEM	(\$9,885.70)							
					22	Nov 17, 2025	SYSTEM	(\$9,885.70)							
					- Total			(\$19,771.40)							



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5P3575	1340	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material - Total					(\$19,771.40)					
			MaterialCredit		22	Nov 17, 2025	SYSTEM	\$9,885.70					
					23	Dec 2, 2025	SYSTEM	\$9,885.70					
					- Total			\$19,771.40					
			MaterialCredit - Total					\$19,771.40					
			1340 - Total					\$0.00					
			1380	REINFORCING STEEL	Material		21	Nov 3, 2025	SYSTEM	(\$604.80)			
							22	Nov 17, 2025	SYSTEM	(\$604.80)			
							23	Dec 2, 2025	SYSTEM	(\$604.80)			
					- Total			(\$1,814.40)					
					Material - Total								
					MaterialCredit		22	Nov 17, 2025	SYSTEM	\$604.80			
							23	Dec 2, 2025	SYSTEM	\$604.80			
							- Total						
			MaterialCredit - Total					\$1,209.60					
			1380 - Total					(\$604.80)					
1440	1440	MISC.	Material		15	Aug 4, 2025	SYSTEM	(\$788.43)					
					15	Aug 4, 2025	SYSTEM	\$788.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user snells1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					16	Aug 18, 2025	SYSTEM	(\$788.43)					
					16	Aug 18, 2025	SYSTEM	\$788.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user snells1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					17	Sep 2, 2025	SYSTEM	(\$788.43)					
					17	Sep 2, 2025	SYSTEM	\$788.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user snells1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					18	Sep 16, 2025	SYSTEM	(\$1,576.87)					
					18	Sep 16, 2025	SYSTEM	\$1,576.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user snells1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					19	Oct 1, 2025	SYSTEM	(\$1,576.87)					
					19	Oct 1, 2025	SYSTEM	\$1,576.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user snells1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
			- Total					\$0.00					
			Material - Total					\$0.00					
1440 - Total								\$0.00					
1470	1470	MISC.	Material		21	Nov 3, 2025	SYSTEM	(\$1,419.18)					
					21	Nov 3, 2025	SYSTEM	\$1,419.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user snells1 overriding Payment Estimate Exception 42 on the current Payment Estimate.				
					22	Nov 17, 2025	SYSTEM	(\$1,419.18)					
					22	Nov 17, 2025	SYSTEM	\$1,419.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user snells1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3575	1470	MISC.	Material	- Total				\$0.00	
				Material - Total				\$0.00	
				1470 - Total				\$0.00	
	1620	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		23	Dec 2, 2025	SYSTEM	(\$233,074.00)	
					23	Dec 2, 2025	SYSTEM	\$233,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user snells1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
				Material - Total				\$0.00	
				1620 - Total				\$0.00	
	1630	REINFORCING STEEL (CULVERTS-BRIDGE)	Material		23	Dec 2, 2025	SYSTEM	(\$46,126.08)	
					23	Dec 2, 2025	SYSTEM	\$46,126.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user snells1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					- Total			\$0.00	
				Material - Total				\$0.00	
				1630 - Total				\$0.00	
	1640	MECHANICAL BAR SPLICER	Material		23	Dec 2, 2025	SYSTEM	(\$294.50)	
					23	Dec 2, 2025	SYSTEM	\$294.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user snells1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					- Total			\$0.00	
				Material - Total				\$0.00	
				1640 - Total				\$0.00	
	5001	ADVANCED WARNING RAIL SYSTEM	Material		16	Aug 18, 2025	SYSTEM	(\$240.00)	
					16	Aug 18, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user snells1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					17	Sep 2, 2025	SYSTEM	(\$240.00)	
					17	Sep 2, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user snells1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					18	Sep 16, 2025	SYSTEM	(\$240.00)	
					18	Sep 16, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user snells1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					19	Oct 1, 2025	SYSTEM	(\$240.00)	
					19	Oct 1, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user snells1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					- Total			\$0.00	
				Material - Total				\$0.00	
				5001 - Total				\$0.00	
				J5P3575 - Total				(\$37,405.03)	
				Overall - Total				(\$37,405.03)	



Contract Adjustments for Contract - 240517-D05

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments					
23	J5P3575	Other Contract Adjustment	RUC	(\$32,000.00)	100	December 3, 2025	beckc2	This adjustment is to apply the Road User Cost Liquidated Damages for the period of November 17th through December 1st, excluding weekends and holidays established by law. \$3,200 x 10 days = \$32,000.					
		Liquidated Damage	OTHR	(\$15,000.00)	100	December 3, 2025	snells1	This adjustment is to apply the Contract Administrative Cost Liquidated Damages for the period of November 17th through December 1st, excluding weekends and holidays established by law. \$1,500 x 10 days = \$15,000.					
23 - Total				(\$47,000.00)									
Overall - Total				(\$47,000.00)									