



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on May 7, 2025

Pay Estimate Created Date: April 23, 2025

Final Estimate Number 6	Contract ID Prime Contractor	240517-D09 Magruder Paving, LLC	Pay Period Start Pay Period End	April 16, 2025 April 23, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,180,866.50 (\$55,630.24) \$1,125,236.26
----------------------------	---------------------------------	------------------------------------	------------------------------------	----------------------------------	--	---

Approval Date					By User
April 23, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				brwns1
May 6, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				stutsb1
May 6, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025	October 23, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	April 22, 2025	April 22, 2025	
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	July 8, 2024	July 8, 2024	
Open to Traffic Date			
Work Began Date	September 25, 2024	September 25, 2024	

Contract Total Pay For Estimate No. 6

		This Estimate	Previous	To Date
240517-D09	Total Posted Items Pay	\$0.00	\$1,125,236.26	\$1,125,236.26
	Gross Item Adjustments	\$0.00	(\$33,413.78)	(\$33,413.78)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$1,091,822.48	\$1,091,822.48
Contract Total Payable This Estimate:		\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on May 7, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0043	FAS S403(83)	Resurface	BB, H, CC	COLE	on Route BB from Route 17 to Route H, on Route CC from Route C to Route 54 WB, and on Route H from Route E to SME
Totals by Job Numbers					
JCD0043			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,125,236.26	\$1,125,236.26
	Gross Item Adjustments		\$0.00	(\$33,413.78)	(\$33,413.78)
	Gross Item Pay		\$0.00	\$1,091,822.48	\$1,091,822.48
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 7, 2025

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on May 7, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-D09	JCD0043	0001	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	955.00	-665.00	290.00	TONS	290.00	\$69.96	\$20,288.40
		0001	0020	4071005	TACK COAT	13,719.00	-2,410.00	11,309.00	GAL	11,309.00	\$3.56	\$40,260.04
		0001	0030	6161005	CONSTRUCTION SIGNS	2,080.00	-520.00	1,560.00	SQFT	1,560.00	\$9.00	\$14,040.00
		0001	0040	6161025	CHANNELIZER (TRIM LINE)	100.00	-52.00	48.00	EA	48.00	\$22.00	\$1,056.00
		0001	0050	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$2,800.00	\$16,800.00
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$56,401.00	\$56,401.00
		0001	0070	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	137,539.00	0.00	137,539.00	LF	137,539.00	\$0.14	\$19,255.46
		0001	0080	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	131,381.00	0.00	131,381.00	LF	131,381.00	\$0.14	\$18,393.34
		0001	0090	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	72.00	0.00	72.00	LF	72.00	\$10.00	\$720.00
		0001	0100	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	12.00	-12.00	0.00	LF	0.00	\$20.00	\$0.00
		0001	0110	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,113.00	39.00	1,152.00	SQYD	1,152.00	\$17.22	\$19,837.44
		0050	0120	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,409.40	25.20	3,434.60	TONS	3,434.60	\$86.28	\$296,337.29
		0051	0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,572.20	99.80	1,672.00	TONS	1,672.00	\$88.05	\$147,219.60
		0052	0140	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,416.00	-72.20	5,343.80	TONS	5,343.80	\$88.76	\$474,315.69
		0001	5001	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	0.00	12.00	12.00	LF	12.00	\$26.00	\$312.00
Project JCD0043 - Total Value Posted to Date as of Report Generated Date												\$1,125,236.26
240517-D09 Overall - Total Value Posted to Date as of Report Generated Date												\$1,125,236.26



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 7, 2025

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

May 7, 2025

Contract ID: 240517-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0043	0020	TACK COAT	Material		1	Oct 16, 2024	SYSTEM	\$40,260.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user proctd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					1	Oct 16, 2024	SYSTEM	(\$40,260.04)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0020 - Total			\$0.00	
	0030	CONSTRUCTION SIGNS	Material		1	Oct 16, 2024	SYSTEM	\$13,833.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user proctd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					1	Oct 16, 2024	SYSTEM	(\$13,833.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0030 - Total			\$0.00	
	0040	CHANNELIZER (TRIM LINE)	Material		1	Oct 16, 2024	SYSTEM	\$1,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user proctd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					1	Oct 16, 2024	SYSTEM	(\$1,056.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0040 - Total			\$0.00	
	0050	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Oct 16, 2024	SYSTEM	\$16,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user proctd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					1	Oct 16, 2024	SYSTEM	(\$16,800.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0050 - Total			\$0.00	
	0070	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		1	Oct 16, 2024	SYSTEM	\$15,404.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user proctd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					1	Oct 16, 2024	SYSTEM	(\$15,404.37)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	REFL	4	Dec 2, 2024	proctd1	\$826.92	85.9% of striping is in 105% bonus
			REFL - Total			\$826.92			
			Other Item Adjustment - Total			\$826.92			
			0070 - Total			\$826.92			
	0080	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		1	Oct 16, 2024	SYSTEM	\$14,714.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user proctd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					1	Oct 16, 2024	SYSTEM	(\$14,714.65)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	REFL	4	Dec 2, 2024	proctd1	\$863.52	93.9% of striping is in 105% bonus
			REFL - Total			\$863.52			
			Other Item Adjustment - Total			\$863.52			
			0080 - Total			\$863.52			
	0090	8 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		2	Nov 4, 2024	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user proctd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



## Line Item Adjustments by Estimate

May 7, 2025

Contract ID: 240517-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0043	0090	8 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		2	Nov 4, 2024	SYSTEM	(\$720.00)	
					3	Nov 18, 2024	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user proctd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Nov 18, 2024	SYSTEM	(\$720.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			0090 - Total			\$0.00			
	0110	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	1	Oct 16, 2024	SYSTEM	(\$654.36)	
					2	Nov 4, 2024	SYSTEM	\$654.36	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.22000 - 17.22000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
			Overrun - Total			\$0.00			
			0110 - Total			\$0.00			
	0120	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	1	Oct 16, 2024	proctd1	(\$9,775.73)	3434.6 tons/3.3%AC/SL-22-7
					ACAD - Total			(\$9,775.73)	
					Other Item Adjustment - Total			(\$9,775.73)	
			Overrun	Overrun	1	Oct 16, 2024	SYSTEM	(\$2,155.26)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					2	Nov 4, 2024	SYSTEM	\$2,155.26	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',85.52619 - 86.28000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
			Price FUEL		1	Oct 16, 2024	SYSTEM	(\$2,588.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$2,588.45)	
					Price FUEL - Total			(\$2,588.45)	
			0120 - Total			(\$12,364.18)			
	0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	1	Oct 16, 2024	proctd1	(\$4,758.93)	1672Tons/3.3%AC/SL24-52
					ACAD - Total			(\$4,758.93)	
					Other Item Adjustment - Total			(\$4,758.93)	
			Overrun	Overrun	1	Oct 16, 2024	SYSTEM	(\$8,712.18)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					2	Nov 4, 2024	SYSTEM	\$8,712.18	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',87.29639 - 88.05000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
			Price FUEL		1	Oct 16, 2024	SYSTEM	(\$1,260.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$1,260.09)	
					Price FUEL - Total			(\$1,260.09)	
			0130 - Total			(\$6,019.02)			
0140	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	1	Oct 16, 2024	proctd1	(\$15,209.79)	5343.8Tons/3.3%/SL-022-7	
				5	Apr 16, 2025	proctd1	\$2,335.09	This adjustment is to correct a mistake on Line No. 0140 where 2096.6 tons of asphalt was inadvertently put on October's index and should have been put on the September index which had a different rate. After taking off 2096.6 tons from the Oct. index and adding it to the Sept index the new calculated A/C adjustment was less of a deduction. Original deduction on Est. 0001 was (15209.79) and new calculated deduction is (12874.70) 15209.79 - 12874.70 = 2335.09. Payment of 2335.09 dollars is owed to the contractor.	
				ACAD - Total			(\$12,874.70)		



## Line Item Adjustments by Estimate

May 7, 2025

Contract ID: 240517-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0043	0140	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment - Total						(\$12,874.70)	
			Price FUEL		1	Oct 16, 2024	SYSTEM	(\$3,846.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total						(\$3,846.32)
			Price FUEL - Total						(\$3,846.32)	
	0140 - Total						(\$16,721.02)			
	JCD0043 - Total								(\$33,413.78)	
Overall - Total								(\$33,413.78)		





## Contract Adjustments for Contract - 240517-D09

There are no contract adjustments to display for this contract.