



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on July 19, 2025

Pay Estimate Created Date: July 16, 2025

Progress Estimate Number	Contract ID	240517-D10	Pay Period Start	June 2, 2025	Original Contract Amount	\$603,633.47
4	Prime Contractor	Vance Brothers, LLC	Pay Period End	July 15, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$603,633.47

Approval Date						By User
July 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					gabelj3
July 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					gabelj3
July 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025	June 2, 2025	107.69%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	July 8, 2024	July 8, 2024	
Work Began Date	April 28, 2025	April 28, 2025	

Contract Total Pay For Estimate No. 4				
		This Estimate	Previous	To Date
240517-D10				
	Total Posted Items Pay	\$52,121.29	\$597,942.49	\$650,063.78
	Gross Item Adjustments	\$0.00	(\$50,132.01)	(\$50,132.01)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$547,810.48	\$599,931.77
Contract Total Payable This Estimate:		\$52,121.29		

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JCD0084	0090	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.130	212,193	\$27,585.09
	0100	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.130	188,740	\$24,536.20
Project JCD0084 - Total							\$52,121.29
Overall - Total							\$52,121.29

Contract Adjustments This Estimate							
------------------------------------	--	--	--	--	--	--	--

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0084	0030	EMULSIFIED ASPHALT, SEAL COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gabelj3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	80,715	\$2.57	\$207,437.55
	0030	EMULSIFIED ASPHALT, SEAL COAT	Material			-80,715	\$2.57	(\$207,437.55)
	0050	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gabelj3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	1,071.50000	\$5.40	\$5,786.10
	0050	CONSTRUCTION SIGNS	Material			-1,071.50000	\$5.40	(\$5,786.10)
	0060	CHANNELIZER (TRIM-LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gabelj3 overriding Payment Estimate Exception 3 on	100	\$3.24	\$324.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on July 19, 2025

Pay Estimate Created Date: July 16, 2025

<b>Progress Estimate Number</b> 4		<b>Contract ID</b> Prime Contractor		240517-D10 Vance Brothers, LLC		<b>Pay Period Start</b> June 2, 2025 <b>Pay Period End</b> July 15, 2025		<b>Original Contract Amount</b> \$603,633.47 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$603,633.47	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
JCD0084					the current Payment Estimate.				
	0060	CHANNELIZER (TRIM-LINE)	Material			-100	\$3.24	(\$324.00)	
	0070	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gabelj3 overriding Payment Estimate Exception 4 on the current Payment Estimate.	2	\$1,350.00	\$2,700.00	
	0070	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material			-2	\$1,350.00	(\$2,700.00)	
<b>Total</b>								<b>\$0.00</b>	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on July 19, 2025

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JCD0084	FAF 49-1(22)	Seal coat	49	CRAWFORD	from Route 19 to Route 32 near Viburnum																																
Totals by Job Numbers																																					
JCD0084	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$52,121.29</td><td>\$597,942.49</td><td>\$650,063.78</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>(\$50,132.01)</td><td>(\$50,132.01)</td></tr><tr><td>Gross Item Pay</td><td>\$52,121.29</td><td>\$547,810.48</td><td>\$599,931.77</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$52,121.29	\$597,942.49	\$650,063.78	Gross Item Adjustments	\$0.00	(\$50,132.01)	(\$50,132.01)	Gross Item Pay	\$52,121.29	\$547,810.48	\$599,931.77	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$52,121.29	\$597,942.49	\$650,063.78																																		
Gross Item Adjustments	\$0.00	(\$50,132.01)	(\$50,132.01)																																		
Gross Item Pay	\$52,121.29	\$547,810.48	\$599,931.77																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on July 19, 2025

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JCD0084, Item 4091048, Project Item Line Number 0030, Material Set 409104896, Material 1015EA.CHFRS-2P - Emulsion CHFRS-2P, Acceptance Action Generic AspEmulsion is insufficient.	Pending material reporting	gabelj3	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0084, Item 6161005, Project Item Line Number 0050, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Pending material reporting	gabelj3	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0084, Item 6161025, Project Item Line Number 0060, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Pending material reporting	gabelj3	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0084, Item 6161098A, Project Item Line Number 0070, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Pending material reporting	gabelj3	Overridden
Estimate Exception Type: Item Overrun: Contract 240517-D10, Contract Project JCD0084, Project Item Line Number 0030, Contract Line Item Number 0030, Item 4091048, Minor Item.	Pending change order	gabelj3	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240517-D10, Contract Project JCD0084, Project Item Line Number 0040, Contract Line Item Number 0040, Item 4094012, Minor Item.	Pending change order	gabelj3	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 19, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-D10	JCD0084	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,240.00	\$3,240.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	4.00	\$3,024.00	\$12,096.00
		0001	0030	4091048	EMULSIFIED ASPHALT, SEAL COAT	74,418.00	0.00	74,418.00	GAL	80,715.00	\$2.57	\$207,437.55
		0001	0040	4094012	SEAL COAT AGGREGATE, GRADE B2	265,778.00	0.00	265,778.00	SQYD	298,421.00	\$1.04	\$310,357.84
		0001	0050	6161005	CONSTRUCTION SIGNS	1,757.00	0.00	1,757.00	SQFT	1,071.50	\$5.40	\$5,786.10
		0001	0060	6161025	CHANNELIZER (TRIM-LINE)	100.00	0.00	100.00	EA	100.00	\$3.24	\$324.00
		0001	0070	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$1,350.00	\$2,700.00
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$39,126.00	\$39,126.00
		0001	0090	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	212,193.00	0.00	212,193.00	LF	212,193.00	\$0.13	\$27,585.09
		0001	0100	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	188,740.00	0.00	188,740.00	LF	188,740.00	\$0.13	\$24,536.20
		0010	0110	6061060	MGS GUARDRAIL	275.00	0.00	275.00	LF	275.00	\$37.80	\$10,395.00
		0010	0120	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$2,160.00	\$2,160.00
		0010	0130	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$4,320.00	\$4,320.00
Project JCD0084 - Total Value Posted to Date as of Report Generated Date												\$650,063.78
240517-D10 Overall - Total Value Posted to Date as of Report Generated Date												\$650,063.78



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JCD0084

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0090	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	6/3/25	6/4/25	1	212,193.00	LF	rte. 49 edgeline					
0100	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	6/3/25	6/4/25	1	188,740.00	LF	rte. 49 centerline					

The information below this line are details for Construction Signs (if applicable).  
No Data Available



## Line Item Adjustments by Estimate

Jul 19, 2025

Contract ID: 240517-D10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0084	0030	EMULSIFIED ASPHALT, SEAL COAT	Material		2	May 16, 2025	SYSTEM	(\$207,437.55)				
					2	May 16, 2025	SYSTEM	\$207,437.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcpetw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					3	Jun 2, 2025	SYSTEM	(\$207,437.55)				
					3	Jun 2, 2025	SYSTEM	\$207,437.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gabelj3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	Jul 16, 2025	SYSTEM	(\$207,437.55)				
					4	Jul 16, 2025	SYSTEM	\$207,437.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gabelj3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
			- Total						\$0.00			
			Material - Total						\$0.00			
			Overrun	Overrun	2	May 16, 2025	SYSTEM	(\$16,183.29)				
										Overrun - Total		
			Overrun - Total						(\$16,183.29)			
			0030 - Total								(\$16,183.29)	
			0040	SEAL COAT AGGREGATE, GRADE B2	Material		2	May 16, 2025	SYSTEM	(\$310,357.84)		
	2	May 16, 2025					SYSTEM	\$310,357.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcpetw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	3	Jun 2, 2025					SYSTEM	(\$310,357.84)				
	3	Jun 2, 2025					SYSTEM	\$310,357.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gabelj3 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	- Total									\$0.00		
	Material - Total									\$0.00		
	Overrun	Overrun					2	May 16, 2025	SYSTEM	(\$33,948.72)		
												Overrun - Total
	Overrun - Total									(\$33,948.72)		
	0040 - Total								(\$33,948.72)			
	0050	CONSTRUCTION SIGNS	Material		1	May 2, 2025	SYSTEM	(\$691.20)				
1					May 2, 2025	SYSTEM	\$691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcpetw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
2					May 16, 2025	SYSTEM	(\$691.20)					
2					May 16, 2025	SYSTEM	\$691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcpetw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
3					Jun 2, 2025	SYSTEM	(\$5,786.10)					
3					Jun 2, 2025	SYSTEM	\$5,786.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gabelj3 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
4					Jul 16, 2025	SYSTEM	(\$5,786.10)					
4					Jul 16, 2025	SYSTEM	\$5,786.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gabelj3 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
- Total								\$0.00				
Material - Total								\$0.00				
0050 - Total								\$0.00				
	0060	CHANNELIZER	Material		1	May 2,	SYSTEM	(\$324.00)				



## Line Item Adjustments by Estimate

Jul 19, 2025

Contract ID: 240517-D10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0084	0060	(TRIM-LINE)	Material			2025						
					1	May 2, 2025	SYSTEM	\$324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcpetw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					2	May 16, 2025	SYSTEM	(\$324.00)				
					3	Jun 2, 2025	SYSTEM	(\$324.00)				
					3	Jun 2, 2025	SYSTEM	\$324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gabelj3 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					4	Jul 16, 2025	SYSTEM	(\$324.00)				
					4	Jul 16, 2025	SYSTEM	\$324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gabelj3 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				- Total				(\$324.00)				
				Material - Total				(\$324.00)				
			MaterialCredit		3	Jun 2, 2025	SYSTEM	\$324.00				
					- Total				\$324.00			
				MaterialCredit - Total				\$324.00				
			0060 - Total								\$0.00	
			0070	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	May 2, 2025	SYSTEM	(\$2,700.00)		
							1	May 2, 2025	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mcpetw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
	2	May 16, 2025					SYSTEM	(\$2,700.00)				
	2	May 16, 2025					SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcpetw1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	3	Jun 2, 2025					SYSTEM	(\$2,700.00)				
	3	Jun 2, 2025					SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gabelj3 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	4	Jul 16, 2025					SYSTEM	(\$2,700.00)				
	4	Jul 16, 2025					SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gabelj3 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
		- Total					\$0.00					
		Material - Total				\$0.00						
	0070 - Total								\$0.00			
0110	MGS GUARDRAIL	Material		1	May 2, 2025	SYSTEM	(\$10,395.00)					
				1	May 2, 2025	SYSTEM	\$10,395.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcpetw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				2	May 16, 2025	SYSTEM	(\$10,395.00)					
				2	May 16, 2025	SYSTEM	\$10,395.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcpetw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				3	Jun 2, 2025	SYSTEM	(\$10,395.00)					
				3	Jun 2, 2025	SYSTEM	\$10,395.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user gabelj3 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					- Total				\$0.00			
			Material - Total				\$0.00					
0110 - Total								\$0.00				





## Line Item Adjustments by Estimate

Jul 19, 2025

Contract ID: 240517-D10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0084 - Total								(\$50,132.01)	
Overall - Total								(\$50,132.01)	



---

## Contract Adjustments for Contract - 240517-D10

There are no contract adjustments to display for this contract.