



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

**Pay Estimate Created Date: May 1, 2026**

<b>Progress Estimate Number</b> 29	<b>Contract ID</b> 240517-D12	<b>Prime Contractor</b> S & A Equipment & Builders, LLC	<b>Pay Period Start</b> April 16, 2026	<b>Pay Period End</b> May 1, 2026	<b>Original Contract Amount</b> \$1,204,234.15	<b>Net Change Order Amount</b> (\$57,704.89)	<b>Current Contract Amount</b> \$1,146,529.26
---------------------------------------	----------------------------------	--	---	--------------------------------------	---	---	--

Approval Date		By User
May 4, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	geldmk1
May 4, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	beckc2
May 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2025	September 9, 2025	March 11, 2026	98.99%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	July 8, 2024	July 8, 2024	
Work Began Date	March 17, 2025	March 17, 2025	

Contract Total Pay For Estimate No. 29			
	This Estimate	Previous	To Date
240517-D12			
Total Posted Items Pay	\$0.00	\$1,134,950.82	\$1,134,950.82
Gross Item Adjustments	\$0.00	(\$216.54)	(\$216.54)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$98,100.00)	(\$98,100.00)
Other Contract Adjustments	\$12,400.00	\$27,000.00	\$39,400.00
<b>Contract Total Payable This Estimate:</b>	<b>\$12,400.00</b>	<b>\$1,063,634.28</b>	<b>\$1,076,034.28</b>

**Items Paid This Estimate Period**

No Items Paid This Period

**Contract Adjustments This Estimate**

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
JCD0121	Other Contract Adjustment	geldmk1	Road User Costs were changed from \$5,400.00 to \$2,300.00 per day on Change Order 10 to more accurately reflect the Average Annual Daily Traffic (AADT) throughout the project. This change reflects the Road user Costs that were applied on Estimate 14. \$5,400.00 per day x 4 days = \$21,600.00.	100	\$21,600.00
JCD0121	Other Contract Adjustment	geldmk1	Road User Costs were changed on Change Order No. 10 to more accurately reflect the Average Annual Daily Traffic (AADT) throughout the project. Per Change Order Road user Costs will be \$2,300.00 per day = \$2,300.00 x 4 days = \$9,200.00	100	(\$9,200.00)

<b>Project JCD0121 - Total</b>					<b>\$12,400.00</b>
Overall - Total	These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments				<b>\$12,400.00</b>

**Line Item Adjustments This Estimate**



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

**Pay Estimate Created Date: May 1, 2026**

---

<b>Progress</b>	<b>Contract ID</b>	240517-D12	<b>Pay Period Start</b>	April 16, 2026	<b>Original Contract Amount</b>	\$1,204,234.15
<b>Estimate Number</b>	<b>Prime Contractor</b>	S & A Equipment & Builders, LLC	<b>Pay Period End</b>	May 1, 2026	<b>Net Change Order Amount</b>	(\$57,704.89)
<b>29</b>					<b>Current Contract Amount</b>	\$1,146,529.26

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0121	FAF-52-3 (28)	ADA improvements	Various	MILLER	in St. Elizabeth, Tuscumbia, Osage Beach, Lebanon, Richland and Dixon

**Totals by Job Numbers**

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
JCD0121			
	<b>Posted Item Pay</b>	\$0.00	\$1,134,950.82
	<b>Gross Item Adjustments</b>	\$0.00	(\$216.54)
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$1,134,734.28</b>
	<b>Incentive</b>	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	(\$98,100.00)
	<b>Other Contract Adjustments</b>	\$12,400.00	\$27,000.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 6, 2026

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-D12	JCD0121	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$76,491.54	\$76,491.54
		0001	0020	2032000	CLASS C EXCAVATION	640.00	-347.00	293.00	CUYD	293.00	\$12.49	\$3,659.57
		0001	0030	2063000	CLASS 3 EXCAVATION	115.00	-3.00	112.00	CUYD	112.00	\$25.16	\$2,817.92
		0001	0040	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 1	2,860.00	-55.00	2,805.00	LF	2,805.00	\$9.06	\$25,413.30
		0001	0050	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 2	369.00	-131.00	238.00	LF	238.00	\$18.75	\$4,462.50
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	4,377.00	-783.00	3,594.00	SQYD	3,594.00	\$9.54	\$34,286.76
		0001	0070	5021107	CONCRETE PAVEMENT ( 7 IN. NON-REINF)	274.60	-274.60	0.00	SQYD	0.00	\$90.48	\$0.00
		0001	0080	5021108	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	952.90	-615.00	337.90	SQYD	337.90	\$84.38	\$28,512.00
		0001	0090	6039902	WATER	2.00	-2.00	0.00	EA	0.00	\$4,705.56	\$0.00
		0001	0100	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	1.00	\$2,757.76	\$2,757.76
		0001	0110	6049902	MISC.ADJUSTING DROP INLET	2.00	2.00	4.00	EA	4.00	\$2,553.73	\$10,214.92
		0001	0120	6049902	MISC.ADJUSTING TELEPHONE RISER	1.00	0.00	1.00	EA	1.00	\$1,068.14	\$1,068.14
		0001	0130	6049902	MISC.ADJUSTING WATER VALVE, WATER METER, OR PULL BOX	5.00	-3.00	2.00	EA	2.00	\$901.77	\$1,803.54
		0001	0140	6081010	CONCRETE CURB RAMP	621.90	-25.20	596.70	SQYD	596.70	\$130.46	\$77,845.48
		0001	0150	6081012	TRUNCATED DOMES	543.00	-37.00	506.00	SQFT	506.00	\$27.69	\$14,011.14
		0001	0160	6083006	6 IN. CONCRETE MEDIAN STRIP	54.10	20.80	74.90	SQYD	74.90	\$124.37	\$9,315.31
		0001	0170	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	45.00	0.00	45.00	LF	45.00	\$526.44	\$23,689.80
		0001	0180	6085007	PAVED APPROACH, 7 IN.	294.00	270.60	564.60	SQYD	564.60	\$85.97	\$48,538.66
		0001	0190	6085008	PAVED APPROACH, 8 IN.	164.10	392.00	556.10	SQYD	556.10	\$99.58	\$55,376.44
		0001	0200	6086004	CONCRETE SIDEWALK, 4 IN.	1,755.70	-129.80	1,625.90	SQYD	1,625.90	\$57.31	\$93,180.33
		0001	0210	6086008	CONCRETE SIDEWALK, 8 IN.	3.30	0.00	3.30	SQYD	3.30	\$473.81	\$1,563.57
		0001	0220	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	374.00	-45.00	329.00	LF	329.00	\$51.87	\$17,065.23
		0001	0230	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	145.00	-145.00	0.00	LF	0.00	\$43.11	\$0.00
		0001	0240	6099903	MISC.CONCRETE CURB AND GUTTER (SPECIAL), 1.5 FT.	77.00	-45.00	32.00	LF	32.00	\$70.01	\$2,240.32
		0001	0250	6099903	MISC.CONCRETE CURB AND GUTTER (SPECIAL), 2.0 FT.	329.00	33.00	362.00	LF	362.00	\$47.17	\$17,075.54
		0001	0260	6099903	MISC.CONCRETE CURB AND GUTTER (SPECIAL), 2.5 FT.	520.00	14.00	534.00	LF	534.00	\$48.08	\$25,674.72
		0001	0270	6099903	MISC.MODIFIED INTEGRAL CURB, TYPE A, (OVER 6 IN. HEIGHT)	376.00	-19.00	357.00	LF	357.00	\$43.56	\$15,550.92
		0001	0280	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$5,264.41	\$21,057.64
		0001	0290	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$12,796.74	\$12,796.74
		0001	0300	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	16.00	0.00	16.00	EA	16.00	\$78.97	\$1,263.52
		0001	0310	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.92	\$131,547.92	\$120,629.44
		0001	0320	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	835.00	-518.00	317.00	LF	317.00	\$6.32	\$2,003.44
		0001	0330	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	67.00	0.00	67.00	LF	67.00	\$25.27	\$1,693.09
		0001	0340	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	37.00	22.00	59.00	EA	59.00	\$210.58	\$12,424.22
		0001	0350	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	19.00	0.00	19.00	EA	19.00	\$47.38	\$900.22
		0001	0360	6207001	PAVEMENT MARKING REMOVAL	81.00	-10.00	71.00	LF	71.00	\$2.11	\$149.81
		0001	0370	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	25.00	0.00	25.00	EA	25.00	\$210.58	\$5,264.50
		0001	0380	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	10.00	-10.00	0.00	SQYD	0.00	\$184.17	\$0.00
		0001	0390	6279901	MISC.CONTACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$51,591.26	\$51,591.26
		0001	0400	7250312A	12 IN. PIPE GROUP B	83.00	-12.00	71.00	LF	71.00	\$45.14	\$3,204.94
		0001	0410	7250315A	15 IN. PIPE GROUP B	134.00	164.00	298.00	LF	298.00	\$53.17	\$15,844.66
		0001	0420	7250318A	18 IN. PIPE GROUP B	137.00	-137.00	0.00	LF	0.00	\$56.67	\$0.00
		0001	0430	7320012A	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	-2.00	2.00	EA	2.00	\$1,037.04	\$2,074.08
		0001	0440	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	8.00	8.00	16.00	EA	16.00	\$1,072.66	\$17,162.56
		0001	0450	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	8.00	-8.00	0.00	EA	0.00	\$1,122.29	\$0.00
		0001	0460	8031000A	TURF TYPE TALL FESCUE SODDING	708.00	-59.00	649.00	SQYD	649.00	\$163.20	\$105,916.80
		0001	0470	8061006	ALTERNATE DITCH CHECK	526.00	-193.00	333.00	LF	333.00	\$14.74	\$4,908.42
		0001	0480	8061007A	CURB INLET CHECK	20.00	-1.00	19.00	EA	19.00	\$210.58	\$4,001.02
		0001	0490	8061016	SEDIMENT REMOVAL	55.00	-55.00	0.00	CUYD	0.00	\$26.31	\$0.00
		0001	0500	8061019	SILT FENCE	590.00	-28.00	562.00	LF	562.00	\$3.69	\$2,073.78
		0030	0510	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	5.00	0.00	5.00	EA	5.00	\$1,029.72	\$5,148.60



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
240517-D12	JCD0121	0030	0520	9020821	SIGNAL HEAD, TYPE 11S, PEDESTRIAN	4.00	0.00	4.00	EA	4.00	\$1,520.36	\$6,081.44		
		0030	0530	9022708	POST, SIGNAL 8 FT.	6.00	0.00	6.00	EA	6.00	\$1,474.04	\$8,844.24		
		0030	0540	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	174.00	0.00	174.00	LF	174.00	\$25.27	\$4,396.98		
		0030	0550	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	17.00	0.00	17.00	LF	17.00	\$52.64	\$894.88		
		0030	0560	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,200.00	-270.00	930.00	LF	930.00	\$1.47	\$1,367.10		
		0030	0570	9028310	CABLE, 16 AWG 5 CONDUCTOR	730.00	0.00	730.00	LF	730.00	\$1.68	\$1,226.40		
		0030	0580	9028500	CABLE, LOOP DETECTOR, IN DUCT	650.00	-650.00	0.00	LF	0.00	\$5.47	\$0.00		
		0030	0590	9028510	CABLE, LOOP DETECTOR, LEAD-IN	210.00	-210.00	0.00	LF	0.00	\$2.00	\$0.00		
		0030	0600	9029100	BASE, CONCRETE	3.30	0.00	3.30	CUYD	3.30	\$4,000.95	\$13,203.14		
		0030	0610	9029902	MISC.DETECTOR, PUSH BUTTON APS	18.00	0.00	18.00	EA	18.00	\$1,643.55	\$29,583.90		
		0030	0620	9029902	MISC.PEDESTRIAN PUSH BUTTON EXTENSION	10.00	-4.00	6.00	EA	6.00	\$302.18	\$1,813.08		
		0030	0630	9029903	MISC.REPLACE DAMAGED CONDUIT	50.00	-50.00	0.00	LF	0.00	\$26.32	\$0.00		
		0040	0640	9039902	MISC.RELOCATE EXIST. SIGNS	24.00	-7.00	17.00	EA	17.00	\$2,632.21	\$44,747.57		
		0040	0650	9039902	MISC.REMOVE AND RELOCATE EXISTING MAILBOX	1.00	0.00	1.00	EA	1.00	\$534.07	\$534.07		
		0001	5001	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	0.00	1.00	1.00	EA	1.00	\$950.00	\$950.00		
		0001	5002	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	0.00	2.00	2.00	FT	2.00	\$1,450.00	\$2,900.00		
		0001	5003	6161040	FLASHING ARROW PANEL	0.00	1.00	1.00	EA	1.00	\$2,300.00	\$2,300.00		
		0040	5004	9031280	2.5 IN. PSST POST - 12 GA.	0.00	152.00	152.00	LF	152.00	\$24.55	\$3,731.60		
		0040	5005	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	0.00	6.00	6.00	EA	6.00	\$243.87	\$1,463.22		
		0040	5006	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	0.00	11.00	11.00	EA	11.00	\$231.21	\$2,543.31		
		0040	5007	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	0.00	6.00	6.00	EA	6.00	\$393.75	\$2,362.50		
		0040	5008	9035004A	SH-FLAT SHEET	0.00	236.00	236.00	SQFT	236.00	\$46.31	\$10,929.16		
		0001	5009	8051000A	SEEDING - COOL SEASON GRASSES	0.00	0.30	0.30	ACRE	0.24	\$11,000.00	\$2,640.00		
		0001	5010	2029901	MISC.Misc. Additional Removals in St. Elizabeth	0.00	1.00	1.00	LS	1.00	\$9,714.04	\$9,714.04		
		<b>Project JCD0121 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,134,950.79</b>
		<b>240517-D12 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,134,950.79</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 6, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved. The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0121	0020	CLASS C EXCAVATION	Price FUEL		11	Aug 4, 2025	SYSTEM	(\$9.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total	(\$9.49)
								Price FUEL - Total	(\$9.49)
								<b>0020 - Total</b>	<b>(\$9.49)</b>
	0060	TYPE 5 AGGREGATE FOR BASE	Material		3	Apr 2, 2025	SYSTEM	(\$1,712.43)	
					3	Apr 2, 2025	SYSTEM	\$1,712.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Apr 16, 2025	SYSTEM	(\$3,037.54)	
					4	Apr 16, 2025	SYSTEM	\$3,037.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	May 2, 2025	SYSTEM	(\$4,277.74)	
					5	May 2, 2025	SYSTEM	\$4,277.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	May 16, 2025	SYSTEM	(\$6,395.62)	
					6	May 16, 2025	SYSTEM	\$6,395.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Jun 2, 2025	SYSTEM	(\$6,615.04)	
					7	Jun 2, 2025	SYSTEM	\$6,615.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Jun 16, 2025	SYSTEM	(\$7,149.28)	
					8	Jun 16, 2025	SYSTEM	\$7,149.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user beckc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Jun 30, 2025	SYSTEM	(\$9,980.75)	
					9	Jul 1, 2025	SYSTEM	\$9,980.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Jul 16, 2025	SYSTEM	(\$13,432.32)	
					10	Jul 16, 2025	SYSTEM	\$13,432.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
								- Total	\$0.00
								Material - Total	\$0.00
			Price FUEL		3	Apr 2, 2025	SYSTEM	(\$7.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Apr 16, 2025	SYSTEM	(\$4.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	May 2, 2025	SYSTEM	(\$4.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					6	May 16, 2025	SYSTEM	(\$12.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Jun 2, 2025	SYSTEM	(\$1.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Jun 16, 2025	SYSTEM	(\$3.58)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Jun 30, 2025	SYSTEM	(\$18.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					10	Jul 16, 2025	SYSTEM	(\$4.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					11	Aug 4, 2025	SYSTEM	(\$2.16)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0121	0060	TYPE 5 AGGREGATE FOR BASE	Price FUEL			2025								
					12	Aug 18, 2025	SYSTEM	(\$0.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					13	Sep 2, 2025	SYSTEM	(\$0.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					14	Sep 16, 2025	SYSTEM	(\$2.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					16	Oct 16, 2025	SYSTEM	(\$5.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					17	Nov 3, 2025	SYSTEM	(\$5.93)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					18	Nov 17, 2025	SYSTEM	(\$1.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					19	Dec 2, 2025	SYSTEM	(\$1.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					20	Dec 16, 2025	SYSTEM	(\$1.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					21	Jan 2, 2026	SYSTEM	(\$1.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					22	Jan 15, 2026	SYSTEM	(\$11.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					23	Feb 2, 2026	SYSTEM	(\$0.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					<b>- Total</b>								<b>(\$92.30)</b>	
					<b>Price FUEL - Total</b>								<b>(\$92.30)</b>	
					<b>0060 - Total</b>								<b>(\$92.30)</b>	
					0080	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material		4	Apr 16, 2025	SYSTEM	(\$6,336.94)		
									4	Apr 16, 2025	SYSTEM	\$6,336.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
									5	May 2, 2025	SYSTEM	(\$9,509.63)		
									5	May 2, 2025	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user geldmk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
									6	May 16, 2025	SYSTEM	(\$18,875.81)		
									6	May 16, 2025	SYSTEM	\$18,875.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
									7	Jun 2, 2025	SYSTEM	(\$23,854.23)		
									7	Jun 2, 2025	SYSTEM	\$23,854.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
									8	Jun 16, 2025	SYSTEM	(\$23,854.23)		
8	Jun 16, 2025	SYSTEM	\$23,854.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user beckc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
9	Jun 30, 2025	SYSTEM	(\$9,509.63)											
9	Jul 1, 2025	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
10	Jul 16, 2025	SYSTEM	(\$9,509.63)											
10	Jul 16, 2025	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
11	Aug 4, 2025	SYSTEM	(\$9,509.63)											
11	Aug 4,	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment										



### Line Item Adjustments by Estimate

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0121	0080	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material			2025			Estimate Item Adjustment (0007) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Aug 18, 2025	SYSTEM	(\$9,509.63)						
					12	Aug 18, 2025	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Sep 2, 2025	SYSTEM	(\$9,509.63)						
					13	Sep 2, 2025	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Sep 16, 2025	SYSTEM	(\$9,509.63)						
					14	Sep 16, 2025	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Oct 2, 2025	SYSTEM	(\$10,631.88)						
					15	Oct 2, 2025	SYSTEM	\$10,631.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Oct 16, 2025	SYSTEM	(\$16,816.93)						
					16	Oct 16, 2025	SYSTEM	\$16,816.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	Nov 3, 2025	SYSTEM	(\$16,816.93)						
					17	Nov 3, 2025	SYSTEM	\$16,816.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					18	Nov 17, 2025	SYSTEM	(\$16,816.93)						
					18	Nov 17, 2025	SYSTEM	\$16,816.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					19	Dec 2, 2025	SYSTEM	(\$16,816.93)						
					19	Dec 2, 2025	SYSTEM	\$16,816.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					20	Dec 16, 2025	SYSTEM	(\$21,002.18)						
					20	Dec 16, 2025	SYSTEM	\$21,002.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					21	Jan 2, 2026	SYSTEM	(\$28,512.00)						
					21	Jan 2, 2026	SYSTEM	\$28,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					Price FUEL					4	Apr 16, 2025	SYSTEM	(\$3.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										4	Apr 16, 2025	SYSTEM	(\$7.42)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										5	May 2, 2025	SYSTEM	(\$5.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										6	May 16, 2025	SYSTEM	(\$25.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										7	Jun 2, 2025	SYSTEM	(\$13.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Jun 30, 2025	SYSTEM	\$43.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JCD0121	0080	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Price FUEL			2025							
					15	Oct 2, 2025	SYSTEM	(\$0.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					16	Oct 16, 2025	SYSTEM	(\$6.33)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					20	Dec 16, 2025	SYSTEM	(\$1.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					21	Jan 2, 2026	SYSTEM	(\$3.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					<b>- Total</b>								<b>(\$23.37)</b>
	<b>Price FUEL - Total</b>								<b>(\$23.37)</b>				
	<b>0080 - Total</b>								<b>(\$23.37)</b>				
	0140	CONCRETE CURB RAMP	Material			3	Apr 2, 2025	SYSTEM	(\$5,922.88)				
					3	Apr 2, 2025	SYSTEM	\$5,922.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					10	Jul 16, 2025	SYSTEM	(\$32,393.22)					
					10	Jul 16, 2025	SYSTEM	\$32,393.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user geldmk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
<b>- Total</b>								<b>\$0.00</b>					
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0140 - Total</b>								<b>\$0.00</b>					
0160	6 IN. CONCRETE MEDIAN STRIP	Overrun	Overrun		12	Aug 18, 2025	SYSTEM	(\$87.06)					
				13	Sep 2, 2025	SYSTEM	(\$397.98)						
				15	Oct 2, 2025	SYSTEM	(\$1,355.63)						
				19	Dec 2, 2025	SYSTEM	\$1,355.63	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',124.37000 - 124.37000, 'is applied (if non-zero).					
				21	Jan 2, 2026	SYSTEM	(\$746.22)						
				26	Mar 16, 2026	SYSTEM	\$1,231.26	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',124.37000 - 124.37000, 'is applied (if non-zero).					
				<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>Overrun - Total</b>								<b>\$0.00</b>					
<b>0160 - Total</b>								<b>\$0.00</b>					
0180	PAVED APPROACH, 7 IN.	Material			9	Jun 30, 2025	SYSTEM	(\$2,983.16)					
				9	Jul 1, 2025	SYSTEM	\$2,983.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
				10	Jul 16, 2025	SYSTEM	(\$13,514.48)						
				10	Jul 16, 2025	SYSTEM	\$13,514.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user geldmk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
		<b>- Total</b>								<b>\$0.00</b>			
		<b>Material - Total</b>								<b>\$0.00</b>			
		Overrun	Overrun		22	Jan 15, 2026	SYSTEM	(\$342.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				26	Mar 16, 2026	SYSTEM	\$342.94	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',85.73500 - 85.97000, 'is applied (if non-zero).					
		<b>Overrun - Total</b>								<b>\$0.00</b>			
		<b>Overrun - Total</b>								<b>\$0.00</b>			



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0121	0180	PAVED APPROACH, 7 IN.	Price FUEL		9	Jun 30, 2025	SYSTEM	(\$8.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					10	Jul 16, 2025	SYSTEM	(\$5.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					11	Aug 4, 2025	SYSTEM	(\$1.35)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					13	Sep 2, 2025	SYSTEM	(\$1.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					16	Oct 16, 2025	SYSTEM	(\$3.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					17	Nov 3, 2025	SYSTEM	(\$10.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					18	Nov 17, 2025	SYSTEM	(\$2.61)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					22	Jan 15, 2026	SYSTEM	(\$0.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					<b>- Total</b>								<b>(\$33.29)</b>	
					<b>Price FUEL - Total</b>								<b>(\$33.29)</b>	
					<b>0180 - Total</b>								<b>(\$33.29)</b>	
					JCD0121	0190	PAVED APPROACH, 8 IN.	Material		9	Jun 30, 2025	SYSTEM	(\$16,928.60)	
										9	Jul 1, 2025	SYSTEM	\$16,928.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user geldmk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
										10	Jul 16, 2025	SYSTEM	(\$25,104.12)	
										10	Jul 16, 2025	SYSTEM	\$25,104.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user geldmk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>										<b>\$0.00</b>				
Overrun	Overrun	21	Jan 2, 2026	SYSTEM						(\$2,488.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		26	Mar 16, 2026	SYSTEM						\$2,488.62	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '99.54480 - 99.58000', is applied (if non-zero).			
		<b>Overrun - Total</b>								<b>\$0.00</b>				
<b>Overrun - Total</b>										<b>\$0.00</b>				
Price FUEL		9	Jun 30, 2025	SYSTEM						(\$43.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		10	Jul 16, 2025	SYSTEM						(\$3.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		11	Aug 4, 2025	SYSTEM						(\$7.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		12	Aug 18, 2025	SYSTEM						(\$0.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		13	Sep 2, 2025	SYSTEM						(\$0.35)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		21	Jan 2, 2026	SYSTEM	(\$1.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
		<b>- Total</b>								<b>(\$58.09)</b>				
<b>Price FUEL - Total</b>								<b>(\$58.09)</b>						
<b>0190 - Total</b>								<b>(\$58.09)</b>						
JCD0121	0200	CONCRETE SIDEWALK, 4 IN.	Material		3	Apr 2, 2025	SYSTEM	(\$5,375.68)						
					3	Apr 2, 2025	SYSTEM	\$5,375.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0200 - Total</b>								<b>\$0.00</b>						



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
JCD0121	0250	MISC.	Material		3	Apr 2, 2025	SYSTEM	(\$1,933.97)								
					3	Apr 2, 2025	SYSTEM	\$1,933.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user geldmk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.							
					4	Apr 16, 2025	SYSTEM	(\$1,933.97)								
					4	Apr 16, 2025	SYSTEM	\$1,933.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user geldmk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.							
					5	May 2, 2025	SYSTEM	(\$9,339.66)								
					5	May 2, 2025	SYSTEM	\$9,339.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user geldmk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.							
					<b>- Total</b>							<b>\$0.00</b>				
					<b>Material - Total</b>							<b>\$0.00</b>				
					Overrun	Overrun	13	Sep 2, 2025	SYSTEM	(\$316.04)						
							15	Oct 2, 2025	SYSTEM	(\$613.21)						
							19	Dec 2, 2025	SYSTEM	\$613.21	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',47.17000 - 47.17000, 'is applied (if non-zero).					
							20	Dec 16, 2025	SYSTEM	(\$613.21)						
			22	Jan 15, 2026			SYSTEM	(\$14.15)								
			26	Mar 16, 2026			SYSTEM	\$943.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',47.17000 - 47.17000, 'is applied (if non-zero).							
			<b>Overrun - Total</b>							<b>\$0.00</b>						
			<b>Overrun - Total</b>							<b>\$0.00</b>						
			<b>0250 - Total</b>							<b>\$0.00</b>						
			0260	MISC.	MISC.	Material		3	Apr 2, 2025	SYSTEM	(\$3,851.21)					
								3	Apr 2, 2025	SYSTEM	\$3,851.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
								4	Apr 16, 2025	SYSTEM	(\$6,668.70)					
								4	Apr 16, 2025	SYSTEM	\$6,668.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user geldmk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
								5	May 2, 2025	SYSTEM	(\$6,668.70)					
								5	May 2, 2025	SYSTEM	\$6,668.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user geldmk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
								<b>- Total</b>							<b>\$0.00</b>	
								<b>Material - Total</b>							<b>\$0.00</b>	
								Overrun	Overrun	20	Dec 16, 2025	SYSTEM	(\$67.31)			
21	Jan 2, 2026	SYSTEM								(\$1,548.18)						
22	Jan 15, 2026	SYSTEM								(\$19.23)						
23	Feb 2, 2026	SYSTEM								(\$288.48)						
26	Mar 16, 2026	SYSTEM				\$1,923.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',48.08000 - 48.08000, 'is applied (if non-zero).									
<b>Overrun - Total</b>							<b>\$0.00</b>									



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0121	0260	MISC.	<b>Overrun - Total</b>					<b>\$0.00</b>	
	<b>0260 - Total</b>							<b>\$0.00</b>	
	0340	PREF THERMO PVMT MARK, 30" WHT MIDBL	Overrun	Overrun	25	Mar 2, 2026	SYSTEM	(\$421.16)	
					28	Apr 15, 2026	SYSTEM	\$421.16	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',210.58000 - 210.58000, 'is applied (if non-zero).
			<b>Overrun - Total</b>					<b>\$0.00</b>	
			<b>Overrun - Total</b>					<b>\$0.00</b>	
	<b>0340 - Total</b>							<b>\$0.00</b>	
	0400	12 IN. PIPE CULVERT GROUP B	Material		16	Oct 16, 2025	SYSTEM	(\$2,211.86)	
					17	Nov 3, 2025	SYSTEM	(\$2,211.86)	
					18	Nov 17, 2025	SYSTEM	(\$2,211.86)	
					19	Dec 2, 2025	SYSTEM	(\$3,024.38)	
					19	Dec 2, 2025	SYSTEM	\$3,024.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					20	Dec 16, 2025	SYSTEM	(\$3,204.94)	
					20	Dec 16, 2025	SYSTEM	\$3,204.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user geldmk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					21	Jan 2, 2026	SYSTEM	(\$3,204.94)	
					21	Jan 2, 2026	SYSTEM	\$3,204.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user geldmk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					22	Jan 15, 2026	SYSTEM	(\$3,204.94)	
					22	Jan 15, 2026	SYSTEM	\$3,204.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					23	Feb 2, 2026	SYSTEM	(\$3,204.94)	
					23	Feb 2, 2026	SYSTEM	\$3,204.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					24	Feb 16, 2026	SYSTEM	(\$3,204.94)	
					24	Feb 16, 2026	SYSTEM	\$3,204.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					25	Mar 2, 2026	SYSTEM	(\$3,204.94)	
					25	Mar 2, 2026	SYSTEM	\$3,204.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			<b>- Total</b>					<b>(\$6,635.58)</b>	
			<b>Material - Total</b>					<b>(\$6,635.58)</b>	
			MaterialCredit		17	Nov 3, 2025	SYSTEM	\$2,211.86	
					18	Nov 17, 2025	SYSTEM	\$2,211.86	
					19	Dec 2, 2025	SYSTEM	\$2,211.86	
			<b>- Total</b>					<b>\$6,635.58</b>	
			<b>MaterialCredit - Total</b>					<b>\$6,635.58</b>	
	<b>0400 - Total</b>							<b>\$0.00</b>	



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0121	0410	15 IN. PIPE CULVERT GROUP B	Material		16	Oct 16, 2025	SYSTEM	(\$3,615.56)						
					17	Nov 3, 2025	SYSTEM	(\$6,805.76)						
					18	Nov 17, 2025	SYSTEM	(\$10,474.49)						
					19	Dec 2, 2025	SYSTEM	(\$13,239.33)						
					19	Dec 2, 2025	SYSTEM	\$13,239.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user geldmk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					20	Dec 16, 2025	SYSTEM	(\$15,844.66)						
					20	Dec 16, 2025	SYSTEM	\$15,844.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user geldmk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					21	Jan 2, 2026	SYSTEM	(\$15,844.66)						
					21	Jan 2, 2026	SYSTEM	\$15,844.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user geldmk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					22	Jan 15, 2026	SYSTEM	(\$15,844.66)						
					22	Jan 15, 2026	SYSTEM	\$15,844.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					23	Feb 2, 2026	SYSTEM	(\$15,844.66)						
					23	Feb 2, 2026	SYSTEM	\$15,844.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					24	Feb 16, 2026	SYSTEM	(\$15,844.66)						
					24	Feb 16, 2026	SYSTEM	\$15,844.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					25	Mar 2, 2026	SYSTEM	(\$15,844.66)						
					25	Mar 2, 2026	SYSTEM	\$15,844.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					<b>- Total</b>								<b>(\$20,895.81)</b>	
					<b>Material - Total</b>								<b>(\$20,895.81)</b>	
								MaterialCredit		17	Nov 3, 2025	SYSTEM	\$3,615.56	
										18	Nov 17, 2025	SYSTEM	\$6,805.76	
										19	Dec 2, 2025	SYSTEM	\$10,474.49	
					<b>- Total</b>								<b>\$20,895.81</b>	
					<b>MaterialCredit - Total</b>								<b>\$20,895.81</b>	
								Overrun	Overrun	18	Nov 17, 2025	SYSTEM	(\$3,296.54)	
										19	Dec 2, 2025	SYSTEM	\$3,296.54	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',53.17000 - 53.17000, 'is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>0410 - Total</b>								<b>\$0.00</b>	
						0430	12 IN. GROUP B FLARED END SECT	Material		21	Jan 2, 2026	SYSTEM	(\$2,074.08)	
22	Jan 15, 2026	SYSTEM	(\$2,074.08)											



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
JCD0121	0430	12 IN. GROUP B FLARED END SECT	Material		23	Feb 2, 2026	SYSTEM	(\$2,074.08)							
					24	Feb 16, 2026	SYSTEM	(\$2,074.08)							
					25	Mar 2, 2026	SYSTEM	(\$2,074.08)							
					26	Mar 16, 2026	SYSTEM	(\$2,074.08)							
					27	Apr 1, 2026	SYSTEM	(\$2,074.08)							
					<b>- Total</b>							<b>(\$14,518.56)</b>			
					<b>Material - Total</b>							<b>(\$14,518.56)</b>			
					MaterialCredit		22	Jan 15, 2026	SYSTEM	\$2,074.08					
							23	Feb 2, 2026	SYSTEM	\$2,074.08					
							24	Feb 16, 2026	SYSTEM	\$2,074.08					
			25	Mar 2, 2026			SYSTEM	\$2,074.08							
			26	Mar 16, 2026			SYSTEM	\$2,074.08							
			27	Apr 1, 2026			SYSTEM	\$2,074.08							
			28	Apr 15, 2026			SYSTEM	\$2,074.08							
			<b>- Total</b>							<b>\$14,518.56</b>					
			<b>MaterialCredit - Total</b>							<b>\$14,518.56</b>					
			<b>0430 - Total</b>								<b>\$0.00</b>				
			0440	15 IN. GROUP B FLARED END SEC	Material		20	Dec 16, 2025	SYSTEM	(\$5,363.30)					
							21	Jan 2, 2026	SYSTEM	(\$17,162.56)					
							22	Jan 15, 2026	SYSTEM	(\$17,162.56)					
							23	Feb 2, 2026	SYSTEM	(\$17,162.56)					
							24	Feb 16, 2026	SYSTEM	(\$17,162.56)					
							25	Mar 2, 2026	SYSTEM	(\$17,162.56)					
							26	Mar 16, 2026	SYSTEM	(\$17,162.56)					
							27	Apr 1, 2026	SYSTEM	(\$17,162.56)					
							<b>- Total</b>							<b>(\$125,501.22)</b>	
							<b>Material - Total</b>							<b>(\$125,501.22)</b>	
					MaterialCredit		21	Jan 2, 2026	SYSTEM	\$5,363.30					
22	Jan 15, 2026	SYSTEM					\$17,162.56								
23	Feb 2, 2026	SYSTEM					\$17,162.56								
24	Feb 16, 2026	SYSTEM					\$17,162.56								
25	Mar 2, 2026	SYSTEM					\$17,162.56								
26	Mar 16, 2026	SYSTEM					\$17,162.56								
27	Apr 1, 2026	SYSTEM					\$17,162.56								



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0121	0440	15 IN. GROUP B FLARED END SEC	MaterialCredit		28	Apr 15, 2026	SYSTEM	\$17,162.56				
				<b>- Total</b>							\$125,501.22	
				<b>MaterialCredit - Total</b>							\$125,501.22	
	<b>0440 - Total</b>								<b>\$0.00</b>			
	0460	TURF TYPE TALL FESCUE SODDING	Material		6	May 16, 2025	SYSTEM	(\$10,004.16)				
					7	Jun 2, 2025	SYSTEM	(\$10,004.16)				
				<b>- Total</b>							(\$20,008.32)	
				<b>Material - Total</b>							(\$20,008.32)	
				MaterialCredit		7	Jun 2, 2025	SYSTEM	\$10,004.16			
						8	Jun 16, 2025	SYSTEM	\$10,004.16			
					<b>- Total</b>							\$20,008.32
				<b>MaterialCredit - Total</b>							\$20,008.32	
				<b>0460 - Total</b>								<b>\$0.00</b>
	0470	ALTERNATE DITCH CHECK	Material		3	Apr 2, 2025	SYSTEM	(\$1,105.50)				
					4	Apr 16, 2025	SYSTEM	(\$1,105.50)				
				<b>- Total</b>							(\$2,211.00)	
				<b>Material - Total</b>							(\$2,211.00)	
				MaterialCredit		4	Apr 16, 2025	SYSTEM	\$1,105.50			
						5	May 2, 2025	SYSTEM	\$1,105.50			
					<b>- Total</b>							\$2,211.00
	<b>MaterialCredit - Total</b>							\$2,211.00				
	<b>0470 - Total</b>								<b>\$0.00</b>			
	0480	CURB INLET CHECK	Material		3	Apr 2, 2025	SYSTEM	(\$421.16)				
					4	Apr 16, 2025	SYSTEM	(\$421.16)				
				<b>- Total</b>							(\$842.32)	
				<b>Material - Total</b>							(\$842.32)	
				MaterialCredit		4	Apr 16, 2025	SYSTEM	\$421.16			
						5	May 2, 2025	SYSTEM	\$421.16			
<b>- Total</b>							\$842.32					
<b>MaterialCredit - Total</b>							\$842.32					
<b>0480 - Total</b>								<b>\$0.00</b>				
0600	BASE, CONCRETE	Material		9	Jun 30, 2025	SYSTEM	(\$3,520.84)					
				9	Jul 1, 2025	SYSTEM	\$3,520.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				10	Jul 16, 2025	SYSTEM	(\$3,520.84)					
				10	Jul 16, 2025	SYSTEM	\$3,520.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user geldmk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
			<b>- Total</b>							\$0.00		
			<b>Material - Total</b>							\$0.00		
<b>0600 - Total</b>								<b>\$0.00</b>				
0640	MISC.	Material		18	Nov 17,	SYSTEM	(\$15,793.26)					



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JCD0121	0640	MISC.	Material			2025					
					18	Nov 17, 2025	SYSTEM	\$15,793.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user geldmk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					<b>- Total</b>			\$0.00			
	<b>Material - Total</b>			\$0.00							
	<b>0640 - Total</b>								\$0.00		
	0650	MISC.	Material			21	Jan 2, 2026	SYSTEM	(\$534.07)		
					21	Jan 2, 2026	SYSTEM	\$534.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user geldmk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					<b>- Total</b>			\$0.00			
	<b>Material - Total</b>			\$0.00							
	<b>0650 - Total</b>								\$0.00		
	5001	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material			19	Dec 2, 2025	SYSTEM	(\$950.00)		
						20	Dec 16, 2025	SYSTEM	(\$950.00)		
						21	Jan 2, 2026	SYSTEM	(\$950.00)		
						22	Jan 15, 2026	SYSTEM	(\$950.00)		
						23	Feb 2, 2026	SYSTEM	(\$950.00)		
					24	Feb 16, 2026	SYSTEM	(\$950.00)			
					25	Mar 2, 2026	SYSTEM	(\$950.00)			
					25	Mar 2, 2026	SYSTEM	\$950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
<b>- Total</b>						(\$5,700.00)					
<b>Material - Total</b>						(\$5,700.00)					
					MaterialCredit		20	Dec 16, 2025	SYSTEM	\$950.00	
						21	Jan 2, 2026	SYSTEM	\$950.00		
						22	Jan 15, 2026	SYSTEM	\$950.00		
						23	Feb 2, 2026	SYSTEM	\$950.00		
						24	Feb 16, 2026	SYSTEM	\$950.00		
	25	Mar 2, 2026	SYSTEM	\$950.00							
<b>- Total</b>			\$5,700.00								
<b>MaterialCredit - Total</b>			\$5,700.00								
<b>5001 - Total</b>								\$0.00			
5002	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material			19	Dec 2, 2025	SYSTEM	(\$2,900.00)			
				<b>- Total</b>			(\$2,900.00)				
				<b>Material - Total</b>			(\$2,900.00)				
					MaterialCredit		20	Dec 16, 2025	SYSTEM	\$2,900.00	
				<b>- Total</b>			\$2,900.00				
<b>MaterialCredit - Total</b>			\$2,900.00								
<b>5002 - Total</b>								\$0.00			
5003	FLASHING	Material			8	Jun 16,	SYSTEM	(\$2,300.00)			



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JCD0121	5003	ARROW PANEL	Material			2025					
					8	Jun 16, 2025	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user beckc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					<b>- Total</b>			\$0.00			
					<b>Material - Total</b>			\$0.00			
	<b>5003 - Total</b>			\$0.00							
	5004	2.5 IN. PSST POST - 12 GA.	Material			18	Nov 17, 2025	SYSTEM	(\$2,135.85)		
						19	Dec 2, 2025	SYSTEM	(\$2,135.85)		
					<b>- Total</b>			(\$4,271.70)			
					<b>Material - Total</b>			(\$4,271.70)			
					MaterialCredit		19	Dec 2, 2025	SYSTEM	\$2,135.85	
							20	Dec 16, 2025	SYSTEM	\$2,135.85	
					<b>- Total</b>			\$4,271.70			
					<b>MaterialCredit - Total</b>			\$4,271.70			
					<b>5004 - Total</b>			\$0.00			
					5005	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Material			18	Nov 17, 2025
		19	Dec 2, 2025	SYSTEM					(\$1,463.22)		
	<b>- Total</b>			(\$2,926.44)							
	<b>Material - Total</b>			(\$2,926.44)							
	MaterialCredit		19	Dec 2, 2025					SYSTEM	\$1,463.22	
			20	Dec 16, 2025					SYSTEM	\$1,463.22	
	<b>- Total</b>			\$2,926.44							
	<b>MaterialCredit - Total</b>			\$2,926.44							
	<b>5005 - Total</b>			\$0.00							
	5006	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material							18	Nov 17, 2025
						19	Dec 2, 2025	SYSTEM	(\$1,387.26)		
<b>- Total</b>						(\$2,774.52)					
<b>Material - Total</b>						(\$2,774.52)					
MaterialCredit						19	Dec 2, 2025	SYSTEM	\$1,387.26		
						20	Dec 16, 2025	SYSTEM	\$1,387.26		
<b>- Total</b>						\$2,774.52					
<b>MaterialCredit - Total</b>						\$2,774.52					
<b>5006 - Total</b>						\$0.00					
5007					BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material			18	Nov 17, 2025	SYSTEM
		19	Dec 2, 2025	SYSTEM				(\$2,362.50)			
	<b>- Total</b>			(\$4,725.00)							
	<b>Material - Total</b>			(\$4,725.00)							
	MaterialCredit		19	Dec 2, 2025				SYSTEM	\$2,362.50		
			20	Dec 16, 2025				SYSTEM	\$2,362.50		
<b>- Total</b>			\$4,725.00								



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0121	5007	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	MaterialCredit - Total						\$4,725.00	
<b>5007 - Total</b>								<b>\$0.00</b>		
	5008	SH-FLAT SHEET	Material		18	Nov 17, 2025	SYSTEM	(\$5,478.47)		
					19	Dec 2, 2025	SYSTEM	(\$5,478.47)		
- Total								(\$10,956.94)		
Material - Total								(\$10,956.94)		
			MaterialCredit		19	Dec 2, 2025	SYSTEM	\$5,478.47		
					20	Dec 16, 2025	SYSTEM	\$5,478.47		
- Total								\$10,956.94		
MaterialCredit - Total								\$10,956.94		
<b>5008 - Total</b>								<b>\$0.00</b>		
	5009	SEEDING - COOL SEASON GRASSES	Material		23	Feb 2, 2026	SYSTEM	(\$2,640.00)		
					24	Feb 16, 2026	SYSTEM	(\$2,640.00)		
					24	Feb 16, 2026	SYSTEM	\$2,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user geldmk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					25	Mar 2, 2026	SYSTEM	(\$2,640.00)		
					25	Mar 2, 2026	SYSTEM	\$2,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user geldmk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
- Total								(\$2,640.00)		
Material - Total								(\$2,640.00)		
			MaterialCredit		24	Feb 16, 2026	SYSTEM	\$2,640.00		
- Total								\$2,640.00		
MaterialCredit - Total								\$2,640.00		
<b>5009 - Total</b>								<b>\$0.00</b>		
<b>JCD0121 - Total</b>								<b>(\$216.54)</b>		
<b>Overall - Total</b>								<b>(\$216.54)</b>		



**Contract Adjustments for Contract - 240517-D12**

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
14	JCD0121	Liquidated Damage		(\$55,350.00)	100	September 16, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged both amounts listed above for a daily total of \$6,150.00 per day. September 3rd - September 5th, September 8th - September 12th and September 15th. Total amount equals 9 days x \$6,150.00 = \$55,350.00
<b>14 - Total</b>				<b>(\$55,350.00)</b>				
15	JCD0121	Liquidated Damage		(\$8,250.00)	100	October 2, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged Contract Administrative Costs listed above for a daily total of \$750.00 per day. September 16th - September 19th, September 22nd - September 26th and September 29th - September 30th, 2025. Total amount equals 11 days x \$750.00 = \$8,250.00
<b>15 - Total</b>				<b>(\$8,250.00)</b>				
16	JCD0121	Liquidated Damage		(\$8,250.00)	100	October 16, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged Contract Administrative Costs listed above for a daily total of \$750.00 per day. October 1st - October 3rd, October 6th - October 10th and October 13th - October 15th, 2025. Total amount equals 11 days x \$750.00 = \$8,250.00
<b>16 - Total</b>				<b>(\$8,250.00)</b>				
17	JCD0121	Liquidated Damage		(\$10,500.00)	100	November 3, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged Contract Administrative Costs listed above for a daily total of \$750.00 per day. October 16th - October 17th, October 20 - October 24th and October 27th - October 31st, 2025. Total amount equals 14 days x \$750.00 = \$10,500.00
		Liquidated Damage	OTHR	\$3,750.00	100	November 3, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following charged dates on Estimate No. 14 were removed from the contract due to Change Order No. 6 changing the Completion Date to September 9th, 2025. Contract Administrative Costs listed above for a daily total of \$750.00 per day. September 3rd - September 5th, and September 8th - September 9th, 2025. Total amount equals 5 days x \$750.00 = \$3,750.00
		Other Contract Adjustment	RUC	\$27,000.00	100	November 3, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following charged dates on Estimate No. 14 were removed from the contract due to Change Order No. 6 changing the Completion Date to September 9th, 2025. Daily Road User Costs listed above for a daily total of \$5,400.00 per day. September 3rd - September 5th, and September 8th - September 9th, 2025. Total amount equals 5 days x \$5,400.00 = \$27,000.00.
<b>17 - Total</b>				<b>\$20,250.00</b>				
18	JCD0121	Liquidated Damage		(\$6,750.00)	100	November 17, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged Contract Administrative Costs listed above for a daily total of \$750.00 per day. November 3rd - November 7th, November 10th, and November 12th - November 14th, 2025. Total amount equals 9 days x \$750.00 = -\$6,750.00. November 11th, 2025, was not charged due to Veteran's Day Holiday which is a Holiday established by Missouri Law.
<b>18 - Total</b>				<b>(\$6,750.00)</b>				
19	JCD0121	Liquidated Damage		(\$7,500.00)	100	December 2, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged Contract Administrative Costs listed above for a daily total of \$750.00 per day. November 17th - November 21st, November 24th - November 26th, November 28th and December 1st, 2025. Total amount equals 10 days x \$750.00 = -\$7,500.00. November 27th, 2025, was not charged due to Thanksgiving Holiday which is a Holiday established by Missouri Law.
<b>19 - Total</b>				<b>(\$7,500.00)</b>				
20	JCD0121	Liquidated Damage		(\$6,750.00)	100	December 16, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged Contract Administrative Costs listed above for a daily total of \$750.00 per day. December 2nd - December 5th, 2025, and December 8th - December 12th, 2025. Total amount equals 9 days x \$750.00 = -\$6,750.00.
<b>20 - Total</b>				<b>(\$6,750.00)</b>				
23	JCD0121	Liquidated Damage		\$1,500.00	100	February 2, 2026	geldmk1	This is to correct an error on Estimate 17. The following weekend dates were originally charged liquidated damages. 10-18 and 10-19-2025. This adjustment will give back the two dates that were accidentally charged \$750.00 per day x 2 days = \$1,500.00
<b>23 - Total</b>				<b>\$1,500.00</b>				
29	JCD0121	Other Contract Adjustment	RUC	(\$9,200.00)	100	May 1, 2026	geldmk1	Road User Costs were changed on Change Order No. 10 to more accurately reflect the Average Annual Daily Traffic (AADT) throughout the project. Per Change Order Road user Costs will be \$2,300.00 per day = \$2,300.00 x 4 days = \$9,200.00
		Other Contract Adjustment	RUC	\$21,600.00	100	May 1, 2026	geldmk1	Road User Costs were changed from \$5,400.00 to \$2,300.00 per day on Change Order 10 to more accurately reflect the Average Annual Daily Traffic (AADT) throughout the project. This change reflects the Road user Costs that were applied on Estimate 14. \$5,400.00 per day x 4 days = \$21,600.00.
<b>29 - Total</b>				<b>\$12,400.00</b>				
<b>Overall - Total</b>				<b>(\$58,700.00)</b>				