



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: July 6, 2026

Final Estimate Number 31	Contract ID	240517-D12	Pay Period Start	July 2, 2026	Original Contract Amount	\$1,204,234.15
Prime Contractor	S & A Equipment & Builders, LLC		Pay Period End	July 6, 2026	Net Change Order Amount	(\$57,704.89)
					Current Contract Amount	\$1,146,529.26
Approval Date						By User
August 13, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					bowmaa2
September 30, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					marsdm1
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1
Original Completion Date		Current Completion Date	Actual Completion Date		% of Current Contract Amount Complete	
September 1, 2025		September 9, 2025	March 11, 2026		100.00%	
Contract Informational Dates				Milestones		
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract			
Acceptance Date	August 11, 2026	August 11, 2026				
Awarded Date	June 5, 2024	June 5, 2024				
Letting Date	May 17, 2024	May 17, 2024				
Notice to Proceed Date	July 8, 2024	July 8, 2024				
Work Began Date	March 17, 2025	March 17, 2025				

Contract Total Pay For Estimate No. 31

		This Estimate	Previous	To Date
240517-D12				
	Total Posted Items Pay	\$0.00	\$1,146,529.30	\$1,146,529.30
	Gross Item Adjustments	\$0.00	(\$216.54)	(\$216.54)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$48,600.00	(\$98,100.00)	(\$49,500.00)
	Other Contract Adjustments	(\$48,600.00)	\$39,400.00	(\$9,200.00)
			\$1,087,612.76	\$1,087,612.76
Contract Total Payable This Estimate:		\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
JCD0121	Liquidated Damage	bowmaa2	Liquidated damages were previously assessed under the wrong type. This adjustment is to zero those previous adjustments.	100	\$98,100.00
JCD0121	Liquidated Damage	bowmaa2	This adjustment is to apply the Contract Administrative Cost Liquidated Damages for the period of September 10th through December 12th excluding weekends both dates inclusive as established by law. \$750.00 x 66 = \$49,500.00. This adjustment replaces other previous adjustments to correct the documentation.	100	(\$49,500.00)
JCD0121	Other Contract Adjustment	bowmaa2	Liquidated damages related to the Road User Costs were previously assessed under the wrong type. This adjustment is to zero those previous adjustments.	100	(\$39,400.00)
JCD0121	Other Contract Adjustment	bowmaa2	Road User Costs were changed on Change Order No. 10 to more accurately reflect the Average Annual	100	(\$9,200.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: July 6, 2026

Final Estimate Number 31	Contract ID Prime Contractor	240517-D12 S & A Equipment & Builders, LLC	Pay Period Start Pay Period End	July 2, 2026 July 6, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,204,234.15 (\$57,704.89) \$1,146,529.26
------------------------------------	---	---	--	------------------------------	---	---

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
			Daily Traffic (AADT) throughout the project. Per Change Order Road user Costs will be \$2,300.00 per day = \$2,300.00 x 4 days = \$9,200.00. This contract adjustment replaces other previous adjustments to correct the documentation.		
Project JCD0121 - Total					\$0.00
Overall - Total These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments					\$0.00

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JCD0121	FAF-52-3 (28)	ADA improvements	Various	MILLER	in St. Elizabeth, Tuscumbia, Osage Beach, Lebanon, Richland and Dixon																																
Totals by Job Numbers																																					
JCD0121	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$0.00</td><td>\$1,146,529.30</td><td>\$1,146,529.30</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>(\$216.54)</td><td>(\$216.54)</td></tr><tr><td>Gross Item Pay</td><td>\$0.00</td><td>\$1,146,312.76</td><td>\$1,146,312.76</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$48,600.00</td><td>(\$98,100.00)</td><td>(\$49,500.00)</td></tr><tr><td>Other Contract Adjustments</td><td>(\$48,600.00)</td><td>\$39,400.00</td><td>(\$9,200.00)</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$0.00	\$1,146,529.30	\$1,146,529.30	Gross Item Adjustments	\$0.00	(\$216.54)	(\$216.54)	Gross Item Pay	\$0.00	\$1,146,312.76	\$1,146,312.76	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$48,600.00	(\$98,100.00)	(\$49,500.00)	Other Contract Adjustments	(\$48,600.00)	\$39,400.00	(\$9,200.00)
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$0.00	\$1,146,529.30	\$1,146,529.30																																		
Gross Item Adjustments	\$0.00	(\$216.54)	(\$216.54)																																		
Gross Item Pay	\$0.00	\$1,146,312.76	\$1,146,312.76																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$48,600.00	(\$98,100.00)	(\$49,500.00)																																		
Other Contract Adjustments	(\$48,600.00)	\$39,400.00	(\$9,200.00)																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-D12	JCD0121	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$76,491.54	\$76,491.54
		0001	0020	2032000	CLASS C EXCAVATION	640.00	-347.00	293.00	CUYD	293.00	\$12.49	\$3,659.57
		0001	0030	2063000	CLASS 3 EXCAVATION	115.00	-3.00	112.00	CUYD	112.00	\$25.16	\$2,817.92
		0001	0040	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 1	2,860.00	-55.00	2,805.00	LF	2,805.00	\$9.06	\$25,413.30
		0001	0050	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 2	369.00	-131.00	238.00	LF	238.00	\$18.75	\$4,462.50
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	4,377.00	-783.00	3,594.00	SQYD	3,594.00	\$9.54	\$34,286.76
		0001	0070	5021107	CONCRETE PAVEMENT (7 IN. NON-REINF)	274.60	-274.60	0.00	SQYD	0.00	\$90.48	\$0.00
		0001	0080	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	952.90	-615.00	337.90	SQYD	337.90	\$84.38	\$28,512.00
		0001	0090	6039902	WATER	2.00	-2.00	0.00	EA	0.00	\$4,705.56	\$0.00
		0001	0100	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	1.00	\$2,757.76	\$2,757.76
		0001	0110	6049902	MISC.ADJUSTING DROP INLET	2.00	2.00	4.00	EA	4.00	\$2,553.73	\$10,214.92
		0001	0120	6049902	MISC.ADJUSTING TELEPHONE RISER	1.00	0.00	1.00	EA	1.00	\$1,068.14	\$1,068.14
		0001	0130	6049902	MISC.ADJUSTING WATER VALVE, WATER METER, OR PULL BOX	5.00	-3.00	2.00	EA	2.00	\$901.77	\$1,803.54
		0001	0140	6081010	CONCRETE CURB RAMP	621.90	-25.20	596.70	SQYD	596.70	\$130.46	\$77,845.48
		0001	0150	6081012	TRUNCATED DOMES	543.00	-37.00	506.00	SQFT	506.00	\$27.69	\$14,011.14
		0001	0160	6083006	6 IN. CONCRETE MEDIAN STRIP	54.10	20.80	74.90	SQYD	74.90	\$124.37	\$9,315.31
		0001	0170	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	45.00	0.00	45.00	LF	45.00	\$526.44	\$23,689.80
		0001	0180	6085007	PAVED APPROACH, 7 IN.	294.00	270.60	564.60	SQYD	564.60	\$85.97	\$48,538.66
		0001	0190	6085008	PAVED APPROACH, 8 IN.	164.10	392.00	556.10	SQYD	556.10	\$99.58	\$55,376.44
		0001	0200	6086004	CONCRETE SIDEWALK, 4 IN.	1,755.70	-129.80	1,625.90	SQYD	1,625.90	\$57.31	\$93,180.33
		0001	0210	6086008	CONCRETE SIDEWALK, 8 IN.	3.30	0.00	3.30	SQYD	3.30	\$473.81	\$1,563.57
		0001	0220	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	374.00	-45.00	329.00	LF	329.00	\$51.87	\$17,065.23
		0001	0230	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	145.00	-145.00	0.00	LF	0.00	\$43.11	\$0.00
		0001	0240	6099903	MISC.CONCRETE CURB AND GUTTER (SPECIAL), 1.5 FT.	77.00	-45.00	32.00	LF	32.00	\$70.01	\$2,240.32
		0001	0250	6099903	MISC.CONCRETE CURB AND GUTTER (SPECIAL), 2.0 FT.	329.00	33.00	362.00	LF	362.00	\$47.17	\$17,075.54
		0001	0260	6099903	MISC.CONCRETE CURB AND GUTTER (SPECIAL), 2.5 FT.	520.00	14.00	534.00	LF	534.00	\$48.08	\$25,674.72
		0001	0270	6099903	MISC.MODIFIED INTEGRAL CURB, TYPE A, (OVER 6 IN. HEIGHT)	376.00	-19.00	357.00	LF	357.00	\$43.56	\$15,550.92
		0001	0280	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$5,264.41	\$21,057.64
		0001	0290	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$12,796.74	\$12,796.74
		0001	0300	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	16.00	0.00	16.00	EA	16.00	\$78.97	\$1,263.52
		0001	0310	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$131,547.92	\$131,547.92
		0001	0320	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	835.00	-518.00	317.00	LF	317.00	\$6.32	\$2,003.44
		0001	0330	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	67.00	0.00	67.00	LF	67.00	\$25.27	\$1,693.09
		0001	0340	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	37.00	22.00	59.00	EA	59.00	\$210.58	\$12,424.22
		0001	0350	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	19.00	0.00	19.00	EA	19.00	\$47.38	\$900.22
		0001	0360	6207001	PAVEMENT MARKING REMOVAL	81.00	-10.00	71.00	LF	71.00	\$2.11	\$149.81
		0001	0370	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	25.00	0.00	25.00	EA	25.00	\$210.58	\$5,264.50
		0001	0380	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	10.00	-10.00	0.00	SQYD	0.00	\$184.17	\$0.00
		0001	0390	6279901	MISC.CONTACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$51,591.26	\$51,591.26
		0001	0400	7250312A	12 IN. PIPE GROUP B	83.00	-12.00	71.00	LF	71.00	\$45.14	\$3,204.94
		0001	0410	7250315A	15 IN. PIPE GROUP B	134.00	164.00	298.00	LF	298.00	\$53.17	\$15,844.66
		0001	0420	7250318A	18 IN. PIPE GROUP B	137.00	-137.00	0.00	LF	0.00	\$56.67	\$0.00
		0001	0430	7320012A	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	-2.00	2.00	EA	2.00	\$1,037.04	\$2,074.08
		0001	0440	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	8.00	8.00	16.00	EA	16.00	\$1,072.66	\$17,162.56
		0001	0450	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	8.00	-8.00	0.00	EA	0.00	\$1,122.29	\$0.00
		0001	0460	8031000A	TURF TYPE TALL FESCUE SODDING	708.00	-59.00	649.00	SQYD	649.00	\$163.20	\$105,916.80
		0001	0470	8061006	ALTERNATE DITCH CHECK	526.00	-193.00	333.00	LF	333.00	\$14.74	\$4,908.42
		0001	0480	8061007A	CURB INLET CHECK	20.00	-1.00	19.00	EA	19.00	\$210.58	\$4,001.02
		0001	0490	8061016	SEDIMENT REMOVAL	55.00	-55.00	0.00	CUYD	0.00	\$26.31	\$0.00
		0001	0500	8061019	SILT FENCE	590.00	-28.00	562.00	LF	562.00	\$3.69	\$2,073.78
		0030	0510	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	5.00	0.00	5.00	EA	5.00	\$1,029.72	\$5,148.60



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-D12	JCD0121	0030	0520	9020821	SIGNAL HEAD, TYPE 11S, PEDESTRIAN	4.00	0.00	4.00	EA	4.00	\$1,520.36	\$6,081.44
		0030	0530	9022708	POST, SIGNAL 8 FT.	6.00	0.00	6.00	EA	6.00	\$1,474.04	\$8,844.24
		0030	0540	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	174.00	0.00	174.00	LF	174.00	\$25.27	\$4,396.98
		0030	0550	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	17.00	0.00	17.00	LF	17.00	\$52.64	\$894.88
		0030	0560	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,200.00	-270.00	930.00	LF	930.00	\$1.47	\$1,367.10
		0030	0570	9028310	CABLE, 16 AWG 5 CONDUCTOR	730.00	0.00	730.00	LF	730.00	\$1.68	\$1,226.40
		0030	0580	9028500	CABLE, LOOP DETECTOR, IN DUCT	650.00	-650.00	0.00	LF	0.00	\$5.47	\$0.00
		0030	0590	9028510	CABLE, LOOP DETECTOR, LEAD-IN	210.00	-210.00	0.00	LF	0.00	\$2.00	\$0.00
		0030	0600	9029100	BASE, CONCRETE	3.30	0.00	3.30	CUYD	3.30	\$4,000.95	\$13,203.14
		0030	0610	9029902	MISC.DETECTOR, PUSH BUTTON APS	18.00	0.00	18.00	EA	18.00	\$1,643.55	\$29,583.90
		0030	0620	9029902	MISC.PEDESTRIAN PUSH BUTTON EXTENSION	10.00	-4.00	6.00	EA	6.00	\$302.18	\$1,813.08
		0030	0630	9029903	MISC.REPLACE DAMAGED CONDUIT	50.00	-50.00	0.00	LF	0.00	\$26.32	\$0.00
		0040	0640	9039902	MISC.RELOCATE EXIST. SIGNS	24.00	-7.00	17.00	EA	17.00	\$2,632.21	\$44,747.57
		0040	0650	9039902	MISC.REMOVE AND RELOCATE EXISTING MAILBOX	1.00	0.00	1.00	EA	1.00	\$534.07	\$534.07
		0001	5001	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	0.00	1.00	1.00	EA	1.00	\$950.00	\$950.00
		0001	5002	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	0.00	2.00	2.00	FT	2.00	\$1,450.00	\$2,900.00
		0001	5003	6161040	FLASHING ARROW PANEL	0.00	1.00	1.00	EA	1.00	\$2,300.00	\$2,300.00
		0040	5004	9031280	2.5 IN. PSST POST - 12 GA.	0.00	152.00	152.00	LF	152.00	\$24.55	\$3,731.60
		0040	5005	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	0.00	6.00	6.00	EA	6.00	\$243.87	\$1,463.22
		0040	5006	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	0.00	11.00	11.00	EA	11.00	\$231.21	\$2,543.31
		0040	5007	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	0.00	6.00	6.00	EA	6.00	\$393.75	\$2,362.50
		0040	5008	9035004A	SH-FLAT SHEET	0.00	236.00	236.00	SQFT	236.00	\$46.31	\$10,929.16
		0001	5009	8051000A	SEEDING - COOL SEASON GRASSES	0.00	0.30	0.30	ACRE	0.30	\$11,000.00	\$3,300.00
		0001	5010	2029901	MISC.Misc. Additional Removals in St. Elizabeth	0.00	1.00	1.00	LS	1.00	\$9,714.04	\$9,714.04
Project JCD0121 - Total Value Posted to Date as of Report Generated Date												\$1,146,529.26
240517-D12 Overall - Total Value Posted to Date as of Report Generated Date												\$1,146,529.26



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0121	0020	CLASS C EXCAVATION	Price FUEL		11	Aug 4, 2025	SYSTEM	(\$9.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total				(\$9.49)		
			Price FUEL - Total				(\$9.49)			
	0020 - Total							(\$9.49)		
	0060	TYPE 5 AGGREGATE FOR BASE	Material		3	Apr 2, 2025	SYSTEM	(\$1,712.43)		
					3	Apr 2, 2025	SYSTEM	\$1,712.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Apr 16, 2025	SYSTEM	(\$3,037.54)		
					4	Apr 16, 2025	SYSTEM	\$3,037.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	May 2, 2025	SYSTEM	(\$4,277.74)		
					5	May 2, 2025	SYSTEM	\$4,277.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					6	May 16, 2025	SYSTEM	(\$6,395.62)		
					6	May 16, 2025	SYSTEM	\$6,395.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					7	Jun 2, 2025	SYSTEM	(\$6,615.04)		
					7	Jun 2, 2025	SYSTEM	\$6,615.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					8	Jun 16, 2025	SYSTEM	(\$7,149.28)		
					8	Jun 16, 2025	SYSTEM	\$7,149.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user beckc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				9	Jun 30, 2025	SYSTEM	(\$9,980.75)			
				9	Jul 1, 2025	SYSTEM	\$9,980.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				10	Jul 16, 2025	SYSTEM	(\$13,432.32)			
				10	Jul 16, 2025	SYSTEM	\$13,432.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
- Total				\$0.00						
Material - Total				\$0.00						
				Price FUEL		3	Apr 2, 2025	SYSTEM	(\$7.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						4	Apr 16, 2025	SYSTEM	(\$4.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			5	May 2, 2025	SYSTEM	(\$4.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			6	May 16, 2025	SYSTEM	(\$12.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			7	Jun 2, 2025	SYSTEM	(\$1.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			8	Jun 16, 2025	SYSTEM	(\$3.58)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			9	Jun 30, 2025	SYSTEM	(\$18.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			10	Jul 16, 2025	SYSTEM	(\$4.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			11	Aug 4,	SYSTEM	(\$2.16)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			



Line Item Adjustments by Estimate

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0121	0060	TYPE 5 AGGREGATE FOR BASE	Price FUEL			2025			
					12	Aug 18, 2025	SYSTEM	(\$0.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					13	Sep 2, 2025	SYSTEM	(\$0.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					14	Sep 16, 2025	SYSTEM	(\$2.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					16	Oct 16, 2025	SYSTEM	(\$5.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					17	Nov 3, 2025	SYSTEM	(\$5.93)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					18	Nov 17, 2025	SYSTEM	(\$1.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					19	Dec 2, 2025	SYSTEM	(\$1.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					20	Dec 16, 2025	SYSTEM	(\$1.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					21	Jan 2, 2026	SYSTEM	(\$1.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					22	Jan 15, 2026	SYSTEM	(\$11.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					23	Feb 2, 2026	SYSTEM	(\$0.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$92.30)	
					Price FUEL - Total			(\$92.30)	
					0060 - Total			(\$92.30)	
JCD0121	0080	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		4	Apr 16, 2025	SYSTEM	(\$6,336.94)	
					4	Apr 16, 2025	SYSTEM	\$6,336.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	May 2, 2025	SYSTEM	(\$9,509.63)	
					5	May 2, 2025	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user geldmk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	May 16, 2025	SYSTEM	(\$18,875.81)	
					6	May 16, 2025	SYSTEM	\$18,875.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Jun 2, 2025	SYSTEM	(\$23,854.23)	
					7	Jun 2, 2025	SYSTEM	\$23,854.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Jun 16, 2025	SYSTEM	(\$23,854.23)	
					8	Jun 16, 2025	SYSTEM	\$23,854.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user beckc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Jun 30, 2025	SYSTEM	(\$9,509.63)	
					9	Jul 1, 2025	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Jul 16, 2025	SYSTEM	(\$9,509.63)	
					10	Jul 16, 2025	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Aug 4, 2025	SYSTEM	(\$9,509.63)	
					11	Aug 4, 2025	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0121	0080	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material			2025			Estimate Item Adjustment (0007) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Aug 18, 2025	SYSTEM	(\$9,509.63)	
					12	Aug 18, 2025	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Sep 2, 2025	SYSTEM	(\$9,509.63)	
					13	Sep 2, 2025	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Sep 16, 2025	SYSTEM	(\$9,509.63)	
					14	Sep 16, 2025	SYSTEM	\$9,509.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Oct 2, 2025	SYSTEM	(\$10,631.88)	
					15	Oct 2, 2025	SYSTEM	\$10,631.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Oct 16, 2025	SYSTEM	(\$16,816.93)	
					16	Oct 16, 2025	SYSTEM	\$16,816.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Nov 3, 2025	SYSTEM	(\$16,816.93)	
					17	Nov 3, 2025	SYSTEM	\$16,816.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	Nov 17, 2025	SYSTEM	(\$16,816.93)	
					18	Nov 17, 2025	SYSTEM	\$16,816.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	Dec 2, 2025	SYSTEM	(\$16,816.93)	
					19	Dec 2, 2025	SYSTEM	\$16,816.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	Dec 16, 2025	SYSTEM	(\$21,002.18)	
					20	Dec 16, 2025	SYSTEM	\$21,002.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Jan 2, 2026	SYSTEM	(\$28,512.00)	
					21	Jan 2, 2026	SYSTEM	\$28,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Price FUEL		4	Apr 16, 2025	SYSTEM	(\$3.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Apr 16, 2025	SYSTEM	(\$7.42)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	May 2, 2025	SYSTEM	(\$5.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					6	May 16, 2025	SYSTEM	(\$25.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Jun 2, 2025	SYSTEM	(\$13.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Jun 30,	SYSTEM	\$43.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0121	0080	CONCRETE PAVEMENT (8 IN. NON-REINF)	Price FUEL			2025			
					15	Oct 2, 2025	SYSTEM	(\$0.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					16	Oct 16, 2025	SYSTEM	(\$6.33)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					20	Dec 16, 2025	SYSTEM	(\$1.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					21	Jan 2, 2026	SYSTEM	(\$3.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$23.37)	
					Price FUEL - Total			(\$23.37)	
					0080 - Total			(\$23.37)	
	0140	CONCRETE CURB RAMP	Material		3	Apr 2, 2025	SYSTEM	(\$5,922.88)	
					3	Apr 2, 2025	SYSTEM	\$5,922.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Jul 16, 2025	SYSTEM	(\$32,393.22)	
					10	Jul 16, 2025	SYSTEM	\$32,393.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user geldmk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0140 - Total			\$0.00					
	0160	6 IN. CONCRETE MEDIAN STRIP	Overrun	Overrun	12	Aug 18, 2025	SYSTEM	(\$87.06)	
					13	Sep 2, 2025	SYSTEM	(\$397.98)	
					15	Oct 2, 2025	SYSTEM	(\$1,355.63)	
					19	Dec 2, 2025	SYSTEM	\$1,355.63	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',124.37000 - 124.37000, 'is applied (if non-zero).
					21	Jan 2, 2026	SYSTEM	(\$746.22)	
					26	Mar 16, 2026	SYSTEM	\$1,231.26	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',124.37000 - 124.37000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	0160 - Total			\$0.00					
	0180	PAVED APPROACH, 7 IN.	Material		9	Jun 30, 2025	SYSTEM	(\$2,983.16)	
					9	Jul 1, 2025	SYSTEM	\$2,983.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Jul 16, 2025	SYSTEM	(\$13,514.48)	
					10	Jul 16, 2025	SYSTEM	\$13,514.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user geldmk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	22	Jan 15, 2026	SYSTEM	(\$342.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					26	Mar 16, 2026	SYSTEM	\$342.94	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',85.73500 - 85.97000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
Overrun - Total					\$0.00				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JCD0121	0180	PAVED APPROACH, 7 IN.	Price FUEL		9	Jun 30, 2025	SYSTEM	(\$8.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					10	Jul 16, 2025	SYSTEM	(\$5.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					11	Aug 4, 2025	SYSTEM	(\$1.35)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					13	Sep 2, 2025	SYSTEM	(\$1.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					16	Oct 16, 2025	SYSTEM	(\$3.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					17	Nov 3, 2025	SYSTEM	(\$10.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					18	Nov 17, 2025	SYSTEM	(\$2.61)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					22	Jan 15, 2026	SYSTEM	(\$0.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total						(\$33.29)
			Price FUEL - Total						(\$33.29)		
			0180 - Total							(\$33.29)	
			0190	PAVED APPROACH, 8 IN.	Material		9	Jun 30, 2025	SYSTEM	(\$16,928.60)	
							9	Jul 1, 2025	SYSTEM	\$16,928.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user geldmk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
							10	Jul 16, 2025	SYSTEM	(\$25,104.12)	
							10	Jul 16, 2025	SYSTEM	\$25,104.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user geldmk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
- Total							\$0.00				
Material - Total							\$0.00				
Overrun	Overrun	21			Jan 2, 2026	SYSTEM	(\$2,488.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		26			Mar 16, 2026	SYSTEM	\$2,488.62	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '99.54480 - 99.58000, 'is applied (if non-zero).			
Overrun - Total							\$0.00				
Overrun - Total							\$0.00				
Price FUEL		9			Jun 30, 2025	SYSTEM	(\$43.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		10			Jul 16, 2025	SYSTEM	(\$3.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		11			Aug 4, 2025	SYSTEM	(\$7.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		12			Aug 18, 2025	SYSTEM	(\$0.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		13			Sep 2, 2025	SYSTEM	(\$0.35)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		21			Jan 2, 2026	SYSTEM	(\$1.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
- Total							(\$58.09)				
Price FUEL - Total							(\$58.09)				
0190 - Total							(\$58.09)				
0200	CONCRETE SIDEWALK, 4 IN.	Material		3	Apr 2, 2025	SYSTEM	(\$5,375.68)				
				3	Apr 2, 2025	SYSTEM	\$5,375.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
		- Total						\$0.00			
		Material - Total						\$0.00			
0200 - Total							\$0.00				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JCD0121	0250	MISC.	Material		3	Apr 2, 2025	SYSTEM	(\$1,933.97)			
					3	Apr 2, 2025	SYSTEM	\$1,933.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user geldmk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					4	Apr 16, 2025	SYSTEM	(\$1,933.97)			
					4	Apr 16, 2025	SYSTEM	\$1,933.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user geldmk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					5	May 2, 2025	SYSTEM	(\$9,339.66)			
					5	May 2, 2025	SYSTEM	\$9,339.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user geldmk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
			- Total							\$0.00	
			Material - Total							\$0.00	
			Overrun	Overrun	13	Sep 2, 2025	SYSTEM	(\$316.04)			
					15	Oct 2, 2025	SYSTEM	(\$613.21)			
					19	Dec 2, 2025	SYSTEM	\$613.21	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',47.17000 - 47.17000, 'is applied (if non-zero).		
					20	Dec 16, 2025	SYSTEM	(\$613.21)			
					22	Jan 15, 2026	SYSTEM	(\$14.15)			
					26	Mar 16, 2026	SYSTEM	\$943.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',47.17000 - 47.17000, 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
			0250 - Total							\$0.00	
			0260	MISC.	Material		3	Apr 2, 2025	SYSTEM	(\$3,851.21)	
							3	Apr 2, 2025	SYSTEM	\$3,851.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
							4	Apr 16, 2025	SYSTEM	(\$6,668.70)	
							4	Apr 16, 2025	SYSTEM	\$6,668.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user geldmk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
							5	May 2, 2025	SYSTEM	(\$6,668.70)	
							5	May 2, 2025	SYSTEM	\$6,668.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user geldmk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total						
	Material - Total							\$0.00			
	Overrun	Overrun			20	Dec 16, 2025	SYSTEM	(\$67.31)			
					21	Jan 2, 2026	SYSTEM	(\$1,548.18)			
					22	Jan 15, 2026	SYSTEM	(\$19.23)			
					23	Feb 2, 2026	SYSTEM	(\$288.48)			
					26	Mar 16, 2026	SYSTEM	\$1,923.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',48.08000 - 48.08000, 'is applied (if non-zero).		
					Overrun - Total						



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0121	0260	MISC.	Overrun - Total					\$0.00				
	0260 - Total							\$0.00				
	0340	PREF THERMO PVMT MARK, 30" WHT MIDBL	Overrun	Overrun	25	Mar 2, 2026	SYSTEM	(\$421.16)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',210.58000 - 210.58000, 'is applied (if non-zero).			
					28	Apr 15, 2026	SYSTEM	\$421.16				
					Overrun - Total			\$0.00				
			Overrun - Total			\$0.00						
	0340 - Total							\$0.00				
	0400	12 IN. PIPE CULVERT GROUP B	Material		16	Oct 16, 2025	SYSTEM	(\$2,211.86)				
					17	Nov 3, 2025	SYSTEM	(\$2,211.86)				
					18	Nov 17, 2025	SYSTEM	(\$2,211.86)				
					19	Dec 2, 2025	SYSTEM	(\$3,024.38)				
					19	Dec 2, 2025	SYSTEM	\$3,024.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					20	Dec 16, 2025	SYSTEM	(\$3,204.94)				
					20	Dec 16, 2025	SYSTEM	\$3,204.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user geldmk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					21	Jan 2, 2026	SYSTEM	(\$3,204.94)				
					21	Jan 2, 2026	SYSTEM	\$3,204.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user geldmk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					22	Jan 15, 2026	SYSTEM	(\$3,204.94)				
					22	Jan 15, 2026	SYSTEM	\$3,204.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					23	Feb 2, 2026	SYSTEM	(\$3,204.94)				
					23	Feb 2, 2026	SYSTEM	\$3,204.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					24	Feb 16, 2026	SYSTEM	(\$3,204.94)				
					24	Feb 16, 2026	SYSTEM	\$3,204.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					25	Mar 2, 2026	SYSTEM	(\$3,204.94)				
25					Mar 2, 2026	SYSTEM	\$3,204.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user geldmk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					- Total				(\$6,635.58)			
					Material - Total				(\$6,635.58)			
					MaterialCredit	17	Nov 3, 2025	SYSTEM	\$2,211.86			
						18	Nov 17, 2025	SYSTEM	\$2,211.86			
						19	Dec 2, 2025	SYSTEM	\$2,211.86			
			- Total				\$6,635.58					
			MaterialCredit - Total						\$6,635.58			
0400 - Total								\$0.00				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JCD0121	0410	15 IN. PIPE CULVERT GROUP B	Material		16	Oct 16, 2025	SYSTEM	(\$3,615.56)					
					17	Nov 3, 2025	SYSTEM	(\$6,805.76)					
					18	Nov 17, 2025	SYSTEM	(\$10,474.49)					
					19	Dec 2, 2025	SYSTEM	(\$13,239.33)					
					19	Dec 2, 2025	SYSTEM	\$13,239.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user geldmk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					20	Dec 16, 2025	SYSTEM	(\$15,844.66)					
					20	Dec 16, 2025	SYSTEM	\$15,844.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user geldmk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					21	Jan 2, 2026	SYSTEM	(\$15,844.66)					
					21	Jan 2, 2026	SYSTEM	\$15,844.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user geldmk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					22	Jan 15, 2026	SYSTEM	(\$15,844.66)					
					22	Jan 15, 2026	SYSTEM	\$15,844.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					23	Feb 2, 2026	SYSTEM	(\$15,844.66)					
					23	Feb 2, 2026	SYSTEM	\$15,844.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					24	Feb 16, 2026	SYSTEM	(\$15,844.66)					
					24	Feb 16, 2026	SYSTEM	\$15,844.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					25	Mar 2, 2026	SYSTEM	(\$15,844.66)					
					25	Mar 2, 2026	SYSTEM	\$15,844.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user geldmk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					- Total							(\$20,895.81)	
					Material - Total							(\$20,895.81)	
					MaterialCredit		17	Nov 3, 2025	SYSTEM	\$3,615.56			
							18	Nov 17, 2025	SYSTEM	\$6,805.76			
							19	Dec 2, 2025	SYSTEM	\$10,474.49			
					- Total							\$20,895.81	
					MaterialCredit - Total							\$20,895.81	
					Overrun	Overrun	18	Nov 17, 2025	SYSTEM	(\$3,296.54)			
				19			Dec 2, 2025	SYSTEM	\$3,296.54	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '53.17000 - 53.17000, 'is applied (if non-zero).			
				Overrun - Total							\$0.00		
				Overrun - Total							\$0.00		
				0410 - Total								\$0.00	
				0430	12 IN. GROUP B FLARED END SECT	Material		21	Jan 2, 2026	SYSTEM	(\$2,074.08)		
								22	Jan 15, 2026	SYSTEM	(\$2,074.08)		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0121	0430	12 IN. GROUP B FLARED END SECT	Material		23	Feb 2, 2026	SYSTEM	(\$2,074.08)				
					24	Feb 16, 2026	SYSTEM	(\$2,074.08)				
					25	Mar 2, 2026	SYSTEM	(\$2,074.08)				
					26	Mar 16, 2026	SYSTEM	(\$2,074.08)				
					27	Apr 1, 2026	SYSTEM	(\$2,074.08)				
			- Total						(\$14,518.56)			
			Material - Total						(\$14,518.56)			
			MaterialCredit		22	Jan 15, 2026	SYSTEM	\$2,074.08				
					23	Feb 2, 2026	SYSTEM	\$2,074.08				
					24	Feb 16, 2026	SYSTEM	\$2,074.08				
					25	Mar 2, 2026	SYSTEM	\$2,074.08				
					26	Mar 16, 2026	SYSTEM	\$2,074.08				
					27	Apr 1, 2026	SYSTEM	\$2,074.08				
					28	Apr 15, 2026	SYSTEM	\$2,074.08				
			- Total						\$14,518.56			
			MaterialCredit - Total						\$14,518.56			
			0430 - Total							\$0.00		
			0440	15 IN. GROUP B FLARED END SEC	Material		20	Dec 16, 2025	SYSTEM	(\$5,363.30)		
							21	Jan 2, 2026	SYSTEM	(\$17,162.56)		
							22	Jan 15, 2026	SYSTEM	(\$17,162.56)		
							23	Feb 2, 2026	SYSTEM	(\$17,162.56)		
							24	Feb 16, 2026	SYSTEM	(\$17,162.56)		
							25	Mar 2, 2026	SYSTEM	(\$17,162.56)		
	26	Mar 16, 2026					SYSTEM	(\$17,162.56)				
	27	Apr 1, 2026					SYSTEM	(\$17,162.56)				
	- Total									(\$125,501.22)		
	Material - Total									(\$125,501.22)		
	MaterialCredit				21	Jan 2, 2026	SYSTEM	\$5,363.30				
					22	Jan 15, 2026	SYSTEM	\$17,162.56				
					23	Feb 2, 2026	SYSTEM	\$17,162.56				
					24	Feb 16, 2026	SYSTEM	\$17,162.56				
					25	Mar 2, 2026	SYSTEM	\$17,162.56				
					26	Mar 16, 2026	SYSTEM	\$17,162.56				
					27	Apr 1, 2026	SYSTEM	\$17,162.56				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0121	0440	15 IN. GROUP B FLARED END SEC	MaterialCredit		28	Apr 15, 2026	SYSTEM	\$17,162.56	
				- Total				\$125,501.22	
			MaterialCredit - Total		\$125,501.22				
			0440 - Total						
	0460	TURF TYPE TALL FESCUE SODDING	Material		6	May 16, 2025	SYSTEM	(\$10,004.16)	
					7	Jun 2, 2025	SYSTEM	(\$10,004.16)	
			- Total				(\$20,008.32)		
			Material - Total				(\$20,008.32)		
			MaterialCredit		7	Jun 2, 2025	SYSTEM	\$10,004.16	
					8	Jun 16, 2025	SYSTEM	\$10,004.16	
			- Total				\$20,008.32		
			MaterialCredit - Total				\$20,008.32		
			0460 - Total						
	0470	ALTERNATE DITCH CHECK	Material		3	Apr 2, 2025	SYSTEM	(\$1,105.50)	
					4	Apr 16, 2025	SYSTEM	(\$1,105.50)	
			- Total				(\$2,211.00)		
			Material - Total				(\$2,211.00)		
			MaterialCredit		4	Apr 16, 2025	SYSTEM	\$1,105.50	
					5	May 2, 2025	SYSTEM	\$1,105.50	
			- Total				\$2,211.00		
			MaterialCredit - Total				\$2,211.00		
			0470 - Total						
	0480	CURB INLET CHECK	Material		3	Apr 2, 2025	SYSTEM	(\$421.16)	
					4	Apr 16, 2025	SYSTEM	(\$421.16)	
			- Total				(\$842.32)		
			Material - Total				(\$842.32)		
			MaterialCredit		4	Apr 16, 2025	SYSTEM	\$421.16	
					5	May 2, 2025	SYSTEM	\$421.16	
			- Total				\$842.32		
			MaterialCredit - Total				\$842.32		
			0480 - Total						
	0600	BASE, CONCRETE	Material		9	Jun 30, 2025	SYSTEM	(\$3,520.84)	
					9	Jul 1, 2025	SYSTEM	\$3,520.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					10	Jul 16, 2025	SYSTEM	(\$3,520.84)	
					10	Jul 16, 2025	SYSTEM	\$3,520.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user geldmk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
			0600 - Total						
	0640	MISC.	Material		18	Nov 17,	SYSTEM	(\$15,793.26)	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0121	0640	MISC.	Material			2025			
				18	Nov 17, 2025	SYSTEM	\$15,793.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user geldmk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				- Total			\$0.00		
			Material - Total			\$0.00			
			0640 - Total						
	0650	MISC.	Material		21	Jan 2, 2026	SYSTEM	(\$534.07)	
					21	Jan 2, 2026	SYSTEM	\$534.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user geldmk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0650 - Total						
	5001	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		19	Dec 2, 2025	SYSTEM	(\$950.00)	
					20	Dec 16, 2025	SYSTEM	(\$950.00)	
					21	Jan 2, 2026	SYSTEM	(\$950.00)	
				22	Jan 15, 2026	SYSTEM	(\$950.00)		
				23	Feb 2, 2026	SYSTEM	(\$950.00)		
				24	Feb 16, 2026	SYSTEM	(\$950.00)		
				25	Mar 2, 2026	SYSTEM	(\$950.00)		
				25	Mar 2, 2026	SYSTEM	\$950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user geldmk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
- Total				(\$5,700.00)					
Material - Total				(\$5,700.00)					
MaterialCredit				20	Dec 16, 2025	SYSTEM	\$950.00		
				21	Jan 2, 2026	SYSTEM	\$950.00		
				22	Jan 15, 2026	SYSTEM	\$950.00		
				23	Feb 2, 2026	SYSTEM	\$950.00		
				24	Feb 16, 2026	SYSTEM	\$950.00		
				25	Mar 2, 2026	SYSTEM	\$950.00		
			- Total			\$5,700.00			
			MaterialCredit - Total			\$5,700.00			
5001 - Total							\$0.00		
5002	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		19	Dec 2, 2025	SYSTEM	(\$2,900.00)		
			- Total			(\$2,900.00)			
		Material - Total			(\$2,900.00)				
		MaterialCredit		20	Dec 16, 2025	SYSTEM	\$2,900.00		
			- Total			\$2,900.00			
		MaterialCredit - Total			\$2,900.00				
5002 - Total							\$0.00		
5003	FLASHING	Material		8	Jun 16,	SYSTEM	(\$2,300.00)		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0121	5003	ARROW PANEL	Material			2025			
				8	Jun 16, 2025	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user bekc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
			5003 - Total			\$0.00			
	5004	2.5 IN. PSST POST - 12 GA.	Material		18	Nov 17, 2025	SYSTEM	(\$2,135.85)	
					19	Dec 2, 2025	SYSTEM	(\$2,135.85)	
				- Total			(\$4,271.70)		
				Material - Total			(\$4,271.70)		
			MaterialCredit		19	Dec 2, 2025	SYSTEM	\$2,135.85	
					20	Dec 16, 2025	SYSTEM	\$2,135.85	
			- Total			\$4,271.70			
			MaterialCredit - Total			\$4,271.70			
5004 - Total			\$0.00						
5005	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Material		18	Nov 17, 2025	SYSTEM	(\$1,463.22)		
				19	Dec 2, 2025	SYSTEM	(\$1,463.22)		
			- Total			(\$2,926.44)			
			Material - Total			(\$2,926.44)			
		MaterialCredit		19	Dec 2, 2025	SYSTEM	\$1,463.22		
				20	Dec 16, 2025	SYSTEM	\$1,463.22		
		- Total			\$2,926.44				
		MaterialCredit - Total			\$2,926.44				
		5005 - Total			\$0.00				
5006	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		18	Nov 17, 2025	SYSTEM	(\$1,387.26)		
				19	Dec 2, 2025	SYSTEM	(\$1,387.26)		
			- Total			(\$2,774.52)			
			Material - Total			(\$2,774.52)			
		MaterialCredit		19	Dec 2, 2025	SYSTEM	\$1,387.26		
				20	Dec 16, 2025	SYSTEM	\$1,387.26		
		- Total			\$2,774.52				
		MaterialCredit - Total			\$2,774.52				
		5006 - Total			\$0.00				
5007	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		18	Nov 17, 2025	SYSTEM	(\$2,362.50)		
				19	Dec 2, 2025	SYSTEM	(\$2,362.50)		
			- Total			(\$4,725.00)			
		Material - Total			(\$4,725.00)				
		MaterialCredit		19	Dec 2, 2025	SYSTEM	\$2,362.50		
				20	Dec 16, 2025	SYSTEM	\$2,362.50		
- Total			\$4,725.00						



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240517-D12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JCD0121	5007	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	MaterialCredit - Total					\$4,725.00			
	5007 - Total							\$0.00			
	5008	SH-FLAT SHEET	Material		18	Nov 17, 2025	SYSTEM	(\$5,478.47)			
					19	Dec 2, 2025	SYSTEM	(\$5,478.47)			
				- Total					(\$10,956.94)		
				Material - Total					(\$10,956.94)		
				MaterialCredit		19	Dec 2, 2025	SYSTEM	\$5,478.47		
						20	Dec 16, 2025	SYSTEM	\$5,478.47		
					- Total					\$10,956.94	
				MaterialCredit - Total					\$10,956.94		
	5008 - Total							\$0.00			
	5009	SEEDING - COOL SEASON GRASSES	Material		23	Feb 2, 2026	SYSTEM	(\$2,640.00)			
					24	Feb 16, 2026	SYSTEM	(\$2,640.00)			
					24	Feb 16, 2026	SYSTEM	\$2,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user geldmk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					25	Mar 2, 2026	SYSTEM	(\$2,640.00)			
					25	Mar 2, 2026	SYSTEM	\$2,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user geldmk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				- Total					(\$2,640.00)		
				Material - Total					(\$2,640.00)		
				MaterialCredit		24	Feb 16, 2026	SYSTEM	\$2,640.00		
						- Total					\$2,640.00
				MaterialCredit - Total					\$2,640.00		
	5009 - Total							\$0.00			
JCD0121 - Total								(\$216.54)			
Overall - Total								(\$216.54)			



Contract Adjustments for Contract - 240517-D12

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
14	JCD0121	Liquidated Damage		(\$55,350.00)	100	September 16, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged both amounts listed above for a daily total of \$6,150.00 per day. September 3rd - September 5th, September 8th - September 12th and September 15th. Total amount equals 9 days x \$6,150.00 = \$55,350.00
14 - Total				(\$55,350.00)				
15	JCD0121	Liquidated Damage		(\$8,250.00)	100	October 2, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged Contract Administrative Costs listed above for a daily total of \$750.00 per day. September 16th - September 19th, September 22nd - September 26th and September 29th - September 30th, 2025. Total amount equals 11 days x \$750.00 = \$8,250.00
15 - Total				(\$8,250.00)				
16	JCD0121	Liquidated Damage		(\$8,250.00)	100	October 16, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged Contract Administrative Costs listed above for a daily total of \$750.00 per day. October 1st - October 3rd, October 6th - October 10th and October 13th - October 15th, 2025. Total amount equals 11 days x \$750.00 = \$8,250.00
16 - Total				(\$8,250.00)				
17	JCD0121	Liquidated Damage	OTHR	\$3,750.00	100	November 3, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following charged dates on Estimate No. 14 were removed from the contract due to Change Order No. 6 changing the Completion Date to September 9th, 2025. Contract Administrative Costs listed above for a daily total of \$750.00 per day. September 3rd - September 5th, and September 8th - September 9th, 2025. Total amount equals 5 days x \$750.00 = \$3,750.00
		Liquidated Damage		(\$10,500.00)	100	November 3, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged Contract Administrative Costs listed above for a daily total of \$750.00 per day. October 16th - October 17th, October 20 - October 24th and October 27th - October 31st, 2025. Total amount equals 14 days x \$750.00 = \$10,500.00
		Other Contract Adjustment	RUC	\$27,000.00	100	November 3, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following charged dates on Estimate No. 14 were removed from the contract due to Change Order No. 6 changing the Completion Date to September 9th, 2025. Daily Road User Costs listed above for a daily total of \$5,400.00 per day. September 3rd - September 5th, and September 8th - September 9th, 2025. Total amount equals 5 days x \$5,400.00 = \$27,000.00.
17 - Total				\$20,250.00				
18	JCD0121	Liquidated Damage		(\$6,750.00)	100	November 17, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged Contract Administrative Costs listed above for a daily total of \$750.00 per day. November 3rd - November 7th, November 10th, and November 12th - November 14th, 2025. Total amount equals 9 days x \$750.00 = -\$6,750.00. November 11th, 2025, was not charged due to Veteran's Day Holiday which is a Holiday established by Missouri Law.
18 - Total				(\$6,750.00)				
19	JCD0121	Liquidated Damage		(\$7,500.00)	100	December 2, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged Contract Administrative Costs listed above for a daily total of \$750.00 per day. November 17th - November 21st, November 24th - November 26th, November 28th and December 1st, 2025. Total amount equals 10 days x \$750.00 = -\$7,500.00. November 27th, 2025, was not charged due to Thanksgiving Holiday which is a Holiday established by Missouri Law.
19 - Total				(\$7,500.00)				
20	JCD0121	Liquidated Damage		(\$6,750.00)	100	December 16, 2025	geldmk1	AS Per JSP B Contract Liquidated Damages section 2.1 and 3.0. Daily Road User Cost is \$5,400.00 per day and Contract Administrative Costs of \$750.00 per day. The following dates were charged Contract Administrative Costs listed above for a daily total of \$750.00 per day. December 2nd - December 5th, 2025, and December 8th - December 12th, 2025. Total amount equals 9 days x \$750.00 = -\$6,750.00.
20 - Total				(\$6,750.00)				
23	JCD0121	Liquidated Damage		\$1,500.00	100	February 2, 2026	geldmk1	This is to correct an error on Estimate 17. The following weekend dates were originally charged liquidated damages. 10-18 and 10-19-2025. This adjustment will give back the two dates that were accidentally charged \$750.00 per day x 2 days = \$1,500.00
23 - Total				\$1,500.00				
29	JCD0121	Other Contract Adjustment	RUC	(\$9,200.00)	100	May 1, 2026	geldmk1	Road User Costs were changed on Change Order No. 10 to more accurately reflect the Average Annual Daily Traffic (AADT) throughout the project. Per Change Order Road user Costs will be \$2,300.00 per day = \$2,300.00 x 4 days = \$9,200.00
		Other Contract Adjustment	RUC	\$21,600.00	100	May 1, 2026	geldmk1	Road User Costs were changed from \$5,400.00 to \$2,300.00 per day on Change Order 10 to more accurately reflect the Average Annual Daily Traffic (AADT) throughout the project. This change reflects the Road user Costs that were applied on Estimate 14. \$5,400.00 per day x 4 days = \$21,600.00.
29 - Total				\$12,400.00				
31	JCD0121	Liquidated Damage		(\$49,500.00)	100	August 13, 2026	bowmaa2	This adjustment is to apply the Contract Administrative Cost Liquidated Damages for the period of September 10th through December 12th excluding weekends both dates inclusive as established by law. \$750.00 x 66 = \$49,500.00. This adjustment replaces other previous adjustments to correct the documentation.
		Liquidated		\$98,100.00	100	August 13,	bowmaa2	Liquidated damages were previously assessed under the wrong type. This adjustment is to



Contract Adjustments for Contract - 240517-D12

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
31	JCD0121	Damage				2026		zero those previous adjustments.
		Other Contract Adjustment	RUC	(\$39,400.00)	100	August 13, 2026	bowmaa2	Liquidated damages related to the Road User Costs were previously assessed under the wrong type. This adjustment is to zero those previous adjustments.
		Other Contract Adjustment	RUC	(\$9,200.00)	100	August 13, 2026	bowmaa2	Road User Costs were changed on Change Order No. 10 to more accurately reflect the Average Annual Daily Traffic (AADT) throughout the project. Per Change Order Road user Costs will be \$2,300.00 per day = \$2,300.00 x 4 days = \$9,200.00. This contract adjustment replaces other previous adjustments to correct the documentation.
31 - Total				\$0.00				
Overall - Total				(\$58,700.00)				