



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 3, 2024

Progress Estimate Number 6	Contract ID 240517-F01 Prime Contractor R. V. Wagner, Inc.	Pay Period Start October 16, 2024 Pay Period End November 1, 2024	Original Contract Amount \$170,471.50 Net Change Order Amount \$5,946.80 Current Contract Amount \$176,418.30
--------------------------------------	---	--	--

Approval Date		By User
November 4, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	schirj1
November 4, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	amburs1
November 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2024	October 1, 2024	October 1, 2024	96.48%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	July 8, 2024	July 8, 2024	
Open to Traffic Date			
Work Began Date	August 5, 2024	August 5, 2024	

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
240517-F01			
Total Posted Items Pay	\$5,286.00	\$164,917.30	\$170,203.30
Gross Item Adjustments	\$7,144.68	(\$7,150.15)	(\$5.47)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$12,430.68	\$157,767.15	\$170,197.83

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6I2339	0110	6079902	MISC.REMOVABLE LOCKING BOLLARDS	EA	\$1,300.000	3	\$3,900.00
	5001	6071012A	CHAIN-LINK FENCE (60 IN.)	LF	\$42.000	33	\$1,386.00
Project J6I2339 - Total							\$5,286.00
Overall - Total							\$5,286.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I2339	0050	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.97000 - 15.00000, 'is applied (if non-zero).	4	\$14.97	\$59.88
	0070	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',106.00000 - 106.00000, 'is applied (if non-zero).	2.3	\$106.00	\$243.80
	0100	DRIVE GATE (CHAIN-LINK)	Material			-2	\$4,600.00	(\$9,200.00)
	0100	DRIVE GATE (CHAIN-LINK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1	2	\$4,600.00	\$9,200.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 3, 2024

Progress Estimate Number 6		Contract ID 240517-F01	Pay Period Start October 16, 2024	Original Contract Amount \$170,471.50				
		Prime Contractor R. V. Wagner, Inc.	Pay Period End November 1, 2024	Net Change Order Amount \$5,946.80				
				Current Contract Amount \$176,418.30				
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I2339					overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	0130	TRUNCATED DOMES	Material			-24	\$35.00	(\$840.00)
	0130	TRUNCATED DOMES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	24	\$35.00	\$840.00
	0140	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',330.00000 - 330.00000, 'is applied (if non-zero).	6	\$330.00	\$1,980.00
	0220	TURF TYPE TALL FESCUE SODDING	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',33.00000 - 33.00000, 'is applied (if non-zero).	142	\$33.00	\$4,686.00
	0260	SILT FENCE	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.00000 - 7.00000, 'is applied (if non-zero).	25	\$7.00	\$175.00
	5001	CHAIN-LINK FENCE (60 IN.)	Material			-33	\$42.00	(\$1,386.00)
	5001	CHAIN-LINK FENCE (60 IN.)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.	33	\$42.00	\$1,386.00
Total								\$7,144.68



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J612339	I-170-5 (268)	Access road and ADA improvements	I-170	ST LOUIS	from Francis Place to City Water Mains in Clayton

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J612339	Posted Item Pay	\$5,286.00	\$164,917.30	\$170,203.30
	Gross Item Adjustments	\$7,144.68	(\$7,150.15)	(\$5.47)
	Gross Item Pay	\$12,430.68	\$157,767.15	\$170,197.83
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 6, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I2339, Item 6071012A, Project Item Line Number 5001, Material Set 6071012A96, Material 1043FMCLFBAC60 - Chain Link Fence Fabric Alum Coated 60", Acceptance Action Generic 1043FMCLFBAC60 is insufficient.	Item recently installed - awaiting paperwork from contractor	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I2339, Item 6071040, Project Item Line Number 0100, Material Set 607104096, Material 1043FMCLGD - Chain Link Fence Drive Gate, Acceptance Action Generic 1043FMCLGD is insufficient.	Item recently installed - awaiting paperwork from contractor	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I2339, Item 6081012, Project Item Line Number 0130, Material Set 608101296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Information received - needs to be entered into system	schirj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
240517-F01	J6I2339	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$22,800.00	\$22,800.00		
		0001	0020	2063000	CLASS 3 EXCAVATION	14.00	0.00	14.00	CUYD	14.00	\$270.00	\$3,780.00		
		0001	0030	2063500	CULVERT CLEANOUT	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00		
		0001	0040	2071000	LINEAR GRADING CLASS 1	1.60	0.00	1.60	STA	1.60	\$1,900.00	\$3,040.00		
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	234.00	4.00	238.00	SQYD	238.00	\$15.00	\$3,570.00		
		0001	0060	4039910	MISC.TYPE "C" ASPHALTIC CONCRETE	0.40	0.00	0.40	TONS	0.00	\$4,800.00	\$0.00		
		0001	0070	5029905	MISC.CONCRETE PAVEMENT (8 IN. NON-REINF)	233.50	2.30	235.80	SQYD	235.80	\$106.00	\$24,994.80		
		0001	0080	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$800.00	\$800.00		
		0001	0090	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	1.00	\$1,800.00	\$1,800.00		
		0001	0100	6071040	DRIVE GATE (CHAIN-LINK)	2.00	0.00	2.00	EA	2.00	\$4,600.00	\$9,200.00		
		0001	0110	6079902	MISC.REMOVABLE LOCKING BOLLARDS	3.00	0.00	3.00	EA	3.00	\$1,300.00	\$3,900.00		
		0001	0120	6079903	MISC.WOODEN FENCE (72 IN.)	110.00	-13.00	97.00	LF	97.00	\$138.00	\$13,386.00		
		0001	0130	6081012	TRUNCATED DOMES	34.00	-10.00	24.00	SQFT	24.00	\$35.00	\$840.00		
		0001	0140	6089903	MISC.HANDRAIL WITH BALUSTERS	19.00	6.00	25.00	LF	25.00	\$330.00	\$8,250.00		
		0001	0150	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	1.00	0.00	1.00	EA	1.00	\$2,700.00	\$2,700.00		
		0001	0160	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$4,100.00	\$3,895.00		
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$11,700.00	\$11,700.00		
		0001	0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,600.00	\$2,600.00		
		0001	0190	7209904	MISC.MODULAR BLOCK RETAINING WALL	119.00	0.00	119.00	SQFT	119.00	\$170.00	\$20,230.00		
		0001	0200	7261024	24 IN. PIPE GROUP A	11.00	0.00	11.00	LF	11.00	\$290.00	\$3,190.00		
		0001	0210	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	4.00	0.00	4.00	FT	4.00	\$985.00	\$3,940.00		
		0001	0220	8031000A	TURF TYPE TALL FESCUE SODDING	128.00	142.00	270.00	SQYD	270.00	\$33.00	\$8,910.00		
		0001	0230	8061007A	CURB INLET CHECK	1.00	0.00	1.00	EA	1.00	\$137.00	\$137.00		
		0001	0240	8061016	SEDIMENT REMOVAL	3.00	0.00	3.00	CUYD	0.00	\$30.00	\$0.00		
		0001	0250	8061017	TEMPORARY SEEDING	0.20	-0.20	0.00	ACRE	0.00	\$2,200.00	\$0.00		
		0001	0260	8061019	SILT FENCE	215.00	25.00	240.00	LF	240.00	\$7.00	\$1,680.00		
		0020	0270	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	140.00	0.00	140.00	LF	140.00	\$4.70	\$658.00		
		0020	0280	9015010	TRENCHING TYPE I	140.00	0.00	140.00	LF	140.00	\$15.00	\$2,100.00		
		0020	0290	9016110	PULL BOX, PREFORMED CLASS 1	1.00	0.00	1.00	EA	1.00	\$2,175.00	\$2,175.00		
		0020	0300	9017008	CABLE, 8 AWG 1 CONDUCTOR	340.00	0.00	340.00	LF	340.00	\$1.65	\$561.00		
		0020	0310	9017208	WIRE, 8 AWG, BARE NEUTRAL	170.00	0.00	170.00	LF	170.00	\$1.65	\$280.50		
		0020	0320	9019902	MISC.INSTALL LIGHT POLE	1.00	0.00	1.00	EA	1.00	\$4,600.00	\$4,600.00		
		0020	0330	9019902	MISC.INSTALL PULL BOX	1.00	0.00	1.00	EA	1.00	\$1,500.00	\$1,500.00		
		0020	0340	9019902	MISC.REMOVE AND RESET LIGHT POLE	1.00	0.00	1.00	EA	1.00	\$1,600.00	\$1,600.00		
		0001	5001	6071012A	CHAIN-LINK FENCE (60 IN.)	0.00	33.00	33.00	LF	33.00	\$42.00	\$1,386.00		
		Project J6I2339 - Total Value Posted to Date as of Report Generated Date												\$170,203.30
		240517-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$170,203.30



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6I2339

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0110	6079902	MISC. FENCING	10/31/24	10/31/24	3.00	EA	At the entrance to the walkway		LT/RT	0+22		
5001	6071012A	CHAIN-LINK FENCE (60 IN.)	9/25/24	10/31/24	33.00	LF	North side of path	1+43	LT	1+79	LT	Tying into existing fence and north side of tunnel behind parcel 1

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 240517-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J612339	0050	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Overrun	Overrun	4	Oct 1, 2024	SYSTEM	(\$56.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					5	Oct 16, 2024	SYSTEM	(\$2.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					6	Nov 3, 2024	SYSTEM	\$59.88	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.97000 - 15.00000, 'is applied (if non-zero).			
			Overrun - Total								\$0.00	
			Overrun - Total								\$0.00	
			Price FUEL					2	Sep 3, 2024	SYSTEM	(\$1.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								3	Sep 16, 2024	SYSTEM	(\$3.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								4	Oct 1, 2024	SYSTEM	(\$0.96)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								5	Oct 16, 2024	SYSTEM	(\$0.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total				
			Price FUEL - Total								(\$5.47)	
			0050 - Total								(\$5.47)	
			0070		MISC.	Overrun	Overrun	4	Oct 1, 2024	SYSTEM	(\$243.80)	
								6	Nov 3, 2024	SYSTEM	\$243.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',106.00000 - 106.00000, 'is applied (if non-zero).
						Overrun - Total						
Overrun - Total								\$0.00				
0070 - Total								\$0.00				
0080		WATER - UTILITY ITEM	Material		4	Oct 1, 2024	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jimenj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	Oct 1, 2024	SYSTEM	(\$800.00)				
			- Total								\$0.00	
Material - Total								\$0.00				
0080 - Total								\$0.00				
0090		PIPE COLLAR, TYPE A	Material		3	Sep 16, 2024	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jimenj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					3	Sep 16, 2024	SYSTEM	(\$1,800.00)				
			- Total								\$0.00	
Material - Total								\$0.00				
0090 - Total								\$0.00				
0100		DRIVE GATE (CHAIN-LINK)	Material		4	Oct 1, 2024	SYSTEM	\$9,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jimenj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					4	Oct 1, 2024	SYSTEM	(\$9,200.00)				
					5	Oct 16, 2024	SYSTEM	\$9,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jimenj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					5	Oct 16, 2024	SYSTEM	(\$9,200.00)				
					6	Nov 4, 2024	SYSTEM	\$9,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					6	Nov 3, 2024	SYSTEM	(\$9,200.00)				



Line Item Adjustments by Estimate

Contract ID: 240517-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J612339	0100	DRIVE GATE (CHAIN-LINK)	Material	- Total				\$0.00		
				Material - Total				\$0.00		
				0100 - Total				\$0.00		
	0130	TRUNCATED DOMES	Material		4	Oct 1, 2024	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jimelj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					4	Oct 1, 2024	SYSTEM	(\$840.00)		
					5	Oct 16, 2024	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jimelj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					5	Oct 16, 2024	SYSTEM	(\$840.00)		
					6	Nov 4, 2024	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					6	Nov 3, 2024	SYSTEM	(\$840.00)		
					- Total				\$0.00	
	Material - Total				\$0.00					
	0130 - Total				\$0.00					
	0140	MISC. CONCRETE	Overrun	Overrun	4	Oct 1, 2024	SYSTEM	(\$1,980.00)		
					6	Nov 3, 2024	SYSTEM	\$1,980.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',330.00000 - 330.00000', is applied (if non-zero).	
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
	0140 - Total				\$0.00					
	0190	MISC.	Material		3	Sep 16, 2024	SYSTEM	\$20,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jimelj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	Sep 16, 2024	SYSTEM	(\$20,230.00)		
					- Total				\$0.00	
	Material - Total				\$0.00					
	0190 - Total				\$0.00					
	0220	TURF TYPE TALL FESCUE SODDING	Overrun	Overrun	5	Oct 16, 2024	SYSTEM	(\$4,686.00)		
					6	Nov 3, 2024	SYSTEM	\$4,686.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',33.00000 - 33.00000', is applied (if non-zero).	
					Overrun - Total				\$0.00	
Overrun - Total					\$0.00					
0220 - Total				\$0.00						
0230	CURB INLET CHECK	Material		1	Aug 16, 2024	SYSTEM	\$137.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				1	Aug 16, 2024	SYSTEM	(\$137.00)			
				2	Sep 3, 2024	SYSTEM	\$137.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				2	Sep 3, 2024	SYSTEM	(\$137.00)			
				3	Sep 16, 2024	SYSTEM	\$137.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jimelj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				3	Sep 16, 2024	SYSTEM	(\$137.00)			



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 240517-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J612339	0230	CURB INLET CHECK	Material		4	Oct 1, 2024	SYSTEM	\$137.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jimenj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					4	Oct 1, 2024	SYSTEM	(\$137.00)						
					5	Oct 16, 2024	SYSTEM	\$137.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jimenj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					5	Oct 16, 2024	SYSTEM	(\$137.00)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	0230 - Total								\$0.00					
	0260	SILT FENCE	Material			1	Aug 16, 2024	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.				
						1	Aug 16, 2024	SYSTEM	(\$1,680.00)					
						2	Sep 3, 2024	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.				
						2	Sep 3, 2024	SYSTEM	(\$1,680.00)					
						3	Sep 16, 2024	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jimenj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
						3	Sep 16, 2024	SYSTEM	(\$1,680.00)					
						4	Oct 1, 2024	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jimenj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
						4	Oct 1, 2024	SYSTEM	(\$1,680.00)					
- Total								\$0.00						
Material - Total								\$0.00						
							Overrun	Overrun	1	Aug 16, 2024	SYSTEM	(\$175.00)		
				6	Nov 3, 2024	SYSTEM	\$175.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '7.00000 - 7.00000, 'is applied (if non-zero).						
Overrun - Total								\$0.00						
Overrun - Total								\$0.00						
0260 - Total								\$0.00						
0320	MISC. HIGHWAY LIGHTING	Material			4	Oct 1, 2024	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jimenj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					4	Oct 1, 2024	SYSTEM	(\$4,600.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0320 - Total								\$0.00						
0330	MISC. HIGHWAY LIGHTING	Material			4	Oct 1, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jimenj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					4	Oct 1, 2024	SYSTEM	(\$1,500.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0330 - Total								\$0.00						
0340	MISC.	Material			1	Aug 16,	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 240517-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I2339	0340	HIGHWAY LIGHTING	Material			2024			Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					1	Aug 16, 2024	SYSTEM	(\$800.00)						
					2	Sep 3, 2024	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					2	Sep 3, 2024	SYSTEM	(\$800.00)						
					3	Sep 16, 2024	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jimenj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					3	Sep 16, 2024	SYSTEM	(\$800.00)						
					4	Oct 1, 2024	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jimenj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					4	Oct 1, 2024	SYSTEM	(\$1,600.00)						
					5	Oct 16, 2024	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jimenj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					5	Oct 16, 2024	SYSTEM	(\$1,600.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0340 - Total								\$0.00	
J6I2339	5001	CHAIN-LINK FENCE (60 IN.)	Material		6	Nov 3, 2024	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Nov 3, 2024	SYSTEM	(\$1,386.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
5001 - Total								\$0.00						
J6I2339 - Total								(\$5.47)						
Overall - Total								(\$5.47)						



Contract Adjustments for Contract - 240517-F01

There are no contract adjustments to display for this contract.