



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 3, 2024

Pay Estimate Created Date: October 1, 2024

Progress Estimate Number 2	Contract ID 240517-F05 Prime Contractor Raineri Construction, LLC	Pay Period Start August 16, 2024 Pay Period End September 30, 2024	Original Contract Amount \$1,155,735.45 Net Change Order Amount \$0.00 Current Contract Amount \$1,155,735.45
--------------------------------------	--	---	--

Approval Date		By User
October 1, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	amburs1
October 1, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	amburs1
October 2, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2026	June 30, 2026		10.06%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	June 26, 2024	June 26, 2024	
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	July 8, 2024	July 8, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
240517-F05			
Total Posted Items Pay	\$105,323.16	\$10,988.00	\$116,311.16
Gross Item Adjustments	(\$32,836.45)	\$0.00	(\$32,836.45)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$72,486.71	\$10,988.00	\$83,474.71

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3510B	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$97,408.300	0.05	\$4,870.42
	0020	2079909	MISC.LINEAR GRADING, CLASS 2 - MODIFIED	STA	\$1,345.140	0.7	\$941.60
	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$11.300	296.5	\$3,350.45
	0040	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	SQYD	\$104.560	296.5	\$31,002.04
	0050	6039902	WATER	EA	\$275.000	1	\$275.00
	0150	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	LF	\$88.680	17	\$1,507.56
	0160	6169901	MISC.TRAFFIC CONTROL	LS	\$35,553.600	0.5	\$17,776.80
	0171	6181000	MOBILIZATION	LS	\$180,971.540	0.25	\$45,242.89
	0310	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	LF	\$29.700	12	\$356.40
Project J6P3510B - Total							\$105,323.16
Overall - Total							\$105,323.16

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6P3510B	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	91.6	(\$0.03)	(\$2.76)
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	204.9	(\$0.03)	(\$6.18)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 3, 2024

Pay Estimate Created Date: October 1, 2024

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 2		Contract ID 240517-F05 Prime Contractor Raineri Construction, LLC		Pay Period Start August 16, 2024 Pay Period End September 30, 2024		Original Contract Amount \$1,155,735.45 Net Change Order Amount \$0.00 Current Contract Amount \$1,155,735.45		
J6P3510B	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-296.5	\$11.30	(\$3,350.45)
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user litzam overriding Payment Estimate Exception 1 on the current Payment Estimate.	296.5	\$11.30	\$3,350.45
	0040	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	91.6	(\$0.14)	(\$13.26)
	0040	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	204.9	(\$0.14)	(\$29.65)
	0040	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	Material			-296.5	\$104.56	(\$31,002.04)
	0050	WATER	Material			-1	\$275.00	(\$275.00)
	0150	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-17	\$88.68	(\$1,507.56)
Total								(\$32,836.45)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 3, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3510B	FAS S503(95)	ADA and signal improvements	Various	ST LOUIS	at various locations in the St. Louis District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6P3510B	Posted Item Pay	\$105,323.16	\$10,988.00	\$116,311.16
	Gross Item Adjustments	(\$32,836.45)	\$0.00	(\$32,836.45)
	Gross Item Pay	\$72,486.71	\$10,988.00	\$83,474.71
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 3, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6P3510B, Item 3040504, Project Item Line Number 0030, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	The project started during this last estimate period. Working with TSI (Testing Co.), Prime Contractor - Raineri Const. and MoDOT to complete the paperwork and sample ID's. Waiting on TSI to upload test results	litzam	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3510B, Item 3040504, Project Item Line Number 0030, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	The project started during this last estimate period. Working with TSI (Testing Co.), Prime Contractor - Raineri Const. and MoDOT to complete the paperwork and sample ID's. Waiting on TSI to upload test results	litzam	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3510B, Item 5021310, Project Item Line Number 0040, Material Set 502131096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	The project started during this last estimate period. Working with TSI (Testing Co.), Prime Contractor - Raineri Const. and MoDOT to complete the paperwork and sample ID's. Waiting on test results for the 28-day cylinder breaks.	litzam	Unresolved
Estimate Exception Type: Insufficient Materials: Project J6P3510B, Item 5021310, Project Item Line Number 0040, Material Set 502131096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	The project started during this last estimate period. Working with TSI (Testing Co.), Prime Contractor - Raineri Const. and MoDOT to complete the paperwork and sample ID's. Waiting on test results for the 28-day cylinder breaks.	litzam	Unresolved
Estimate Exception Type: Insufficient Materials: Project J6P3510B, Item 5021310, Project Item Line Number 0040, Material Set 502131096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA 10 in. is insufficient.	The project started during this last estimate period. Working with TSI (Testing Co.), Prime Contractor - Raineri Const. and MoDOT to complete the paperwork and sample ID's. Waiting on test results for the 28-day cylinder breaks.	litzam	Unresolved
Estimate Exception Type: Insufficient Materials: Project J6P3510B, Item 5021310, Project Item Line Number 0040, Material Set 502131096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	The project started during this last estimate period. Working with TSI (Testing Co.), Prime Contractor - Raineri Const. and MoDOT to complete the paperwork and sample ID's. Waiting on test results for the 28-day cylinder breaks.	litzam	Unresolved
Estimate Exception Type: Insufficient Materials: Project J6P3510B, Item 6039902, Project Item Line Number 0050, Material Set 603990296, Material 0603WL - Material for Waterline, Acceptance Action Generic 0603WL is insufficient.	Working with Materials to change the acceptance requirements. The valve only required an adjustment.	litzam	Unresolved
Estimate Exception Type: Insufficient Materials: Project J6P3510B, Item 6092011, Project Item Line Number 0150, Material Set 609201196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	The project started during this last estimate period. Working with TSI (Testing Co.), Prime Contractor - Raineri Const. and MoDOT to complete the paperwork and sample ID's. Waiting on test results for the 28-day cylinder breaks.	litzam	Unresolved



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 3, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-F05	J6P3510B	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.05	\$97,408.30	\$4,870.42
		0001	0020	2079909	MISC.LINEAR GRADING, CLASS 2 - MODIFIED	21.00	0.00	21.00	STA	0.70	\$1,345.14	\$941.60
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,734.00	0.00	1,734.00	SQYD	296.50	\$11.30	\$3,350.45
		0001	0040	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	718.10	0.00	718.10	SQYD	296.50	\$104.56	\$31,002.04
		0001	0050	6039902	WATER	2.00	0.00	2.00	EA	1.00	\$275.00	\$275.00
		0001	0060	6081012	TRUNCATED DOMES	878.00	0.00	878.00	SQFT	0.00	\$22.00	\$0.00
		0001	0070	6083006	6 IN. CONCRETE MEDIAN STRIP	19.60	0.00	19.60	SQYD	0.00	\$317.23	\$0.00
		0001	0080	6085008	PAVED APPROACH, 8 IN.	392.60	0.00	392.60	SQYD	0.00	\$91.83	\$0.00
		0001	0090	6086004	CONCRETE SIDEWALK, 4 IN.	394.80	0.00	394.80	SQYD	0.00	\$148.38	\$0.00
		0001	0100	6086007	CONCRETE SIDEWALK, 7 IN.	165.90	0.00	165.90	SQYD	0.00	\$165.21	\$0.00
		0001	0110	6089902	MISC.CONCRETE CURB RAMP	27.00	0.00	27.00	EA	0.00	\$2,722.17	\$0.00
		0001	0120	6089902	MISC.CONCRETE CURB RAMP - DECORATIVE CONCRETE	45.00	0.00	45.00	EA	0.00	\$2,970.38	\$0.00
		0001	0130	6089905	MISC.CONCRETE SIDEWALK, 4 IN. - DECORATIVE CONCRETE	43.00	0.00	43.00	SQYD	0.00	\$257.97	\$0.00
		0001	0140	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	13.00	0.00	13.00	LF	0.00	\$742.67	\$0.00
		0001	0150	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	26.00	0.00	26.00	LF	17.00	\$88.68	\$1,507.56
		0001	0160	6169901	MISC.TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$35,553.60	\$17,776.80
		0001	0170	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$191,959.54	\$0.00
		0001	0171	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.25	\$180,971.54	\$45,242.88
		0001	0180	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	398.00	0.00	398.00	LF	0.00	\$37.80	\$0.00
		0001	0190	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	148.00	0.00	148.00	EA	0.00	\$302.40	\$0.00
		0001	0200	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	133.00	0.00	133.00	EA	0.00	\$113.40	\$0.00
		0001	0210	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,179.00	0.00	2,179.00	LF	0.00	\$3.02	\$0.00
		0001	0220	6207001	PAVEMENT MARKING REMOVAL	3,130.00	0.00	3,130.00	LF	0.00	\$2.27	\$0.00
		0001	0230	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$12,096.00	\$0.00
		0001	0240	6229903	MISC.SIDEWALK EDGE GRINDING	38.00	0.00	38.00	LF	0.00	\$89.27	\$0.00
		0001	0250	8031000A	TURF TYPE TALL FESCUE SODDING	484.00	0.00	484.00	SQYD	0.00	\$16.20	\$0.00
		0001	0260	8061007A	CURB INLET CHECK	31.00	0.00	31.00	EA	0.00	\$135.00	\$0.00
		0001	0270	8061016	SEDIMENT REMOVAL	19.00	0.00	19.00	CUYD	0.00	\$95.87	\$0.00
		0001	0280	8061019	SILT FENCE	1,738.00	0.00	1,738.00	LF	0.00	\$5.40	\$0.00
		0030	0290	9022708	POST, SIGNAL 8 FT.	2.00	0.00	2.00	EA	0.00	\$1,399.68	\$0.00
		0030	0300	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	70.00	0.00	70.00	LF	0.00	\$16.20	\$0.00
		0030	0310	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	84.00	0.00	84.00	LF	12.00	\$29.70	\$356.40
		0030	0320	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	35.00	0.00	35.00	LF	0.00	\$91.03	\$0.00
		0030	0330	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	64.00	0.00	64.00	LF	0.00	\$146.88	\$0.00
		0030	0340	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	100.00	0.00	100.00	LF	0.00	\$149.04	\$0.00
		0030	0350	9028308	CABLE, 16 AWG 2 CONDUCTOR	3,250.00	0.00	3,250.00	LF	0.00	\$1.62	\$0.00
		0030	0360	9028500	CABLE, LOOP DETECTOR, IN DUCT	3,290.00	0.00	3,290.00	LF	0.00	\$7.56	\$0.00
		0030	0370	9029100	BASE, CONCRETE	0.90	0.00	0.90	CUYD	0.00	\$43,338.24	\$0.00
		0030	0380	9029902	MISC.ADJUST PULL BOX TO GRADE	1.00	0.00	1.00	EA	0.00	\$995.76	\$0.00
		0030	0390	9029902	MISC.AUDIBLE PEDESTRIAN PUSHBUTTON AND SIGNING WITH VERBAL WALK MESSAGE	27.00	0.00	27.00	EA	0.00	\$1,274.40	\$0.00
		0030	0400	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	4.00	0.00	4.00	EA	0.00	\$788.40	\$0.00
		0030	0410	9029902	MISC.LED BLANKOUT SIGN	2.00	0.00	2.00	EA	0.00	\$6,424.92	\$0.00
		0030	0420	9029902	MISC.PEDESTRIAN PUSHBUTTON EXTENSION	3.00	0.00	3.00	EA	0.00	\$294.84	\$0.00
0030	0430	9029902	MISC.PEDESTRIAN PUSHBUTTON STANCHION, 4 FT	16.00	0.00	16.00	EA	0.00	\$1,051.92	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 3, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-F05	J6P3510B	0030	0440	9029902	MISC.REMOVE AND REPLACE CONC. PULL BOX W/PREFORMED CLASS 2 PULL BOX	2.00	0.00	2.00	EA	0.00	\$3,345.84	\$0.00
		0040	0450	9031010	CONCRETE FOOTINGS, EMBEDDED	4.00	0.00	4.00	CUYD	0.00	\$1,870.85	\$0.00
		0040	0460	9031280	2.5 IN. PSST POST - 12 GA.	17.00	0.00	17.00	LF	0.00	\$54.84	\$0.00
		0040	0470	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	1.00	0.00	1.00	EA	0.00	\$357.37	\$0.00
		0040	0480	9035069A	SHF-FLAT SHEET FLUORESCENT	90.00	0.00	90.00	SQFT	0.00	\$38.12	\$0.00
		0040	0490	9039902	MISC.REMOVE AND RELOCATE EXISTING GROUND MOUNTED SIGN	11.00	0.00	11.00	EA	0.00	\$1,016.02	\$0.00
		0001	5001	6189901	MISC.Misc. Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$10,988.00	\$10,988.00
Project J6P3510B - Total Value Posted to Date as of Report Generated Date											\$116,311.15	
240517-F05 Overall - Total Value Posted to Date as of Report Generated Date											\$116,311.15	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 3, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3510B

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	9/19/24	9/23/24	0.05	LS	Hollowbrook Dr. at S Old Hwy 94	10+00	LT.	11+56	LT.	
0020	2079909	MISC. GRADING	9/19/24	9/23/24	0.20	STA	Middle section of Hollowbrook Dr. entrance, 15 Ft. each side of centerline.	10+90	LT	11+20	LT.	
			9/30/24	10/1/24	0.40	STA	Hollowbrook Dr	10+00	LT	11+56	LT	
			10/1/24	0.10	STA	Lt of Centerline along Clay St.	41+88	42+00			Lt of Centerline along Clay St.	
0030	3040504	TYPE 5 AGGREGATE FOR BASE	9/20/24	9/23/24	91.60	SQYD	Middle section of entrance to Hollowbrook Dr.	10+85	LT.	11+15	LT.	
			9/30/24	10/1/24	204.90	SQYD	Hollowbrook Dr	10+45	LT	11+30	LT	
0040	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED)	9/20/24	9/23/24	91.60	SQYD	Middle section of entrance to Hollowbrook Dr.	10+85	LT.	11+15	LT.	
			9/30/24	10/1/24	204.90	SQYD	Hollowbrook Dr	10+45	LT	11+30	LT	
0050	6039902	WATER - UTILITY ITEM	9/30/24	10/1/24	1.00	EA	Hollowbrook Dr. at S Old Rte. 94	11+39				
0150	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	9/20/24	9/23/24	17.00	LF	Middle section of entrance to Hollowbrook Dr.	10+85	LT.	11+15	LT.	
0160	6169901	MISC.	9/30/24	10/1/24	0.50	LS	Various locations.	1+00				
0171	6181000	MOBILIZATION	9/30/24	10/1/24	0.25	LS	Various Locations	1+00				
0310	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	9/30/24	10/1/24	12.00	LF	Lt - Outer I-70 Clay St. Ex PB 2 to Post 2	41+91				

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 240517-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6P3510B	0030	TYPE 5 AGGREGATE FOR BASE	Material		2	Oct 1, 2024	SYSTEM	\$3,350.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user litzam overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	Oct 1, 2024	SYSTEM	(\$3,350.45)				
	- Total								\$0.00			
	Material - Total								\$0.00			
				Price FUEL		2	Oct 1, 2024	SYSTEM	(\$8.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
	- Total								(\$8.94)			
	Price FUEL - Total								(\$8.94)			
	0030 - Total								(\$8.94)			
	0040	CONCRETE PAVEMENT (10 IN. NON-REINFORCED)	Material		2	Oct 1, 2024	SYSTEM	(\$31,002.04)				
					- Total							
			Material - Total								(\$31,002.04)	
						Price FUEL		2	Oct 1, 2024	SYSTEM	(\$42.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total								(\$42.91)	
	Price FUEL - Total								(\$42.91)			
	0040 - Total								(\$31,044.95)			
0050	WATER - UTILITY ITEM	Material		2	Oct 1, 2024	SYSTEM	(\$275.00)					
				- Total								(\$275.00)
		Material - Total								(\$275.00)		
0050 - Total								(\$275.00)				
0150	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		2	Oct 1, 2024	SYSTEM	(\$1,507.56)					
				- Total								(\$1,507.56)
		Material - Total								(\$1,507.56)		
0150 - Total								(\$1,507.56)				
J6P3510B - Total								(\$32,836.45)				
Overall - Total								(\$32,836.45)				



Contract Adjustments for Contract - 240517-F05

There are no contract adjustments to display for this contract.