



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: June 19, 2026

Final Estimate Number 34	Contract ID Prime Contractor	240517-F07 R. V. Wagner, Inc.	Pay Period Start Pay Period End	June 16, 2026 June 19, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$6,760,534.08 (\$13,442.61) \$6,747,091.47
------------------------------------	---	----------------------------------	--	--------------------------------	---	---

Approval Date					By User
June 19, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				burnwb1
August 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				marsdm1
August 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	February 2, 2026	February 2, 2026	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	June 10, 2026	June 10, 2026	
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	July 8, 2024	July 8, 2024	
Work Began Date	July 29, 2024	July 29, 2024	

Contract Total Pay For Estimate No. 34

		This Estimate	Previous	To Date
240517-F07	Total Posted Items Pay	\$0.00	\$6,747,091.47	\$6,747,091.47
	Gross Item Adjustments	\$0.00	(\$106,174.90)	(\$106,174.90)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$190,232.72	\$190,232.72
			\$6,831,149.29	\$6,831,149.29
Contract Total Payable This Estimate:		\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 20, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3278	FAS S502(73)	Coldmill and resurface, signals and ADA improvements	H	ST LOUIS CITY	from north of Chain of Rocks Drive to Adelaide Avenue
Totals by Job Numbers					
J6S3278			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$6,747,091.47	\$6,747,091.47
	Gross Item Adjustments		\$0.00	(\$106,174.90)	(\$106,174.90)
	Gross Item Pay		\$0.00	\$6,640,916.57	\$6,640,916.57
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$190,232.72	\$190,232.72



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 20, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-F07	J6S3278	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$542,000.00	\$542,000.00
		0001	0020	2079909	MISC.MODIFIED LINEAR GRADING	151.00	0.00	151.00	STA	151.00	\$1,500.00	\$226,500.00
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	66.70	-59.50	7.20	SQYD	7.20	\$10.00	\$72.00
		0001	0040	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	9,994.50	-285.50	9,709.00	TONS	9,709.00	\$176.00	\$1,708,784.00
		0001	0050	4030217	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP190B MIX)	11,266.30	-754.30	10,512.00	TONS	10,512.00	\$119.00	\$1,250,928.00
		0001	0060	4039910	MISC.HIGH TENSILE STRENGTH SYNTHETIC FIBER ASPHALTIC CONCRETE PAVEMENT PG 76-22 (SP125B MIX)	684.60	252.40	937.00	TONS	937.00	\$165.00	\$154,605.00
		0001	0070	4039910	MISC.HIGH TENSILE STRENGTH SYNTHETIC FIBER ASPHALTIC CONCRETE PAVEMENT PG 76-22 (SP190B MIX)	1,397.80	-578.80	819.00	TONS	819.00	\$154.00	\$126,126.00
		0001	0080	4071005	TACK COAT	16,719.00	-63.00	16,656.00	GAL	16,656.00	\$3.85	\$64,125.60
		0001	0090	6039902	WATER	6.00	-4.00	2.00	EA	2.00	\$670.00	\$1,340.00
		0001	0100	6039902	WATER	1.00	-1.00	0.00	EA	0.00	\$975.00	\$0.00
		0001	0110	6039932	GAS	2.00	-2.00	0.00	EA	0.00	\$285.00	\$0.00
		0001	0120	6042010	ADJUSTING MANHOLE	4.00	-3.00	1.00	EA	1.00	\$540.00	\$540.00
		0001	0130	6042020	ADJUSTING BASIN OR INLET	3.00	-3.00	0.00	EA	0.00	\$800.00	\$0.00
		0001	0140	6081012	TRUNCATED DOMES	20.00	-10.00	10.00	SQFT	10.00	\$32.00	\$320.00
		0001	0150	6083006	6 IN. CONCRETE MEDIAN STRIP	981.30	-742.60	238.70	SQYD	238.70	\$100.00	\$23,870.00
		0001	0160	6086004	CONCRETE SIDEWALK, 4 IN.	66.70	-59.50	7.20	SQYD	7.20	\$73.00	\$525.60
		0001	0170	6089902	MISC.ADA CURB RAMP WITH TRUNCATED DOMES	1.00	0.00	1.00	EA	1.00	\$2,400.00	\$2,400.00
		0001	0180	6089905	MISC.CONCRETE CORRUGATED MEDIAN	4,151.10	-55.60	4,095.50	SQYD	4,095.50	\$135.00	\$552,892.50
		0001	0190	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	573.00	-264.00	309.00	LF	309.00	\$37.00	\$11,433.00
		0001	0200	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	2.00	-2.00	0.00	EA	0.00	\$3,900.00	\$0.00
		0001	0210	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$15,400.00	\$15,400.00
		0001	0220	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	536.70	378.50	915.20	SQYD	915.20	\$207.00	\$189,446.40
		0001	0230	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	56.00	0.00	56.00	SQYD	56.00	\$10.00	\$560.00
		0001	0240	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	56.00	-56.00	0.00	SQYD	0.00	\$16.00	\$0.00
		0001	0250	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,351.00	-1,573.20	777.80	LF	777.80	\$7.00	\$5,444.60
		0001	0260	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	633.00	-438.00	195.00	EA	195.00	\$21.00	\$4,095.00
		0001	0270	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	81.00	214.00	295.00	EA	295.00	\$16.00	\$4,720.00
		0001	0280	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	313.00	-107.00	206.00	EA	206.00	\$15.00	\$3,090.00
		0001	0290	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	1.00	3.00	EA	3.00	\$3,300.00	\$9,900.00
		0001	0300	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$98,300.00	\$98,300.00
		0001	0310	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	700.00	-700.00	0.00	LF	0.00	\$28.00	\$0.00
		0001	0320	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$471,000.00	\$471,000.00
		0001	0330	6191000	PAVEMENT EDGE TREATMENT	15,026.00	4,290.00	19,316.00	LF	19,316.00	\$2.50	\$48,290.00
		0001	0340	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	190.00	0.00	190.00	LF	190.00	\$27.50	\$5,225.00
		0001	0350	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	131.00	0.00	131.00	EA	131.00	\$275.00	\$36,025.00
		0001	0360	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$192.50	\$385.00
		0001	0370	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	2.00	0.00	2.00	EA	2.00	\$330.00	\$660.00
		0001	0380	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	4.00	0.00	4.00	EA	4.00	\$990.00	\$3,960.00
		0001	0390	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	31.00	0.00	31.00	EA	31.00	\$55.00	\$1,705.00
		0001	0400	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	32.00	5.00	37.00	EA	37.00	\$16.50	\$610.50
		0001	0410	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	33.00	-33.00	0.00	LF	0.00	\$5.75	\$0.00
		0001	0420	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	44,982.00	1,036.00	46,018.00	LF	46,018.00	\$0.25	\$11,504.50
		0001	0430	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	42,849.00	0.00	42,849.00	LF	42,849.00	\$0.45	\$19,282.05
		0001	0440	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	163.00	0.00	163.00	LF	163.00	\$1.10	\$179.30
		0001	0450	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	173.00	0.00	173.00	LF	173.00	\$4.40	\$761.20
		0001	0460	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	161.00	831.00	992.00	LF	992.00	\$4.40	\$4,364.80



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-F07	J6S3278	0001	0470	6207001	PAVEMENT MARKING REMOVAL	55,518.00	-37,719.40	17,798.60	LF	17,798.60	\$0.30	\$5,339.58
		0001	0480	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	111,036.00	46,001.00	157,037.00	LF	157,037.00	\$0.35	\$54,962.95
		0001	0490	6209902	MISC.CURB REFLECTOR	20.00	-20.00	0.00	EA	0.00	\$11.00	\$0.00
		0001	0500	6209902	MISC.ISLAND TUBULAR MARKERS	14.00	44.00	58.00	EA	58.00	\$165.00	\$9,570.00
		0001	0510	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	103,400.00	-2,210.70	101,189.30	SQYD	101,189.30	\$3.00	\$303,567.90
		0001	0520	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9,878.00	0.00	9,878.00	SQYD	9,878.00	\$4.50	\$44,451.00
		0001	0530	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	8.40	-8.40	0.00	STA	0.00	\$1,320.00	\$0.00
		0001	0540	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$20,350.00	\$20,350.00
		0001	0550	8025006	MULCHING	3.80	0.00	3.80	ACRE	3.80	\$3,025.00	\$11,495.00
		0001	0560	8051000A	SEEDING - COOL SEASON GRASSES	3.80	0.00	3.80	ACRE	3.80	\$3,300.00	\$12,540.00
		0001	0570	8061016	SEDIMENT REMOVAL	154.00	-154.00	0.00	CUYD	0.00	\$50.00	\$0.00
		0001	0580	8061019	SILT FENCE	15,026.00	-15,026.00	0.00	LF	0.00	\$3.80	\$0.00
		0030	0590	9020113	SIGNAL HEAD, TYPE 3T	1.00	0.00	1.00	EA	1.00	\$1,120.00	\$1,120.00
		0030	0600	9020115	SIGNAL HEAD, TYPE 5T	1.00	0.00	1.00	EA	1.00	\$1,365.00	\$1,365.00
		0030	0610	9020123	SIGNAL HEAD, TYPE 33T	1.00	0.00	1.00	EA	1.00	\$1,940.00	\$1,940.00
		0030	0620	9020223	SIGNAL HEAD, TYPE 33S	2.00	0.00	2.00	EA	2.00	\$1,830.00	\$3,660.00
		0030	0630	9020513	SIGNAL HEAD, TYPE 3B	4.00	0.00	4.00	EA	4.00	\$1,360.00	\$5,440.00
		0030	0640	9020514	SIGNAL HEAD, TYPE 4B	3.00	0.00	3.00	EA	3.00	\$1,510.00	\$4,530.00
		0030	0650	9020515	SIGNAL HEAD, TYPE 5B	1.00	0.00	1.00	EA	1.00	\$2,100.00	\$2,100.00
		0030	0660	9020833	SH-FLAT SHEET - SIGNAL SIGN	70.00	0.00	70.00	SQFT	70.00	\$44.00	\$3,080.00
		0030	0670	9020834	SIGNAL SIGN, MOUNTING HARDWARE	10.00	0.00	10.00	EA	10.00	\$93.00	\$930.00
		0030	0680	9022708	POST, SIGNAL 8 FT.	1.00	0.00	1.00	EA	1.00	\$1,160.00	\$1,160.00
		0030	0690	9022715	POST, SIGNAL 15 FT.	2.00	0.00	2.00	EA	2.00	\$1,720.00	\$3,440.00
		0030	0700	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	1.00	\$14,550.00	\$14,550.00
		0030	0710	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	1.00	\$13,400.00	\$13,400.00
		0030	0720	9023355	POST, TYPE B, LONGEST ARM 55 FT.	1.00	0.00	1.00	EA	1.00	\$24,000.00	\$24,000.00
		0030	0730	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	2.00	\$19,000.00	\$38,000.00
		0030	0740	9024944	DETECTOR, VEHICLE INDUCTION LOOP (2 CHANNEL - RACK MOUNTED)	4.00	0.00	4.00	EA	4.00	\$1.10	\$4.40
		0030	0760	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	42.00	15.00	57.00	LF	57.00	\$19.80	\$1,128.60
		0030	0770	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	49.00	20.00	69.00	LF	69.00	\$22.00	\$1,518.00
		0030	0780	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	11.00	0.00	11.00	LF	11.00	\$30.80	\$338.80
		0030	0790	9026300	CONDUIT, 3 IN., MEDIAN WITH TRACER WIRE	11.00	0.00	11.00	LF	11.00	\$27.50	\$302.50
		0030	0810	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	460.00	44.00	504.00	LF	504.00	\$34.65	\$17,463.60
		0030	0820	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	110.00	0.00	110.00	LF	110.00	\$1.25	\$137.50
		0030	0830	9028219	CABLE, 10 AWG 1 CONDUCTOR, POWER	100.00	0.00	100.00	LF	100.00	\$1.15	\$115.00
		0030	0840	9028302	CABLE, 12 AWG 2 CONDUCTOR	430.00	0.00	430.00	LF	430.00	\$1.65	\$709.50
		0030	0850	9028308	CABLE, 16 AWG 2 CONDUCTOR	560.00	0.00	560.00	LF	560.00	\$0.65	\$364.00
		0030	0860	9028310	CABLE, 16 AWG 5 CONDUCTOR	560.00	0.00	560.00	LF	560.00	\$1.55	\$868.00
		0030	0870	9028311	CABLE, 16 AWG 7 CONDUCTOR	3,460.00	0.00	3,460.00	LF	3,460.00	\$2.20	\$7,612.00
		0030	0910	9028811	PULL BOX, PREFORMED CLASS 2	4.00	0.00	4.00	EA	4.00	\$2,700.00	\$10,800.00
		0030	0920	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	1.00	\$3,500.00	\$3,500.00
		0030	0930	9029100	BASE, CONCRETE	12.94	3.45	16.39	CUYD	16.39	\$2,050.00	\$33,599.50
		0030	0940	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE & PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$8,800.00	\$8,800.00
		0030	0950	9029902	MISC.ATC TRAFFIC SIGNAL CONTROLLER	2.00	0.00	2.00	EA	2.00	\$5,170.00	\$10,340.00
		0030	0960	9029902	MISC.AUDIBLE PEDESTRIAN PUSHBUTTON & SIGNING WITH VERBAL WALK MESSAGE	2.00	0.00	2.00	EA	2.00	\$2,900.00	\$5,800.00
		0030	0970	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V POWER SUPPLY AND LIGHTING CONTROLLER WITH UPS	1.00	0.00	1.00	EA	1.00	\$21,200.00	\$21,200.00
		0030	0980	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	2.00	0.00	2.00	EA	2.00	\$735.00	\$1,470.00
		0030	0990	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	2.00	0.00	2.00	EA	2.00	\$1,630.00	\$3,260.00
		0030	1000	9029902	MISC.RELOCATE TRAFFIC SIGNAL HEAD	5.00	-2.00	3.00	EA	3.00	\$560.00	\$1,680.00
		0030	1010	9029902	MISC.REMOVE & REPLACE TRAFFIC SIGNAL ARM (35 FT. ARM)	1.00	0.00	1.00	EA	1.00	\$1,375.00	\$1,375.00
		0030	1020	9029902	MISC.REMOVE & REPLACE TRAFFIC SIGNAL BACKPLATE	5.00	0.00	5.00	EA	5.00	\$325.00	\$1,625.00
		0030	1030	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	2.00	0.00	2.00	EA	2.00	\$38,000.00	\$76,000.00
		0030	1040	9029903	MISC.CABLE, 12 AWG 7 CONDUCTOR	20.00	0.00	20.00	LF	20.00	\$6.35	\$127.00
		0040	1050	9031010	CONCRETE FOOTINGS, EMBEDDED	0.65	0.00	0.65	CUYD	0.65	\$3,520.00	\$2,288.00
		0040	1060	9031220	PIPE POSTS	370.70	0.00	370.70	LB	370.70	\$9.90	\$3,669.93
		0040	1070	9031270A	2 IN. PSST POST - 12 GA.	437.00	26.00	463.00	LF	463.00	\$26.40	\$12,223.20



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-F07	J6S3278	0040	1080	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	29.00	2.00	31.00	EA	31.00	\$330.00	\$10,230.00
		0040	1090	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	15.00	-1.00	14.00	EA	14.00	\$660.00	\$9,240.00
		0040	1100	9031280	2.5 IN. PSST POST - 12 GA.	138.00	64.00	202.00	LF	202.00	\$28.60	\$5,777.20
		0040	1110	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	12.00	4.00	16.00	EA	16.00	\$385.00	\$6,160.00
		0040	1120	9035004A	SH-FLAT SHEET	323.20	4.00	327.20	SQFT	327.20	\$30.80	\$10,077.76
		0040	1130	9035069A	SHF-FLAT SHEET FLUORESCENT	175.20	18.00	193.20	SQFT	193.20	\$35.20	\$6,800.64
		0050	1140	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	1.00	\$1.10	\$1.10
		0050	1150	9109902	MISC.INSTALL OR RELOCATE EXISTING COMMUNICATION EQUIPMENT	1.00	0.00	1.00	EA	1.00	\$616.00	\$616.00
		0001	5001	3049905	MISC.Type 5 Aggregate for Base (8 IN. Thick)	0.00	4,095.50	4,095.50	SQYD	4,095.50	\$9.23	\$37,801.46
		0001	5002	6214600A	FLOWABLE BACKFILL	0.00	20.00	20.00	CUYD	20.00	\$158.33	\$3,166.60
		0001	5003	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$99,133.20	\$99,133.20
		0001	5004	2079901	MISC.MODIFIED LINEAR GRADING, ADDITIONAL BACKFILL	0.00	1.00	1.00	LS	1.00	\$102,554.00	\$102,554.00
		0001	5005	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE	0.00	1,116.00	1,116.00	SQYD	1,116.00	\$17.34	\$19,351.44
		0001	5006	1099901	MISC.CONTRAQCTOR QUALITY CONTROL	0.00	1.00	1.00	LS	1.00	\$16,333.20	\$16,333.20
		0030	5007	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$1,309.59	\$1,309.59
		0030	5008	9029901	MISC.- ADELADIE SIGNAL BASE 3 ANCHOR BOLTS	0.00	1.00	1.00	LS	1.00	\$976.10	\$976.10
		0030	5009	9029902	MISC.PEDESTRIAN PUSH BUTTON STANCHION, 4 FT.	0.00	1.00	1.00	EA	1.00	\$947.10	\$947.10
		0030	5010	9029901	MISC.Misc. Relocate Radar Detection System	0.00	1.00	1.00	LS	1.00	\$5,935.06	\$5,935.06
Project J6S3278 - Total Value Posted to Date as of Report Generated Date												\$6,747,091.46
240517-F07 Overall - Total Value Posted to Date as of Report Generated Date												\$6,747,091.46



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	0030	TYPE 5 AGGREGATE FOR BASE	Price FUEL		25	Aug 18, 2025	SYSTEM	(\$0.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$0.02)	
			Price FUEL - Total					(\$0.02)	
	0030 - Total							(\$0.02)	
	0040	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD	7	Nov 4, 2024	alfrea1	(\$26,197.40)	SP125BSM 2nd Period October 2024
					8	Nov 18, 2024	alfrea1	(\$7,384.90)	SP125BSM 1st Period November 2024
					9	Dec 2, 2024	alfrea1	(\$13,748.42)	SP125BSM 2nd Period November 2024
					19	May 16, 2025	alfrea1	(\$940.62)	SP125BSM (24-5) Virgin AC - 6.2% Current Index: 513.75 Base Index: 580 Index Difference: -66.25 1st Period May 2025
					21	Jun 16, 2025	alfrea1	\$26,197.40	Estimate 7 assumed Asphalt Cement of 6.2% (4,899 tons = \$26,197.40) where as actual percent was 6.2% (2,440 tons = \$13,047.90) and 6.3% (2,459 tons = \$13,361.59)
					21	Jun 16, 2025	alfrea1	(\$13,047.90)	SP125 24-5 VAC: 6.2% October 2024 Index: 493.75 Base Index: 580
					21	Jun 16, 2025	alfrea1	(\$13,361.59)	SP125 24-88 VAC: 6.3% October 2024 Index: 493.75 Base Index: 580
					21	Jun 16, 2025	alfrea1	\$940.62	Estimate 19 assumed Asphalt Cement of 6.2% (229 tons = \$940.62) where as actual percent was 6.5% (229 tons = \$986.13)
					21	Jun 16, 2025	alfrea1	(\$986.13)	SP125 23-6 VAC: 6.5% April 2025 Index: 493.75 Base Index: 580
					21	Jun 16, 2025	alfrea1	(\$2,708.63)	SP125 23-6 VAC: 6.5% May 2025 Index: 513.75 Base Index: 580
					33	Jun 16, 2026	burnwb1	\$26,197.40	(1) This serves to reverse adjustment provided by alfrea1 11/4/24 Est. 7 and will be corrected by adjustment (2)
					33	Jun 16, 2026	burnwb1	(\$26,409.26)	(2) This adjustment serves to correct (1) provided on Estimate 7 11/4/24 2,440.0T 6.2% AC 2,459.0T 6.3% AC Base: 580.0 Current: 493.75 Adj Total = (\$26,409.49)
					33	Jun 16, 2026	burnwb1	\$7,384.90	(3) This serves to reverse adjustment provided by alfrea1 11/18/24 Est. 8 and will be corrected by adjustment (4)
					33	Jun 16, 2026	burnwb1	(\$7,384.90)	(4) This adjustment serves to correct (3) provided on Estimate 8 11/18/24 1,381T 6.2% AC Base: 580.0 Current: 493.75 Adj Total = (\$7,384.90)
					33	Jun 16, 2026	burnwb1	\$13,748.42	(5) This serves to reverse adjustment provided by alfrea1 12/2/24 Est. 9 and will be corrected by adjustment (6)
					33	Jun 16, 2026	burnwb1	(\$13,748.43)	(6) This adjustment serves to correct (5) provided on Estimate 9 12/2/24 2,571.0T 6.2% AC Base: 580.0 Current: 493.75 Adj Total = (\$13,748.43)
					33	Jun 16, 2026	burnwb1	\$940.62	(7) This serves to reverse adjustment provided by alfrea1 5/16/25 Est. 19 and will be corrected by adjustment (8)
					33	Jun 16, 2026	burnwb1	(\$986.13)	(8) This adjustment serves to correct (7) provided on Estimate 19 5/16/25



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3278	0040	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD		2026			229.0T 6.5% AC Base: 580.0 Current: 513.75 Adj Total = (\$986.13)					
					33	Jun 16, 2026	burnwb1	(\$940.82)	(9) This serves to reverse adjustment provided by alfrea1 6/16/25 Est. 21 and will be corrected by adjustment (15)					
					33	Jun 16, 2026	burnwb1	(\$26,197.40)	(10) This serves to reverse adjustment provided by alfrea1 6/16/25 Est. 21 and will be corrected by adjustment (15)					
					33	Jun 16, 2026	burnwb1	\$986.13	(11) This serves to reverse adjustment provided by alfrea1 6/16/25 Est. 21 and will be corrected by adjustment (15)					
					33	Jun 16, 2026	burnwb1	\$2,708.63	(12) This serves to reverse adjustment provided by alfrea1 6/16/25 Est. 21 and will be corrected by adjustment (15)					
					33	Jun 16, 2026	burnwb1	\$13,047.90	(13) This serves to reverse adjustment provided by alfrea1 6/16/25 Est. 21 and will be corrected by adjustment (15)					
					33	Jun 16, 2026	burnwb1	\$13,361.59	(14) This serves to reverse adjustment provided by alfrea1 6/16/25 Est. 21 and will be corrected by adjustment (15)					
					33	Jun 16, 2026	burnwb1	(\$2,708.64)	(15) This adjustment serves to correct (9-14) provided on Estimate 21 6/16/25 629.0T 6.5% AC 2,459.0T 6.3% AC Base: 580.0 Current: 493.75 Adj Total = (\$2,708.64)					
					ACAD - Total						(\$51,237.56)			
					Other Item Adjustment - Total						(\$51,237.56)			
					Price FUEL		7	Nov 4, 2024	SYSTEM	(\$3,692.08)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							8	Nov 18, 2024	SYSTEM	(\$1,361.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							9	Dec 2, 2024	SYSTEM	(\$2,535.11)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							19	May 16, 2025	SYSTEM	(\$290.43)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							21	Jun 16, 2025	SYSTEM	(\$889.61)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total						(\$8,768.95)			
					Price FUEL - Total						(\$8,768.95)			
					0040 - Total								(\$60,006.51)	
					0050	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD	6	Oct 16, 2024	alfrea1	(\$7,393.01)	SP190B PG 76-22 1st Period Oct. 2024	
									7	Nov 4, 2024	alfrea1	(\$11,274.26)	SP125BSM 2nd Period October 2024	
									8	Nov 18, 2024	alfrea1	(\$13,972.50)	SP190B 1st Period November 2024	
									33	Jun 16, 2026	burnwb1	\$7,393.01	(16) This serves to reverse adjustment provided by alfrea1 10/16/24 Est. 6 and will be corrected by adjustment (17)	
									33	Jun 16, 2026	burnwb1	(\$7,393.01)	(17) This adjustment serves to correct (16) provided on Estimate 21 6/16/25 2,381.0T 3.6% AC Base: 580.0 Current: 493.75 Adj Total = (\$7,393.01)	
									33	Jun 16, 2026	burnwb1	\$11,274.26	(18) This serves to reverse adjustment provided by alfrea1 11/4/24 Est. 7 and will be corrected by adjustment (19)	
									33	Jun 16, 2026	burnwb1	(\$11,274.26)	(19) This adjustment serves to correct (18) provided on Estimate 7 11/4/24 3,631T 3.6% AC Base: 580.0 Current: 493.75 Adj Total = (\$11,274.26)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3278	0050	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD	33	Jun 16, 2026	burnwb1	\$13,972.50	(20) This serves to reverse adjustment provided by alfrea1 11/18/24 Est. 8 and will be corrected by adjustment (21)					
					33	Jun 16, 2026	burnwb1	(\$13,972.50)	(21) This adjustment serves to correct (20) provided on Estimate 8 11/18/24 4,500T 3.6% AC Base: 580.0 Current: 493.75 Adj Total = (\$13,972.50)					
				ACAD - Total						(\$32,639.77)				
				Other Item Adjustment - Total						(\$32,639.77)				
				Price FUEL		6	Oct 16, 2024	SYSTEM	(\$1,794.41)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						7	Nov 4, 2024	SYSTEM	(\$2,736.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						8	Nov 18, 2024	SYSTEM	(\$4,437.18)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				- Total						(\$8,968.06)				
				Price FUEL - Total						(\$8,968.06)				
				0050 - Total							(\$41,607.83)			
				0060	MISC.	Other Item Adjustment	ACAD	20	Jun 2, 2025	alfrea1	(\$1,374.56)	SP125B 24-95 VAC: 4.2% Base Index: 580 Current Index: 513.75		
								21	Jun 16, 2025	alfrea1	(\$1,232.65)	SP125 24-95 VAC: 4.2% May 2025 Index: 513.75 Base Index: 580		
							ACAD - Total						(\$2,607.21)	
							Other Item Adjustment - Total						(\$2,607.21)	
							Overrun	Overrun	21	Jun 16, 2025	SYSTEM	(\$41,646.00)		
									27	Sep 16, 2025	SYSTEM	\$41,646.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',165.00000 - 165.00000, 'is applied (if non-zero).	
	Overrun - Total								\$0.00					
	Overrun - Total								\$0.00					
	0060 - Total							(\$2,607.21)						
	0070	MISC.	Other Item Adjustment				ACAD	19	May 16, 2025	alfrea1	(\$1,860.30)	SP190B (24-75) Virgin AC - 3.6% Current Index: 513.75 Base Index: 580 Index Difference: -66.25 1st Period May 2025		
				23	Jul 17, 2025	alfrea1		\$1,860.30	Estimate 19 calculation was completed based on an incorrect tonnage for SP190B 24-75 (551 tons = \$1,860.30) rather than the correct tonnage (590 tons = \$1,953.32)					
				23	Jul 17, 2025	alfrea1		(\$1,953.32)	SP190B (24-75) Virgin AC: 3.6% Current Index: 513.75 Base Index: 580 Index Difference: -66.25 1st Period May 2025					
				33	Jun 16, 2026	burnwb1		(\$1,860.31)	(22) This adjustment serves to correct two adjustments made by alfrea1 on: -5/16/25 Est: 19: (\$1,860.30) -6/17/25 Est: 23: \$1,860.30 780.0T 3.6% AC Base: 580.0 Current: 513.75 Adj Total = (\$1,860.31)					
				33	Jun 16, 2026	burnwb1		\$1,953.32	(23) This serves to reverse adjustment provided by alfrea1 7/17/25 Est. 23 and will be corrected by adjustment (24)					
				33	Jun 16, 2026	burnwb1		(\$93.02)	(24) This adjustment serves to correct (23) provided on Estimate 23 7/17/25 39.0T 3.6% AC					



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	0070	MISC.	Other Item Adjustment	ACAD					Base: 580.0 Current: 513.75 Adj Total = (\$93.02)
					ACAD - Total			(\$1,953.33)	
				Other Item Adjustment - Total			(\$1,953.33)		
				0070 - Total					
	0140	TRUNCATED DOMES	Material		25	Aug 18, 2025	SYSTEM	(\$320.00)	
					25	Aug 18, 2025	SYSTEM	\$320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user golabs1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
	0140 - Total							\$0.00	
	0150	6 IN. CONCRETE MEDIAN STRIP	Material		19	May 16, 2025	SYSTEM	(\$21,110.00)	
					19	May 16, 2025	SYSTEM	\$21,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfre1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					20	Jun 2, 2025	SYSTEM	(\$21,110.00)	
					20	Jun 2, 2025	SYSTEM	\$21,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user alfre1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					21	Jun 16, 2025	SYSTEM	(\$21,110.00)	
					21	Jun 16, 2025	SYSTEM	\$21,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user alfre1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					22	Jul 1, 2025	SYSTEM	(\$21,110.00)	
					22	Jul 1, 2025	SYSTEM	\$21,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user alfre1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				23	Jul 17, 2025	SYSTEM	(\$21,110.00)		
				23	Jul 17, 2025	SYSTEM	\$21,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user alfre1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				24	Aug 4, 2025	SYSTEM	(\$21,110.00)		
				24	Aug 4, 2025	SYSTEM	\$21,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user alfre1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				25	Aug 18, 2025	SYSTEM	(\$23,740.00)		
				25	Aug 18, 2025	SYSTEM	\$23,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user golabs1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				26	Sep 2, 2025	SYSTEM	(\$23,740.00)		
				26	Sep 2, 2025	SYSTEM	\$23,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user golabs1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				27	Sep 16, 2025	SYSTEM	(\$23,740.00)		
				27	Sep 16, 2025	SYSTEM	\$23,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user golabs1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				28	Nov 3, 2025	SYSTEM	(\$23,740.00)		
	28	Nov 3, 2025	SYSTEM	\$23,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burnwb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
	29	Nov 17, 2025	SYSTEM	(\$23,740.00)					



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	0150	6 IN. CONCRETE MEDIAN STRIP	Material			2025			
					29	Nov 17, 2025	SYSTEM	\$23,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user golabs1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					30	Dec 16, 2025	SYSTEM	(\$23,870.00)	
					30	Dec 16, 2025	SYSTEM	\$23,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user golabs1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					31	Feb 17, 2026	SYSTEM	(\$23,870.00)	
					31	Feb 17, 2026	SYSTEM	\$23,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burnwb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0150 - Total			\$0.00	
0180	MISC.		Material		2	Aug 16, 2024	SYSTEM	(\$125,995.50)	
					2	Aug 16, 2024	SYSTEM	\$125,995.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user alfreea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Sep 3, 2024	SYSTEM	(\$184,491.00)	
					3	Sep 3, 2024	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user alfreea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Sep 16, 2024	SYSTEM	(\$498,892.50)	
					4	Sep 16, 2024	SYSTEM	\$498,892.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfreea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Oct 1, 2024	SYSTEM	(\$336,892.50)	
					5	Oct 1, 2024	SYSTEM	\$336,892.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfreea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Oct 16, 2024	SYSTEM	(\$120,892.50)	
					6	Oct 16, 2024	SYSTEM	\$120,892.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfreea1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Nov 4, 2024	SYSTEM	(\$12,892.50)	
					7	Nov 4, 2024	SYSTEM	\$12,892.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user alfreea1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Nov 18, 2024	SYSTEM	(\$12,892.50)	
					8	Nov 18, 2024	SYSTEM	\$12,892.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user alfreea1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Dec 2, 2024	SYSTEM	(\$12,892.50)	
					9	Dec 2, 2024	SYSTEM	\$12,892.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user alfreea1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Dec 16, 2024	SYSTEM	(\$12,892.50)	
					10	Dec 16, 2024	SYSTEM	\$12,892.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfreea1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Jan 2, 2025	SYSTEM	(\$12,892.50)	
					11	Jan 2, 2025	SYSTEM	\$12,892.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfreea1 overriding Payment Estimate Exception 3 on the current Payment Estimate.



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	0180	MISC.	Material		12	Jan 16, 2025	SYSTEM	(\$12,892.50)	
					12	Jan 16, 2025	SYSTEM	\$12,892.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user farrac1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Feb 4, 2025	SYSTEM	(\$184,491.00)	
					13	Feb 4, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user alfre1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Feb 17, 2025	SYSTEM	(\$184,491.00)	
					14	Feb 17, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user alfre1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Mar 17, 2025	SYSTEM	(\$184,491.00)	
					15	Mar 17, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user paughr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Apr 2, 2025	SYSTEM	(\$184,491.00)	
					16	Apr 2, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user alfre1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Apr 16, 2025	SYSTEM	(\$184,491.00)	
					17	Apr 16, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user alfre1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					18	May 2, 2025	SYSTEM	(\$184,491.00)	
					18	May 2, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user alfre1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					19	May 16, 2025	SYSTEM	(\$184,491.00)	
					19	May 16, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfre1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					20	Jun 2, 2025	SYSTEM	(\$184,491.00)	
					20	Jun 2, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfre1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					21	Jun 16, 2025	SYSTEM	(\$184,491.00)	
					21	Jun 16, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user alfre1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					22	Jul 1, 2025	SYSTEM	(\$184,491.00)	
					22	Jul 1, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfre1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					23	Jul 17, 2025	SYSTEM	(\$184,491.00)	
					23	Jul 17, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfre1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					24	Aug 4, 2025	SYSTEM	(\$184,491.00)	
					24	Aug 4, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfre1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					25	Aug 18, 2025	SYSTEM	(\$184,491.00)	
					25	Aug 18, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	0180	MISC.	Material			2025			Estimate Item Adjustment (0004) due to user golabs1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					26	Sep 2, 2025	SYSTEM	(\$184,491.00)	
					26	Sep 2, 2025	SYSTEM	\$184,491.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burnwb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
				0180 - Total			\$0.00		
	0220	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	Sep 16, 2024	SYSTEM	(\$70,152.30)	
					4	Sep 16, 2024	SYSTEM	\$70,152.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfred1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	Oct 1, 2024	SYSTEM	(\$104,866.20)	
					5	Oct 1, 2024	SYSTEM	\$104,866.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfred1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	Oct 16, 2024	SYSTEM	(\$104,866.20)	
					6	Oct 16, 2024	SYSTEM	\$104,866.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user alfred1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	Nov 4, 2024	SYSTEM	(\$116,313.30)	
					7	Nov 4, 2024	SYSTEM	\$116,313.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user alfred1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Nov 18, 2024	SYSTEM	(\$116,313.30)	
					8	Nov 18, 2024	SYSTEM	\$116,313.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user alfred1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Dec 2, 2024	SYSTEM	(\$116,313.30)	
					9	Dec 2, 2024	SYSTEM	\$116,313.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user alfred1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Dec 16, 2024	SYSTEM	(\$140,325.30)	
					10	Dec 16, 2024	SYSTEM	\$140,325.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfred1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					11	Jan 2, 2025	SYSTEM	(\$140,325.30)	
					11	Jan 2, 2025	SYSTEM	\$140,325.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfred1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Jan 16, 2025	SYSTEM	(\$140,325.30)	
					12	Jan 16, 2025	SYSTEM	\$140,325.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farra1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					13	Feb 4, 2025	SYSTEM	(\$140,325.30)	
					13	Feb 4, 2025	SYSTEM	\$140,325.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfred1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Feb 17, 2025	SYSTEM	(\$140,325.30)	
					14	Feb 17, 2025	SYSTEM	\$140,325.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfred1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Mar 17, 2025	SYSTEM	(\$140,325.30)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	0220	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		15	Mar 17, 2025	SYSTEM	\$140,325.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user paughr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					16	Apr 2, 2025	SYSTEM	(\$140,325.30)	
					16	Apr 2, 2025	SYSTEM	\$140,325.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfre1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					17	Apr 16, 2025	SYSTEM	(\$140,325.30)	
					17	Apr 16, 2025	SYSTEM	\$140,325.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfre1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					18	May 2, 2025	SYSTEM	(\$140,325.30)	
					18	May 2, 2025	SYSTEM	\$140,325.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfre1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					19	May 16, 2025	SYSTEM	(\$145,293.30)	
					19	May 16, 2025	SYSTEM	\$145,293.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user alfre1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					20	Jun 2, 2025	SYSTEM	(\$152,559.00)	
					20	Jun 2, 2025	SYSTEM	\$152,559.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user alfre1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					21	Jun 16, 2025	SYSTEM	(\$189,446.40)	
					21	Jun 16, 2025	SYSTEM	\$189,446.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user alfre1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					22	Jul 1, 2025	SYSTEM	(\$189,446.40)	
					22	Jul 1, 2025	SYSTEM	\$189,446.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfre1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					23	Jul 17, 2025	SYSTEM	(\$189,446.40)	
					23	Jul 17, 2025	SYSTEM	\$189,446.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfre1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					24	Aug 4, 2025	SYSTEM	(\$189,446.40)	
					24	Aug 4, 2025	SYSTEM	\$189,446.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfre1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					25	Aug 18, 2025	SYSTEM	(\$189,446.40)	
					25	Aug 18, 2025	SYSTEM	\$189,446.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user golabs1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					26	Sep 2, 2025	SYSTEM	(\$189,446.40)	
					26	Sep 2, 2025	SYSTEM	\$189,446.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user golabs1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			Overrun	Overrun	7	Nov 4, 2024	SYSTEM	(\$5,216.40)	
					7	Nov 4, 2024	SYSTEM	\$5,216.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user alfre1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Nov 18, 2024	SYSTEM	(\$5,216.40)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	0220	FURN & PLACE CONC MATL FOR FULL DEPTH	Overrun	Overrun	8	Nov 18, 2024	SYSTEM	\$5,216.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user alfrea1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Dec 2, 2024	SYSTEM	(\$5,216.40)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	Dec 2, 2024	SYSTEM	\$5,216.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user alfrea1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					19	May 16, 2025	SYSTEM	(\$4,968.00)	
					20	Jun 2, 2025	SYSTEM	(\$7,265.70)	
					21	Jun 16, 2025	SYSTEM	(\$36,887.40)	
					27	Sep 16, 2025	SYSTEM	\$49,121.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',207.00000 - 207.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0220 - Total			\$0.00	
	0250	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	19	May 16, 2025	SYSTEM	(\$77.00)	
					20	Jun 2, 2025	SYSTEM	(\$154.00)	
					21	Jun 16, 2025	SYSTEM	(\$528.50)	
					27	Sep 16, 2025	SYSTEM	\$759.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.00000 - 7.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0250 - Total			\$0.00	
	0260	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		2	Aug 16, 2024	SYSTEM	(\$1,134.00)	
					2	Aug 16, 2024	SYSTEM	\$1,134.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfrea1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	19	May 16, 2025	SYSTEM	(\$189.00)	
					20	Jun 2, 2025	SYSTEM	(\$210.00)	
					21	Jun 16, 2025	SYSTEM	(\$525.00)	
					27	Sep 16, 2025	SYSTEM	\$924.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.00000 - 21.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0260 - Total			\$0.00	
	0270	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		2	Aug 16, 2024	SYSTEM	(\$80.00)	
					2	Aug 16, 2024	SYSTEM	\$80.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfrea1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	20	Jun 2, 2025	SYSTEM	(\$160.00)	
					21	Jun 16, 2025	SYSTEM	(\$1,104.00)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	0270	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Overrun	Overrun	27	Sep 16, 2025	SYSTEM	\$1,264.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',16.00000 - 16.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
				0270 - Total				\$0.00	
	0280	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		2	Aug 16, 2024	SYSTEM	(\$300.00)	
					2	Aug 16, 2024	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user alfred1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Feb 4, 2025	SYSTEM	(\$555.00)	
					13	Feb 4, 2025	SYSTEM	\$555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfred1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					14	Feb 17, 2025	SYSTEM	(\$555.00)	
					14	Feb 17, 2025	SYSTEM	\$555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfred1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					15	Mar 17, 2025	SYSTEM	(\$555.00)	
					16	Apr 2, 2025	SYSTEM	(\$555.00)	
					16	Apr 2, 2025	SYSTEM	\$555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user alfred1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					17	Apr 16, 2025	SYSTEM	(\$555.00)	
					17	Apr 16, 2025	SYSTEM	\$555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfred1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					18	May 2, 2025	SYSTEM	(\$555.00)	
					18	May 2, 2025	SYSTEM	\$555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user alfred1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					19	May 16, 2025	SYSTEM	(\$630.00)	
					19	May 16, 2025	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user alfred1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					20	Jun 2, 2025	SYSTEM	(\$960.00)	
					20	Jun 2, 2025	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user alfred1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					21	Jun 16, 2025	SYSTEM	(\$3,090.00)	
					21	Jun 16, 2025	SYSTEM	\$3,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user alfred1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					22	Jul 1, 2025	SYSTEM	(\$3,090.00)	
					22	Jul 1, 2025	SYSTEM	\$3,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user alfred1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					23	Jul 17, 2025	SYSTEM	(\$3,090.00)	
					23	Jul 17, 2025	SYSTEM	\$3,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user alfred1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					24	Aug 4, 2025	SYSTEM	(\$3,090.00)	
					24	Aug 4, 2025	SYSTEM	\$3,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user alfred1 overriding Payment



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S3278	0280	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material						Estimate Exception 7 on the current Payment Estimate.						
					25	Aug 18, 2025	SYSTEM	(\$3,090.00)							
					25	Aug 18, 2025	SYSTEM	\$3,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user golabs1 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
					26	Sep 2, 2025	SYSTEM	(\$3,090.00)							
					26	Sep 2, 2025	SYSTEM	\$3,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user golabs1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
					27	Sep 16, 2025	SYSTEM	(\$3,090.00)							
					27	Sep 16, 2025	SYSTEM	\$3,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user golabs1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
					- Total					(\$555.00)					
					Material - Total					(\$555.00)					
					MaterialCredit		16	Apr 2, 2025	SYSTEM	\$555.00					
						- Total					\$555.00				
					MaterialCredit - Total					\$555.00					
					Overrun	Overrun	19	May 16, 2025	SYSTEM	(\$75.00)					
							20	Jun 2, 2025	SYSTEM	(\$330.00)					
							21	Jun 16, 2025	SYSTEM	(\$2,130.00)					
							27	Sep 16, 2025	SYSTEM	\$2,535.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.00000 - 15.00000', 'is applied (if non-zero).				
					Overrun - Total					\$0.00					
					Overrun - Total					\$0.00					
					0280 - Total					\$0.00					
					0290	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Overrun	Overrun	4	Sep 16, 2024	SYSTEM	(\$3,300.00)			
									4	Sep 16, 2024	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user alfrea1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
									5	Oct 1, 2024	SYSTEM	(\$3,300.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
									5	Oct 1, 2024	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user alfrea1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
									Overrun - Total					\$0.00	
									Overrun - Total					\$0.00	
									0290 - Total					\$0.00	
	0330	PAVEMENT EDGE TREATMENT	Material		4	Sep 16, 2024	SYSTEM	(\$3,075.00)							
					4	Sep 16, 2024	SYSTEM	\$3,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user alfrea1 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
					- Total					\$0.00					
					Material - Total					\$0.00					
					Overrun	Overrun	13	Feb 4, 2025	SYSTEM	(\$1,010.00)					
							14	Feb 17, 2025	SYSTEM	(\$1,317.50)					
							15	Mar 17, 2025	SYSTEM	\$2,327.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.50000 - 2.50000', 'is applied (if non-zero).				
							26	Sep 2, 2025	SYSTEM	(\$8,397.50)					



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3278	0330	PAVEMENT EDGE TREATMENT	Overrun	Overrun	31	Feb 17, 2026	SYSTEM	\$8,397.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.50000 - 2.50000, 'is applied (if non-zero).	
				Overrun - Total					\$0.00	
				Overrun - Total					\$0.00	
				0330 - Total					\$0.00	
	0340	PREF THERMO PVMT MARK, 24 IN WHIT	Material		23	Jul 17, 2025	SYSTEM	(\$330.00)		
					23	Jul 17, 2025	SYSTEM	\$330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user alfrea1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					24	Aug 4, 2025	SYSTEM	(\$5,678.75)		
					24	Aug 4, 2025	SYSTEM	\$5,678.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user alfrea1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					25	Aug 18, 2025	SYSTEM	(\$5,678.75)		
					25	Aug 18, 2025	SYSTEM	\$5,678.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user golabs1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
			Overrun	Overrun	24	Aug 4, 2025	SYSTEM	(\$453.75)		
					27	Sep 16, 2025	SYSTEM	\$453.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',27.50000 - 27.50000, 'is applied (if non-zero).	
			Overrun - Total					\$0.00		
			Overrun - Total					\$0.00		
	0340 - Total					\$0.00				
	0350	PREF THERMO PVMT MARK, LT/RT ARROW	Material		23	Jul 17, 2025	SYSTEM	(\$21,175.00)		
					23	Jul 17, 2025	SYSTEM	\$21,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user alfrea1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					24	Aug 4, 2025	SYSTEM	(\$24,475.00)		
					24	Aug 4, 2025	SYSTEM	\$24,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user alfrea1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					25	Aug 18, 2025	SYSTEM	(\$24,475.00)		
					25	Aug 18, 2025	SYSTEM	\$24,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user golabs1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
	0350 - Total					\$0.00				
	0360	PREF THERMO PVMT MRKG, STRIAGHT ARROW	Material		24	Aug 4, 2025	SYSTEM	(\$385.00)		
					24	Aug 4, 2025	SYSTEM	\$385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user alfrea1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					25	Aug 18, 2025	SYSTEM	(\$385.00)		
					25	Aug 18, 2025	SYSTEM	\$385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user golabs1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
	0360 - Total					\$0.00				
	0370	PREF THERMO	Material		24	Aug 4,	SYSTEM	(\$660.00)		



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3278	0370	PVMT MARK, WORD (ONLY)	Material			2025				
					24	Aug 4, 2025	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user alfrea1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					25	Aug 18, 2025	SYSTEM	(\$660.00)		
					25	Aug 18, 2025	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user golabs1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
					0370 - Total			\$0.00		
	0380	PREF THERMO PVMT MARK, R/R XING	Material		24	Aug 4, 2025	SYSTEM	(\$1,980.00)		
					24	Aug 4, 2025	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user alfrea1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					25	Aug 18, 2025	SYSTEM	(\$1,980.00)		
					25	Aug 18, 2025	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user golabs1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
0380 - Total					\$0.00					
0390	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		24	Aug 4, 2025	SYSTEM	(\$1,155.00)			
				24	Aug 4, 2025	SYSTEM	\$1,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user alfrea1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				25	Aug 18, 2025	SYSTEM	(\$1,155.00)			
				25	Aug 18, 2025	SYSTEM	\$1,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user golabs1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				- Total			\$0.00			
				Material - Total			\$0.00			
				0390 - Total			\$0.00			
0400	PREF THERMO PVMT MARK, YIELD TRIAN	Material		24	Aug 4, 2025	SYSTEM	(\$610.50)			
				24	Aug 4, 2025	SYSTEM	\$610.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user alfrea1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				25	Aug 18, 2025	SYSTEM	(\$610.50)			
				25	Aug 18, 2025	SYSTEM	\$610.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user golabs1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				- Total			\$0.00			
				Material - Total			\$0.00			
				Overrun	Overrun	24	Aug 4, 2025	SYSTEM	(\$82.50)	
						31	Feb 17, 2026	SYSTEM	\$82.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',16.50000 - 16.50000, 'is applied (if non-zero).
		Overrun - Total			\$0.00					
		Overrun - Total			\$0.00					
0400 - Total			\$0.00							
0420	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		23	Jul 17, 2025	SYSTEM	(\$11,225.50)			
				23	Jul 17, 2025	SYSTEM	\$11,225.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user alfrea1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3278	0420	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		24	Aug 4, 2025	SYSTEM	(\$11,248.50)		
					24	Aug 4, 2025	SYSTEM	\$11,248.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user alfrea1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					25	Aug 18, 2025	SYSTEM	(\$11,504.50)		
					25	Aug 18, 2025	SYSTEM	\$11,504.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user golabs1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					26	Sep 2, 2025	SYSTEM	(\$11,504.50)		
					26	Sep 2, 2025	SYSTEM	\$11,504.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user golabs1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
			- Total						\$0.00	
			Material - Total						\$0.00	
			Overrun	Overrun	24	Aug 4, 2025	SYSTEM	(\$3.00)		
					25	Aug 18, 2025	SYSTEM	(\$256.00)		
					31	Feb 17, 2026	SYSTEM	\$259.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.25000 - 0.25000, 'is applied (if non-zero).	
			Overrun - Total						\$0.00	
			Overrun - Total						\$0.00	
			0420 - Total							
	0430	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		23	Jul 17, 2025	SYSTEM	(\$17,916.30)		
					23	Jul 17, 2025	SYSTEM	\$17,916.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user alfrea1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					24	Aug 4, 2025	SYSTEM	(\$18,339.75)		
					24	Aug 4, 2025	SYSTEM	\$18,339.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user alfrea1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					25	Aug 18, 2025	SYSTEM	(\$18,824.85)		
					25	Aug 18, 2025	SYSTEM	\$18,824.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user golabs1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
26					Sep 2, 2025	SYSTEM	(\$18,824.85)			
26					Sep 2, 2025	SYSTEM	\$18,824.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user golabs1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
- Total						\$0.00				
Material - Total						\$0.00				
0430 - Total								\$0.00		
0440	8 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		31	Feb 17, 2026	SYSTEM	(\$179.30)			
				31	Feb 17, 2026	SYSTEM	\$179.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burnwb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
		- Total						\$0.00		
		Material - Total						\$0.00		
0440 - Total								\$0.00		
0450	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		27	Sep 16, 2025	SYSTEM	(\$644.60)			
				27	Sep 16, 2025	SYSTEM	\$644.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user golabs1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
		- Total						\$0.00		



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	0450	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Material - Total					\$0.00	
	0450 - Total							\$0.00	
	0460	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material		24	Aug 4, 2025	SYSTEM	(\$4,364.80)	
		24			Aug 4, 2025	SYSTEM	\$4,364.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user alfrea1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
		25			Aug 18, 2025	SYSTEM	(\$4,364.80)		
		25			Aug 18, 2025	SYSTEM	\$4,364.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user golabs1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
		26			Sep 2, 2025	SYSTEM	(\$4,364.80)		
		26			Sep 2, 2025	SYSTEM	\$4,364.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user golabs1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				- Total				\$0.00	
			Material - Total					\$0.00	
		Overrun	Overrun		24	Aug 4, 2025	SYSTEM	(\$3,656.40)	
		31			Feb 17, 2026	SYSTEM	\$3,656.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.40000 - 4.40000', 'is applied (if non-zero).	
				Overrun - Total				\$0.00	
			Overrun - Total					\$0.00	
	0460 - Total							\$0.00	
	0480	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material		3	Sep 3, 2024	SYSTEM	(\$18,924.50)	
		3			Sep 3, 2024	SYSTEM	\$18,924.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user alfrea1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
		22			Jul 1, 2025	SYSTEM	(\$54,962.95)		
		22			Jul 1, 2025	SYSTEM	\$54,962.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user alfrea1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
		23			Jul 17, 2025	SYSTEM	(\$54,962.95)		
		23			Jul 17, 2025	SYSTEM	\$54,962.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user alfrea1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
		24			Aug 4, 2025	SYSTEM	(\$54,962.95)		
		24			Aug 4, 2025	SYSTEM	\$54,962.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user alfrea1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
		25			Aug 18, 2025	SYSTEM	(\$54,962.95)		
		25			Aug 18, 2025	SYSTEM	\$54,962.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user golabs1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
		26			Sep 2, 2025	SYSTEM	(\$54,962.95)		
		26			Sep 2, 2025	SYSTEM	\$54,962.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user golabs1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
		27			Sep 16, 2025	SYSTEM	(\$54,962.95)		
		27			Sep 16, 2025	SYSTEM	\$54,962.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user golabs1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
						- Total			



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3278	0480	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material - Total						\$0.00			
			Overrun	Overrun	10	Dec 16, 2024	SYSTEM	(\$10,311.00)				
					10	Dec 16, 2024	SYSTEM	\$10,311.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user alfrea1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					11	Jan 2, 2025	SYSTEM	(\$10,311.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					11	Jan 2, 2025	SYSTEM	\$10,311.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user alfrea1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					12	Jan 16, 2025	SYSTEM	(\$10,311.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					15	Mar 17, 2025	SYSTEM	\$10,311.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.35000 - 0.35000, 'is applied (if non-zero).			
					18	May 2, 2025	SYSTEM	(\$2,947.35)				
					20	Jun 2, 2025	SYSTEM	(\$2,842.00)				
					27	Sep 16, 2025	SYSTEM	\$5,789.35	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.35000 - 0.35000, 'is applied (if non-zero).			
			Overrun - Total						\$0.00			
			Overrun - Total						\$0.00			
			0480 - Total						\$0.00			
	0500	MISC.	Material		28	Nov 3, 2025	SYSTEM	(\$9,570.00)				
					28	Nov 3, 2025	SYSTEM	\$9,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burnwb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					29	Nov 17, 2025	SYSTEM	(\$9,570.00)				
					29	Nov 17, 2025	SYSTEM	\$9,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user golabs1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					30	Dec 16, 2025	SYSTEM	(\$9,570.00)				
					30	Dec 16, 2025	SYSTEM	\$9,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user golabs1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					31	Feb 17, 2026	SYSTEM	(\$9,570.00)				
					31	Feb 17, 2026	SYSTEM	\$9,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burnwb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					- Total						\$0.00	
					Material - Total						\$0.00	
Overrun					Overrun	28	Nov 3, 2025	SYSTEM	(\$7,260.00)			
						31	Feb 17, 2026	SYSTEM	\$7,260.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',165.00000 - 165.00000, 'is applied (if non-zero).		
						Overrun - Total						\$0.00
Overrun - Total						\$0.00						
0500 - Total						\$0.00						
0550					MULCHING	Material		28	Nov 3, 2025	SYSTEM	(\$11,495.00)	
								28	Nov 3, 2025	SYSTEM	\$11,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burnwb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
	29	Nov 17, 2025	SYSTEM	(\$11,495.00)								
	29	Nov 17, 2025	SYSTEM	\$11,495.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user golabs1 overriding Payment				



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3278	0550	MULCHING	Material						Estimate Exception 6 on the current Payment Estimate.	
				30	Dec 16, 2025	SYSTEM	(\$11,495.00)			
				30	Dec 16, 2025	SYSTEM	\$11,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user golabs1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				31	Feb 17, 2026	SYSTEM	(\$11,495.00)			
				31	Feb 17, 2026	SYSTEM	\$11,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burnwb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				- Total			\$0.00			
			Material - Total			\$0.00				
			0550 - Total							\$0.00
	0590	SIGNAL HEAD, TYPE 3T	Construction Stockpile		31	Feb 17, 2026	SYSTEM	(\$619.30)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			(\$619.30)			
			Construction Stockpile - Total			(\$619.30)				
			Construction Stockpile STMI		24	Aug 4, 2025	SYSTEM	\$619.30	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$619.30			
			Construction Stockpile STMI - Total			\$619.30				
		0590 - Total							\$0.00	
		0600	SIGNAL HEAD, TYPE 5T	Construction Stockpile		31	Feb 17, 2026	SYSTEM	(\$828.30)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				(\$828.30)					
	Construction Stockpile - Total			(\$828.30)						
	Construction Stockpile STMI				24	Aug 4, 2025	SYSTEM	\$828.30	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$828.30			
	Construction Stockpile STMI - Total			\$828.30						
0600 - Total							\$0.00			
0610	SIGNAL HEAD, TYPE 33T		Construction Stockpile		31	Feb 17, 2026	SYSTEM	(\$1,304.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total			(\$1,304.60)					
		Construction Stockpile - Total			(\$1,304.60)					
		Construction Stockpile STMI		24	Aug 4, 2025	SYSTEM	\$1,304.60	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total			\$1,304.60				
		Construction Stockpile STMI - Total			\$1,304.60					
	0610 - Total							\$0.00		
	0620	SIGNAL HEAD, TYPE 33S	Construction Stockpile		31	Feb 17, 2026	SYSTEM	(\$2,195.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total				(\$2,195.60)						
Construction Stockpile - Total			(\$2,195.60)							
Construction Stockpile STMI				24	Aug 4, 2025	SYSTEM	\$2,195.60	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total			\$2,195.60				
Construction Stockpile STMI - Total			\$2,195.60							
0620 - Total							\$0.00			
0630		SIGNAL HEAD, TYPE 3B	Construction Stockpile		31	Feb 17, 2026	SYSTEM	(\$3,390.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total			(\$3,390.20)						
	Construction Stockpile - Total			(\$3,390.20)						
	Construction Stockpile STMI			24	Aug 4, 2025	SYSTEM	\$3,390.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total			\$3,390.20				



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3278	0630	SIGNAL HEAD, TYPE 3B	Construction Stockpile STMI - Total					\$3,390.20		
	0630 - Total							\$0.00		
	0640	SIGNAL HEAD, TYPE 4B	Construction Stockpile		27	Sep 16, 2025	SYSTEM	(\$1,997.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					31	Feb 17, 2026	SYSTEM	(\$998.80)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					(\$2,996.40)		
			Construction Stockpile - Total					(\$2,996.40)		
			Construction Stockpile STMI		24	Aug 4, 2025	SYSTEM	\$2,996.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$2,996.40	
			Construction Stockpile STMI - Total					\$2,996.40		
			0640 - Total							\$0.00
	0650	SIGNAL HEAD, TYPE 5B	Construction Stockpile		31	Feb 17, 2026	SYSTEM	(\$1,382.70)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$1,382.70)	
			Construction Stockpile - Total					(\$1,382.70)		
			Construction Stockpile STMI		24	Aug 4, 2025	SYSTEM	\$1,382.70	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$1,382.70	
			Construction Stockpile STMI - Total					\$1,382.70		
			0650 - Total							\$0.00
	0660	SH-FLAT SHEET - SIGNAL SIGN	Material		27	Sep 16, 2025	SYSTEM	(\$660.00)		
					27	Sep 16, 2025	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user golabs1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				- Total					\$0.00	
			Material - Total					\$0.00		
			0660 - Total							\$0.00
	0680	POST, SIGNAL 8 FT.	Construction Stockpile		27	Sep 16, 2025	SYSTEM	(\$877.80)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$877.80)	
				Construction Stockpile - Total					(\$877.80)	
			Construction Stockpile STMI		24	Aug 4, 2025	SYSTEM	\$877.80	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$877.80	
				Construction Stockpile STMI - Total					\$877.80	
			Material		27	Sep 16, 2025	SYSTEM	(\$1,160.00)		
					27	Sep 16, 2025	SYSTEM	\$1,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user golabs1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					28	Nov 3, 2025	SYSTEM	(\$1,160.00)		
					28	Nov 3, 2025	SYSTEM	\$1,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burnwb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					29	Nov 17, 2025	SYSTEM	(\$1,160.00)		
					29	Nov 17, 2025	SYSTEM	\$1,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user golabs1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					30	Dec 16, 2025	SYSTEM	(\$1,160.00)		
					30	Dec 16, 2025	SYSTEM	\$1,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user golabs1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					31	Feb 17, 2026	SYSTEM	(\$1,160.00)		



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	0680	POST, SIGNAL 8 FT.	Material		31	Feb 17, 2026	SYSTEM	\$1,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user burnwb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					32	Apr 17, 2026	SYSTEM	(\$1,160.00)	
					32	Apr 17, 2026	SYSTEM	\$1,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burnwb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0680 - Total			\$0.00	
	0690	POST, SIGNAL 15 FT.	Construction Stockpile		29	Nov 17, 2025	SYSTEM	(\$2,883.86)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$2,883.86)	
			Construction Stockpile - Total			(\$2,883.86)			
			Construction Stockpile STMI		24	Aug 4, 2025	SYSTEM	\$2,883.86	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total					\$2,883.86				
Construction Stockpile STMI - Total			\$2,883.86						
Material				29	Nov 17, 2025	SYSTEM	(\$3,440.00)		
				29	Nov 17, 2025	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user golabs1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				30	Dec 16, 2025	SYSTEM	(\$3,440.00)		
				30	Dec 16, 2025	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user golabs1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				31	Feb 17, 2026	SYSTEM	(\$3,440.00)		
				31	Feb 17, 2026	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user burnwb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				32	Apr 17, 2026	SYSTEM	(\$3,440.00)		
				32	Apr 17, 2026	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burnwb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
- Total			\$0.00						
Material - Total			\$0.00						
0690 - Total			\$0.00						
0700		POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	Material		29	Nov 17, 2025	SYSTEM	(\$14,550.00)	
					29	Nov 17, 2025	SYSTEM	\$14,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user golabs1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					30	Dec 16, 2025	SYSTEM	(\$14,550.00)	
	30				Dec 16, 2025	SYSTEM	\$14,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user golabs1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total				\$0.00				
	0700 - Total			\$0.00					
	0710	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Material		29	Nov 17, 2025	SYSTEM	(\$13,400.00)	
					29	Nov 17, 2025	SYSTEM	\$13,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user golabs1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					30	Dec 16, 2025	SYSTEM	(\$13,400.00)	
30					Dec 16, 2025	SYSTEM	\$13,400.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	0710	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Material			2025			Estimate Item Adjustment (0007) due to user golabs1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0710 - Total						
	0760	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material		18	May 2, 2025	SYSTEM	(\$534.60)	
					18	May 2, 2025	SYSTEM	\$534.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user alfrea1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					19	May 16, 2025	SYSTEM	(\$534.60)	
					19	May 16, 2025	SYSTEM	\$534.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user alfrea1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					20	Jun 2, 2025	SYSTEM	(\$534.60)	
					20	Jun 2, 2025	SYSTEM	\$534.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user alfrea1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					21	Jun 16, 2025	SYSTEM	(\$534.60)	
					21	Jun 16, 2025	SYSTEM	\$534.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user alfrea1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					22	Jul 1, 2025	SYSTEM	(\$534.60)	
					22	Jul 1, 2025	SYSTEM	\$534.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user alfrea1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			Overrun	Overrun	24	Aug 4, 2025	SYSTEM	(\$297.00)	
					31	Feb 17, 2026	SYSTEM	\$297.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',19.80000 - 19.80000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
	0760 - Total							\$0.00	
	0770	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		19	May 16, 2025	SYSTEM	(\$352.00)	
					19	May 16, 2025	SYSTEM	\$352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user alfrea1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					20	Jun 2, 2025	SYSTEM	(\$352.00)	
					20	Jun 2, 2025	SYSTEM	\$352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user alfrea1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					21	Jun 16, 2025	SYSTEM	(\$1,078.00)	
					21	Jun 16, 2025	SYSTEM	\$1,078.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user alfrea1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					22	Jul 1, 2025	SYSTEM	(\$1,078.00)	
					22	Jul 1, 2025	SYSTEM	\$1,078.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user alfrea1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			Overrun	Overrun	24	Aug 4, 2025	SYSTEM	(\$440.00)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3278	0770	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Overrun	Overrun	31	Feb 17, 2026	SYSTEM	\$440.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',22.00000 - 22.00000, 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
	0770 - Total							\$0.00			
	0780	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	Material		21	Jun 16, 2025	SYSTEM	(\$338.80)			
					21	Jun 16, 2025	SYSTEM	\$338.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user alfrea1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					22	Jul 1, 2025	SYSTEM	(\$338.80)			
					22	Jul 1, 2025	SYSTEM	\$338.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user alfrea1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
			- Total							\$0.00	
			Material - Total							\$0.00	
			0780 - Total							\$0.00	
	0790	CONDUIT, 3 IN., MEDIAN WITH TRACER WIRE	Material		19	May 16, 2025	SYSTEM	(\$302.50)			
					19	May 16, 2025	SYSTEM	\$302.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user alfrea1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					20	Jun 2, 2025	SYSTEM	(\$302.50)			
					20	Jun 2, 2025	SYSTEM	\$302.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user alfrea1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					21	Jun 16, 2025	SYSTEM	(\$302.50)			
					21	Jun 16, 2025	SYSTEM	\$302.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user alfrea1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					22	Jul 1, 2025	SYSTEM	(\$302.50)			
					22	Jul 1, 2025	SYSTEM	\$302.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user alfrea1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
			- Total							\$0.00	
			Material - Total							\$0.00	
			0790 - Total							\$0.00	
0810			CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		19	May 16, 2025	SYSTEM	(\$15,939.00)		
	19	May 16, 2025				SYSTEM	\$15,939.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user alfrea1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
	20	Jun 2, 2025				SYSTEM	(\$15,939.00)				
	20	Jun 2, 2025				SYSTEM	\$15,939.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user alfrea1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
	21	Jun 16, 2025				SYSTEM	(\$15,939.00)				
	21	Jun 16, 2025				SYSTEM	\$15,939.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user alfrea1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
	22	Jul 1, 2025				SYSTEM	(\$15,939.00)				
	22	Jul 1, 2025				SYSTEM	\$15,939.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user alfrea1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
	- Total							\$0.00			
	Material - Total							\$0.00			



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3278	0810	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Overrun	Overrun	27	Sep 16, 2025	SYSTEM	(\$1,524.60)			
					31	Feb 17, 2026	SYSTEM	\$1,524.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',34.65000 - 34.65000, 'is applied (if non-zero).		
				Overrun - Total						\$0.00	
				Overrun - Total						\$0.00	
				0810 - Total						\$0.00	
	0910	PULL BOX, PREFORMED CLASS 2	Material		21	Jun 16, 2025	SYSTEM	(\$5,400.00)			
					21	Jun 16, 2025	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user alfrea1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					22	Jul 1, 2025	SYSTEM	(\$10,800.00)			
					22	Jul 1, 2025	SYSTEM	\$10,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user alfrea1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				- Total						\$0.00	
	Material - Total						\$0.00				
	0910 - Total						\$0.00				
	0920	PULL BOX, PREFORMED CLASS 3	Material		21	Jun 16, 2025	SYSTEM	(\$3,500.00)			
					21	Jun 16, 2025	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user alfrea1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
22					Jul 1, 2025	SYSTEM	(\$3,500.00)				
22					Jul 1, 2025	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user alfrea1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
- Total						\$0.00					
Material - Total						\$0.00					
0920 - Total						\$0.00					
0930	BASE, CONCRETE	Overrun	Overrun	24	Aug 4, 2025	SYSTEM	(\$7,072.50)				
				31	Feb 17, 2026	SYSTEM	\$7,072.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2050.00000 - 2050.00000, 'is applied (if non-zero).			
			Overrun - Total						\$0.00		
			Overrun - Total						\$0.00		
			0930 - Total						\$0.00		
0940	MISC.	Material		32	Apr 17, 2026	SYSTEM	(\$8,800.00)				
				32	Apr 17, 2026	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burnwb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				- Total						\$0.00	
				Material - Total						\$0.00	
			0940 - Total						\$0.00		
	0970	MISC.	Construction Stockpile		20	Jun 2, 2025	SYSTEM	(\$13,722.64)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						(\$13,722.64)
			Construction Stockpile - Total						(\$13,722.64)		
			Construction Stockpile STMI		15	Mar 17, 2025	SYSTEM	\$13,722.64	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						\$13,722.64
			Construction Stockpile STMI - Total						\$13,722.64		
			Material		20	Jun 2, 2025	SYSTEM	(\$21,200.00)			
					20	Jun 2,	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3278	0970	MISC.	Material			2025			Estimate Item Adjustment (0016) due to user alfrea1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					21	Jun 16, 2025	SYSTEM	(\$21,200.00)				
					21	Jun 16, 2025	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user alfrea1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
			- Total					\$0.00				
			Material - Total					\$0.00				
			0970 - Total					\$0.00				
	0980	MISC.	Construction Stockpile		27	Sep 16, 2025	SYSTEM	(\$910.80)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total					(\$910.80)		
					Construction Stockpile - Total					(\$910.80)		
			Construction Stockpile STMI			24	Aug 4, 2025	SYSTEM	\$910.80	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total					\$910.80	
						Construction Stockpile STMI - Total					\$910.80	
			0980 - Total					\$0.00				
	1000	MISC.	Material		32	Apr 17, 2026	SYSTEM	(\$1,680.00)				
					32	Apr 17, 2026	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burnwb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					- Total					\$0.00		
			Material - Total					\$0.00				
			1000 - Total					\$0.00				
1010			MISC.		Material		32	Apr 17, 2026	SYSTEM	(\$1,375.00)		
	32	Apr 17, 2026		SYSTEM			\$1,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burnwb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
	- Total							\$0.00				
	Material - Total						\$0.00					
	1010 - Total						\$0.00					
	1030	MISC.		Material			32	Apr 17, 2026	SYSTEM	(\$76,000.00)		
32			Apr 17, 2026			SYSTEM	\$76,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burnwb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
- Total							\$0.00					
Material - Total						\$0.00						
1030 - Total						\$0.00						
1050			CONCRETE FOOTINGS, EMBEDDED	Material			20	Jun 2, 2025	SYSTEM	(\$2,288.00)		
	20	Jun 2, 2025			SYSTEM		\$2,288.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user alfrea1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
	- Total						\$0.00					
	Material - Total						\$0.00					
	1050 - Total						\$0.00					
	1070	2 IN. PSST POST - 12 GA.		Material			20	Jun 2, 2025	SYSTEM	(\$11,272.80)		
20			Jun 2, 2025			SYSTEM	\$11,272.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user alfrea1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
21			Jun 16, 2025			SYSTEM	(\$11,272.80)					
21			Jun 16, 2025			SYSTEM	\$11,272.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user alfrea1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3278	1070	2 IN. PSST POST - 12 GA.	Material		22	Jul 1, 2025	SYSTEM	(\$11,404.80)					
					22	Jul 1, 2025	SYSTEM	\$11,404.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user alfrea1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					23	Jul 17, 2025	SYSTEM	(\$12,038.40)					
					23	Jul 17, 2025	SYSTEM	\$12,038.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user alfrea1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					24	Aug 4, 2025	SYSTEM	(\$12,038.40)					
					24	Aug 4, 2025	SYSTEM	\$12,038.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user alfrea1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					25	Aug 18, 2025	SYSTEM	(\$12,038.40)					
					25	Aug 18, 2025	SYSTEM	\$12,038.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user golabs1 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
					Overrun	Overrun	23	Jul 17, 2025	SYSTEM	(\$554.40)			
							27	Sep 16, 2025	SYSTEM	\$554.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '26.40000 - 26.40000', is applied (if non-zero).		
				Overrun - Total			\$0.00						
				Overrun - Total			\$0.00						
				1070 - Total								\$0.00	
					1080	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		20	Jun 2, 2025	SYSTEM	(\$9,570.00)	
									20	Jun 2, 2025	SYSTEM	\$9,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user alfrea1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
21	Jun 16, 2025	SYSTEM	(\$9,570.00)										
21	Jun 16, 2025	SYSTEM	\$9,570.00						This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user alfrea1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
22	Jul 1, 2025	SYSTEM	(\$9,570.00)										
22	Jul 1, 2025	SYSTEM	\$9,570.00						This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user alfrea1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
23	Jul 17, 2025	SYSTEM	(\$10,230.00)										
23	Jul 17, 2025	SYSTEM	\$10,230.00						This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user alfrea1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
24	Aug 4, 2025	SYSTEM	(\$10,230.00)										
24	Aug 4, 2025	SYSTEM	\$10,230.00						This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user alfrea1 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
25	Aug 18, 2025	SYSTEM	(\$10,230.00)										
25	Aug 18, 2025	SYSTEM	\$10,230.00						This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user golabs1 overriding Payment Estimate Exception 26 on the current Payment Estimate.				
- Total			\$0.00										
Material - Total			\$0.00										
Overrun	Overrun	23	Jul 17, 2025					SYSTEM	(\$660.00)				
		27	Sep 16,					SYSTEM	\$660.00	Unit price based on averaged overrun adjustments for installed quantity on all			



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3278	1080	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Overrun	Overrun		2025			previous payment estimates. Price Adjustments of ',330.00000 - 330.00000, 'is applied (if non-zero).	
				Overrun - Total			\$0.00			
			Overrun - Total			\$0.00				
			1080 - Total			\$0.00				
1090	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	Material		20	Jun 2, 2025	SYSTEM	(\$9,240.00)			
				20	Jun 2, 2025	SYSTEM	\$9,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user alfrea1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				21	Jun 16, 2025	SYSTEM	(\$9,240.00)			
				21	Jun 16, 2025	SYSTEM	\$9,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user alfrea1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
				- Total			\$0.00			
				Material - Total			\$0.00			
				Overrun	Overrun	20	Jun 2, 2025	SYSTEM	(\$660.00)	
						27	Sep 16, 2025	SYSTEM	\$660.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',660.00000 - 660.00000, 'is applied (if non-zero).
		Overrun - Total				\$0.00				
		Overrun - Total				\$0.00				
		1090 - Total			\$0.00					
		1100	2.5 IN. PSST POST - 12 GA.	Material		20	Jun 2, 2025	SYSTEM	(\$3,946.80)	
20	Jun 2, 2025					SYSTEM	\$3,946.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user alfrea1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
21	Jun 16, 2025					SYSTEM	(\$3,946.80)			
21	Jun 16, 2025					SYSTEM	\$3,946.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user alfrea1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
22	Jul 1, 2025					SYSTEM	(\$3,946.80)			
22	Jul 1, 2025					SYSTEM	\$3,946.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user alfrea1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
23	Jul 17, 2025					SYSTEM	(\$5,777.20)			
23	Jul 17, 2025					SYSTEM	\$5,777.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user alfrea1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
24	Aug 4, 2025					SYSTEM	(\$5,777.20)			
24	Aug 4, 2025					SYSTEM	\$5,777.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user alfrea1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
25	Aug 18, 2025					SYSTEM	(\$5,777.20)			
25	Aug 18, 2025					SYSTEM	\$5,777.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user golabs1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
- Total						\$0.00				
Material - Total						\$0.00				
Overrun	Overrun			23	Jul 17, 2025	SYSTEM	(\$1,830.40)			
				31	Feb 17, 2026	SYSTEM	\$1,830.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',28.60000 - 28.60000, 'is applied (if non-zero).		
				Overrun - Total			\$0.00			
				Overrun - Total			\$0.00			



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3278	1100 - Total								\$0.00			
	1110	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		23	Jul 17, 2025	SYSTEM	(\$1,540.00)				
					23	Jul 17, 2025	SYSTEM	\$1,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user alfrea1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					24	Aug 4, 2025	SYSTEM	(\$6,160.00)				
					24	Aug 4, 2025	SYSTEM	\$6,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user alfrea1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
					25	Aug 18, 2025	SYSTEM	(\$6,160.00)				
					25	Aug 18, 2025	SYSTEM	\$6,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user golabs1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
							- Total		\$0.00			
							Material - Total		\$0.00			
			Overrun	Overrun	24	Aug 4, 2025	SYSTEM	(\$1,540.00)				
					31	Feb 17, 2026	SYSTEM	\$1,540.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',385.00000 - 385.00000, 'is applied (if non-zero).			
									Overrun - Total	\$0.00		
									Overrun - Total	\$0.00		
			1110 - Total								\$0.00	
			1130	SHF-FLAT SHEET FLUORESCENT	Overrun	Overrun	23	Jul 17, 2025	SYSTEM	(\$3,801.60)		
							27	Sep 16, 2025	SYSTEM	\$3,801.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',35.20000 - 35.20000, 'is applied (if non-zero).	
							Overrun - Total	\$0.00				
							Overrun - Total	\$0.00				
	1130 - Total								\$0.00			
	5001	MISC.	Material		6	Oct 16, 2024	SYSTEM	(\$37,801.46)				
					6	Oct 16, 2024	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					7	Nov 4, 2024	SYSTEM	(\$37,801.46)				
					7	Nov 4, 2024	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					8	Nov 18, 2024	SYSTEM	(\$37,801.46)				
					8	Nov 18, 2024	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					9	Dec 2, 2024	SYSTEM	(\$37,801.46)				
					9	Dec 2, 2024	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					10	Dec 16, 2024	SYSTEM	(\$37,801.46)				
					10	Dec 16, 2024	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					11	Jan 2, 2025	SYSTEM	(\$37,801.46)				
					11	Jan 2, 2025	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					12	Jan 16,	SYSTEM	(\$37,801.46)				



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	5001	MISC.	Material			2025			
					12	Jan 16, 2025	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user farrac1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Feb 4, 2025	SYSTEM	(\$37,801.46)	
					13	Feb 4, 2025	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Feb 17, 2025	SYSTEM	(\$37,801.46)	
					14	Feb 17, 2025	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Mar 17, 2025	SYSTEM	(\$37,801.46)	
					15	Mar 17, 2025	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user paughr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Apr 2, 2025	SYSTEM	(\$37,801.46)	
					16	Apr 2, 2025	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Apr 16, 2025	SYSTEM	(\$37,801.46)	
					17	Apr 16, 2025	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	May 2, 2025	SYSTEM	(\$37,801.46)	
					18	May 2, 2025	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	May 16, 2025	SYSTEM	(\$37,801.46)	
					19	May 16, 2025	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	Jun 2, 2025	SYSTEM	(\$37,801.46)	
					20	Jun 2, 2025	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Jun 16, 2025	SYSTEM	(\$37,801.46)	
					21	Jun 16, 2025	SYSTEM	\$37,801.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					22	Jul 1, 2025	SYSTEM	(\$37,801.47)	
					22	Jul 1, 2025	SYSTEM	\$37,801.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					23	Jul 17, 2025	SYSTEM	(\$37,801.47)	
					23	Jul 17, 2025	SYSTEM	\$37,801.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					24	Aug 4, 2025	SYSTEM	(\$37,801.47)	
					24	Aug 4, 2025	SYSTEM	\$37,801.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user alfrea1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					25	Aug 18, 2025	SYSTEM	(\$37,801.47)	
					25	Aug 18, 2025	SYSTEM	\$37,801.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user golabs1 overriding Payment



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	5001	MISC.	Material						Estimate Exception 1 on the current Payment Estimate.
					26	Sep 2, 2025	SYSTEM	(\$37,801.47)	
					26	Sep 2, 2025	SYSTEM	\$37,801.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user golabs1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					27	Sep 16, 2025	SYSTEM	(\$37,801.47)	
					27	Sep 16, 2025	SYSTEM	\$37,801.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user golabs1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					28	Nov 3, 2025	SYSTEM	(\$37,801.47)	
					28	Nov 3, 2025	SYSTEM	\$37,801.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burnwb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					29	Nov 17, 2025	SYSTEM	(\$37,801.47)	
					29	Nov 17, 2025	SYSTEM	\$37,801.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user golabs1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					30	Dec 16, 2025	SYSTEM	(\$37,801.47)	
					30	Dec 16, 2025	SYSTEM	\$37,801.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user golabs1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					31	Feb 17, 2026	SYSTEM	(\$37,801.47)	
					31	Feb 17, 2026	SYSTEM	\$37,801.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user burnwb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					5001 - Total			\$0.00	
J6S3278	5002	FLOWABLE BACKFILL	Material		10	Dec 16, 2024	SYSTEM	(\$3,166.60)	
					10	Dec 16, 2024	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user alfre1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					11	Jan 2, 2025	SYSTEM	(\$3,166.60)	
					11	Jan 2, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user alfre1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					12	Jan 16, 2025	SYSTEM	(\$3,166.60)	
					12	Jan 16, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user farrac1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					13	Feb 4, 2025	SYSTEM	(\$3,166.60)	
					13	Feb 4, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user alfre1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					14	Feb 17, 2025	SYSTEM	(\$3,166.60)	
					14	Feb 17, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user alfre1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					15	Mar 17, 2025	SYSTEM	(\$3,166.60)	
					15	Mar 17, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user paughr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					16	Apr 2, 2025	SYSTEM	(\$3,166.60)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	5002	FLOWABLE BACKFILL	Material		16	Apr 2, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user alfreia1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					17	Apr 16, 2025	SYSTEM	(\$3,166.60)	
					17	Apr 16, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user alfreia1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					18	May 2, 2025	SYSTEM	(\$3,166.60)	
					18	May 2, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user alfreia1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					19	May 16, 2025	SYSTEM	(\$3,166.60)	
					19	May 16, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user alfreia1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					20	Jun 2, 2025	SYSTEM	(\$3,166.60)	
					20	Jun 2, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user alfreia1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					21	Jun 16, 2025	SYSTEM	(\$3,166.60)	
					21	Jun 16, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user alfreia1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					22	Jul 1, 2025	SYSTEM	(\$3,166.60)	
					22	Jul 1, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user alfreia1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					23	Jul 17, 2025	SYSTEM	(\$3,166.60)	
					23	Jul 17, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user alfreia1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					24	Aug 4, 2025	SYSTEM	(\$3,166.60)	
					24	Aug 4, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user alfreia1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					25	Aug 18, 2025	SYSTEM	(\$3,166.60)	
					25	Aug 18, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user golabs1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					26	Sep 2, 2025	SYSTEM	(\$3,166.60)	
					26	Sep 2, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user golabs1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					27	Sep 16, 2025	SYSTEM	(\$3,166.60)	
					27	Sep 16, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user golabs1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					28	Nov 3, 2025	SYSTEM	(\$3,166.60)	
					28	Nov 3, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burnwb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					29	Nov 17, 2025	SYSTEM	(\$3,166.60)	
					29	Nov 17, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user golabs1 overriding Payment Estimate Exception 5 on the current Payment Estimate.



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 240517-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3278	5002	FLOWABLE BACKFILL	Material		30	Dec 16, 2025	SYSTEM	(\$3,166.60)	
					30	Dec 16, 2025	SYSTEM	\$3,166.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user golabs1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			5002 - Total			\$0.00			
	5008	MISC.	Material		31	Feb 17, 2026	SYSTEM	(\$976.10)	
					31	Feb 17, 2026	SYSTEM	\$976.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user burnwb1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			5008 - Total			\$0.00			
	5009	MISC.	Material		31	Feb 17, 2026	SYSTEM	(\$947.10)	
					31	Feb 17, 2026	SYSTEM	\$947.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user burnwb1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					32	Apr 17, 2026	SYSTEM	(\$947.10)	
					32	Apr 17, 2026	SYSTEM	\$947.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burnwb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			5009 - Total			\$0.00			
	5010	MISC.	Material		32	Apr 17, 2026	SYSTEM	(\$5,935.06)	
					32	Apr 17, 2026	SYSTEM	\$5,935.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burnwb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			5010 - Total			\$0.00			
J6S3278 - Total								(\$106,174.90)	
Overall - Total								(\$106,174.90)	



Contract Adjustments for Contract - 240517-F07

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
7	J6S3278	Other Contract Adjustment	SPAD	\$10,710.00	100	November 4, 2024	alfrea1	Line No. 0050 SP190B Lot #1 3,000 Tons
7 - Total				\$10,710.00				
9	J6S3278	Other Contract Adjustment	SPAD	\$11,088.00	100	December 2, 2024	alfrea1	Line No. 0040 SP125BSM Lot #1 3,000 Tons
		Other Contract Adjustment	SPAD	\$21,491.71	100	December 2, 2024	alfrea1	Line No. 0040 SP125BSM Lot #2 Ext. 3,392 Tons
		Other Contract Adjustment	SPAD	\$23,087.90	100	December 2, 2024	alfrea1	Line No. 0050 SP190B Lot #3 Ext. 4,512 Tons
		Other Contract Adjustment	TSR	\$1,827.84	100	December 2, 2024	alfrea1	Line No. 0050 SP190B Lot "F" (Lot #3 ext.) 512 Tons, TSR 89.8%
		Other Contract Adjustment	SPAD	\$7,140.00	100	December 2, 2024	alfrea1	Line No. 0050 SP190B Lot #2 3,000 Tons
		Other Contract Adjustment	TSR	\$12,983.52	100	December 2, 2024	alfrea1	Line No. 0040 SP125BSM Small Qty Lot 2,459 Tons, TSR 93%
		Other Contract Adjustment	TSR	\$35,700.00	100	December 2, 2024	alfrea1	Line No. 0050 SP190B Lots 1, 2 & 3 10,000 Tons, TSR 90.6%
		Other Contract Adjustment	TSR	\$33,749.76	100	December 2, 2024	alfrea1	Line No. 0040 SP125BSM Lots 1 & 2 6,392 Tons, TSR 92%
9 - Total				\$147,068.73				
23	J6S3278	Other Contract Adjustment	TSR	\$3,783.78	100	July 17, 2025	alfrea1	Line No. 0070 SP190 24-75 Small Quantity Lot 819 Tons, TSR 92%
		Other Contract Adjustment	TSR	\$4,638.15	100	July 17, 2025	alfrea1	Line No. 0060 SP125 24-95 Small Quantity Lot 937 Tons, TSR 94%
		Other Contract Adjustment	TSR	\$4,530.24	100	July 17, 2025	alfrea1	Line No. 0040 SP125 23-6 Small Quantity Lot 858 Tons, TSR 92%
23 - Total				\$12,952.17				
30	J6S3278	Other Contract Adjustment	ABIR	\$19,501.82	100	December 16, 2025	golabs1	The IRI Profile data is filed in eProjects.
30 - Total				\$19,501.82				
Overall - Total				\$190,232.72				