



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 2, 2025

Progress Estimate Number 9	Contract ID	240517-F08	Pay Period Start	March 16, 2025	Original Contract Amount	\$9,269,909.79
	Prime Contractor	Raineri Construction, LLC dba Raineri Construction	Pay Period End	April 1, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$9,269,909.79

Approval Date	By User				
April 3, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				
April 3, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				
April 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2026	September 1, 2026		8.17%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Completion Date - Project J6S3279 completion date - must be open to traffic prior to 6/1/2025. \$2,300.00 per day LDs to be charged.	May 31, 2025	May 31, 2025	57	
Awarded Date	June 5, 2024	June 5, 2024					
Letting Date	May 17, 2024	May 17, 2024					
Notice to Proceed Date	July 8, 2024	July 8, 2024					
Open to Traffic Date							
Work Began Date	November 1, 2024	November 1, 2024					

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
240517-F08			
Total Posted Items Pay	\$481,102.84	\$276,268.60	\$757,371.44
Gross Item Adjustments	(\$50,857.34)	\$289,715.73	\$238,858.39
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$565,984.33	\$996,229.83
Contract Total Payable This Estimate:	\$430,245.50		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3279	0030	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	TONS	\$152.780	2,136.4	\$326,399.19
	0270	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$3.400	14,078	\$47,865.20
	0290	9020513	SIGNAL HEAD, TYPE 3B	EA	\$1,313.960	2	\$2,627.92
	0330	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	EA	\$1,328.940	8	\$10,631.52
	0340	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	LF	\$16.050	109	\$1,749.45
	0350	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	LF	\$40.660	37	\$1,504.42
	0360	9028308	CABLE, 16 AWG 2 CONDUCTOR	LF	\$1.770	2,170	\$3,840.90
	0370	9028310	CABLE, 16 AWG 5 CONDUCTOR	LF	\$1.770	260	\$460.20
	0380	9029100	BASE, CONCRETE	CUYD	\$3,638.000	0.4	\$1,455.20
	0400	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	EA	\$713.690	7	\$4,995.83
	0410	9029902	MISC.PEDESTRIAN PUSH BUTTON STANCHION	EA	\$923.410	2	\$1,846.82



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 2, 2025

Progress Estimate Number 9	Contract ID	240517-F08	Pay Period Start	March 16, 2025	Original Contract Amount	\$9,269,909.79
	Prime Contractor	Raineri Construction, LLC dba Raineri Construction	Pay Period End	April 1, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$9,269,909.79

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3279	0430	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	EA	\$43,067.500	1	\$43,067.50
Project J6S3279 - Total							\$446,444.15
J6S3416	0700	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$9.190	429.4	\$3,946.19
	0810	6085007	PAVED APPROACH, 7 IN.	SQYD	\$80.880	208.61	\$16,872.38
	0850	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$36.480	309	\$11,272.32
	1200	8061019	SILT FENCE	LF	\$3.750	602	\$2,257.50
	1440	9029903	MISC.REPLACE BROKEN CONDUIT	LF	\$31.030	10	\$310.30
Project J6S3416 - Total							\$34,658.69
Overall - Total							\$481,102.84

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3279	0030	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	150.7	(\$0.87)	(\$131.59)
	0030	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	104.7	(\$0.87)	(\$91.42)
	0030	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	180.7	(\$0.87)	(\$157.78)
	0030	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	149.3	(\$0.87)	(\$130.36)
	0030	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,551	(\$0.87)	(\$1,354.27)
	0030	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	SP125 - 1551 tons Virgin AC - 3.9% Current Index: 511.25 Base index: 580 Index Difference: -68.75			(\$4,158.62)
	0080	8 IN. CONCRETE MEDIAN STRIP	Material			-21.6	\$417.07	(\$9,008.71)
	0080	8 IN. CONCRETE MEDIAN STRIP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cunnid3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	21.6	\$417.07	\$9,008.71
	0090	CONCRETE SIDEWALK, 4 IN.	Material			-59.1	\$176.59	(\$10,436.47)
	0090	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user cunnid3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	59.1	\$176.59	\$10,436.47
	0100	MISC.	Material			-13	\$2,517.92	(\$32,732.96)
	0100	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user cunnid3	13	\$2,517.92	\$32,732.96



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 2, 2025

Progress Estimate Number 9	Contract ID 240517-F08	Pay Period Start March 16, 2025	Original Contract Amount \$9,269,909.79
	Prime Contractor Raineri Construction, LLC dba Raineri Construction	Pay Period End April 1, 2025	Net Change Order Amount \$0.00
			Current Contract Amount \$9,269,909.79

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3279					overriding Payment Estimate Exception 12 on the current Payment Estimate.			
	0290	SIGNAL HEAD, TYPE 3B	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,481.88)
	0290	SIGNAL HEAD, TYPE 3B	Material			-2	\$1,313.96	(\$2,627.92)
	0290	SIGNAL HEAD, TYPE 3B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user cunnid3 overriding Payment Estimate Exception 16 on the current Payment Estimate.	2	\$1,313.96	\$2,627.92
	0330	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$7,502.80)
	0330	ACCESSIBLE PEDESTRIAN SIGNAL	Material			-8	\$1,328.94	(\$10,631.52)
	0330	ACCESSIBLE PEDESTRIAN SIGNAL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user cunnid3 overriding Payment Estimate Exception 17 on the current Payment Estimate.	8	\$1,328.94	\$10,631.52
	0340	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material			-109	\$16.05	(\$1,749.45)
	0340	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user cunnid3 overriding Payment Estimate Exception 18 on the current Payment Estimate.	109	\$16.05	\$1,749.45
	0350	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material			-37	\$40.66	(\$1,504.42)
	0350	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user cunnid3 overriding Payment Estimate Exception 19 on the current Payment Estimate.	37	\$40.66	\$1,504.42
	0360	CABLE, 16 AWG 2 CONDUCTOR	Material			-2,170	\$1.77	(\$3,840.90)
	0360	CABLE, 16 AWG 2 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user cunnid3 overriding Payment Estimate Exception 20 on the current Payment Estimate.	2,170	\$1.77	\$3,840.90
	0370	CABLE, 16 AWG 5 CONDUCTOR	Material			-260	\$1.77	(\$460.20)
	0370	CABLE, 16 AWG 5 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user cunnid3 overriding Payment Estimate Exception 21 on the current Payment Estimate.	260	\$1.77	\$460.20
	0380	BASE, CONCRETE	Material			-0.4	\$3,638.00	(\$1,455.20)
	0380	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user cunnid3 overriding Payment Estimate Exception 22 on the current Payment Estimate.	0.4	\$3,638.00	\$1,455.20
	0400	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,071.88)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 2, 2025

Progress Estimate Number 9	Contract ID	240517-F08	Pay Period Start	March 16, 2025	Original Contract Amount	\$9,269,909.79
	Prime Contractor	Raineri Construction, LLC dba Raineri Construction	Pay Period End	April 1, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$9,269,909.79

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3279	0400	MISC.	Material			-7	\$713.69	(\$4,995.83)
	0400	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user cunnid3 overriding Payment Estimate Exception 24 on the current Payment Estimate.	7	\$713.69	\$4,995.83
	0410	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,206.28)
	0410	MISC.	Material			-2	\$923.41	(\$1,846.82)
	0410	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user cunnid3 overriding Payment Estimate Exception 25 on the current Payment Estimate.	2	\$923.41	\$1,846.82
	0430	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$31,523.34)
	0430	MISC.	Material			-1	\$43,067.50	(\$43,067.50)
	0430	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user cunnid3 overriding Payment Estimate Exception 26 on the current Payment Estimate.	1	\$43,067.50	\$43,067.50
	0530	CONCRETE BASE (7 IN. NON-REINF)	Material			-31.7	\$183.40	(\$5,813.78)
	0530	CONCRETE BASE (7 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user cunnid3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	31.7	\$183.40	\$5,813.78
	0550	TRUNCATED DOMES	Material			-130	\$22.00	(\$2,860.00)
	0550	TRUNCATED DOMES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 4 on the current Payment Estimate.	130	\$22.00	\$2,860.00
	0580	CONCRETE SIDEWALK, 4 IN.	Material			-109.25	\$100.09	(\$10,934.83)
	0580	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user cunnid3 overriding Payment Estimate Exception 10 on the current Payment Estimate.	109.25	\$100.09	\$10,934.83
	0590	MISC.	Material			-21	\$2,471.83	(\$51,908.43)
	0590	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user cunnid3 overriding Payment Estimate Exception 13 on the current Payment Estimate.	21	\$2,471.83	\$51,908.43
	0610	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-228	\$22.20	(\$5,061.60)
	0610	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user cunnid3 overriding Payment Estimate Exception 14 on the current Payment Estimate.	228	\$22.20	\$5,061.60



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 2, 2025

Progress Estimate Number 9		Contract ID Prime Contractor	240517-F08 Raineri Construction, LLC dba Raineri Construction			Pay Period Start Pay Period End	March 16, 2025 April 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$9,269,909.79 \$0.00 \$9,269,909.79
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3416	0700	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		429.4	(\$0.04)	(\$16.94)
	0700	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material				-660.2	\$9.19	(\$6,067.24)
	0700	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.		660.2	\$9.19	\$6,067.24
	0810	PAVED APPROACH, 7 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		208.61	(\$0.14)	(\$30.18)
	0810	PAVED APPROACH, 7 IN.	Material				-402.48	\$80.88	(\$32,552.58)
	0810	PAVED APPROACH, 7 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user cunnid3 overriding Payment Estimate Exception 6 on the current Payment Estimate.		402.48	\$80.88	\$32,552.58
	0820	CONCRETE SIDEWALK, 4 IN.	Material				-17.9	\$52.26	(\$935.45)
	0820	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user cunnid3 overriding Payment Estimate Exception 11 on the current Payment Estimate.		17.9	\$52.26	\$935.45
	1200	SILT FENCE	Material				-602	\$3.75	(\$2,257.50)
	1200	SILT FENCE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user cunnid3 overriding Payment Estimate Exception 15 on the current Payment Estimate.		602	\$3.75	\$2,257.50
	1440	MISC.	Material				-10	\$31.03	(\$310.30)
	1440	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user cunnid3 overriding Payment Estimate Exception 27 on the current Payment Estimate.		10	\$31.03	\$310.30
Total									(\$50,857.34)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on April 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3279	FAF 367-1(18)	Resurface and ADA improvements	367	ST LOUIS CITY	from I-70 to Halls Ferry Circle near Ferguson
J6S3416	FAF 115-1(48)	Resurface, signal and ADA improvements	115	ST LOUIS	from Route U (Lucas and Hunt Road) to east of Dardenne Road near Ferguson
J6S3416B	STBG-9901(658)	ADA improvements	115	ST LOUIS	from Route U to the St. Louis City limits

Totals by Job Numbers					
J6S3279			This Estimate	Previous	To Date
	Posted Item Pay		\$446,444.15	\$190,441.89	\$636,886.04
	Gross Item Adjustments		(\$50,810.22)	\$150,618.00	\$99,807.78
	Gross Item Pay		\$395,633.93	\$341,059.89	\$736,693.82
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J6S3416			This Estimate	Previous	To Date
	Posted Item Pay		\$34,658.69	\$85,826.71	\$120,485.40
	Gross Item Adjustments		(\$47.12)	\$139,097.73	\$139,050.61
	Gross Item Pay		\$34,611.57	\$224,924.44	\$259,536.01
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J6S3416B			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$0.00	\$0.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$0.00	\$0.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on April 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3416, Item 3040504, Project Item Line Number 0700, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3416, Item 3040504, Project Item Line Number 0700, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 5024007, Project Item Line Number 0530, Material Set 502400796, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 6081012, Project Item Line Number 0550, Material Set 608101296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 6083008, Project Item Line Number 0080, Material Set 608300896, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3416, Item 6085007, Project Item Line Number 0810, Material Set 608500796, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3416, Item 6085007, Project Item Line Number 0810, Material Set 608500796, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Wanting on MoDOT Material Department test results.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3416, Item 6085007, Project Item Line Number 0810, Material Set 608500796, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 6086004, Project Item Line Number 0090, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 6086004, Project Item Line Number 0580, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3416, Item 6086004, Project Item Line Number 0820, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 6089902, Project Item Line Number 0100, Material Set 608990296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 6089902, Project Item Line Number 0590, Material Set 608990296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 6092011, Project Item Line Number 0610, Material Set 609201196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3416, Item 8061019, Project Item Line Number 1200, Material Set 806101996, Material 1011GXT2 - Geotextile Fabric for TempSiltFence (T2), Acceptance Action Generic 1011GXT2 is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 9020513, Project Item Line Number 0290, Material Set 902051396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 9024921, Project Item Line Number 0330, Material Set 9024921, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 9025300, Project Item Line Number 0340, Material Set 902530096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 9027300, Project Item Line Number 0350, Material Set 902730096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 9028308, Project Item Line Number 0360, Material Set 902830896, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 9028310, Project Item Line Number 0370, Material Set 902831096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 9029100, Project Item Line Number 0380, Material Set 902910096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 9029100, Project Item Line Number 0380, Material Set 902910096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 9029902, Project Item Line Number 0400, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic	Will be completed by the next estimate.	cunnid3	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
0902TSXX is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 9029902, Project Item Line Number 0410, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3279, Item 9029902, Project Item Line Number 0430, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3416, Item 9029903, Project Item Line Number 1440, Material Set 902990396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Will be completed by the next estimate.	cunnid3	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-F08	J6S3279	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.75	\$33,166.65	\$24,874.99
		0001	0020	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	59.00	0.00	59.00	SQYD	59.00	\$26.06	\$1,537.54
		0001	0030	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	11,737.40	0.00	11,737.40	TONS	2,136.40	\$152.78	\$326,399.19
		0001	0040	4071005	TACK COAT	9,438.00	0.00	9,438.00	GAL	0.00	\$3.15	\$0.00
		0001	0050	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	1.00	\$880.00	\$880.00
		0001	0060	6049902	MISC.PULL BOX ADJUSTMENT	16.00	0.00	16.00	EA	16.00	\$880.00	\$14,080.00
		0001	0070	6081012	TRUNCATED DOMES	24.00	0.00	24.00	SQFT	24.00	\$27.50	\$660.00
		0001	0080	6083008	8 IN. CONCRETE MEDIAN STRIP	21.60	0.00	21.60	SQYD	21.60	\$417.07	\$9,008.71
		0001	0090	6086004	CONCRETE SIDEWALK, 4 IN.	59.10	0.00	59.10	SQYD	59.10	\$176.59	\$10,436.47
		0001	0100	6089902	MISC.ADA CURB RAMP	13.00	0.00	13.00	EA	13.00	\$2,517.92	\$32,732.96
		0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,745.00	\$7,490.00
		0001	0120	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$10,700.00	\$0.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$375,000.00	\$0.00
		0001	0140	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	617.00	0.00	617.00	LF	0.00	\$2.94	\$0.00
		0001	0150	6200006	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN YELLOW	66.00	0.00	66.00	LF	0.00	\$2.94	\$0.00
		0001	0160	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	707.00	0.00	707.00	LF	0.00	\$26.75	\$0.00
		0001	0170	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	12.00	0.00	12.00	EA	0.00	\$251.45	\$0.00
		0001	0180	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$181.90	\$0.00
		0001	0190	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	7.00	0.00	7.00	EA	0.00	\$321.00	\$0.00
		0001	0200	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	388.00	0.00	388.00	EA	0.00	\$128.40	\$0.00
		0001	0210	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	57.00	0.00	57.00	EA	0.00	\$16.05	\$0.00
		0001	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	35,770.00	0.00	35,770.00	LF	0.00	\$0.20	\$0.00
		0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	17,842.00	0.00	17,842.00	LF	0.00	\$0.20	\$0.00
		0001	0240	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$8,560.00	\$0.00
		0001	0250	6209902	MISC.BIKE LANE SYMBOL PAVEMENT MARKING	54.00	0.00	54.00	EA	0.00	\$267.50	\$0.00
		0001	0260	6209902	MISC.SHARED LANE SYMBOL PAVEMENT MARKING	8.00	0.00	8.00	EA	0.00	\$240.75	\$0.00
		0001	0270	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	72,601.00	0.00	72,601.00	SQYD	14,078.00	\$3.40	\$47,865.20
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.80	\$3,638.00	\$2,910.40
		0030	0290	9020513	SIGNAL HEAD, TYPE 3B	4.00	0.00	4.00	EA	2.00	\$1,313.96	\$2,627.92
		0030	0300	9020833	SH-FLAT SHEET - SIGNAL SIGN	84.00	0.00	84.00	SQFT	0.00	\$37.45	\$0.00
		0030	0310	9020834	SIGNAL SIGN, MOUNTING HARDWARE	12.00	0.00	12.00	EA	0.00	\$214.00	\$0.00
		0030	0320	9022708	POST, SIGNAL 8 FT.	1.00	0.00	1.00	EA	0.00	\$1,181.28	\$0.00
		0030	0330	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	34.00	0.00	34.00	EA	8.00	\$1,328.94	\$10,631.52
		0030	0340	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	109.00	0.00	109.00	LF	109.00	\$16.05	\$1,749.45
		0030	0350	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	96.00	0.00	96.00	LF	37.00	\$40.66	\$1,504.42
		0030	0360	9028308	CABLE, 16 AWG 2 CONDUCTOR	2,170.00	0.00	2,170.00	LF	2,170.00	\$1.77	\$3,840.90
		0030	0370	9028310	CABLE, 16 AWG 5 CONDUCTOR	260.00	0.00	260.00	LF	260.00	\$1.77	\$460.20
		0030	0380	9029100	BASE, CONCRETE	0.40	0.00	0.40	CUYD	0.40	\$3,638.00	\$1,455.20
		0030	0390	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMING	1.00	0.00	1.00	LS	0.00	\$18,190.00	\$0.00
		0030	0400	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	24.00	0.00	24.00	EA	7.00	\$713.69	\$4,995.83
		0030	0410	9029902	MISC.PEDESTRIAN PUSH BUTTON STANCHION	12.00	0.00	12.00	EA	2.00	\$923.41	\$1,846.82
		0030	0420	9029902	MISC.PUSH BUTTON EXTENSION	1.00	0.00	1.00	EA	0.00	\$321.00	\$0.00
		0030	0430	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	3.00	0.00	3.00	EA	1.00	\$43,067.50	\$43,067.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on April 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-F08	J6S3279	0040	0440	9031270A	2 IN. PSST POST - 12 GA.	477.00	0.00	477.00	LF	0.00	\$27.26	\$0.00
		0040	0450	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	44.00	0.00	44.00	EA	0.00	\$157.73	\$0.00
		0040	0460	9031280	2.5 IN. PSST POST - 12 GA.	176.00	0.00	176.00	LF	0.00	\$31.31	\$0.00
		0040	0470	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	7.00	0.00	7.00	EA	0.00	\$273.44	\$0.00
		0040	0480	9035004A	SH-FLAT SHEET	457.00	0.00	457.00	SQFT	0.00	\$28.45	\$0.00
		0040	0490	9035069A	SHF-FLAT SHEET FLUORESCENT	255.00	0.00	255.00	SQFT	0.00	\$33.06	\$0.00
		0050	0500	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	121.00	0.00	121.00	SQYD	117.90	\$13.73	\$1,618.77
		0050	0510	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	269.70	0.00	269.70	TONS	0.00	\$174.30	\$0.00
		0050	0520	4071005	TACK COAT	217.00	0.00	217.00	GAL	0.00	\$3.15	\$0.00
		0050	0530	5024007	CONCRETE BASE (7 IN. NON-REINF)	31.70	0.00	31.70	SQYD	31.70	\$183.40	\$5,813.78
		0050	0540	6042010	ADJUSTING MANHOLE	2.00	0.00	2.00	EA	2.00	\$885.50	\$1,771.00
		0050	0550	6081012	TRUNCATED DOMES	130.00	0.00	130.00	SQFT	130.00	\$22.00	\$2,860.00
		0050	0560	6083006	6 IN. CONCRETE MEDIAN STRIP	440.20	0.00	440.20	SQYD	0.00	\$96.24	\$0.00
		0050	0570	6083008	8 IN. CONCRETE MEDIAN STRIP	85.20	0.00	85.20	SQYD	0.00	\$152.54	\$0.00
		0050	0580	6086004	CONCRETE SIDEWALK, 4 IN.	109.50	0.00	109.50	SQYD	109.25	\$100.09	\$10,934.83
		0050	0590	6089902	MISC.ADA CURB RAMP	25.00	0.00	25.00	EA	21.00	\$2,471.83	\$51,908.43
		0050	0600	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	22.00	0.00	22.00	LF	22.00	\$163.20	\$3,590.40
		0050	0610	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	228.00	0.00	228.00	LF	228.00	\$22.20	\$5,061.60
		0050	0620	6092022	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE B	71.00	0.00	71.00	LF	71.00	\$32.00	\$2,272.00
		0050	0630	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	85.00	0.00	85.00	LF	0.00	\$26.75	\$0.00
		0050	0640	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	157.00	0.00	157.00	EA	0.00	\$107.00	\$0.00
		0050	0650	6209902	MISC.CURB REFLECTORS	273.00	0.00	273.00	EA	0.00	\$16.05	\$0.00
		0050	0660	6209902	MISC.ISLAND TUBULAR MARKER	181.00	0.00	181.00	EA	0.00	\$101.65	\$0.00
		0050	0670	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,667.00	0.00	1,667.00	SQYD	0.00	\$3.40	\$0.00
Project J6S3279 - Total Value Posted to Date as of Report Generated Date												\$636,886.03
J6S3416	0001	0680	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$700,000.00	\$0.00	
	0001	0690	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	105.00	0.00	105.00	STA	0.00	\$807.09	\$0.00	
	0001	0700	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	15,237.00	0.00	15,237.00	SQYD	660.20	\$9.19	\$6,067.24	
	0001	0710	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	212.00	0.00	212.00	TONS	0.00	\$155.40	\$0.00	
	0001	0720	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	1,001.80	0.00	1,001.80	TONS	0.00	\$150.15	\$0.00	
	0001	0730	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	4,524.00	0.00	4,524.00	TONS	0.00	\$152.78	\$0.00	
	0001	0740	4071007	TACK COAT - NON-TRACKING	4,945.00	0.00	4,945.00	GAL	0.00	\$3.15	\$0.00	
	0001	0750	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	488.60	0.00	488.60	SQYD	0.00	\$95.37	\$0.00	
	0001	0760	5021109	CONCRETE PAVEMENT (9 IN. NON-REINF)	232.00	0.00	232.00	SQYD	0.00	\$121.84	\$0.00	
	0001	0770	6071102	MODIFIED CONCRETE GUTTER TYPE B	338.00	0.00	338.00	LF	0.00	\$54.96	\$0.00	
	0001	0780	6079903	MISC.REMOVE AND RELOCATE EXISTING FENCE	79.00	0.00	79.00	LF	0.00	\$150.00	\$0.00	
	0001	0790	6081012	TRUNCATED DOMES	1,099.00	0.00	1,099.00	SQFT	0.00	\$22.00	\$0.00	
	0001	0800	6083006	6 IN. CONCRETE MEDIAN STRIP	127.20	0.00	127.20	SQYD	0.00	\$140.53	\$0.00	
	0001	0810	6085007	PAVED APPROACH, 7 IN.	2,414.30	0.00	2,414.30	SQYD	402.48	\$80.88	\$32,552.58	
	0001	0820	6086004	CONCRETE SIDEWALK, 4 IN.	5,991.10	0.00	5,991.10	SQYD	17.90	\$52.26	\$935.45	
	0001	0830	6089902	MISC.CONCRETE CURB RAMP (7 IN. THICK)	70.00	0.00	70.00	EA	0.00	\$2,595.89	\$0.00	
	0001	0840	6089902	MISC.CONCRETE STAIRCASE WITH ADA HANDRAILS	9.00	0.00	9.00	EA	0.00	\$4,497.50	\$0.00	
	0001	0850	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	9,033.00	0.00	9,033.00	LF	309.00	\$36.48	\$11,272.32	
	0001	0860	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	713.00	0.00	713.00	LF	0.00	\$19.21	\$0.00	
	0001	0870	6099903	MISC.MODIFIED CURB AND GUTTER (1' GUTTER)	218.00	0.00	218.00	LF	0.00	\$53.84	\$0.00	
0001	0880	6099903	MISC.MODIFIED CURB AND GUTTER (1.5' GUTTER)	160.00	0.00	160.00	LF	0.00	\$59.28	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-F08	J6S3416	0001	0890	6099903	MISC.MODIFIED CURB AND GUTTER (2' GUTTER)	55.00	0.00	55.00	LF	0.00	\$69.88	\$0.00
		0001	0900	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$10,700.00	\$0.00
		0001	0910	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,120.00	0.00	1,120.00	SQYD	0.00	\$209.72	\$0.00
		0001	0920	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	112.00	0.00	112.00	SQYD	0.00	\$16.23	\$0.00
		0001	0930	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	112.00	0.00	112.00	SQYD	0.00	\$18.88	\$0.00
		0001	0940	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	5,040.00	0.00	5,040.00	LF	0.00	\$5.17	\$0.00
		0001	0950	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,800.00	0.00	2,800.00	EA	0.00	\$22.00	\$0.00
		0001	0960	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	9.00	0.00	9.00	EA	0.00	\$3,745.00	\$0.00
		0001	0970	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$16,050.00	\$0.00
		0001	0980	6169902	MISC.DETECTABLE PEDESTRIAN CHANNELIZING BARRICADE	6.00	0.00	6.00	EA	0.00	\$214.00	\$0.00
		0001	0990	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$300,000.00	\$0.00
		0001	0991	6181000	MOBILIZATION	0.00	0.00	0.00	LS	0.00	\$232,500.00	\$0.00
		0001	0992	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$232,910.00	\$0.00
		0001	1000	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	246.00	0.00	246.00	LF	0.00	\$26.75	\$0.00
		0001	1010	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	11.00	0.00	11.00	EA	0.00	\$251.45	\$0.00
		0001	1020	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	3.00	0.00	3.00	EA	0.00	\$181.90	\$0.00
		0001	1030	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	3.00	0.00	3.00	EA	0.00	\$321.00	\$0.00
		0001	1040	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	127.00	0.00	127.00	EA	0.00	\$107.00	\$0.00
		0001	1050	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	95.00	0.00	95.00	EA	0.00	\$16.05	\$0.00
		0001	1060	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	15,755.00	0.00	15,755.00	LF	0.00	\$0.20	\$0.00
		0001	1070	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	17,274.00	0.00	17,274.00	LF	0.00	\$0.31	\$0.00
		0001	1080	6207001	PAVEMENT MARKING REMOVAL	3,600.00	0.00	3,600.00	LF	0.00	\$0.54	\$0.00
		0001	1090	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	3,600.00	0.00	3,600.00	LF	0.00	\$0.42	\$0.00
		0001	1100	6209902	MISC.PREFORMED THERMOPLASTIC PAVMENT MARKING, LANE REDUCTION ARROW	1.00	0.00	1.00	EA	0.00	\$1,070.00	\$0.00
		0001	1110	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	39,978.00	0.00	39,978.00	SQYD	0.00	\$3.40	\$0.00
		0001	1120	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,432.50	\$0.00
		0001	1130	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$4,494.00	\$0.00
		0001	1140	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	1,636.00	0.00	1,636.00	SQFT	0.00	\$61.93	\$0.00
		0001	1150	7209904	MISC.RECONSTRUCT WALL IN PLACE	83.00	0.00	83.00	SQFT	0.00	\$69.55	\$0.00
		0001	1160	7209904	MISC.SMALL BLOCK WALL	1,290.00	0.00	1,290.00	SQFT	0.00	\$56.66	\$0.00
		0001	1170	8031000A	TURF TYPE TALL FESCUE SODDING	2,640.00	0.00	2,640.00	SQYD	0.00	\$11.77	\$0.00
		0001	1180	8061007A	CURB INLET CHECK	38.00	0.00	38.00	EA	0.00	\$133.75	\$0.00
		0001	1190	8061016	SEDIMENT REMOVAL	15.00	0.00	15.00	CUYD	0.00	\$121.44	\$0.00
		0001	1200	8061019	SILT FENCE	602.00	0.00	602.00	LF	602.00	\$3.75	\$2,257.50
		0020	1210	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	6.00	0.00	6.00	EA	0.00	\$107.00	\$0.00
		0020	1220	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	677.00	0.00	677.00	LF	0.00	\$17.92	\$0.00
		0020	1230	9014004	CONDUIT, 4 IN. RIGID, PUSHED	471.00	0.00	471.00	LF	0.00	\$44.94	\$0.00
		0020	1240	9015010	TRENCHING TYPE I	3,407.00	0.00	3,407.00	LF	0.00	\$6.42	\$0.00
		0020	1250	9015020	TRENCHING TYPE II	379.00	0.00	379.00	LF	0.00	\$6.42	\$0.00
		0020	1260	9016110	PULL BOX, PREFORMED CLASS 1	29.00	0.00	29.00	EA	0.00	\$1,701.30	\$0.00
		0020	1270	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	6,080.00	0.00	6,080.00	LF	0.00	\$5.08	\$0.00
		0020	1280	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	20.00	0.00	20.00	EA	0.00	\$1,498.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-F08	J6S3416	0020	1290	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	6.00	0.00	6.00	EA	0.00	\$12,574.64	\$0.00
		0020	1300	9019902	MISC.30' ROADWAY TOP MOUNT LUMINAIRE, LED-B	20.00	0.00	20.00	EA	0.00	\$9,565.80	\$0.00
		0020	1310	9019902	MISC.30' ROADWAY TOP MOUNT POLE	20.00	0.00	20.00	EA	0.00	\$3,359.80	\$0.00
		0030	1320	9020514	SIGNAL HEAD, TYPE 4B	8.00	0.00	8.00	EA	0.00	\$1,419.89	\$0.00
		0030	1330	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	11.00	0.00	11.00	EA	0.00	\$713.69	\$0.00
		0030	1340	9020833	SH-FLAT SHEET - SIGNAL SIGN	60.00	0.00	60.00	SQFT	0.00	\$37.45	\$0.00
		0030	1350	9020834	SIGNAL SIGN, MOUNTING HARDWARE	8.00	0.00	8.00	EA	0.00	\$214.00	\$0.00
		0030	1360	9022708	POST, SIGNAL 8 FT.	10.00	0.00	10.00	EA	0.00	\$1,181.28	\$0.00
		0030	1370	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	259.00	0.00	259.00	LF	0.00	\$14.98	\$0.00
		0030	1380	9028308	CABLE, 16 AWG 2 CONDUCTOR	2,460.00	0.00	2,460.00	LF	0.00	\$1.77	\$0.00
		0030	1390	9028310	CABLE, 16 AWG 5 CONDUCTOR	2,470.00	0.00	2,470.00	LF	0.00	\$1.77	\$0.00
		0030	1400	9028311	CABLE, 16 AWG 7 CONDUCTOR	2,160.00	0.00	2,160.00	LF	0.00	\$2.14	\$0.00
		0030	1410	9029100	BASE, CONCRETE	4.40	0.00	4.40	CUYD	0.00	\$3,638.00	\$0.00
		0030	1420	9029902	MISC.AUDIBLE PEDESTRIAN PUSH BUTTON AND SIGNING	16.00	0.00	16.00	EA	0.00	\$1,328.94	\$0.00
		0030	1430	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY	3.00	0.00	3.00	EA	0.00	\$32,374.99	\$0.00
		0030	1440	9029903	MISC.REPLACE BROKEN CONDUIT	100.00	0.00	100.00	LF	10.00	\$31.03	\$310.30
		0040	1450	9031210	STRUCTURAL STEEL POSTS	40.00	0.00	40.00	LB	0.00	\$19.10	\$0.00
		0040	1460	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	15.00	0.00	15.00	EA	0.00	\$629.60	\$0.00
		0040	1470	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	13.00	0.00	13.00	EA	0.00	\$217.93	\$0.00
		0040	1480	9031280	2.5 IN. PSST POST - 12 GA.	1,229.00	0.00	1,229.00	LF	0.00	\$34.50	\$0.00
		0040	1490	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	104.00	0.00	104.00	EA	0.00	\$302.00	\$0.00
		0040	1500	9035004A	SH-FLAT SHEET	159.00	0.00	159.00	SQFT	0.00	\$40.83	\$0.00
		0040	1510	9035011A	ST-STRUCTURAL	24.00	0.00	24.00	SQFT	0.00	\$46.10	\$0.00
		0040	1520	9035069A	SHF-FLAT SHEET FLUORESCENT	9.00	0.00	9.00	SQFT	0.00	\$61.66	\$0.00
		0040	1530	9039902	MISC.BOLT DOWN POST BASE	11.00	0.00	11.00	EA	0.00	\$521.07	\$0.00
		0055	1540	2063000	CLASS 3 EXCAVATION	37.00	0.00	37.00	CUYD	0.00	\$59.04	\$0.00
		0055	1550	6279901	MISC.MSD AS-BUILT SUBMITTALS	1.00	0.00	1.00	LS	0.00	\$1,391.00	\$0.00
		0055	1560	7259903	MISC.15 IN. PVC PIPE	5.00	0.00	5.00	LF	0.00	\$214.00	\$0.00
		0055	1570	7261015	15 IN. PIPE GROUP A	2.00	0.00	2.00	LF	0.00	\$230.05	\$0.00
		0055	1580	7319903	MISC.MSD PCC 2 GRATE INLET WITH SIDE INTAKE - 42" BASE	6.00	0.00	6.00	LF	0.00	\$2,461.00	\$0.00
		0055	1590	7319903	MISC.MSD PCC TRAPPED 2 GRATE INLET WITH SIDE INTAKE - 42" BASE	9.00	0.00	9.00	LF	0.00	\$2,675.00	\$0.00
		0055	1600	7319903	MISC.TBR&R PER MSD INSPECTION	9.00	0.00	9.00	LF	0.00	\$2,140.00	\$0.00
		0060	1610	6049902	MISC.ADJUSTING FIRE HYDRANT TO GRADE	5.00	0.00	5.00	EA	0.00	\$5,000.00	\$0.00
		0060	1620	6049902	MISC.ADJUSTING GAS VALVE	60.00	0.00	60.00	EA	0.00	\$275.00	\$0.00
		0060	1630	6049902	MISC.ADJUSTING SANITARY SEWER MANHOLE	9.00	0.00	9.00	EA	0.00	\$880.00	\$0.00
		0060	1640	6049902	MISC.ADJUSTING STORM SEWER MANHOLE	15.00	0.00	15.00	EA	0.00	\$1,000.00	\$0.00
		0060	1650	6049902	MISC.ADJUSTING TELEPHONE MANHOLE	66.00	0.00	66.00	EA	0.00	\$440.00	\$0.00
		0060	1660	6049902	MISC.ADJUSTING WATER MANHOLES, METERS, AND VALVES	99.00	0.00	99.00	EA	0.00	\$275.00	\$0.00
		0060	1670	6049902	MISC.RELOCATE EXISTING FIRE HYDRANT	2.00	0.00	2.00	EA	0.00	\$12,000.00	\$0.00
		0060	1680	9019902	MISC.ADJUST GRATE INLET	1.00	0.00	1.00	EA	0.00	\$880.00	\$0.00
		0001	5001	6189901	MISC.Misc. Contract Bond Payment	0.00	0.00	0.00	LS	0.00	\$67,500.00	\$0.00
		0001	5002	6189901	MISC.Adjust Mobilization for Contract Bond correction	0.00	1.00	1.00	LS	1.00	\$67,090.00	\$67,090.00
Project J6S3416 - Total Value Posted to Date as of Report Generated Date												\$120,485.39
J6S3416B	0001	1690	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$22,736.13	\$0.00	
	0001	1700	5021109	CONCRETE PAVEMENT (9 IN. NON-REINF)	17.80	0.00	17.80	SQYD	0.00	\$280.25	\$0.00	
	0001	1710	6081012	TRUNCATED DOMES	96.00	0.00	96.00	SQFT	0.00	\$22.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
240517-F08	J6S3416B	0001	1720	6083006	6 IN. CONCRETE MEDIAN STRIP	36.30	0.00	36.30	SQYD	0.00	\$151.51	\$0.00		
		0001	1730	6089902	MISC.CONCRETE CURB RAMP (7 IN. THICK)	7.00	0.00	7.00	EA	0.00	\$3,118.83	\$0.00		
		0001	1740	6089905	MISC.STAMPED CONCRETE	689.40	0.00	689.40	SQYD	0.00	\$151.24	\$0.00		
		0001	1750	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	18.00	0.00	18.00	EA	0.00	\$107.00	\$0.00		
		0001	1760	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	50.00	0.00	50.00	EA	0.00	\$16.05	\$0.00		
		0001	1770	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	400.00	0.00	400.00	LF	0.00	\$0.20	\$0.00		
		0001	1780	6207001	PAVEMENT MARKING REMOVAL	3,600.00	0.00	3,600.00	LF	0.00	\$0.54	\$0.00		
		0001	1790	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	3,600.00	0.00	3,600.00	LF	0.00	\$0.42	\$0.00		
		0020	1810	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	434.00	0.00	434.00	LF	0.00	\$17.92	\$0.00		
		0020	1820	9014004	CONDUIT, 4 IN. RIGID, PUSHED	61.00	0.00	61.00	LF	0.00	\$44.94	\$0.00		
		0020	1830	9015010	TRENCHING TYPE I	4,149.00	0.00	4,149.00	LF	0.00	\$6.42	\$0.00		
		0020	1840	9015020	TRENCHING TYPE II	461.00	0.00	461.00	LF	0.00	\$6.42	\$0.00		
		0020	1850	9016110	PULL BOX, PREFORMED CLASS 1	7.00	0.00	7.00	EA	0.00	\$1,701.30	\$0.00		
		0020	1880	9019902	MISC.PEDESTRIAN LIGHT POLE & LUMINAIRE	29.00	0.00	29.00	EA	0.00	\$1,311.82	\$0.00		
		0020	1885	9019903	MISC.CABLE-CONDUIT, 1.5 IN., 300# PULL TAPE	6,380.00	0.00	6,380.00	LF	0.00	\$5.08	\$0.00		
		0030	1890	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$32,374.99	\$0.00		
		0040	1900	9031280	2.5 IN. PSST POST - 12 GA.	44.00	0.00	44.00	LF	0.00	\$40.27	\$0.00		
		0040	1910	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	4.00	0.00	4.00	EA	0.00	\$477.33	\$0.00		
		0040	1920	9035004A	SH-FLAT SHEET	36.00	0.00	36.00	SQFT	0.00	\$41.27	\$0.00		
		0055	1930	2063000	CLASS 3 EXCAVATION	666.00	0.00	666.00	CUYD	0.00	\$33.00	\$0.00		
		0055	1940	2063500	CULVERT CLEANOUT	1.00	0.00	1.00	EA	0.00	\$1,766.60	\$0.00		
		0055	1950	6279901	MISC.MSD AS-BUILT SUBMITTALS	1.00	0.00	1.00	LS	0.00	\$1,391.00	\$0.00		
		0055	1960	7259903	MISC.12 IN. PVC PIPE	17.00	0.00	17.00	LF	0.00	\$171.20	\$0.00		
		0055	1970	7259903	MISC.15 IN. PVC PIPE	135.00	0.00	135.00	LF	0.00	\$176.55	\$0.00		
		0055	1980	7259903	MISC.18 IN. PVC PIPE	26.00	0.00	26.00	LF	0.00	\$256.80	\$0.00		
		0055	1990	7259903	MISC.21 IN. PVC PIPE	51.00	0.00	51.00	LF	0.00	\$278.20	\$0.00		
		0055	2000	7259903	MISC.24 IN. PVC PIPE	104.00	0.00	104.00	LF	0.00	\$299.60	\$0.00		
		0055	2010	7261012	12 IN. PIPE GROUP A	2.00	0.00	2.00	LF	0.00	\$535.00	\$0.00		
		0055	2020	7261015	15 IN. PIPE GROUP A	2.00	0.00	2.00	LF	0.00	\$642.00	\$0.00		
		0055	2030	7261018	18 IN. PIPE GROUP A	252.00	0.00	252.00	LF	0.00	\$192.60	\$0.00		
		0055	2040	7261021	21 IN. PIPE GROUP A	46.00	0.00	46.00	LF	0.00	\$214.00	\$0.00		
		0055	2050	7261024	24 IN. PIPE GROUP A	19.00	0.00	19.00	LF	0.00	\$267.50	\$0.00		
		0055	2060	7319903	MISC.MSD PCC 2 GRATE INLET WITH SIDE INTAKE - 42" BASE	38.00	0.00	38.00	LF	0.00	\$1,974.15	\$0.00		
		0055	2070	7319903	MISC.MSD PCC DOUBLE STREET INLET	9.00	0.00	9.00	LF	0.00	\$2,107.90	\$0.00		
		0055	2080	7319903	MISC.MSD PCC MANHOLE - 48" BASE	45.00	0.00	45.00	LF	0.00	\$1,926.00	\$0.00		
		0055	2090	7319903	MISC.MSD PCC SHORT TOP MANHOLE - 48" BASE	3.00	0.00	3.00	LF	0.00	\$2,068.31	\$0.00		
		0055	2100	7319903	MISC.MSD PCC TRAPPED 2 GRATE INLET WITH SIDE INTAKE - 42" BASE	26.00	0.00	26.00	LF	0.00	\$2,247.00	\$0.00		
		0055	2110	7319903	MISC.TBR&R PER MSD INSPECTION	23.00	0.00	23.00	LF	0.00	\$1,926.00	\$0.00		
		0055	2120	7319903	MISC.TRAPPED DOUBLE STREET INLET	27.00	0.00	27.00	LF	0.00	\$2,484.54	\$0.00		
		Project J6S3416B - Total Value Posted to Date as of Report Generated Date												\$0.00
		240517-F08 Overall - Total Value Posted to Date as of Report Generated Date												\$757,371.42



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on April 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3279

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1	3/18/25	4/2/25	150.70	TONS	Cut Throughs at Riverview and Theodore, Lalite, Sherry, Laura, and Saloma					
			3/24/25	4/2/25	180.70	TONS	Cut Throughs at Riverview and Harney, Emma, Lucille, Theika (North), Theika (South), and Garesche					
			3/25/25	4/2/25	149.30	TONS	Cut Throughs at Riverview and Eton, Gladys, Vivian, N. Pointe, and Schulte					
			3/26/25	4/2/25	104.70	TONS	Cut Throughs at Riverview and Howell, Orchid, Hornsby, Veronica, Grape, Sells, and Switzer					
			3/31/25	4/2/25	1,551.00	TONS	Rte. 367	109+00		41+50		
0270	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	3/18/25	4/2/25	971.00	SQYD	Cut Throughs at Riverview and Theodore, Lalite, Sherry, Laura, and Saloma					
			3/24/25	4/2/25	980.00	SQYD	Cut Throughs at Riverview and Harney, Emma, Lucille, Theika (North), Theika (South), and Garesche					
			3/25/25	4/2/25	813.00	SQYD	Cut Throughs at Riverview and Eton, Gladys, Vivian, N. Pointe, and Schulte					
			3/26/25	4/2/25	814.00	SQYD	Cut Throughs at Riverview and Howell, Orchid, Hornsby, Veronica, Grape, Sells, and Switzer					
			3/31/25	4/2/25	10,500.00	SQYD	Rte. 367	109+00		41+50		
0290	9020513	SIGNAL HEAD, TYPE 3B	3/31/25	4/2/25	2.00	EA	Rte. 367 @ Switzer Ave.					
0330	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	3/31/25	4/2/25	8.00	EA	Rte. 367 @ Switzer Ave.					
0340	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	3/31/25	4/2/25	109.00	LF	Rte. 367 @ Lillian Ave., W. Florissant Ave., Switzer Ave and Mc Laran Ave.					
0350	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	3/31/25	4/2/25	37.00	LF	Rte. 367 @ Lillian Ave.					
0360	9028308	CABLE, 16 AWG 2 CONDUCTOR	3/31/25	4/2/25	2,170.00	LF	Rte. 367 @ Lillian Ave., W. Florissant Ave., Switzer Ave., and McLaran Ave.					
0370	9028310	CABLE, 16 AWG 5 CONDUCTOR	3/31/25	4/2/25	260.00	LF	Rte. 367 @ W. Florissant Ave.					
0380	9029100	BASE, CONCRETE	3/31/25	4/2/25	0.40	CUYD	Rte. 367 @ W. Florissant Ave.					
0400	9029902	MISC.	3/31/25	4/2/25	7.00	EA	Rte. 367 @ Mc Laran Ave.					
0410	9029902	MISC.	3/31/25	4/2/25	2.00	EA	Rte. 367 @ Mc Laran Ave.					
0430	9029902	MISC.	3/31/25	4/2/25	1.00	EA	Rte. 367 @ Switzer Ave.					

Project: J6S3416

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0700	3040504	TYPE 5 AGGREGATE FOR BASE	3/31/25	4/2/25	429.40	SQYD	Rte. 115 RT	19+54.24		28+99.76		
0810	6085007	PAVED APPROACH, 7 IN.	3/31/25	4/2/25	208.61	SQYD	Rte. 115 RT	19+54.24		28+99.76		
0850	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	3/31/25	4/2/25	309.00	LF	Rte. 115 RT	17+01.15		24+52.05		
1200	8061019	SILT FENCE	3/18/25	4/2/25	70.00	LF	Rte. 115 @ Lawler Dr.					
				4/2/25	140.00	LF	Rte. 115 @ Colonial Ave					
				4/2/25	159.00	LF	Rte. 115 @ Belaire Pl.					
				4/2/25	233.00	LF	Rte. 115 @ Lucas-Hunt Rd.					
1440	9029903	MISC.	3/31/25	4/2/25	10.00	LF	RTE. 367 @ Switzer Ave.					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240517-F08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3279	0020	TYPE 5 AGGREGATE FOR BASE	Price FUEL		2	Dec 16, 2024	SYSTEM	(\$0.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Feb 3, 2025	SYSTEM	(\$0.74)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Mar 17, 2025	SYSTEM	(\$1.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$2.44)	
			Price FUEL - Total				(\$2.44)		
			0020 - Total				(\$2.44)		
	0030	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1	Other Item Adjustment	ACAD	9	Apr 3, 2025	cunnid3	(\$4,158.62)	SP125 - 1551 tons Virgin AC - 3.9% Current Index: 511.25 Base index: 580 Index Difference: -68.75
			Other Item Adjustment - Total	(\$4,158.62)					
			Price FUEL		9	Apr 2, 2025	SYSTEM	(\$1,865.42)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total					
			Price FUEL - Total	(\$1,865.42)					
	0030 - Total	(\$6,024.04)							
	0080	8 IN. CONCRETE MEDIAN STRIP	Material		6	Feb 18, 2025	SYSTEM	\$9,008.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cunnid3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Feb 18, 2025	SYSTEM	(\$9,008.71)	
					7	Mar 1, 2025	SYSTEM	\$9,008.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cunnid3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Mar 1, 2025	SYSTEM	(\$9,008.71)	
					8	Mar 17, 2025	SYSTEM	\$9,008.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Mar 17, 2025	SYSTEM	(\$9,008.71)	
					9	Apr 3, 2025	SYSTEM	\$9,008.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cunnid3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$9,008.71)	
			- Total	\$0.00					
			Material - Total	\$0.00					
	0080 - Total	\$0.00							
	0090	CONCRETE SIDEWALK, 4 IN.	Material		2	Dec 16, 2024	SYSTEM	\$1,960.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					2	Dec 16, 2024	SYSTEM	(\$1,960.15)	
					3	Jan 2, 2025	SYSTEM	\$1,960.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cunnid3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					3	Jan 2, 2025	SYSTEM	(\$1,960.15)	
					4	Jan 16, 2025	SYSTEM	\$1,960.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cunnid3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	Jan 16, 2025	SYSTEM	(\$1,960.15)	
					5	Feb 3, 2025	SYSTEM	\$5,018.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cunnid3 overriding Payment Estimate Exception 5 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240517-F08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3279	0090	CONCRETE SIDEWALK, 4 IN.	Material		5	Feb 3, 2025	SYSTEM	(\$5,018.69)	
					6	Feb 18, 2025	SYSTEM	\$5,018.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cunnid3 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Feb 18, 2025	SYSTEM	(\$5,018.69)	
					7	Mar 1, 2025	SYSTEM	\$5,018.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cunnid3 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	Mar 1, 2025	SYSTEM	(\$5,018.69)	
					8	Mar 17, 2025	SYSTEM	\$10,436.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					8	Mar 17, 2025	SYSTEM	(\$10,436.47)	
					9	Apr 3, 2025	SYSTEM	\$10,436.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user cunnid3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$10,436.47)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0090 - Total			\$0.00	
J6S3279	0100	MISC. CONCRETE	Material		2	Dec 16, 2024	SYSTEM	\$5,035.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					2	Dec 16, 2024	SYSTEM	(\$5,035.84)	
					3	Jan 2, 2025	SYSTEM	\$10,071.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cunnid3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	Jan 2, 2025	SYSTEM	(\$10,071.68)	
					4	Jan 16, 2025	SYSTEM	\$10,071.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cunnid3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					4	Jan 16, 2025	SYSTEM	(\$10,071.68)	
					5	Feb 3, 2025	SYSTEM	\$10,071.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cunnid3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					5	Feb 3, 2025	SYSTEM	(\$10,071.68)	
					6	Feb 18, 2025	SYSTEM	\$27,697.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cunnid3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					6	Feb 18, 2025	SYSTEM	(\$27,697.12)	
					7	Mar 1, 2025	SYSTEM	\$32,732.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cunnid3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Mar 1, 2025	SYSTEM	(\$32,732.96)	
					8	Mar 17, 2025	SYSTEM	\$32,732.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					8	Mar 17, 2025	SYSTEM	(\$32,732.96)	
					9	Apr 3, 2025	SYSTEM	\$32,732.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user cunnid3 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$32,732.96)	



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240517-F08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3279	0100	MISC. CONCRETE	Material	- Total				\$0.00	
			Material - Total				\$0.00		
			0100 - Total				\$0.00		
	0290	SIGNAL HEAD, TYPE 3B	Construction Stockpile		9	Apr 2, 2025	SYSTEM	(\$1,481.88)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$1,481.88)		
			Construction Stockpile - Total				(\$1,481.88)		
			Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$2,963.76	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$2,963.76		
			Construction Stockpile STMI - Total				\$2,963.76		
			Material		9	Apr 3, 2025	SYSTEM	\$2,627.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user cunnid3 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				9	Apr 2, 2025	SYSTEM	(\$2,627.92)		
			- Total				\$0.00		
			Material - Total				\$0.00		
			0290 - Total				\$1,481.88		
	0310	SIGNAL SIGN, MOUNTING HARDWARE	Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$2,488.92	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$2,488.92		
			Construction Stockpile STMI - Total				\$2,488.92		
	0310 - Total				\$2,488.92				
	0320	POST, SIGNAL 8 FT.	Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$803.48	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$803.48		
			Construction Stockpile STMI - Total				\$803.48		
	0320 - Total				\$803.48				
	0330	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile		9	Apr 2, 2025	SYSTEM	(\$7,502.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$7,502.80)		
			Construction Stockpile - Total				(\$7,502.80)		
			Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$31,886.90	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$31,886.90		
			Construction Stockpile STMI - Total				\$31,886.90		
			Material		9	Apr 3, 2025	SYSTEM	\$10,631.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user cunnid3 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				9	Apr 2, 2025	SYSTEM	(\$10,631.52)		
			- Total				\$0.00		
			Material - Total				\$0.00		
			0330 - Total				\$24,384.10		
	0340	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		9	Apr 3, 2025	SYSTEM	\$1,749.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user cunnid3 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				9	Apr 2, 2025	SYSTEM	(\$1,749.45)		
			- Total				\$0.00		
			Material - Total				\$0.00		
	0340 - Total				\$0.00				
	0350	CONDUIT, 3 IN., PUSHED WITH TRACER	Material		9	Apr 3, 2025	SYSTEM	\$1,504.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user cunnid3 overriding Payment Estimate Exception 19 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240517-F08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3279	0350	WIRE	Material		9	Apr 2, 2025	SYSTEM	(\$1,504.42)	
				- Total				\$0.00	
			Material - Total					\$0.00	
		0350 - Total						\$0.00	
	0360	CABLE, 16 AWG 2 CONDUCTOR	Material		9	Apr 3, 2025	SYSTEM	\$3,840.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user cunnid3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$3,840.90)	
			- Total					\$0.00	
			Material - Total					\$0.00	
		0360 - Total						\$0.00	
	0370	CABLE, 16 AWG 5 CONDUCTOR	Material		9	Apr 3, 2025	SYSTEM	\$460.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user cunnid3 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$460.20)	
			- Total					\$0.00	
			Material - Total					\$0.00	
		0370 - Total						\$0.00	
	0380	BASE, CONCRETE	Material		9	Apr 3, 2025	SYSTEM	\$1,455.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user cunnid3 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$1,455.20)	
			- Total					\$0.00	
			Material - Total					\$0.00	
		0380 - Total						\$0.00	
	0400	MISC.	Construction Stockpile		9	Apr 2, 2025	SYSTEM	(\$3,071.88)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$3,071.88)	
			Construction Stockpile - Total					(\$3,071.88)	
			Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$10,532.16	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$10,532.16	
			Construction Stockpile STMI - Total					\$10,532.16	
			Material		9	Apr 3, 2025	SYSTEM	\$4,995.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user cunnid3 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$4,995.83)	
			- Total					\$0.00	
			Material - Total					\$0.00	
		0400 - Total						\$7,460.28	
	0410	MISC.	Construction Stockpile		9	Apr 2, 2025	SYSTEM	(\$1,206.28)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$1,206.28)	
			Construction Stockpile - Total					(\$1,206.28)	
			Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$7,237.68	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$7,237.68	
			Construction Stockpile STMI - Total					\$7,237.68	
			Material		9	Apr 3, 2025	SYSTEM	\$1,846.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user cunnid3 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$1,846.82)	



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240517-F08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3279	0410	MISC.	Material			2025			
			- Total					\$0.00	
			Material - Total					\$0.00	
			0410 - Total					\$6,031.40	
	0420	MISC.	Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$147.34	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$147.34	
			Construction Stockpile STMI - Total					\$147.34	
			0420 - Total					\$147.34	
	0430	MISC.	Construction Stockpile		9	Apr 2, 2025	SYSTEM	(\$31,523.34)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$31,523.34)	
			Construction Stockpile - Total					(\$31,523.34)	
			Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$94,570.02	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$94,570.02	
			Construction Stockpile STMI - Total					\$94,570.02	
			Material		9	Apr 3, 2025	SYSTEM	\$43,067.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user cunnid3 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$43,067.50)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			0430 - Total					\$63,046.68	
	0500	TYPE 5 AGGREGATE FOR BASE	Price FUEL		3	Jan 2, 2025	SYSTEM	(\$0.82)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Jan 16, 2025	SYSTEM	(\$0.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Feb 3, 2025	SYSTEM	(\$0.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					6	Feb 18, 2025	SYSTEM	(\$0.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Mar 1, 2025	SYSTEM	(\$1.43)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Mar 17, 2025	SYSTEM	(\$0.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total					(\$4.71)
				Price FUEL - Total					(\$4.71)
			0500 - Total					(\$4.71)	
	0530	CONCRETE BASE (7 IN. NON-REINF)	Material		2	Dec 16, 2024	SYSTEM	\$5,813.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Dec 16, 2024	SYSTEM	(\$5,813.78)	
					3	Jan 2, 2025	SYSTEM	\$5,813.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Jan 2, 2025	SYSTEM	(\$5,813.78)	
					4	Jan 16, 2025	SYSTEM	\$5,813.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Jan 16, 2025	SYSTEM	(\$5,813.78)	
					5	Feb 3, 2025	SYSTEM	\$5,813.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Feb 3, 2025	SYSTEM	(\$5,813.78)	



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240517-F08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3279	0530	CONCRETE BASE (7 IN. NON-REINF)	Material			2025							
					6	Feb 18, 2025	SYSTEM	\$5,813.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Feb 18, 2025	SYSTEM	(\$5,813.78)					
					7	Mar 1, 2025	SYSTEM	\$5,813.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Mar 1, 2025	SYSTEM	(\$5,813.78)					
					8	Mar 17, 2025	SYSTEM	\$5,813.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					8	Mar 17, 2025	SYSTEM	(\$5,813.78)					
					9	Apr 3, 2025	SYSTEM	\$5,813.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user cunnid3 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					9	Apr 2, 2025	SYSTEM	(\$5,813.78)					
					- Total			\$0.00					
					Material - Total			\$0.00					
					Price FUEL		2	Dec 16, 2024	SYSTEM	(\$5.11)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total			(\$5.11)					
					Price FUEL - Total			(\$5.11)					
					0530 - Total			(\$5.11)					
						0550	TRUNCATED DOMES	Material		3	Jan 2, 2025	SYSTEM	\$528.00
				3						Jan 2, 2025	SYSTEM	(\$528.00)	
				4						Jan 16, 2025	SYSTEM	\$1,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cunnid3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				4						Jan 16, 2025	SYSTEM	(\$1,056.00)	
				5						Feb 3, 2025	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				5						Feb 3, 2025	SYSTEM	(\$1,584.00)	
				6						Feb 18, 2025	SYSTEM	\$1,804.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				6						Feb 18, 2025	SYSTEM	(\$1,804.00)	
				7						Mar 1, 2025	SYSTEM	\$2,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				7						Mar 1, 2025	SYSTEM	(\$2,860.00)	
				8						Mar 17, 2025	SYSTEM	\$2,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				8						Mar 17, 2025	SYSTEM	(\$2,860.00)	
				9						Apr 3, 2025	SYSTEM	\$2,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				9	Apr 2, 2025	SYSTEM	(\$2,860.00)						



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240517-F08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3279	0550	TRUNCATED DOMES	Material	- Total				\$0.00		
			Material - Total				\$0.00			
			0550 - Total				\$0.00			
	0580	CONCRETE SIDEWALK, 4 IN.	Material		3	Jan 2, 2025	SYSTEM	\$1,601.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user cunnid3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					3	Jan 2, 2025	SYSTEM	(\$1,601.44)		
					4	Jan 16, 2025	SYSTEM	\$3,473.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user cunnid3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					4	Jan 16, 2025	SYSTEM	(\$3,473.12)		
					5	Feb 3, 2025	SYSTEM	\$5,370.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cunnid3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					5	Feb 3, 2025	SYSTEM	(\$5,370.83)		
					6	Feb 18, 2025	SYSTEM	\$7,058.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cunnid3 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					6	Feb 18, 2025	SYSTEM	(\$7,058.35)		
					7	Mar 1, 2025	SYSTEM	\$10,395.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cunnid3 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					7	Mar 1, 2025	SYSTEM	(\$10,395.35)		
					8	Mar 17, 2025	SYSTEM	\$10,934.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					8	Mar 17, 2025	SYSTEM	(\$10,934.83)		
					9	Apr 3, 2025	SYSTEM	\$10,934.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user cunnid3 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					9	Apr 2, 2025	SYSTEM	(\$10,934.83)		
					- Total				\$0.00	
					Material - Total				\$0.00	
					0580 - Total				\$0.00	
	0590	MISC. CONCRETE	Material		2	Dec 16, 2024	SYSTEM	\$4,943.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					2	Dec 16, 2024	SYSTEM	(\$4,943.66)		
					3	Jan 2, 2025	SYSTEM	\$27,190.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cunnid3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					3	Jan 2, 2025	SYSTEM	(\$27,190.13)		
					4	Jan 16, 2025	SYSTEM	\$37,077.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cunnid3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					4	Jan 16, 2025	SYSTEM	(\$37,077.45)		
					5	Feb 3, 2025	SYSTEM	\$39,549.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user cunnid3 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					5	Feb 3, 2025	SYSTEM	(\$39,549.28)		
					6	Feb 18, 2025	SYSTEM	\$44,492.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user cunnid3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240517-F08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3279	0590	MISC. CONCRETE	Material		6	Feb 18, 2025	SYSTEM	(\$44,492.94)	
					7	Mar 1, 2025	SYSTEM	\$51,908.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user cunnid3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					7	Mar 1, 2025	SYSTEM	(\$51,908.43)	
					8	Mar 17, 2025	SYSTEM	\$51,908.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user washid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					8	Mar 17, 2025	SYSTEM	(\$51,908.43)	
					9	Apr 3, 2025	SYSTEM	\$51,908.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user cunnid3 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$51,908.43)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0590 - Total			\$0.00	
	0610	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		4	Jan 16, 2025	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user cunnid3 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					4	Jan 16, 2025	SYSTEM	(\$2,220.00)	
					5	Feb 3, 2025	SYSTEM	\$3,951.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user cunnid3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					5	Feb 3, 2025	SYSTEM	(\$3,951.60)	
					6	Feb 18, 2025	SYSTEM	\$3,951.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user cunnid3 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					6	Feb 18, 2025	SYSTEM	(\$3,951.60)	
					7	Mar 1, 2025	SYSTEM	\$5,061.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user cunnid3 overriding Payment Estimate Exception 10 on the current Payment Estimate.
7					Mar 1, 2025	SYSTEM	(\$5,061.60)		
8					Mar 17, 2025	SYSTEM	\$5,061.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
8					Mar 17, 2025	SYSTEM	(\$5,061.60)		
9					Apr 3, 2025	SYSTEM	\$5,061.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user cunnid3 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
9					Apr 2, 2025	SYSTEM	(\$5,061.60)		
- Total					\$0.00				
Material - Total					\$0.00				
0610 - Total					\$0.00				
J6S3279 - Total								\$99,807.78	
J6S3416	0700	TYPE 5 AGGREGATE FOR BASE	Material		8	Mar 17, 2025	SYSTEM	\$2,121.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Mar 17, 2025	SYSTEM	(\$2,121.05)	
					9	Apr 3, 2025	SYSTEM	\$6,067.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$6,067.24)	



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240517-F08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3416	0700	TYPE 5 AGGREGATE FOR BASE	Material			2025			
			- Total					\$0.00	
			Material - Total					\$0.00	
			Price FUEL		8	Mar 17, 2025	SYSTEM	(\$9.11)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Apr 2, 2025	SYSTEM	(\$16.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$26.05)	
			Price FUEL - Total					(\$26.05)	
			0700 - Total					(\$26.05)	
	0810	PAVED APPROACH, 7 IN.	Material		8	Mar 17, 2025	SYSTEM	\$15,680.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user washid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					8	Mar 17, 2025	SYSTEM	(\$15,680.21)	
					9	Apr 3, 2025	SYSTEM	\$32,552.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user cunnid3 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$32,552.58)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			Price FUEL		8	Mar 17, 2025	SYSTEM	(\$28.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Apr 2, 2025	SYSTEM	(\$30.18)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$58.22)	
			Price FUEL - Total					(\$58.22)	
			0810 - Total					(\$58.22)	
	0820	CONCRETE SIDEWALK, 4 IN.	Material		8	Mar 17, 2025	SYSTEM	\$935.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user washid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					8	Mar 17, 2025	SYSTEM	(\$935.45)	
					9	Apr 3, 2025	SYSTEM	\$935.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user cunnid3 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$935.45)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			0820 - Total					\$0.00	
	1200	SILT FENCE	Material		9	Apr 3, 2025	SYSTEM	\$2,257.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user cunnid3 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					9	Apr 2, 2025	SYSTEM	(\$2,257.50)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			1200 - Total					\$0.00	
	1260	PULL BOX, PREFORMED CLASS 1	Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$19,368.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$19,368.00	
			Construction Stockpile STMI - Total					\$19,368.00	
			1260 - Total					\$19,368.00	
	1280	POLE FOUNDATION (30 FT. OR 9.0 M	Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$12,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$12,760.00	



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240517-F08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3416	1280	POLE FOUNDATION (30 FT. OR 9.0 M	Construction Stockpile STMI - Total					\$12,760.00		
	1280 - Total							\$12,760.00		
	1290	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120	Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$34,592.04	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$34,592.04		
				Construction Stockpile STMI - Total					\$34,592.04	
	1290 - Total							\$34,592.04		
	1300	MISC. HIGHWAY LIGHTING	Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$35,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$35,900.00		
				Construction Stockpile STMI - Total					\$35,900.00	
	1300 - Total							\$35,900.00		
	1320	SIGNAL HEAD, TYPE 4B	Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$6,868.80	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$6,868.80		
				Construction Stockpile STMI - Total					\$6,868.80	
	1320 - Total							\$6,868.80		
	1330	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$4,827.24	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$4,827.24		
				Construction Stockpile STMI - Total					\$4,827.24	
	1330 - Total							\$4,827.24		
	1350	SIGNAL SIGN, MOUNTING HARDWARE	Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$1,517.92	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$1,517.92		
				Construction Stockpile STMI - Total					\$1,517.92	
	1350 - Total							\$1,517.92		
	1360	POST, SIGNAL 8 FT.	Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$8,034.80	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$8,034.80		
				Construction Stockpile STMI - Total					\$8,034.80	
	1360 - Total							\$8,034.80		
	1420	MISC.	Construction Stockpile STMI		8	Mar 17, 2025	SYSTEM	\$15,266.08	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$15,266.08		
				Construction Stockpile STMI - Total					\$15,266.08	
	1420 - Total							\$15,266.08		
	1440	MISC.	Material		9	Apr 3, 2025	SYSTEM	\$310.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user cunnid3 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
					9	Apr 2, 2025	SYSTEM	(\$310.30)		
				- Total				\$0.00		
				Material - Total					\$0.00	
	1440 - Total							\$0.00		
	J6S3416 - Total								\$139,050.61	
	Overall - Total								\$238,858.39	



Contract Adjustments for Contract - 240517-F08

There are no contract adjustments to display for this contract.