



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 3, 2024

Pay Estimate Created Date: September 30, 2024

<b>Progress Estimate Number</b> 4	<b>Contract ID</b> 240517-G04 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> September 16, 2024 <b>Pay Period End</b> September 30, 2024	<b>Original Contract Amount</b> \$852,137.00 <b>Net Change Order Amount</b> (\$31,200.00) <b>Current Contract Amount</b> \$820,937.00
--------------------------------------	--	--	---

Approval Date		By User
October 1, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	evendj1
October 1, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	evendj1
October 2, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 16, 2025	May 16, 2025		44.21%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	June 13, 2024	June 13, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
240517-G04			
Total Posted Items Pay	\$172,932.50	\$190,007.50	\$362,940.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$172,932.50</b>	<b>\$190,007.50</b>	<b>\$362,940.00</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3548	0030	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$115.000	118	\$13,570.00
	0110	6181000	MOBILIZATION	LS	\$85,000.000	0.25	\$21,250.00
	0120	6240104A	SEPARATION GEOTEXTILE	SQYD	\$9.000	177	\$1,593.00
	0170	2069901	MISC.UNCLASSIFIED EXCAVATION	LS	\$40,000.000	0.25	\$10,000.00
	0180	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	LF	\$310.000	42	\$13,020.00
	0200	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	CUYD	\$900.000	30.6	\$27,540.00
	0210	7034214	CLASS B-2 CONCRETE	CUYD	\$1,500.000	26.45	\$39,675.00
	0220	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$8.000	5,709	\$45,672.00
	0240	7125961	GRAY EPOXY-MASTIC PRIMER	LS	\$2,450.000	0.25	\$612.50
<b>Project J7P3548 - Total</b>							<b>\$172,932.50</b>
<b>Overall - Total</b>							<b>\$172,932.50</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on October 3, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3548	FAF 76-1(41)	2 Bridge rehabilitations	76	TANEY	over Roark Creek and Missouri and Northern Arkansas Railroad near Branson

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7P3548	<b>Posted Item Pay</b>	\$172,932.50	\$190,007.50	\$362,940.00
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$172,932.50</b>	<b>\$190,007.50</b>	<b>\$362,940.00</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on October 3, 2024

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 3, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
240517-G04	J7P3548	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$20,000.00	\$10,000.00	
		0001	0020	2029901	MISC.RAILROAD PLAN SUBMITTAL	1.00	0.00	1.00	LS	1.00	\$15,500.00	\$15,500.00	
		0001	0030	6113040	PLACING TYPE 2 ROCK BLANKET	236.00	0.00	236.00	CUYD	118.00	\$115.00	\$13,570.00	
		0001	0040	6161005	CONSTRUCTION SIGNS	1,142.00	0.00	1,142.00	SQFT	788.00	\$8.50	\$6,698.00	
		0001	0050	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	105.00	\$16.00	\$1,680.00	
		0001	0060	6161030	TYPE III MOVEABLE BARRICADE	25.00	0.00	25.00	EA	16.00	\$106.00	\$1,696.00	
		0001	0070	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$530.00	\$530.00	
		0001	0080	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	1.00	4.00	EA	4.00	\$5,300.00	\$21,200.00	
		0001	0090	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	1.00	0.00	1.00	EA	0.00	\$850.00	\$0.00	
		0001	0100	6169901	MISC.CONSTRUCTION FENCING	1.00	0.00	1.00	LS	1.00	\$2,720.00	\$2,720.00	
		0001	0110	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$85,000.00	\$63,750.00	
		0001	0120	6240104A	SEPARATION GEOTEXTILE	356.00	0.00	356.00	SQYD	177.00	\$9.00	\$1,593.00	
		0001	0130	8025006	MULCHING	0.20	0.00	0.20	ACRE	0.00	\$16,600.00	\$0.00	
		0001	0140	8051000A	SEEDING - COOL SEASON GRASSES	0.20	0.00	0.20	ACRE	0.00	\$18,250.00	\$0.00	
		0001	0150	8061016	SEDIMENT REMOVAL	2.00	0.00	2.00	CUYD	0.00	\$150.00	\$0.00	
		0001	0160	8061019	SILT FENCE	184.00	0.00	184.00	LF	92.00	\$16.00	\$1,472.00	
		0070	0170	2069901	MISC.UNCLASSIFIED EXCAVATION	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00	
		0070	0180	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	84.00	0.00	84.00	LF	84.00	\$310.00	\$26,040.00	
		0070	0190	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	16.00	0.00	16.00	LF	0.00	\$1,550.00	\$0.00	
		0070	0200	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	30.60	0.00	30.60	CUYD	30.60	\$900.00	\$27,540.00	
		0070	0210	7034214	CLASS B-2 CONCRETE	52.90	0.00	52.90	CUYD	52.90	\$1,500.00	\$79,350.00	
		0070	0220	7101000	REINFORCING STEEL (EPOXY COATED)	6,650.00	0.00	6,650.00	LB	6,647.00	\$8.00	\$53,176.00	
		0070	0230	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$4,150.00	\$4,150.00	
		0070	0240	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$2,450.00	\$2,450.00	
		0070	0250	7129901	MISC.RAIL REPAIRS (K24G1004)	1.00	0.00	1.00	LS	0.00	\$4,100.00	\$0.00	
		0070	0260	7129903	MISC.STEEL PILE REPAIR	22.00	-15.00	7.00	LF	7.00	\$3,000.00	\$21,000.00	
		0071	0270	2069901	MISC.UNCLASSIFIED EXCAVATION	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00	
		0071	0280	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	84.00	0.00	84.00	LF	0.00	\$310.00	\$0.00	
		0071	0290	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	16.00	0.00	16.00	LF	0.00	\$1,550.00	\$0.00	
		0071	0300	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	30.60	0.00	30.60	CUYD	0.00	\$820.00	\$0.00	
		0071	0310	7034214	CLASS B-2 CONCRETE	56.80	0.00	56.80	CUYD	0.00	\$1,500.00	\$0.00	
		0071	0320	7101000	REINFORCING STEEL (EPOXY COATED)	6,870.00	0.00	6,870.00	LB	0.00	\$8.00	\$0.00	
		0071	0330	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$4,150.00	\$0.00	
		0071	0340	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$2,450.00	\$0.00	
		0071	0350	7129903	MISC.STEEL PILE REPAIR	22.00	0.00	22.00	LF	0.00	\$3,000.00	\$0.00	
		0001	5001	6169901	MISC.Covering Directional Signs	0.00	1.00	1.00	LS	1.00	\$8,500.00	\$8,500.00	
		<b>Project J7P3548 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$402,615.00</b>
		<b>240517-G04 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$402,615.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 3, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J7P3548

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0030	6113040	PLACING TYPE 2 ROCK BLANKET	9/25/24	9/26/24	118.00	CUYD	EB 76	418+00		418+25		
0110	6181000	MOBILIZATION	9/26/24	9/27/24	0.25	LS	Various					Third partial payment of 25% for mobilization. (25% of the original contract amount has been earned)
0120	6240104A	SEPARATION GEOTEXTILE	9/24/24	9/25/24	177.00	SQYD	EB 76	418+00		418+25		
0170	2069901	MISC.	9/24/24	9/25/24	0.25	LS	EB 5					
0180	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	9/20/24	9/23/24	42.00	LF	Bent 1					
0200	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	9/18/24	9/19/24	30.60	CUYD	Bent 1 Beam					
0210	7034214	CLASS B-2 CONCRETE	9/19/24	9/20/24	26.45	CUYD	Bent 1					
0220	7101000	REINFORCING STEEL (EPOXY COATED)	9/16/24	9/17/24	1,350.00	LB	Beam at EB 5					H500 bars 752 lbs H501 bars 410 lbs U507 bars 124 lbs U508 bars 64 lbs
			9/17/24	9/18/24	2,055.00	LB	Bent 1 Diaphragm					H100 bars 311 lbs H101 bars 169 lbs H102 bars 460 lbs H103 bars 376 lbs H104 bars 248 lbs H105 bars 491 lbs
			9/18/24	9/19/24	214.00	LB	Bent 5 barrier					R1 bars 150 lbs R2 bars 33 lbs R3 bars 31 lbs
			9/30/24	9/30/24	2,090.00	LB	EB 76 Bent 5					H502 bars 311 lbs H503 bars 169 lbs H504 bars 460 lbs H505 bars 376 lbs H506 bars 248 lbs H507 bars 526 lbs  Total 2090 lbs
0240	7125961	GRAY EPOXY-MASTIC PRIMER	9/24/24	9/25/24	0.25	LS	EB 5					

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 240517-G04

No Data Available



---

**Contract Adjustments for Contract - 240517-G04**

There are no contract adjustments to display for this contract.