



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 21, 2025

Pay Estimate Created Date: August 15, 2025

Progress Estimate Number	Contract ID	240517-G10	Pay Period Start	August 2, 2025	Original Contract Amount	\$1,748,750.00
27	Prime Contractor	Mar-Jim Contracting, LLC	Pay Period End	August 15, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$1,748,750.00

Approval Date		By User
August 15, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	koppim1
August 15, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	koppim1
August 20, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2025	June 30, 2026		44.60%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	July 1, 2024	July 1, 2024	
Work Began Date			

Contract Total Pay For Estimate No. 27			
	This Estimate	Previous	To Date
240517-G10			
Total Posted Items Pay	\$34,854.69	\$745,096.83	\$779,951.52
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$745,096.83	\$779,951.52
Contract Total Payable This Estimate:	\$34,854.69		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSU0072	0010	6189916	MISC.Adjustment Factor	DLR	\$1.399	24,914	\$34,854.69
Project JSU0072 - Total							\$34,854.69
Overall - Total							\$34,854.69

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 21, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSU0072	FAS S605(50)	Job Order Contracting for guard cable and guardrail repair	Various	CHRISTIAN	on various routes in Christian and Greene Counties
Totals by Job Numbers					
JSU0072			This Estimate	Previous	To Date
	Posted Item Pay		\$34,854.69	\$745,096.83	\$779,951.52
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$34,854.69	\$745,096.83	\$779,951.52
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 21, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-G10	JSU0072	0001	0010	6189916	MISC.Adjustment Factor	1,250,000.00	0.00	1,250,000.00	DLR	557,283.00	\$1.40	\$779,638.92
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	312.58	\$1.00	\$312.58
	Project JSU0072 - Total Value Posted to Date as of Report Generated Date											\$779,951.50
240517-G10 Overall - Total Value Posted to Date as of Report Generated Date												\$779,951.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 21, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSU0072

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	6189916	MISC.	8/6/25	8/14/25	1	1,683.00	DLR	K25G2059_OTO_I44_EB MM 73.9_Greene_7-29-25					
			8/7/25	8/14/25	1	11,426.00	DLR	K25G2001_OTO_US-65_Gore_Point_I-44_Overpass_Greene_7-7-25					
				8/14/25	1	902.00	DLR	K25G2050_OTO_I-44_WB_MM_78.7_Greene_7-25-25					
				8/14/25	1	1,106.00	DLR	K25G2057_OTO_I44_EB MM 76.3_Greene_7-29-25					
				8/14/25	1	1,247.00	DLR	K25G2058_OTO_I44_EB MM 75.9_Greene_7-29-25					
				8/14/25	1	1,293.00	DLR	OTO_CT_08-07-25_CT_78.5-78.7					
			8/12/25	8/14/25	1	2,730.00	DLR	K25G2073_OTO_Hwy_FF_NB_@_JRF_Greene_8-6-25 Guardrail					
				8/14/25	1	4,527.00	DLR	K25G2079_OTO_I44_EB_MM_86.5_Greene_8-7-25					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Aug 21, 2025

Contract ID: 240517-G10

No Data Available



Contract Adjustments for Contract - 240517-G10

There are no contract adjustments to display for this contract.