



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 5, 2025

Pay Estimate Created Date: December 1, 2025

Progress Estimate Number	Contract ID	240517-G11	Pay Period Start	October 16, 2025	Original Contract Amount	\$10,788,889.04
29	Prime Contractor	Radmacher Brothers Excavating Co., Inc.	Pay Period End	December 1, 2025	Net Change Order Amount	(\$40,003.87)

Approval Date			By User
December 1, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by		reedys
December 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		brusse1
December 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025	July 12, 2025	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	
Acceptance Date			No Milestones Exist for Contract
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	July 8, 2024	July 8, 2024	
Work Began Date	August 12, 2024	August 12, 2024	

Contract Total Pay For Estimate No. 29			
	This Estimate	Previous	To Date
240517-G11			
Total Posted Items Pay	\$15,396.99	\$10,733,488.22	\$10,748,885.21
Gross Item Adjustments	\$22,380.48	(\$22,484.70)	(\$104.22)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$10,711,003.52	\$10,748,780.99
<b>Contract Total Payable This Estimate:</b>	<b>\$37,777.47</b>		

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3484C	0160	6161005	CONSTRUCTION SIGNS	SQFT	\$6.850	694.100	\$4,754.59
	0210	6161025	CHANNELIZER (TRIM-LINE)	EA	\$13.700	202	\$2,767.40
	0220	6161030	TYPE 3 MOVEABLE BARRICADE	EA	\$152.750	4	\$611.00
	0230	6161040	FLASHING ARROW PANEL	EA	\$3,632.000	2	\$7,264.00

Project J7P3484C - Total		\$15,396.99
Overall - Total		\$15,396.99

Contract Adjustments This Estimate							
No Contract Adjustments Exist on Contract							

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P3484C	5015	CONCRETE TRAFFIC BARRIER, TYPE C	MaterialCredit			101	\$141.12	\$14,253.12
	5018	36 IN. SURFACE-MOUNT DELINEATOR POST	MaterialCredit			50	\$145.00	\$7,250.00
	5020	TRAFFIC BARRIER DELINEATOR, YELLOW	MaterialCredit			22	\$39.88	\$877.36
Total								\$22,380.48



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Project Details**

Report Generated on December 5, 2025

Contract Project Information						
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work	
J7P3484C	FAF 13-3(88)	2 Bridge replacements	13	HENRY	from SE 400th to Route 52 near Deepwater	
Totals by Job Numbers						
J7P3484C					<b>This Estimate</b>	<b>Previous</b>
	<b>Posted Item Pay</b>				\$15,396.99	\$10,733,488.22
	<b>Gross Item Adjustments</b>				\$22,380.48	(\$22,484.70)
		<b>Gross Item Pay</b>			<b>\$37,777.47</b>	<b>\$10,711,003.52</b>
	<b>Incentive</b>				\$0.00	\$0.00
	<b>Disincentive</b>				\$0.00	\$0.00
	<b>Liquidated Damages</b>				\$0.00	\$0.00
	<b>Other Contract Adjustments</b>				\$0.00	\$0.00



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Exceptions**

Report Generated on December 5, 2025

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 5, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-G11	J7P3484C	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$79,588.00	\$0.00
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	598.00	-202.00	396.00	CUYD	396.00	\$14.70	\$5,821.20
		0001	0030	2035500	EMBANKMENT IN PLACE	4,026.00	-5.00	4,021.00	CUYD	4,021.00	\$18.95	\$76,197.95
		0001	0040	2036000	COMPACTING EMBANKMENT	508.00	-172.00	336.00	CUYD	336.00	\$2.25	\$756.00
		0001	0050	2063000	CLASS 3 EXCAVATION	75.00	-4.00	71.00	CUYD	71.00	\$24.15	\$1,714.65
		0001	0060	2153000	SHAPING SLOPES, CLASS III	17.00	0.00	17.00	100F	17.00	\$842.25	\$14,318.25
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	8,708.00	-7,165.00	1,543.00	SQYD	1,543.00	\$0.01	\$15.43
		0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	7,186.00	49.00	7,235.00	SQYD	7,235.00	\$12.65	\$91,522.75
		0001	0081	4010150	TYPE A2 SHOULDER	1,696.00	0.00	1,696.00	SQYD	1,696.00	\$78.15	\$132,542.40
		0001	0082	4019905	MISC.OPTIONAL PAVEMENT M/L	5,490.00	49.00	5,539.00	SQYD	5,539.00	\$111.25	\$616,213.75
		0001	0083	4019905	MISC.OPTIONAL PAVEMENT CROSSOVERS	2,625.00	-1,082.00	1,543.00	SQYD	1,543.00	\$98.50	\$151,985.50
		0001	0100	4071005	TACK COAT	981.00	-981.00	0.00	GAL	0.00	\$0.01	\$0.00
		0001	0110	6044011	PIPE COLLAR, TYPE A	3.00	-2.00	1.00	EA	1.00	\$2,121.00	\$2,121.00
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	16,390.00	-2,033.00	14,357.00	CUYD	14,357.00	\$44.35	\$636,732.95
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	16,390.00	0.00	16,390.00	CUYD	16,390.00	\$14.60	\$239,294.00
		0001	0140	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$2,632.00	\$2,632.00
		0001	0150	6122040	WORK ZONE CRASH CUSHION (NARROW)	2.00	0.00	2.00	EA	2.00	\$5,790.00	\$11,580.00
		0001	0160	6161005	CONSTRUCTION SIGNS	1,532.00	630.10	2,162.10	SQFT	2,162.10	\$6.85	\$14,810.38
		0001	0170	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$47.35	\$189.40
		0001	0180	6161012	BUOYS (BOATS KEEP OUT)	8.00	0.00	8.00	EA	8.00	\$1,579.00	\$12,632.00
		0001	0190	6161013	BUOYS (NO WAKE)	10.00	0.00	10.00	EA	10.00	\$1,579.00	\$15,790.00
		0001	0200	6161014	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	6.00	0.00	6.00	EA	6.00	\$1,263.50	\$7,581.00
		0001	0210	6161025	CHANNELIZER (TRIM-LINE)	198.00	202.00	400.00	EA	400.00	\$13.70	\$5,480.00
		0001	0220	6161030	TYPE 3 MOVEABLE BARRICADE	26.00	4.00	30.00	EA	30.00	\$152.75	\$4,582.50
		0001	0230	6161040	FLASHING ARROW PANEL	2.00	2.00	4.00	EA	4.00	\$3,632.00	\$14,528.00
		0001	0240	6161070	TUBULAR MARKER	510.00	-60.00	450.00	EA	450.00	\$57.90	\$26,055.00
		0001	0250	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$4,790.00	\$19,160.00
		0001	0260	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	20.00	0.00	20.00	EA	20.00	\$1,263.50	\$25,270.00
		0001	0270	6169903	MISC.SEPARATOR CURB W/ DELINEATORS	350.00	0.00	350.00	LF	350.00	\$57.90	\$20,265.00
		0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$848,517.00	\$848,517.00
		0001	0290	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	324.00	-324.00	0.00	LF	0.00	\$21.05	\$0.00
		0001	0310	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	23,207.00	-600.00	22,607.00	LF	22,607.00	\$0.25	\$5,651.75
		0001	0311	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	18,565.00	-2,401.00	16,164.00	LF	16,164.00	\$0.25	\$4,041.00
		0001	0312	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	33,954.00	-2,400.00	31,554.00	LF	31,554.00	\$0.20	\$6,310.80
		0001	0313	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	33,954.00	-4,800.00	29,154.00	LF	29,154.00	\$0.20	\$5,830.80
		0001	0320	6207001	PAVEMENT MARKING REMOVAL	106,169.00	-3,000.00	103,169.00	LF	103,169.00	\$0.60	\$61,901.40
		0001	0330	6208064A	TEMPORARY RAISED PAVEMENT MARKER	130.00	0.00	130.00	EA	130.00	\$20.00	\$2,600.00
		0001	0340	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	24,584.00	0.00	24,584.00	SQYD	24,584.00	\$4.70	\$115,544.80
		0001	0350	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	36.00	0.00	36.00	STA	36.00	\$28.95	\$1,042.20
		0001	0360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$21,581.00	\$21,581.00
		0001	0380	7261036	36 IN. PIPE GROUP A	16.00	-16.00	0.00	LF	0.00	\$154.00	\$0.00
		0001	0390	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	1.00	0.00	1.00	FT	1.00	\$9,074.00	\$9,074.00
		0001	0410	8061005	ROCK DITCH CHECK	100.00	-50.00	50.00	LF	50.00	\$19.65	\$982.50
		0001	0420	8061016	SEDIMENT REMOVAL	112.00	-112.00	0.00	CUYD	0.00	\$17.45	\$0.00
		0001	0430	8061019	SILT FENCE	1,120.00	-1,120.00	0.00	LF	0.00	\$4.00	\$0.00
		0001	0431	8061020	TEMPORARY PIPE	735.00	-381.00	354.00	LF	354.00	\$49.75	\$17,611.50
		0001	0440	8061050	TYPE C BERM	3,075.00	0.00	3,075.00	LF	3,075.00	\$54.55	\$167,741.25
		0010	0450	6061060	MGS GUARDRAIL	1,600.00	-1,600.00	0.00	LF	0.00	\$26.30	\$0.00
		0010	0451	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	0.00	1,600.00	1,600.00	LF	1,600.00	\$37.80	\$60,480.00
		0010	0460	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,488.50	\$13,954.00
		0040	0470	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	3.00	0.00	3.00	EA	3.00	\$194.75	\$584.25
		0040	0480	9031280	2.5 IN. PSST POST - 12 GA.	48.00	0.00	48.00	LF	48.00	\$18.95	\$909.60
		0040	0490	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	3.00	0.00	3.00	EA	3.00	\$294.75	\$884.25
		0040	0500	9035004A	SH-FLAT SHEET	70.00	0.00	70.00	SQFT	70.00	\$26.30	\$1,841.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 5, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-G11	J7P3484C	0070	0510	2061000	CLASS 1 EXCAVATION	120.00	0.00	120.00	CUYD	120.00	\$59.70	\$7,164.00
		0070	0520	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$17,701.00	\$17,701.00
		0070	0530	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$180,139.00	\$180,139.00
		0070	0540	5031010A	BRIDGE APPROACH SLAB (MAJOR)	173.00	0.00	173.00	SQYD	173.00	\$393.75	\$68,118.75
		0070	0550	7011110	DRILLED SHAFTS (6 FT. 0 IN. DIA.)	228.00	6.30	234.30	LF	234.30	\$1,178.50	\$276,122.55
		0070	0560	7011209	ROCK SOCKETS (5 FT 6 IN. DIA.)	117.20	2.90	120.10	LF	120.10	\$1,227.00	\$147,362.70
		0070	0570	7011300	VIDEO CAMERA INSPECTION	8.00	0.00	8.00	EA	8.00	\$1,579.00	\$12,632.00
		0070	0580	7011400	FOUNDATION INSPECTION HOLES	197.20	0.00	197.20	LF	197.20	\$149.50	\$29,481.40
		0070	0590	7011600	SONIC LOGGING TESTING	8.00	0.00	8.00	EA	8.00	\$6,874.00	\$54,992.00
		0070	0600	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	840.00	-94.00	746.00	LF	746.00	\$88.25	\$65,834.50
		0070	0610	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	14.00	\$132.50	\$1,855.00
		0070	0620	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	474.60	0.00	474.60	CUYD	474.60	\$937.00	\$444,700.20
		0070	0630	7034219A	TYPE D BARRIER	1,138.00	0.00	1,138.00	LF	1,138.00	\$110.50	\$125,749.00
		0070	0640	7034221	SLAB ON CONCRETE NU-GIRDER	2,402.00	0.00	2,402.00	SQYD	2,402.00	\$479.50	\$1,151,759.00
		0070	0650	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	2,638.00	0.00	2,638.00	LF	2,638.00	\$399.00	\$1,052,562.00
		0070	0660	7061060	REINFORCING STEEL (BRIDGES)	137,620.00	0.00	137,620.00	LB	137,620.00	\$1.75	\$240,835.00
		0070	0670	7061070	MECHANICAL BAR SPLICE	200.00	0.00	200.00	EA	200.00	\$228.25	\$45,650.00
		0070	0680	7123610	SLAB DRAIN	96.00	0.00	96.00	EA	96.00	\$579.50	\$55,632.00
		0070	0690	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,974.00	\$3,948.00
		0070	0700	7161000	PLAIN NEOPRENE BEARING PAD	10.00	0.00	10.00	EA	10.00	\$166.25	\$1,662.50
		0070	0710	7161002	LAMINATED NEOPRENE BEARING PAD	40.00	0.00	40.00	EA	40.00	\$193.75	\$7,750.00
		0071	0720	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	70.00	\$59.70	\$4,179.00
		0071	0730	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$17,701.00	\$17,701.00
		0071	0740	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$123,072.00	\$123,072.00
		0071	0750	5031010A	BRIDGE APPROACH SLAB (MAJOR)	176.00	0.00	176.00	SQYD	176.00	\$389.25	\$68,508.00
		0071	0760	7011110	DRILLED SHAFTS (6 FT. 0 IN. DIA.)	292.00	7.50	299.50	LF	299.50	\$1,132.00	\$339,034.00
		0071	0770	7011209	ROCK SOCKETS (5 FT 6 IN. DIA.)	111.20	3.70	114.90	LF	114.90	\$1,275.00	\$146,497.50
		0071	0780	7011300	VIDEO CAMERA INSPECTION	8.00	0.00	8.00	EA	8.00	\$1,579.00	\$12,632.00
		0071	0790	7011400	FOUNDATION INSPECTION HOLES	199.20	0.00	199.20	LF	199.20	\$149.50	\$29,780.40
		0071	0800	7011600	SONIC LOGGING TESTING	8.00	0.00	8.00	EA	8.00	\$6,874.00	\$54,992.00
		0071	0810	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	620.00	-50.00	570.00	LF	570.00	\$99.35	\$56,629.50
		0071	0820	7027000	PILE POINT REINFORCEMENT	10.00	0.00	10.00	EA	10.00	\$132.50	\$1,325.00
		0071	0830	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	400.40	0.00	400.40	CUYD	400.40	\$1,015.00	\$406,406.00
		0071	0840	7034219A	TYPE D BARRIER	782.00	0.00	782.00	LF	782.00	\$111.00	\$86,802.00
		0071	0850	7034221	SLAB ON CONCRETE NU-GIRDER	1,620.00	0.00	1,620.00	SQYD	1,620.00	\$495.50	\$802,710.00
		0071	0860	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	1,418.00	0.00	1,418.00	LF	1,418.00	\$368.75	\$522,887.50
		0071	0870	7061060	REINFORCING STEEL (BRIDGES)	135,490.00	0.00	135,490.00	LB	135,490.00	\$1.75	\$237,107.50
		0071	0880	7061070	MECHANICAL BAR SPLICE	296.00	0.00	296.00	EA	296.00	\$228.25	\$67,562.00
		0071	0890	7123610	SLAB DRAIN	62.00	0.00	62.00	EA	62.00	\$550.00	\$34,100.00
		0071	0900	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,974.00	\$3,948.00
		0071	0910	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$166.00	\$1,328.00
		0071	0920	7161002	LAMINATED NEOPRENE BEARING PAD	32.00	0.00	32.00	EA	32.00	\$193.75	\$6,200.00
0001	5001	6169902	MISC.Misc. Remove and Replace Tubular Markers at SE 700/SW 700			0.00	2.00	2.00	EA	2.00	\$47.90	\$95.80
0001	5002	6169902	MISC.Misc. Remove and Replace Median Signs at SW 700/SW 700			0.00	2.00	2.00	EA	2.00	\$2,200.00	\$4,400.00
0001	5003	2022010	REMOVAL OF IMPROVEMENTS			0.00	0.00	0.00	LS	0.00	\$76,166.11	\$0.00
0001	5004	1046002	VALUE ENGINEERING			0.00	67,959.53	67,959.53	EA	67,959.53	\$1.00	\$67,959.53
0001	5005	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT			0.00	28.00	28.00	EA	28.00	\$89.25	\$2,499.00
0001	5006	6122020	REPLACEMENT SAND BARREL			0.00	26.00	26.00	EA	26.00	\$698.25	\$18,154.50
0001	5007	6139905	MISC.Misc. Remove and Replace Concrete Pavement			0.00	43.30	43.30	SQYD	43.30	\$189.45	\$8,203.18
0001	5008	8061017	TEMPORARY SEEDING			0.00	0.20	0.20	ACRE	0.20	\$3,150.00	\$630.00
0001	5009	8052000A	SEEDING - WARM SEASON GRASSES			0.00	0.00	0.00	ACRE	0.00	\$3,675.00	\$0.00
0001	5010	6161055	SEQUENTIAL FLASHING WARNING LIGHT			0.00	28.00	28.00	EA	28.00	\$78.75	\$2,205.00
0040	5011	9031220	PIPE POSTS			0.00	370.00	370.00	LB	370.00	\$10.50	\$3,885.00
0040	5012	9031010	CONCRETE FOOTINGS, EMBEDDED			0.00	0.72	0.72	CUYD	0.72	\$2,835.00	\$2,041.20
0001	5013	2029901	MISC.Remove Concrete Barrier and Underlying Pavement			0.00	1.00	1.00	LS	1.00	\$4,466.84	\$4,466.84
0001	5014	6123001	TRUCK MOUNTED ATTENUATOR (TMA)			0.00	2.00	2.00	LS	2.00	\$4,624.19	\$9,248.38
0001	5015	6173000	CONCRETE TRAFFIC BARRIER, TYPE C			0.00	101.00	101.00	LF	101.00	\$141.12	\$14,253.12
0001	5016	6179903	MISC.Transition Type C to Type D Barrier			0.00	24.00	24.00	LF	24.00	\$431.70	\$10,360.80



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 5, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
240517-G11	J7P3484C	0001	5017	2149907	MISC.Perform Undergrading and Replace with Rock Fill	0.00	222.00	222.00	CUYD	222.00	\$63.96	\$14,199.12	
		0001	5018	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	0.00	50.00	50.00	EA	50.00	\$145.00	\$7,250.00	
		0001	5019	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$66,230.11	\$66,230.11	
		0001	5020	6178002A	TRAFFIC BARRIER DELINEATOR, YELLOW	0.00	22.00	22.00	EA	22.00	\$39.88	\$877.36	
<b>Project J7P3484C - Total Value Posted to Date as of Report Generated Date</b>												<b>\$10,748,885.16</b>	
<b>240517-G11 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$10,748,885.16</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 5, 2025

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J7P3484C

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0160	6161005	CONSTRUCTION SIGNS	11/26/25	12/1/25	1	694.10	SQFT	Rte. 13					
0210	6161025	CHANNELIZER (TRIM-LINE)	11/26/25	12/1/25	1	202.00	EA	Rte. 13					
0220	6161030	TYPE 3 MOVEABLE BARRICADE	11/26/25	12/1/25	1	4.00	EA	Rte. 13					
0230	6161040	FLASHING ARROW PANEL	11/26/25	12/1/25	1	2.00	EA	Rte. 13					

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-G11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7P3484C	0030	EMBANKMENT IN PLACE	Material		21	Jun 2, 2025	SYSTEM	(\$61,335.46)				
					22	Jun 17, 2025	SYSTEM	(\$61,335.46)				
					22	Jun 17, 2025	SYSTEM	\$61,335.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					<b>- Total</b>			<b>(\$61,335.46)</b>				
					<b>Material - Total</b>			<b>(\$61,335.46)</b>				
					MaterialCredit	22	Jun 17, 2025	SYSTEM	\$61,335.46			
					<b>- Total</b>			<b>\$61,335.46</b>				
					<b>MaterialCredit - Total</b>			<b>\$61,335.46</b>				
	<b>0030 - Total</b>							<b>\$0.00</b>				
0040	COMPACTING EMBANKMENT		Material		3	Sep 3, 2024	SYSTEM	(\$161.78)				
					3	Sep 3, 2024	SYSTEM	\$161.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user heminc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	Sep 16, 2024	SYSTEM	(\$161.78)				
					4	Sep 16, 2024	SYSTEM	\$161.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user heminc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					5	Sep 30, 2024	SYSTEM	(\$161.78)				
					5	Sep 30, 2024	SYSTEM	\$161.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user heminc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					6	Oct 16, 2024	SYSTEM	(\$161.78)				
					6	Oct 16, 2024	SYSTEM	\$161.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					7	Nov 4, 2024	SYSTEM	(\$161.78)				
					7	Nov 4, 2024	SYSTEM	\$161.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					8	Nov 18, 2024	SYSTEM	(\$161.78)				
					8	Nov 18, 2024	SYSTEM	\$161.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					9	Dec 2, 2024	SYSTEM	(\$161.78)				
					9	Dec 2, 2024	SYSTEM	\$161.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					10	Dec 16, 2024	SYSTEM	(\$161.78)				
					10	Dec 16, 2024	SYSTEM	\$161.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					<b>- Total</b>			<b>\$0.00</b>				
					<b>Material - Total</b>			<b>\$0.00</b>				
<b>0040 - Total</b>								<b>\$0.00</b>				
0070	TYPE 5 AGGREGATE FOR BASE		Material		3	Sep 3, 2024	SYSTEM	(\$15.43)				
					3	Sep 3, 2024	SYSTEM	\$15.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user heminc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					4	Sep 16, 2024	SYSTEM	(\$15.43)				
					4	Sep 16, 2024	SYSTEM	\$15.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user heminc1 overriding Payment			



## Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-G11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7P3484C	0070	TYPE 5 AGGREGATE FOR BASE	Material						Estimate Exception 2 on the current Payment Estimate.				
					5	Sep 30, 2024	SYSTEM	(\$15.43)					
					5	Sep 30, 2024	SYSTEM	\$15.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user heminc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					6	Oct 16, 2024	SYSTEM	(\$15.43)					
					6	Oct 16, 2024	SYSTEM	\$15.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user reedys overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					7	Nov 4, 2024	SYSTEM	(\$15.43)					
					7	Nov 4, 2024	SYSTEM	\$15.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedys overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					8	Nov 18, 2024	SYSTEM	(\$15.43)					
					8	Nov 18, 2024	SYSTEM	\$15.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedys overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					9	Dec 2, 2024	SYSTEM	(\$15.43)					
					9	Dec 2, 2024	SYSTEM	\$15.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedys overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					10	Dec 16, 2024	SYSTEM	(\$15.43)					
					10	Dec 16, 2024	SYSTEM	\$15.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user reedys overriding Payment Estimate Exception 2 on the current Payment Estimate.				
<b>- Total</b>								<b>\$0.00</b>					
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0070 - Total</b>								<b>\$0.00</b>					
0080	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		21	Jun 2, 2025	SYSTEM	(\$22,776.32)					
					22	Jun 17, 2025	SYSTEM	(\$90,902.90)					
					23	Jul 1, 2025	SYSTEM	(\$90,902.90)					
					24	Jul 16, 2025	SYSTEM	(\$91,522.75)					
					<b>- Total</b>			<b>(\$296,104.87)</b>					
					<b>Material - Total</b>			<b>(\$296,104.87)</b>					
					MaterialCredit	22	Jun 17, 2025	SYSTEM	\$22,776.32				
						23	Jul 1, 2025	SYSTEM	\$90,902.90				
						24	Jul 16, 2025	SYSTEM	\$90,902.90				
						25	Aug 4, 2025	SYSTEM	\$91,522.75				
						<b>- Total</b>			<b>\$296,104.87</b>				
					<b>MaterialCredit - Total</b>			<b>\$296,104.87</b>					
<b>0080 - Total</b>								<b>\$0.00</b>					
0081	0081	TYPE A2 SHOULDER	Material		23	Jul 1, 2025	SYSTEM	(\$98,234.55)					
					24	Jul 16, 2025	SYSTEM	(\$98,234.55)					
					<b>- Total</b>			<b>(\$196,469.10)</b>					
					<b>Material - Total</b>			<b>(\$196,469.10)</b>					
					MaterialCredit	24	Jul 16, 2025	SYSTEM	\$98,234.55				



## Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-G11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3484C	0081	TYPE A2 SHOULDER	MaterialCredit		25	Aug 4, 2025	SYSTEM	\$98,234.55	
					<b>- Total</b>			<b>\$196,469.10</b>	
					<b>MaterialCredit - Total</b>			<b>\$196,469.10</b>	
					<b>0081 - Total</b>			<b>\$0.00</b>	
				Material		22	Jun 17, 2025	SYSTEM	(\$154,893.38)
					<b>- Total</b>			<b>(\$154,893.38)</b>	
					<b>Material - Total</b>			<b>(\$154,893.38)</b>	
			MaterialCredit		23	Jul 1, 2025	SYSTEM	\$154,893.38	
					<b>- Total</b>			<b>\$154,893.38</b>	
					<b>MaterialCredit - Total</b>			<b>\$154,893.38</b>	
	<b>0082 - Total</b>							<b>\$0.00</b>	
0180	BUOYS (BOATS KEEP OUT)	Material	Material		4	Sep 16, 2024	SYSTEM	(\$12,632.00)	
					5	Sep 30, 2024	SYSTEM	(\$12,632.00)	
					6	Oct 16, 2024	SYSTEM	(\$12,632.00)	
					<b>- Total</b>			<b>(\$37,896.00)</b>	
					<b>Material - Total</b>			<b>(\$37,896.00)</b>	
			MaterialCredit		5	Sep 30, 2024	SYSTEM	\$12,632.00	
					6	Oct 16, 2024	SYSTEM	\$12,632.00	
					7	Nov 4, 2024	SYSTEM	\$12,632.00	
					<b>- Total</b>			<b>\$37,896.00</b>	
					<b>MaterialCredit - Total</b>			<b>\$37,896.00</b>	
	<b>0180 - Total</b>							<b>\$0.00</b>	
0190	BUOYS (NO WAKE)	Material	Material		4	Sep 16, 2024	SYSTEM	(\$15,790.00)	
					5	Sep 30, 2024	SYSTEM	(\$15,790.00)	
					6	Oct 16, 2024	SYSTEM	(\$15,790.00)	
					<b>- Total</b>			<b>(\$47,370.00)</b>	
					<b>Material - Total</b>			<b>(\$47,370.00)</b>	
			MaterialCredit		5	Sep 30, 2024	SYSTEM	\$15,790.00	
					6	Oct 16, 2024	SYSTEM	\$15,790.00	
					7	Nov 4, 2024	SYSTEM	\$15,790.00	
					<b>- Total</b>			<b>\$47,370.00</b>	
					<b>MaterialCredit - Total</b>			<b>\$47,370.00</b>	
	<b>0190 - Total</b>							<b>\$0.00</b>	
0200	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	Material	Material		4	Sep 16, 2024	SYSTEM	(\$7,581.00)	
					5	Sep 30, 2024	SYSTEM	(\$7,581.00)	
					6	Oct 16, 2024	SYSTEM	(\$7,581.00)	
					7	Nov 4, 2024	SYSTEM	(\$7,581.00)	
					8	Nov 18, 2024	SYSTEM	(\$7,581.00)	
					9	Dec 2, 2024	SYSTEM	(\$7,581.00)	
					<b>- Total</b>			<b>(\$7,581.00)</b>	
					<b>Material - Total</b>			<b>(\$7,581.00)</b>	
					<b>MaterialCredit - Total</b>			<b>(\$7,581.00)</b>	



## Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-G11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3484C	0200	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	Material		10	Dec 16, 2024	SYSTEM	(\$7,581.00)	
					11	Jan 2, 2025	SYSTEM	(\$7,581.00)	
					12	Jan 16, 2025	SYSTEM	(\$7,581.00)	
					<b>- Total</b>			<b>(\$68,229.00)</b>	
					<b>Material - Total</b>			<b>(\$68,229.00)</b>	
					MaterialCredit				
					5	Sep 30, 2024	SYSTEM	\$7,581.00	
					6	Oct 16, 2024	SYSTEM	\$7,581.00	
					7	Nov 4, 2024	SYSTEM	\$7,581.00	
					8	Nov 18, 2024	SYSTEM	\$7,581.00	
					9	Dec 2, 2024	SYSTEM	\$7,581.00	
					10	Dec 16, 2024	SYSTEM	\$7,581.00	
					11	Jan 2, 2025	SYSTEM	\$7,581.00	
					12	Jan 16, 2025	SYSTEM	\$7,581.00	
					13	Feb 3, 2025	SYSTEM	\$7,581.00	
					<b>- Total</b>			<b>\$68,229.00</b>	
					<b>MaterialCredit - Total</b>			<b>\$68,229.00</b>	
<b>0200 - Total</b>								<b>\$0.00</b>	
0312	0312	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Sep 16, 2024	SYSTEM	(\$523.20)	
					5	Sep 30, 2024	SYSTEM	(\$523.20)	
					6	Oct 16, 2024	SYSTEM	(\$523.20)	
					<b>- Total</b>			<b>(\$1,569.60)</b>	
					<b>Material - Total</b>			<b>(\$1,569.60)</b>	
					MaterialCredit				
					5	Sep 30, 2024	SYSTEM	\$523.20	
					6	Oct 16, 2024	SYSTEM	\$523.20	
					7	Nov 4, 2024	SYSTEM	\$523.20	
					<b>- Total</b>			<b>\$1,569.60</b>	
					<b>MaterialCredit - Total</b>			<b>\$1,569.60</b>	
<b>0312 - Total</b>								<b>\$0.00</b>	
0313	0313	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Sep 16, 2024	SYSTEM	(\$6,225.40)	
					5	Sep 30, 2024	SYSTEM	(\$6,225.40)	
					6	Oct 16, 2024	SYSTEM	(\$6,225.40)	
					<b>- Total</b>			<b>(\$18,676.20)</b>	
					<b>Material - Total</b>			<b>(\$18,676.20)</b>	
					MaterialCredit				
					5	Sep 30, 2024	SYSTEM	\$6,225.40	
					6	Oct 16, 2024	SYSTEM	\$6,225.40	
					7	Nov 4, 2024	SYSTEM	\$6,225.40	
					<b>- Total</b>			<b>\$18,676.20</b>	



## Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-G11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3484C	0313	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	MaterialCredit - Total					\$18,676.20	
			0313 - Total					\$0.00	
	0320	PAVEMENT MARKING REMOVAL	Other Item Adjustment	OTHR	28	Oct 16, 2025	reedys	\$20,000.00	This payment is being made for the complete removal of striping that was originally withheld on Estimate #0025.
			OTHR - Total					\$20,000.00	
			Other Item Adjustment	SUBI	25	Aug 5, 2025	howelj4	(\$20,000.00)	Withholding payment due to substandard work performed. Approximately 1/3 of the total pay is being withheld. Full payment shall be made upon complete removal of stripe.
			SUBI - Total					(\$20,000.00)	
			Other Item Adjustment - Total					\$0.00	
			0320 - Total					\$0.00	
	0350	BITUMINOUS SHOULDER RUMBLE STRIP	Other Item Adjustment	SUBI	26	Aug 18, 2025	reedys	(\$104.22)	This adjustment represents a 10% deduct due to the concrete rumbles not meeting Standard Plan 626.0H for depth and frequency as noted on NCR 0001.
			SUBI - Total					(\$104.22)	
			Other Item Adjustment - Total					(\$104.22)	
			0350 - Total					(\$104.22)	
	0451	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		23	Jul 1, 2025	SYSTEM	(\$60,480.00)	
			24					(\$60,480.00)	
			24					\$60,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user reedys overriding Payment Estimate Exception 5 on the current Payment Estimate.
			- Total					(\$60,480.00)	
			Material - Total					(\$60,480.00)	
			MaterialCredit		24	Jul 16, 2025	SYSTEM	\$60,480.00	
			- Total					\$60,480.00	
			MaterialCredit - Total					\$60,480.00	
			0451 - Total					\$0.00	
	0460	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		23	Jul 1, 2025	SYSTEM	(\$13,954.00)	
			- Total					(\$13,954.00)	
			Material - Total					(\$13,954.00)	
			MaterialCredit		24	Jul 16, 2025	SYSTEM	\$13,954.00	
			- Total					\$13,954.00	
			MaterialCredit - Total					\$13,954.00	
			0460 - Total					\$0.00	
	0470	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		23	Jul 1, 2025	SYSTEM	(\$194.75)	
			24					(\$194.75)	
			25					\$584.25	
			26					(\$584.25)	
			- Total					(\$1,558.00)	
			Material - Total					(\$1,558.00)	
			MaterialCredit		24	Jul 16, 2025	SYSTEM	\$194.75	
			25					\$194.75	
			26					\$584.25	
			27					\$584.25	



## Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-G11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3484C	0470	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	MaterialCredit	- Total				\$1,558.00	
				MaterialCredit - Total				\$1,558.00	
				0470 - Total				\$0.00	
	0480	2.5 IN. PSST POST - 12 GA.	Material		23	Jul 1, 2025	SYSTEM	(\$303.20)	
					24	Jul 16, 2025	SYSTEM	(\$303.20)	
					25	Aug 4, 2025	SYSTEM	(\$909.60)	
					26	Aug 18, 2025	SYSTEM	(\$909.60)	
					- Total			(\$2,425.60)	
					Material - Total			(\$2,425.60)	
			MaterialCredit		24	Jul 16, 2025	SYSTEM	\$303.20	
					25	Aug 4, 2025	SYSTEM	\$303.20	
					26	Aug 18, 2025	SYSTEM	\$909.60	
					27	Sep 16, 2025	SYSTEM	\$909.60	
					- Total			\$2,425.60	
					MaterialCredit - Total			\$2,425.60	
					0480 - Total			\$0.00	
	0490	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	Material		23	Jul 1, 2025	SYSTEM	(\$294.75)	
					24	Jul 16, 2025	SYSTEM	(\$294.75)	
					25	Aug 4, 2025	SYSTEM	(\$884.25)	
					26	Aug 18, 2025	SYSTEM	(\$884.25)	
					- Total			(\$2,358.00)	
					Material - Total			(\$2,358.00)	
			MaterialCredit		24	Jul 16, 2025	SYSTEM	\$294.75	
					25	Aug 4, 2025	SYSTEM	\$294.75	
					26	Aug 18, 2025	SYSTEM	\$884.25	
					27	Sep 16, 2025	SYSTEM	\$884.25	
					- Total			\$2,358.00	
					MaterialCredit - Total			\$2,358.00	
					0490 - Total			\$0.00	
	0500	SH-FLAT SHEET	Material		23	Jul 1, 2025	SYSTEM	(\$1,841.00)	
					24	Jul 16, 2025	SYSTEM	(\$1,841.00)	
					25	Aug 4, 2025	SYSTEM	(\$1,841.00)	
					- Total			(\$5,523.00)	
					Material - Total			(\$5,523.00)	
			MaterialCredit		24	Jul 16, 2025	SYSTEM	\$1,841.00	
					25	Aug 4, 2025	SYSTEM	\$1,841.00	
					26	Aug 18, 2025	SYSTEM	\$1,841.00	



## Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-G11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7P3484C	0500	SH-FLAT SHEET	MaterialCredit	- Total				\$5,523.00				
			MaterialCredit - Total					\$5,523.00				
			0500 - Total					\$0.00				
			Material		6	Oct 16, 2024	SYSTEM	(\$131,992.00)				
				- Total				(\$131,992.00)				
				Material - Total				(\$131,992.00)				
			MaterialCredit		7	Nov 4, 2024	SYSTEM	\$131,992.00				
				- Total				\$131,992.00				
			MaterialCredit - Total					\$131,992.00				
	0550 - Total							\$0.00				
0560	0560	ROCK SOCKETS (5 FT 6 IN. DIA.)	Material		6	Oct 16, 2024	SYSTEM	(\$71,166.00)				
			- Total					(\$71,166.00)				
			Material - Total					(\$71,166.00)				
			MaterialCredit		7	Nov 4, 2024	SYSTEM	\$71,166.00				
				- Total				\$71,166.00				
			MaterialCredit - Total					\$71,166.00				
	0560 - Total							\$0.00				
	0600	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		6	Oct 16, 2024	SYSTEM	(\$29,652.00)				
			- Total					(\$29,652.00)				
			Material - Total					(\$29,652.00)				
			MaterialCredit		7	Nov 4, 2024	SYSTEM	\$29,652.00				
				- Total				\$29,652.00				
	0600 - Total							\$0.00				
0610	0610	PILE POINT REINFORCEMENT	Material		6	Oct 16, 2024	SYSTEM	(\$1,855.00)				
			- Total					(\$1,855.00)				
			Material - Total					(\$1,855.00)				
			MaterialCredit		7	Nov 4, 2024	SYSTEM	\$1,855.00				
				- Total				\$1,855.00				
			MaterialCredit - Total					\$1,855.00				
	0610 - Total							\$0.00				
	0620	CLASS B CONCRETE (SUBSTRUCTURE)	Material		7	Nov 4, 2024	SYSTEM	(\$87,890.60)				
					9	Dec 2, 2024	SYSTEM	(\$92,388.20)				
					9	Dec 2, 2024	SYSTEM	\$92,388.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reeds overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					10	Dec 16, 2024	SYSTEM	(\$257,300.20)				
					10	Dec 16, 2024	SYSTEM	\$257,300.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user reeds overriding Payment Estimate Exception 5 on the current Payment Estimate.			
	- Total							(\$87,890.60)				
	Material - Total							(\$87,890.60)				
	MaterialCredit				8	Nov 18, 2024	SYSTEM	\$87,890.60				
					- Total				\$87,890.60			
	MaterialCredit - Total							\$87,890.60				
0620 - Total								\$0.00				



## Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-G11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7P3484C	0640	SLAB ON CONCRETE NU-GIRDER	Material		14	Feb 18, 2025	SYSTEM	(\$345,719.50)				
					14	Feb 18, 2025	SYSTEM	\$345,719.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					15	Mar 3, 2025	SYSTEM	(\$345,719.50)				
					15	Mar 3, 2025	SYSTEM	\$345,719.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					16	Mar 17, 2025	SYSTEM	(\$633,467.45)				
					16	Mar 17, 2025	SYSTEM	\$633,467.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					<b>- Total</b>			<b>\$0.00</b>				
					<b>Material - Total</b>			<b>\$0.00</b>				
<b>0640 - Total</b>								<b>\$0.00</b>				
0650	NU 43, PRESTRESSED CONC NU-GIRDER		Construction Stockpile		11	Jan 2, 2025	SYSTEM	(\$136,954.94)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					12	Jan 15, 2025	SYSTEM	(\$456,973.89)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					14	Feb 18, 2025	SYSTEM	(\$130,093.47)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>			<b>(\$724,022.30)</b>				
					<b>Construction Stockpile - Total</b>			<b>(\$724,022.30)</b>				
			Construction Stockpile STMA		6	Oct 16, 2024	SYSTEM	\$552,433.10	Payment Estimate Item Adjustment generated Stockpile Transaction			
					10	Dec 16, 2024	SYSTEM	\$171,589.20	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>			<b>\$724,022.30</b>				
			<b>Construction Stockpile STMA - Total</b>					<b>\$724,022.30</b>				
<b>0650 - Total</b>								<b>\$0.00</b>				
0760	DRILLED SHAFTS (6 FT. 0 IN. DIA.)		Material		7	Nov 4, 2024	SYSTEM	(\$209,420.00)				
					<b>- Total</b>			<b>(\$209,420.00)</b>				
					<b>Material - Total</b>			<b>(\$209,420.00)</b>				
			MaterialCredit		8	Nov 18, 2024	SYSTEM	\$209,420.00				
					<b>- Total</b>			<b>\$209,420.00</b>				
			<b>MaterialCredit - Total</b>					<b>\$209,420.00</b>				
<b>0760 - Total</b>								<b>\$0.00</b>				
0770	ROCK SOCKETS (5 FT 6 IN. DIA.)		Material		7	Nov 4, 2024	SYSTEM	(\$76,500.00)				
					<b>- Total</b>			<b>(\$76,500.00)</b>				
					<b>Material - Total</b>			<b>(\$76,500.00)</b>				
			MaterialCredit		8	Nov 18, 2024	SYSTEM	\$76,500.00				
					<b>- Total</b>			<b>\$76,500.00</b>				
			<b>MaterialCredit - Total</b>					<b>\$76,500.00</b>				
<b>0770 - Total</b>								<b>\$0.00</b>				
0830	CLASS B CONCRETE (SUBSTRUCTURE)		Material		9	Dec 2, 2024	SYSTEM	(\$117,740.00)				
					10	Dec 16, 2024	SYSTEM	(\$245,630.00)				
					<b>- Total</b>			<b>(\$363,370.00)</b>				
					<b>Material - Total</b>			<b>(\$363,370.00)</b>				
			MaterialCredit		10	Dec 16, 2024	SYSTEM	\$117,740.00				
					11	Jan 2, 2025	SYSTEM	\$245,630.00				



## Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-G11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7P3484C	0830	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit	- Total			\$363,370.00			
				MaterialCredit - Total			\$363,370.00			
			0830 - Total			\$0.00				
0850	SLAB ON CONCRETE NU-GIRDER	Material			16	Mar 17, 2025	SYSTEM	(\$240,813.00)		
					16	Mar 17, 2025	SYSTEM	\$240,813.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedys overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					17	Apr 2, 2025	SYSTEM	(\$762,574.50)		
					17	Apr 2, 2025	SYSTEM	\$762,574.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			- Total			\$0.00				
			Material - Total			\$0.00				
			0850 - Total			\$0.00				
0860	NU 35, PRESTRESSED CONC NU-GIRDER	Construction Stockpile			15	Mar 3, 2025	SYSTEM	(\$410,468.46)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			(\$410,468.46)		
					Construction Stockpile - Total			(\$410,468.46)		
					Construction Stockpile STMI		SYSTEM	\$410,468.46	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$410,468.46				
			Construction Stockpile STMI - Total			\$410,468.46				
					15	Mar 3, 2025	SYSTEM	(\$522,887.50)		
					15	Mar 3, 2025	SYSTEM	\$522,887.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user reedys overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					16	Mar 17, 2025	SYSTEM	(\$522,887.50)		
					16	Mar 17, 2025	SYSTEM	\$522,887.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user reedys overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					17	Apr 2, 2025	SYSTEM	(\$522,887.50)		
					17	Apr 2, 2025	SYSTEM	\$522,887.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedys overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					18	Apr 16, 2025	SYSTEM	(\$522,887.50)		
					18	Apr 16, 2025	SYSTEM	\$522,887.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			- Total			\$0.00				
			Material - Total			\$0.00				
0860 - Total			\$0.00							
5011	PIPE POSTS	Material			24	Jul 16, 2025	SYSTEM	(\$3,885.00)		
					25	Aug 4, 2025	SYSTEM	(\$3,885.00)		
					26	Aug 18, 2025	SYSTEM	(\$3,885.00)		
			- Total			(\$11,655.00)				
			Material - Total			(\$11,655.00)				
					25	Aug 4, 2025	SYSTEM	\$3,885.00		
					26	Aug 18, 2025	SYSTEM	\$3,885.00		
					27	Sep 16, 2025	SYSTEM	\$3,885.00		
			- Total			\$11,655.00				



## Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240517-G11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3484C	5011	PIPE POSTS	MaterialCredit - Total					\$11,655.00			
			5011 - Total					\$0.00			
	5015	CONCRETE TRAFFIC BARRIER, TYPE C	Material		24	Jul 16, 2025	SYSTEM	(\$14,253.12)			
					24	Jul 16, 2025	SYSTEM	\$14,253.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user reedys overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					25	Aug 4, 2025	SYSTEM	(\$14,253.12)			
					26	Aug 18, 2025	SYSTEM	(\$14,253.12)			
					27	Sep 16, 2025	SYSTEM	(\$14,253.12)			
					28	Oct 16, 2025	SYSTEM	(\$14,253.12)			
			- Total					(\$57,012.48)			
			Material - Total			(\$57,012.48)					
			MaterialCredit		26	Aug 18, 2025	SYSTEM	\$14,253.12			
					27	Sep 16, 2025	SYSTEM	\$14,253.12			
					28	Oct 16, 2025	SYSTEM	\$14,253.12			
					29	Dec 1, 2025	SYSTEM	\$14,253.12			
					- Total					\$57,012.48	
					MaterialCredit - Total					\$57,012.48	
					5015 - Total					\$0.00	
	5018	36 IN. SURFACE-MOUNT DELINEATOR POST	Material		25	Aug 4, 2025	SYSTEM	(\$7,250.00)			
					26	Aug 18, 2025	SYSTEM	(\$7,250.00)			
					27	Sep 16, 2025	SYSTEM	(\$7,250.00)			
					28	Oct 16, 2025	SYSTEM	(\$7,250.00)			
			- Total					(\$29,000.00)			
			Material - Total			(\$29,000.00)					
			MaterialCredit		26	Aug 18, 2025	SYSTEM	\$7,250.00			
					27	Sep 16, 2025	SYSTEM	\$7,250.00			
					28	Oct 16, 2025	SYSTEM	\$7,250.00			
					29	Dec 1, 2025	SYSTEM	\$7,250.00			
					- Total					\$29,000.00	
					MaterialCredit - Total					\$29,000.00	
					5018 - Total					\$0.00	
	5020	TRAFFIC BARRIER DELINEATOR, YELLOW	Material		28	Oct 16, 2025	SYSTEM	(\$877.36)			
					- Total			(\$877.36)			
					Material - Total			(\$877.36)			
					MaterialCredit	29	Dec 1, 2025	SYSTEM	\$877.36		
						- Total			\$877.36		
					MaterialCredit - Total			\$877.36			
								\$0.00			
	5020 - Total										
	J7P3484C - Total							(\$104.22)			
	Overall - Total							(\$104.22)			



## Contract Adjustments for Contract - 240517-G11

There are no contract adjustments to display for this contract.