



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 15, 2025

Progress Estimate Number 19	Contract ID	240517-H03	Pay Period Start	May 2, 2025	Original Contract Amount	\$4,178,374.92
	Prime Contractor	Joe's Bridge & Grading, Inc.	Pay Period End	May 15, 2025	Net Change Order Amount	(\$16,184.40)
					Current Contract Amount	\$4,162,190.52

Approval Date	By User
May 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by turnep3
May 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by stottt1
May 20, 2025	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2026	June 30, 2026		83.09%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	July 8, 2024	July 8, 2024	
Open to Traffic Date			
Work Began Date	August 5, 2024	August 5, 2024	

Contract Total Pay For Estimate No. 19			
	This Estimate	Previous	To Date
240517-H03			
Total Posted Items Pay	\$960.00	\$3,457,528.18	\$3,458,488.18
Gross Item Adjustments	(\$36.95)	(\$10,816.52)	(\$10,853.47)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,446,711.66	\$3,447,634.71
Contract Total Payable This Estimate:		\$923.05	

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3676	1250	2036000	COMPACTING EMBANKMENT	CUYD	\$6.000	160	\$960.00
Project J9S3676 - Total							\$960.00
Overall - Total							\$960.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3595	0810	TYPE H BARRIER	Material			-360	\$125.00	(\$45,000.00)
	0810	TYPE H BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user turnep3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	360	\$125.00	\$45,000.00
J9S3676	1310	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	Fuel Price	Removal of previous Fuel Adjustment from Estimate 0015 for Type 5 Aggregate for Base at Bridge A9312 over Main Ditch. This change reflects the pay period in which the Type 5 Aggregate for Base was installed.			\$81.66
	1310	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	Fuel Price	Fuel Index Price Adjustment for Type 5 Aggregate for Base at Bridge A9312 over Main Ditch: (\$118.61)			(\$118.61)
	1700	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-25	\$1,500.00	(\$37,500.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 15, 2025

Progress Estimate Number 19			Contract ID Prime Contractor		240517-H03 Joe's Bridge & Grading, Inc.	Pay Period Start Pay Period End	May 2, 2025 May 15, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$4,178,374.92 (\$16,184.40) \$4,162,190.52
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3676	1700	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.		25	\$1,500.00	\$37,500.00
	1710	TYPE H BARRIER	Material				-185	\$148.00	(\$27,380.00)
	1710	TYPE H BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user turnep3 overriding Payment Estimate Exception 2 on the current Payment Estimate.		185	\$148.00	\$27,380.00
	1730	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	Material				-291	\$435.00	(\$126,585.00)
	1730	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user turnep3 overriding Payment Estimate Exception 4 on the current Payment Estimate.		291	\$435.00	\$126,585.00
Total									(\$36.95)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 21, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3593	FAS S703(47)	Bridge replacement	HH	PEMISCOT	over Drainage Ditch No. 85
J9S3595	FAS S703(48)	Bridge replacement	K	PEMISCOT	over Main Ditch District No. 8
J9S3669	FAS S704(28)	Bridge replacement	O	PEMISCOT	over Pemiscot Bayou 2.75 miles east of I-55
J9S3676	FAS S704(55)	3 Bridge replacements (1 with bridge, 2 with culverts)	A	DUNKLIN	from 3 miles north of Senath to 6 miles north of Senath

Totals by Job Numbers				
J9S3593		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$648,128.11	\$648,128.11
	Gross Item Adjustments	\$0.00	(\$2,325.40)	(\$2,325.40)
	Gross Item Pay	\$0.00	\$645,802.71	\$645,802.71
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3595		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$1,406,310.33	\$1,406,310.33
	Gross Item Adjustments	\$0.00	(\$4,290.49)	(\$4,290.49)
	Gross Item Pay	\$0.00	\$1,402,019.84	\$1,402,019.84
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3669		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3676		This Estimate	Previous	To Date
	Posted Item Pay	\$960.00	\$1,403,089.74	\$1,404,049.74
	Gross Item Adjustments	(\$36.95)	(\$4,200.63)	(\$4,237.58)
	Gross Item Pay	\$923.05	\$1,398,889.11	\$1,399,812.16
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 21, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3676, Item 7032003, Project Item Line Number 1700, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	QC testing results have been requested and awaiting submittal.	turnep3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3676, Item 7034216, Project Item Line Number 1710, Material Set 703421696, Material 1057JMCSS - Silicon Sealant for Sawed/Formed Jnts @, Acceptance Action Generic 1057JMCSS is insufficient.	PAL quantity has been requested and awaiting submittal.	turnep3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3595, Item 7034216, Project Item Line Number 0810, Material Set 703421696, Material 1057JMCSS - Silicon Sealant for Sawed/Formed Jnts @, Acceptance Action Generic 1057JMCSS is insufficient.	PAL quantity previously received but line item requires additional PAL quantity. Additional PAL quantity has been requested and awaiting submittal.	turnep3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3676, Item 7056050A, Project Item Line Number 1730, Material Set 7056050A96, Material 1029GRRCPVS - Girder Prestress Reinf Conc Voided Slab, Acceptance Action Generic 1029GRRCPVS is insufficient.	Certification/testing has been requested and awaiting submittal. Contractor has also contacted manufacturer for receipt of certification/testing.	turnep3	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-H03	J9S3593	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00
		0001	0020	2064000	POROUS BACKFILL	55.00	0.00	55.00	CUYD	55.00	\$110.00	\$6,050.00
		0001	0030	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	5.30	0.00	5.30	STA	5.30	\$1,500.00	\$7,950.00
		0001	0040	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	567.00	0.00	567.00	SQYD	567.00	\$21.00	\$11,907.00
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	396.00	0.00	396.00	TONS	123.00	\$49.00	\$6,027.00
		0001	0060	4019905	MISC.OPTIONAL PAVEMENT	566.40	0.00	566.40	SQYD	566.40	\$67.78	\$38,390.59
		0001	0070	6113020	FURNISHING TYPE 2 ROCK BLANKET	340.00	0.00	340.00	CUYD	340.00	\$75.00	\$25,500.00
		0001	0080	6113040	PLACING TYPE 2 ROCK BLANKET	340.00	0.00	340.00	CUYD	340.00	\$20.00	\$6,800.00
		0001	0090	6149902	MISC.18 IN. FLAP GATE	2.00	0.00	2.00	EA	2.00	\$850.00	\$1,700.00
		0001	0100	6149902	MISC.24 IN. FLAP GATE	1.00	0.00	1.00	EA	1.00	\$1,100.00	\$1,100.00
		0001	0110	6149902	MISC.36 IN. FLAP GATE	1.00	0.00	1.00	EA	1.00	\$1,500.00	\$1,500.00
		0001	0120	6161005	CONSTRUCTION SIGNS	109.00	0.00	109.00	SQFT	109.00	\$7.00	\$763.00
		0001	0130	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$160.00	\$960.00
		0001	0140	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,800.00	\$5,600.00
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$60,000.00	\$60,000.00
		0001	0160	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	360.00	345.00	705.00	LF	705.00	\$0.50	\$352.50
		0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,445.00	-39.00	2,406.00	LF	2,406.00	\$0.50	\$1,203.00
		0001	0180	6207001	PAVEMENT MARKING REMOVAL	3,500.00	-1,900.00	1,600.00	LF	1,600.00	\$0.50	\$800.00
		0001	0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	689.00	0.00	689.00	SQYD	689.00	\$3.50	\$2,411.50
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$6,000.00	\$3,000.00
		0001	0210	7250418	18 IN. PIPE GROUP C	161.00	0.00	161.00	LF	161.00	\$52.00	\$8,372.00
		0001	0220	7250424	24 IN. PIPE GROUP C	85.00	0.00	85.00	LF	85.00	\$65.00	\$5,525.00
		0001	0230	7250436	36 IN. PIPE GROUP C	76.00	0.00	76.00	LF	76.00	\$80.00	\$6,080.00
		0001	0240	8025006	MULCHING	1.60	0.00	1.60	ACRE	1.00	\$3,500.00	\$3,500.00
		0001	0250	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	1.00	\$3,500.00	\$3,500.00
		0001	0260	8061005	ROCK DITCH CHECK	44.00	0.00	44.00	LF	0.00	\$15.00	\$0.00
		0001	0270	8061016	SEDIMENT REMOVAL	8.00	0.00	8.00	CUYD	0.00	\$10.00	\$0.00
		0001	0280	8061017	TEMPORARY SEEDING	0.60	0.00	0.60	ACRE	0.00	\$500.00	\$0.00
		0001	0290	8061019	SILT FENCE	364.00	0.00	364.00	LF	0.00	\$3.00	\$0.00
		0001	0300	8061050	TYPE C BERM	150.00	0.00	150.00	LF	150.00	\$10.00	\$1,500.00
		0040	0310	9031270A	2 IN. PSST POST - 12 GA.	49.00	0.00	49.00	LF	49.00	\$15.00	\$735.00
		0040	0320	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	12.00	0.00	12.00	EA	12.00	\$50.00	\$600.00
		0040	0330	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$50.00	\$1,800.00
		0070	0340	2061000	CLASS 1 EXCAVATION	60.00	57.50	117.50	CUYD	117.50	\$21.00	\$2,467.50
		0070	0350	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$45,000.00	\$45,000.00
		0070	0360	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	108.00	0.00	108.00	SQYD	108.00	\$179.00	\$19,332.00
		0070	0370	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	348.00	42.00	390.00	LF	390.00	\$145.00	\$56,550.00
		0070	0380	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$5,000.00	\$10,000.00
		0070	0390	7027000	PILE POINT REINFORCEMENT	12.00	0.00	12.00	EA	12.00	\$600.00	\$7,200.00
		0070	0400	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	23.40	0.00	23.40	CUYD	23.40	\$1,500.00	\$35,100.00
		0070	0410	7034216	TYPE H BARRIER	179.00	0.00	179.00	LF	179.00	\$148.00	\$26,492.00
		0070	0420	7034222	SLAB ON CONCRETE BEAM	215.00	0.00	215.00	SQYD	215.00	\$550.00	\$118,250.00
		0070	0430	7056050A	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	212.00	0.00	212.00	LF	212.00	\$455.00	\$96,460.00
		0070	0440	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	12.00	\$600.00	\$7,200.00
		0070	0450	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,100.00	\$4,200.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-H03	J9S3593	0070	0460	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$375.00	\$2,250.00
Project J9S3593 - Total Value Posted to Date as of Report Generated Date												\$648,128.09
J9S3595	0001	0470	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00
	0001	0480	2064000	POROUS BACKFILL		55.00	0.00	55.00	CUYD	55.00	\$120.00	\$6,600.00
	0001	0490	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2		7.70	0.00	7.70	STA	7.70	\$500.00	\$3,850.00
	0001	0500	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)		1,294.00	0.00	1,294.00	SQYD	1,294.00	\$21.00	\$27,174.00
	0001	0510	3105002	GRAVEL (A) OR CRUSHED STONE (B)		26.00	0.00	26.00	TONS	26.00	\$48.00	\$1,248.00
	0001	0520	4019905	MISC.OPTIONAL PAVEMENT		1,293.80	0.00	1,293.80	SQYD	1,293.80	\$64.56	\$83,527.73
	0001	0530	6113020	FURNISHING TYPE 2 ROCK BLANKET		2,841.00	0.00	2,841.00	CUYD	2,841.00	\$60.00	\$170,460.00
	0001	0540	6113040	PLACING TYPE 2 ROCK BLANKET		2,841.00	0.00	2,841.00	CUYD	2,841.00	\$18.00	\$51,138.00
	0001	0550	6161005	CONSTRUCTION SIGNS		109.00	33.00	142.00	SQFT	142.00	\$7.00	\$994.00
	0001	0560	6161030	TYPE III MOVEABLE BARRICADE		6.00	4.00	10.00	EA	10.00	\$160.00	\$1,600.00
	0001	0570	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED		2.00	0.00	2.00	EA	2.00	\$2,800.00	\$5,600.00
	0001	0580	6181000	MOBILIZATION		1.00	-1.00	0.00	LS	0.00	\$90,000.00	\$0.00
	0001	0581	6181000	MOBILIZATION		0.00	1.00	1.00	LS	1.00	\$61,269.00	\$61,269.00
	0001	0590	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		1,446.00	0.00	1,446.00	LF	1,446.00	\$0.50	\$723.00
	0001	0600	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		904.00	0.00	904.00	LF	904.00	\$0.50	\$452.00
	0001	0610	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE		3,189.00	0.00	3,189.00	SQYD	3,189.00	\$3.50	\$11,161.50
	0001	0620	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING		1.00	0.00	1.00	LS	1.00	\$6,000.00	\$6,000.00
	0001	0630	8025006	MULCHING		2.40	-1.20	1.20	ACRE	1.20	\$3,500.00	\$4,200.00
	0001	0640	8051000A	SEEDING - COOL SEASON GRASSES		1.20	0.00	1.20	ACRE	1.20	\$3,500.00	\$4,200.00
	0001	0650	8061005	ROCK DITCH CHECK		108.00	0.00	108.00	LF	108.00	\$15.00	\$1,620.00
	0001	0660	8061016	SEDIMENT REMOVAL		20.00	-20.00	0.00	CUYD	0.00	\$10.00	\$0.00
	0001	0670	8061017	TEMPORARY SEEDING		1.20	-1.20	0.00	ACRE	0.00	\$500.00	\$0.00
	0001	0680	8061019	SILT FENCE		1,011.00	0.00	1,011.00	LF	0.00	\$3.00	\$0.00
	0001	0690	8061050	TYPE C BERM		362.00	0.00	362.00	LF	362.00	\$10.00	\$3,620.00
	0040	0700	9031270A	2 IN. PSST POST - 12 GA.		49.00	0.00	49.00	LF	49.00	\$15.00	\$735.00
	0040	0710	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.		12.00	0.00	12.00	EA	12.00	\$50.00	\$600.00
	0040	0720	9035069A	SHF-FLAT SHEET FLUORESCENT		36.00	0.00	36.00	SQFT	36.00	\$50.00	\$1,800.00
	0070	0730	2061000	CLASS 1 EXCAVATION		60.00	2.10	62.10	CUYD	62.10	\$21.00	\$1,304.10
	0070	0740	2160500	REMOVAL OF BRIDGES		1.00	0.00	1.00	LS	1.00	\$48,000.00	\$48,000.00
	0070	0750	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)		109.00	0.00	109.00	SQYD	109.00	\$179.00	\$19,511.00
	0070	0760	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)		1,248.00	-10.00	1,238.00	LF	1,238.00	\$165.00	\$204,270.00
	0070	0770	7025001	DYNAMIC PILE TESTING		4.00	0.00	4.00	EA	4.00	\$4,500.00	\$18,000.00
	0070	0780	7025004	DYNAMIC PILE RESTRIKE TESTING		4.00	-4.00	0.00	EA	0.00	\$3,000.00	\$0.00
	0070	0790	7027000	PILE POINT REINFORCEMENT		24.00	0.00	24.00	EA	24.00	\$1,000.00	\$24,000.00
	0070	0800	7032003	CLASS B CONCRETE (SUBSTRUCTURE)		51.00	0.00	51.00	CUYD	51.00	\$1,500.00	\$76,500.00
	0070	0810	7034216	TYPE H BARRIER		360.00	0.00	360.00	LF	360.00	\$125.00	\$45,000.00
	0070	0820	7034222	SLAB ON CONCRETE BEAM		483.00	0.00	483.00	SQYD	483.00	\$525.00	\$253,575.00
	0070	0830	7056049	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM		478.00	0.00	478.00	LF	478.00	\$415.00	\$198,370.00
	0070	0840	7061060	REINFORCING STEEL (BRIDGES)		7,780.00	0.00	7,780.00	LB	7,780.00	\$2.15	\$16,727.00
	0070	0850	7123610	SLAB DRAIN		16.00	0.00	16.00	EA	16.00	\$550.00	\$8,800.00
	0070	0860	7151001	VERTICAL DRAIN AT END BENTS		2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00
	0070	0870	7161000	PLAIN NEOPRENE BEARING PAD		6.00	0.00	6.00	EA	6.00	\$375.00	\$2,250.00
	0070	0880	7161002	LAMINATED NEOPRENE BEARING PAD		12.00	0.00	12.00	EA	12.00	\$425.00	\$5,100.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-H03	J9S3595	0001	5101	6189901	MISC.Contract Bond Payment supported by Invoice #36363 for Bond Policy #2297261 submitted by the contractor	0.00	1.00	1.00	LS	1.00	\$28,731.00	\$28,731.00
Project J9S3595 - Total Value Posted to Date as of Report Generated Date												\$1,406,310.33
J9S3669	0001	0890	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
	0001	0900	2031000	CLASS A EXCAVATION		173.00	0.00	173.00	CUYD	0.00	\$18.00	\$0.00
	0001	0910	2035500	EMBANKMENT IN PLACE		1,792.00	0.00	1,792.00	CUYD	0.00	\$27.00	\$0.00
	0001	0920	2036000	COMPACTING EMBANKMENT		145.00	0.00	145.00	CUYD	0.00	\$6.00	\$0.00
	0001	0930	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)		867.00	0.00	867.00	SQYD	0.00	\$24.00	\$0.00
	0001	0940	3105002	GRAVEL (A) OR CRUSHED STONE (B)		38.00	0.00	38.00	TONS	0.00	\$60.00	\$0.00
	0001	0950	4019905	MISC.OPTIONAL PAVEMENT		867.00	0.00	867.00	SQYD	0.00	\$53.32	\$0.00
	0001	0960	6096020	FURNISHING TYPE 2 ROCK DITCH LINER		30.00	0.00	30.00	CUYD	0.00	\$75.00	\$0.00
	0001	0970	6096042	PLACING TYPE 2 ROCK DITCH LINER		30.00	0.00	30.00	CUYD	0.00	\$30.00	\$0.00
	0001	0980	6113010	FURNISHING TYPE 1 ROCK BLANKET		136.00	0.00	136.00	CUYD	0.00	\$75.00	\$0.00
	0001	0990	6113030	PLACING TYPE 1 ROCK BLANKET		136.00	0.00	136.00	CUYD	0.00	\$30.00	\$0.00
	0001	1000	6161005	CONSTRUCTION SIGNS		197.00	0.00	197.00	SQFT	0.00	\$7.00	\$0.00
	0001	1010	6161008	ADVANCED WARNING RAIL SYSTEM		2.00	0.00	2.00	EA	0.00	\$50.00	\$0.00
	0001	1020	6161030	TYPE III MOVEABLE BARRICADE		10.00	0.00	10.00	EA	0.00	\$160.00	\$0.00
	0001	1030	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED		2.00	0.00	2.00	EA	0.00	\$2,800.00	\$0.00
	0001	1040	6181000	MOBILIZATION		1.00	0.00	1.00	LS	0.00	\$120,000.00	\$0.00
	0001	1050	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		1,000.00	0.00	1,000.00	LF	0.00	\$0.50	\$0.00
	0001	1060	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		539.00	0.00	539.00	LF	0.00	\$0.50	\$0.00
	0001	1070	6207001	PAVEMENT MARKING REMOVAL		3,000.00	0.00	3,000.00	LF	0.00	\$0.50	\$0.00
	0001	1080	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE		204.00	0.00	204.00	SQYD	0.00	\$3.58	\$0.00
	0001	1090	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING		1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
	0001	1100	7250424	24 IN. PIPE GROUP C		52.00	0.00	52.00	LF	0.00	\$72.00	\$0.00
	0001	1110	7250430	30 IN. PIPE GROUP C		61.00	0.00	61.00	LF	0.00	\$85.00	\$0.00
	0001	1120	7250436	36 IN. PIPE GROUP C		188.00	0.00	188.00	LF	0.00	\$92.00	\$0.00
	0001	1130	8025006	MULCHING		1.00	0.00	1.00	ACRE	0.00	\$3,500.00	\$0.00
	0001	1140	8051000A	SEEDING - COOL SEASON GRASSES		1.00	0.00	1.00	ACRE	0.00	\$3,500.00	\$0.00
	0001	1150	8061005	ROCK DITCH CHECK		32.00	0.00	32.00	LF	0.00	\$15.00	\$0.00
	0001	1160	8061016	SEDIMENT REMOVAL		6.00	0.00	6.00	CUYD	0.00	\$10.00	\$0.00
	0001	1170	8061019	SILT FENCE		554.00	0.00	554.00	LF	0.00	\$3.00	\$0.00
	0070	1180	2063300	CLASS 4 EXCAVATION		160.00	0.00	160.00	CUYD	0.00	\$30.00	\$0.00
	0070	1190	2069901	MISC.DEWATERING		1.00	0.00	1.00	LS	0.00	\$18,000.00	\$0.00
	0070	1200	2160500	REMOVAL OF BRIDGES		1.00	0.00	1.00	LS	0.00	\$45,000.00	\$0.00
	0070	1210	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)		123.10	0.00	123.10	CUYD	0.00	\$1,000.00	\$0.00
	0070	1220	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)		24,900.00	0.00	24,900.00	LB	0.00	\$2.10	\$0.00
Project J9S3669 - Total Value Posted to Date as of Report Generated Date												\$0.00
J9S3676	0001	1230	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	1.00	\$18,000.00	\$18,000.00
	0001	1240	2031000	CLASS A EXCAVATION		1,790.00	0.00	1,790.00	CUYD	1,790.00	\$12.00	\$21,480.00
	0001	1245	2035500	EMBANKMENT IN PLACE		1,937.00	0.00	1,937.00	CUYD	1,937.00	\$27.00	\$52,299.00
	0001	1250	2036000	COMPACTING EMBANKMENT		848.00	0.00	848.00	CUYD	688.00	\$6.00	\$4,128.00
	0001	1260	2037075	COMPACTING IN CUT		7.20	0.00	7.20	STA	7.20	\$700.00	\$5,040.00
	0001	1270	2063300	CLASS 4 EXCAVATION		221.00	0.00	221.00	CUYD	221.00	\$21.00	\$4,641.00
	0001	1280	2064000	POROUS BACKFILL		310.00	0.00	310.00	CUYD	310.00	\$110.00	\$34,100.00
	0001	1290	2069901	MISC.DEWATERING		1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-H03	J9S3676	0001	1300	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$45,000.00	\$45,000.00
		0001	1310	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	3,492.00	0.00	3,492.00	SQYD	3,492.00	\$21.00	\$73,332.00
		0001	1320	3105002	GRAVEL (A) OR CRUSHED STONE (B)	32.00	0.00	32.00	TONS	16.00	\$65.00	\$1,040.00
		0001	1330	4019905	MISC.OPTIONAL PAVEMENT	3,492.00	0.00	3,492.00	SQYD	2,142.00	\$44.52	\$95,361.84
		0001	1340	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	100.00	0.00	100.00	CUYD	92.30	\$70.00	\$6,461.00
		0001	1350	6096042	PLACING TYPE 2 ROCK DITCH LINER	100.00	0.00	100.00	CUYD	92.30	\$28.00	\$2,584.40
		0001	1360	6113010	FURNISHING TYPE 1 ROCK BLANKET	800.00	0.00	800.00	CUYD	800.00	\$70.00	\$56,000.00
		0001	1370	6113030	PLACING TYPE 1 ROCK BLANKET	800.00	0.00	800.00	CUYD	800.00	\$28.00	\$22,400.00
		0001	1380	6161005	CONSTRUCTION SIGNS	936.00	0.00	936.00	SQFT	714.50	\$7.00	\$5,001.50
		0001	1390	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	1400	6161030	TYPE III MOVEABLE BARRICADE	14.00	0.00	14.00	EA	14.00	\$160.00	\$2,240.00
		0001	1410	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,800.00	\$5,600.00
		0001	1420	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$140,000.00	\$140,000.00
		0001	1430	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,842.00	0.00	2,842.00	LF	0.00	\$0.50	\$0.00
		0001	1440	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,355.00	0.00	1,355.00	LF	0.00	\$0.50	\$0.00
		0001	1450	6207001	PAVEMENT MARKING REMOVAL	3,887.00	0.00	3,887.00	LF	0.00	\$0.50	\$0.00
		0001	1460	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,130.00	0.00	1,130.00	SQYD	1,130.00	\$3.50	\$3,955.00
		0001	1470	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.66	\$18,000.00	\$11,880.00
		0001	1480	7034041	CLASS B-1 CONCRETE (CULVERTS)	165.50	0.00	165.50	CUYD	165.50	\$1,000.00	\$165,500.00
		0001	1490	7061030	REINFORCING STEEL (CULVERTS)	31,670.00	0.00	31,670.00	LB	31,670.00	\$2.10	\$66,507.00
		0001	1500	7250418	18 IN. PIPE GROUP C	166.00	0.00	166.00	LF	166.00	\$65.00	\$10,790.00
		0001	1510	7250424	24 IN. PIPE GROUP C	194.00	0.00	194.00	LF	132.00	\$80.00	\$10,560.00
		0001	1520	7250436	36 IN. PIPE GROUP C	147.00	0.00	147.00	LF	147.00	\$95.00	\$13,965.00
		0001	1530	8025006	MULCHING	2.50	0.00	2.50	ACRE	0.90	\$3,500.00	\$3,150.00
		0001	1540	8051000A	SEEDING - COOL SEASON GRASSES	1.50	0.00	1.50	ACRE	0.90	\$3,500.00	\$3,150.00
		0001	1550	8061005	ROCK DITCH CHECK	72.00	0.00	72.00	LF	32.00	\$15.00	\$480.00
		0001	1560	8061016	SEDIMENT REMOVAL	55.00	0.00	55.00	CUYD	0.00	\$10.00	\$0.00
		0001	1570	8061017	TEMPORARY SEEDING	1.00	0.00	1.00	ACRE	0.00	\$500.00	\$0.00
		0001	1580	8061019	SILT FENCE	2,901.00	0.00	2,901.00	LF	843.00	\$3.00	\$2,529.00
		0001	1590	8061050	TYPE C BERM	74.00	0.00	74.00	LF	0.00	\$10.00	\$0.00
		0010	1600	6061075	MGS LONG SPAN GUARDRAIL SECTION	9.00	0.00	9.00	EA	9.00	\$500.00	\$4,500.00
		0010	1610	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$3,800.00	\$7,600.00
		0040	1620	9031270A	2 IN. PSST POST - 12 GA.	75.00	0.00	75.00	LF	0.00	\$15.00	\$0.00
		0040	1630	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	12.00	0.00	12.00	EA	0.00	\$50.00	\$0.00
		0040	1640	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	0.00	\$50.00	\$0.00
		0070	1650	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	70.00	\$21.00	\$1,470.00
		0070	1660	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$45,000.00	\$45,000.00
		0070	1670	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	108.00	0.00	108.00	SQYD	0.00	\$179.00	\$0.00
		0070	1680	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	660.00	-30.00	630.00	LF	630.00	\$165.00	\$103,950.00
		0070	1690	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$4,500.00	\$9,000.00
		0070	1700	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	25.00	0.00	25.00	CUYD	25.00	\$1,500.00	\$37,500.00
		0070	1710	7034216	TYPE H BARRIER	185.00	0.00	185.00	LF	185.00	\$148.00	\$27,380.00
		0070	1720	7034222	SLAB ON CONCRETE BEAM	221.00	0.00	221.00	SQYD	221.00	\$590.00	\$130,390.00
		0070	1730	7056050A	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	291.00	0.00	291.00	LF	291.00	\$435.00	\$126,585.00
		0070	1740	7123610	SLAB DRAIN	7.00	0.00	7.00	EA	7.00	\$600.00	\$4,200.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-H03	J9S3676	0070	1750	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,100.00	\$4,200.00
		0070	1760	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$375.00	\$3,000.00
	Project J9S3676 - Total Value Posted to Date as of Report Generated Date											\$1,404,049.74
240517-H03 Overall - Total Value Posted to Date as of Report Generated Date												\$3,458,488.16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 21, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9S3676

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1250	2036000	COMPACTING EMBANKMENT	5/14/25	5/15/25	160.00	CUYD	Partial Payment for Compacting Embankment at Bridge A9312 over Main Ditch	333+87	RLC	340+07	RLC	
1310	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	5/14/25	5/15/25	-1,350.00	SQYD	Removal of previous payment of Base Rock at Bridge A9312 over Main Ditch	333+87	CL	340+07	CL	
				5/15/25	1,350.00	SQYD	Base Rock at Bridge A9312 over Main Ditch, corrected pay period to correct fuel adjustment	333+87	CL	340+07	CL	

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3595	0550	August 5, 2024	142	R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		0.000	CR 217 ROC	1.00	12.50	1.5 mi. Ahead		12.50
				R11-2 48x30 10.00 ROAD CLOSED		0.997	CR 217 ROC	1.00	10.00			10.00
				R11-2 48x30 10.00 ROAD CLOSED		1.366	CR 217 CL	1.00	10.00			10.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		10.150	K ROC	1.00	16.00			16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		10.639	K ROC	1.00	16.00	Road Closed 500 FT		16.00
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		6.190	K ROC	1.00	12.50	5 mi. Ahead		12.50
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		11.012	K LOC	1.00	16.00	Road Closed 500 FT		16.00
				R11-2 48x30 10.00 ROAD CLOSED		11.012	K CL	1.00	10.00			10.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		11.103	K LOC	1.00	16.00			16.00
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		11.740	K LOC	1.00	12.50	1 mi. Ahead		12.50
				R11-2 48x30 10.00 ROAD CLOSED		10.707	K CL	1.00	10.00			10.00
0550 - Total												141.5



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3593	0040	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL		6	Nov 4, 2024	SYSTEM	(\$29.60)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			(\$29.60)		
			Price FUEL - Total			(\$29.60)			
			0040 - Total			(\$29.60)			
	0050	GRAVEL (A) OR CRUSHED STONE (B)	Material		9	Dec 16, 2024	SYSTEM	\$6,027.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Dec 16, 2024	SYSTEM	(\$6,027.00)	
					10	Jan 2, 2025	SYSTEM	\$6,027.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user camdel1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Jan 2, 2025	SYSTEM	(\$6,027.00)	
			- Total			\$0.00			
			Material - Total			\$0.00			
			0050 - Total			\$0.00			
	0060	MISC.	Other Item Adjustment	ACAD	9	Dec 16, 2024	turnep3	(\$235.10)	AC Index Price Adjustment for Estimate 0006: BB 24-5: (\$235.10)
					9	Dec 16, 2024	turnep3	(\$156.58)	AC Index Price Adjustment for Estimate 0007: BB 24-5: (\$114.62) BP1 23-9: (\$41.96) Total: (\$156.58)
				ACAD - Total			(\$391.68)		
				FUEL	9	Dec 16, 2024	turnep3	(\$206.62)	Fuel Index Price Adjustment for Estimate 0006: (\$206.62)
					9	Dec 16, 2024	turnep3	(\$76.11)	Fuel Index Price Adjustment for Estimate 0007: (\$76.11)
				FUEL - Total			(\$282.73)		
			Other Item Adjustment - Total			(\$674.41)			
			0060 - Total			(\$674.41)			
	0160	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		7	Nov 18, 2024	SYSTEM	\$352.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user camdel1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Nov 18, 2024	SYSTEM	(\$352.50)	
					8	Dec 3, 2024	SYSTEM	(\$352.50)	
				- Total			(\$352.50)		
			Material - Total			(\$352.50)			
			MaterialCredit		9	Dec 16, 2024	SYSTEM	\$352.50	
				- Total			\$352.50		
			MaterialCredit - Total			\$352.50			
			Other Item Adjustment	REFL	7	Nov 18, 2024	camdel1	(\$70.50)	20% Deduct for Retro reflectivity
					9	Dec 16, 2024	turnep3	(\$70.50)	20% Disincentive after receival of Retroreflectivity results: (\$70.50)
					9	Dec 16, 2024	turnep3	\$70.50	Repayment of 20% payment withheld until receival of Retroreflectivity results: \$70.50
				REFL - Total			(\$70.50)		
			Other Item Adjustment - Total			(\$70.50)			
			Overrun	Overrun	7	Nov 18, 2024	SYSTEM	(\$172.50)	
					15	Mar 17, 2025	SYSTEM	\$172.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.50000 - 0.50000, 'is applied (if non-zero).
				Overrun - Total			\$0.00		
			Overrun - Total			\$0.00			
	0160 - Total			(\$70.50)					



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3593	0170	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		7	Nov 18, 2024	SYSTEM	\$1,203.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user camdel1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					7	Nov 18, 2024	SYSTEM	(\$1,203.00)				
					8	Dec 3, 2024	SYSTEM	(\$1,203.00)				
				- Total					(\$1,203.00)			
				Material - Total					(\$1,203.00)			
			MaterialCredit		9	Dec 16, 2024	SYSTEM	\$1,203.00				
					- Total				\$1,203.00			
				MaterialCredit - Total				\$1,203.00				
			Other Item Adjustment	REFL	7	Nov 18, 2024	camdel1	(\$240.60)	20% Deduct for retro reflectivity			
					9	Dec 16, 2024	turnep3	\$240.60	Repayment of 20% payment withheld until receipt of Retroreflectivity results: \$240.60			
				REFL - Total				\$0.00				
				Other Item Adjustment - Total				\$0.00				
			0170 - Total								\$0.00	
			0190	PERMANENT EROSION CONTROL GEOTEXTILE	Material		4	Oct 1, 2024	SYSTEM	\$1,204.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	4	Oct 1, 2024					SYSTEM	(\$1,204.88)				
	- Total						\$0.00					
		Material - Total				\$0.00						
	0190 - Total								\$0.00			
	0240	MULCHING	Material		7	Nov 18, 2024	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user camdel1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					7	Nov 18, 2024	SYSTEM	(\$3,500.00)				
					8	Dec 3, 2024	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user turnep3 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					8	Dec 3, 2024	SYSTEM	(\$3,500.00)				
				- Total				\$0.00				
				Material - Total				\$0.00				
			Other Item Adjustment	OTHR	7	Nov 18, 2024	camdel1	(\$700.00)	20% Deduct for seed growth			
					OTHR - Total				(\$700.00)			
				Other Item Adjustment - Total				(\$700.00)				
0240 - Total								(\$700.00)				
0250	SEEDING - COOL SEASON GRASSES	Material		7	Nov 18, 2024	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user camdel1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
				7	Nov 18, 2024	SYSTEM	(\$3,500.00)					
				8	Dec 3, 2024	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user turnep3 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
				8	Dec 3, 2024	SYSTEM	(\$3,500.00)					
			- Total				\$0.00					
			Material - Total				\$0.00					
		Other Item Adjustment	OTHR	7	Nov 18, 2024	camdel1	(\$700.00)	20% Deduct for seed growth				
				OTHR - Total				(\$700.00)				
			Other Item Adjustment - Total				(\$700.00)					



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3593	0250 - Total								(\$700.00)			
	0310	2 IN. PSST POST - 12 GA.	Material		7	Nov 18, 2024	SYSTEM	\$735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user camdel1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					7	Nov 18, 2024	SYSTEM	(\$735.00)				
					8	Dec 3, 2024	SYSTEM	(\$735.00)				
				- Total				(\$735.00)				
				Material - Total				(\$735.00)				
			MaterialCredit		9	Dec 16, 2024	SYSTEM	\$735.00				
										- Total		
				MaterialCredit - Total				\$735.00				
			0310 - Total								\$0.00	
			0330	SHF-FLAT SHEET FLUORESCENT	Material		7	Nov 18, 2024	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user camdel1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
	7	Nov 18, 2024					SYSTEM	(\$1,800.00)				
	8	Dec 3, 2024					SYSTEM	(\$1,800.00)				
	9	Dec 16, 2024					SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user turnep3 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
	9	Dec 16, 2024					SYSTEM	(\$1,800.00)				
	10	Jan 2, 2025					SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user camdel1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
	10	Jan 2, 2025					SYSTEM	(\$1,800.00)				
	11	Jan 16, 2025					SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user turnep3 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	11	Jan 16, 2025					SYSTEM	(\$1,800.00)				
	12	Feb 3, 2025					SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user turnep3 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
	12	Feb 3, 2025					SYSTEM	(\$1,800.00)				
	13	Feb 18, 2025					SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user turnep3 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
	13	Feb 18, 2025					SYSTEM	(\$1,800.00)				
	14	Mar 3, 2025					SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user turnep3 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
	14	Mar 3, 2025					SYSTEM	(\$1,800.00)				
	15	Mar 17, 2025					SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user turnep3 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
	15	Mar 17, 2025					SYSTEM	(\$1,800.00)				
	16	Apr 2, 2025					SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user turnep3 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	16	Apr 2, 2025					SYSTEM	(\$1,800.00)				
	17	Apr 16, 2025					SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user turnep3 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	17	Apr 16, 2025					SYSTEM	(\$1,800.00)				



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3593	0330	SHF-FLAT SHEET FLUORESCENT	Material			2025				
				- Total					(\$1,800.00)	
			Material - Total					(\$1,800.00)		
			MaterialCredit		9	Dec 16, 2024	SYSTEM	\$1,800.00		
				- Total					\$1,800.00	
			MaterialCredit - Total					\$1,800.00		
			0330 - Total					\$0.00		
	0360	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		6	Nov 4, 2024	SYSTEM	\$9,666.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user camdel1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					6	Nov 4, 2024	SYSTEM	(\$9,666.00)		
					7	Nov 18, 2024	SYSTEM	\$19,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user camdel1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					7	Nov 18, 2024	SYSTEM	(\$19,332.00)		
					8	Dec 3, 2024	SYSTEM	\$19,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user turnep3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					8	Dec 3, 2024	SYSTEM	(\$19,332.00)		
			- Total					\$0.00		
			Material - Total					\$0.00		
			Other Item Adjustment	ACAD	9	Dec 16, 2024	turnep3	(\$44.82)	AC Index Price Adjustment for Estimate 0006: BB 24-5: (\$44.82)	
					9	Dec 16, 2024	turnep3	(\$29.92)	AC Index Price Adjustment for Estimate 0007: BB 24-5: (\$22.04) BP1 23-9: (\$7.88) Total: (\$29.92)	
				ACAD - Total					(\$74.74)	
				FUEL	9	Dec 16, 2024	turnep3	(\$76.15)	Fuel Index Price Adjustment for Estimate 0007: (\$76.15)	
					FUEL - Total					(\$76.15)
			Other Item Adjustment - Total					(\$150.89)		
			0360 - Total					(\$150.89)		
	0370	GALVANIZED CIP CONCR PILES (14 IN)	Material		3	Sep 16, 2024	SYSTEM	\$50,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user turnep3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	Sep 16, 2024	SYSTEM	(\$50,460.00)		
			- Total					\$0.00		
			Material - Total					\$0.00		
	0370 - Total					\$0.00				
	0390	PILE POINT REINFORCEMENT	Material		3	Sep 16, 2024	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user turnep3 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					3	Sep 16, 2024	SYSTEM	(\$7,200.00)		
			- Total					\$0.00		
			Material - Total					\$0.00		
	0390 - Total					\$0.00				
	0410	TYPE H BARRIER	Construction Stockpile		5	Oct 16, 2024	SYSTEM	(\$3,545.08)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$3,545.08)	
			Construction Stockpile - Total					(\$3,545.08)		
			Construction Stockpile STMI		4	Oct 1, 2024	SYSTEM	\$3,545.08	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$3,545.08	
			Construction Stockpile STMI - Total					\$3,545.08		



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3593	0410	TYPE H BARRIER	Material		5	Oct 16, 2024	SYSTEM	\$26,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					5	Oct 16, 2024	SYSTEM	(\$26,492.00)			
					6	Nov 4, 2024	SYSTEM	\$26,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user turnep3 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					6	Nov 4, 2024	SYSTEM	(\$26,492.00)			
					7	Nov 18, 2024	SYSTEM	\$26,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user camdel1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					7	Nov 18, 2024	SYSTEM	(\$26,492.00)			
					8	Dec 3, 2024	SYSTEM	(\$26,492.00)			
					9	Dec 16, 2024	SYSTEM	\$26,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user turnep3 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					9	Dec 16, 2024	SYSTEM	(\$26,492.00)			
					10	Jan 2, 2025	SYSTEM	\$26,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user camdel1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					10	Jan 2, 2025	SYSTEM	(\$26,492.00)			
					- Total			(\$26,492.00)			
			Material - Total			(\$26,492.00)					
			MaterialCredit		9	Dec 16, 2024	SYSTEM	\$26,492.00			
			- Total			\$26,492.00					
			MaterialCredit - Total			\$26,492.00					
			0410 - Total			\$0.00					
			0420	SLAB ON CONCRETE BEAM	Construction Stockpile		4	Oct 1, 2024	SYSTEM	(\$5,038.03)	Payment Estimate Item Adjustment generated Stockpile Transaction
							5	Oct 16, 2024	SYSTEM	(\$8,636.63)	Payment Estimate Item Adjustment generated Stockpile Transaction
							6	Nov 4, 2024	SYSTEM	(\$719.72)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						(\$14,394.38)				
	Construction Stockpile - Total						(\$14,394.38)				
	Construction Stockpile STMl						4	Oct 1, 2024	SYSTEM	\$14,394.38	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total			\$14,394.38	
	Construction Stockpile STMl - Total						\$14,394.38				
	Material				4	Oct 1, 2024	SYSTEM	\$41,387.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user knighn1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					4	Oct 1, 2024	SYSTEM	(\$41,387.50)			
					5	Oct 16, 2024	SYSTEM	\$112,337.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knighn1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					5	Oct 16, 2024	SYSTEM	(\$112,337.50)			
	- Total				\$0.00						
	Material - Total				\$0.00						
	0420 - Total				\$0.00						
	0460	PLAIN NEOPRENE BEARING PAD			Construction Stockpile		4	Oct 1, 2024	SYSTEM	(\$648.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total			(\$648.00)	
					Construction Stockpile - Total			(\$648.00)			



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3593	0460	PLAIN NEOPRENE BEARING PAD	Construction Stockpile STMI		1	Aug 15, 2024	SYSTEM	\$648.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$648.00	
				Construction Stockpile STMI - Total				\$648.00	
	0460 - Total							\$0.00	
J9S3593 - Total								(\$2,325.40)	
J9S3595	0500	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		8	Dec 3, 2024	SYSTEM	\$27,174.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Dec 3, 2024	SYSTEM	(\$27,174.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
			Price FUEL		8	Dec 3, 2024	SYSTEM	(\$88.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$88.39)	
				Price FUEL - Total				(\$88.39)	
	0500 - Total							(\$88.39)	
	0520	MISC.	Other Item Adjustment	ACAD	8	Dec 3, 2024	turnep3	(\$4,286.23)	Asphalt Index Price Adjustment: BB 23-3: (\$3,543.06) BP1 23-9: (\$743.17) Total: (\$4,286.23)
					8	Dec 3, 2024	turnep3	(\$1,028.41)	Fuel Adjustment Calculation (BB 23-3 and BP1 23-9): (\$1,028.41)
					9	Dec 16, 2024	turnep3	\$1,358.66	Correction of previous AC Index Price Adjustment on Estimate 0008: Previous Adjustment: (\$4,286.23) Corrected Adjustment: (\$2,927.57) Difference: \$1,358.66 BB 23-3: (\$2,379.80) BP1 23-9: (\$547.77) Total: (2,927.57)
					9	Dec 16, 2024	turnep3	\$49.13	Correction of previous Fuel Index Price Adjustment on Estimate 0008: Previous Adjustment: (\$1,028.41) Corrected Adjustment: (\$979.28) Difference: \$49.13 *Fuel Index Price Adjustment includes total Fuel Index Adjustment for Lines 0520 and 0750
				ACAD - Total				(\$3,906.85)	
				Other Item Adjustment - Total				(\$3,906.85)	
	0520 - Total							(\$3,906.85)	
	0590	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		9	Dec 16, 2024	SYSTEM	\$723.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user turnep3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Dec 16, 2024	SYSTEM	(\$723.00)	
					10	Jan 2, 2025	SYSTEM	\$723.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user camdel1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Jan 2, 2025	SYSTEM	(\$723.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
	0590 - Total							\$0.00	
	0600	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		9	Dec 16, 2024	SYSTEM	\$452.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user turnep3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Dec 16, 2024	SYSTEM	(\$452.00)	
					10	Jan 2, 2025	SYSTEM	\$452.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user camdel1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					10	Jan 2, 2025	SYSTEM	(\$452.00)	
				- Total				\$0.00	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3595	0600	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material - Total					\$0.00		
	0600 - Total							\$0.00		
	0610	PERMANENT EROSION CONTROL GEOTEXTILE	Material		3	Sep 16, 2024	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Sep 16, 2024	SYSTEM	(\$3,500.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
			0610 - Total							\$0.00
	0650	ROCK DITCH CHECK	Material		9	Dec 16, 2024	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user turnep3 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					9	Dec 16, 2024	SYSTEM	(\$1,620.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
			0650 - Total							\$0.00
	0690	TYPE C BERM	Material		1	Aug 15, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					1	Aug 15, 2024	SYSTEM	(\$1,500.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
			0690 - Total							\$0.00
	0720	SHF-FLAT SHEET FLUORESCENT	Material		9	Dec 16, 2024	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user turnep3 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					9	Dec 16, 2024	SYSTEM	(\$1,800.00)		
					10	Jan 2, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user camdel1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					10	Jan 2, 2025	SYSTEM	(\$1,800.00)		
					11	Jan 16, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user turnep3 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					11	Jan 16, 2025	SYSTEM	(\$1,800.00)		
					12	Feb 3, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user turnep3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					12	Feb 3, 2025	SYSTEM	(\$1,800.00)		
					13	Feb 18, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user turnep3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					13	Feb 18, 2025	SYSTEM	(\$1,800.00)		
					14	Mar 3, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user turnep3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					14	Mar 3, 2025	SYSTEM	(\$1,800.00)		
					15	Mar 17, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user turnep3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					15	Mar 17, 2025	SYSTEM	(\$1,800.00)		
					16	Apr 2, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user turnep3 overriding Payment	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3595	0720	SHF-FLAT SHEET FLUORESCENT	Material						Estimate Exception 7 on the current Payment Estimate.
					16	Apr 2, 2025	SYSTEM	(\$1,800.00)	
					17	Apr 16, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user turnep3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					17	Apr 16, 2025	SYSTEM	(\$1,800.00)	
				- Total			\$0.00		
				Material - Total			\$0.00		
				0720 - Total			\$0.00		
	0750	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		8	Dec 3, 2024	SYSTEM	\$19,511.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user turnep3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Dec 3, 2024	SYSTEM	(\$19,511.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	ACAD	9	Dec 16, 2024	turnep3	(\$295.25)	AC Index Price Adjustment for Previous Estimate 0008: BB 23-3: (\$249.10) BP1 23-9: (\$46.15) Total: (\$295.25)
								ACAD - Total	
			Other Item Adjustment - Total			(\$295.25)			
	0750 - Total			(\$295.25)					
	0760	GALVANIZED CIP CONCR PILES (16 IN)	Material		2	Sep 3, 2024	SYSTEM	\$205,095.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Sep 3, 2024	SYSTEM	(\$205,095.00)	
3					Sep 16, 2024	SYSTEM	\$205,095.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user turnep3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
3					Sep 16, 2024	SYSTEM	(\$205,095.00)		
- Total			\$0.00						
Material - Total			\$0.00						
0760 - Total			\$0.00						
0790	PILE POINT REINFORCEMENT	Material		2	Sep 3, 2024	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user turnep3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				2	Sep 3, 2024	SYSTEM	(\$24,000.00)		
				3	Sep 16, 2024	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user turnep3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				3	Sep 16, 2024	SYSTEM	(\$24,000.00)		
		- Total			\$0.00				
		Material - Total			\$0.00				
		Other Item Adjustment	MDPA	2	Sep 3, 2024	turnep3	(\$24,000.00)	Payment withheld until receival of Certifications: (\$24,000)	
				6	Nov 4, 2024	turnep3	\$24,000.00	Repayment of Material Discrepancy withheld until receival of certification: \$24,000	
		MDPA - Total			\$0.00				
		Other Item Adjustment - Total			\$0.00				
		0790 - Total			\$0.00				
0800	CLASS B CONCRETE (SUBSTRUCTURE)	Material		3	Sep 16, 2024	SYSTEM	\$76,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user turnep3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				3	Sep 16, 2024	SYSTEM	(\$76,500.00)		
				4	Oct 1,	SYSTEM	\$76,500.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3595	0800	CLASS B CONCRETE (SUBSTRUCTURE)	Material			2024			Estimate Item Adjustment (0008) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					4	Oct 1, 2024	SYSTEM	(\$76,500.00)			
					5	Oct 16, 2024	SYSTEM	\$76,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					5	Oct 16, 2024	SYSTEM	(\$76,500.00)			
					6	Nov 4, 2024	SYSTEM	\$76,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user turnep3 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					6	Nov 4, 2024	SYSTEM	(\$76,500.00)			
					7	Nov 18, 2024	SYSTEM	\$76,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user camdel1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					7	Nov 18, 2024	SYSTEM	(\$76,500.00)			
					8	Dec 3, 2024	SYSTEM	(\$76,500.00)			
					- Total			(\$76,500.00)			
					Material - Total			(\$76,500.00)			
					MaterialCredit		9	Dec 16, 2024	SYSTEM	\$76,500.00	
					- Total			\$76,500.00			
					MaterialCredit - Total			\$76,500.00			
					0800 - Total			\$0.00			
					0810	TYPE H BARRIER	Construction Stockpile		6	Nov 4, 2024	SYSTEM
	- Total			(\$6,396.39)							
	Construction Stockpile - Total			(\$6,396.39)							
	Construction Stockpile STMI		4	Oct 1, 2024			SYSTEM	\$6,396.39	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$6,396.39				
			Construction Stockpile STMI - Total				\$6,396.39				
	Material		6	Nov 4, 2024			SYSTEM	\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user turnep3 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
			6	Nov 4, 2024			SYSTEM	(\$45,000.00)			
7			Nov 18, 2024	SYSTEM			\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user camdel1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
7			Nov 18, 2024	SYSTEM			(\$45,000.00)				
8			Dec 3, 2024	SYSTEM			(\$45,000.00)				
9			Dec 16, 2024	SYSTEM			\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user turnep3 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
9			Dec 16, 2024	SYSTEM			(\$45,000.00)				
10			Jan 2, 2025	SYSTEM			\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user camdel1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
10			Jan 2, 2025	SYSTEM			(\$45,000.00)				
11			Jan 16, 2025	SYSTEM			\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user turnep3 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
11			Jan 16, 2025	SYSTEM		(\$45,000.00)					
12			Feb 3, 2025	SYSTEM		\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user turnep3 overriding Payment				



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3595	0810	TYPE H BARRIER	Material						Estimate Exception 3 on the current Payment Estimate.		
					12	Feb 3, 2025	SYSTEM	(\$45,000.00)			
					13	Feb 18, 2025	SYSTEM	\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user turnep3 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					13	Feb 18, 2025	SYSTEM	(\$45,000.00)			
					14	Mar 3, 2025	SYSTEM	\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user turnep3 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					14	Mar 3, 2025	SYSTEM	(\$45,000.00)			
					15	Mar 17, 2025	SYSTEM	\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user turnep3 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					15	Mar 17, 2025	SYSTEM	(\$45,000.00)			
					16	Apr 2, 2025	SYSTEM	\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user turnep3 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					16	Apr 2, 2025	SYSTEM	(\$45,000.00)			
					17	Apr 16, 2025	SYSTEM	\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user turnep3 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					17	Apr 16, 2025	SYSTEM	(\$45,000.00)			
					18	May 1, 2025	SYSTEM	\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user turnep3 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					18	May 1, 2025	SYSTEM	(\$45,000.00)			
					19	May 15, 2025	SYSTEM	\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user turnep3 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					19	May 15, 2025	SYSTEM	(\$45,000.00)			
					- Total			(\$45,000.00)			
					Material - Total			(\$45,000.00)			
					MaterialCredit		9	Dec 16, 2024	SYSTEM	\$45,000.00	
					- Total			\$45,000.00			
					MaterialCredit - Total			\$45,000.00			
					0810 - Total						
	0820	SLAB ON CONCRETE BEAM	Construction Stockpile		5	Oct 16, 2024	SYSTEM	(\$17,816.11)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					6	Nov 4, 2024	SYSTEM	(\$10,392.73)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					8	Dec 3, 2024	SYSTEM	(\$1,484.67)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			(\$29,693.51)			
			Construction Stockpile - Total			(\$29,693.51)					
			Construction Stockpile STMI		4	Oct 1, 2024	SYSTEM	\$29,693.51	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			\$29,693.51			
			Construction Stockpile STMI - Total			\$29,693.51					
			Material		5	Oct 16, 2024	SYSTEM	\$152,145.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user knighn1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					5	Oct 16, 2024	SYSTEM	(\$152,145.00)			
					6	Nov 4, 2024	SYSTEM	\$240,896.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user turnep3 overriding Payment Estimate Exception 7 on the current Payment Estimate.		



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3595	0820	SLAB ON CONCRETE BEAM	Material		6	Nov 4, 2024	SYSTEM	(\$240,896.25)				
					7	Nov 18, 2024	SYSTEM	\$240,896.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user camdel1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					7	Nov 18, 2024	SYSTEM	(\$240,896.25)				
					8	Dec 3, 2024	SYSTEM	\$253,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user turnep3 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					8	Dec 3, 2024	SYSTEM	(\$253,575.00)				
				- Total					\$0.00			
				Material - Total					\$0.00			
				0820 - Total					\$0.00			
				0840	REINFORCING STEEL (BRIDGES)	Construction Stockpile		5	Oct 16, 2024	SYSTEM	(\$5,180.34)	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total				(\$5,180.34)
	Construction Stockpile - Total					(\$5,180.34)						
	Construction Stockpile STMI		4			Oct 1, 2024	SYSTEM	\$5,180.34	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				\$5,180.34					
	Construction Stockpile STMI - Total					\$5,180.34						
	0840 - Total					\$0.00						
	0870	PLAIN NEOPRENE BEARING PAD	Construction Stockpile		5	Oct 16, 2024	SYSTEM	(\$648.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				(\$648.00)			
			Construction Stockpile - Total				(\$648.00)					
			Construction Stockpile STMI		1	Aug 15, 2024	SYSTEM	\$648.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				\$648.00			
			Construction Stockpile STMI - Total				\$648.00					
			0870 - Total				\$0.00					
	0880	LAMINATED NEOPRENE BEARING PAD	Construction Stockpile		5	Oct 16, 2024	SYSTEM	(\$1,620.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				(\$1,620.00)			
			Construction Stockpile - Total				(\$1,620.00)					
			Construction Stockpile STMI		1	Aug 15, 2024	SYSTEM	\$1,620.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				\$1,620.00			
Construction Stockpile STMI - Total				\$1,620.00								
0880 - Total				\$0.00								
J9S3595 - Total								(\$4,290.49)				
J9S3676	1240	CLASS A EXCAVATION	Price FUEL		9	Dec 16, 2024	SYSTEM	(\$13.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					14	Mar 3, 2025	SYSTEM	(\$53.63)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					17	Apr 16, 2025	SYSTEM	(\$21.86)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total				(\$89.26)			
					Price FUEL - Total				(\$89.26)			
					1240 - Total				(\$89.26)			
	1245	EMBANKMENT IN PLACE	Price FUEL		18	May 1, 2025	SYSTEM	(\$159.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total				(\$159.32)			
					Price FUEL - Total				(\$159.32)			
	1245 - Total								(\$159.32)			
	1280	POROUS BACKFILL	Material		10	Jan 2, 2025	SYSTEM	\$17,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user camdel1 overriding Payment			



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9S3676	1280	POROUS BACKFILL	Material						Estimate Exception 1 on the current Payment Estimate.				
					10	Jan 2, 2025	SYSTEM	(\$17,160.00)					
					11	Jan 16, 2025	SYSTEM	\$17,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					11	Jan 16, 2025	SYSTEM	(\$17,160.00)					
					12	Feb 3, 2025	SYSTEM	\$17,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					12	Feb 3, 2025	SYSTEM	(\$17,160.00)					
					13	Feb 18, 2025	SYSTEM	\$17,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					13	Feb 18, 2025	SYSTEM	(\$17,160.00)					
					14	Mar 3, 2025	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					14	Mar 3, 2025	SYSTEM	(\$23,760.00)					
					15	Mar 17, 2025	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					15	Mar 17, 2025	SYSTEM	(\$23,760.00)					
					16	Apr 2, 2025	SYSTEM	\$34,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					16	Apr 2, 2025	SYSTEM	(\$34,100.00)					
					17	Apr 16, 2025	SYSTEM	\$34,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					17	Apr 16, 2025	SYSTEM	(\$34,100.00)					
					- Total			\$0.00					
					Material - Total			\$0.00					
					1280 - Total			\$0.00					
					1310	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		10	Jan 2, 2025	SYSTEM	\$25,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user camdel1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
									10	Jan 2, 2025	SYSTEM	(\$25,200.00)	
							- Total			\$0.00			
							Material - Total			\$0.00			
							Other Item Adjustment	FUEL	19	May 15, 2025	turnep3	(\$118.61)	Fuel Index Price Adjustment for Type 5 Aggregate for Base at Bridge A9312 over Main Ditch: (\$118.61)
									19	May 15, 2025	turnep3	\$81.66	Removal of previous Fuel Adjustment from Estimate 0015 for Type 5 Aggregate for Base at Bridge A9312 over Main Ditch. This change reflects the pay period in which the Type 5 Aggregate for Base was installed.
							FUEL - Total			(\$36.95)			
							Other Item Adjustment - Total			(\$36.95)			
Price FUEL		10	Jan 2, 2025	SYSTEM			(\$80.87)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
		15	Mar 17, 2025	SYSTEM			(\$81.66)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
		17	Apr 16, 2025	SYSTEM			(\$50.92)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
- Total			(\$213.45)										
Price FUEL - Total			(\$213.45)										
1310 - Total			(\$250.40)										



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3676	1330	MISC.	Other Item Adjustment	ACAD	18	May 1, 2025	turnep3	(\$2,352.88)	AC Index Price Adjustment: BB 25-14: (\$1,700.88) BP1 25-24: (\$652.00) Total: (\$2,352.88)	
					ACAD - Total			(\$2,352.88)		
					FUEL	18	May 1, 2025	turnep3	(\$755.92)	Fuel Index Price Adjustment: (\$755.92) -755.92
					FUEL - Total			(\$755.92)		
				Other Item Adjustment - Total			(\$3,108.80)			
	1330 - Total			(\$3,108.80)						
	1460	PERMANENT EROSION CONTROL GEOTEXTILE	Overrun	Overrun	14	Mar 3, 2025	SYSTEM	(\$3,195.50)		
					15	Mar 17, 2025	SYSTEM	\$3,195.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.50000 - 3.50000, 'is applied (if non-zero).	
				Overrun - Total			\$0.00			
				Overrun - Total			\$0.00			
1460 - Total			\$0.00							
1480	CLASS B-1 CONCRETE (CULVERTS)	Material		9	Dec 16, 2024	SYSTEM	\$89,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user turnep3 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				9	Dec 16, 2024	SYSTEM	(\$89,100.00)			
			- Total			\$0.00				
			Material - Total			\$0.00				
1480 - Total			\$0.00							
1540	SEEDING - COOL SEASON GRASSES	Other Item Adjustment	OTHR	18	May 1, 2025	turnep3	(\$629.80)	20% payment withheld until growth of seeding per EPG 805.2.9		
				OTHR - Total			(\$629.80)			
			Other Item Adjustment - Total			(\$629.80)				
			1540 - Total			(\$629.80)				
1550	ROCK DITCH CHECK	Material		9	Dec 16, 2024	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user turnep3 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				9	Dec 16, 2024	SYSTEM	(\$360.00)			
			- Total			\$0.00				
			Material - Total			\$0.00				
1550 - Total			\$0.00							
1680	GALVANIZED CIP CONCR PILES (16 IN)	Construction Stockpile		12	Feb 3, 2025	SYSTEM	(\$53,861.56)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				15	Mar 17, 2025	SYSTEM	(\$2,564.84)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total			(\$56,426.40)				
			Construction Stockpile - Total			(\$56,426.40)				
		Construction Stockpile STMI		1	Aug 15, 2024	SYSTEM	\$1,290.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				4	Oct 1, 2024	SYSTEM	\$55,136.40	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total			\$56,426.40				
			Construction Stockpile STMI - Total			\$56,426.40				
1680 - Total			\$0.00							
1700	CLASS B CONCRETE (SUBSTRUCTURE)	Material		12	Feb 3, 2025	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user turnep3 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				12	Feb 3, 2025	SYSTEM	(\$37,500.00)			
				13	Feb 18, 2025	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user turnep3 overriding Payment Estimate Exception 2 on the current Payment Estimate.		



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3676	1700	CLASS B CONCRETE (SUBSTRUCTURE)	Material		13	Feb 18, 2025	SYSTEM	(\$37,500.00)	
					14	Mar 3, 2025	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user turnep3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Mar 3, 2025	SYSTEM	(\$37,500.00)	
					15	Mar 17, 2025	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user turnep3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Mar 17, 2025	SYSTEM	(\$37,500.00)	
					16	Apr 2, 2025	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user turnep3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Apr 2, 2025	SYSTEM	(\$37,500.00)	
					17	Apr 16, 2025	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user turnep3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					17	Apr 16, 2025	SYSTEM	(\$37,500.00)	
					18	May 1, 2025	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	May 1, 2025	SYSTEM	(\$37,500.00)	
					19	May 15, 2025	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	May 15, 2025	SYSTEM	(\$37,500.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1700 - Total			\$0.00	
	1710	TYPE H BARRIER	Material		13	Feb 18, 2025	SYSTEM	\$27,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user turnep3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Feb 18, 2025	SYSTEM	(\$27,380.00)	
					14	Mar 3, 2025	SYSTEM	\$27,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user turnep3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Mar 3, 2025	SYSTEM	(\$27,380.00)	
					15	Mar 17, 2025	SYSTEM	\$27,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user turnep3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Mar 17, 2025	SYSTEM	(\$27,380.00)	
					16	Apr 2, 2025	SYSTEM	\$27,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user turnep3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Apr 2, 2025	SYSTEM	(\$27,380.00)	
					17	Apr 16, 2025	SYSTEM	\$27,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user turnep3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Apr 16, 2025	SYSTEM	(\$27,380.00)	
					18	May 1, 2025	SYSTEM	\$27,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user turnep3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	May 1, 2025	SYSTEM	(\$27,380.00)	
					19	May 15, 2025	SYSTEM	\$27,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user turnep3 overriding Payment Estimate Exception 2 on the current Payment Estimate.



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3676	1710	TYPE H BARRIER	Material		19	May 15, 2025	SYSTEM	(\$27,380.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				1710 - Total				\$0.00	
	1720	SLAB ON CONCRETE BEAM	Material		13	Feb 18, 2025	SYSTEM	\$123,870.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user turnep3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Feb 18, 2025	SYSTEM	(\$123,870.50)	
					14	Mar 3, 2025	SYSTEM	\$130,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user turnep3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					14	Mar 3, 2025	SYSTEM	(\$130,390.00)	
					15	Mar 17, 2025	SYSTEM	\$130,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user turnep3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					15	Mar 17, 2025	SYSTEM	(\$130,390.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				1720 - Total				\$0.00	
	1730	27 IN., PRESTRESSED CONC SPREAD BOX BM	Material		12	Feb 3, 2025	SYSTEM	\$126,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user turnep3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Feb 3, 2025	SYSTEM	(\$126,585.00)	
					13	Feb 18, 2025	SYSTEM	\$126,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user turnep3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					13	Feb 18, 2025	SYSTEM	(\$126,585.00)	
					14	Mar 3, 2025	SYSTEM	\$126,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user turnep3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Mar 3, 2025	SYSTEM	(\$126,585.00)	
					15	Mar 17, 2025	SYSTEM	\$126,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user turnep3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					15	Mar 17, 2025	SYSTEM	(\$126,585.00)	
					16	Apr 2, 2025	SYSTEM	\$126,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user turnep3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					16	Apr 2, 2025	SYSTEM	(\$126,585.00)	
					17	Apr 16, 2025	SYSTEM	\$126,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user turnep3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					17	Apr 16, 2025	SYSTEM	(\$126,585.00)	
					18	May 1, 2025	SYSTEM	\$126,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user turnep3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					18	May 1, 2025	SYSTEM	(\$126,585.00)	
					19	May 15, 2025	SYSTEM	\$126,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user turnep3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					19	May 15, 2025	SYSTEM	(\$126,585.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				1730 - Total				\$0.00	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240517-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3676	1760	PLAIN NEOPRENE BEARING PAD	Construction Stockpile		12	Feb 3, 2025	SYSTEM	(\$864.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$864.00)	
			Construction Stockpile - Total					(\$864.00)	
			Construction Stockpile STMI		1	Aug 15, 2024	SYSTEM	\$864.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$864.00	
			Construction Stockpile STMI - Total					\$864.00	
	1760 - Total							\$0.00	
J9S3676 - Total								(\$4,237.58)	
Overall - Total								(\$10,853.47)	



Contract Adjustments for Contract - 240517-H03

There are no contract adjustments to display for this contract.