



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2025

Pay Estimate Created Date: October 16, 2025

Progress Estimate Number	Contract ID	240517-H04	Pay Period Start	October 1, 2025	Original Contract Amount	\$5,250,000.00
17	Prime Contractor	Pace Construction Company, LLC	Pay Period End	October 15, 2025	Net Change Order Amount	\$134,524.63
					Current Contract Amount	\$5,384,524.63

Approval Date					By User
October 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				killib1
October 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				bolis1
October 20, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	January 6, 2026		96.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	July 8, 2024	July 8, 2024	
Work Began Date	August 21, 2024	August 21, 2024	

Contract Total Pay For Estimate No. 17			
		This Estimate	Previous
240517-H04			To Date
Total Posted Items Pay		\$90,651.28	\$5,078,752.61
Gross Item Adjustments		\$0.00	(\$127,680.07)
Incentive		\$0.00	\$0.00
Disincentive		\$0.00	\$0.00
Liquidated Damage		\$0.00	\$0.00
Other Contract Adjustments		\$0.00	\$82,137.80
Contract Total Payable This Estimate:		\$90,651.28	\$5,033,210.34
			\$5,123,861.62

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3610	0250	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	480	\$3,360.00
	0260	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$50.000	6	\$300.00
	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$300.000	22	\$6,600.00
	0330	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.110	133,233	\$14,655.63
	0340	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.110	109,865	\$12,085.15
	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	STA	\$24.500	1,423	\$34,863.50
	0390	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	STA	\$28.000	496	\$13,888.00
	0400	6269903	MISC.Transverse Rumble Strips	LF	\$11.500	426	\$4,899.00

Project J9S3610 - Total	\$90,651.28
Overall - Total	\$90,651.28

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3610	0320	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-22	\$300.00	(\$6,600.00)
	0320	PREFORMED THERMOPLASTIC	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	22	\$300.00	\$6,600.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2025

Pay Estimate Created Date: October 16, 2025

Progress Estimate Number 17		Contract ID 240517-H04	Prime Contractor Pace Construction Company, LLC		Pay Period Start October 1, 2025	Pay Period End October 15, 2025	Original Contract Amount \$5,250,000.00	Net Change Order Amount \$134,524.63	Current Contract Amount \$5,384,524.63
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J9S3610		PAVEMENT MARKING, LEFT/RIGHT ARROW			Adjustment (0001) due to user killib1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
	0330	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-133,233	\$0.11	(\$14,655.63)	
	0330	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user killib1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	133,233	\$0.11	\$14,655.63	
	0340	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-109,865	\$0.11	(\$12,085.15)	
	0340	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user killib1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	109,865	\$0.11	\$12,085.15	
	0710	CURB BLOCKOUT	Material			-430	\$165.00	(\$70,950.00)	
	0710	CURB BLOCKOUT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user killib1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	430	\$165.00	\$70,950.00	
Total									\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3610	FAS S703(74)	Resurface	221	ST FRANCOIS	from Route 67 to Route 21 near Doe Run in Pilot Knob
Totals by Job Numbers					
J9S3610			This Estimate	Previous	To Date
	Posted Item Pay		\$90,651.28	\$5,078,752.61	\$5,169,403.89
	Gross Item Adjustments		\$0.00	(\$127,680.07)	(\$127,680.07)
	Gross Item Pay		\$90,651.28	\$4,951,072.54	\$5,041,723.82
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$82,137.80	\$82,137.80



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 21, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3610, Item 6200021, Project Item Line Number 0320, Material Set 620002196, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Overridden, waiting for thermoplastic pavement marking cert	killib1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3610, Item 6206000C, Project Item Line Number 0330, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Overridden, waiting for white standard waterborne pavement marking cert	killib1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3610, Item 6206000C, Project Item Line Number 0330, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Overridden, waiting for P Bead cert	killib1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3610, Item 6206001C, Project Item Line Number 0340, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Overridden, waiting for yellow standard waterborne pavement marking cert	killib1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3610, Item 6206001C, Project Item Line Number 0340, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Overridden, waiting for P Beads cert	killib1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3610, Item 7034600, Project Item Line Number 0710, Material Set 703460096, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	This exception is for concrete sealer for the curb block-out, working with the contractor to get the PAL processed for this material.	killib1	Overridden
Estimate Exception Type: Item Overrun: Contract 240517-H04, Contract Project J9S3610, Project Item Line Number 0360, Contract Line Item Number 0360, Item 6224010, Minor Item.	Acknowledged, Quantity to be adjusted on final change order.	killib1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240517-H04, Contract Project J9S3610, Project Item Line Number 0440, Contract Line Item Number 0440, Item 7250336A, Minor Item.	Acknowledged, Quantity to be adjusted on final change order.	killib1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240517-H04, Contract Project J9S3610, Project Item Line Number 0550, Contract Line Item Number 0550, Item 7322036A, Minor Item.	Acknowledged, Quantity to be adjusted on final change order.	killib1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240517-H04, Contract Project J9S3610, Project Item Line Number 0221, Contract Line Item Number 0221, Item 4071007, Minor Item.	Acknowledged, Quantity to be adjusted on final change order.	killib1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-H04	J9S3610	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.51	\$88,592.96	\$45,182.41
		0001	0020	2024013	REMOVAL OF SURFACING ACM (FRIABLE)	120.00	0.00	120.00	SQFT	120.00	\$75.00	\$9,000.00
		0001	0030	2024070	REMOVAL OF FLOOR SHEETING ACM ON WOOD (FRIABLE)	6.00	0.00	6.00	SQFT	6.00	\$150.00	\$900.00
		0001	0040	2026050	TANK PIT WATER DISPOSAL	750.00	0.00	750.00	GAL	750.00	\$2.00	\$1,500.00
		0001	0050	2027000	DISPOSAL AND PLUGGING OF WELLS	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0060	2028000	PLUGGING AND DISPOSAL OF SEPTIC TANKS	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0070	2029950	DEMOLITION AND REMOVAL OF BUILDINGS	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0080	2031000	CLASS A EXCAVATION	16,904.00	0.00	16,904.00	CUYD	16,904.00	\$15.00	\$253,560.00
		0001	0090	2032000	CLASS C EXCAVATION	30,855.00	0.00	30,855.00	CUYD	30,855.00	\$15.00	\$462,825.00
		0001	0100	2035500	EMBANKMENT IN PLACE	3,412.00	0.00	3,412.00	CUYD	0.00	\$1.00	\$0.00
		0001	0110	2036000	COMPACTING EMBANKMENT	48,003.00	0.00	48,003.00	CUYD	48,003.00	\$2.00	\$96,006.00
		0001	0120	2037075	COMPACTING IN CUT	31.00	0.00	31.00	STA	31.00	\$300.00	\$9,300.00
		0001	0130	2063000	CLASS 3 EXCAVATION	501.00	0.00	501.00	CUYD	501.00	\$15.00	\$7,515.00
		0001	0140	2072000	LINEAR GRADING CLASS 2	20.40	0.00	20.40	STA	6.70	\$750.00	\$5,025.00
		0001	0150	2159903	MISC.MISC.(Modified Shaping Slopes, Class III)	480.00	0.00	480.00	LF	480.00	\$14.00	\$6,720.00
		0001	0160	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,976.00	0.00	2,976.00	SQYD	2,758.50	\$6.00	\$16,551.00
		0001	0170	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	15,004.00	0.00	15,004.00	SQYD	14,574.30	\$8.00	\$116,594.40
		0001	0180	3049910	MISC.MISC.(Permanent Aggregate Edge Treatment)	428.00	0.00	428.00	TONS	418.48	\$101.00	\$42,266.48
		0001	0190	3105003	GRAVEL (A) OR CRUSHED STONE (B)	328.00	0.00	328.00	SQYD	0.00	\$4.25	\$0.00
		0001	0200	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	154.00	0.00	154.00	TONS	154.00	\$160.00	\$24,640.00
		0001	0210	4030001	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP095C MIX)	25,286.00	-426.50	24,859.50	TONS	24,715.19	\$85.85	\$2,121,799.06
		0001	0220	4071005	TACK COAT	21,384.00	-15,977.00	5,407.00	GAL	5,407.00	\$3.35	\$18,113.45
		0001	0221	4071007	TACK COAT - NON-TRACKING	0.00	12,781.60	12,781.60	GAL	14,617.00	\$4.19	\$61,208.69
		0001	0230	6119910	MISC.MISC. (Type 2 Rock Ditch Liner)	469.00	0.00	469.00	TONS	0.00	\$35.00	\$0.00
		0001	0240	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	1.00	2.00	LS	2.00	\$750.00	\$1,500.00
		0001	0250	6161005	CONSTRUCTION SIGNS	2,083.00	0.00	2,083.00	SQFT	2,070.00	\$7.00	\$14,490.00
		0001	0260	6161008	ADVANCED WARNING RAIL SYSTEM	10.00	0.00	10.00	EA	8.00	\$50.00	\$400.00
		0001	0270	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	2.00	12.00	EA	12.00	\$150.00	\$1,800.00
		0001	0280	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	2.00	8.00	EA	8.00	\$3,000.00	\$24,000.00
		0001	0290	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	30.00	0.00	30.00	LF	30.00	\$570.00	\$17,100.00
		0001	0300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$525,000.00	\$525,000.00
		0001	0310	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	22.00	0.00	22.00	EA	22.00	\$300.00	\$6,600.00
		0001	0330	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	166,542.00	0.00	166,542.00	LF	133,233.00	\$0.11	\$14,655.63
		0001	0340	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	137,332.00	0.00	137,332.00	LF	109,865.00	\$0.11	\$12,085.15
		0001	0350	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	188.00	488.00	676.00	SQYD	675.50	\$7.50	\$5,066.25
		0001	0360	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	6,856.00	0.00	6,856.00	SQYD	6,983.40	\$6.15	\$42,947.91
		0001	0370	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	965.00	0.00	965.00	SQYD	0.00	\$2.00	\$0.00
		0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,423.00	0.00	1,423.00	STA	1,423.00	\$24.50	\$34,863.50
		0001	0390	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	661.00	0.00	661.00	STA	661.00	\$28.00	\$18,508.00
		0001	0400	6269903	MISC.Transverse Rumble Strips	426.00	0.00	426.00	LF	426.00	\$11.50	\$4,899.00
		0001	0410	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$18,000.00	\$0.00
		0001	0420	7250318A	18 IN. PIPE GROUP B	774.00	0.00	774.00	LF	594.00	\$40.00	\$23,760.00
		0001	0430	7250324A	24 IN. PIPE GROUP B	124.00	0.00	124.00	LF	0.00	\$70.00	\$0.00
		0001	0440	7250336A	36 IN. PIPE GROUP B	69.00	0.00	69.00	LF	253.00	\$90.00	\$22,770.00
		0001	0450	7261018	18 IN. PIPE GROUP A	109.00	0.00	109.00	LF	109.00	\$100.00	\$10,900.00
		0001	0460	7261036	36 IN. PIPE GROUP A	127.00	0.00	127.00	LF	127.00	\$125.00	\$15,875.00
		0001	0470	7261060	60 IN. PIPE GROUP A	132.00	0.00	132.00	LF	132.00	\$275.00	\$36,300.00
		0001	0480	7261072	72 IN. PIPE GROUP A	167.00	0.00	167.00	LF	167.00	\$400.00	\$66,800.00
		0001	0490	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0500	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00
		0001	0510	7320660A	60 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$7,500.00	\$15,000.00
		0001	0520	7320672A	72 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$10,000.00	\$40,000.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-H04	J9S3610	0001	0530	7322018A	BEVELED PIPE END TREATMENT FOR 18 IN. OR ALLOWED SUBSTITUTE PIPE	24.00	0.00	24.00	EA	20.00	\$400.00	\$8,000.00
		0001	0540	7322024A	BEVELED PIPE END TREATMENT FOR 24 IN. OR ALLOWED SUBSTITUTE PIPE	2.00	0.00	2.00	EA	0.00	\$400.00	\$0.00
		0001	0550	7322036A	BEVELED PIPE END TREATMENT FOR 36 IN. OR ALLOWED SUBSTITUTE PIPE	2.00	0.00	2.00	EA	6.00	\$500.00	\$3,000.00
		0001	0560	8025006	MULCHING	9.20	0.00	9.20	ACRE	9.20	\$1,650.00	\$15,180.00
		0001	0570	8051000A	SEEDING - COOL SEASON GRASSES	5.20	0.00	5.20	ACRE	5.20	\$2,250.00	\$11,700.00
		0001	0580	8052000A	SEEDING - WARM SEASON GRASSES	4.00	0.00	4.00	ACRE	4.00	\$2,450.00	\$9,800.00
		0001	0590	8061005	ROCK DITCH CHECK	1,320.00	0.00	1,320.00	LF	301.00	\$13.00	\$3,913.00
		0001	0600	8061016	SEDIMENT REMOVAL	121.00	0.00	121.00	CUYD	0.00	\$1.00	\$0.00
		0001	0610	8061017	TEMPORARY SEEDING	6.00	0.00	6.00	ACRE	0.00	\$950.00	\$0.00
		0001	0620	8061019	SILT FENCE	3,300.00	0.00	3,300.00	LF	2,970.00	\$3.00	\$8,910.00
		0002	0630	4010101	8 INCHES, BITUMINOUS PAVEMENT	14,574.20	0.00	14,574.20	SQYD	14,574.20	\$37.50	\$546,532.50
		0003	0640	5021331	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	14,574.20	0.00	14,574.20	SQYD	0.00	\$0.00	\$0.00
		0010	0650	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	88.00	0.00	88.00	LF	87.50	\$38.00	\$3,325.00
		0010	0660	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	3.00	\$4,200.00	\$12,600.00
		0010	0670	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0010	0680	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	0.00	5.00	EA	5.00	\$3,400.00	\$17,000.00
		0010	0690	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$35,100.00	\$35,100.00
		0070	0700	2169903	MISC.REMOVAL OF EXISTING RAIL	424.00	0.00	424.00	LF	424.00	\$155.00	\$65,720.00
		0070	0710	7034600	CURB BLOCKOUT	430.00	0.00	430.00	LF	430.00	\$165.00	\$70,950.00
		0001	5001	9031270A	2 IN. PSST POST - 12 GA.	0.00	671.00	671.00	LF	26.00	\$29.40	\$764.40
		0001	5002	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	0.00	95.00	95.00	EA	2.00	\$84.00	\$168.00
		0001	5003	9035004A	SH-FLAT SHEET	0.00	6.00	6.00	SQFT	6.00	\$15.33	\$91.98
		0001	5004	9035069A	SHF-FLAT SHEET FLUORESCENT	0.00	288.00	288.00	SQFT	9.00	\$15.30	\$137.70
		0001	5005	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	0.00	630.00	630.00	TONS	400.07	\$85.85	\$34,346.01
		0001	5006	4030001	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP095C MIX)	0.00	200.00	200.00	TONS	0.00	\$160.00	\$0.00
		0001	5009	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	4,000.00	4,000.00	LF	4,000.00	\$3.36	\$13,440.00
		0001	5010	6189901	MISC.Misc. Mobilization	0.00	1.00	1.00	LS	1.00	\$15,951.87	\$15,951.87
		0001	5011	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	0.00	1.00	1.00	EA	1.00	\$6,825.00	\$6,825.00
		0001	5012	6161025	CHANNELIZER (TRIM-LINE)	0.00	100.00	100.00	EA	100.00	\$13.65	\$1,365.00
		0001	5013	6189901	MISC.Misc. Mobilization for Cold Milling	0.00	1.00	1.00	LS	1.00	\$4,556.50	\$4,556.50
Project J9S3610 - Total Value Posted to Date as of Report Generated Date												\$5,169,403.89
240517-H04 Overall - Total Value Posted to Date as of Report Generated Date												\$5,169,403.89



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9S3610

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0250	6161005	CONSTRUCTION SIGNS	10/15/25	10/15/25	1	480.00	SQFT		1		1		
0260	6161008	ADVANCED WARNING RAIL SYSTEM	10/15/25	10/15/25	1	6.00	EA		1.186		1.254		On Construction Signs from bridge work at BR L0283
0320	6200021	PREF THERMO PVT MARK, LT/RT ARROW	10/7/25	10/16/25	1	22.00	EA		0.441		3.620		
0330	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	10/7/25	10/16/25	1	133,233.00	LF		0.441		16.211		80%, withholding 20% for reflectivity
0340	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	10/7/25	10/16/25	1	109,865.00	LF		0.441		16.211		80%, withholding 20% for reflectivity
0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	10/2/25	10/16/25	1	1,423.00	STA		0.441		16.211		
0390	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	10/2/25	10/16/25	1	496.00	STA		0.441		16.211		
0400	6269903	MISC. RETROFIT RUMBLE STRIPS	10/15/25	10/15/25	1	213.00	LF		7.330		7.335		
				10/15/25	2	213.00	LF		7.369		7.374		

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3610	0250	October 15, 2025	480	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		(2) @ Rt 21, Maple St 16.210		4.00	16.00			64.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.056 2.457		2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		7.848 7.105 Rt NN 0.440		4.00	16.00			64.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		(2) @ Rt 21, Maple St 16.354		4.00	16.00			64.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		7.394 7.250 Rt NN 0.715		4.00	16.00			64.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		7.425 7.203 Rt NN 0.668		4.00	16.00			64.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		(2) @ Rt 21, Maple St 16.548		4.00	16.00			64.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		0.811 2.701		2.00	16.00			32.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		0.901 2.561		2.00	16.00			32.00
	0250 - Total											480



Line Item Adjustments by Estimate

Oct 21, 2025

Contract ID: 240517-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3610	0080	CLASS A EXCAVATION	Price FUEL		3	Sep 30, 2024	SYSTEM	(\$414.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Oct 16, 2024	SYSTEM	(\$235.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Nov 5, 2024	SYSTEM	(\$64.55)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$713.88)	
					Price FUEL - Total			(\$713.88)	
			0080 - Total						(\$713.88)
	0090	CLASS C EXCAVATION	Price FUEL		3	Sep 30, 2024	SYSTEM	(\$1,511.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Oct 16, 2024	SYSTEM	(\$858.26)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Nov 5, 2024	SYSTEM	(\$236.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$2,606.11)	
					Price FUEL - Total			(\$2,606.11)	
			0090 - Total						(\$2,606.11)
	0160	TYPE 5 AGGREGATE FOR BASE	Price FUEL		5	Nov 5, 2024	SYSTEM	(\$93.93)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$93.93)	
Price FUEL - Total					(\$93.93)				
0160 - Total						(\$93.93)			
0170	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL		4	Oct 16, 2024	SYSTEM	(\$276.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				5	Nov 5, 2024	SYSTEM	(\$484.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total			(\$760.92)		
				Price FUEL - Total			(\$760.92)		
		0170 - Total						(\$760.92)	
0180	MISC. AGGREGATE FOR BASE	Material		15	Sep 16, 2025	SYSTEM	(\$42,266.48)		
				15	Sep 16, 2025	SYSTEM	\$42,266.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user killib1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
		0180 - Total						\$0.00	
0200	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Other Item Adjustment	ACAD	15	Sep 16, 2025	bollis1	(\$448.91)		
				ACAD - Total			(\$448.91)		
		Other Item Adjustment - Total						(\$448.91)	
		Price FUEL		15	Sep 16, 2025	SYSTEM	(\$47.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total			(\$47.04)		
				Price FUEL - Total			(\$47.04)		
		0200 - Total						(\$495.95)	
0210	ASPH. CONC. MIXTURE PG 64-22 (SP095C)	Other Item Adjustment	ACAD	14	Sep 2, 2025	killib1	(\$42,801.27)	AC Adjustment for 14683.11 tons for Pay Estimate 14	
				15	Sep 16, 2025	killib1	(\$29,243.51)	AC Adjustment for 10,032.08 tons for Estimate 15.	
			ACAD - Total			(\$72,044.78)			
			Other Item Adjustment - Total						(\$72,044.78)
		Price FUEL		14	Sep 2, 2025	SYSTEM	(\$1,072.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				15	Sep 16, 2025	SYSTEM	(\$3,064.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
		- Total			(\$4,136.65)				



Line Item Adjustments by Estimate

Oct 21, 2025

Contract ID: 240517-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3610	0210	ASPH. CONC. MIXTURE PG 64-22 (SP095C)	Price FUEL - Total					(\$4,136.65)		
	0210 - Total							(\$76,181.43)		
	0220	TACK COAT	Material		14	Sep 2, 2025	SYSTEM	(\$18,113.45)		
				14	Sep 2, 2025	SYSTEM	\$18,113.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user killib1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0220 - Total							\$0.00		
	0221	TACK COAT - NON-TRACKING	Overrun	Overrun	15	Sep 16, 2025	SYSTEM	(\$7,685.74)		
				Overrun - Total				(\$7,685.74)		
				Overrun - Total				(\$7,685.74)		
	0221 - Total							(\$7,685.74)		
	0240	TRUCK MOUNTED ATTENUATOR (TMA)	Overrun	Overrun	10	Apr 16, 2025	SYSTEM	(\$750.00)		
				12	Jun 30, 2025	SYSTEM	\$750.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',750.00000 - 750.00000, 'is applied (if non-zero).		
				Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
	0240 - Total							\$0.00		
	0270	TYPE 3 MOVEABLE BARRICADE	Overrun	Overrun	2	Sep 16, 2024	SYSTEM	(\$300.00)		
				3	Sep 30, 2024	SYSTEM	\$300.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',150.00000 - 150.00000, 'is applied (if non-zero).		
				Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
	0270 - Total							\$0.00		
	0280	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Overrun	Overrun	2	Sep 16, 2024	SYSTEM	(\$6,000.00)		
				3	Sep 30, 2024	SYSTEM	\$6,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3000.00000 - 3000.00000, 'is applied (if non-zero).		
				Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
	0280 - Total							\$0.00		
	0320	PREF THERMO PVMT MARK, LT/RT ARROW	Material		17	Oct 16, 2025	SYSTEM	(\$6,600.00)		
					17	Oct 16, 2025	SYSTEM	\$6,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user killib1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
	0320 - Total							\$0.00		
	0330	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		17	Oct 16, 2025	SYSTEM	(\$14,655.63)		
					17	Oct 16, 2025	SYSTEM	\$14,655.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user killib1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
	0330 - Total							\$0.00		
	0340	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		17	Oct 16, 2025	SYSTEM	(\$12,085.15)		
					17	Oct 16,	SYSTEM	\$12,085.15	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Oct 21, 2025

Contract ID: 240517-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3610	0340	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			2025			Estimate Item Adjustment (0003) due to user killib1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0340 - Total			\$0.00			
	0350	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	9	Apr 2, 2025	SYSTEM	(\$2,250.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.50000 - 7.50000, 'is applied (if non-zero).
					12	Jun 30, 2025	SYSTEM	\$2,250.00	
				Overrun - Total			\$0.00		
			Overrun - Total			\$0.00			
			0350 - Total			\$0.00			
	0360	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	14	Sep 2, 2025	SYSTEM	(\$783.51)	
					Overrun - Total			(\$783.51)	
			Overrun - Total			(\$783.51)			
			0360 - Total			(\$783.51)			
	0440	36 IN. PIPE CULVERT GROUP B	Overrun	Overrun	12	Jun 30, 2025	SYSTEM	(\$5,400.00)	
					13	Aug 4, 2025	SYSTEM	(\$11,160.00)	
				Overrun - Total			(\$16,560.00)		
			Overrun - Total			(\$16,560.00)			
			0440 - Total			(\$16,560.00)			
	0530	BEVEL PIPE END TREAT (18 IN. DIA.)	Material		5	Nov 5, 2024	SYSTEM	(\$8,000.00)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Nov 5, 2024	SYSTEM	\$8,000.00	
				- Total			\$0.00		
			Material - Total			\$0.00			
			0530 - Total			\$0.00			
	0550	BEVEL PIPE END TREAT (36 IN. DIA.)	Material		5	Nov 5, 2024	SYSTEM	(\$1,000.00)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Nov 5, 2024	SYSTEM	\$1,000.00	
				- Total			\$0.00		
			Material - Total			\$0.00			
			Overrun	Overrun	12	Jun 30, 2025	SYSTEM	(\$2,000.00)	
					Overrun - Total			(\$2,000.00)	
				Overrun - Total			(\$2,000.00)		
	0550 - Total			(\$2,000.00)					
	0560	MULCHING	Material		7	Dec 2, 2024	SYSTEM	(\$15,180.00)	
				- Total			(\$15,180.00)		
				Material - Total			(\$15,180.00)		
			MaterialCredit		8	Jan 16, 2025	SYSTEM	\$15,180.00	
				- Total			\$15,180.00		
			MaterialCredit - Total			\$15,180.00			
			0560 - Total			\$0.00			
	0570	SEEDING - COOL SEASON GRASSES	Material		7	Dec 2, 2024	SYSTEM	(\$11,700.00)	
				- Total			(\$11,700.00)		
			Material - Total			(\$11,700.00)			



Line Item Adjustments by Estimate

Oct 21, 2025

Contract ID: 240517-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3610	0570	SEEDING - COOL SEASON GRASSES	MaterialCredit		8	Jan 16, 2025	SYSTEM	\$11,700.00	
				- Total				\$11,700.00	
			MaterialCredit - Total				\$11,700.00		
			0570 - Total						
	0580	SEEDING - WARM SEASON GRASSES	Material		7	Dec 2, 2024	SYSTEM	(\$9,800.00)	
					8	Jan 16, 2025	SYSTEM	(\$9,800.00)	
			- Total				(\$19,600.00)		
			Material - Total				(\$19,600.00)		
			MaterialCredit		8	Jan 16, 2025	SYSTEM	\$9,800.00	
					9	Apr 2, 2025	SYSTEM	\$9,800.00	
			- Total				\$19,600.00		
			MaterialCredit - Total				\$19,600.00		
			0580 - Total						
	0620	SILT FENCE	Material		2	Sep 16, 2024	SYSTEM	(\$2,580.00)	
				- Total				(\$2,580.00)	
			Material - Total				(\$2,580.00)		
			MaterialCredit		3	Sep 30, 2024	SYSTEM	\$2,580.00	
				- Total				\$2,580.00	
			MaterialCredit - Total				\$2,580.00		
			0620 - Total						
	0630	8 INCHES, BITUMINOUS PAVEMENT	Other Item Adjustment	ACAD	5	Nov 5, 2024	REEDV1	(\$13,104.21)	This adjustment is for asphalt laid 10/15/2024 to 11/01/2024. There was 11,805.2 SY of asphalt laid with a virgin AC of 3.6%. The original factor was 580 and the current factor is 493.75. Estimate 005 11/04/2024
					15	Sep 16, 2025	bolli1	(\$776.89)	
			ACAD - Total				(\$13,881.10)		
			Other Item Adjustment - Total				(\$13,881.10)		
			Price FUEL		5	Nov 5, 2024	SYSTEM	(\$3,914.60)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	Sep 16, 2025	SYSTEM	(\$372.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$4,286.74)		
			Price FUEL - Total				(\$4,286.74)		
			0630 - Total						
	0650	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		11	May 1, 2025	SYSTEM	(\$1,383.35)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$1,383.35)	
			Construction Stockpile - Total				(\$1,383.35)		
			Construction Stockpile STMI		3	Sep 30, 2024	SYSTEM	\$1,391.25	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,391.25	
			Construction Stockpile STMI - Total				\$1,391.25		
	0650 - Total							\$7.90	
	0660	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		11	May 1, 2025	SYSTEM	(\$6,495.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$6,495.00)	
			Construction Stockpile - Total				(\$6,495.00)		
			Construction Stockpile STMI		3	Sep 30, 2024	SYSTEM	\$6,495.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$6,495.00	



Line Item Adjustments by Estimate

Oct 21, 2025

Contract ID: 240517-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3610	0660	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI - Total					\$6,495.00	
	0660 - Total							\$0.00	
	0670	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile		11	May 1, 2025	SYSTEM	(\$3,740.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$3,740.00)	
			Construction Stockpile - Total					(\$3,740.00)	
			Construction Stockpile STMI		3	Sep 30, 2024	SYSTEM	\$3,740.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$3,740.00	
			Construction Stockpile STMI - Total					\$3,740.00	
	0670 - Total							\$0.00	
	0680	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		11	May 1, 2025	SYSTEM	(\$9,375.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$9,375.00)	
			Construction Stockpile - Total					(\$9,375.00)	
			Construction Stockpile STMI		3	Sep 30, 2024	SYSTEM	\$9,375.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$9,375.00	
			Construction Stockpile STMI - Total					\$9,375.00	
	0680 - Total							\$0.00	
	0690	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		11	May 1, 2025	SYSTEM	(\$18,376.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$18,376.00)	
			Construction Stockpile - Total					(\$18,376.00)	
			Construction Stockpile STMI		8	Jan 16, 2025	SYSTEM	\$18,376.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$18,376.00	
			Construction Stockpile STMI - Total					\$18,376.00	
	0690 - Total							\$0.00	
	0710	CURB BLOCKOUT	Material		11	May 1, 2025	SYSTEM	(\$70,950.00)	
					11	May 1, 2025	SYSTEM	\$70,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Jun 30, 2025	SYSTEM	(\$70,950.00)	
					12	Jun 30, 2025	SYSTEM	\$70,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Aug 4, 2025	SYSTEM	(\$70,950.00)	
					13	Aug 4, 2025	SYSTEM	\$70,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user killib1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Sep 2, 2025	SYSTEM	(\$70,950.00)	
					14	Sep 2, 2025	SYSTEM	\$70,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user killib1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Sep 16, 2025	SYSTEM	(\$70,950.00)	
					15	Sep 16, 2025	SYSTEM	\$70,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user killib1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Oct 1, 2025	SYSTEM	(\$70,950.00)	
					16	Oct 1, 2025	SYSTEM	\$70,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user killib1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Oct 16, 2025	SYSTEM	(\$70,950.00)	



Line Item Adjustments by Estimate

Oct 21, 2025

Contract ID: 240517-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3610	0710	CURB BLOCKOUT	Material			2025					
				17	Oct 16, 2025	SYSTEM	\$70,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user killib1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				- Total			\$0.00				
				Material - Total			\$0.00				
				0710 - Total			\$0.00				
	5001	2 IN. PSST POST - 12 GA.	Material		7	Dec 2, 2024	SYSTEM	(\$764.40)			
				7	Dec 2, 2024	SYSTEM	\$764.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				- Total			\$0.00				
				Material - Total			\$0.00				
				5001 - Total			\$0.00				
	5002	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		7	Dec 2, 2024	SYSTEM	(\$168.00)			
				7	Dec 2, 2024	SYSTEM	\$168.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				- Total			\$0.00				
				Material - Total			\$0.00				
				5002 - Total			\$0.00				
	5003	SH-FLAT SHEET	Material		7	Dec 2, 2024	SYSTEM	(\$91.98)			
				7	Dec 2, 2024	SYSTEM	\$91.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedv1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
				- Total			\$0.00				
				Material - Total			\$0.00				
				5003 - Total			\$0.00				
	5004	SHF-FLAT SHEET FLUORESCENT	Material		7	Dec 2, 2024	SYSTEM	(\$137.70)			
				7	Dec 2, 2024	SYSTEM	\$137.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user reedv1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
				- Total			\$0.00				
				Material - Total			\$0.00				
				5004 - Total			\$0.00				
	5005	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	8	Jan 16, 2025	REEDV1	(\$1,244.17)	This adjustment is for asphalt laid on 11/6 and 11/7 2024 and this adjustment was computed using the dates mix was actually laid. There was 400.7 tons of Bit Base laid with a virgin AC of 3.6% with a base factor of 580 and the factor when the material was laid was 493.75 with difference of -86.25. reedv1		
								ACAD - Total		(\$1,244.17)	
								Other Item Adjustment - Total		(\$1,244.17)	
			Price FUEL		8	Jan 16, 2025	SYSTEM	(\$394.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
								- Total		(\$394.49)	
								Price FUEL - Total		(\$394.49)	
			5005 - Total			(\$1,638.66)					
	J9S3610 - Total								(\$127,680.07)		
	Overall - Total								(\$127,680.07)		



Contract Adjustments for Contract - 240517-H04

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
14	J9S3610	Other Contract Adjustment	SPAD	(\$7,211.40)	100	September 2, 2025	bolli1	Lot 2
		Other Contract Adjustment	SPAD	\$11,332.20	100	September 2, 2025	bolli1	Lot 3
		Other Contract Adjustment	SPAD	\$12,877.50	100	September 2, 2025	bolli1	Lot 1
		Other Contract Adjustment	SPAD	\$12,877.50	100	September 2, 2025	bolli1	Lot 4
14 - Total				\$29,875.80				
15	J9S3610	Other Contract Adjustment	SPAD	\$11,074.65	100	September 16, 2025	killib1	Lot 7
		Other Contract Adjustment	SPAD	\$12,362.40	100	September 16, 2025	killib1	Lot 6
		Other Contract Adjustment	SPAD	\$12,877.50	100	September 16, 2025	killib1	Lot 5
15 - Total				\$36,314.55				
16	J9S3610	Other Contract Adjustment	SPAD	\$15,947.45	100	October 1, 2025	killib1	Lot 8
16 - Total				\$15,947.45				
Overall - Total				\$82,137.80				