



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 2, 2025

<b>Progress Estimate Number</b> 9	<b>Contract ID</b> 240517-H05 <b>Prime Contractor</b> Apex Paving Co.	<b>Pay Period Start</b> March 16, 2025 <b>Pay Period End</b> April 1, 2025	<b>Original Contract Amount</b> \$1,118,332.00 <b>Net Change Order Amount</b> (\$24,690.11) <b>Current Contract Amount</b> \$1,093,641.89
--------------------------------------	--	---	--

<b>Approval Date</b>		<b>By User</b>
April 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	brophm1
April 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	leez1
April 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

<b>Original Completion Date</b>	<b>Current Completion Date</b>	<b>Actual Completion Date</b>	<b>% of Current Contract Amount Complete</b>
November 1, 2025	November 1, 2025	September 16, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	July 8, 2024	July 8, 2024	
Open to Traffic Date	July 8, 2024	July 8, 2024	
Work Began Date	July 8, 2024	July 8, 2024	

## Contract Total Pay For Estimate No. 9

	This Estimate	Previous	To Date
240517-H05			
Total Posted Items Pay	\$0.00	\$1,093,641.91	\$1,093,641.91
Gross Item Adjustments	\$3,605.81	(\$12,424.23)	(\$8,818.42)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,081,217.68	\$1,084,823.49

**Contract Total Payable This Estimate: \$3,605.81**

## Items Paid This Estimate Period

No Data Available

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3821	0100	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Other	Releasing 10% held on Estimate 0004 due to passing reflectivity results.			\$1,261.15
	0100	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Paying bonus for reflectivity results. Refer to the document called "240517-H05 J9S3821 Route B Retroreflectivity Payment Adjustment" on eProjects for further information.			\$426.08
	0110	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Other	Releasing 10% held on Estimate 0004 due to passing reflectivity results.			\$1,185.04
	0110	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Paying bonus for reflectivity results. Refer to the document called "240517-H05 J9S3821 Route B Retroreflectivity Payment Adjustment" on eProjects for further information.			\$530.54
	0120	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Other	Releasing 10% held on Estimate 0004 due to passing reflectivity results.			\$203.00
Total								\$3,605.81



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on April 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3821	FAS S705(77)	Resurface	B	PERRY	from Perryville city limits to Route KK
Totals by Job Numbers					
J9S3821			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,093,641.91	\$1,093,641.91
	Gross Item Adjustments		\$3,605.81	(\$12,424.23)	(\$8,818.42)
	Gross Item Pay		\$3,605.81	\$1,081,217.68	\$1,084,823.49
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on April 5, 2025

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on April 5, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-H05	J9S3821	0001	0010	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,989.00	-402.00	1,587.00	TONS	1,587.00	\$36.63	\$58,131.81
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	100.00	-100.00	0.00	TONS	0.00	\$36.64	\$0.00
		0001	0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	10,140.30	205.40	10,345.70	TONS	10,345.70	\$79.14	\$818,758.70
		0001	0040	4071005	TACK COAT	12,421.00	-3,458.00	8,963.00	GAL	8,963.00	\$2.81	\$25,186.03
		0001	0050	4091048	EMULSIFIED ASPHALT, SEAL COAT	189.00	-37.00	152.00	GAL	152.00	\$11.00	\$1,672.00
		0001	0060	4094021	SEAL COAT AGGREGATE, GRADE C	629.00	-184.60	444.40	SQYD	444.40	\$7.00	\$3,110.80
		0001	0070	6161005	CONSTRUCTION SIGNS	1,578.00	-563.00	1,015.00	SQFT	1,015.00	\$5.00	\$5,075.00
		0001	0080	6161025	CHANNELIZER (TRIM LINE)	175.00	-175.00	0.00	EA	0.00	\$1.00	\$0.00
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$128,517.72	\$128,517.72
		0001	0100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	114,650.00	0.00	114,650.00	LF	114,650.00	\$0.11	\$12,611.50
		0001	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	107,731.00	0.00	107,731.00	LF	107,731.00	\$0.11	\$11,850.41
		0001	0120	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,060.00	0.00	2,060.00	LF	2,060.00	\$0.50	\$1,030.00
		0001	0130	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	629.00	-184.60	444.40	SQYD	444.40	\$11.63	\$5,168.37
		0001	0140	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,535.00	-692.90	2,842.10	SQYD	2,842.10	\$6.60	\$18,757.86
		0001	0150	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	979.60	-269.30	710.30	STA	710.30	\$5.31	\$3,771.69
Project J9S3821 - Total Value Posted to Date as of Report Generated Date												\$1,093,641.89
240517-H05 Overall - Total Value Posted to Date as of Report Generated Date												\$1,093,641.89



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 5, 2025

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information			Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3821	0070	July 8, 2024	588	WO20-1	48x48	16.00		0.145, 0.200	55 Off Ramps	2.00	16.00			32.00
				ROAD/BRIDGE/RAMP WORK AHEAD										
				WO8-11	48x48	16.00		1.290, 3.501, 5.655, 7.588, 9.122	Route B	5.00	16.00			80.00
				LANES UNEVEN										
				GO20-4	36x18	4.50		5.521	Route B	1	4.50			4.50
				PILOT CAR FOLLOW ME										
				WO8-12	48x48	16.00		1.550, 3.580, 3.850, 5.600, 5.600, 6.493, 7.653, 7.847, 8.931, 9.207, 10.239, 10.237, 12.145	Route B	14.00	16.00			224.00
				NO CENTER LINE										
				CONST-8	48x36	12.00		1.406, 12.239	Route B	2.00	12.00			24.00
				WORK ZONE NO PHONE ZONE										
	GO20-4a	42x30	8.75		1.390 ,3.221, 3.318, 4.102, 4.829	Route B	5.00	8.75			43.75			
	PLEASE WAIT FOR PILOT CAR													
	WO20-7	48x48	16.00		1.290, 3.634	Route B	2	16.00			32.00			
	(SYMBOL) WITH FLAGS													
	WO20-1	48x48	16.00		1.290, 5.650, Rte K 0.620, 2.541, 4.986, Rte J 0.061, Rte O 0.095	Route B	7.00	16.00			112.00			
ROAD/BRIDGE/RAMP WORK AHEAD														
GO20-2	48x24	8.00		1.321, 12.328	Route B	2.00	8.00			16.00				
END ROAD WORK														
GO20-1	60x24	10.00		1.321, 12.328	Route B	2.00	10.00			20.00				
ROAD WORK NEXT XX MILES														
		September 27, 2024	427	WO20-1	48x48	16.00		1.811 RT, 2.398 RT, 3.866 RT, 6.022 LT 8.421 LT, 10.120 LT	Route B	6.00	16.00			96.00
ROAD/BRIDGE/RAMP WORK AHEAD														
WO20-4	48x48			16.00		1.511 LT, 2.300 RT, 2.798 RT 4.295 RT, 6.522 LT 8.921 LT, 10.500 LT,	Route B	7.00	16.00			112.00		
ONE LANE ROAD AHEAD														
GO20-4	36x18			4.50		1.501 RT, 2.261 LT, 2.462 LT, 2.560 RT, 2.819 LT, 5.395 RT	Route B	6.00	4.50			27.00		
PILOT CAR FOLLOW ME														
WO20-7	48x48	16.00		1.081 RT, 2.261 LT, 2.462 LT, 2.560 RT, 2.819 RT, 3.019 LT 3.040 RT, 3.198 LT, 5.395 RT,	Route B	9.00	16.00			144.00				
(SYMBOL) WITH FLAGS														
WO8-11	48x48	16.00		2.511, 4.660, 6.101	Route B	3.00	16.00			48.00				
LANES UNEVEN														
0070 - Total														1015.25



## Line Item Adjustments by Estimate

Contract ID: 240517-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3821	0010	MISC. AGGREGATE FOR BASE	Material		2	Aug 16, 2024	SYSTEM	\$58,131.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					2	Aug 16, 2024	SYSTEM	(\$58,131.81)		
					3	Sep 3, 2024	SYSTEM	\$58,131.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Sep 3, 2024	SYSTEM	(\$58,131.81)		
					4	Sep 16, 2024	SYSTEM	\$58,131.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					4	Sep 16, 2024	SYSTEM	(\$58,131.81)		
					5	Oct 1, 2024	SYSTEM	\$58,131.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					5	Oct 1, 2024	SYSTEM	(\$58,131.81)		
					6	Nov 4, 2024	SYSTEM	\$58,131.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					6	Nov 4, 2024	SYSTEM	(\$58,131.81)		
					- Total			\$0.00		
					Material - Total			\$0.00		
					0010 - Total			\$0.00		
0030	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	1	Aug 2, 2024	brophm1	(\$2,054.62)	AC was checked on Cpnttract. Refer to document called "240517-H05 J9S3821 Estimate 0001 AC_Index_Price_Adjustment_Hot_Mix_Asphalt_Ton" on eprojects for further information. brophm1		
				2	Aug 16, 2024	brophm1	(\$4,704.26)	AC was checked on Contract. Refer to document called "240517-H05 J9S3821 Period 1 Estimate 0002 AC_Index_Price_Adjustment_Hot_Mix_Asphalt_Ton" and "240517-H05 J9S3821 Period 2 Estimate 0002 AC_Index_Price_Adjustment_Hot_Mix_Asphalt_Ton"on eprojects for further information. brophm1		
				6	Nov 4, 2024	brophm1	(\$47.21)	AC adjustment was selected on the contract. Refer to the document called, "240517-H05 J9S3821 Period 1 Estimate 0006 AC_Index_Price_Adjustment_Hot_Mix_Asphalt_Ton" on eProjects for further information.		
				7	Jan 16, 2025	brophm1	(\$40.95)	118.7 tons of asphalt placed during July in the second period. The tonnage was missed during construction.		
				ACAD - Total			(\$6,847.04)			
				FUEL	2	Aug 16, 2024	brophm1	(\$2.82)	System took out Fuel adjustment of (\$267.95) for the 949.5 tons which is the correct amount for the First Period of August, but material was placed during the Second Period in July. An extra (\$2.82) is needed for proper fuel adjustment. brophm1	
					7	Jan 16, 2025	brophm1	\$78.42	System adjusted (\$111.92) on the estimate since the tonnage was inputted on a DWR in the month of January due to the tonnage being missed during the month of July in the second period. Adjustment for fuel should only be (\$33.50). There is a difference of \$78.42. Refer to the fuel adjustment file on eProjects for further details.	
				FUEL - Total			\$75.60			
				Other Item Adjustment - Total			(\$6,771.44)			
				Overrun	Overrun	2	Aug 16, 2024	SYSTEM	(\$5,898.56)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						6	Nov 4, 2024	SYSTEM	(\$932.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						7	Jan 16, 2025	SYSTEM	\$6,831.36	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '78.79308 - 79.14000, 'is applied (if non-zero).
				Overrun - Total			\$0.00			
				Overrun - Total			\$0.00			
				Price FUEL		1	Aug 2, 2024	SYSTEM	(\$1,680.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



## Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240517-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3821	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Price FUEL		2	Aug 16, 2024	SYSTEM	(\$1,202.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					6	Nov 4, 2024	SYSTEM	(\$8.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					7	Jan 16, 2025	SYSTEM	(\$111.92)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total			(\$3,003.60)		
					Price FUEL - Total			(\$3,003.60)		
					0030 - Total			(\$9,775.04)		
	0040	TACK COAT	Material		1	Aug 2, 2024	SYSTEM	\$15,775.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					1	Aug 2, 2024	SYSTEM	(\$15,775.34)		
					- Total			\$0.00		
					Material - Total			\$0.00		
					0040 - Total			\$0.00		
					0050	EMULSIFIED ASPHALT, SEAL COAT	Material		1	Aug 2, 2024
	1	Aug 2, 2024	SYSTEM	(\$1,672.00)						
	- Total			\$0.00						
	Material - Total			\$0.00						
	Other Item Adjustment	FUEL	2	Aug 16, 2024			brophm1	\$3.33	On Estimate 0001 Inspector made an error by deducting \$3.33 for seal coating. The Contractor did not check fuel adjustment for seal coating on the contract. brophm1	
			FUEL - Total				\$3.33			
			SEAL	1			Aug 2, 2024	brophm1	(\$3.33)	AC was checked on Cpnttract. Refer to document called "240517-H05 J9S3821 Estimate 0001 AC_Index_Price_Adjustment_Seal_Coat" on eprojects for further information. brophm1
			SEAL - Total				(\$3.33)			
			Other Item Adjustment - Total				\$0.00			
			0050 - Total				\$0.00			
	0060	SEAL COAT AGGREGATE, GRADE C	Material		1	Aug 2, 2024	SYSTEM	\$3,110.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					1	Aug 2, 2024	SYSTEM	(\$3,110.80)		
					- Total			\$0.00		
					Material - Total			\$0.00		
					0060 - Total			\$0.00		
	0070	CONSTRUCTION SIGNS	Material		1	Aug 2, 2024	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					1	Aug 2, 2024	SYSTEM	(\$2,940.00)		
					- Total			\$0.00		
					Material - Total			\$0.00		
					0070 - Total			\$0.00		
	0100	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Sep 16, 2024	SYSTEM	\$12,611.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					4	Sep 16, 2024	SYSTEM	(\$12,611.50)		
					5	Oct 1, 2024	SYSTEM	\$12,611.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					5	Oct 1, 2024	SYSTEM	(\$12,611.50)		



## Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240517-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3821	0100	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		6	Nov 4, 2024	SYSTEM	\$12,611.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					6	Nov 4, 2024	SYSTEM	(\$12,611.50)				
				- Total					\$0.00			
				Material - Total					\$0.00			
			Other Item Adjustment	OTHR	4	Sep 16, 2024	brophm1	(\$1,261.15)	Holding 10% until reflectivity has been performed. (10%)*(114650-ft)*(\$0.11) = -\$1,261.15			
					9	Apr 2, 2025	brophm1	\$1,261.15	Releasing 10% held on Estimate 0004 due to passing reflectivity results.			
				OTHR - Total					\$0.00			
				REFL	9	Apr 2, 2025	brophm1	\$426.08	Paying bonus for reflectivity results. Refer to the document called "240517-H05 J9S3821 Route B Retroreflectivity Payment Adjustment" on eProjects for further information.			
				REFL - Total					\$426.08			
				Other Item Adjustment - Total					\$426.08			
			0100 - Total								\$426.08	
			0110	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Sep 16, 2024	SYSTEM	\$11,850.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
		4				Sep 16, 2024	SYSTEM	(\$11,850.41)				
		5				Oct 1, 2024	SYSTEM	\$11,850.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
		5				Oct 1, 2024	SYSTEM	(\$11,850.41)				
		6				Nov 4, 2024	SYSTEM	\$11,850.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
		6				Nov 4, 2024	SYSTEM	(\$11,850.41)				
		- Total					\$0.00					
		Material - Total					\$0.00					
	Other Item Adjustment	OTHR			4	Sep 16, 2024	brophm1	(\$1,185.04)	Holding 10% until reflectivity has been performed. (10%)*(107731-ft)*(\$0.11) = -\$1,185.04			
					9	Apr 2, 2025	brophm1	\$1,185.04	Releasing 10% held on Estimate 0004 due to passing reflectivity results.			
		OTHR - Total					\$0.00					
		REFL			9	Apr 2, 2025	brophm1	\$530.54	Paying bonus for reflectivity results. Refer to the document called "240517-H05 J9S3821 Route B Retroreflectivity Payment Adjustment" on eProjects for further information.			
	REFL - Total					\$530.54						
	Other Item Adjustment - Total					\$530.54						
0110 - Total								\$530.54				
0120	8 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Sep 16, 2024	SYSTEM	\$1,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				4	Sep 16, 2024	SYSTEM	(\$1,030.00)					
				5	Oct 1, 2024	SYSTEM	\$1,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				5	Oct 1, 2024	SYSTEM	(\$1,030.00)					
				6	Nov 4, 2024	SYSTEM	\$1,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
				6	Nov 4, 2024	SYSTEM	(\$1,030.00)					
				- Total					\$0.00			





# Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240517-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3821	0120	8 IN. WHITE WATERBORNE PAVEMENT MARKING	Material - Total					\$0.00	
			Other Item Adjustment	OTHR	4	Sep 16, 2024	brophm1	(\$203.00)	Holding 10% until reflectivity has been performed. (10%)*(2,060-ft)*(\$0.50) = - \$103.00
					9	Apr 2, 2025	brophm1	\$203.00	Releasing 10% held on Estimate 0004 due to passing reflectivity results.
					OTHR - Total			\$0.00	
			Other Item Adjustment - Total					\$0.00	
			0120 - Total					\$0.00	
	J9S3821 - Total								(\$8,818.42)
Overall - Total								(\$8,818.42)	



## Contract Adjustments for Contract - 240517-H05

There are no contract adjustments to display for this contract.