



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 19, 2025

Pay Estimate Created Date: November 17, 2025

Progress Estimate Number	Contract ID	240517-H06	Pay Period Start	November 2, 2025	Original Contract Amount	\$1,532,103.21
18	Prime Contractor	Gerstner Electric, Inc.	Pay Period End	November 15, 2025	Net Change Order Amount	\$103,897.50
					Current Contract Amount	\$1,636,000.71

Approval Date					By User
November 17, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				kirchp1
November 17, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				plottk1
November 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025		80.38%

Contract Informational Dates			Milestones
------------------------------	--	--	------------

Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2024	June 5, 2024	
Letting Date	May 17, 2024	May 17, 2024	
Notice to Proceed Date	July 8, 2024	July 8, 2024	
Work Began Date			

Contract Total Pay For Estimate No. 18

		This Estimate	Previous	To Date
240517-H06	Total Posted Items Pay	\$27,300.00	\$1,287,794.02	\$1,315,094.02
	Gross Item Adjustments	\$0.00	\$88,440.50	\$88,440.50
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$1,376,234.52	\$1,403,534.52
Contract Total Payable This Estimate:		\$27,300.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSE0121	0380	9109902	MISC.INSTALL CCTV CONCRETE POLE	EA	\$9,100.000	3	\$27,300.00
Project JSE0121 - Total							\$27,300.00
Overall - Total							\$27,300.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0099	0020	CONSTRUCTION SIGNS	Material			-80	\$5.00	(\$400.00)
	0020	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	80	\$5.00	\$400.00
	0160	MISC.	Material			-1	\$9,100.00	(\$9,100.00)
	0160	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	1	\$9,100.00	\$9,100.00
JSE0121	0380	MISC.	Material			-3	\$9,100.00	(\$27,300.00)
	0380	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1	3	\$9,100.00	\$27,300.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 19, 2025

Pay Estimate Created Date: November 17, 2025

Progress Estimate Number 18		Contract ID 240517-H06	Prime Contractor Gerstner Electric, Inc.	Pay Period Start November 2, 2025	Pay Period End November 15, 2025	Original Contract Amount \$1,532,103.21	Net Change Order Amount \$103,897.50		Current Contract Amount \$1,636,000.71
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
JSE0121					overriding Payment Estimate Exception 3 on the current Payment Estimate.				
Total									\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on November 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0099	FAF 67-3 (145)	ITS maintenance	32, 67, 72	ST FRANCOIS	at various locations along Routes 32, 67 and 72
JSE0121	FAF-32-3 (28)	ITS maintenance	60,61,51,67,72,I-55	CAPE GIRARDEAU	at various locations along Routes 60, 61, 51, 67, 72 and I-55
Totals by Job Numbers					
JSE0099			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$444,845.00	\$444,845.00
	Gross Item Adjustments		\$0.00	(\$602.00)	(\$602.00)
	Gross Item Pay		\$0.00	\$444,243.00	\$444,243.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JSE0121			This Estimate	Previous	To Date
	Posted Item Pay		\$27,300.00	\$842,949.02	\$870,249.02
	Gross Item Adjustments		\$0.00	\$89,042.50	\$89,042.50
	Gross Item Pay		\$27,300.00	\$931,991.52	\$959,291.52
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSE0099, Item 6161005, Project Item Line Number 0020, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Inspector has not input sample record into AASHTOWare	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0099, Item 9109902, Project Item Line Number 0160, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Inspector has not input sample record into AASHTOWare	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0121, Item 9109902, Project Item Line Number 0380, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Inspector has not input sample record into AASHTOWare	kirchp1	Overridden
Estimate Exception Type: Item Overrun: Contract 240517-H06, Contract Project JSE0099, Project Item Line Number 0180, Contract Line Item Number 0180, Item 9109903, Minor Item.	More conduit was required to be drilled than originally planned	kirchp1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240517-H06, Contract Project JSE0121, Project Item Line Number 0410, Contract Line Item Number 0410, Item 9109903, Minor Item.	More conduit was required to be drilled than originally planned	kirchp1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240517-H06	JSE0099	0001	0010	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$2,500.00	\$0.00
		0001	0020	6161005	CONSTRUCTION SIGNS	819.00	0.00	819.00	SQFT	80.00	\$5.00	\$400.00
		0001	0030	6161025	CHANNELIZER (TRIM-LINE)	150.00	0.00	150.00	EA	0.00	\$15.00	\$0.00
		0001	0040	6161030	TYPE 3 MOVEABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$125.00	\$0.00
		0001	0050	6161033	DIRECTION INDICATOR BARRICADE	28.00	0.00	28.00	EA	0.00	\$25.00	\$0.00
		0001	0060	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0030	0080	9029902	MISC.INSTALL ETHERNET SWITCH AND POWER SUPPLY	1.00	0.00	1.00	EA	0.00	\$545.00	\$0.00
		0050	0090	9108208	CABLE, 8 AWG, 1 CONDUCTOR, POWER	900.00	0.00	900.00	LF	0.00	\$2.00	\$0.00
		0050	0100	9108408	WIRE, 8 AWG, BARE NEUTRAL	300.00	0.00	300.00	LF	0.00	\$1.50	\$0.00
		0050	0110	9108810	PULL BOX, PREFORMED CLASS 1	2.00	0.00	2.00	EA	2.00	\$1,615.00	\$3,230.00
		0050	0120	9108811	PULL BOX, PREFORMED CLASS 2	46.00	0.00	46.00	EA	43.00	\$1,845.00	\$79,335.00
		0050	0130	9109902	MISC.CCTV BATTERY BACKUP, POLE MOUNTED	1.00	0.00	1.00	EA	0.00	\$7,850.00	\$0.00
		0050	0140	9109902	MISC.CCTV CAMERA TERMINAL CABINET, POLE MOUNTED	1.00	0.00	1.00	EA	0.00	\$4,725.00	\$0.00
		0050	0150	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	1.00	0.00	1.00	EA	0.00	\$1,155.00	\$0.00
		0050	0160	9109902	MISC.INSTALL CCTV CONCRETE POLE	1.00	0.00	1.00	EA	1.00	\$9,100.00	\$9,100.00
		0050	0170	9109902	MISC.MODIFY EXISTING POWER SUPPLY	1.00	0.00	1.00	EA	0.00	\$525.00	\$0.00
		0050	0180	9109903	MISC.CONDUIT, 2 IN., HDPE, DIRECTIONAL DRILLED	1,440.00	0.00	1,440.00	LF	1,890.00	\$22.00	\$41,580.00
		0050	0190	9109903	MISC.CONDUIT, 2 IN., HDPE, IN TRENCH	24,660.00	0.00	24,660.00	LF	24,360.00	\$9.25	\$225,330.00
		0050	0200	9109903	MISC.CONDUIT, 2 IN., HDPE, ON STRUCTURE	460.00	0.00	460.00	LF	0.00	\$20.00	\$0.00
		0050	0210	9109903	MISC.FIBER OPTIC CABLE, 24-FIBER SINGLE MODE	29,040.00	0.00	29,040.00	LF	20,348.00	\$2.50	\$50,870.00
Project JSE0099 - Total Value Posted to Date as of Report Generated Date												\$444,845.00
JSE0121	0001	0220	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$2,500.00	\$0.00	
	0001	0230	6161005	CONSTRUCTION SIGNS	819.00	0.00	819.00	SQFT	0.00	\$5.00	\$0.00	
	0001	0240	6161025	CHANNELIZER (TRIM-LINE)	150.00	0.00	150.00	EA	0.00	\$15.00	\$0.00	
	0001	0250	6161030	TYPE 3 MOVEABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$125.00	\$0.00	
	0001	0260	6161033	DIRECTION INDICATOR BARRICADE	28.00	0.00	28.00	EA	0.00	\$25.00	\$0.00	
	0001	0270	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00	
	0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$55,457.21	\$55,457.21	
	0030	0290	9029902	MISC.INSTALL ETHERNET SWITCH AND POWER SUPPLY	8.00	0.00	8.00	EA	0.00	\$545.00	\$0.00	
	0050	0300	9108208	CABLE, 8 AWG, 1 CONDUCTOR, POWER	11,340.00	0.00	11,340.00	LF	8,070.00	\$1.60	\$12,912.00	
	0050	0310	9108408	WIRE, 8 AWG, BARE NEUTRAL	3,780.00	0.00	3,780.00	LF	2,680.00	\$1.50	\$4,020.00	
	0050	0320	9108621	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, ITS	1.00	0.00	1.00	EA	0.00	\$6,570.00	\$0.00	
	0050	0330	9108810	PULL BOX, PREFORMED CLASS 1	15.00	0.00	15.00	EA	14.00	\$1,615.00	\$22,610.00	
	0050	0340	9108811	PULL BOX, PREFORMED CLASS 2	74.00	0.00	74.00	EA	65.00	\$1,845.00	\$119,925.00	
	0050	0350	9109902	MISC.CCTV BATTERY BACKUP, POLE MOUNTED	10.00	0.00	10.00	EA	0.00	\$7,850.00	\$0.00	
	0050	0360	9109902	MISC.CCTV CAMERA TERMINAL CABINET, POLE MOUNTED	10.00	0.00	10.00	EA	0.00	\$4,725.00	\$0.00	
	0050	0370	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	10.00	0.00	10.00	EA	0.00	\$1,150.00	\$0.00	
	0050	0380	9109902	MISC.INSTALL CCTV CONCRETE POLE	10.00	0.00	10.00	EA	3.00	\$9,100.00	\$27,300.00	
	0050	0390	9109902	MISC.MODIFY EXISTING POWER SUPPLY	9.00	0.00	9.00	EA	0.00	\$525.00	\$0.00	
	0050	0400	9109903	MISC.CONDUIT, 2 IN., HDPE, DIRECTIONAL DRILLED	6,460.00	0.00	6,460.00	LF	6,075.00	\$15.00	\$91,125.00	
	0050	0410	9109903	MISC.CONDUIT, 2 IN., HDPE, IN TRENCH	32,310.00	11,874.00	44,184.00	LF	44,634.00	\$8.75	\$390,547.50	
	0050	0420	9109903	MISC.CONDUIT, 2 IN., HDPE, ON STRUCTURE	460.00	0.00	460.00	LF	0.00	\$20.00	\$0.00	
0050	0430	9109903	MISC.FIBER OPTIC CABLE, 24-FIBER SINGLE MODE	41,390.00	0.00	41,390.00	LF	41,226.00	\$3.55	\$146,352.30		
Project JSE0121 - Total Value Posted to Date as of Report Generated Date												\$870,249.01
240517-H06 Overall - Total Value Posted to Date as of Report Generated Date												\$1,315,094.01



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSE0121

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0380	9109902	MISC. ITS	11/3/25	11/17/25	1	1.00	EA	Site 1, Perryville, Perry County					PCCP Mix Tested by Smith & Company accompanied by MoDOT Tests compared favorably Strength results will be entered when cylinder breaks are completed
			11/5/25	11/17/25	1	1.00	EA	Site 2C, Jackson, Cape Girardeau County					PCCP Mix Tested by Smith & Company accompanied by MoDOT Tests compared favorably Strength results will be entered when cylinder breaks are completed
			11/12/25	11/17/25	1	1.00	EA	Site 2B, Jackson, Cape Girardeau County					PCCP Mix Tested by Smith & Company accompanied by MoDOT Tests compared favorably Strength results will be entered when cylinder breaks are completed

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 240517-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0099	0020	CONSTRUCTION SIGNS	Material		2	Aug 16, 2024	SYSTEM	(\$400.00)	
					2	Aug 16, 2024	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ellisc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Sep 3, 2024	SYSTEM	(\$400.00)	
					3	Sep 3, 2024	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ellisc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Sep 16, 2024	SYSTEM	(\$400.00)	
					4	Sep 16, 2024	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Oct 1, 2024	SYSTEM	(\$400.00)	
					5	Oct 1, 2024	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ellisc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Oct 16, 2024	SYSTEM	(\$400.00)	
					6	Oct 16, 2024	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Nov 4, 2024	SYSTEM	(\$400.00)	
					7	Nov 4, 2024	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Nov 18, 2024	SYSTEM	(\$400.00)	
					8	Nov 18, 2024	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Dec 2, 2024	SYSTEM	(\$400.00)	
					9	Dec 2, 2024	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Dec 16, 2024	SYSTEM	(\$400.00)	
					10	Dec 16, 2024	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Jan 2, 2025	SYSTEM	(\$400.00)	
					11	Jan 2, 2025	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Feb 3, 2025	SYSTEM	(\$400.00)	
					12	Feb 3, 2025	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Feb 19, 2025	SYSTEM	(\$400.00)	
					13	Feb 19, 2025	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user plottk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Mar 3, 2025	SYSTEM	(\$400.00)	
					14	Mar 3, 2025	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Mar 17, 2025	SYSTEM	(\$400.00)	



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 240517-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0099	0020	CONSTRUCTION SIGNS	Material		15	Mar 17, 2025	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Apr 2, 2025	SYSTEM	(\$400.00)	
					16	Apr 2, 2025	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Nov 3, 2025	SYSTEM	(\$400.00)	
					17	Nov 3, 2025	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	Nov 17, 2025	SYSTEM	(\$400.00)	
					18	Nov 17, 2025	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0020 - Total			\$0.00	
	0110	PULL BOX, PREFORMED CLASS 1	Material		6	Oct 16, 2024	SYSTEM	(\$3,230.00)	
					6	Oct 16, 2024	SYSTEM	\$3,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Nov 4, 2024	SYSTEM	(\$3,230.00)	
					7	Nov 4, 2024	SYSTEM	\$3,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Nov 18, 2024	SYSTEM	(\$3,230.00)	
					8	Nov 18, 2024	SYSTEM	\$3,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Dec 2, 2024	SYSTEM	(\$3,230.00)	
					9	Dec 2, 2024	SYSTEM	\$3,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Dec 16, 2024	SYSTEM	(\$3,230.00)	
					10	Dec 16, 2024	SYSTEM	\$3,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					11	Jan 2, 2025	SYSTEM	(\$3,230.00)	
					11	Jan 2, 2025	SYSTEM	\$3,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Feb 3, 2025	SYSTEM	(\$3,230.00)	
					12	Feb 3, 2025	SYSTEM	\$3,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					13	Feb 19, 2025	SYSTEM	(\$3,230.00)	
					13	Feb 19, 2025	SYSTEM	\$3,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user plottk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0110 - Total			\$0.00	
	0120	PULL BOX,	Material		3	Sep 3,	SYSTEM	(\$16,605.00)	



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 240517-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSE0099	0120	PREFORMED CLASS 2	Material			2024								
					3	Sep 3, 2024	SYSTEM	\$16,605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ellisc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					4	Sep 16, 2024	SYSTEM	(\$42,435.00)						
					4	Sep 16, 2024	SYSTEM	\$42,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					5	Oct 1, 2024	SYSTEM	(\$44,280.00)						
					5	Oct 1, 2024	SYSTEM	\$44,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ellisc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					6	Oct 16, 2024	SYSTEM	(\$77,490.00)						
					6	Oct 16, 2024	SYSTEM	\$77,490.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Nov 4, 2024	SYSTEM	(\$79,335.00)						
					7	Nov 4, 2024	SYSTEM	\$79,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					8	Nov 18, 2024	SYSTEM	(\$79,335.00)						
					8	Nov 18, 2024	SYSTEM	\$79,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					9	Dec 2, 2024	SYSTEM	(\$79,335.00)						
					9	Dec 2, 2024	SYSTEM	\$79,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					10	Dec 16, 2024	SYSTEM	(\$79,335.00)						
					10	Dec 16, 2024	SYSTEM	\$79,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					11	Jan 2, 2025	SYSTEM	(\$79,335.00)						
					11	Jan 2, 2025	SYSTEM	\$79,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					12	Feb 3, 2025	SYSTEM	(\$79,335.00)						
					12	Feb 3, 2025	SYSTEM	\$79,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					13	Feb 19, 2025	SYSTEM	(\$79,335.00)						
					13	Feb 19, 2025	SYSTEM	\$79,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user plottk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
	0120 - Total								\$0.00					
	0130	MISC. ITS	Construction Stockpile STMI		11	Jan 2, 2025	SYSTEM	\$5,949.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
				- Total						\$5,949.00				
				Construction Stockpile STMI - Total						\$5,949.00				
	0130 - Total								\$5,949.00					
	0140	MISC. ITS	Construction Stockpile STMI		11	Jan 2, 2025	SYSTEM	\$3,349.00	Payment Estimate Item Adjustment generated Stockpile Transaction					



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 240517-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0099	0140	MISC. ITS	Construction Stockpile STMI	- Total				\$3,349.00	
				Construction Stockpile STMI - Total				\$3,349.00	
			0140 - Total						
	0160	MISC. ITS	Material		17	Nov 3, 2025	SYSTEM	(\$9,100.00)	
					17	Nov 3, 2025	SYSTEM	\$9,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	Nov 17, 2025	SYSTEM	(\$9,100.00)	
					18	Nov 17, 2025	SYSTEM	\$9,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total			\$0.00			
	0160 - Total							\$0.00	
	0180	MISC. ITS	Material		1	Aug 2, 2024	SYSTEM	(\$5,280.00)	
					1	Aug 2, 2024	SYSTEM	\$5,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ellisc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Aug 16, 2024	SYSTEM	(\$26,400.00)	
					2	Aug 16, 2024	SYSTEM	\$26,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ellisc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	Sep 3, 2024	SYSTEM	(\$32,670.00)	
					3	Sep 3, 2024	SYSTEM	\$32,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ellisc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Sep 16, 2024	SYSTEM	(\$31,680.00)	
					4	Sep 16, 2024	SYSTEM	\$31,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Oct 1, 2024	SYSTEM	(\$31,680.00)	
					5	Oct 1, 2024	SYSTEM	\$31,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ellisc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	Oct 16, 2024	SYSTEM	(\$31,680.00)	
					6	Oct 16, 2024	SYSTEM	\$31,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Nov 4, 2024	SYSTEM	(\$31,680.00)	
					7	Nov 4, 2024	SYSTEM	\$31,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Nov 18, 2024	SYSTEM	(\$31,680.00)	
					8	Nov 18, 2024	SYSTEM	\$31,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Dec 2, 2024	SYSTEM	(\$31,680.00)	
					9	Dec 2, 2024	SYSTEM	\$31,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Dec 16, 2024	SYSTEM	(\$31,680.00)	



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 240517-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSE0099	0180	MISC. ITS	Material		10	Dec 16, 2024	SYSTEM	\$31,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					11	Jan 2, 2025	SYSTEM	(\$39,380.00)			
					11	Jan 2, 2025	SYSTEM	\$39,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					12	Feb 3, 2025	SYSTEM	(\$41,580.00)			
					12	Feb 3, 2025	SYSTEM	\$41,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kirchp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					13	Feb 19, 2025	SYSTEM	(\$41,580.00)			
					13	Feb 19, 2025	SYSTEM	\$41,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user plottk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
			- Total						\$0.00		
			Material - Total						\$0.00		
			Overrun	Overrun	3	Sep 3, 2024	SYSTEM	(\$990.00)			
					4	Sep 16, 2024	SYSTEM	\$990.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',22.00000 - 22.00000, 'is applied (if non-zero).		
					11	Jan 2, 2025	SYSTEM	(\$7,700.00)			
					12	Feb 3, 2025	SYSTEM	(\$2,200.00)			
					Overrun - Total					(\$9,900.00)	
					Overrun - Total					(\$9,900.00)	
					0180 - Total					(\$9,900.00)	
			0190	MISC. ITS	Material		1	Aug 2, 2024	SYSTEM	(\$5,550.00)	
							1	Aug 2, 2024	SYSTEM	\$5,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ellisc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							2	Aug 16, 2024	SYSTEM	(\$104,155.00)	
							2	Aug 16, 2024	SYSTEM	\$104,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ellisc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	3	Sep 3, 2024					SYSTEM	(\$159,812.25)			
	3	Sep 3, 2024					SYSTEM	\$159,812.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ellisc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
	4	Sep 16, 2024					SYSTEM	(\$164,344.75)			
	4	Sep 16, 2024					SYSTEM	\$164,344.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
	5	Oct 1, 2024					SYSTEM	(\$165,917.25)			
	5	Oct 1, 2024					SYSTEM	\$165,917.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ellisc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
	6	Oct 16, 2024					SYSTEM	(\$216,514.75)			
	6	Oct 16, 2024					SYSTEM	\$216,514.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
	7	Nov 4, 2024					SYSTEM	(\$225,330.00)			
	7	Nov 4, 2024					SYSTEM	\$225,330.00	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 240517-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSE0099	0190	MISC. ITS	Material			2024			Estimate Item Adjustment (0005) due to user kirchp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					8	Nov 18, 2024	SYSTEM	(\$225,330.00)					
					8	Nov 18, 2024	SYSTEM	\$225,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kirchp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					9	Dec 2, 2024	SYSTEM	(\$225,330.00)					
					9	Dec 2, 2024	SYSTEM	\$225,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kirchp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					10	Dec 16, 2024	SYSTEM	(\$225,330.00)					
					10	Dec 16, 2024	SYSTEM	\$225,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					11	Jan 2, 2025	SYSTEM	(\$247,252.50)					
					11	Jan 2, 2025	SYSTEM	\$247,252.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kirchp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					12	Feb 3, 2025	SYSTEM	(\$293,225.00)					
					12	Feb 3, 2025	SYSTEM	\$293,225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					13	Feb 19, 2025	SYSTEM	(\$293,225.00)					
					13	Feb 19, 2025	SYSTEM	\$293,225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user plottk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
					Overrun	Overrun	11	Jan 2, 2025	SYSTEM	(\$19,147.50)			
							12	Feb 3, 2025	SYSTEM	(\$45,972.50)			
							15	Mar 17, 2025	SYSTEM	\$65,120.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',9.25000 - 9.25000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00					
					Overrun - Total			\$0.00					
					0190 - Total			\$0.00					
					0210	MISC. ITS	Material		14	Mar 3, 2025	SYSTEM	(\$17,440.00)	
									14	Mar 3, 2025	SYSTEM	\$17,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
									- Total			\$0.00	
									Material - Total			\$0.00	
									0210 - Total			\$0.00	
					JSE0099 - Total			(\$602.00)					
	JSE0121	0300	CABLE, 8 AWG, 1 CONDUCTOR, POWER	Material		10	Dec 16, 2024	SYSTEM	(\$12,912.00)				
						10	Dec 16, 2024	SYSTEM	\$12,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
						11	Jan 2, 2025	SYSTEM	(\$12,912.00)				
						11	Jan 2, 2025	SYSTEM	\$12,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 240517-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0121	0300	CABLE, 8 AWG, 1 CONDUCTOR, POWER	Material		12	Feb 3, 2025	SYSTEM	(\$12,912.00)	
					12	Feb 3, 2025	SYSTEM	\$12,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	Feb 19, 2025	SYSTEM	(\$12,912.00)	
					13	Feb 19, 2025	SYSTEM	\$12,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user plottk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Mar 3, 2025	SYSTEM	(\$12,912.00)	
					14	Mar 3, 2025	SYSTEM	\$12,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0300 - Total			\$0.00	
	0310	WIRE, 8 AWG, BARE NEUTRAL	Material		10	Dec 16, 2024	SYSTEM	(\$4,020.00)	
					10	Dec 16, 2024	SYSTEM	\$4,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Jan 2, 2025	SYSTEM	(\$4,020.00)	
					11	Jan 2, 2025	SYSTEM	\$4,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	Feb 3, 2025	SYSTEM	(\$4,020.00)	
					12	Feb 3, 2025	SYSTEM	\$4,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Feb 19, 2025	SYSTEM	(\$4,020.00)	
					13	Feb 19, 2025	SYSTEM	\$4,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user plottk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Mar 3, 2025	SYSTEM	(\$4,020.00)	
					14	Mar 3, 2025	SYSTEM	\$4,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0310 - Total			\$0.00	
	0330	PULL BOX, PREFORMED CLASS 1	Material		7	Nov 4, 2024	SYSTEM	(\$8,075.00)	
					7	Nov 4, 2024	SYSTEM	\$8,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Nov 18, 2024	SYSTEM	(\$8,075.00)	
					8	Nov 18, 2024	SYSTEM	\$8,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Dec 2, 2024	SYSTEM	(\$8,075.00)	
					9	Dec 2, 2024	SYSTEM	\$8,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Dec 16, 2024	SYSTEM	(\$12,920.00)	
					10	Dec 16, 2024	SYSTEM	\$12,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kirchp1 overriding Payment



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 240517-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0121	0330	PULL BOX, PREFORMED CLASS 1	Material						Estimate Exception 5 on the current Payment Estimate.
					11	Jan 2, 2025	SYSTEM	(\$12,920.00)	
					11	Jan 2, 2025	SYSTEM	\$12,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					12	Feb 3, 2025	SYSTEM	(\$16,150.00)	
					12	Feb 3, 2025	SYSTEM	\$16,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Feb 19, 2025	SYSTEM	(\$19,380.00)	
					13	Feb 19, 2025	SYSTEM	\$19,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user plottk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0330 - Total			\$0.00	
JSE0121	0340	PULL BOX, PREFORMED CLASS 2	Material		5	Oct 1, 2024	SYSTEM	(\$23,985.00)	
					5	Oct 1, 2024	SYSTEM	\$23,985.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ellisc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					6	Oct 16, 2024	SYSTEM	(\$23,985.00)	
					6	Oct 16, 2024	SYSTEM	\$23,985.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Nov 4, 2024	SYSTEM	(\$49,815.00)	
					7	Nov 4, 2024	SYSTEM	\$49,815.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Nov 18, 2024	SYSTEM	(\$68,265.00)	
					8	Nov 18, 2024	SYSTEM	\$68,265.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Dec 2, 2024	SYSTEM	(\$71,955.00)	
					9	Dec 2, 2024	SYSTEM	\$71,955.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Dec 16, 2024	SYSTEM	(\$81,180.00)	
					10	Dec 16, 2024	SYSTEM	\$81,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kirchp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					11	Jan 2, 2025	SYSTEM	(\$83,025.00)	
					11	Jan 2, 2025	SYSTEM	\$83,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user kirchp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					12	Feb 3, 2025	SYSTEM	(\$107,010.00)	
					12	Feb 3, 2025	SYSTEM	\$107,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kirchp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					13	Feb 19, 2025	SYSTEM	(\$108,855.00)	
					13	Feb 19, 2025	SYSTEM	\$108,855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user plottk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 240517-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0121	0340	PULL BOX, PREFORMED CLASS 2	Material - Total					\$0.00	
	0340 - Total							\$0.00	
	0350	MISC. ITS	Construction Stockpile STMI		11	Jan 2, 2025	SYSTEM	\$59,490.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$59,490.00	
			Construction Stockpile STMI - Total					\$59,490.00	
	0350 - Total							\$59,490.00	
	0360	MISC. ITS	Construction Stockpile STMI		11	Jan 2, 2025	SYSTEM	\$33,490.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$33,490.00	
			Construction Stockpile STMI - Total					\$33,490.00	
	0360 - Total							\$33,490.00	
	0380	MISC. ITS	Material		18	Nov 17, 2025	SYSTEM	(\$27,300.00)	
					18	Nov 17, 2025	SYSTEM	\$27,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
	0380 - Total							\$0.00	
	0400	MISC. ITS	Material		4	Sep 16, 2024	SYSTEM	(\$16,950.00)	
					4	Sep 16, 2024	SYSTEM	\$16,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	Oct 1, 2024	SYSTEM	(\$19,350.00)	
					5	Oct 1, 2024	SYSTEM	\$19,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user ellisc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Oct 16, 2024	SYSTEM	(\$30,600.00)	
					6	Oct 16, 2024	SYSTEM	\$30,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Nov 4, 2024	SYSTEM	(\$37,800.00)	
					7	Nov 4, 2024	SYSTEM	\$37,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Nov 18, 2024	SYSTEM	(\$45,000.00)	
					8	Nov 18, 2024	SYSTEM	\$45,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					9	Dec 2, 2024	SYSTEM	(\$61,425.00)	
					9	Dec 2, 2024	SYSTEM	\$61,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					10	Dec 16, 2024	SYSTEM	(\$73,875.00)	
					10	Dec 16, 2024	SYSTEM	\$73,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kirchp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					11	Jan 2, 2025	SYSTEM	(\$73,875.00)	
					11	Jan 2, 2025	SYSTEM	\$73,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user kirchp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					12	Feb 3,	SYSTEM	(\$89,625.00)	



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 240517-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0121	0400	MISC. ITS	Material			2025			
					12	Feb 3, 2025	SYSTEM	\$89,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kirchp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					13	Feb 19, 2025	SYSTEM	(\$91,125.00)	
					13	Feb 19, 2025	SYSTEM	\$91,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user plottk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0400 - Total			\$0.00	
	0410	MISC. ITS	Material		4	Sep 16, 2024	SYSTEM	(\$35,428.75)	
					4	Sep 16, 2024	SYSTEM	\$35,428.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Oct 1, 2024	SYSTEM	(\$100,800.00)	
					5	Oct 1, 2024	SYSTEM	\$100,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ellisc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					6	Oct 16, 2024	SYSTEM	(\$103,031.25)	
					6	Oct 16, 2024	SYSTEM	\$103,031.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Nov 4, 2024	SYSTEM	(\$155,601.25)	
					7	Nov 4, 2024	SYSTEM	\$155,601.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kirchp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					8	Nov 18, 2024	SYSTEM	(\$196,245.00)	
					8	Nov 18, 2024	SYSTEM	\$196,245.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kirchp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	Dec 2, 2024	SYSTEM	(\$255,010.00)	
					9	Dec 2, 2024	SYSTEM	\$255,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kirchp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					10	Dec 16, 2024	SYSTEM	(\$293,510.00)	
					10	Dec 16, 2024	SYSTEM	\$293,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					11	Jan 2, 2025	SYSTEM	(\$295,960.00)	
					11	Jan 2, 2025	SYSTEM	\$295,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user kirchp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					12	Feb 3, 2025	SYSTEM	(\$307,247.50)	
					12	Feb 3, 2025	SYSTEM	\$307,247.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kirchp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					13	Feb 19, 2025	SYSTEM	(\$314,685.00)	
					13	Feb 19, 2025	SYSTEM	\$314,685.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user plottk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	10	Dec 16,	SYSTEM	(\$10,797.50)	



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 240517-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0121	0410	MISC. ITS	Overrun	Overrun		2024			
					11	Jan 2, 2025	SYSTEM	(\$2,450.00)	
					12	Feb 3, 2025	SYSTEM	(\$11,287.50)	
					13	Feb 19, 2025	SYSTEM	(\$7,437.50)	
					14	Mar 3, 2025	SYSTEM	(\$7,700.00)	
					15	Mar 17, 2025	SYSTEM	\$35,735.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.75000 - 8.75000, 'is applied (if non-zero).
					Overrun - Total			(\$3,937.50)	
					Overrun - Total			(\$3,937.50)	
					0410 - Total			(\$3,937.50)	
					0430	MISC. ITS	Material		10
	10	Dec 16, 2024	SYSTEM	\$10,472.50					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kirchp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
	11	Jan 2, 2025	SYSTEM	(\$10,472.50)					
	11	Jan 2, 2025	SYSTEM	\$10,472.50					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user kirchp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
	12	Feb 3, 2025	SYSTEM	(\$10,472.50)					
	12	Feb 3, 2025	SYSTEM	\$10,472.50					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user kirchp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
	13	Feb 19, 2025	SYSTEM	(\$10,472.50)					
	13	Feb 19, 2025	SYSTEM	\$10,472.50					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user plottk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
14	Mar 3, 2025	SYSTEM	(\$10,472.50)						
14	Mar 3, 2025	SYSTEM	\$10,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
- Total			\$0.00						
Material - Total			\$0.00						
0430 - Total			\$0.00						
JSE0121 - Total								\$89,042.50	
Overall - Total								\$88,440.50	



Contract Adjustments for Contract - 240517-H06

There are no contract adjustments to display for this contract.