



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 7, 2025

Pay Estimate Created Date: July 31, 2025

Progress Estimate Number	Contract ID	240621-B02	Pay Period Start	April 2, 2025	Original Contract Amount	\$5,495,000.62
3	Prime Contractor	Magruder Paving, LLC	Pay Period End	July 31, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$5,495,000.62

Approval Date		By User
July 31, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	fordc
July 31, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	baxtem1
August 6, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		0.84%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 10, 2024	July 10, 2024	
Letting Date	June 21, 2024	June 21, 2024	
Notice to Proceed Date	August 12, 2024	August 12, 2024	
Work Began Date			

Contract Total Pay For Estimate No. 3

		This Estimate	Previous	To Date
240621-B02	Total Posted Items Pay	\$9,000.00	\$37,402.50	\$46,402.50
	Gross Item Adjustments	\$0.00	\$111,017.63	\$111,017.63
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$148,420.13	\$157,420.13
Contract Total Payable This Estimate:		\$9,000.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0006	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$4,500.000	2	\$9,000.00

Project JNE0006 - Total

\$9,000.00

Overall - Total

\$9,000.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 7, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNE0006	FAF-19-4 (24)	Coldmill and resurface	19	MONTGOMERY	from 0.2 mile north of Montgomery City to 1.7 miles south of I-70
JNE0016	FAF-19-4 (23)	Coldmill and resurface	19	MONTGOMERY	from 1.7 miles south of I-70 to 1.2 miles south of Rte. 94 near McKittrick
Totals by Job Numbers					
JNE0006			This Estimate	Previous	To Date
	Posted Item Pay		\$9,000.00	\$28,877.50	\$37,877.50
	Gross Item Adjustments		\$0.00	\$43,665.25	\$43,665.25
	Gross Item Pay		\$9,000.00	\$72,542.75	\$81,542.75
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JNE0016			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$8,525.00	\$8,525.00
	Gross Item Adjustments		\$0.00	\$67,352.38	\$67,352.38
	Gross Item Pay		\$0.00	\$75,877.38	\$75,877.38
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 7, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 7, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
240621-B02	JNE0006	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$11,625.00	\$0.00		
		0001	0020	2071000	LINEAR GRADING CLASS 1	3.20	0.00	3.20	STA	0.00	\$3,178.59	\$0.00		
		0001	0030	2129900	MISC.SHOULDER GRADING	43.00	0.00	43.00	100F	0.00	\$118.73	\$0.00		
		0001	0040	2153000	SHAPING SLOPES, CLASS III	24.00	0.00	24.00	100F	0.00	\$1,350.00	\$0.00		
		0001	0050	3030600	FURNISHING ROCK BASE MATERIAL	457.00	0.00	457.00	SQYD	0.00	\$15.26	\$0.00		
		0001	0060	3030610A	PLACING ROCK BASE	457.00	0.00	457.00	SQYD	0.00	\$16.15	\$0.00		
		0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	71.00	0.00	71.00	TONS	0.00	\$153.00	\$0.00		
		0001	0080	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	4,954.90	0.00	4,954.90	TONS	0.00	\$76.39	\$0.00		
		0001	0090	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	16,432.40	0.00	16,432.40	TONS	0.00	\$81.39	\$0.00		
		0001	0100	4071007	TACK COAT - NON-TRACKING	17,719.00	0.00	17,719.00	GAL	0.00	\$3.45	\$0.00		
		0001	0110	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	188.40	0.00	188.40	TONS	0.00	\$137.71	\$0.00		
		0001	0120	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	880.00	0.00	880.00	SQYD	0.00	\$73.77	\$0.00		
		0001	0130	6161005	CONSTRUCTION SIGNS	2,867.00	0.00	2,867.00	SQFT	0.00	\$6.00	\$0.00		
		0001	0140	6161025	CHANNELIZER (TRIM-LINE)	150.00	0.00	150.00	EA	0.00	\$20.00	\$0.00		
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$4,500.00	\$9,000.00		
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$115,510.00	\$28,877.50		
		0001	0170	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	60.00	0.00	60.00	LF	0.00	\$20.00	\$0.00		
		0001	0180	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	14.00	0.00	14.00	EA	0.00	\$300.00	\$0.00		
		0001	0190	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	71,289.00	0.00	71,289.00	LF	0.00	\$0.10	\$0.00		
		0001	0200	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	52,828.00	0.00	52,828.00	LF	0.00	\$0.10	\$0.00		
		0001	0210	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$0.01	\$0.00		
		0001	0220	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	144,524.00	0.00	144,524.00	SQYD	0.00	\$1.79	\$0.00		
		0001	0230	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	6,690.00	0.00	6,690.00	SQYD	0.00	\$2.60	\$0.00		
		0001	0240	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,632.00	0.00	5,632.00	SQYD	0.00	\$1.79	\$0.00		
		0001	0250	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	417.50	0.00	417.50	STA	0.00	\$6.71	\$0.00		
		0010	0260	6061060	MGS GUARDRAIL	2,325.00	0.00	2,325.00	LF	0.00	\$26.00	\$0.00		
		0010	0270	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,000.00	\$0.00		
		0010	0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,100.00	\$0.00		
		Project JNE0006 - Total Value Posted to Date as of Report Generated Date												\$37,877.50
		JNE0016		0001	0290	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$6,937.00	\$0.00
				0001	0300	2129900	MISC.SHOULDER GRADING	1,144.00	0.00	1,144.00	100F	0.00	\$88.26	\$0.00
				0001	0310	2153000	SHAPING SLOPES, CLASS III	19.00	0.00	19.00	100F	0.00	\$1,350.00	\$0.00
0001	0320			3105002	GRAVEL (A) OR CRUSHED STONE (B)	258.00	0.00	258.00	TONS	0.00	\$138.21	\$0.00		
0001	0330			4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	28,259.30	0.00	28,259.30	TONS	0.00	\$80.56	\$0.00		
0001	0340			4071005	TACK COAT	18,905.00	0.00	18,905.00	GAL	0.00	\$3.45	\$0.00		
0001	0350			6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	119.90	0.00	119.90	TONS	0.00	\$161.30	\$0.00		
0001	0360			6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	560.00	0.00	560.00	SQYD	0.00	\$78.00	\$0.00		
0001	0370			6161005	CONSTRUCTION SIGNS	1,957.00	0.00	1,957.00	SQFT	0.00	\$6.00	\$0.00		
0001	0380			6161025	CHANNELIZER (TRIM-LINE)	150.00	0.00	150.00	EA	0.00	\$20.00	\$0.00		
0001	0390			6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$34,100.00	\$8,525.00		
0001	0400			6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	0.00	\$20.00	\$0.00		
0001	0410			6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$300.00	\$0.00		
0001	0420			6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	141,933.00	0.00	141,933.00	LF	0.00	\$0.10	\$0.00		
0001	0430			6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	139,148.00	0.00	139,148.00	LF	0.00	\$0.10	\$0.00		
0001	0440			6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	143,290.00	0.00	143,290.00	SQYD	0.00	\$1.37	\$0.00		
0001	0450			6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	8,843.00	0.00	8,843.00	SQYD	0.00	\$1.37	\$0.00		
0001	0460			6259901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$0.01	\$0.00		
0001	0470			6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,113.60	0.00	1,113.60	STA	0.00	\$5.60	\$0.00		
0010	0480			6061060	MGS GUARDRAIL	1,388.00	0.00	1,388.00	LF	0.00	\$26.00	\$0.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 7, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240621-B02	JNE0016	0010	0490	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	14.00	0.00	14.00	EA	0.00	\$4,000.00	\$0.00
		0010	0500	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	14.00	0.00	14.00	EA	0.00	\$3,100.00	\$0.00
	Project JNE0016 - Total Value Posted to Date as of Report Generated Date											
240621-B02 Overall - Total Value Posted to Date as of Report Generated Date												\$46,402.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 7, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNE0006

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	7/25/25	7/30/25	1	2.00	EA		57.905		59.314		Installed on the right shoulder with a 5 channelizer taper

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 240621-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNE0006	0260	MGS GUARDRAIL	Construction Stockpile STMI		2	Apr 1, 2025	SYSTEM	\$29,225.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$29,225.25		
			Construction Stockpile STMI - Total				\$29,225.25			
			0260 - Total				\$29,225.25			
	0270	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	Apr 1, 2025	SYSTEM	\$7,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$7,040.00		
			Construction Stockpile STMI - Total				\$7,040.00			
			0270 - Total				\$7,040.00			
	0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Apr 1, 2025	SYSTEM	\$7,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$7,400.00		
			Construction Stockpile STMI - Total				\$7,400.00			
			0280 - Total				\$7,400.00			
	JNE0006 - Total								\$43,665.25	
	JNE0016	0480	MGS GUARDRAIL	Construction Stockpile STMI		2	Apr 1, 2025	SYSTEM	\$16,812.38	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$16,812.38	
				Construction Stockpile STMI - Total				\$16,812.38		
				0480 - Total				\$16,812.38		
0490		MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	Apr 1, 2025	SYSTEM	\$24,640.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$24,640.00		
			Construction Stockpile STMI - Total				\$24,640.00			
			0490 - Total				\$24,640.00			
0500		TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Apr 1, 2025	SYSTEM	\$25,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$25,900.00		
			Construction Stockpile STMI - Total				\$25,900.00			
			0500 - Total				\$25,900.00			
JNE0016 - Total								\$67,352.38		
Overall - Total								\$111,017.63		



Contract Adjustments for Contract - 240621-B02

There are no contract adjustments to display for this contract.