



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: May 1, 2025

Progress Estimate Number 11	Contract ID 240621-B03 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start April 16, 2025 Pay Period End May 1, 2025	Original Contract Amount \$6,691,391.83 Net Change Order Amount (\$26,622.05) Current Contract Amount \$6,664,769.78
--------------------------------	---	---	---

Approval Date		By User
May 1, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	vierrss
May 1, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vierrss
May 5, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2025	October 1, 2025		50.99%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 10, 2024	July 10, 2024	
Letting Date	June 21, 2024	June 21, 2024	
Notice to Proceed Date	August 12, 2024	August 12, 2024	
Open to Traffic Date			
Work Began Date	September 16, 2024	September 16, 2024	

Contract Total Pay For Estimate No. 11			
	This Estimate	Previous	To Date
240621-B03			
Total Posted Items Pay	\$32,960.00	\$3,365,447.23	\$3,398,407.23
Gross Item Adjustments	(\$6,493.75)	(\$38,213.71)	(\$44,707.46)
Incentive	\$0.00	\$149,235.25	\$149,235.25
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,476,468.77	\$3,502,935.02
Contract Total Payable This Estimate:	\$26,466.25		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P3351	0020	2153000	SHAPING SLOPES, CLASS III	100F	\$1,400.000	2.9	\$4,060.00
	0290	6061060	MGs GUARDRAIL	LF	\$28.000	375	\$10,500.00
	0310	6061080	MGs END ANCHOR	EA	\$1,400.000	4	\$5,600.00
	0320	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,200.000	4	\$12,800.00
Project J2P3351 - Total							\$32,960.00
Overall - Total							\$32,960.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3351	0020	SHAPING SLOPES, CLASS III	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1400.00000 - 1400.00000, 'is applied (if non-zero).	4.1	\$1,400.00	\$5,740.00
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			-6,483.05	\$94.50	(\$612,648.22)
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overriding Payment Estimate Exception 1 on the current Payment Estimate.	6,483.05	\$94.50	\$612,648.22
	0290	MGs GUARDRAIL	Construction		Payment Estimate Item Adjustment generated			(\$2,870.04)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: May 1, 2025

Progress Estimate Number 11		Contract ID 240621-B03 Prime Contractor Capital Paving & Construction, LLC		Pay Period Start April 16, 2025 Pay Period End May 1, 2025		Original Contract Amount Net Change Order Amount Current Contract Amount		\$6,691,391.83 (\$26,622.05) \$6,664,769.78	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J2P3351			Stockpile		Stockpile Transaction				
	0290	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,963.71)	
	0320	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$7,400.00)	
	0340	MISC.	Material			-5	\$900.00	(\$4,500.00)	
	0340	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user liebhd overriding Payment Estimate Exception 5 on the current Payment Estimate.	5	\$900.00	\$4,500.00	
JNE0121	0390	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			-15,405.1	\$94.50	(\$1,455,781.95)	
	0390	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user liebhd overriding Payment Estimate Exception 2 on the current Payment Estimate.	15,405.1	\$94.50	\$1,455,781.95	
	0510	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material			-215	\$6.00	(\$1,290.00)	
	0510	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user liebhd overriding Payment Estimate Exception 3 on the current Payment Estimate.	215	\$6.00	\$1,290.00	
	0520	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-34	\$25.00	(\$850.00)	
	0520	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user liebhd overriding Payment Estimate Exception 4 on the current Payment Estimate.	34	\$25.00	\$850.00	
Total								(\$6,493.75)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 6, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3351	FAF 63-4(90)	Coldmill and Resurface	63	RANDOLPH	from 0.3 mile south of Route 24 at Moberly to the Boone County line
JNE0121	FAF-24-2 (50)	Coldmill and Resurface	24	RANDOLPH	from the Chariton County line to 1.5 miles west of Route C near Huntsville
Totals by Job Numbers					
J2P3351			This Estimate	Previous	To Date
	Posted Item Pay		\$32,960.00	\$1,315,579.58	\$1,348,539.58
	Gross Item Adjustments		(\$6,493.75)	(\$7,219.41)	(\$13,713.16)
	Gross Item Pay		\$26,466.25	\$1,308,360.17	\$1,334,826.42
	Incentive		\$0.00	\$17,010.00	\$17,010.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JNE0121			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$2,049,867.65	\$2,049,867.65
	Gross Item Adjustments		\$0.00	(\$30,994.30)	(\$30,994.30)
	Gross Item Pay		\$0.00	\$2,018,873.35	\$2,018,873.35
	Incentive		\$0.00	\$132,225.25	\$132,225.25
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 6, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2P3351, Item 4030103, Project Item Line Number 0050, Material Set 403010396, Material 0403SP125CLG - Superpave 12.5 mm, Des C Low Gyros, Acceptance Action Generic AspHigh is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0121, Item 4030103, Project Item Line Number 0390, Material Set 403010396, Material 0403SP125CLG - Superpave 12.5 mm, Des C Low Gyros, Acceptance Action Generic AspHigh is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0121, Item 6200009, Project Item Line Number 0510, Material Set 620000996, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0121, Item 6200015, Project Item Line Number 0520, Material Set 620001596, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3351, Item 9039902, Project Item Line Number 0340, Material Set 9039902, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240621-B03	J2P3351	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	22.00	7.00	29.00	100F	29.00	\$1,400.00	\$40,600.00
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	18.00	0.00	18.00	TONS	0.00	\$220.61	\$0.00
		0001	0040	4011232	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-2)	5,901.70	0.00	5,901.70	TONS	0.00	\$70.00	\$0.00
		0001	0050	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	31,129.20	0.00	31,129.20	TONS	6,483.05	\$94.50	\$612,648.22
		0001	0060	4071005	TACK COAT	33,655.00	0.00	33,655.00	GAL	5,601.00	\$2.00	\$11,202.00
		0001	0070	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	488.00	60.80	548.80	TONS	548.80	\$66.61	\$36,555.57
		0001	0080	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	2,280.30	29.20	2,309.50	SQYD	2,309.50	\$97.43	\$225,014.58
		0001	0090	6161005	CONSTRUCTION SIGNS	2,082.00	0.00	2,082.00	SQFT	1,877.00	\$8.00	\$15,016.00
		0001	0100	6161025	CHANNELIZER (TRIM LINE)	400.00	0.00	400.00	EA	400.00	\$20.00	\$8,000.00
		0001	0110	6161033	DIRECTIONAL INDICATOR BARRICADE	54.00	0.00	54.00	EA	54.00	\$125.00	\$6,750.00
		0001	0120	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	3.00	\$1,000.00	\$3,000.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,200.00	\$6,400.00
		0001	0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$60,000.00	\$30,000.00
		0001	0150	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	172.00	0.00	172.00	LF	0.00	\$6.00	\$0.00
		0001	0160	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	33.00	0.00	33.00	LF	0.00	\$20.00	\$0.00
		0001	0170	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	16.00	0.00	16.00	EA	0.00	\$280.00	\$0.00
		0001	0180	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	12.00	0.00	12.00	EA	0.00	\$75.00	\$0.00
		0001	0190	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,000.00	0.00	2,000.00	LF	0.00	\$0.20	\$0.00
		0001	0200	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	107,498.00	0.00	107,498.00	LF	0.00	\$0.27	\$0.00
		0001	0210	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	80,987.00	0.00	80,987.00	LF	0.00	\$0.27	\$0.00
		0001	0220	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,727.00	0.00	2,727.00	LF	0.00	\$1.00	\$0.00
		0001	0230	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	1.00	\$41,000.00	\$41,000.00
		0001	0240	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	271,336.00	0.00	271,336.00	SQYD	65,045.00	\$1.25	\$81,306.25
		0001	0250	6223010	DIAMOND GRINDING (CONCRETE PAVEMENT)	13,532.00	-529.00	13,003.00	SQYD	13,003.00	\$4.15	\$53,962.45
		0001	0260	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	14,466.00	0.00	14,466.00	SQYD	0.00	\$3.97	\$0.00
		0001	0270	6229905	MISC.Pavement Grooving	5,336.00	0.00	5,336.00	SQYD	0.00	\$5.05	\$0.00
		0001	0280	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,359.00	0.00	1,359.00	STA	304.40	\$11.25	\$3,424.50
		0010	0290	6061060	MGS GUARDRAIL	3,200.00	0.00	3,200.00	LF	3,200.00	\$28.00	\$89,600.00
		0010	0300	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$3,900.00	\$7,800.00
		0010	0310	6061080	MGS END ANCHOR	8.00	4.00	12.00	EA	12.00	\$1,400.00	\$16,800.00
		0010	0320	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	14.00	0.00	14.00	EA	14.00	\$3,200.00	\$44,800.00
		0040	0330	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	21.00	0.00	21.00	EA	0.00	\$80.00	\$0.00
		0040	0340	9039902	MISC.REINSTALL EXISTING SIGNS	5.00	0.00	5.00	EA	5.00	\$900.00	\$4,500.00
		0001	5001	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	28.00	28.00	EA	28.00	\$95.00	\$2,660.00
		0001	5002	4134000	BITUMINOUS FOG SEAL	0.00	680.00	680.00	GAL	0.00	\$12.12	\$0.00
Project J2P3351 - Total Value Posted to Date as of Report Generated Date												\$1,348,539.58
JNE0121		0001	0350	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$500.00	\$500.00
		0001	0360	3105002	GRAVEL (A) OR CRUSHED STONE (B)	194.00	0.00	194.00	TONS	194.00	\$118.84	\$23,054.96
		0001	0370	3109910	MISC.TYPE 1 AGGR. FOR SHOULDERS	5,245.00	-1,693.40	3,551.60	TONS	3,551.60	\$28.00	\$99,444.80
		0001	0380	4011231	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-1)	987.10	35.60	1,022.70	TONS	1,022.65	\$74.76	\$76,453.31
		0001	0390	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	15,578.30	-173.20	15,405.10	TONS	15,405.10	\$94.50	\$1,455,781.95
		0001	0400	4071007	TACK COAT - NON-TRACKING	15,640.00	-972.00	14,668.00	GAL	14,668.00	\$2.00	\$29,336.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240621-B03	JNE0121	0001	0410	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	160.00	0.00	160.00	SQYD	160.00	\$295.00	\$47,200.00
		0001	0420	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	16.00	-16.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0430	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	16.00	-16.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0440	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	660.00	-112.00	548.00	LF	548.00	\$13.25	\$7,261.00
		0001	0450	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	400.00	-160.00	240.00	EA	240.00	\$8.00	\$1,920.00
		0001	0460	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	27.40	5.30	32.70	TONS	32.70	\$1,269.53	\$41,513.63
		0001	0470	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	128.00	43.20	171.20	SQYD	171.20	\$190.59	\$32,629.01
		0001	0480	6161005	CONSTRUCTION SIGNS	1,770.00	-528.00	1,242.00	SQFT	1,242.00	\$8.00	\$9,936.00
		0001	0490	6161025	CHANNELIZER (TRIM LINE)	150.00	-125.00	25.00	EA	25.00	\$20.00	\$500.00
		0001	0500	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0001	0510	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	215.00	0.00	215.00	LF	215.00	\$6.00	\$1,290.00
		0001	0520	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	34.00	0.00	34.00	LF	34.00	\$25.00	\$850.00
		0001	0530	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	44,973.00	0.00	44,973.00	LF	35,978.00	\$0.20	\$7,195.60
		0001	0540	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	80,452.00	0.00	80,452.00	LF	64,362.00	\$0.27	\$17,377.74
		0001	0550	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0001	0560	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	129,389.00	0.00	129,389.00	SQYD	129,389.00	\$1.00	\$129,389.00
		0001	0570	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,930.00	0.00	5,930.00	SQYD	5,930.00	\$2.75	\$16,307.50
		0001	0580	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	664.30	0.00	664.30	STA	664.30	\$11.25	\$7,473.38
		0001	0590	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	395.80	0.00	395.80	STA	395.80	\$11.25	\$4,452.75
		0040	0600	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	3.00	0.00	3.00	EA	0.00	\$100.00	\$0.00
		0040	0610	9039902	MISC.REINSTALLING EXISTING SIGNS	1.00	0.00	1.00	EA	0.00	\$900.00	\$0.00
Project JNE0121 - Total Value Posted to Date as of Report Generated Date												\$2,049,867.63
240621-B03 Overall - Total Value Posted to Date as of Report Generated Date												\$3,398,407.21



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 6, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2P3351

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2153000	SHAPING SLOPES, CLASS III	4/16/25	4/17/25	1.00	100F	Median - Rte. M	87.520		87.521		
			4/17/25	4/17/25	0.90	100F	Rounding	84.169		99.302		
				4/17/25	1.00	100F	Median - Sinnock	84.900				
0290	6061060	MGS GUARDRAIL	4/16/25	4/17/25	200.00	LF	Median - Rte. M	87.520				
			4/17/25	4/17/25	175.00	LF	Median - Sinnock	84.900				
0310	6061080	MGS END ANCHOR	4/16/25	4/17/25	2.00	EA	Median - Rte. M	87.520				
			4/17/25	4/17/25	2.00	EA	Median - Sinnock	84.900				
0320	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4/16/25	4/17/25	2.00	EA	Median - Rte. M	87.520				
			4/17/25	4/17/25	2.00	EA	Median - Sinnock	84.900				

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 240621-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2P3351	0020	SHAPING SLOPES, CLASS III	Material		9	Apr 2, 2025	SYSTEM	\$14,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user liebhd overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					9	Apr 2, 2025	SYSTEM	(\$14,840.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
			Overrun	Overrun	10	Apr 16, 2025	SYSTEM	(\$5,740.00)			
					11	May 1, 2025	SYSTEM	\$5,740.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1400.00000 - 1400.00000, 'is applied (if non-zero).		
				Overrun - Total					\$0.00		
				Overrun - Total					\$0.00		
				0020 - Total					\$0.00		
			0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		4	Nov 1, 2024	SYSTEM	\$612,648.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overriding Payment Estimate Exception 1 on the current Payment Estimate.
							4	Nov 1, 2024	SYSTEM	(\$612,648.22)	
							5	Nov 18, 2024	SYSTEM	\$612,648.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burtoc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							5	Nov 18, 2024	SYSTEM	(\$612,648.22)	
	6	Nov 21, 2024				SYSTEM	\$612,648.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burtoc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	6	Nov 21, 2024				SYSTEM	(\$612,648.22)				
	7	Dec 16, 2024				SYSTEM	\$612,648.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vierss overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	7	Dec 16, 2024				SYSTEM	(\$612,648.22)				
	8	Feb 3, 2025				SYSTEM	\$612,648.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user liebhd overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	8	Feb 3, 2025				SYSTEM	(\$612,648.22)				
	9	Apr 2, 2025				SYSTEM	\$612,648.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	9	Apr 2, 2025				SYSTEM	(\$612,648.22)				
	10	Apr 16, 2025				SYSTEM	\$612,648.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	10	Apr 16, 2025				SYSTEM	(\$612,648.22)				
	11	May 1, 2025				SYSTEM	\$612,648.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	11	May 1, 2025				SYSTEM	(\$612,648.22)				
	- Total					\$0.00					
	Material - Total					\$0.00					
Other Item Adjustment	ACAD	3			Oct 16, 2024	burtoc4	(\$12,544.70)	AC Adjustment for SP125 on mainline of 63			
		ACAD - Total					(\$12,544.70)				
	Other Item Adjustment - Total					(\$12,544.70)					
Price FUEL		3			Oct 16, 2024	SYSTEM	(\$107.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
	- Total					(\$107.62)					
	Price FUEL - Total					(\$107.62)					



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 240621-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2P3351	0050 - Total								(\$12,652.32)			
	0060	TACK COAT	Material		3	Oct 16, 2024	SYSTEM	\$11,202.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burtoc4 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					3	Oct 16, 2024	SYSTEM	(\$11,202.00)				
					4	Nov 1, 2024	SYSTEM	\$11,202.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user liebhd overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					4	Nov 1, 2024	SYSTEM	(\$11,202.00)				
					5	Nov 18, 2024	SYSTEM	\$11,202.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burtoc4 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					5	Nov 18, 2024	SYSTEM	(\$11,202.00)				
	- Total								\$0.00			
	Material - Total								\$0.00			
	0060 - Total								\$0.00			
	0070	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	3	Oct 16, 2024	burtoc4	(\$1,060.84)	AC Adjustment for partial depth pavement repair material on 63.			
										ACAD - Total		
			Other Item Adjustment - Total								(\$1,060.84)	
			Overrun	Overrun	3	Oct 16, 2024	SYSTEM	(\$4,012.59)				
										8	Feb 3, 2025	SYSTEM
			Overrun - Total								\$0.00	
	Overrun - Total								\$0.00			
	0070 - Total								(\$1,060.84)			
	0080	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun	3	Oct 16, 2024	SYSTEM	(\$2,840.08)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',97.43000 - 97.43000, 'is applied (if non-zero).			
					8	Feb 3, 2025	SYSTEM	\$2,840.08				
			Overrun - Total								\$0.00	
			Overrun - Total								\$0.00	
	0080 - Total								\$0.00			
	0130	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Sep 16, 2024	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burtoc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					1	Sep 16, 2024	SYSTEM	(\$6,400.00)				
			- Total								\$0.00	
			Material - Total								\$0.00	
	0130 - Total								\$0.00			
	0290	MGS GUARDRAIL	Construction Stockpile		9	Apr 2, 2025	SYSTEM	(\$4,350.38)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					10	Apr 16, 2025	SYSTEM	(\$32,063.87)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					11	May 1, 2025	SYSTEM	(\$4,833.75)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total								(\$41,248.00)	
			Construction Stockpile - Total								(\$41,248.00)	
			Construction Stockpile No Transaction Type		4	Nov 1, 2024	SYSTEM	\$24,491.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
										- Total		
			Construction Stockpile No Transaction Type - Total								\$24,491.00	
					Construction Stockpile STMI		5	Nov 18, 2024	SYSTEM	\$16,757.00	Payment Estimate Item Adjustment generated Stockpile Transaction	



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 240621-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2P3351	0290	MGS GUARDRAIL	Construction Stockpile STMI	- Total				\$16,757.00	
				Construction Stockpile STMI - Total				\$16,757.00	
			0290 - Total				\$0.00		
	0300	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		10	Apr 16, 2025	SYSTEM	(\$3,590.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$3,590.00)	
			Construction Stockpile - Total				(\$3,590.00)		
			Construction Stockpile No Transaction Type		4	Nov 1, 2024	SYSTEM	\$3,590.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$3,590.00	
			Construction Stockpile No Transaction Type - Total				\$3,590.00		
			0300 - Total				\$0.00		
	0310	MGS END ANCHOR	Construction Stockpile		9	Apr 2, 2025	SYSTEM	(\$661.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					10	Apr 16, 2025	SYSTEM	(\$4,627.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$5,288.00)	
			Construction Stockpile - Total				(\$5,288.00)		
			Construction Stockpile No Transaction Type		4	Nov 1, 2024	SYSTEM	\$5,288.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$5,288.00	
			Construction Stockpile No Transaction Type - Total				\$5,288.00		
			0310 - Total				\$0.00		
	0320	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		9	Apr 2, 2025	SYSTEM	(\$1,850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					10	Apr 16, 2025	SYSTEM	(\$16,650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					11	May 1, 2025	SYSTEM	(\$7,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$25,900.00)		
			Construction Stockpile - Total				(\$25,900.00)		
			Construction Stockpile STMI		5	Nov 18, 2024	SYSTEM	\$25,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$25,900.00	
			Construction Stockpile STMI - Total				\$25,900.00		
			0320 - Total				\$0.00		
	0340	MISC.	Material		10	Apr 16, 2025	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user liebhd overriding Payment Estimate Exception 9 on the current Payment Estimate.
					10	Apr 16, 2025	SYSTEM	(\$4,500.00)	
					11	May 1, 2025	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user liebhd overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	May 1, 2025	SYSTEM	(\$4,500.00)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			0340 - Total				\$0.00		
			5001	SEQUENTIAL FLASHING WARNING LIGHT	Material		8	Feb 3, 2025	SYSTEM
		8				Feb 3, 2025	SYSTEM	(\$2,660.00)	
	- Total				\$0.00				
	Material - Total				\$0.00				
	5001 - Total				\$0.00				
	J2P3351 - Total								(\$13,713.16)



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 240621-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNE0121	0360	GRAVEL (A) OR CRUSHED STONE (B)	Material		3	Oct 16, 2024	SYSTEM	\$23,054.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user burtoc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	Oct 16, 2024	SYSTEM	(\$23,054.96)			
				- Total			\$0.00				
			Material - Total			\$0.00					
			0360 - Total			\$0.00					
	0380	BIT. PAVEMENT MIXTURE PG58-28H (BP-1)	Other Item Adjustment	ACAD	2	Oct 1, 2024	burtoc4	(\$449.52)	AC Adjustment for Line 0380		
					3	Oct 16, 2024	burtoc4	(\$1,209.22)	AC Adjustment for BP1 used on shoulders of 24.		
				ACAD - Total			(\$1,658.74)				
			Other Item Adjustment - Total			(\$1,658.74)					
			Overrun	Overrun	3	Oct 16, 2024	SYSTEM	(\$2,657.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					6	Nov 21, 2024	SYSTEM	\$2,657.13	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',74.74346 - 74.76000, 'is applied (if non-zero).		
				Overrun - Total			\$0.00				
			Overrun - Total			\$0.00					
			Price FUEL		2	Oct 1, 2024	SYSTEM	\$16.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					3	Oct 16, 2024	SYSTEM	(\$13.12)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total			\$3.08				
			Price FUEL - Total			\$3.08					
			0380 - Total			(\$1,655.66)					
			0390	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		2	Oct 1, 2024	SYSTEM	\$864,016.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burtoc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							2	Oct 1, 2024	SYSTEM	(\$864,016.34)	
							8	Feb 3, 2025	SYSTEM	\$1,455,781.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user liebhd overriding Payment Estimate Exception 2 on the current Payment Estimate.
							8	Feb 3, 2025	SYSTEM	(\$1,455,781.95)	
	9	Apr 2, 2025					SYSTEM	\$1,455,781.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user liebhd overriding Payment Estimate Exception 3 on the current Payment Estimate.		
	9	Apr 2, 2025					SYSTEM	(\$1,455,781.95)			
	10	Apr 16, 2025					SYSTEM	\$1,455,781.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user liebhd overriding Payment Estimate Exception 2 on the current Payment Estimate.		
	10	Apr 16, 2025					SYSTEM	(\$1,455,781.95)			
	11	May 1, 2025					SYSTEM	\$1,455,781.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user liebhd overriding Payment Estimate Exception 2 on the current Payment Estimate.		
	11	May 1, 2025					SYSTEM	(\$1,455,781.95)			
	- Total						\$0.00				
	Material - Total						\$0.00				
	Other Item Adjustment	ACAD			2	Oct 1, 2024	burtoc4	(\$17,691.76)	AC Adjustment for Line 0390		
					3	Oct 16, 2024	burtoc4	(\$12,117.11)	AC Adjustment on SP125 used on mainline, entrances and approaches on 24.		
		ACAD - Total			(\$29,808.87)						
	Other Item Adjustment - Total				(\$29,808.87)						
	Price FUEL				2	Oct 1, 2024	SYSTEM	\$637.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 240621-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0121	0390	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price FUEL		3	Oct 16, 2024	SYSTEM	(\$103.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			\$533.50		
				Price FUEL - Total			\$533.50		
				0390 - Total			(\$29,275.37)		
	0400	TACK COAT - NON-TRACKING	Material		2	Oct 1, 2024	SYSTEM	\$16,646.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burtoc4 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					2	Oct 1, 2024	SYSTEM	(\$16,646.00)	
					3	Oct 16, 2024	SYSTEM	\$24,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user burtoc4 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					3	Oct 16, 2024	SYSTEM	(\$24,046.00)	
					4	Nov 1, 2024	SYSTEM	\$24,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user liebhd overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Nov 1, 2024	SYSTEM	(\$24,046.00)	
					5	Nov 18, 2024	SYSTEM	\$24,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burtoc4 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Nov 18, 2024	SYSTEM	(\$24,046.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0400 - Total			\$0.00					
	0410	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		2	Oct 1, 2024	SYSTEM	\$47,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burtoc4 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					2	Oct 1, 2024	SYSTEM	(\$47,200.00)	
					3	Oct 16, 2024	SYSTEM	\$47,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user burtoc4 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					3	Oct 16, 2024	SYSTEM	(\$47,200.00)	
					4	Nov 1, 2024	SYSTEM	\$47,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user liebhd overriding Payment Estimate Exception 4 on the current Payment Estimate.
					4	Nov 1, 2024	SYSTEM	(\$47,200.00)	
					5	Nov 18, 2024	SYSTEM	\$47,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burtoc4 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	Nov 18, 2024	SYSTEM	(\$47,200.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
0410 - Total			\$0.00						
0450	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		2	Oct 1, 2024	SYSTEM	\$1,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user burtoc4 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				2	Oct 1, 2024	SYSTEM	(\$1,920.00)		
				3	Oct 16, 2024	SYSTEM	\$1,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user burtoc4 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				3	Oct 16, 2024	SYSTEM	(\$1,920.00)		
				4	Nov 1, 2024	SYSTEM	\$1,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user liebhd overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				4	Nov 1, 2024	SYSTEM	(\$1,920.00)		



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 240621-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0121	0450	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		5	Nov 18, 2024	SYSTEM	\$1,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burtoc4 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	Nov 18, 2024	SYSTEM	(\$1,920.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0450 - Total			\$0.00	
	0460	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	3	Oct 16, 2024	burtoc4	(\$63.27)	AC Adjustment for partial depth pavement repair material on 24. Material installed on 9-24 and not assessed on Estimate 0002.
					ACAD - Total			(\$63.27)	
					Other Item Adjustment - Total			(\$63.27)	
			Overrun	Overrun	2	Oct 1, 2024	SYSTEM	(\$6,728.51)	
					6	Nov 21, 2024	SYSTEM	\$6,728.51	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1269.53000 - 1269.53000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	0460 - Total			(\$63.27)					
	0470	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun	2	Oct 1, 2024	SYSTEM	(\$8,233.49)	
					6	Nov 21, 2024	SYSTEM	\$8,233.49	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',190.59000 - 190.59000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0470 - Total			\$0.00	
	0510	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		10	Apr 16, 2025	SYSTEM	\$1,290.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user liebhd overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Apr 16, 2025	SYSTEM	(\$1,290.00)	
					11	May 1, 2025	SYSTEM	\$1,290.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user liebhd overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	May 1, 2025	SYSTEM	(\$1,290.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0510 - Total			\$0.00					
	0520	PREF THERMO PVMT MARK, 24 IN WHIT	Material		10	Apr 16, 2025	SYSTEM	\$850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user liebhd overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Apr 16, 2025	SYSTEM	(\$850.00)	
					11	May 1, 2025	SYSTEM	\$850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user liebhd overriding Payment Estimate Exception 4 on the current Payment Estimate.
					11	May 1, 2025	SYSTEM	(\$850.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0520 - Total			\$0.00					
	0530	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		10	Apr 16, 2025	SYSTEM	\$7,195.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user liebhd overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Apr 16, 2025	SYSTEM	(\$7,195.60)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0530 - Total			\$0.00					



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 240621-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNE0121	0540	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		10	Apr 16, 2025	SYSTEM	\$17,377.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user liebhd overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					10	Apr 16, 2025	SYSTEM	(\$17,377.74)			
				- Total						\$0.00	
				Material - Total						\$0.00	
				0540 - Total						\$0.00	
			JNE0121 - Total						(\$30,994.30)		
			Overall - Total						(\$44,707.46)		



Contract Adjustments for Contract - 240621-B03

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
6	J2P3351	Incentive	ABIR	\$32,046.98	69.00117866	Nov 21, 2024	burtoc4	Smoothness Adjustment for Highway 24. See Doc Record.
		Incentive	SPAD	\$11,737.10	69.00117866	Nov 26, 2024	vierss	RTE 63 Superpave Adjustment. See Doc Record.
		Incentive	SPAD	\$29,399.38	69.00117866	Nov 26, 2024	vierss	Superpave Adjustment RTE 24. See Doc Record.
	JNE0121	Incentive	ABIR	\$14,397.13	30.99882134	Nov 21, 2024	burtoc4	Smoothness Adjustment for Highway 24. See Doc Record.
		Incentive	SPAD	\$5,272.90	30.99882134	Nov 26, 2024	vierss	RTE 63 Superpave Adjustment. See Doc Record.
		Incentive	SPAD	\$13,207.69	30.99882134	Nov 26, 2024	vierss	Superpave Adjustment RTE 24. See Doc Record.
6 - Total					\$106,061.18			
7	J2P3351	Incentive	ABIR	(\$32,046.98)	100	Dec 16, 2024	vierss	correcting adjustment to estimate 06. It was incorrectly applied to both jobs.
		Incentive	SPAD	(\$29,399.38)	100	Dec 16, 2024	vierss	correcting adjustment to estimate 06. It was incorrectly applied to both jobs.
		Incentive	SPAD	\$5,272.90	100	Dec 16, 2024	vierss	correcting adjustment to estimate 06. It was incorrectly applied to both jobs.
	JNE0121	Incentive	APTA	\$43,174.07	100	Dec 16, 2024	vierss	BMD incentive for RTE 24. See Doc Record.
		Incentive	ABIR	\$32,046.98	100	Dec 16, 2024	vierss	correcting adjustment to estimate 06. It was incorrectly applied to both jobs.
		Incentive	SPAD	\$29,399.38	100	Dec 16, 2024	vierss	correcting adjustment to estimate 06. It was incorrectly applied to both jobs.
		Incentive	SPAD	(\$5,272.90)	100	Dec 16, 2024	vierss	correcting adjustment to estimate 06. It was incorrectly applied to both jobs.
7 - Total					\$43,174.07			
Overall - Total					\$149,235.25			