



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 5, 2025

Pay Estimate Created Date: December 1, 2025

Progress Estimate Number 30	Contract ID 240621-F01	Pay Period Start November 16, 2025	Original Contract Amount \$7,117,108.64
	Prime Contractor N.B. West Contracting Company	Pay Period End December 1, 2025	Net Change Order Amount (\$73,941.29)

Approval Date	Comments	Approved By
December 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	abelj1
December 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	redhac
December 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025	September 8, 2025	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 10, 2024	July 10, 2024	
Letting Date	June 21, 2024	June 21, 2024	
Notice to Proceed Date	August 12, 2024	August 12, 2024	
Work Began Date	September 16, 2024	September 16, 2024	

Contract Total Pay For Estimate No. 30

	This Estimate	Previous	To Date
240621-F01			
Total Posted Items Pay	\$1,465.60	\$7,041,701.76	\$7,043,167.36
Gross Item Adjustments	\$0.00	(\$101,017.05)	(\$101,017.05)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$31,844.39	\$162,118.28	\$193,962.67
		\$7,102,802.99	\$7,136,112.98

Contract Total Payable This Est

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0047	0280	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	LS	\$29,312.000	0.050	\$1,465.60
Project JSL0047 - Total							\$1,465.60

Overall - Total

Contract Adjustments This Estimate					
Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
JSL0047	Other Contract Adjustment	abelj1	<p>Total adjustment = \$63,688.78</p> <p>First partial payment made on Pay Estimate # 25.</p> <p>Final adjustment (equal to 1/2 Total Adjustment) is hereby released as directed by MoDOT.</p> <p>Second Partial Payment made due to ALR corrections which have been approved by MoDOT.</p>	100	\$31,844.39

Project JSL0047 - Total

\$31,844.39



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 5, 2025

Pay Estimate Created Date: December 1, 2025

Progress Estimate Number 30	Contract ID Prime Contractor N.B. West Contracting Company	240621-F01	Pay Period Start Pay Period End	November 16, 2025 December 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$7,117,108.64 (\$73,941.29) \$7,043,167.35
-----------------------------------	--	------------	------------------------------------	---------------------------------------	--	---

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on December 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSL0047	FAF-50-4 (47)	Coldmill, resurface and pavement repair	50	FRANKLIN	from Gasconade County line to Route C and from Route BB to Independence Drive in Union



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions

Report Generated on December 5, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240621-F01	JSL0047	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$88,000.00	\$0.00
		0001	0020	2152000A	SHAPING SLOPES, CLASS II	716.00	0.00	716.00	100F	716.00	\$181.50	\$129,954.00
		0001	0040	2159910	MISC SHAPING SLOPES, CLASS III, MODIFIED MATERIAL REQUIREMENTS	23.00	-23.00	0.00	100F	0.00	\$600.00	\$0.00
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	307.00	0.00	307.00	SQYD	307.00	\$16.00	\$4,912.00
		0001	0060	3101003	GRAVEL (A)	1,131.00	0.00	1,131.00	SQYD	1,131.00	\$27.00	\$30,537.00
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	8,064.40	2,641.71	10,706.11	TONS	10,706.11	\$88.50	\$947,490.74
		0001	0080	4030011	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095CLP MIX)	17,042.20	-635.42	16,406.78	TONS	16,406.78	\$96.00	\$1,575,050.88
		0001	0090	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	17,325.00	-1,255.89	16,069.11	TONS	16,069.11	\$88.50	\$1,422,116.24
		0001	0100	4071005	TACK COAT	24,748.00	-2,175.00	22,573.00	GAL	22,573.00	\$2.60	\$58,689.80
		0001	0105	4079912	MISC.MISC MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	18,979.00	-1,965.00	17,014.00	GAL	17,014.00	\$2.80	\$47,639.20
		0001	0110	4089912	MISC.POLYMER MODIFIED ASPAHLT EMULSION (CRS-2P) SEAL COAT	310.00	-20.00	290.00	GAL	290.00	\$2.75	\$797.50
		0001	0120	4094002	SEAL COAT AGGREGATE, GRADE A2	1,107.00	0.00	1,107.00	SQYD	1,107.00	\$12.00	\$13,284.00
		0001	0130	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	306.90	0.00	306.90	SQYD	306.90	\$133.00	\$40,817.70
		0001	0140	6083003	3 IN. CONCRETE MEDIAN STRIP	68.00	0.00	68.00	SQYD	68.00	\$129.50	\$8,806.00
		0001	0150	6083006	6 IN. CONCRETE MEDIAN STRIP	42.30	-42.30	0.00	SQYD	0.00	\$132.50	\$0.00
		0001	0160	6099903	MISC.CONCRETE CURB	174.00	0.00	174.00	LF	174.00	\$52.00	\$9,048.00
		0001	0170	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0001	0180	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	6,337.30	450.30	6,787.60	SQYD	6,787.60	\$234.50	\$1,591,692.20
		0001	0190	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	634.00	-634.00	0.00	SQYD	0.00	\$8.00	\$0.00
		0001	0200	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	634.00	-634.00	0.00	SQYD	0.00	\$8.00	\$0.00
		0001	0210	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	26,609.00	1,537.00	28,146.00	LF	28,146.00	\$9.00	\$253,314.00
		0001	0220	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	13,798.00	1,292.00	15,090.00	EA	15,090.00	\$14.00	\$211,260.00
		0001	0230	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	132.00	-48.00	84.00	EA	84.00	\$12.25	\$1,029.00
		0001	0240	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	98.80	7.09	105.89	TONS	105.89	\$260.00	\$27,531.40
		0001	0250	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	605.00	215.60	820.60	SQYD	820.60	\$44.00	\$36,106.40
		0001	0260	6161040	FLASHING ARROW PANEL	4.00	-4.00	0.00	EA	0.00	\$10.00	\$0.00
		0001	0270	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$3,800.00	\$15,200.00
		0001	0280	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$29,312.00	\$29,312.00
		0001	0290	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$225,000.00	\$0.00
		0001	0291	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$203,862.00	\$203,862.00
		0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	48.00	8.00	56.00	LF	56.00	\$25.00	\$1,400.00
		0001	0310	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	94.00	81.00	175.00	LF	175.00	\$25.00	\$4,375.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	4.00	\$300.00	\$1,200.00
		0001	0330	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN. WHITE, YIELD LINE TRIANGLES	12.00	-1.00	11.00	EA	11.00	\$75.00	\$825.00
		0001	0340	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	69,508.00	0.00	69,508.00	LF	69,508.00	\$0.20	\$13,901.60
		0001	0350	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	97,543.00	0.00	97,543.00	LF	97,543.00	\$0.28	\$27,312.04
		0001	0360	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	39,679.00	-4,339.00	35,340.00	SQYD	35,340.00	\$1.60	\$56,544.00
		0001	0370	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	31,605.00	4,339.00	35,944.00	SQYD	35,944.00	\$1.30	\$46,727.20
		0001	0380	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	16,347.00	0.00	16,347.00	SQYD	16,347.00	\$3.00	\$49,041.00
		0001	0390	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	756.00	0.00	756.00	STA	756.00	\$22.50	\$17,010.00
		0001	0400	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	438.20	0.00	438.20	STA	438.20	\$36.00	\$15,775.20
		0001	0410	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0010	0420	6061060	MGS GUARDRAIL	7,054.00	-7,054.00	0.00	LF	0.00	\$25.00	\$0.00
		0010	0430	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	-4.00	0.00	EA	0.00	\$3,900.00	\$0.00
		0010	0440	6061074	MGS HEIGHT AND BLOCK TRANSITION	1.00	-1.00	0.00	EA	0.00	\$750.00	\$0.00
		0010	0450	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	23.00	-23.00	0.00	EA	0.00	\$3,100.00	\$0.00
		0040	0460	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	13.00	14.00	27.00	EA	27.00	\$80.00	\$2,160.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
240621-F01	JSL0047	0040	0470	9035004A	SH-FLAT SHEET	8.00	0.00	8.00	SQFT	8.00	\$40.00	\$320.00	
		0001	5001	6189901	MISC.CONTRACT BOND PAYMENT	0.00	1.00	1.00	LS	1.00	\$21,138.00	\$21,138.00	
		0001	5002	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$58,900.00	\$58,900.00	
		0001	5003	2159910	MISC.SHAPING SLOPES, CLASS III, MODIFIED MATERIAL REQUIREMENTS REVISED	0.00	4.00	4.00	100F	4.00	\$1,312.50	\$5,250.00	
		0010	5004	6061060	MGS GUARDRAIL	0.00	75.00	75.00	LF	75.00	\$29.40	\$2,205.00	
		0010	5005	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	0.00	4.00	4.00	EA	4.00	\$4,410.00	\$17,640.00	
		0010	5006	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	0.00	4.00	4.00	EA	4.00	\$3,990.00	\$15,960.00	
		0010	5007	6189901	MISC.TRANSPORTATION OF EXCESS GUARDRAIL MATERIAL	0.00	1.00	1.00	LS	1.00	\$7,033.25	\$7,033.25	
Project JSL0047 - Total Value Posted to Date as of Report Generated Date												\$7,043,167.34	
240621-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$7,043,167.34	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSL0047

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/Log Mile	Offset/ Distance	Comments
0280	6169901	MISC.	12/1/25	12/1/25	1	0.05	LS		0+05		1162+68.39		Pay remaining 5% per direction from Eric with MoDOT.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSL0047	0020	SHAPING SLOPES, CLASS II	Material		21	Jul 15, 2025	SYSTEM	(\$97,683.30)			
					21	Jul 15, 2025	SYSTEM	\$97,683.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					22	Aug 4, 2025	SYSTEM	(\$97,683.30)			
					22	Aug 4, 2025	SYSTEM	\$97,683.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					23	Aug 18, 2025	SYSTEM	(\$97,683.30)			
					23	Aug 18, 2025	SYSTEM	\$97,683.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
		0020 - Total						\$0.00			
		10			Feb 2, 2025	SYSTEM	(\$2,577.60)				
0050	TYPE 5 AGGREGATE FOR BASE		Material		10	Feb 2, 2025	SYSTEM	\$2,577.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					11	Feb 18, 2025	SYSTEM	(\$2,577.60)			
					11	Feb 18, 2025	SYSTEM	\$2,577.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					12	Mar 2, 2025	SYSTEM	(\$2,577.60)			
					12	Mar 2, 2025	SYSTEM	\$2,577.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					13	Mar 17, 2025	SYSTEM	(\$3,822.40)			
					13	Mar 17, 2025	SYSTEM	\$3,822.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					14	Apr 2, 2025	SYSTEM	(\$3,822.40)			
					14	Apr 2, 2025	SYSTEM	\$3,822.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					15	Apr 15, 2025	SYSTEM	(\$3,822.40)			
					15	Apr 15, 2025	SYSTEM	\$3,822.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					16	May 2, 2025	SYSTEM	(\$4,912.00)			
					16	May 2, 2025	SYSTEM	\$4,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					17	May 16, 2025	SYSTEM	(\$4,912.00)			
					17	May 16, 2025	SYSTEM	\$4,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					18	Jun 2, 2025	SYSTEM	(\$4,912.00)			
					18	Jun 2, 2025	SYSTEM	\$4,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					19	Jun 16, 2025	SYSTEM	(\$4,912.00)			
					19	Jun 16,	SYSTEM	\$4,912.00	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSL0047	0050	TYPE 5 AGGREGATE FOR BASE	Material		2025				Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					20	Jul 1, 2025	SYSTEM	(\$4,912.00)					
					20	Jul 1, 2025	SYSTEM	\$4,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					21	Jul 15, 2025	SYSTEM	(\$4,912.00)					
					21	Jul 15, 2025	SYSTEM	\$4,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leftrk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					22	Aug 4, 2025	SYSTEM	(\$4,912.00)					
					22	Aug 4, 2025	SYSTEM	\$4,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leftrk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					23	Aug 18, 2025	SYSTEM	(\$4,912.00)					
					23	Aug 18, 2025	SYSTEM	\$4,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leftrk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					24	Sep 2, 2025	SYSTEM	(\$4,912.00)					
					24	Sep 2, 2025	SYSTEM	\$4,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					25	Sep 16, 2025	SYSTEM	(\$4,912.00)					
					25	Sep 16, 2025	SYSTEM	\$4,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user abelj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					26	Oct 1, 2025	SYSTEM	(\$4,912.00)					
					26	Oct 1, 2025	SYSTEM	\$4,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user rogerj3 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					27	Oct 15, 2025	SYSTEM	(\$4,912.00)					
					27	Oct 16, 2025	SYSTEM	\$4,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user krausm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
- Total								\$0.00					
Material - Total								\$0.00					
0050 - Total								\$0.00					
0060	GRAVEL (A)	Material			21	Jul 15, 2025	SYSTEM	(\$30,537.00)					
					21	Jul 15, 2025	SYSTEM	\$30,537.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leftrk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					22	Aug 4, 2025	SYSTEM	(\$30,537.00)					
					22	Aug 4, 2025	SYSTEM	\$30,537.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leftrk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					23	Aug 18, 2025	SYSTEM	(\$30,537.00)					
					23	Aug 18, 2025	SYSTEM	\$30,537.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leftrk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					- Total			\$0.00					
Material - Total								\$0.00					
0060 - Total								\$0.00					
0070	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	17	May 16, 2025	stgemr1	(\$12,408.30)	Mix laid May 02 thru May 15, 2025. BP1 25-45C Virgin AC = 3.8%					



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0047	0070	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD					Tons = 5558.03 Current Factor = 513.75 Base Factor = 572.5 Difference = -58.75 Adjustment = -(12,408.30)
					19	Jun 16, 2025	leftrk1	(\$876.22)	Mix laid June 02 thru June 15,2025 Line No. 0070 Adjustment = (-\$876.22) Mix ID: BP1 25-54 VAC = 3.6% Tons 414.29 Original Factor = 572.5 Current Factor = 513.75 Difference -58.75
					20	Jul 1, 2025	leftrk1	(\$10,551.10)	Mix laid June 16 thru June 30, 2025 Mix ID: BP1 24-49C VAC = 3.8% Tons 4588.39 Adjustment (-10,243.58) Mix ID: BP1 25-54 VAC = 3.6% Tons 145.40 Adjustment (-307.52) Original Factor + 572.5 Current Factor = 513.75 Difference = -58.75
					ACAD - Total			(\$23,835.62)	
					Other Item Adjustment - Total			(\$23,835.62)	
					Overrun	Overrun	20	Jul 1, 2025	SYSTEM
							25	Sep 16, 2025	SYSTEM
								\$233,791.34	(\$233,791.34)
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
0070 - Total								(\$23,835.62)	
0080	0080	ASPH. CONC. MIXTURE PG 70-22 (SP095CLP)	Other Item Adjustment	ACAD	18	Jun 2, 2025	leftrk1	(\$12,564.43)	Mix laid May 16 thru June 1, 2025 Mix ID: SP095 25-40 VAC 4.1% Tons 5216.16 Original Factor = 572.5 Current Factor = 513.75 Difference -58.75
					19	Jun 16, 2025	leftrk1	(\$9,839.21)	Mix laid June 02 thru June 15, 2025 Line No. 0080 Adjustment = (-\$9,839.21) Mix ID: SP095 25-40 VAC = 4.1% Tons = 4,084.78 Original Factor = 572.5 Current Factor = 513.75 Difference = -58.75
					20	Jul 1, 2025	leftrk1	(\$17,405.45)	Mix laid June 16 thru June 30, 2025 Mix ID: SP095 25-40 VAC = 4.1% Tons = 2597.76 Adjustment (-6257.35) Mix ID: SP095 25-46 VAC = 4.4% Tons = 4312.61 Adjustment (-11148.10) Original Factor = 572.5 Current Factor = 513.75 Difference = -58.75
					21	Jul 15, 2025	leftrk1	(\$470.84)	Mix laid 7-1 thru 7-15-2025. Mix ID: SP095-25-40 VAC = 4.1% Tons = 195.47 Adjustment (-470.84) Original Factor = 572.5 Current Factor = 513.75 Difference = -58.75
					ACAD - Total			(\$40,279.93)	
					Other Item Adjustment - Total			(\$40,279.93)	
					0080 - Total			(\$40,279.93)	
0090	0090	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		16	May 2, 2025	SYSTEM	(\$798,120.44)	
					16	May 2, 2025	SYSTEM	\$798,120.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leftrk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	May 16, 2025	SYSTEM	(\$1,144,020.92)	
					17	May 16, 2025	SYSTEM	\$1,144,020.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leftrk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					18	Jun 2, 2025	SYSTEM	(\$1,422,116.24)	



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSL0047	0090	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		18	Jun 2, 2025	SYSTEM	\$1,422,116.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leftrk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					19	Jun 16, 2025	SYSTEM	(\$1,422,116.24)			
					19	Jun 16, 2025	SYSTEM	\$1,422,116.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leftrk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					20	Jul 1, 2025	SYSTEM	(\$1,422,116.24)			
					20	Jul 1, 2025	SYSTEM	\$1,422,116.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leftrk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					21	Jul 15, 2025	SYSTEM	(\$1,422,116.24)			
					21	Jul 15, 2025	SYSTEM	\$1,422,116.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leftrk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					22	Aug 4, 2025	SYSTEM	(\$1,422,116.24)			
					22	Aug 4, 2025	SYSTEM	\$1,422,116.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leftrk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
					Other Item Adjustment	ACAD	16	May 2, 2025	stgemr1	(\$20,437.75)	Laid 4-16 thru 5-1-2025 SP123 25-33A VA = 3.7% 9,018.31 Tons Current Index - 511.25 Base Index - 572.50 Difference - - 61.25 Adjustment = (-\$20,437.75)
					17	May 16, 2025	stgemr1	(\$8,496.06)	Mix laid May 02 thru May 15, 2025. SP125 25-33 Virgin AC = 3.7% Tons = 1019.08 Current Factor = 513.75 Base Factor = 572.5 Difference = -58.75 Adjustment = - (2,215.23) SP125 25-39 Virgin AC = 3.7% Tons = 2889.40 Current Factor = 513.75 Base Factor = 572.5 Difference = -58.75 Adjustment = - (6,280.83) Total Adjustment = -(8,496.06)		
					18	Jun 2, 2025	leftrk1	(\$6,830.62)	Mix laid May 16 thru June 1, 2025 Mix ID SP125 25-39A VAC 3.7% Tons 3142.32 Original Factor = 572.5 Current Factor = 513.75 Difference -58.75		
					ACAD - Total			(\$35,764.43)			
					Other Item Adjustment - Total			(\$35,764.43)			
					0090 - Total			(\$35,764.43)			
					17	May 16, 2025	SYSTEM	(\$13,166.40)			
					17	May 16, 2025	SYSTEM	\$13,166.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leftrk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					18	Jun 2, 2025	SYSTEM	(\$27,833.00)			
					18	Jun 2, 2025	SYSTEM	\$27,833.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leftrk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					19	Jun 16, 2025	SYSTEM	(\$36,038.60)			



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0047	0100	TACK COAT	Material		19	Jun 16, 2025	SYSTEM	\$36,038.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leftrk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					20	Jul 1, 2025	SYSTEM	(\$58,375.20)	
					20	Jul 1, 2025	SYSTEM	\$58,375.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leftrk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					21	Jul 15, 2025	SYSTEM	(\$58,689.80)	
					21	Jul 15, 2025	SYSTEM	\$58,689.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user leftrk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					22	Aug 4, 2025	SYSTEM	(\$58,689.80)	
					22	Aug 4, 2025	SYSTEM	\$58,689.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user leftrk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
		0100 - Total						\$0.00	
0105	MISC.	Material			16	May 2, 2025	SYSTEM	(\$42,744.80)	
					16	May 2, 2025	SYSTEM	\$42,744.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leftrk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					17	May 16, 2025	SYSTEM	(\$47,639.20)	
					17	May 16, 2025	SYSTEM	\$47,639.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leftrk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					18	Jun 2, 2025	SYSTEM	(\$47,639.20)	
					18	Jun 2, 2025	SYSTEM	\$47,639.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leftrk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					19	Jun 16, 2025	SYSTEM	(\$47,639.20)	
					19	Jun 16, 2025	SYSTEM	\$47,639.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leftrk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					20	Jul 1, 2025	SYSTEM	(\$47,639.20)	
					20	Jul 1, 2025	SYSTEM	\$47,639.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user leftrk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					21	Jul 15, 2025	SYSTEM	(\$47,639.20)	
					21	Jul 15, 2025	SYSTEM	\$47,639.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user leftrk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					22	Aug 4, 2025	SYSTEM	(\$47,639.20)	
					22	Aug 4, 2025	SYSTEM	\$47,639.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user leftrk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
		0105 - Total						\$0.00	
0110	MISC. NON STANDARD PRIME COAT	Material			21	Jul 15, 2025	SYSTEM	(\$797.50)	
					21	Jul 15, 2025	SYSTEM	\$797.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user leftrk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					22	Aug 4, 2025	SYSTEM	(\$797.50)	



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0047	0110	MISC. NON STANDARD PRIME COAT	Material		22	Aug 4, 2025	SYSTEM	\$797.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user leftrk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
								\$0.00	
								\$0.00	
				Other Item Adjustment	ACAD	21	Jul 15, 2025	leftrk1	(\$49.70) Mix laid 7-1 thru 7-15-2025 Gallons at 60 Degrees F 290.0 Adjustment (-49.70) Original Factor = 572.5 Current Factor = 513.75 Difference = -58.75
			Other Item Adjustment					(\$49.70)	
								(\$49.70)	
								(\$49.70)	
0130	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material	Material		10	Feb 2, 2025	SYSTEM	(\$21,426.30)	
					10	Feb 2, 2025	SYSTEM	\$21,426.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leftrk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	Mar 17, 2025	SYSTEM	(\$31,773.70)	
					13	Mar 17, 2025	SYSTEM	\$31,773.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leftrk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
								(\$0.00)	
			Price FUEL		10	Feb 2, 2025	SYSTEM	(\$5.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					13	Mar 17, 2025	SYSTEM	(\$1.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					16	May 2, 2025	SYSTEM	(\$0.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								(\$8.43)	
								(\$8.43)	
								(\$8.43)	
0160	MISC. PAVED DRAINAGE	Material	Material		10	Feb 2, 2025	SYSTEM	(\$4,784.00)	
					10	Feb 2, 2025	SYSTEM	\$4,784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user leftrk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					11	Feb 18, 2025	SYSTEM	(\$4,784.00)	
					11	Feb 18, 2025	SYSTEM	\$4,784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leftrk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Mar 2, 2025	SYSTEM	(\$4,784.00)	
					12	Mar 2, 2025	SYSTEM	\$4,784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leftrk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
								(\$0.00)	
								(\$0.00)	
								(\$0.00)	
0180	FURN & PLACE CONC MATL FOR FULL DEPTH	Material			2	Oct 1, 2024	SYSTEM	(\$164,290.70)	
					2	Oct 1, 2024	SYSTEM	\$164,290.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Oct 15, 2024	SYSTEM	(\$367,883.60)	
					3	Oct 15, 2024	SYSTEM	\$367,883.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0047	0180	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		10	Feb 2, 2025	SYSTEM	(\$1,322,955.20)	
					10	Feb 2, 2025	SYSTEM	\$1,322,955.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user leftrk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	Feb 18, 2025	SYSTEM	(\$1,459,598.35)	
					11	Feb 18, 2025	SYSTEM	\$1,459,598.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leftrk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	Mar 2, 2025	SYSTEM	(\$1,549,411.85)	
					12	Mar 2, 2025	SYSTEM	\$1,549,411.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leftrk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Mar 17, 2025	SYSTEM	(\$1,576,496.60)	
					13	Mar 17, 2025	SYSTEM	\$1,576,496.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user leftrk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Apr 2, 2025	SYSTEM	(\$1,576,496.60)	
					14	Apr 2, 2025	SYSTEM	\$1,576,496.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leftrk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Apr 15, 2025	SYSTEM	(\$1,591,692.20)	
					15	Apr 15, 2025	SYSTEM	\$1,591,692.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leftrk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	May 2, 2025	SYSTEM	(\$1,591,692.20)	
					16	May 2, 2025	SYSTEM	\$1,591,692.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user leftrk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					17	May 16, 2025	SYSTEM	(\$1,591,692.20)	
					17	May 16, 2025	SYSTEM	\$1,591,692.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user leftrk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					18	Jun 2, 2025	SYSTEM	(\$1,591,692.20)	
					18	Jun 2, 2025	SYSTEM	\$1,591,692.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user leftrk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					19	Jun 16, 2025	SYSTEM	(\$1,591,692.20)	
					19	Jun 16, 2025	SYSTEM	\$1,591,692.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user leftrk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					20	Jul 1, 2025	SYSTEM	(\$1,591,692.20)	
					20	Jul 1, 2025	SYSTEM	\$1,591,692.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user leftrk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					21	Jul 15, 2025	SYSTEM	(\$1,591,692.20)	
					21	Jul 15, 2025	SYSTEM	\$1,591,692.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user leftrk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					22	Aug 4, 2025	SYSTEM	(\$1,591,692.20)	
					22	Aug 4, 2025	SYSTEM	\$1,591,692.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user leftrk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					23	Aug 18, 2025	SYSTEM	(\$1,591,692.20)	



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0047	0180	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		23	Aug 18, 2025	SYSTEM	\$1,591,692.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leftrk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
				Overrun	Overrun	12	Mar 2, 2025	SYSTEM	(\$63,315.00)
					13	Mar 17, 2025	SYSTEM	\$63,315.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',234.50000 - 234.50000, ' is applied (if non-zero).
					15	Apr 15, 2025	SYSTEM	(\$15,195.60)	
					18	Jun 2, 2025	SYSTEM	\$15,195.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',234.50000 - 234.50000, ' is applied (if non-zero).
					Overrun - Total			\$0.00	
				Overrun - Total				\$0.00	
0180 - Total								\$0.00	
0210	0210	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	12	Mar 2, 2025	SYSTEM	(\$8,073.00)	
					13	Mar 17, 2025	SYSTEM	\$8,073.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',9.00000 - 9.00000, ' is applied (if non-zero).
					15	Apr 15, 2025	SYSTEM	(\$3,222.00)	
					18	Jun 2, 2025	SYSTEM	\$3,222.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',9.00000 - 9.00000, ' is applied (if non-zero).
					Overrun - Total			\$0.00	
				Overrun	Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0210 - Total			\$0.00	
0220	0220	DOWEL BAR (DRILLING, FURNISHING AND INST	Overrun	Overrun	11	Feb 18, 2025	SYSTEM	(\$5,208.00)	
					12	Mar 2, 2025	SYSTEM	(\$10,220.00)	
					13	Mar 17, 2025	SYSTEM	\$15,428.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.00000 - 14.00000, ' is applied (if non-zero).
					15	Apr 15, 2025	SYSTEM	(\$2,100.00)	
				Overrun	18	Jun 2, 2025	SYSTEM	\$2,100.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.00000 - 14.00000, ' is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0220 - Total			\$0.00	
0240	0240	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	16	May 2, 2025	stgemr1	(\$246.46)	Laid 4-16 thru 5-1-2025 BP1 24-49C VA = 3.8% 105.89 Tons Current Index - 511.25 Base Index - 572.50 Difference - -61.25 Adjustment = (-\$246.46)
					ACAD - Total			(\$246.46)	
					Other Item Adjustment - Total			(\$246.46)	
				Overrun	16	May 2, 2025	SYSTEM	(\$1,843.40)	
					18	Jun 2, 2025	SYSTEM	\$1,843.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',260.00000 - 260.00000, ' is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0047	0240 - Total							(\$246.46)	
	0250	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun	16	May 2, 2025	SYSTEM	(\$9,486.40)	
					18	Jun 2, 2025	SYSTEM	\$9,486.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',44.00000 - 44.00000, 'is applied (if non-zero).
							Overrun - Total	\$0.00	
							Overrun - Total	\$0.00	
	0250 - Total							\$0.00	
	0300	PREF THERMO PVMT MARK, 24 IN WHIT	Material		22	Aug 4, 2025	SYSTEM	(\$1,400.00)	
					22	Aug 4, 2025	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user leftrk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
							- Total	\$0.00	
							Material - Total	\$0.00	
			Overrun	Overrun	22	Aug 4, 2025	SYSTEM	(\$200.00)	
					29	Nov 17, 2025	SYSTEM	\$200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.00000 - 25.00000, 'is applied (if non-zero).
							Overrun - Total	\$0.00	
							Overrun - Total	\$0.00	
	0300 - Total							\$0.00	
	0310	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		22	Aug 4, 2025	SYSTEM	(\$4,375.00)	
					22	Aug 4, 2025	SYSTEM	\$4,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user leftrk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
							- Total	\$0.00	
							Material - Total	\$0.00	
			Overrun	Overrun	22	Aug 4, 2025	SYSTEM	(\$2,025.00)	
					29	Nov 17, 2025	SYSTEM	\$2,025.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.00000 - 25.00000, 'is applied (if non-zero).
							Overrun - Total	\$0.00	
							Overrun - Total	\$0.00	
	0310 - Total							\$0.00	
	0320	PREF THERMO PVMT MARK, LT/RT ARROW	Material		22	Aug 4, 2025	SYSTEM	(\$1,200.00)	
					22	Aug 4, 2025	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user leftrk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
							- Total	\$0.00	
							Material - Total	\$0.00	
	0320 - Total							\$0.00	
	0330	PREF THERMO PVMT MARK, YIELD TRIAN	Material		22	Aug 4, 2025	SYSTEM	(\$825.00)	
					22	Aug 4, 2025	SYSTEM	\$825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user leftrk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
							- Total	\$0.00	
							Material - Total	\$0.00	
	0330 - Total							\$0.00	
	0340	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	22	Aug 4, 2025	leftrk1	(\$2,780.32)	Holding 20% for reflectivity results.
					26	Oct 1, 2025	krausm2	\$2,780.32	Releasing 20% which was retained on Estimate 0022 for Line No 0340, this amount was withheld until retro-reflectivity results were received.
					26	Oct 1,	krausm2	(\$1,329.47)	27,942.22 LF at Unit Price of \$0.28 X 80% = (\$1,563.60)



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0047	0340	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL		2025			24,883.86 LF at Unit Price of \$0.28 X 100% = \$0.00 16,751.43 LF at Unit Price of \$0.28 X 105% Bonus = \$234.13 Total Adjustment = (\$1,329.47)
								(\$1,329.47)	
								(\$1,329.47)	
	0340 - Total							(\$1,329.47)	
0350	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			22	Aug 4, 2025	SYSTEM	(\$27,312.04)	
					22	Aug 4, 2025	SYSTEM	\$27,312.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user leftrk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
								\$0.00	
								\$0.00	
	Material - Total							\$0.00	
		Other Item Adjustment	REFL		22	Aug 4, 2025	leftrk1	(\$5,462.40)	Holding 20% for reflectivity results.
					26	Oct 1, 2025	krausm2	\$5,462.40	Releasing 20% which was retained on Estimate 0022 for Line 0350, this amount was withheld until retro-reflectivity results were received.
					26	Oct 1, 2025	krausm2	\$496.99	7,706.06 LF at Unit Price of \$0.20 X 80% = (\$309.80) 9,169.23 LF at Unit Price of \$0.20 X 100% = \$0.00 80,669.72 LF at Unit Price of \$0.20 X 105% Bonus = \$806.79 Total Adjustment = \$496.99
								\$496.99	
	REFL - Total							\$496.99	
								\$496.99	
	Other Item Adjustment - Total							\$496.99	
	0350 - Total							\$496.99	
0420	MGS GUARDRAIL	Construction Stockpile			25	Sep 16, 2025	SYSTEM	(\$27,455.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								(\$27,455.00)	
	Construction Stockpile - Total							(\$27,455.00)	
		Construction Stockpile STMI			2	Oct 1, 2024	SYSTEM	\$27,455.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								\$27,455.00	
	Construction Stockpile STMI - Total							\$27,455.00	
	0420 - Total							\$0.00	
0450	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			25	Sep 16, 2025	SYSTEM	(\$43,125.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								(\$43,125.00)	
	Construction Stockpile - Total							(\$43,125.00)	
		Construction Stockpile STMI			2	Oct 1, 2024	SYSTEM	\$43,125.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								\$43,125.00	
	Construction Stockpile STMI - Total							\$43,125.00	
	0450 - Total							\$0.00	
0460	36 IN. SURFACE-MOUNT DELINEATOR POST	Overrun	Overrun		23	Aug 18, 2025	SYSTEM	(\$1,120.00)	
					29	Nov 17, 2025	SYSTEM	\$1,120.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '80.00000 - 80.00000, is applied (if non-zero).
								\$0.00	
	Overrun - Total							\$0.00	
	Overrun - Total							\$0.00	
	0460 - Total							\$0.00	
5004	MGS GUARDRAIL	Material			25	Sep 16, 2025	SYSTEM	(\$2,205.00)	
					25	Sep 16, 2025	SYSTEM	\$2,205.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user abelj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.



Line Item Adjustments by Estimate

Dec 5, 2025

Contract ID: 240621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSL0047	5004	MGS GUARDRAIL	Material		26	Oct 1, 2025	SYSTEM	(\$2,205.00)					
					26	Oct 1, 2025	SYSTEM	\$2,205.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user rogerl3 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					27	Oct 15, 2025	SYSTEM	(\$2,205.00)					
					27	Oct 16, 2025	SYSTEM	\$2,205.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user krausm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
		5004 - Total						\$0.00					
		5005	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material	25	Sep 16, 2025	SYSTEM	(\$17,640.00)					
					25	Sep 16, 2025	SYSTEM	\$17,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user abelj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
5005 - Total								\$0.00					
JSL0047	5006	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		25	Sep 16, 2025	SYSTEM	(\$15,960.00)					
					25	Sep 16, 2025	SYSTEM	\$15,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user abelj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
5006 - Total								\$0.00					
JSL0047 - Total								(\$101,017.05)					
Overall - Total								(\$101,017.05)					



Contract Adjustments for Contract - 240621-F01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
16	JSL0047	Other Contract Adjustment	TSR	(\$6,637.50)	100	May 2, 2025	stgemr1	TSR Adjustment Lot 1 SP125 25-33A 3,000 Tons Adjustment = (-\$ 6,637.50)
16 - Total				(\$6,637.50)				
17	JSL0047	Other Contract Adjustment	SPAD	(\$6,637.50)	100	May 16, 2025	stgemr1	This adjustment was entered on Estimate 16 incorrectly as a TSR adjustment for Lot 1 SP125 (3,000 tons). This is the corrected type of adjustment.
		Other Contract Adjustment	TSR	\$6,637.50	100	May 16, 2025	stgemr1	Returning this adjustment amount that was entered incorrectly as a TSR adjustment on Estimate 16 for SP125 Lot 1. It should have been a Super Pave adjustment.
17 - Total				\$0.00				
18	JSL0047	Other Contract Adjustment	SPAD	\$13,879.17	100	June 2, 2025	leftrk1	Lot #1 Mix ID SP125 25-39A QA ID# 25SLJ4J083 Line 90 Unit Price 88.50 Quantity 6031.8 Total Adjustments Mixture \$13,879.17
18 - Total				\$13,879.17				
19	JSL0047	Other Contract Adjustment	SPAD	\$14,592.00	100	June 16, 2025	leftrk1	Lot #2 Mix ID SP095 25-40A Job # JSL0047 QA ID# 25SLJ4J092 Line 80 Unit Price 96.00 Quantity 4000 Mix Adjustment 14592.00
19 - Total				\$14,592.00				
20	JSL0047	Other Contract Adjustment	SPAD	\$19,612.54	100	July 1, 2025	leftrk1	Lot #3 Mix ID SP095 25-40A Job JSL0047 QA ID 25SLJ4J102 Line 80 Unit Price 96.00 Quantity 4751.1
20 - Total				\$19,612.54				
21	JSL0047	Other Contract Adjustment	TSR	\$88,827.68	100	July 15, 2025	leftrk1	Lot 1 Sublots A-E Mix ID: SP095 25-46A QA ID: 25SLJ4J118 Unit Price 96.00 Quantity Represented 4312.6 Ton TSR % 96 Pay Adjustment = 12,420.29 Lot 2 Mix ID: SP095 25-40A QA ID: 25SLJ4J092 Lots 1,2,3 Sublots A-D,A-D,A-C Unit Price 96.00 Quantity Represented 10,000 Ton TSR% 96 Pay Adjustment 103 Value of Adjustment = 28,800.00 Lot 2 Mix ID: SP095 25-40A QA ID: 25SLJ4J092 Lots 3 Sublots D,E Unit Price 96.00 Quantity Represented 1751.1 Ton TSR% 99 Pay Adjustment 103 Value of Adjustment = 5,043.17 Lot 1 Mix ID: SP125 25-39A QA ID: 25SLJ4J083 Lots 1,2 Sublots A-D,A-C Unit Price 88.50 Quantity Represented 6,031.72 Ton TSR% 93 Pay Adjustment 103 Value of Adjustment = 16,014.22 Lot 2 Mix ID: SP125 25-33A QA ID: 25SLJ4J066 Lots 1,2 Sublots A-D,A-G Unit Price = 88.50 Quantity Represented 10,000 Ton TSR% 91 Pay Adjustment = 103 Value of Adjustment = 26,550.00
21 - Total				\$88,827.68				
25	JSL0047	Other Contract Adjustment	ABIR	\$31,844.39	100	September 16, 2025	krausm2	Total adjustment = \$63,688.78 Partial adjustment (equal to 1/2 Total Adjustment) to be released as directed by MoDOT. Second Partial Payment to be released when ALRs are addressed.
25 - Total				\$31,844.39				
30	JSL0047	Other Contract Adjustment	ABIR	\$31,844.39	100	December 2, 2025	abelj1	Total adjustment = \$63,688.78 First partial payment made on Pay Estimate # 25. Final adjustment (equal to 1/2 Total Adjustment) is hereby released as directed by MoDOT. Second Partial Payment made due to ALR corrections which have been approved by MoDOT.
30 - Total				\$31,844.39				
Overall - Total				\$193,962.67				