

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: August 1, 2025

_										
. 5	Contract ID Prime Contracto	240708-E r Capital P	301 aving & Construction	on, LLC	Pay Period Star Pay Period End		025 N	Priginal Contract Amount let Change Order Amount current Contract Amount	\$1,385,479.67 (\$25,699.64 \$1,359,780.03	
Approval Date									By User	
August 1, 2025			Generated and Ap	oproved (and should be cor	nsidered Draft) at the	e Project Office Level by	sandic1	
August 1, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by									
August 6, 2025	Reviewed and Approved at the Central Office Controllers Office Level									
Original Completio	Original Completion Date Current Co				ual Completion D	al Completion Date % of Current Contract Ar			nount Complete	
December 1, 20)24	Decemb	er 1, 2024	N	ovember 19, 2024 100.00%			100.00%		
	Contrac	t Information	onal Dates					Milestones		
Date Description	Original Comple	etion Date	Current Complet	ion Date	,	No Milestones	Exist f	for Contract		
Acceptance Date	November 19, 20)24	November 19, 202	24						
Awarded Date	July 10, 2024		July 10, 2024							
Letting Date	ting Date July 8, 2024 July 8, 2024									
Notice to Proceed Date	otice to Proceed Date July 17, 2024 July 17, 2024									
Work Began Date September 4, 2024 September 4, 2024										

Contract Total Pay For Estimate No. 8				
	This Estimate	Previous	To Date	
240708-B01				
Total Posted Items Pay	\$0.00	\$1,359,780.03	\$1,359,780.03	
Gross Item Adjustments	\$600.00	(\$8,475.00)	(\$7,875.00)	
Incentive	\$0.00	\$0.00	\$0.00	
Disincentive	\$0.00	\$0.00	\$0.00	
Liquidated Damage	\$0.00	\$0.00	\$0.00	
Other Contract Adjustmen	s \$0.00	\$0.00	\$0.00	
		\$1,351,305.03	\$1,351,905.03	
Contract Total Payable This Estimate:	\$600.00			

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

	to Contract Adjustmente Exist on Contract												
<u>Line Item /</u>	<u>ine Item Adjustments This Estimate</u>												
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount					
JNE0140	0170	SEEDING - COOL SEASON GRASSES	Other Item Adjustment	Other	Piing point certs were sent so I am making payment for the seeding.			\$600.00					
Total								\$600.00					


Revision 5/29/2025 Page 1 of 10



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

					Co	ontract Project Informa	tion					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work							
JNE0140	0140 FAS- S203 replacement A ADAIR over North Fork South Fabius River 1.2 miles west of Route J near Willmathsville											
Totals b	y Job N	umbers										
JNE0140	Posted Item Pay Gross Item Adjustments Gross Item I Incentive Disincentive Liquidated Damages Other Contract Adjustments		s Item Pay	This Estimate \$0.00 \$600.00 \$600.00	Previous \$1,359,780.03 (\$8,475.00) \$1,351,305.03	To Date \$1,359,780.03 (\$7,875.00) \$1,351,905.03						
			3	\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00						

Revision 5/29/2025 Page 2 of 10





Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 5/29/2025 Page 3 of 10



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

							Order	Quantity		Posted Approved Qty		To Date (See repor generated date)
	JNE0140	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$9,000.00	\$9,000.0
1		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.0
		0001	0030	2031000	CLASS A EXCAVATION	311.00	0.00	311.00	CUYD	311.00	\$26.00	\$8,086.0
		0001	0040	2035500	EMBANKMENT IN PLACE	731.00	0.00	731.00	CUYD	731.00	\$46.00	\$33,626.0
		0001	0050	2036000	COMPACTING EMBANKMENT	275.00	0.00	275.00	CUYD	275.00	\$7.00	\$1,925.0
		0001	0060	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	3.00	0.00	3.00	100F	3.00	\$1,000.00	\$3,000.0
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	607.00	0.00	607.00	SQYD	607.00	\$12.00	\$7,284.0
		0001	0800	4010103	10 INCHES, BITUMINOUS PAVEMENT	607.00	0.00	607.00	SQYD	607.00	\$131.00	\$79,517.
		0001	0090	4071005	TACK COAT	108.00	0.00	108.00	GAL	108.00	\$14.14	\$1,527.
		0001	0100	6115030A	HEAVY STONE REVETMENT	1,050.00	0.00	1,050.00	SQYD	1,050.00	\$56.00	\$58,800.
		0001	0110	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$109,885.45	\$109,885.
		0001	0120	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,368.00	0.00	2,368.00	LF	2,368.00	\$0.70	\$1,657.
		0001	0130	6207001	PAVEMENT MARKING REMOVAL	381.00	0.00	381.00	LF	381.00	\$2.00	\$762.
		0001	0140	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,050.00	0.00	1,050.00	SQYD	1,050.00	\$1.41	\$1,480
		0001	0150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$8,500.00	\$8,500
		0001	0160	8025006	MULCHING	1.10	-0.50	0.60	ACRE	0.60	\$2,500.00	\$1,500
		0001	0170	8051000A	SEEDING - COOL SEASON GRASSES	0.60	0.00	0.60	ACRE	0.60	\$5,000.00	\$3,000
		0001	0180	8061005	ROCK DITCH CHECK	10.00	-10.00	0.00	LF	0.00	\$50.00	\$0
		0001	0190	8061016	SEDIMENT REMOVAL	10.00	-10.00	0.00	CUYD	0.00	\$40.00	\$0
		0001	0200	8061017	TEMPORARY SEEDING	0.60	-0.60	0.00	ACRE	0.00	\$1,500.00	\$0
		0001	0210	8061019	SILT FENCE	842.00	0.00	842.00	LF	842.00	\$3.00	\$2,526
		0001	0220	8061050	TYPE C BERM	275.00	0.00	275.00	LF	275.00	\$12.00	\$3,300
		0010	0230	6061060	MGS GUARDRAIL	163.00	0.00	163.00	LF	163.00	\$33.00	\$5,379
		0010	0240	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,000.00	\$16,000
		0010	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,300.00	\$13,200
		0070	0260	2061000	CLASS 1 EXCAVATION	75.00	0.00	75.00	CUYD	75.00	\$130.00	\$9,750
		0070	0270	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	109.00	0.00	109.00	SQYD	109.00	\$220.00	\$23,980
		0070	0280	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	1,099.00	2.00	1,101.00	LF	1,101.00	\$148.50	\$163,498
		0070	0290	7025001	DYNAMIC PILE TESTING	3.00	0.00	3.00	EA	3.00	\$3,800.00	\$11,400
		0070	0300	7025004	DYNAMIC PILE RESTRIKE TESTING	3.00	0.00	3.00	EA	3.00	\$250.00	\$750
		0070	0310	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	14.00	\$750.00	\$10,500
		0070	0320	7029902	MISC.PILE POINT REINFORCEMENT (36 IN CAST-IN-PLACE CONCRETE PILES)	4.00	0.00	4.00	EA	4.00	\$4,500.00	\$18,000
		0070	0330	7029903	MISC.GALVANIZED CAST-IN-PLACE CONCRETE PILES (36 IN)	300.00	-60.00	240.00	LF	240.00	\$415.00	\$99,600
		0070	0340	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	51.20	0.00	51.20	CUYD	51.20	\$1,550.00	\$79,360
		0070	0350	7034219A	TYPE D BARRIER	396.00	0.00	396.00	LF	396.00	\$130.00	\$51,480
		0070	0360	7034221	SLAB ON CONCRETE NU-GIRDER	524.00	0.00	524.00	SQYD	524.00	\$475.00	\$248,900
		0070	0370	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	523.00	0.00	523.00	LF	523.00	\$420.00	\$219,660
		0070	0380	7061060	REINFORCING STEEL (BRIDGES)	6,530.00	0.00	6,530.00	LB	6,530.00	\$2.25	\$14,692
		0070	0390	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	12.00	\$600.00	\$7,200
		0070	0400	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$4,500.00	\$9,000
		0070	0410	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$350.00	\$2,100
		0070	0420	7161002	LAMINATED NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$500.00	\$3,000
		0070	5001	7039901	MISC.Additional Rebar Due to Plan Error	0.00	1.00	1.00	LS	1.00	\$1,953.36	\$1,953
	Project JA	JE0140 - To			Pate as of Report Generated Date	0.00	1.00	1.00	2.0	1.00	Ç.,500.00	\$1,359,780

Revision 5/29/2025 Page 4 of 10



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available

Revision 6/5/2025 Page 5 of 10



Line Item Adjustments by Estimate

· ·	ect	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
Estimate flate Adjustment (2007) to the outer and promote Stimute. Section Sectio	140	0050		Material	,	5		SYSTEM	(\$1,925.00)	
Material Total						5		SYSTEM	\$1,925.00	Estimate Item Adjustment (0001) due to user sandic1 overridding Payment
Source S					- Total				\$0.00	
Material Foundament Found				Material - To	tal				\$0.00	
AGSRECATE FOR AGSRECATE FOR S 2024		0050 -	Total						\$0.00	
THICK S No.18, 2024 SYSTEM S7.284 00 This educational different is original system-generated Material Payment Estimate in Congress (2017) and the current Payment		0070	AGGREGATE FOR	Material		5		SYSTEM	(\$7,284.00)	
Material - Total						5		SYSTEM	\$7,284.00	Estimate Item Adjustment (0002) due to user sandic1 overridding Payment
Total Control Contro					- Total				\$0.00	
OBS DINCHES PAVEMENT Adjustment ACAD S Nov 18 vierse (\$1,075.00)				Material - To	tal				\$0.00	
BITUMINOUS Adjustment 2024 (\$1,075.09)		0070 -	Total						\$0.00	
ACAD - Total		0800	BITUMINOUS		ACAD	5		vierss		see AC adjustment in eprojects
Tack Coar Material			PAVEMENT		ACAD - Tot	al			(\$1,075.00)	
Tack Coat Material				Other Item A	djustment - T	otal			(\$1,075.00)	
2024 5		0080 -	Total						(\$1,075.00)	
Composition		0090	TACK COAT	Material		5		SYSTEM	(\$1,527.12)	
Material - Total						5		SYSTEM	\$1,527.12	Estimate Item Adjustment (0003) due to user sandic1 overridding Payment
1090 - Total					- Total				\$0.00	
Nov 25, 2024 Nov 26, 2024 SYSTEM S1,657.60 SySTEM S2,000 Standard System-generated Material Payment Estimate Exception 6 on the current Payment Estimate. System SySTEM S2,000 Standard System-generated Material Payment System SyST				Material - To	tal				\$0.00	
2024		0090 -	Total						\$0.00	
MARKING Comparison of the current Payment Estimate Itan Adjustment (0001) due to user viers overridding Payment Estimate Itan Adjustment (0001) due to user viers overridding Payment Estimate Exception 6 on the current Payment Estimate. South		0120	WATERBORNE	ERBORNE EMENT	aterial		2024		,	
Note Second Sec						6		SYSTEM	\$1,657.60	Estimate Item Adjustment (0001) due to user vierss overridding Payment
10120 - Total					- Total				\$0.00	
				Material - To	tal				\$0.00	
SEASON GRASSES 2024		0120 -	Total						\$0.00	
Comparison of the payment of the seeding of the s		0170	SEASON	Material		6		SYSTEM	(\$2,400.00)	
Material - Total Other Item Adjustment MDPA 7 Jul 15, 2025 sandic1 (\$600.00) With holding the payment until we get piling point certs. MDPA - Total OTHR 8 Aug 1, 2025 \$600.00 Piling point certs were sent so I am making payment for the seeding. OTHR - Total OTHR - Total S0.00 OTHR - Total S0.00 OTHO - Total SILT FENCE Material 1 Sep 16, 2024 2 Sep 16, 2024 2 Sep 16, 2024 3 Sep 16, 2024 3 Sep 16, 2024 4 OTHER Adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overridding Payment Estimate Exception 4 on the current Payment Estimate.			OIVIO EE			6		SYSTEM	\$2,400.00	Estimate Item Adjustment (0002) due to user vierss overridding Payment
Other Item Adjustment MDPA 7					- Total				\$0.00	
Adjustment 2025 (\$600.00) OTHR 8 Aug 1, 2025 \$600.00 Piling point certs were sent so I am making payment for the seeding. OTHR - Total \$600.00 Other Item Adjustment - Total \$0.00 OTTO - Total \$0.00 SILT FENCE Material 1 Sep 16, 2024 SYSTEM (\$2,526.00) 1 Sep 16, 2024 SYSTEM \$2,526.00 This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overridding Payment Estimate Exception 4 on the current Payment Estimate.				Material - To	tal				\$0.00	
OTHR 8 Aug 1, 2025 sandic1 \$600.00 Piing point certs were sent so I am making payment for the seeding. OTHR - Total \$600.00 Other Item Adjustment - Total \$0.00 OTTO - Total \$0.00 SILT FENCE Material 1 Sep 16, 2024 SYSTEM (\$2,526.00) 1 Sep 16, 2024 SYSTEM \$2,526.00 This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overridding Payment Estimate Exception 4 on the current Payment Estimate. - Total \$0.00					MDPA	7		sandic1	(\$600.00)	With holding the payment until we get piling point certs.
OTHR - Total Other Item Adjustment - Total So.00 Other Item Adjustment - Total So.00 OTTO - Total Solution So					MDPA - Tot	al			(\$600.00)	
Other Item Adjustment - Total S0.00 0170 - Total SILT FENCE Material 1 Sep 16, 2024 1 Sep 16, 2024 SYSTEM \$2,526.00 This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overridding Payment Estimate Exception 4 on the current Payment Estimate. - Total S0.00					OTHR	8		sandic1	\$600.00	Piing point certs were sent so I am making payment for the seeding.
O170 - Total Sult FENCE Material 1 Sep 16, 2024 1 Sep 16, 2024 1 Sep 16, 2024 2024 SYSTEM \$2,526.00 This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overridding Payment Estimate Exception 4 on the current Payment Estimate.					OTHR - Tota	al			\$600.00	
0210 SILT FENCE Material 1 Sep 16, 2024 SYSTEM \$2,526.00 This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overridding Payment Estimate Exception 4 on the current Payment Estimate.				Other Item A	djustment - T	otal			\$0.00	
2024 1 Sep 16, 2024 \$2,526.00 This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overridding Payment Estimate Exception 4 on the current Payment Estimate. - Total \$0.00		0170 -	Total						\$0.00	
2024 Estimate Item Adjustment (0002) due to user liebhd overridding Payment Estimate Exception 4 on the current Payment Estimate. - Total \$0.00		0210	SILT FENCE	Material		1	2024			
						1		SYSTEM		Estimate Item Adjustment (0002) due to user liebhd overridding Payment
Material - Total \$0.00					- Total				\$0.00	
				Material - To	tal				\$0.00	



Line Item Adjustments by Estimate

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0140	0210 -	Total						\$0.00	
	0230	MGS GUARDRAIL	Material		6	Nov 25, 2024	SYSTEM	(\$5,379.00)	
					6	Nov 26, 2024	SYSTEM	\$5,379.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vierss overridding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				\$0.00	
			Material - To	tal				\$0.00	
	0230 -	Total						\$0.00	
	0270	BRIDGE APPROACH SLAB	Material		5	Nov 18, 2024	SYSTEM	(\$23,980.00)	
		(MINOR ROAD)			5	Nov 18, 2024	SYSTEM	\$23,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandic1 overridding Payment Estimate Exception 4 on the current Payment Estimate.
					6	Nov 25, 2024	SYSTEM	(\$23,980.00)	
					6	Nov 26, 2024	SYSTEM	\$23,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vierss overridding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00	
			Material - To	tal				\$0.00	
	0270 -	Total						\$0.00	
	0280	GALVANIZED CIP CONCR PILES (16	Material		1	Sep 16, 2024	SYSTEM	(\$103,950.00)	
		IN)			1	Sep 16, 2024	SYSTEM	\$103,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user liebhd overridding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
			Material - To	tal				\$0.00	
			Overrun	Overrun	2	Sep 30, 2024	SYSTEM	(\$297.00)	
					3	Oct 16, 2024	SYSTEM	\$297.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',148.50000 - 148.50000, 'is applied (if non-zero).
				Overrun - T	otal			\$0.00	
			Overrun - To	tal				\$0.00	
	0280 -	Total						\$0.00	
	0310	PILE POINT REINFORCEMENT	Material		1	Sep 16, 2024	SYSTEM	(\$10,500.00)	
					1	Sep 16, 2024	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user liebhd overridding Payment Estimate Exception 3 on the current Payment Estimate.
					2	Sep 30, 2024	SYSTEM	(\$10,500.00)	
					2	Sep 30, 2024	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandic1 overridding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Jul 15, 2025	SYSTEM	(\$10,500.00)	
					7	Jul 15, 2025	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandic1 overridding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
			Material - To	tal				\$0.00	
	0310 -	Total						\$0.00	
	0320	MISC. BEARING PILE	Other Item Adjustment	SUBI	3	Oct 16, 2024	vierss	(\$6,800.00)	This deduction is being made due to the pile points being manufactured out of A27 65/35 rather than the A148 90/60 as shown on the plans. Seed Documentation Record for details.
				SUBI - Tota				(\$6,800.00)	
			Other Item A	djustment - T	otal			(\$6,800.00)	
	0320 -	20 - Total							
	0330	MISC. BEARING	Material		3	Oct 16,	SYSTEM	(\$99,600.00)	



Line Item Adjustments by Estimate

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0140	0330	PILE	Material	. 7 -		2024			
					3	Oct 16, 2024	SYSTEM	\$99,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandic1 overridding Payment Estimate Exception 2 on the current Payment Estimate.
					4	Nov 1, 2024	SYSTEM	(\$99,600.00)	
					4	Nov 1, 2024	SYSTEM	\$99,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandic1 overridding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Nov 18, 2024	SYSTEM	(\$99,600.00)	
					5	Nov 18, 2024	SYSTEM	\$99,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandic1 overridding Payment Estimate Exception 7 on the current Payment Estimate.
					6	Nov 25, 2024	SYSTEM	(\$99,600.00)	
					6	Nov 26, 2024	SYSTEM	\$99,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vierss overridding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Tot	al				\$0.00	
	0330 -	- Total						\$0.00	
	0340	CLASS B CONCRETE (SUBSTRUCTURE)	Material		2	Sep 30, 2024	SYSTEM	(\$41,850.00)	
					2	Sep 30, 2024	SYSTEM	\$41,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandic1 overridding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Tot	al				\$0.00 \$0.00	
		0340 - Total							
	0350	TYPE D BARRIER	Material		5	Nov 18, 2024	SYSTEM	(\$51,480.00)	
					5	Nov 18, 2024	SYSTEM	\$51,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandic1 overridding Payment Estimate Exception 9 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Tot	al				\$0.00	
	0350 -							\$0.00	
	0360	SLAB ON CONCRETE NU- GIRDER	Material		4	Nov 1, 2024	SYSTEM	(\$224,200.00)	
		G.N.B.Z.N			4	Nov 1, 2024	SYSTEM	\$224,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandic1 overridding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Nov 18, 2024	SYSTEM	(\$224,200.00)	
					5	Nov 18, 2024	SYSTEM	\$224,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandic1 overridding Payment Estimate Exception 10 on the current Payment Estimate.
					6	Nov 25, 2024	SYSTEM	(\$248,900.00)	
					6	Nov 26, 2024	SYSTEM	\$248,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vierss overridding Payment Estimate Exception 9 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Tot	al				\$0.00	
	0360 -	- Total						\$0.00	
		NU 43, PRESTRESSED			4	Nov 1,	SYSTEM	(\$123,361.06)	Payment Estimate Item Adjustment generated Stockpile Transaction
	0370	PRESTRESSED	Construction Stockpile		4	2024	OTOTEM		, , ,
	0370			- Total	7		OTOTEW	(\$123,361.06)	
	0370	PRESTRESSED					OTOTEM	(\$123,361.06) (\$123,361.06)	

Aug 7, 2025



Line Item Adjustments by Estimate

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0140	0370	NU 43, PRESTRESSED CONC NU-GIRDER	Construction Stockpile STMI	- Total				\$123,361.06	
			Construction	Stockpile S1	MI - Total			\$123,361.06	
	0370 -	Total						\$0.00	
JNE0140 -	JNE0140 - Total								
Overall - Total							(\$7,875.00)		

MoDOT

Contract Adjustments for Contract - 240708-B01

There are no contract adjustments to display for this contract.

Revision 5/29/2025 Page 10 of 10