



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on April 8, 2025

Pay Estimate Created Date: April 2, 2025

Progress Estimate Number 1	Contract ID	240816-C01	Pay Period Start	See NTP Date	Original Contract Amount	\$1,027,343.35
	Prime Contractor	Custom Lighting Services, LLC dba Black & McDonald	Pay Period End	April 1, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$1,027,343.35

Approval Date					By User
April 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				gonzam1
April 4, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				sandis1
April 7, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2025	September 1, 2025		0.90%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 5, 2024	September 5, 2024	
Letting Date	August 16, 2024	August 16, 2024	
Notice to Proceed Date	September 24, 2024	September 24, 2024	
Open to Traffic Date			
Work Began Date			

## Contract Total Pay For Estimate No. 1

		This Estimate	Previous	To Date
240816-C01	Total Posted Items Pay	\$9,278.26	\$0.00	\$9,278.26
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$0.00	\$9,278.26

Contract Total Payable This Estimate: \$9,278.26

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0026	0030	6181000	MOBILIZATION	LS	\$37,113.020	0.25	\$9,278.26
Project JKU0026 - Total							\$9,278.26
Overall - Total							\$9,278.26

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on April 8, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0026	FAS S303(45)	ITS improvements	71, I-49, I-435, 50	JACKSON	on various interstates and major highways in the Kansas City District
Totals by Job Numbers					
JKU0026			This Estimate	Previous	To Date
	Posted Item Pay		\$9,278.26	\$0.00	\$9,278.26
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$9,278.26	\$0.00	\$9,278.26
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on April 8, 2025

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on April 8, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240816-C01	JKU0026	0001	0010	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$21,023.22	\$0.00
		0001	0020	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$6,306.96	\$0.00
		0001	0030	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$37,113.02	\$9,278.26
		0050	0040	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	9.00	0.00	9.00	EA	0.00	\$4,840.26	\$0.00
		0050	0050	9103714	CCTV POLE FOUNDATION, 45 FT OR 13.7M MOUNTING HEIGHT, INSTALLED	4.00	0.00	4.00	EA	0.00	\$6,096.40	\$0.00
		0050	0060	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	4,255.00	0.00	4,255.00	LF	0.00	\$13.63	\$0.00
		0050	0070	9108206	CABLE, 6 AWG, 1 CONDUCTOR, POWER	1,650.00	0.00	1,650.00	LF	0.00	\$2.54	\$0.00
		0050	0080	9108208	CABLE, 8 AWG, 1 CONDUCTOR, POWER	3,950.00	0.00	3,950.00	LF	0.00	\$2.20	\$0.00
		0050	0090	9108353	FIBER OPTIC CABLE, 12-STRAND, SINGLE MODE	1,070.00	0.00	1,070.00	LF	0.00	\$2.21	\$0.00
		0050	0100	9108354	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	4,260.00	0.00	4,260.00	LF	0.00	\$2.68	\$0.00
		0050	0110	9108406	WIRE, 6 AWG, BARE NEUTRAL	550.00	0.00	550.00	LF	0.00	\$2.54	\$0.00
		0050	0120	9108408	WIRE, 8 AWG, BARE NEUTRAL	1,320.00	0.00	1,320.00	LF	0.00	\$2.20	\$0.00
		0050	0130	9108610	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, ITS	2.00	0.00	2.00	EA	0.00	\$3,996.83	\$0.00
		0050	0140	9108621	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, ITS	6.00	0.00	6.00	EA	0.00	\$7,079.41	\$0.00
		0050	0150	9108811	PULL BOX, PREFORMED CLASS 2	11.00	0.00	11.00	EA	0.00	\$3,516.38	\$0.00
		0050	0160	9109901	MISC.FIBER OPTIC SPLICING, TESTING AND DOCUMENTATION	1.00	0.00	1.00	LS	0.00	\$26,095.14	\$0.00
		0050	0170	9109901	MISC.INSTALL COMMISSION FURNISHED TELECOM EQUIPMENT	1.00	0.00	1.00	LS	0.00	\$1,854.68	\$0.00
		0050	0180	9109902	MISC.336 POLE MOUNTED CABINET	2.00	0.00	2.00	EA	0.00	\$8,007.22	\$0.00
		0050	0190	9109902	MISC.336 POLE MOUNTED CABINET, PAINTED	6.00	0.00	6.00	EA	0.00	\$8,287.54	\$0.00
		0050	0200	9109902	MISC.CAMERA LOWERING DEVICE	3.00	0.00	3.00	EA	0.00	\$6,545.66	\$0.00
		0050	0210	9109902	MISC.CAMERA LOWERING DEVICE, PAINTED	6.00	0.00	6.00	EA	0.00	\$6,463.70	\$0.00
		0050	0220	9109902	MISC.CCTV POLE FOUNDATION, 70 FT. POLE	5.00	0.00	5.00	EA	0.00	\$8,941.84	\$0.00
		0050	0230	9109902	MISC.FIBER TO ETHERNET MEDIA CONVERTER	4.00	0.00	4.00	EA	0.00	\$523.38	\$0.00
		0050	0240	9109902	MISC.PAINTED STEEL CAMERA POLE, 45 FT. WITH TENON	2.00	0.00	2.00	EA	0.00	\$25,850.39	\$0.00
		0050	0250	9109902	MISC.PAINTED STEEL CAMERA POLE, 70 FT. WITH TENON	4.00	0.00	4.00	EA	0.00	\$48,484.83	\$0.00
		0050	0260	9109902	MISC.RADAR VEHICLE DETECTOR	2.00	0.00	2.00	EA	0.00	\$12,455.97	\$0.00
		0050	0270	9109902	MISC.SCOUT FIBER OPTIC PULL BOX	13.00	0.00	13.00	EA	0.00	\$5,606.31	\$0.00
		0050	0280	9109902	MISC.STEEL CAMERA POLE, 45 FT. WITH TENON	2.00	0.00	2.00	EA	0.00	\$24,129.19	\$0.00
		0050	0290	9109902	MISC.STEEL CAMERA POLE, 70 FT. WITH TENON	1.00	0.00	1.00	EA	0.00	\$44,704.34	\$0.00
		0050	0300	9109902	MISC.WIRELESS RADIO ASSEMBLY	8.00	0.00	8.00	EA	0.00	\$3,105.53	\$0.00
		0050	0310	9109903	MISC.CONDUIT, 2 IN., RIGID, PUSHED	1,853.00	0.00	1,853.00	LF	0.00	\$24.61	\$0.00
		0050	0320	9109903	MISC.TRACER WIRE	7,200.00	0.00	7,200.00	LF	0.00	\$1.54	\$0.00
Project JKU0026 - Total Value Posted to Date as of Report Generated Date												\$9,278.26
240816-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$9,278.26



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on April 8, 2025

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: JKU0026

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	6181000	MOBILIZATION	4/1/25	4/1/25	0.25	LS		+		+		Mobilization payment per Section 618 and Change Order 0001.

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Apr 8, 2025

Contract ID: 240816-C01

No Data Available



## Contract Adjustments for Contract - 240816-C01

There are no contract adjustments to display for this contract.