



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 19, 2026

Pay Estimate Created Date: March 16, 2026

Progress Estimate Number 20	Contract ID 240816-C04	Prime Contractor Ideker, Inc.	Pay Period Start January 16, 2026	Pay Period End March 15, 2026	Original Contract Amount \$8,357,095.44	Net Change Order Amount \$271,385.78	Current Contract Amount \$8,628,481.22
---------------------------------------	----------------------------------	---	---	---	---	--	--

Approval Date	By User
March 16, 2026	wilsor2
March 16, 2026	karlic1
March 18, 2026	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025	October 11, 2025	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date							
Awarded Date	September 5, 2024	September 5, 2024	Milestone - Calendar Time	September 10, 2025	October 3, 2025	Milestone Complete	
Letting Date	August 16, 2024	August 16, 2024					
Notice to Proceed Date	October 7, 2024	October 7, 2024					
Work Began Date	April 14, 2025	April 14, 2025					

Contract Total Pay For Estimate No. 20			
	This Estimate	Previous	To Date
240816-C04			
Total Posted Items Pay	\$0.00	\$8,628,481.24	\$8,628,481.24
Gross Item Adjustments	\$0.00	(\$36,084.55)	(\$36,084.55)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$8,000.00)	(\$8,000.00)
Other Contract Adjustments	\$96,293.04	(\$11,695.39)	\$84,597.65
Contract Total Payable This Estimate:	\$96,293.04	\$8,572,701.30	\$8,668,994.34

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
JKU0072	Other Contract Adjustment	wilsor2	This adjustment represents bonus payment for BMD Volumetrics as follows: Lot 3 - \$11,302.00 (102.5 Pay Factor for 4,000 Tons) Lot 4 - \$10,397.84 (102.3 Pay Factor for 4,000 Tons) Lot 5 - \$8,589.52 (101.9 Pay Factor for 4,000 Tons) Lot 6 - \$2,260.40 (100.5 Pay Factor for 4,000 Tons) Lot 7 - \$13,562.40 (103 Pay Factor for 4,000 Tons) Note: 7,379.10 Tons considered small quantity & paid at 100%	100	\$46,112.16
JKU0072	Other Contract Adjustment	wilsor2	This adjustment represents deduct payment for BMD Volumetrics as follows: Lot 1 - (\$3,164.56) (99.3	100	(\$10,849.92)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 19, 2026

Pay Estimate Created Date: March 16, 2026

Progress Estimate Number 20	Contract ID 240816-C04	Prime Contractor Ideker, Inc.	Pay Period Start January 16, 2026	Pay Period End March 15, 2026	Original Contract Amount \$8,357,095.44	Net Change Order Amount \$271,385.78	Current Contract Amount \$8,628,481.22
---------------------------------------	----------------------------------	---	---	---	---	--	--

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
			Pay Factor for 4,000 Tons) Lot 2 – (\$7,685.36) (98.3 Pay Factor for 4,000 Tons)		
JKU0072	Other Contract Adjustment	wilsor2	This adjustment represents bonus payment for BMD Performance Tests (CT and TSR) as follows: Lot 1 – \$6,781.20 (103 Pay Factor for 2,000 Tons, 100 Pay Factor for 2,000 Tons) Lot 2 – \$0 (100 Pay Factor for 4,000 Tons) Lot 3 – \$13,562.40 (103 Pay Factor for 4,000 Tons) Lot 4 – \$6,781.20 (103 Pay Factor for 2,000 Tons, 100 Pay Factor for 2,000 Tons) Lot 5 – \$6,781.20 (103 Pay Factor for 2,000 Tons, 100 Pay Factor for 2,000 Tons) Lot 6 – \$13,562.40 (103 Pay Factor for 4,000 Tons) Lot 7 – \$13,562.40 (103 Pay Factor for 4,000 Tons) Note: 7,379.10 Tons considered small quantity & paid at 100%	100	\$61,030.80
Project JKU0072 - Total					\$96,293.04
Overall - Total These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments					\$96,293.04
<u>Line Item Adjustments This Estimate</u>					
No Data Available					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0072	IS-29-1 (136)	Resurface	I-29	PLATTE	from Route 273 to 0.8 mile south of Mexico City Avenue in Platte City

Totals by Job Numbers

JKU0072	This Estimate	Previous	To Date
Posted Item Pay	\$0.00	\$8,628,481.24	\$8,628,481.24
Gross Item Adjustments	\$0.00	(\$36,084.55)	(\$36,084.55)
Gross Item Pay	\$0.00	\$8,592,396.69	\$8,592,396.69
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	(\$8,000.00)	(\$8,000.00)
Other Contract Adjustments	\$96,293.04	(\$11,695.39)	\$84,597.65



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 19, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240816-C04	JKU0072	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$99,000.00	\$99,000.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	17.00	-2.00	15.00	100F	15.00	\$1,050.00	\$15,750.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	7,832.80	-7,832.80	0.00	TONS	0.00	\$30.77	\$0.00
		0001	0040	3101003	GRAVEL (A)	2,987.00	233.00	3,220.00	SQYD	3,220.00	\$5.63	\$18,128.60
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	8,528.80	-1,225.90	7,302.90	TONS	7,302.90	\$80.09	\$584,889.26
		0001	0060	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	911.40	279.90	1,191.30	TONS	1,191.30	\$101.89	\$121,381.56
		0001	0070	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	35,754.30	-35,754.30	0.00	TONS	0.00	\$113.02	\$0.00
		0001	0080	4071007	TACK COAT - NON-TRACKING	41,765.00	-1,662.00	40,103.00	GAL	40,103.00	\$4.58	\$183,671.74
		0001	0090	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	948.70	57.60	1,006.30	SQYD	1,006.30	\$328.90	\$330,972.07
		0001	0100	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	95.00	-95.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0110	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	95.00	-95.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0120	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	3,990.00	361.00	4,351.00	LF	4,351.00	\$1.55	\$6,744.05
		0001	0130	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,549.00	-862.00	1,687.00	EA	1,687.00	\$8.40	\$14,170.80
		0001	0140	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	247.00	22.70	269.70	TONS	269.70	\$577.55	\$155,765.24
		0001	0150	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	1,493.90	743.10	2,237.00	SQYD	2,237.00	\$109.15	\$244,168.55
		0001	0160	6161005	CONSTRUCTION SIGNS	1,342.00	137.00	1,479.00	SQFT	1,479.00	\$7.00	\$10,353.00
		0001	0170	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$65.00	\$260.00
		0001	0180	6161025	CHANNELIZER (TRIM-LINE)	200.00	122.00	322.00	EA	322.00	\$18.00	\$5,796.00
		0001	0190	6161030	TYPE 3 MOVEABLE BARRICADE	16.00	0.00	16.00	EA	16.00	\$165.00	\$2,640.00
		0001	0200	6161033	DIRECTION INDICATOR BARRICADE	30.00	0.00	30.00	EA	30.00	\$85.00	\$2,550.00
		0001	0210	6161040	FLASHING ARROW PANEL	2.00	1.00	3.00	EA	3.00	\$2,750.00	\$8,250.00
		0001	0220	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	0.00	30.00	EA	30.00	\$75.00	\$2,250.00
		0001	0230	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	5.00	0.00	5.00	EA	5.00	\$3,750.00	\$18,750.00
		0001	0240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$476,354.47	\$476,354.47
		0001	0250	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	9.00	11.00	EA	11.00	\$325.00	\$3,575.00
		0001	0260	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	116,106.00	0.00	116,106.00	LF	116,106.00	\$0.26	\$30,187.56
		0001	0270	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	87,967.00	0.00	87,967.00	LF	87,967.00	\$0.26	\$22,871.42
		0001	0280	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	17,132.00	0.00	17,132.00	LF	17,132.00	\$0.52	\$8,908.64
		0001	0290	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,623.00	0.00	4,623.00	LF	4,623.00	\$0.16	\$739.68
		0001	0300	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	11,048.00	-1,546.00	9,502.00	LF	9,502.00	\$0.16	\$1,520.32
		0001	0310	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	135.00	-35.00	100.00	LF	100.00	\$0.16	\$16.00
		0001	0320	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	5,569.00	0.00	5,569.00	SQYD	5,569.00	\$16.16	\$89,995.04
		0001	0330	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	18,118.00	-2,898.00	15,220.00	SQYD	15,220.00	\$20.74	\$315,662.80
		0001	0340	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,304.40	0.00	1,304.40	STA	1,304.40	\$15.49	\$20,205.16
		0002	0350	6252001	UNDERSEALING MATERIAL HIGH DENSITY POLYURETHANE	262,467.00	-27,495.00	234,972.00	LB	234,972.00	\$3.20	\$751,910.40
		0010	0370	6061060	MGS GUARDRAIL	6,263.00	-450.00	5,813.00	LF	5,813.00	\$20.50	\$119,166.50
		0010	0380	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	5,513.00	138.00	5,651.00	LF	5,651.00	\$24.50	\$138,449.50
		0010	0390	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	175.00	0.00	175.00	LF	175.00	\$50.00	\$8,750.00
		0010	0400	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	-2.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0010	0410	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	18.00	0.00	18.00	EA	18.00	\$2,750.00	\$49,500.00
		0010	0420	6061080	MGS END ANCHOR	18.00	-3.00	15.00	EA	15.00	\$1,050.00	\$15,750.00
		0010	0430	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	22.00	-3.00	19.00	EA	19.00	\$2,900.00	\$55,100.00
		0001	5001	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	0.00	35,379.10	35,379.10	TONS	35,379.10	\$113.02	\$3,998,545.88
		0001	5002	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	0.00	17.00	17.00	EA	17.00	\$13.44	\$228.48
		0001	5003	6189901	MISC.MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$4,095.00	\$4,095.00
		0001	5004	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	0.00	2,633.80	2,633.80	TONS	2,633.80	\$92.11	\$242,599.32
		0001	5005	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	0.00	2,697.00	2,697.00	TONS	2,697.00	\$26.77	\$72,198.69
		0001	5006	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	60,503.00	60,503.00	SQYD	60,503.00	\$2.76	\$166,988.28



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240816-C04	JKU0072	0001	5007	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	16,814.00	16,814.00	SQYD	16,814.00	\$6.22	\$104,583.08
		0001	5008	4039910	MISC.SP095BSM DIFFERENTIAL - RAMPS	0.00	242.20	242.20	TONS	242.20	\$21.15	\$5,122.53
		0001	5009	4019910	MISC.BP-1 DIFFERENTIAL - RAMPS	0.00	170.40	170.40	TONS	170.40	\$16.06	\$2,736.62
		0001	5010	1046002	VALUE ENGINEERING	0.00	72,231.98	72,231.98	EA	72,231.98	\$1.00	\$72,231.98
		0010	5011	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	0.00	1.00	1.00	EA	1.00	\$5,250.00	\$5,250.00
		0001	5012	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	0.00	219.00	219.00	LF	219.00	\$19.00	\$4,161.00
		0001	5013	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	0.00	338.00	338.00	LF	338.00	\$19.00	\$6,422.00
		0001	5014	6200054	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LANE REDUCTION ARROW	0.00	4.00	4.00	EA	4.00	\$450.00	\$1,800.00
		0001	5015	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	0.00	7.00	7.00	EA	7.00	\$195.00	\$1,365.00
Project JKU0072 - Total Value Posted to Date as of Report Generated Date											\$8,628,481.21	
240816-C04 Overall - Total Value Posted to Date as of Report Generated Date												\$8,628,481.21



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JKU0072

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
5006	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	12/30/25	1/20/26	1	-54,812.40	SQYD	See 8/4 - 8/8 postings					Subtracting postings 8/4 - 8/8
			12/31/25	1/20/26	1	54,812.40	SQYD	See postings 8/4 - 8/8					
5014	6200054	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LANE REDUCTION ARROW	12/30/25	1/20/26	1	-3.00	EA	see posting from 10/31					Subtracting posting 10/31
			12/31/25	1/20/26	1	3.00	EA	See posting 10/31					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 240816-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0072	0040	GRAVEL (A)	Overrun	Overrun	13	Oct 1, 2025	SYSTEM	(\$1,311.79)			
					14	Oct 16, 2025	SYSTEM	\$1,311.79	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.63000 - 5.63000', 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
			0040 - Total							\$0.00	
JKU0072	0050	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	12	Sep 16, 2025	glassd2	(\$3,414.11)	documentation on file in eProjects		
					ACAD - Total						
			Other Item Adjustment - Total							(\$3,414.11)	
			Overrun	Overrun	12	Sep 16, 2025	SYSTEM	(\$33,325.45)			
					19	Jan 15, 2026	SYSTEM	\$33,325.45	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',80.09000 - 80.09000', 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
0050 - Total							(\$3,414.11)				
JKU0072	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		12	Sep 16, 2025	SYSTEM	(\$46,213.23)			
					12	Sep 16, 2025	SYSTEM	\$46,213.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total						
			Material - Total							\$0.00	
			Other Item Adjustment	ACAD	12	Sep 16, 2025	glassd2	(\$243.22)	documentation on file in eProjects		
					13	Oct 1, 2025	glassd2	(\$395.59)	Documentation on file in eProjects		
			ACAD - Total							(\$638.81)	
			Other Item Adjustment - Total							(\$638.81)	
			Overrun	Overrun	13	Oct 1, 2025	SYSTEM	(\$28,514.94)			
					14	Oct 16, 2025	SYSTEM	\$28,514.94	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',101.89000 - 101.89000', 'is applied (if non-zero).		
Overrun - Total							\$0.00				
Overrun - Total							\$0.00				
0060 - Total							(\$638.81)				
JKU0072	0090	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		2	Apr 16, 2025	SYSTEM	(\$32,883.42)			
					2	Apr 16, 2025	SYSTEM	\$32,883.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
			- Total							\$0.00	
			Material - Total							\$0.00	
			Overrun	Overrun	9	Aug 2, 2025	SYSTEM	(\$37,264.37)			
					10	Aug 17, 2025	SYSTEM	\$37,264.37	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',328.90000 - 328.90000', 'is applied (if non-zero).		
Overrun - Total							\$0.00				
Overrun - Total							\$0.00				
0090 - Total							\$0.00				
JKU0072	0120	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	9	Aug 2, 2025	SYSTEM	(\$731.60)			
					10	Aug 17, 2025	SYSTEM	\$731.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.55000 - 1.55000', 'is applied (if non-zero).		



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 240816-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0072	0120	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun - Total				\$0.00					
			Overrun - Total				\$0.00						
0120 - Total								\$0.00					
JKU0072	0130	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		2	Apr 16, 2025	SYSTEM	(\$1,276.80)					
					2	Apr 16, 2025	SYSTEM	\$1,276.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					3	May 1, 2025	SYSTEM	(\$9,542.40)					
					3	May 1, 2025	SYSTEM	\$9,542.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					4	May 16, 2025	SYSTEM	(\$12,910.80)					
					4	May 16, 2025	SYSTEM	\$12,910.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					5	Jun 2, 2025	SYSTEM	(\$12,910.80)					
					5	Jun 2, 2025	SYSTEM	\$12,910.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Jun 16, 2025	SYSTEM	(\$12,910.80)					
					6	Jun 16, 2025	SYSTEM	\$12,910.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Jul 1, 2025	SYSTEM	(\$12,910.80)					
					7	Jul 1, 2025	SYSTEM	\$12,910.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
							- Total				\$0.00		
							Material - Total				\$0.00		
							Overrun	Overrun	9	Aug 2, 2025	SYSTEM	(\$1,260.00)	
					10	Aug 17, 2025	SYSTEM	\$1,260.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.40000 - 8.40000,' is applied (if non-zero).				
			Overrun - Total				\$0.00						
			Overrun - Total				\$0.00						
0130 - Total								\$0.00					
JKU0072	0140	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	9	Aug 4, 2025	glassd2	(\$122.08)	Supporting document in eProjects.				
					10	Aug 17, 2025	glassd2	(\$22.57)	Supporting document in eProjects				
							ACAD - Total				(\$144.65)		
							Other Item Adjustment - Total				(\$144.65)		
							Overrun	Overrun	10	Aug 17, 2025	SYSTEM	(\$13,127.71)	
									12	Sep 16, 2025	SYSTEM	\$13,127.71	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',577.55000 - 577.55000,' is applied (if non-zero).
			Overrun - Total				\$0.00						
			Overrun - Total				\$0.00						
0140 - Total								(\$144.65)					
JKU0072	0150	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun	9	Aug 2, 2025	SYSTEM	(\$47,480.26)					
					10	Aug 17, 2025	SYSTEM	(\$33,629.12)					
					12	Sep 16,	SYSTEM	\$81,109.37	Unit price based on averaged overrun adjustments for installed quantity on all				



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 240816-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0072	0150	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun		2025			previous payment estimates. Price Adjustments of ',109.15000 - 109.15000, 'is applied (if non-zero).
									Overrun - Total
			Overrun - Total	(\$0.01)					
			0150 - Total	(\$0.01)					
JKU0072	0160	CONSTRUCTION SIGNS	Overrun	Overrun	11	Sep 2, 2025	SYSTEM	(\$959.00)	
					16	Nov 16, 2025	SYSTEM	\$959.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.00000 - 7.00000, 'is applied (if non-zero).
			Overrun - Total	\$0.00					
			Overrun - Total	\$0.00					
0160 - Total	\$0.00								
JKU0072	0180	CHANNELIZER (TRIM-LINE)	Material		2	Apr 16, 2025	SYSTEM	(\$1,800.00)	
					2	Apr 16, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user glassd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total	\$0.00					
			Material - Total	\$0.00					
			Overrun	Overrun	9	Aug 2, 2025	SYSTEM	(\$2,196.00)	
					10	Aug 17, 2025	SYSTEM	\$2,196.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.00000 - 18.00000, 'is applied (if non-zero).
Overrun - Total	\$0.00								
Overrun - Total	\$0.00								
0180 - Total	\$0.00								
JKU0072	0210	FLASHING ARROW PANEL	Overrun	Overrun	14	Oct 16, 2025	SYSTEM	(\$2,750.00)	
					16	Nov 16, 2025	SYSTEM	\$2,750.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.00000 - 2750.00000, 'is applied (if non-zero).
			Overrun - Total	\$0.00					
			Overrun - Total	\$0.00					
0210 - Total	\$0.00								
JKU0072	0250	PREF THERMO PVMT MARK, LT/RT ARROW	Material		14	Oct 16, 2025	SYSTEM	(\$3,575.00)	
					14	Oct 16, 2025	SYSTEM	\$3,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user glassd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$3,575.00)	
					15	Nov 3, 2025	SYSTEM	\$3,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user glassd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total	\$0.00					
			Material - Total	\$0.00					
			Overrun	Overrun	14	Oct 16, 2025	SYSTEM	(\$2,925.00)	
					16	Nov 16, 2025	SYSTEM	\$2,925.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',325.00000 - 325.00000, 'is applied (if non-zero).
Overrun - Total	\$0.00								
Overrun - Total	\$0.00								
0250 - Total	\$0.00								
JKU0072	0260	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L	Material		13	Oct 1, 2025	SYSTEM	(\$15,906.02)	
					13	Oct 1, 2025	SYSTEM	\$15,906.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user glassd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 240816-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0072	0260	BEADS	Material		14	Oct 16, 2025	SYSTEM	(\$28,387.84)					
					14	Oct 16, 2025	SYSTEM	\$28,387.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user glassd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
			- Total							\$0.00			
			Material - Total							\$0.00			
			Other Item Adjustment	REFL	18	Dec 15, 2025	glassd2		(\$885.70)	Documentation on file in eProjects			
			REFL - Total							(\$885.70)			
			Other Item Adjustment - Total							(\$885.70)			
			0260 - Total							(\$885.70)			
			0270	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		13	Oct 1, 2025	SYSTEM	(\$18,384.86)			
							13	Oct 1, 2025	SYSTEM	\$18,384.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user glassd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					- Total							\$0.00	
					Material - Total							\$0.00	
Other Item Adjustment	REFL	18			Dec 15, 2025	glassd2		\$314.71	Documentation on file in eProjects				
REFL - Total							\$314.71						
Other Item Adjustment - Total							\$314.71						
0270 - Total							\$314.71						
0280	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material				14	Oct 16, 2025	SYSTEM	(\$8,508.24)				
						14	Oct 16, 2025	SYSTEM	\$8,508.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user glassd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
		- Total							\$0.00				
		Material - Total							\$0.00				
		0280 - Total							\$0.00				
		0290	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		14	Oct 16, 2025	SYSTEM	(\$726.08)				
14	Oct 16, 2025					SYSTEM	\$726.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user glassd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
- Total							\$0.00						
Material - Total							\$0.00						
Other Item Adjustment				15	Nov 3, 2025	SYSTEM		(\$726.08)					
- Total							\$0.00						
Material - Total							\$0.00						
Other Item Adjustment				15	Nov 3, 2025	SYSTEM		\$726.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user glassd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
- Total							\$0.00						
Material - Total							\$0.00						
0290 - Total							\$0.00						
0300	4 IN. YELLOW WATERBORNE PAVEMENT MARKING			Material		14	Oct 16, 2025	SYSTEM	(\$1,520.32)				
		14	Oct 16, 2025			SYSTEM	\$1,520.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user glassd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
		- Total							\$0.00				
		Material - Total							\$0.00				
0300 - Total							\$0.00						
				15	Nov 3, 2025	SYSTEM	(\$1,520.32)						



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 240816-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0072	0300	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		15	Nov 3, 2025	SYSTEM	\$1,520.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user glassd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					17	Dec 2, 2025	SYSTEM	(\$1,520.32)			
					17	Dec 2, 2025	SYSTEM	\$1,520.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					- Total					\$0.00	
					Material - Total					\$0.00	
			Other Item Adjustment	REFL	18	Dec 15, 2025	glassd2		\$76.02	Documentation on file in eProjects	
					REFL - Total					\$76.02	
					Other Item Adjustment - Total					\$76.02	
					0300 - Total					\$76.02	
			0310	8 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		14	Oct 16, 2025	SYSTEM	(\$16.00)	
	14	Oct 16, 2025				SYSTEM	\$16.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user glassd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
	15	Nov 3, 2025				SYSTEM	(\$16.00)				
	15	Nov 3, 2025				SYSTEM	\$16.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user glassd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
		- Total					\$0.00				
		Material - Total					\$0.00				
		0310 - Total				\$0.00					
0330	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	11	Sep 2, 2025	SYSTEM	(\$32,671.72)				
				12	Sep 16, 2025	SYSTEM	(\$85,550.43)				
				13	Oct 1, 2025	SYSTEM	(\$5,991.79)				
				15	Nov 3, 2025	SYSTEM	\$2.07	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.74000 - 20.74000, 'is applied (if non-zero).			
				19	Jan 15, 2026	SYSTEM	\$124,211.86	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.74000 - 20.74000, 'is applied (if non-zero).			
				Overrun - Total				(\$0.01)			
				Overrun - Total				(\$0.01)			
		0330 - Total				(\$0.01)					
0370	MGS GUARDRAIL	Construction Stockpile		10	Aug 17, 2025	SYSTEM	(\$6,603.90)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				11	Sep 2, 2025	SYSTEM	(\$7,570.33)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				12	Sep 16, 2025	SYSTEM	(\$5,315.34)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				13	Oct 1, 2025	SYSTEM	(\$4,721.31)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$24,210.88)			
				Construction Stockpile - Total				(\$24,210.88)			
		Construction Stockpile STMI		4	May 16, 2025	SYSTEM	\$24,210.88	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$24,210.88			
				Construction Stockpile STMI - Total				\$24,210.88			
		Material		10	Aug 17, 2025	SYSTEM	(\$31,518.75)				
		10	Aug 17, 2025	SYSTEM	\$31,518.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 240816-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0072	0370	MGS GUARDRAIL	Material					\$0.00				
			- Total						\$0.00			
			Material - Total					\$0.00				
			0370 - Total					\$0.00				
	0380	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile			10	Aug 17, 2025	SYSTEM	(\$18,792.32)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						11	Sep 2, 2025	SYSTEM	(\$32,364.54)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						12	Sep 16, 2025	SYSTEM	(\$16,495.48)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						13	Oct 1, 2025	SYSTEM	(\$15,229.29)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$82,881.63)	
						Construction Stockpile - Total					(\$82,881.63)	
				Construction Stockpile STMI		4	May 16, 2025	SYSTEM	\$82,881.63	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						\$82,881.63	
						Construction Stockpile STMI - Total					\$82,881.63	
				Material		10	Aug 17, 2025	SYSTEM	(\$27,562.50)			
						10	Aug 17, 2025	SYSTEM	\$27,562.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user glassd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				- Total							\$0.00	
						Material - Total					\$0.00	
				Overrun	Overrun	13	Oct 1, 2025	SYSTEM	(\$4,263.00)			
						14	Oct 16, 2025	SYSTEM	\$4,263.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '24.50000 - 24.50000, 'is applied (if non-zero).		
				Overrun - Total							\$0.00	
						Overrun - Total					\$0.00	
						0380 - Total					\$0.00	
	0390	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Construction Stockpile			11	Sep 2, 2025	SYSTEM	(\$6,837.25)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$6,837.25)		
						Construction Stockpile - Total				(\$6,837.25)		
			Construction Stockpile STMI		4	May 16, 2025	SYSTEM	\$6,837.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						\$6,837.25		
					Construction Stockpile STMI - Total					\$6,837.25		
			0390 - Total					\$0.00				
	0400	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			11	Sep 2, 2025	SYSTEM	(\$2,350.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						13	Oct 1, 2025	SYSTEM	(\$6,110.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$8,460.00)		
					Construction Stockpile - Total				(\$8,460.00)			
			Construction Stockpile STMI		4	May 16, 2025	SYSTEM	\$8,460.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						\$8,460.00		
			Construction Stockpile STMI - Total					\$8,460.00				
			0400 - Total					\$0.00				
	0410	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile			10	Aug 17, 2025	SYSTEM	(\$14,578.67)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						11	Sep 2, 2025	SYSTEM	(\$10,413.33)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						12	Sep 16, 2025	SYSTEM	(\$8,747.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 240816-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0072	0410	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile	- Total				(\$33,739.20)			
			Construction Stockpile - Total							(\$33,739.20)	
			Construction Stockpile STMI		4	May 16, 2025	SYSTEM	\$33,739.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$33,739.20	
			Construction Stockpile STMI - Total							\$33,739.20	
	0410 - Total								\$0.00		
	0420	MGS END ANCHOR	Construction Stockpile			10	Aug 17, 2025	SYSTEM	(\$6,805.56)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						11	Sep 2, 2025	SYSTEM	(\$4,861.11)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						12	Sep 16, 2025	SYSTEM	(\$2,916.66)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						13	Oct 1, 2025	SYSTEM	(\$1,166.67)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total							(\$15,750.00)
			Construction Stockpile - Total							(\$15,750.00)	
			Construction Stockpile STMI		4	May 16, 2025	SYSTEM	\$15,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$15,750.00	
			Construction Stockpile STMI - Total							\$15,750.00	
0420 - Total								\$0.00			
0430	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			10	Aug 17, 2025	SYSTEM	(\$11,266.67)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					11	Sep 2, 2025	SYSTEM	(\$16,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					12	Sep 16, 2025	SYSTEM	(\$3,755.55)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					13	Oct 1, 2025	SYSTEM	(\$5,257.78)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$37,180.00)	
		Construction Stockpile - Total							(\$37,180.00)		
		Construction Stockpile STMI		4	May 16, 2025	SYSTEM	\$37,180.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$37,180.00		
		Construction Stockpile STMI - Total							\$37,180.00		
		0430 - Total								\$0.00	
5001	ASPH. CONC. MIXTURE PG 76-22 (SP095BSM)	Construction Stockpile			10	Aug 17, 2025	SYSTEM	(\$359,894.79)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					11	Sep 2, 2025	SYSTEM	(\$383,001.08)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					12	Sep 16, 2025	SYSTEM	(\$9,482.74)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$752,378.61)	
			Construction Stockpile - Total							(\$752,378.61)	
		Construction Stockpile STMI		1	Nov 1, 2024	SYSTEM	\$752,378.61	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$752,378.61		
		Construction Stockpile STMI - Total							\$752,378.61		
		Material			10	Aug 17, 2025	SYSTEM	(\$1,700,738.52)			
					10	Aug 17, 2025	SYSTEM	\$1,700,738.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					11	Sep 2, 2025	SYSTEM	(\$3,469,691.40)			
					11	Sep 2, 2025	SYSTEM	\$3,469,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 240816-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0072	5001	ASPH. CONC. MIXTURE PG 76-22 (SP095BSM)	Material		12	Sep 16, 2025	SYSTEM	(\$3,998,545.88)				
					12	Sep 16, 2025	SYSTEM	\$3,998,545.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
			- Total							\$0.00		
			Material - Total							\$0.00		
			Other Item Adjustment	ACAD	10	Aug 17, 2025	glassd2	(\$12,828.52)	Supporting document in eProjects			
					11	Sep 2, 2025	glassd2	(\$13,343.06)	Documentation on file in eProjects.			
					12	Sep 16, 2025	glassd2	(\$3,989.10)	documentation on file in eProjects			
					ACAD - Total		(\$30,160.68)					
			Other Item Adjustment - Total							(\$30,160.68)		
			Overrun	Overrun	12	Sep 16, 2025	SYSTEM	(\$94,123.06)				
					19	Jan 15, 2026	SYSTEM	\$94,123.06	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',113.02000 - 113.02000, 'is applied (if non-zero).			
					Overrun - Total		\$0.00					
			Overrun - Total							\$0.00		
			5001 - Total							(\$30,160.68)		
			5002	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		10	Aug 17, 2025	SYSTEM	(\$228.48)		
							10	Aug 17, 2025	SYSTEM	\$228.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user glassd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
							11	Sep 2, 2025	SYSTEM	(\$228.48)		
							11	Sep 2, 2025	SYSTEM	\$228.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
							12	Sep 16, 2025	SYSTEM	(\$228.48)		
							12	Sep 16, 2025	SYSTEM	\$228.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user glassd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
							13	Oct 1, 2025	SYSTEM	(\$228.48)		
							13	Oct 1, 2025	SYSTEM	\$228.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
							14	Oct 16, 2025	SYSTEM	(\$228.48)		
14	Oct 16, 2025	SYSTEM					\$228.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
15	Nov 3, 2025	SYSTEM					(\$228.48)					
15	Nov 3, 2025	SYSTEM					\$228.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user glassd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
16	Nov 16, 2025	SYSTEM					(\$228.48)					
16	Nov 16, 2025	SYSTEM					\$228.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brakep1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
- Total							\$0.00					
Material - Total							\$0.00					
5002 - Total							\$0.00					
5004	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	10	Aug 17, 2025	glassd2	(\$1,231.31)	Supporting document in eProjects				
							ACAD - Total		(\$1,231.31)			



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 240816-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0072	5004	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment - Total							(\$1,231.31)			
			Overrun	Overrun	10	Aug 17, 2025	SYSTEM	(\$21,537.16)					
					12	Sep 16, 2025	SYSTEM	\$21,537.16	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',92.11000 - 92.11000, 'is applied (if non-zero).				
			Overrun - Total							\$0.00			
			Overrun - Total							\$0.00			
			5004 - Total								(\$1,231.31)		
	5008	MISC.	Overrun	Overrun	12	Sep 16, 2025	SYSTEM	(\$363.78)					
					19	Jan 15, 2026	SYSTEM	\$363.78	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.15000 - 21.15000, 'is applied (if non-zero).				
					Overrun - Total							\$0.00	
					Overrun - Total							\$0.00	
	5008 - Total								\$0.00				
	5009	MISC.	Overrun	Overrun	12	Sep 16, 2025	SYSTEM	(\$1,933.46)					
					15	Nov 3, 2025	SYSTEM	(\$0.16)					
					19	Jan 15, 2026	SYSTEM	\$1,933.62	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',16.06000 - 16.06000, 'is applied (if non-zero).				
					Overrun - Total							\$0.00	
					Overrun - Total							\$0.00	
	5009 - Total								\$0.00				
	5011	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		12	Sep 16, 2025	SYSTEM	(\$5,250.00)					
					12	Sep 16, 2025	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user glassd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					13	Oct 1, 2025	SYSTEM	(\$5,250.00)					
					13	Oct 1, 2025	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					14	Oct 16, 2025	SYSTEM	(\$5,250.00)					
					14	Oct 16, 2025	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					15	Nov 3, 2025	SYSTEM	(\$5,250.00)					
					15	Nov 3, 2025	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user glassd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
- Total							\$0.00						
Material - Total							\$0.00						
5011 - Total								\$0.00					
JKU0072 - Total								(\$36,084.55)					
Overall - Total								(\$36,084.55)					



Contract Adjustments for Contract - 240816-C04

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
9	JKU0072	Liquidated Damage		(\$9,000.00)	100	August 2, 2025	glassd2	Realm had all lanes open to traffic at 08:20AM on the morning of 07/19. Lanes are to be open to traffic at 06:00AM. Liquidated damages occur at a rate of \$1000 per 15min.
9 - Total				(\$9,000.00)				
10	JKU0072	Liquidated Damage		\$9,000.00	100	August 17, 2025	glassd2	Correction. Realm's charge accrued on 7/19 and recorded on previous estimate belonged to another label.
		Other Contract Adjustment	RUC	(\$9,000.00)	100	August 17, 2025	glassd2	Correction. Realm's charge accrued on 7/19 and recorded on previous estimate belonged to this label.
10 - Total				\$0.00				
11	JKU0072	Other Contract Adjustment	RUC	(\$5,000.00)	100	September 2, 2025	glassd2	On 8/28/2025, the striping subcontractor began striping operations on NB and SB I-29 during daytime hours without prior approval. As a result, between 3:00 pm and 4:18 pm a queue was created along SB I-29 that delayed traffic in excess of 15 minutes. In accordance with JSP C section 3.5, liquidated damages are being charged for \$1,000 per 15 minute increment.
		Other Contract Adjustment	RUC	\$6,000.00	100	September 2, 2025	glassd2	Adjustment to penalty given to Realm for morning of 7/19 as agreed upon in 8/19 email chain.
11 - Total				\$1,000.00				
14	JKU0072	Liquidated Damage		(\$8,000.00)	100	October 16, 2025	glassd2	This charge represents 4 days of Liquidated Damages for Contract Administrative costs, at a rate of \$2,000 per day, for the period from October 3, 2025 (The Calendar Day Milestone Completion Date) through October 15, 2025. In accordance with Sec. 108.8, Liquidated Damages for Contract Administrative costs are being charged on 10/6, 10/7, 10/8, and 10/9.
		Other Contract Adjustment	RUC	(\$19,600.00)	100	October 16, 2025	glassd2	This charge represents 2 days of Liquidated Damages for Road User costs, at a rate of \$9,800 per day, for the period from October 3, 2025 (The Calendar Day Milestone Completion Date) through October 15, 2025. In accordance with Sec. 108.8, Liquidated Damages for Road User costs are being charged on 10/6 and 10/9.
14 - Total				(\$27,600.00)				
16	JKU0072	Other Contract Adjustment	ABIR	\$15,904.61	100	November 16, 2025	brakep1	Net total smoothness adjustment for I-29 NB & SB. IRI results posted in eProjects.
16 - Total				\$15,904.61				
20	JKU0072	Other Contract Adjustment	BMD	\$61,030.80	100	March 16, 2026	wilsor2	This adjustment represents bonus payment for BMD Performance Tests (CT and TSR) as follows: Lot 1 – \$6,781.20 (103 Pay Factor for 2,000 Tons, 100 Pay Factor for 2,000 Tons) Lot 2 – \$0 (100 Pay Factor for 4,000 Tons) Lot 3 – \$13,562.40 (103 Pay Factor for 4,000 Tons) Lot 4 – \$6,781.20 (103 Pay Factor for 2,000 Tons, 100 Pay Factor for 2,000 Tons) Lot 5 – \$6,781.20 (103 Pay Factor for 2,000 Tons, 100 Pay Factor for 2,000 Tons) Lot 6 – \$13,562.40 (103 Pay Factor for 4,000 Tons) Lot 7 – \$13,562.40 (103 Pay Factor for 4,000 Tons) Note: 7,379.10 Tons considered small quantity & paid at 100%
		Other Contract Adjustment	BMDV	(\$10,849.92)	100	March 16, 2026	wilsor2	This adjustment represents deduct payment for BMD Volumetrics as follows: Lot 1 – (\$3,164.56) (99.3 Pay Factor for 4,000 Tons) Lot 2 – (\$7,685.36) (98.3 Pay Factor for 4,000 Tons)
		Other Contract Adjustment	BMDV	\$46,112.16	100	March 16, 2026	wilsor2	This adjustment represents bonus payment for BMD Volumetrics as follows: Lot 3 - \$11,302.00 (102.5 Pay Factor for 4,000 Tons) Lot 4 - \$10,397.84 (102.3 Pay Factor for 4,000 Tons) Lot 5 - \$8,589.52 (101.9 Pay Factor for 4,000 Tons) Lot 6 - \$2,260.40 (100.5 Pay Factor for 4,000 Tons) Lot 7 - \$13,562.40 (103 Pay Factor for 4,000 Tons) Note: 7,379.10 Tons considered small quantity & paid at 100%
20 - Total				\$96,293.04				
Overall - Total				\$76,597.65				