



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: May 2, 2025

Progress Estimate Number 12	Contract ID 240920-A01 Prime Contractor Amino Bros. Co., Inc.	Pay Period Start April 16, 2025 Pay Period End May 1, 2025	Original Contract Amount \$7,726,166.81 Net Change Order Amount \$0.00 Current Contract Amount \$7,726,166.81
---------------------------------------	--	---	--

Approval Date		By User
May 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	hartmh
May 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	salvej1
May 5, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 30, 2026	November 30, 2026		2.31%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 2, 2024	October 2, 2024	
Letting Date	September 20, 2024	September 20, 2024	
Notice to Proceed Date	November 4, 2024	November 4, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
240920-A01			
Total Posted Items Pay	\$55,260.00	\$122,935.50	\$178,195.50
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$122,935.50	\$178,195.50
Contract Total Payable This Estimate:	\$55,260.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0002	0070	2031000	CLASS A EXCAVATION	CUYD	\$33.300	650	\$21,645.00
	0360	6161005	CONSTRUCTION SIGNS	SQFT	\$8.300	348	\$2,888.40
	0380	6161030	TYPE III MOVEABLE BARRICADE	EA	\$119.000	25	\$2,975.00
	0400	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$26.100	1,036	\$27,039.60
	0410	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	EA	\$356.000	2	\$712.00
Project JNW0002 - Total							\$55,260.00
Overall - Total							\$55,260.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 6, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0002	FAF 59-1(44)	Intersection and ADA improvements	59	BUCHANAN	at Route 752 in St. Joseph

Totals by Job Numbers				
JNW0002		This Estimate	Previous	To Date
	Posted Item Pay	\$55,260.00	\$122,935.50	\$178,195.50
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$55,260.00	\$122,935.50	\$178,195.50
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 6, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-A01	JNW0002	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$4,104.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$256,930.00	\$0.00
		0001	0030	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	420.00	0.00	420.00	SQFT	420.00	\$14.05	\$5,901.00
		0001	0040	2024046	REMOVAL OF CAULKING/GLAZING COMPOUNDS (WINDOWS/DOORS) (CATEGORY II NONFRIABLE)	172.00	0.00	172.00	LF	172.00	\$15.25	\$2,623.00
		0001	0050	2029901	MISC.REMOVAL OF IMPROVEMENTS - DEMOLITION	1.00	0.00	1.00	LS	0.00	\$2,932.00	\$0.00
		0001	0060	2029950	DEMOLITION AND REMOVAL OF BUILDINGS	1.00	0.00	1.00	LS	0.75	\$18,762.00	\$14,071.50
		0001	0070	2031000	CLASS A EXCAVATION	19,016.00	0.00	19,016.00	CUYD	650.00	\$33.30	\$21,645.00
		0001	0080	2036000	COMPACTING EMBANKMENT	1,434.00	0.00	1,434.00	CUYD	0.00	\$39.75	\$0.00
		0001	0090	2063000	CLASS 3 EXCAVATION	4,367.00	0.00	4,367.00	CUYD	0.00	\$7.00	\$0.00
		0001	0100	2063500	CULVERT CLEANOUT	7.00	0.00	7.00	EA	0.00	\$3,669.00	\$0.00
		0001	0110	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	781.50	0.00	781.50	SQYD	0.00	\$19.30	\$0.00
		0001	0120	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	592.00	0.00	592.00	SQYD	0.00	\$19.20	\$0.00
		0001	0130	3049905	MISC.8" TYPE 5 AGGREGATE	70.60	0.00	70.60	SQYD	0.00	\$57.55	\$0.00
		0001	0140	3105003	GRAVEL (A) OR CRUSHED STONE (B)	408.00	0.00	408.00	SQYD	0.00	\$21.80	\$0.00
		0001	0150	4010101	8 INCHES, BITUMINOUS PAVEMENT	573.20	0.00	573.20	SQYD	0.00	\$114.00	\$0.00
		0001	0160	4030409	12 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	70.60	0.00	70.60	SQYD	0.00	\$251.00	\$0.00
		0001	0170	5021107	CONCRETE PAVEMENT (7 IN. NON-REINF)	75.80	0.00	75.80	SQYD	0.00	\$189.00	\$0.00
		0001	0180	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	658.70	0.00	658.70	SQYD	0.00	\$121.00	\$0.00
		0001	0190	5021331	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	591.80	0.00	591.80	SQYD	0.00	\$115.00	\$0.00
		0001	0200	6044011	PIPE COLLAR, TYPE A	10.00	0.00	10.00	EA	0.00	\$1,599.00	\$0.00
		0001	0210	6081010	CONCRETE CURB RAMP	296.90	0.00	296.90	SQYD	0.00	\$328.00	\$0.00
		0001	0220	6081012	TRUNCATED DOMES	195.00	0.00	195.00	SQFT	0.00	\$41.20	\$0.00
		0001	0230	6083008	8 IN. CONCRETE MEDIAN STRIP	166.70	0.00	166.70	SQYD	0.00	\$90.40	\$0.00
		0001	0240	6085007	PAVED APPROACH, 7 IN.	160.50	0.00	160.50	SQYD	0.00	\$150.00	\$0.00
		0001	0250	6085008	PAVED APPROACH, 8 IN.	1,232.00	0.00	1,232.00	SQYD	0.00	\$135.00	\$0.00
		0001	0260	6086004	CONCRETE SIDEWALK, 4 IN.	1,644.20	0.00	1,644.20	SQYD	0.00	\$97.25	\$0.00
		0001	0270	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	1,908.00	0.00	1,908.00	LF	0.00	\$56.30	\$0.00
		0001	0280	6091051	CURB AND GUTTER TYPE A	392.00	0.00	392.00	LF	0.00	\$77.25	\$0.00
		0001	0290	6091052	CURB AND GUTTER TYPE B	4,377.00	0.00	4,377.00	LF	0.00	\$71.90	\$0.00
		0001	0300	6122040	WORK ZONE CRASH CUSHION (NARROW)	2.00	0.00	2.00	EA	0.00	\$5,928.00	\$0.00
		0001	0310	6122041	WORK ZONE CRASH CUSHION (NARROW) (RELOCATION)	1.00	0.00	1.00	EA	0.00	\$3,557.00	\$0.00
		0001	0320	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	17.00	0.00	17.00	EA	0.00	\$619.00	\$0.00
		0001	0330	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	3.00	0.00	3.00	EA	0.00	\$616.00	\$0.00
		0001	0340	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	4.00	0.00	4.00	EA	0.00	\$616.00	\$0.00
		0001	0350	6143013	MANHOLE FRAME AND COVER, TYPE 3	28.00	0.00	28.00	EA	0.00	\$416.00	\$0.00
		0001	0360	6161005	CONSTRUCTION SIGNS	4,238.00	0.00	4,238.00	SQFT	348.00	\$8.30	\$2,888.40
		0001	0370	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$35.55	\$0.00
		0001	0380	6161030	TYPE III MOVEABLE BARRICADE	28.00	0.00	28.00	EA	25.00	\$119.00	\$2,975.00
		0001	0390	6161070	TUBULAR MARKER	10.00	0.00	10.00	EA	0.00	\$59.30	\$0.00
		0001	0395	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	7.00	0.00	7.00	EA	4.00	\$5,335.00	\$21,340.00
		0001	0400	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	4,706.00	0.00	4,706.00	LF	1,036.00	\$26.10	\$27,039.60
		0001	0410	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	8.00	0.00	8.00	EA	2.00	\$356.00	\$712.00
		0001	0420	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	754.00	0.00	754.00	LF	0.00	\$16.60	\$0.00
		0001	0430	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$316,000.00	\$79,000.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-A01	JNW0002	0001	0440	6181010	RAILROAD ENGINEERING	1.00	0.00	1.00	LS	0.00	\$12,323.00	\$0.00
		0001	0450	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0460	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	159.00	0.00	159.00	LF	0.00	\$42.70	\$0.00
		0001	0470	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	11.00	0.00	11.00	EA	0.00	\$534.00	\$0.00
		0001	0480	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$415.00	\$0.00
		0001	0490	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$889.00	\$0.00
		0001	0500	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	4.00	0.00	4.00	EA	0.00	\$2,964.00	\$0.00
		0001	0510	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,504.00	0.00	7,504.00	LF	0.00	\$2.95	\$0.00
		0001	0520	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,173.00	0.00	5,173.00	LF	0.00	\$4.15	\$0.00
		0001	0530	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,386.00	0.00	1,386.00	LF	0.00	\$4.15	\$0.00
		0001	0540	6209903	MISC 4 IN. WHITE HIGHBUILD PAVEMENT MARKING PAINT, TYPE L BEADS	1,565.00	0.00	1,565.00	LF	0.00	\$2.95	\$0.00
		0001	0550	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$49,250.00	\$0.00
		0001	0560	7261012	12 IN. PIPE GROUP A	31.00	0.00	31.00	LF	0.00	\$218.00	\$0.00
		0001	0570	7261015	15 IN. PIPE GROUP A	2,290.00	0.00	2,290.00	LF	0.00	\$89.75	\$0.00
		0001	0580	7261018	18 IN. PIPE GROUP A	1,199.00	0.00	1,199.00	LF	0.00	\$87.25	\$0.00
		0001	0590	7261024	24 IN. PIPE GROUP A	74.00	0.00	74.00	LF	0.00	\$215.00	\$0.00
		0001	0600	7261036	36 IN. PIPE GROUP A	9.00	0.00	9.00	LF	0.00	\$450.00	\$0.00
		0001	0610	7261048	48 IN. PIPE GROUP A	43.00	0.00	43.00	LF	0.00	\$518.00	\$0.00
		0001	0620	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	32.00	0.00	32.00	FT	0.00	\$719.00	\$0.00
		0001	0630	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	16.00	0.00	16.00	FT	0.00	\$988.00	\$0.00
		0001	0640	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	35.00	0.00	35.00	FT	0.00	\$1,030.00	\$0.00
		0001	0650	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	75.00	0.00	75.00	FT	0.00	\$1,147.00	\$0.00
		0001	0660	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	143.00	0.00	143.00	FT	0.00	\$1,124.00	\$0.00
		0001	0670	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	3.00	0.00	3.00	EA	0.00	\$1,212.00	\$0.00
		0001	0680	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,326.00	\$0.00
		0001	0690	8031000A	TURF TYPE TALL FESCUE SODDING	9,293.00	0.00	9,293.00	SQYD	0.00	\$7.25	\$0.00
		0001	0700	8051000A	SEEDING - COOL SEASON GRASSES	1.20	0.00	1.20	ACRE	0.00	\$3,705.00	\$0.00
		0001	0710	8052000A	SEEDING - WARM SEASON GRASSES	0.70	0.00	0.70	ACRE	0.00	\$3,225.00	\$0.00
		0001	0720	8061005	ROCK DITCH CHECK	292.00	0.00	292.00	LF	0.00	\$57.05	\$0.00
		0001	0730	8061007A	CURB INLET CHECK	57.00	0.00	57.00	EA	0.00	\$129.00	\$0.00
		0001	0740	8061016	SEDIMENT REMOVAL	136.00	0.00	136.00	CUYD	0.00	\$120.00	\$0.00
		0001	0750	8061019	SILT FENCE	6,948.00	0.00	6,948.00	LF	0.00	\$1.65	\$0.00
		0001	0760	8064137	TYPE 2C EROSION CONTROL BLANKET	8,865.00	0.00	8,865.00	SQYD	0.00	\$1.70	\$0.00
		0002	0770	3049905	MISC TYPE 5 AGGREGATE FOR BASE (8 IN. THICK)	28,893.50	0.00	28,893.50	SQYD	0.00	\$23.00	\$0.00
		0002	0780	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	28,893.50	0.00	28,893.50	SQYD	0.00	\$110.20	\$0.00
		0040	0810	9031210	STRUCTURAL STEEL POSTS	410.00	0.00	410.00	LB	0.00	\$8.00	\$0.00
		0040	0820	9031250A	U-CHANNEL POST, 3 LB	37.00	0.00	37.00	LF	0.00	\$49.00	\$0.00
		0040	0830	9031270A	2 IN. PSST POST - 12 GA.	440.00	0.00	440.00	LF	0.00	\$21.15	\$0.00
		0040	0840	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	50.00	0.00	50.00	EA	0.00	\$375.00	\$0.00
		0040	0850	9031280	2.5 IN. PSST POST - 12 GA.	223.00	0.00	223.00	LF	0.00	\$36.20	\$0.00
		0040	0860	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	22.00	0.00	22.00	EA	0.00	\$515.00	\$0.00
		0040	0870	9035004A	SH-FLAT SHEET	506.00	0.00	506.00	SQFT	0.00	\$22.60	\$0.00
		0040	0880	9035011A	ST-STRUCTURAL	28.00	0.00	28.00	SQFT	0.00	\$51.80	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-A01	JNW0002	0040	0890	9035069A	SHF-FLAT SHEET FLUORESCENT	116.00	0.00	116.00	SQFT	0.00	\$31.95	\$0.00
Project JNW0002 - Total Value Posted to Date as of Report Generated Date												\$178,195.50
240920-A01 Overall - Total Value Posted to Date as of Report Generated Date												\$178,195.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 6, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNW0002

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0070	2031000	CLASS A EXCAVATION	5/1/25	5/2/25	650.00	CUYD	Class A Excavation removal milling 9 in. of Asphalt Rte. 752 EB and Lake Ave. also milled 1 pass WB of 752	10+25		17+27		
0360	6161005	CONSTRUCTION SIGNS	4/29/25	5/2/25	12.00	SQFT	Sidewalk Closed Signs 6 Ea. various locations on project. Phase 1 Construction.					
				5/2/25	336.00	SQFT	Construction Signs Phase 1 Traffic Control					
0380	6161030	TYPE III MOVEABLE BARRICADE	4/29/25	5/2/25	25.00	EA	Type III Moveable Barricade Locations 4 ea. - Log Mile 752 W 3.045 4 ea. - Log Mile 752 E 0.21 2 ea. - Log Mile Sherman St. S 0.117 2 ea. - Driveway between Sherman and Lake Ave. North side of 752 2 ea. - Alley Between 752 and Kentucky near Subway 2 ea. - Log Mile Lake Ave. N. 0.488 2 ea. - Log Mile Brown St. N. 0.498 2 ea. - Log Mile Eureka St. N 0.396 1 ea. - Alley Between Lake Ave. and Brown St. 2 ea. - Alley Between Brown St. and Sherman St. 2 ea. - Alley Between 752 and Hyde Park Ave.					
0400	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	4/29/25	5/2/25	63.00	LF	Temporary Traffic Barrier Contractor Furnished/Contractor Retained Lave Ave., Church Parking Lot.					
				5/2/25	973.00	LF	Temporary Concrete Traffic Barrier Contractor Furnished/Contractor Retained. From Eureka St. to alley between 752 and Kentucky St. Phase 1 Closure.	59+20		69+00		
0410	6174000A	TEMP. TRAFFIC BARRIER HEIGHT TRANSITION	4/29/25	5/2/25	2.00	EA	Temporary Traffic Barrier Height Transition Rte. 59 (Lake Ave) Phase 1 Closure.	59+20	69+00			

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information		Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post	
JNW0002	0360	April 29, 2025	336	R11-2	48x30	10.00 ROAD CLOSED		0.177	Sherman St. S	1.00	10.00		10.00	
				R11-2	48x30	10.00 ROAD CLOSED			Driveway Between Sherman and Lake North Side of 752	1.00	10.00		10.00	
						See Special Sign Details		0.387	Brown St. N	1.00		Road Closed Ahead 3' x 3'	9.00	9.00
						See Special Sign Details		0.39	Lake Ave. N	1.00		Road Closed Ahead 3' x 3'	9.00	9.00
				R11-2	48x30	10.00 ROAD CLOSED		0.396	Eureka St. N	1.00	10.00			10.00
				R11-2	48x30	10.00 ROAD CLOSED		0.488	Lake Ave. N	1.00	10.00			10.00
				R11-2	48x30	10.00 ROAD CLOSED		0.498	Brown St. N	1.00	10.00			10.00
						See Special Sign Details		0.66	Sherman St. S	1.00		Road Closed Ahead 3' x 3'	9.00	9.00
				WO20-1	48x48	16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.99	Lake Ave. S	1.00	16.00			16.00
				WO5-1	48x48	16.00 ROAD/BRIDGE/RAMP NARROWS		1.069	Lake Ave. S	1.00	16.00			16.00
				WO20-1	48x48	16.00 ROAD/BRIDGE/RAMP WORK AHEAD		17.911	US 59 N	1.00	16.00			16.00
				WO5-1	48x48	16.00 ROAD/BRIDGE/RAMP NARROWS		18.113	US 59 N	1.00	16.00			16.00
						See Special Sign Details		2.016	Rte. 752 W	1.00		752 Closed 1 Mile Ahead Sign# 58	32.00	32.00
				R11-4	60x30	12.50 ROAD CLOSED TO THRU TRAFFIC		2.612	Rte. 752 W	1.00	12.50			12.50
				WO20-3	48x48	16.00 ROAD CLOSED AHEAD		2.932	Rte. 752 W	1.00	16.00			16.00
				WO20-3	48x48	16.00 ROAD CLOSED AHEAD		2.991	Rte. 752 W	1.00	16.00			16.00
				R11-2	48x30	10.00 ROAD CLOSED		3.045	Rte. 752 W	1.00	10.00			10.00
				WO20-3	48x48	16.00 ROAD CLOSED AHEAD		5.589	Rte. U E	1.00	16.00			16.00
				WO20-3	48x48	16.00 ROAD CLOSED AHEAD		5.736	Rte. U E	1.00	16.00			16.00
				R11-4	60x30	12.50 ROAD CLOSED TO THRU TRAFFIC		5.859	Rte. U E	1.00	12.50			12.50
						See Special Sign Details			Alley Between 752 and Kentucky	1.00		Road Closed Ahead 3' x 3'	9.00	9.00
						See Special Sign Details			Eureka St. North of Valley	1.00		Road Closed Ahead 3' x 3'	9.00	9.00
				R11-2	48x30	10.00 ROAD CLOSED			Alley Between 752 and Kentucky	1.00	10.00			10.00
				R11-2	48x30	10.00 ROAD CLOSED			Alley Between Brown St. and Sherman St.	1.00	10.00			10.00
				R11-2	48x30	10.00 ROAD CLOSED			Alley Between Rte. 752 and Hyde Park Ave.	1.00	10.00			10.00
				WO20-1	48x48	16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.213	Kentucky St. W	1.00	16.00			16.00
				0360 - Total										



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 240920-A01

No Data Available



Contract Adjustments for Contract - 240920-A01

There are no contract adjustments to display for this contract.