



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 5, 2026

**Pay Estimate Created Date: June 4, 2026**

<b>Progress Estimate Number</b> 5	<b>Contract ID</b> 240920-A07	<b>Prime Contractor</b> Above And Below Contracting, LLC	<b>Pay Period Start</b> May 16, 2026	<b>Pay Period End</b> June 1, 2026	<b>Original Contract Amount</b> \$4,340,733.88	<b>Net Change Order Amount</b> (\$86,146.47)	<b>Current Contract Amount</b> \$4,254,587.41
--------------------------------------	----------------------------------	---	---	---------------------------------------	---	---	--

Approval Date	By User
June 4, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by brobsr1
June 4, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gillej
June 4, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	April 23, 2026	April 21, 2026	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 2, 2024	October 2, 2024	
Letting Date	September 20, 2024	September 20, 2024	
Notice to Proceed Date	April 7, 2025	April 7, 2025	
Work Began Date	March 18, 2026	March 18, 2026	

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
240920-A07			
Total Posted Items Pay	\$30,904.27	\$4,223,683.14	\$4,254,587.41
Gross Item Adjustments	\$342,179.32	(\$226,673.97)	\$115,505.35
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,997,009.17	\$4,370,092.76
<b>Contract Total Payable This Estimate:</b>	<b>\$373,083.59</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JST0100	0020	4029910	MISC.REPLACEMENT OF DAMAGED PAVEMENT	TONS	\$108.000	56.800	\$6,134.40
	0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$5.280	-1	(\$5.28)
	0110	6229905	MISC.REMOVAL OF DAMAGED PAVEMENT	SQYD	\$24.000	204	\$4,896.00
	5001	6181000	MOBILIZATION	LS	\$4,000.000	1	\$4,000.00
	5002	6181000	MOBILIZATION	LS	\$15,879.150	1	\$15,879.15

<b>Project JST0100 - Total</b>	<b>\$30,904.27</b>
<b>Overall - Total</b>	<b>\$30,904.27</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0100	0070	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.18000 - 0.18000, 'is applied (if non-zero).	479	\$0.18	\$86.22
	0170	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',99.03296 - 98.12000, 'is applied (if non-zero).	126.50000	\$99.03	\$12,527.67
	0180	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all	156.50000	\$52.06	\$8,147.39



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 5, 2026

**Pay Estimate Created Date: June 4, 2026**

<b>Progress Estimate Number</b> 5	<b>Contract ID</b> 240920-A07	<b>Prime Contractor</b> Above And Below Contracting, LLC	<b>Pay Period Start</b> May 16, 2026	<b>Pay Period End</b> June 1, 2026	<b>Original Contract Amount</b> \$4,340,733.88	<b>Net Change Order Amount</b> (\$86,146.47)	<b>Current Contract Amount</b> \$4,254,587.41
--------------------------------------	----------------------------------	---	---	---------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0100					previous payment estimates. Price Adjustments of ',52.06000 - 52.06000, 'is applied (if non-zero).			
	0190	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',99.03300 - 98.12000, 'is applied (if non-zero).	1,256	\$99.03	\$124,385.45
	0210	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',103.73412 - 98.12000, 'is applied (if non-zero).	1,899.40000	\$103.73	\$197,032.59
<b>Total</b>								<b>\$342,179.32</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on June 5, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0100		Resurface	MM,FF,H,OO,Y,Z,DD	SULLIVAN	on Route MM in Linn County and Routes MM, FF, H,Y, OO, Z and possibly Route DD in Sullivan County
Totals by Job Numbers					
JST0100					
			<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
		<b>Posted Item Pay</b>	\$30,904.27	\$4,223,683.14	\$4,254,587.41
		<b>Gross Item Adjustments</b>	\$342,179.32	(\$226,673.97)	\$115,505.35
		<b>Gross Item Pay</b>	<b>\$373,083.59</b>	<b>\$3,997,009.17</b>	<b>\$4,370,092.76</b>
		<b>Incentive</b>	\$0.00	\$0.00	\$0.00
		<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
		<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
		<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on June 5, 2026

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
240920-A07	JST0100	0001	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	527.00	-233.00	294.00	TONS	294.00	\$40.14	\$11,801.16	
		0001	0020	4029910	MISC.REPLACEMENT OF DAMAGED PAVEMENT	715.20	-658.40	56.80	TONS	56.80	\$108.00	\$6,134.40	
		0001	0030	4071005	TACK COAT	41,002.00	-6,265.00	34,737.00	GAL	34,737.00	\$3.00	\$104,211.00	
		0001	0040	6042010	ADJUSTING MANHOLE	2.00	-2.00	0.00	EA	0.00	\$600.00	\$0.00	
		0001	0050	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$46,200.00	\$46,200.00	
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$184,100.08	\$184,100.08	
		0001	0070	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	73,498.00	479.00	73,977.00	LF	73,977.00	\$0.18	\$13,315.86	
		0001	0080	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	376,752.00	-8,054.00	368,698.00	LF	368,698.00	\$0.18	\$66,365.64	
		0001	0090	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	5,861.00	-5,861.00	0.00	SQYD	0.00	\$4.42	\$0.00	
		0001	0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,181.00	-540.00	1,641.00	SQYD	1,641.00	\$5.28	\$8,664.48	
		0001	0110	6229905	MISC.REMOVAL OF DAMAGED PAVEMENT	1,788.00	-1,584.00	204.00	SQYD	204.00	\$24.00	\$4,896.00	
		0050	0120	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,231.70	-631.70	600.00	TONS	600.00	\$52.06	\$31,236.00	
		0050	0130	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	6,657.30	-1,592.50	5,064.80	TONS	5,064.80	\$98.12	\$496,958.18	
		0052	0140	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,209.20	-302.20	907.00	TONS	907.00	\$52.06	\$47,218.42	
		0052	0150	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	6,606.60	-417.70	6,188.90	TONS	6,188.90	\$98.12	\$607,254.87	
		0053	0160	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	651.30	-42.30	609.00	TONS	609.00	\$52.06	\$31,704.54	
		0053	0170	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,465.10	126.50	3,591.60	TONS	3,591.60	\$98.12	\$352,407.79	
		0054	0180	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	540.50	156.50	697.00	TONS	697.00	\$52.06	\$36,285.82	
		0054	0190	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,021.80	1,256.00	4,277.80	TONS	4,277.80	\$98.12	\$419,737.74	
		0055	0200	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,236.20	-59.20	1,177.00	TONS	1,177.00	\$52.06	\$61,274.62	
		0055	0210	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	7,271.00	1,899.40	9,170.40	TONS	9,170.40	\$98.12	\$899,799.65	
		0056	0220	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,318.80	-262.80	1,056.00	TONS	1,056.00	\$52.06	\$54,975.36	
		0056	0230	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	7,673.70	-28.30	7,645.40	TONS	7,645.40	\$98.12	\$750,166.65	
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$4,000.00	\$4,000.00	
		0001	5002	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$15,879.15	\$15,879.15	
		<b>Project JST0100 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$4,254,587.40</b>
		<b>240920-A07 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$4,254,587.40</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 5, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JST0100

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0020	4029910	MISC.	5/27/26	6/4/26	1	56.80	TONS	Southbound lanes	1.694		3.373		Pavement repair areas are as follows: Log mile 1.694 17' x 70' x 6 inches = 132.2 square yards of repair Log mile 3.373 65' x 10' x 2 inches = 72.2 square yards of repair Ticketed tonnage of BP2 asphalt used to replace damaged pavement 56.83 tons
0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/27/26	6/4/26	1	-1.00	SQYD	Route OO					During the final plans review process found that on 3/18 an overpayment of 0.6 square yards was made due to a mathematical error in the field measurement calculations. Then on 4/2/26 a final payment rounding of 0.4 was made to bring the total payment up to the nearest square yard for final payment. This adjustment of -1.0 square yards is being made to correct both of these actions.
0110	6229905	MISC.	5/27/26	6/4/26	1	204.00	SQYD	southbound lane	1.694		3.373		Pavement repair areas are as follows: Log mile 1.694 17' x 70' x 6 inches = 132.2 square yards of repair Log mile 3.373 65' x 10' x 2 inches = 72.2 square yards of repair Ticketed tonnage of BP2 asphalt used to replace damaged pavement 56.83 tons
5001	6181000	MOBILIZATION	5/27/26	6/4/26	1	1.00	LS	Route Y to Route F and then back to Y					
5002	6181000	MOBILIZATION	5/27/26	6/4/26	1	1.00	LS	Route Z for pavement repair					

The information below this line are details for Construction Signs (if applicable).  
No Data Available



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-A07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JST0100	0010	GRAVEL (A) OR CRUSHED STONE (B)	Material		2	Apr 17, 2026	SYSTEM	(\$7,156.96)					
					2	Apr 17, 2026	SYSTEM	\$7,156.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gillej overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					<b>- Total</b>			<b>\$0.00</b>					
					<b>Material - Total</b>			<b>\$0.00</b>					
					<b>0010 - Total</b>			<b>\$0.00</b>					
0070	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL		4	May 18, 2026	brobsr1	\$637.34	This Line Item adjustment is being made for the Retroreflectivity adjustment based off of the Retro Inspection Report Surveyed on 5/13/26 and provided to MoDOT by Beck and Co. Engineering and also the quantities of installed stripe provided by the contractor.				
					<b>REFL - Total</b>			<b>\$637.34</b>					
					<b>Other Item Adjustment - Total</b>			<b>\$637.34</b>					
					Overrun	Overrun			4	May 18, 2026	SYSTEM	(\$86.22)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.18000 - 0.18000, 'is applied (if non-zero).
									5	Jun 4, 2026	SYSTEM	\$86.22	
									<b>Overrun - Total</b>			<b>\$0.00</b>	
					<b>Overrun - Total</b>			<b>\$0.00</b>					
<b>0070 - Total</b>			<b>\$637.34</b>										
0080	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL		4	May 18, 2026	brobsr1	\$3,002.71	This Line Item adjustment is being made for the Retroreflectivity adjustment based off of the Retro Inspection Report Surveyed on 5/13/26 and provided to MoDOT by Beck and Co. Engineering and also the quantities of installed stripe provided by the contractor.				
					<b>REFL - Total</b>			<b>\$3,002.71</b>					
					<b>Other Item Adjustment - Total</b>			<b>\$3,002.71</b>					
<b>0080 - Total</b>			<b>\$3,002.71</b>										
0120	MISC.	Material			2	Apr 17, 2026	SYSTEM	(\$31,256.82)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gillej overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	Apr 17, 2026	SYSTEM	\$31,256.82					
					<b>- Total</b>			<b>\$0.00</b>					
					<b>Material - Total</b>			<b>\$0.00</b>					
<b>0120 - Total</b>			<b>\$0.00</b>										
0130	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Price FUEL			1	Apr 1, 2026	SYSTEM	\$2,532.57	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					1	Apr 1, 2026	SYSTEM	\$2,091.59	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					<b>- Total</b>			<b>\$4,624.16</b>					
					<b>Price FUEL - Total</b>			<b>\$4,624.16</b>					
<b>0130 - Total</b>			<b>\$4,624.16</b>										
0140	MISC.	Material			2	Apr 17, 2026	SYSTEM	(\$47,208.01)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gillej overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					2	Apr 17, 2026	SYSTEM	\$47,208.01					
					<b>- Total</b>			<b>\$0.00</b>					
					<b>Material - Total</b>			<b>\$0.00</b>					
<b>0140 - Total</b>			<b>\$0.00</b>										
0150	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Price FUEL			1	Apr 1, 2026	SYSTEM	\$5,650.46	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					<b>- Total</b>			<b>\$5,650.46</b>					
					<b>Price FUEL - Total</b>			<b>\$5,650.46</b>					
<b>0150 - Total</b>			<b>\$5,650.46</b>										
0160	MISC.	Material			2	Apr 17, 2026	SYSTEM	(\$31,699.33)					



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-A07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JST0100	0160	MISC.	Material		2	Apr 17, 2026	SYSTEM	\$31,699.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gillej overriding Payment Estimate Exception 3 on the current Payment Estimate.	
								- Total	\$0.00	
			Material - Total						\$0.00	
		<b>0160 - Total</b>							<b>\$0.00</b>	
	0170	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Overrun	Overrun	1	Apr 1, 2026	SYSTEM	(\$12,527.67)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					5	Jun 4, 2026	SYSTEM	\$12,527.67	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',99.03296 - 98.12000, 'is applied (if non-zero).	
								Overrun - Total	\$0.00	
			Overrun - Total						\$0.00	
			Price FUEL		1	Apr 1, 2026	SYSTEM	\$3,279.13	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								- Total	\$3,279.13	
			Price FUEL - Total						\$3,279.13	
		<b>0170 - Total</b>							<b>\$3,279.13</b>	
	0180	MISC.	Material		2	Apr 17, 2026	SYSTEM	(\$36,259.79)		
								- Total	(\$36,259.79)	
			Material - Total						(\$36,259.79)	
			MaterialCredit		3	Apr 30, 2026	SYSTEM	\$36,259.79		
								- Total	\$36,259.79	
			MaterialCredit - Total						\$36,259.79	
			Overrun	Overrun	2	Apr 17, 2026	SYSTEM	(\$8,121.36)		
					3	Apr 30, 2026	SYSTEM	(\$26.03)		
					5	Jun 4, 2026	SYSTEM	\$8,147.39	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',52.06000 - 52.06000, 'is applied (if non-zero).	
								Overrun - Total	\$0.00	
			Overrun - Total						\$0.00	
		<b>0180 - Total</b>							<b>\$0.00</b>	
	0190	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Overrun	Overrun	1	Apr 1, 2026	SYSTEM	(\$124,385.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					5	Jun 4, 2026	SYSTEM	\$124,385.45	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',99.03300 - 98.12000, 'is applied (if non-zero).	
								Overrun - Total	\$0.00	
			Overrun - Total						\$0.00	
			Price FUEL		1	Apr 1, 2026	SYSTEM	\$3,905.63	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								- Total	\$3,905.63	
			Price FUEL - Total						\$3,905.63	
		<b>0190 - Total</b>							<b>\$3,905.63</b>	
	0210	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Overrun	Overrun	3	Apr 30, 2026	SYSTEM	(\$197,032.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					5	Jun 4, 2026	SYSTEM	\$197,032.59	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',103.73412 - 98.12000, 'is applied (if non-zero).	
								Overrun - Total	\$0.00	
			Overrun - Total						\$0.00	
			Price FUEL		2	Apr 17, 2026	SYSTEM	\$24,905.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					3	Apr 30, 2026	SYSTEM	\$26,577.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-A07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JST0100	0210	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Price FUEL	- Total				\$51,483.73		
			Price FUEL - Total			\$51,483.73				
	<b>0210 - Total</b>								<b>\$51,483.73</b>	
	0220	MISC.	Material			2	Apr 17, 2026	SYSTEM	(\$31,584.80)	
						2	Apr 17, 2026	SYSTEM	\$31,584.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user gillej overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				\$0.00		
				Material - Total			\$0.00			
	<b>0220 - Total</b>								<b>\$0.00</b>	
	0230	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Price FUEL			2	Apr 17, 2026	SYSTEM	\$9,541.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						2	Apr 17, 2026	SYSTEM	\$33,380.99	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				\$42,922.19		
				Price FUEL - Total			\$42,922.19			
	<b>0230 - Total</b>								<b>\$42,922.19</b>	
	<b>JST0100 - Total</b>								<b>\$115,505.35</b>	
<b>Overall - Total</b>								<b>\$115,505.35</b>		



---

**Contract Adjustments for Contract - 240920-A07**

There are no contract adjustments to display for this contract.