



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: June 30, 2025

Progress Estimate Number	Contract ID	240920-B02	Pay Period Start	May 2, 2025	Original Contract Amount	\$1,598,627.73
3	Prime Contractor	W. L. Miller Company	Pay Period End	June 30, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$1,598,627.73

Approval Date						By User
July 1, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					vierss
July 1, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					vierss
July 3, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2025	September 1, 2025		93.51%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 2, 2024	October 2, 2024	
Letting Date	September 20, 2024	September 20, 2024	
Notice to Proceed Date	November 4, 2024	November 4, 2024	
Work Began Date			

Contract Total Pay For Estimate No. 3

		This Estimate	Previous	To Date
240920-B02	Total Posted Items Pay	\$1,468,921.24	\$26,000.00	\$1,494,921.24
	Gross Item Adjustments	(\$285,038.90)	\$282,453.90	(\$2,585.00)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$308,453.90	\$1,492,336.24
Contract Total Payable This Estimate:		\$1,183,882.34		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0044	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	GAL	\$3.000	52,829	\$158,487.00
	0020	4094002	SEAL COAT AGGREGATE, GRADE A2	SQYD	\$1.200	187,535	\$225,042.00
	0030	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$3,500.000	2	\$7,000.00
	0040	6169901	MISC.LUMP SUMP TEMPORARY TRAFFIC CONTROL	LS	\$9,350.000	0.950	\$8,882.50
	0050	6181000	MOBILIZATION	LS	\$35,000.000	0.750	\$26,250.00
Project JNE0044 - Total							\$425,661.50
JNE0045	0090	4091048	EMULSIFIED ASPHALT, SEAL COAT	GAL	\$3.000	35,157	\$105,471.00
	0100	4094002	SEAL COAT AGGREGATE, GRADE A2	SQYD	\$1.200	118,410	\$142,092.00
	0110	6169901	MISC.LUMP SUMP TEMPORARY TRAFFIC CONTROL	LS	\$6,500.000	0.950	\$6,175.00
	0120	6181000	MOBILIZATION	LS	\$28,500.000	0.750	\$21,375.00
Project JNE0045 - Total							\$275,113.00
JNE0046	0180	4091048	EMULSIFIED ASPHALT, SEAL COAT	GAL	\$3.000	90,606	\$271,818.00
	0190	4094002	SEAL COAT AGGREGATE, GRADE A2	SQYD	\$1.200	322,945	\$387,534.00
	0200	6169901	MISC.LUMP SUMP TEMPORARY TRAFFIC CONTROL	LS	\$11,950.000	0.950	\$11,352.50
	0210	6181000	MOBILIZATION	LS	\$40,500.000	0.750	\$30,375.00
	0220	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.190	93,760	\$17,814.40
	0230	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.280	175,903	\$49,252.84
Project JNE0046 - Total							\$768,146.74
Overall - Total							\$1,468,921.24
Contract Adjustments This Estimate							



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: June 30, 2025

Progress Estimate Number	Contract ID	240920-B02	Pay Period Start	May 2, 2025	Original Contract Amount	\$1,598,627.73
3	Prime Contractor	W. L. Miller Company	Pay Period End	June 30, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$1,598,627.73

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0044	0010	EMULSIFIED ASPHALT, SEAL COAT	Overrun			-319	\$3.00	(\$957.00)
	0020	SEAL COAT AGGREGATE, GRADE A2	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$94,151.30)
	0020	SEAL COAT AGGREGATE, GRADE A2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandic1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	187,535	\$1.20	\$225,042.00
	0020	SEAL COAT AGGREGATE, GRADE A2	Material			-187,535	\$1.20	(\$225,042.00)
	0030	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Other Item Adjustment	Substandard Item	See Doc Record			(\$900.00)
	0040	MISC.	Other Item Adjustment	Substandard Item				(\$200.00)
JNE0045	0100	SEAL COAT AGGREGATE, GRADE A2	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$94,151.30)
	0100	SEAL COAT AGGREGATE, GRADE A2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandic1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	118,410	\$1.20	\$142,092.00
	0100	SEAL COAT AGGREGATE, GRADE A2	Material			-118,410	\$1.20	(\$142,092.00)
JNE0046	0180	EMULSIFIED ASPHALT, SEAL COAT	Overrun			-176	\$3.00	(\$528.00)
	0190	SEAL COAT AGGREGATE, GRADE A2	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$94,151.30)
	0190	SEAL COAT AGGREGATE, GRADE A2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandic1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	322,945	\$1.20	\$387,534.00
	0190	SEAL COAT AGGREGATE, GRADE A2	Material			-322,945	\$1.20	(\$387,534.00)
	0220	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandic1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	93,760	\$0.19	\$17,814.40
	0220	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-93,760	\$0.19	(\$17,814.40)
	0230	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandic1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	175,903	\$0.28	\$49,252.84
	0230	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-175,903	\$0.28	(\$49,252.84)
Total								(\$285,038.90)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 4, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNE0044	FAF 6-2(60)	Seal coat	6	ADAIR	from the Chariton River near Novinger to 0.3 mile west of Route D in Green Castle
JNE0045	FAF 6-2(61)	Seal coat	6	ADAIR	from 1 mile east of Route 149 at the Chariton River to Bus. 63 in Kirksville
JNE0046	FAF-6-2 (59)	Seal coat	6	ADAIR	from 0.2 miles east of Route 63 to Route 15 south junction near Edina
Totals by Job Numbers					
JNE0044			This Estimate	Previous	To Date
	Posted Item Pay		\$425,661.50	\$8,750.00	\$434,411.50
	Gross Item Adjustments		(\$96,208.30)	\$94,151.30	(\$2,057.00)
	Gross Item Pay		\$329,453.20	\$102,901.30	\$432,354.50
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JNE0045			This Estimate	Previous	To Date
	Posted Item Pay		\$275,113.00	\$7,125.00	\$282,238.00
	Gross Item Adjustments		(\$94,151.30)	\$94,151.30	\$0.00
	Gross Item Pay		\$180,961.70	\$101,276.30	\$282,238.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JNE0046			This Estimate	Previous	To Date
	Posted Item Pay		\$768,146.74	\$10,125.00	\$778,271.74
	Gross Item Adjustments		(\$94,679.30)	\$94,151.30	(\$528.00)
	Gross Item Pay		\$673,467.44	\$104,276.30	\$777,743.74
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 4, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNE0044, Item 4094002, Project Item Line Number 0020, Material Set 409400296, Material 1003GA2 - Aggregate for Seal Coat Grade A2, Acceptance Action Generic 1003GA2 is insufficient.	No Remark was entered by Engineer	sandic1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0045, Item 4094002, Project Item Line Number 0100, Material Set 409400296, Material 1003GA2 - Aggregate for Seal Coat Grade A2, Acceptance Action Generic 1003GA2 is insufficient.	No Remark was entered by Engineer	sandic1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0046, Item 4094002, Project Item Line Number 0190, Material Set 409400296, Material 1003GA2 - Aggregate for Seal Coat Grade A2, Acceptance Action Generic 1003GA2 is insufficient.	No Remark was entered by Engineer	sandic1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0046, Item 6205901A, Project Item Line Number 0220, Material Set 6205901A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	No Remark was entered by Engineer	sandic1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0046, Item 6205901A, Project Item Line Number 0220, Material Set 6205901A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	No Remark was entered by Engineer	sandic1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0046, Item 6205902A, Project Item Line Number 0230, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	No Remark was entered by Engineer	sandic1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0046, Item 6205902A, Project Item Line Number 0230, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	No Remark was entered by Engineer	sandic1	Overridden
Estimate Exception Type: Item Overrun: Contract 240920-B02, Contract Project JNE0044, Project Item Line Number 0010, Contract Line Item Number 0010, Item 4091048, Minor Item.	No Remark was entered by Engineer	sandic1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-B02, Contract Project JNE0046, Project Item Line Number 0180, Contract Line Item Number 0180, Item 4091048, Minor Item.	No Remark was entered by Engineer	sandic1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-B02	JNE0044	0001	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	52,510.00	0.00	52,510.00	GAL	52,829.00	\$3.00	\$158,487.00
		0001	0020	4094002	SEAL COAT AGGREGATE, GRADE A2	187,535.00	0.00	187,535.00	SQYD	187,535.00	\$1.20	\$225,042.00
		0001	0030	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0040	6169901	MISC.LUMP SUMP TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$9,350.00	\$8,882.50
		0001	0050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0001	0060	6200035	PLURAL COMPONENT LIQUID PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	6.00	0.00	6.00	EA	0.00	\$370.00	\$0.00
		0001	0070	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	98,649.00	0.00	98,649.00	LF	0.00	\$0.19	\$0.00
		0001	0080	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	114,875.00	0.00	114,875.00	LF	0.00	\$0.28	\$0.00
	Project JNE0044 - Total Value Posted to Date as of Report Generated Date											\$434,411.50
	JNE0045	0001	0090	4091048	EMULSIFIED ASPHALT, SEAL COAT	36,110.00	0.00	36,110.00	GAL	35,157.00	\$3.00	\$105,471.00
		0001	0100	4094002	SEAL COAT AGGREGATE, GRADE A2	118,410.00	0.00	118,410.00	SQYD	118,410.00	\$1.20	\$142,092.00
		0001	0110	6169901	MISC.LUMP SUMP TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$6,500.00	\$6,175.00
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$28,500.00	\$28,500.00
		0001	0130	6200014	PLURAL COMPONENT LIQUID PAVEMENT MARKING, 24 IN. WHITE	56.00	0.00	56.00	LF	0.00	\$50.00	\$0.00
		0001	0140	6200017	PLURAL COMPONENT LIQUID PAVEMENT MARKING, 24 IN. YELLOW	75.00	0.00	75.00	LF	0.00	\$50.00	\$0.00
		0001	0150	6200020	PLURAL COMPONENT LIQUID PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$450.00	\$0.00
		0001	0160	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	27,926.00	0.00	27,926.00	LF	0.00	\$0.19	\$0.00
		0001	0170	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	62,112.00	0.00	62,112.00	LF	0.00	\$0.28	\$0.00
	Project JNE0045 - Total Value Posted to Date as of Report Generated Date											\$282,238.00
	JNE0046	0001	0180	4091048	EMULSIFIED ASPHALT, SEAL COAT	90,430.00	0.00	90,430.00	GAL	90,606.00	\$3.00	\$271,818.00
		0001	0190	4094002	SEAL COAT AGGREGATE, GRADE A2	322,945.00	0.00	322,945.00	SQYD	322,945.00	\$1.20	\$387,534.00
		0001	0200	6169901	MISC.LUMP SUMP TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$11,950.00	\$11,352.50
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$40,500.00	\$40,500.00
		0001	0220	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	117,200.00	0.00	117,200.00	LF	93,760.00	\$0.19	\$17,814.40
0001		0230	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	219,879.00	0.00	219,879.00	LF	175,903.00	\$0.28	\$49,252.84	
Project JNE0046 - Total Value Posted to Date as of Report Generated Date											\$778,271.74	
240920-B02 Overall - Total Value Posted to Date as of Report Generated Date											\$1,494,921.24	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 4, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNE0044

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	6/23/25	6/26/25	1	8,195.00	GAL		123.307		125.095		
			6/24/25	6/26/25	1	33,451.00	GAL		125.095		132.237		
			6/25/25	6/26/25	1	11,183.00	GAL		132.237		134.705		
0020	4094002	SEAL COAT AGGREGATE, GRADE A2	6/23/25	6/26/25	1	32,211.00	SQYD		123.307		125.095		
			6/24/25	6/26/25	1	112,742.00	SQYD		125.095		132.237		
			6/25/25	6/26/25	1	42,582.00	SQYD		132.237		134.705		
0030	6181098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6/19/25	6/26/25	1	2.00	EA		123.307		166.454		
0040	6169901	MISC.	6/24/25	6/26/25	1	0.95	LS		0+00				
0050	6181000	MOBILIZATION	6/24/25	6/26/25	1	0.75	LS		0+00				

Project: JNE0045

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0090	4091048	EMULSIFIED ASPHALT, SEAL COAT	6/25/25	6/26/25	1	22,706.00	GAL		132.237		134.705		
			6/26/25	6/26/25	1	12,451.00	GAL		138.987		140.573		
0100	4094002	SEAL COAT AGGREGATE, GRADE A2	6/25/25	6/26/25	1	88,621.00	SQYD		134.799		138.987		
			6/26/25	6/26/25	1	29,789.00	SQYD		138.987		140.573		
0110	6169901	MISC.	6/25/25	6/26/25	1	0.95	LS		0+00	138.987			
0120	6181000	MOBILIZATION	6/25/25	6/26/25	1	0.75	LS		0+00				

Project: JNE0046

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0180	4091048	EMULSIFIED ASPHALT, SEAL COAT	6/19/25	6/26/25	1	38,359.00	GAL		166.454		157.899		
			6/20/25	6/23/25	1	33,130.00	GAL		157.899		150.21		
			6/23/25	6/26/25	1	19,117.00	GAL		150.21		145.595		
0190	4094002	SEAL COAT AGGREGATE, GRADE A2	6/19/25	6/26/25	1	147,646.80	SQYD		166.454		157.899		
			6/20/25	6/23/25	1	115,420.00	SQYD		157.899		150.21		
			6/23/25	6/26/25	1	59,878.20	SQYD		150.21		145.595		
0200	6169901	MISC.	6/19/25	6/26/25	1	0.50	LS		0.00				
			6/20/25	6/23/25	1	0.45	LS		0.00				
0210	6181000	MOBILIZATION	6/20/25	6/23/25	1	0.75	LS		0.00				
0220	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6/23/25	6/26/25	1	93,760.00	LF		145.595		166.434		
0230	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6/23/25	6/26/25	1	175,903.00	LF		145.595		166.434		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 240920-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JNE0044	0010	EMULSIFIED ASPHALT, SEAL COAT	Overrun	Overrun	3	Jun 30, 2025	SYSTEM	(\$957.00)				
				Overrun - Total				(\$957.00)				
			Overrun - Total				(\$957.00)					
			0010 - Total							(\$957.00)		
	0020	SEAL COAT AGGREGATE, GRADE A2	Construction Stockpile		3	Jun 30, 2025	SYSTEM	(\$94,151.30)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$94,151.30)				
			Construction Stockpile - Total				(\$94,151.30)					
			Construction Stockpile STMI		2	May 1, 2025	SYSTEM	\$94,151.30	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$94,151.30				
			Construction Stockpile STMI - Total				\$94,151.30					
			Material		3	Jun 30, 2025	SYSTEM	(\$225,042.00)				
					3	Jun 30, 2025	SYSTEM	\$225,042.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandic1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
			- Total				\$0.00					
			Material - Total				\$0.00					
			0020 - Total							\$0.00		
			0030	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Other Item Adjustment	SUBI	3	Jul 1, 2025	vierrss	(\$900.00)	See Doc Record	
						SUBI - Total				(\$900.00)		
	Other Item Adjustment - Total				(\$900.00)							
	0030 - Total							(\$900.00)				
	0040	MISC.	Other Item Adjustment	SUBI	3	Jul 1, 2025	vierrss	(\$200.00)				
				SUBI - Total				(\$200.00)				
			Other Item Adjustment - Total				(\$200.00)					
			0040 - Total							(\$200.00)		
	JNE0044 - Total								(\$2,057.00)			
	JNE0045	0100	SEAL COAT AGGREGATE, GRADE A2	Construction Stockpile		3	Jun 30, 2025	SYSTEM	(\$94,151.30)	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total					(\$94,151.30)							
Construction Stockpile - Total				(\$94,151.30)								
Construction Stockpile STMI					2	May 1, 2025	SYSTEM	\$94,151.30	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$94,151.30				
Construction Stockpile STMI - Total				\$94,151.30								
Material					3	Jun 30, 2025	SYSTEM	(\$142,092.00)				
					3	Jun 30, 2025	SYSTEM	\$142,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandic1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
- Total				\$0.00								
Material - Total				\$0.00								
0100 - Total							\$0.00					
JNE0045 - Total								\$0.00				
JNE0046				0180	EMULSIFIED ASPHALT, SEAL COAT	Overrun	Overrun	3	Jun 30, 2025	SYSTEM	(\$528.00)	
							Overrun - Total				(\$528.00)	
	Overrun - Total					(\$528.00)						
	0180 - Total							(\$528.00)				
	0190	SEAL COAT	Construction		3	Jun 30,	SYSTEM	(\$94,151.30)	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 240920-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0046	0190	AGGREGATE, GRADE A2	Stockpile			2025			
				- Total				(\$94,151.30)	
			Construction Stockpile - Total				(\$94,151.30)		
			Construction Stockpile STMI		2	May 1, 2025	SYSTEM	\$94,151.30	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$94,151.30	
			Construction Stockpile STMI - Total				\$94,151.30		
			Material		3	Jun 30, 2025	SYSTEM	(\$387,534.00)	
					3	Jun 30, 2025	SYSTEM	\$387,534.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandic1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
	0190 - Total				\$0.00				
	0220	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		3	Jun 30, 2025	SYSTEM	(\$17,814.40)	
					3	Jun 30, 2025	SYSTEM	\$17,814.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandic1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
	0220 - Total				\$0.00				
	0230	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		3	Jun 30, 2025	SYSTEM	(\$49,252.84)	
					3	Jun 30, 2025	SYSTEM	\$49,252.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandic1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
	0230 - Total				\$0.00				
JNE0046 - Total								(\$528.00)	
Overall - Total								(\$2,585.00)	



Contract Adjustments for Contract - 240920-B02

There are no contract adjustments to display for this contract.