



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 2	Contract ID	240920-B03	Pay Period Start	February 16, 2025	Original Contract Amount	\$3,641,520.79
	Prime Contractor	Mid-River Asphalt, Inc.	Pay Period End	May 15, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$3,641,520.79

Approval Date					By User
May 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				baxtem1
May 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				baxtem1
May 20, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		19.41%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 2, 2024	October 2, 2024	
Letting Date	September 20, 2024	September 20, 2024	
Notice to Proceed Date	November 4, 2024	November 4, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2

		This Estimate	Previous	To Date
240920-B03				
Total Posted Items Pay		\$663,600.52	\$43,368.75	\$706,969.27
Gross Item Adjustments		(\$46,021.63)	\$0.00	(\$46,021.63)
Incentive		\$0.00	\$0.00	\$0.00
Disincentive		\$0.00	\$0.00	\$0.00
Liquidated Damage		\$0.00	\$0.00	\$0.00
Other Contract Adjustments		\$0.00	\$0.00	\$0.00
			\$43,368.75	\$660,947.64
Contract Total Payable This Estimate:		\$617,578.89		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JST0105	0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$2.000	2,620	\$5,240.00
	0170	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$7.000	116	\$812.00
	0180	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$68.110	2,272	\$154,745.92
	0200	4071005	TACK COAT	GAL	\$3.000	1,990	\$5,970.00
	0210	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	LS	\$6,100.000	0.95	\$5,795.00
	0220	6181000	MOBILIZATION	LS	\$19,440.000	0.75	\$14,580.00
	0250	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$2.000	402	\$804.00
	0290	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$7.000	79.5	\$556.50
	0300	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$69.480	6,162.3	\$428,156.60
	0320	4071005	TACK COAT	GAL	\$3.000	5,359	\$16,077.00
	0350	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	LS	\$6,650.000	0.95	\$6,317.50
	0360	6181000	MOBILIZATION	LS	\$30,920.000	0.75	\$23,190.00
	0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$2.000	678	\$1,356.00
Project JST0105 - Total							\$663,600.52
Overall - Total							\$663,600.52

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 2	Contract ID	240920-B03	Pay Period Start	February 16, 2025	Original Contract Amount	\$3,641,520.79
	Prime Contractor	Mid-River Asphalt, Inc.	Pay Period End	May 15, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$3,641,520.79

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0105	0170	GRAVEL (A) OR CRUSHED STONE (B)	Overrun			-8	\$7.00	(\$56.00)
	0180	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,272	(\$0.60)	(\$1,365.29)
	0180	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-25	\$67.51	(\$1,687.73)
	0180	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	Fuel Adjustment for 2272.0 ton of SL25-22.			\$1,317.76
	0250	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun			-46	\$2.00	(\$92.00)
	0300	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,888	(\$0.60)	(\$1,134.54)
	0300	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	634.7	(\$0.60)	(\$381.40)
	0300	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,412.9	(\$0.60)	(\$1,449.96)
	0300	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,226.7	(\$0.60)	(\$737.15)
	0300	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-622.3	\$68.88	(\$42,863.45)
	0300	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC adjustment for 6162.3 tons SL 25-22.			\$3,574.13
	0320	TACK COAT	Overrun			-382	\$3.00	(\$1,146.00)
Total								(\$46,021.63)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 21, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0105		Resurface	WW,Y,K,V,W,J	LINCOLN	in Lincoln County on Route Y and Pike County on Route WW. Potential additional alternates on Routes K and V in Lincoln County, on Route W in Pike County, and on Route J in Montgomery County
Totals by Job Numbers					
JST0105			This Estimate	Previous	To Date
	Posted Item Pay		\$663,600.52	\$43,368.75	\$706,969.27
	Gross Item Adjustments		(\$46,021.63)	\$0.00	(\$46,021.63)
	Gross Item Pay		\$617,578.89	\$43,368.75	\$660,947.64
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 21, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 240920-B03, Contract Project JST0105, Project Item Line Number 0180, Contract Line Item Number 0180, Item 4020521, Minor Item.	No Remark was entered by Engineer	mcclab	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-B03, Contract Project JST0105, Project Item Line Number 0300, Contract Line Item Number 0300, Item 4020521, Minor Item.	No Remark was entered by Engineer	mcclab	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-B03, Contract Project JST0105, Project Item Line Number 0170, Contract Line Item Number 0170, Item 3105002, Minor Item.	No Remark was entered by Engineer	mcclab	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-B03, Contract Project JST0105, Project Item Line Number 0250, Contract Line Item Number 0250, Item 6224010, Minor Item.	No Remark was entered by Engineer	mcclab	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-B03, Contract Project JST0105, Project Item Line Number 0320, Contract Line Item Number 0320, Item 4071005, Minor Item.	No Remark was entered by Engineer	mcclab	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-B03	JST0105	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$2,500.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	0.00	\$1,600.00	\$0.00
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	556.00	0.00	556.00	TONS	0.00	\$7.00	\$0.00
		0001	0040	4029910	MISC.REPLACEMENT OF DAMAGED PAVEMENT	258.00	0.00	258.00	TONS	0.00	\$100.00	\$0.00
		0001	0050	4071005	TACK COAT	16,239.00	0.00	16,239.00	GAL	0.00	\$3.00	\$0.00
		0001	0060	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$22,500.00	\$0.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$72,735.00	\$18,183.75
		0001	0080	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	180,329.00	0.00	180,329.00	LF	0.00	\$0.10	\$0.00
		0001	0090	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	126,051.00	0.00	126,051.00	LF	0.00	\$0.10	\$0.00
		0001	0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,142.00	0.00	4,142.00	SQYD	2,620.00	\$2.00	\$5,240.00
		0001	0110	6229905	MISC.REMOVAL OF DAMAGED PAVEMENT	658.00	0.00	658.00	SQYD	0.00	\$12.00	\$0.00
		0001	0120	6269905	MISC.TRANSVERSE RUMBLE STRIPS	80.00	0.00	80.00	SQYD	0.00	\$250.00	\$0.00
		0010	0130	6061060	MGS GUARDRAIL	213.00	0.00	213.00	LF	0.00	\$30.00	\$0.00
		0010	0140	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$3,800.00	\$0.00
		0050	0150	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	9,577.00	0.00	9,577.00	TONS	0.00	\$73.34	\$0.00
		0051	0160	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	7,621.00	0.00	7,621.00	TONS	0.00	\$72.22	\$0.00
		0052	0170	3105002	GRAVEL (A) OR CRUSHED STONE (B)	108.00	0.00	108.00	TONS	116.00	\$7.00	\$812.00
		0052	0180	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	2,247.00	0.00	2,247.00	TONS	2,272.00	\$68.11	\$154,745.92
		0052	0190	4029910	MISC.REPLACEMENT OF DAMAGED PAVEMENT	34.00	0.00	34.00	TONS	0.00	\$70.00	\$0.00
		0052	0200	4071005	TACK COAT	2,122.00	0.00	2,122.00	GAL	1,990.00	\$3.00	\$5,970.00
		0052	0210	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$6,100.00	\$5,795.00
		0052	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$19,440.00	\$19,440.00
		0052	0230	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24,396.00	0.00	24,396.00	LF	0.00	\$0.10	\$0.00
		0052	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	19,142.00	0.00	19,142.00	LF	0.00	\$0.10	\$0.00
		0052	0250	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	356.00	0.00	356.00	SQYD	402.00	\$2.00	\$804.00
		0052	0260	6229905	MISC.REMOVAL OF DAMAGED PAVEMENT	86.00	0.00	86.00	SQYD	0.00	\$1.00	\$0.00
		0053	0270	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$1,250.00	\$0.00
		0053	0280	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	0.00	\$1,400.00	\$0.00
		0053	0290	3105002	GRAVEL (A) OR CRUSHED STONE (B)	230.00	0.00	230.00	TONS	79.50	\$7.00	\$556.50
		0053	0300	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	5,540.00	0.00	5,540.00	TONS	6,162.30	\$69.48	\$428,156.60
		0053	0310	4029910	MISC.REPLACEMENT OF DAMAGED PAVEMENT	83.00	0.00	83.00	TONS	0.00	\$70.00	\$0.00
		0053	0320	4071005	TACK COAT	4,977.00	0.00	4,977.00	GAL	5,359.00	\$3.00	\$16,077.00
		0053	0330	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	0.00	\$1,800.00	\$0.00
		0053	0340	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$3,950.00	\$0.00
		0053	0350	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$6,650.00	\$6,317.50
		0053	0360	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$30,920.00	\$30,920.00
		0053	0370	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	101,012.00	0.00	101,012.00	LF	0.00	\$0.10	\$0.00
		0053	0380	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	58,909.00	0.00	58,909.00	LF	0.00	\$0.10	\$0.00
		0053	0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	678.00	0.00	678.00	SQYD	678.00	\$2.00	\$1,356.00
		0053	0400	6229905	MISC.REMOVAL OF DAMAGED PAVEMENT	212.00	0.00	212.00	SQYD	0.00	\$1.00	\$0.00
		0054	0410	3105002	GRAVEL (A) OR CRUSHED STONE (B)	404.00	0.00	404.00	TONS	0.00	\$7.00	\$0.00
		0054	0420	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	17,353.00	0.00	17,353.00	TONS	0.00	\$73.68	\$0.00
		0054	0430	4029910	MISC.REPLACEMENT OF DAMAGED PAVEMENT	261.00	0.00	261.00	TONS	0.00	\$73.68	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-B03	JST0105	0054	0440	4071005	TACK COAT	16,690.00	0.00	16,690.00	GAL	0.00	\$3.00	\$0.00
		0054	0450	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$9,650.00	\$0.00
		0054	0460	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$50,380.00	\$12,595.00
		0054	0470	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	180,440.00	0.00	180,440.00	LF	0.00	\$0.10	\$0.00
		0054	0480	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	151,332.00	0.00	151,332.00	LF	0.00	\$0.10	\$0.00
		0054	0490	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,981.00	0.00	3,981.00	SQYD	0.00	\$2.00	\$0.00
		0054	0500	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,442.00	0.00	2,442.00	SQYD	0.00	\$2.00	\$0.00
		0054	0510	6229905	MISC.REMOVAL OF DAMAGED PAVEMENT	665.00	0.00	665.00	SQYD	0.00	\$1.00	\$0.00
Project JST0105 - Total Value Posted to Date as of Report Generated Date												\$706,969.27
240920-B03 Overall - Total Value Posted to Date as of Report Generated Date												\$706,969.27



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 21, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JST0105

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/15/25	5/16/25	2,620.00	SQYD	Rte. Y North and South sides and both ends of project.	0.000		7.525		
0170	3105002	GRAVEL (A) OR CRUSHED STONE (B)	5/8/25	5/16/25	116.00	TONS		0.00		2.238		120.25-4.21(Moisture)= 116.04 Round to 116 tons
0180	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	5/7/25	5/16/25	2,272.00	TONS	Both lanes	0.000		2.238		
0200	4071005	TACK COAT	5/7/25	5/16/25	1,990.00	GAL	Both lanes.	0.000		2.238		
0210	6169901	MISC.	5/7/25	5/16/25	0.95	LS	varies	0.000		2.238		Contractor installed RCA signs on 4/25/25 Contractor installed No Center signs on Rte. K Contractor set-up a lane closure on Rte. 61 in the Driving on the S.B.L. We verified that the signs are correct and traffic control devices are installed per plan.
0220	6181000	MOBILIZATION	5/7/25	5/16/25	0.75	LS		0.000		2.238		Finished Asphalt Paving.
0250	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/5/25	5/8/25	402.00	SQYD	Did six Paved Entrances and End of Project. Plans had five PE, we added one at LM 1.136 for additional 46 sq. yd.	0.535		2.238		
0290	3105002	GRAVEL (A) OR CRUSHED STONE (B)	5/14/25	5/16/25	79.50	TONS	North side of Rte. V	0.000		4.000		
0300	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	5/9/25	5/16/25	2,412.90	TONS		0.056 W.B.L.		4.038 W.B.L.		
			5/12/25	5/16/25	634.70	TONS	W.B.L. LM 4.038 to LM 6.038 E.B.L. LM 6.038 to LM 5.724	4.038W.B.L/ 6.038EBL		6.038WBL/ 5.724EBL		
			5/13/25	5/16/25	1,888.00	TONS		5.724 E.B.L.		3.010 E.B.L.		
			5/14/25	5/16/25	1,226.70	TONS		3.010 E.B.L.		0.056 E.B.L.		
0320	4071005	TACK COAT	5/9/25	5/16/25	2,317.00	GAL		0.056 W.B.L.		4.038 W.B.L.		
			5/12/25	5/16/25	575.00	GAL	W.B.L. LM 4.038 to LM 6.038 E.B.L. LM 6.038 to LM 5.724	4.038WBL/ 6.038EBL		6.038WBL/ 5.724EBL		
			5/13/25	5/16/25	1,396.00	GAL		5.724 E.B.L.		3.010 E.B.L.		
			5/14/25	5/16/25	1,071.00	GAL		3.010 E.B.L.		0.056 E.B.L.		
0350	6169901	MISC.	5/9/25	5/16/25	0.95	LS		0.056		6.038		
0360	6181000	MOBILIZATION	5/9/25	5/16/25	0.75	LS		0.056		6.038		
0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/5/25	5/8/25	678.00	SQYD	Varies Paved Entrances, End/begin of project, and East/West end of Bridge #N0778.	0.056		6.038		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240920-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JST0105	0170	GRAVEL (A) OR CRUSHED STONE (B)	Overrun	Overrun	2	May 16, 2025	SYSTEM	(\$56.00)			
				Overrun - Total				(\$56.00)			
			Overrun - Total				(\$56.00)				
			0170 - Total				(\$56.00)				
	0180	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	2	May 16, 2025	mcclab	\$1,317.76	Fuel Adjustment for 2272.0 ton of SL25-22.		
				ACAD - Total				\$1,317.76			
			Other Item Adjustment - Total				\$1,317.76				
			Overrun	Overrun	2	May 16, 2025	SYSTEM	(\$1,687.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
								Overrun - Total			
			Overrun - Total				(\$1,687.73)				
			Price FUEL		2	May 16, 2025	SYSTEM	(\$1,365.29)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
								- Total			
			Price FUEL - Total				(\$1,365.29)				
			0180 - Total				(\$1,735.26)				
			0250	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	2	May 16, 2025	SYSTEM	(\$92.00)	
						Overrun - Total				(\$92.00)	
	Overrun - Total				(\$92.00)						
	0250 - Total				(\$92.00)						
	0300	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	2	May 16, 2025	mcclab	\$3,574.13	AC adjustment for 6162.3 tons SL 25-22.		
				ACAD - Total				\$3,574.13			
			Other Item Adjustment - Total				\$3,574.13				
			Overrun	Overrun	2	May 16, 2025	SYSTEM	(\$42,863.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
								Overrun - Total			
			Overrun - Total				(\$42,863.45)				
			Price FUEL		2	May 16, 2025	SYSTEM	(\$3,703.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
								- Total			
			Price FUEL - Total				(\$3,703.05)				
			0300 - Total				(\$42,992.37)				
			0320	TACK COAT	Overrun	Overrun	2	May 16, 2025	SYSTEM	(\$1,146.00)	
						Overrun - Total				(\$1,146.00)	
	Overrun - Total				(\$1,146.00)						
	0320 - Total				(\$1,146.00)						
	JST0105 - Total								(\$46,021.63)		
	Overall - Total								(\$46,021.63)		



Contract Adjustments for Contract - 240920-B03

There are no contract adjustments to display for this contract.