



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 5, 2026

**Pay Estimate Created Date: June 2, 2026**

<b>Progress Estimate Number</b> 16	<b>Contract ID</b> 240920-C04	<b>Prime Contractor</b> Ideker, Inc.	<b>Pay Period Start</b> May 16, 2026	<b>Pay Period End</b> June 1, 2026	<b>Original Contract Amount</b> \$12,831,730.63	<b>Net Change Order Amount</b> (\$883,766.39)	<b>Current Contract Amount</b> \$11,947,964.24
---------------------------------------	----------------------------------	---	---	---------------------------------------	--	--	---

Approval Date	By User
June 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by watkib6
June 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by wilsor2
June 4, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 1, 2026	June 15, 2026		84.73%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date							
Awarded Date	October 2, 2024	October 2, 2024					
Letting Date	September 20, 2024	September 20, 2024	Milestone - Calendar Time - JKU0052	July 19, 2025	July 19, 2025	Milestone Complete	
Notice to Proceed Date	November 4, 2024	November 4, 2024					
Work Began Date	March 24, 2025	March 24, 2025					

Contract Total Pay For Estimate No. 16			
	This Estimate	Previous	To Date
240920-C04			
Total Posted Items Pay	\$907,802.41	\$9,216,284.61	\$10,124,087.02
Gross Item Adjustments	(\$59,221.19)	\$215,556.57	\$156,335.38
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	(\$4,000.00)	\$125,255.05	\$121,255.05
		\$9,557,096.23	\$10,401,677.45
<b>Contract Total Payable This Estimate:</b>	<b>\$844,581.22</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0050	0040	2159910	MISC.SHAPING SLOPES CLASS III MODIFIED MATERIAL REQUIREMENT	100F	\$900.000	11.200	\$10,080.00
	0090	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	TONS	\$89.080	390.020	\$34,742.98
	0100	4030005	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	TONS	\$92.020	6,790.750	\$624,884.82
	0110	4071005	TACK COAT	GAL	\$2.780	726	\$2,018.28
	0120	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	GAL	\$2.890	18,103	\$52,317.67
	0400	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$7.430	8,310.520	\$61,747.16
	0430	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$22.500	3,025	\$68,062.50
	0440	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$3,245.000	3	\$9,735.00
	0450	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$3,172.000	5	\$15,860.00
	0470	6061080	MGS END ANCHOR	EA	\$919.000	4	\$3,676.00
0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,742.000	9	\$24,678.00	
<b>Project JKU0050 - Total</b>							<b>\$907,802.41</b>
<b>Overall - Total</b>							<b>\$907,802.41</b>

**Contract Adjustments This Estimate**

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
JKU0050	Other Contract Adjustment	watkib6	\$4,000 total LD for the JKU0050 project. Shift on 5/26/26 exceeded the time restriction of 6:00 AM (following morning) as per JSP C - 3.5 by 15	100	(\$4,000.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 5, 2026

**Pay Estimate Created Date: June 2, 2026**

<b>Progress Estimate Number</b> 16	<b>Contract ID</b> 240920-C04	<b>Prime Contractor</b> Ideker, Inc.	<b>Pay Period Start</b> May 16, 2026	<b>Pay Period End</b> June 1, 2026	<b>Original Contract Amount</b> \$12,831,730.63	<b>Net Change Order Amount</b> (\$883,766.39)	<b>Current Contract Amount</b> \$11,947,964.24
---------------------------------------	----------------------------------	---	---	---------------------------------------	--	--	---

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
			minutes for \$1,000. Shift on 5/27/26 exceeded the time restriction of 6:00 AM (following morning) as per JSP C – 3.5 by 45 minutes for \$3,000.		

**Project JKU0050 - Total** **(\$4,000.00)**

**Overall - Total** **(\$4,000.00)** These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0050	0090	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment Payment of \$1281.22 made for 390.02 tons placed			\$1,281.22
	0100	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment Payment of \$24166.59 made for 6790.75 tons placed			\$24,166.59
	0430	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$27,985.08)
	0430	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$20,078.81)
	0440	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$6,231.00)
	0450	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$10,098.89)
	0470	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,264.22)
	0480	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$17,011.00)
<b>Total</b>								<b>(\$59,221.19)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on June 5, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0050	FAF-152-1 (17)	Coldmill, resurface, and pavement repair	152	PLATTE	from I-29 to Route 169
JKU0052	FAF-152-1 (18)	Coldmill, resurface, and pavement repair	152	CLAY	from Route 169 to Route 1

**Totals by Job Numbers**

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JKU0050	<b>Posted Item Pay</b>	\$907,802.41	\$4,911,418.27	\$5,819,220.68
	<b>Gross Item Adjustments</b>	(\$59,221.19)	\$196,830.03	\$137,608.84
	<b>Gross Item Pay</b>	<b>\$848,581.22</b>	<b>\$5,108,248.30</b>	<b>\$5,956,829.52</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	(\$4,000.00)	(\$25,000.00)	(\$29,000.00)
JKU0052	<b>Posted Item Pay</b>	\$0.00	\$4,304,866.34	\$4,304,866.34
	<b>Gross Item Adjustments</b>	\$0.00	\$18,726.54	\$18,726.54
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$4,323,592.88</b>	<b>\$4,323,592.88</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$150,255.05	\$150,255.05



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on June 5, 2026

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-C04	JKU0050	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.10	\$163,200.00	\$16,320.00
		0001	0020	2072000	LINEAR GRADING CLASS 2	65.00	0.00	65.00	STA	48.95	\$1,060.00	\$51,887.00
		0001	0030	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	65.00	0.00	65.00	100F	48.95	\$179.00	\$8,762.05
		0001	0040	2159910	MISC.SHAPING SLOPES CLASS III MODIFIED MATERIAL REQUIREMENT	19.00	0.00	19.00	100F	14.00	\$900.00	\$12,600.00
		0001	0050	3040183	TYPE 1 AGGREGATE FOR BASE (8 IN. THICK)	643.00	0.00	643.00	SQYD	0.00	\$30.20	\$0.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	3,966.00	0.00	3,966.00	SQYD	3,298.23	\$18.00	\$59,368.14
		0001	0070	3049910	MISC.Permanent AGGREGATE EDGE TREATMENT	3,792.00	-3,792.00	0.00	TONS	0.00	\$57.75	\$0.00
		0001	0080	4010150	TYPE A2 SHOULDER	3,966.00	0.00	3,966.00	SQYD	3,298.23	\$65.85	\$217,188.45
		0001	0090	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	9,198.30	560.70	9,759.00	TONS	2,230.70	\$89.08	\$198,710.76
		0001	0100	4030005	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	38,964.90	-802.60	38,162.30	TONS	37,304.43	\$92.02	\$3,432,753.65
		0001	0110	4071005	TACK COAT	8,480.00	0.00	8,480.00	GAL	2,276.00	\$2.78	\$6,327.28
		0001	0120	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	94,030.00	0.00	94,030.00	GAL	94,524.00	\$2.89	\$273,174.36
		0001	0130	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	3,864.00	-3,864.00	0.00	SQYD	0.00	\$48.23	\$0.00
		0001	0140	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	7.00	60.00	67.00	CUYD	60.00	\$88.00	\$5,280.00
		0001	0150	6096042	PLACING TYPE 2 ROCK DITCH LINER	7.00	60.00	67.00	CUYD	60.00	\$177.50	\$10,650.00
		0001	0160	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,968.00	-1,307.20	660.80	SQYD	660.80	\$249.40	\$164,803.52
		0001	0170	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	204.00	-204.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0180	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	204.00	-204.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	11,808.00	-8,489.00	3,319.00	LF	3,319.00	\$1.45	\$4,812.55
		0001	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	4,920.00	-3,930.00	990.00	EA	990.00	\$4.20	\$4,158.00
		0001	0210	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	141.70	-45.00	96.70	TONS	96.70	\$365.03	\$35,298.40
		0001	0220	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	648.00	43.70	691.70	SQYD	691.70	\$158.82	\$109,855.79
		0001	0230	6161005	CONSTRUCTION SIGNS	1,770.00	0.00	1,770.00	SQFT	1,086.65	\$5.00	\$5,433.25
		0001	0240	6161008	ADVANCED WARNING RAIL SYSTEM	23.00	0.00	23.00	EA	14.00	\$50.00	\$700.00
		0001	0250	6161025	CHANNELIZER (TRIM-LINE)	220.00	0.00	220.00	EA	220.00	\$25.00	\$5,500.00
		0001	0260	6161030	TYPE 3 MOVEABLE BARRICADE	15.00	0.00	15.00	EA	12.00	\$125.00	\$1,500.00
		0001	0270	6161033	DIRECTION INDICATOR BARRICADE	56.00	0.00	56.00	EA	28.00	\$60.00	\$1,680.00
		0001	0280	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	3.00	\$900.00	\$2,700.00
		0001	0290	6161055	SEQUENTIAL FLASHING WARNING LIGHT	56.00	0.00	56.00	EA	28.00	\$60.00	\$1,680.00
		0001	0300	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	3.00	\$3,000.00	\$9,000.00
		0001	0310	6169902	MISC.ADA COMPLIANT MOVABLE BARRICADE	4.00	0.00	4.00	EA	0.00	\$50.00	\$0.00
		0001	0320	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$547,374.12	\$547,374.12
		0001	0330	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	106.00	0.00	106.00	LF	0.00	\$24.00	\$0.00
		0001	0340	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	18.00	0.00	18.00	EA	0.00	\$350.00	\$0.00
		0001	0350	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	34.00	0.00	34.00	EA	0.00	\$205.00	\$0.00
		0001	0360	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	81,710.00	0.00	81,710.00	LF	2,639.00	\$0.26	\$686.14
		0001	0370	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	68,105.00	0.00	68,105.00	LF	2,435.00	\$0.26	\$633.10
		0001	0380	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	11,571.00	0.00	11,571.00	LF	0.00	\$0.50	\$0.00
		0001	0390	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	261,156.00	-6,728.00	254,428.00	SQYD	249,550.82	\$2.29	\$571,471.38
		0001	0400	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	18,620.00	0.00	18,620.00	SQYD	17,230.98	\$7.43	\$128,026.18
		0001	0410	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	20.00	60.00	80.00	SQYD	60.00	\$17.50	\$1,050.00
		0001	0420	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	634.00	0.00	634.00	STA	0.00	\$21.50	\$0.00
		0010	0430	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	6,140.00	0.00	6,140.00	LF	3,787.50	\$22.50	\$85,218.75
		0010	0440	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	6.00	0.00	6.00	EA	5.00	\$3,245.00	\$16,225.00
		0010	0450	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	7.00	0.00	7.00	EA	7.00	\$3,172.00	\$22,204.00
		0010	0460	6061075	MGS LONG SPAN GUARDRAIL SECTION	2.00	0.00	2.00	EA	0.00	\$2,406.00	\$0.00
		0010	0470	6061080	MGS END ANCHOR	10.00	0.00	10.00	EA	5.00	\$919.00	\$4,595.00
		0010	0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	15.00	0.00	15.00	EA	12.00	\$2,742.00	\$32,904.00
		0030	0490	9029902	MISC.OPTIONAL TRAFFIC SIGNAL DETECTORS	3.00	0.00	3.00	EA	0.00	\$16,225.00	\$0.00
		0001	5001	1046002	VALUE ENGINEERING	0.00	78,512.37	78,512.37	EA	0.00	\$1.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-C04	JKU0050	0001	5002	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	0.00	96.00	96.00	EA	96.00	\$13.44	\$1,290.24
		0001	5003	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	0.00	120.00	120.00	EA	120.00	\$13.44	\$1,612.80
		0001	5004	6191000	PAVEMENT EDGE TREATMENT	0.00	4,420.00	4,420.00	LF	4,420.00	\$5.99	\$26,475.80
		0001	5005	1046002	VALUE ENGINEERING	0.00	17,162.80	17,162.80	EA	0.00	\$1.00	\$0.00
		0001	5006	2029901	MISC.REMOVAL FOR SLOPE REPAIR	0.00	1.00	1.00	LS	1.00	\$1,711.50	\$1,711.50
		0001	5007	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	0.00	3,792.00	3,792.00	TONS	80.00	\$56.75	\$4,540.00
<b>Project JKU0050 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$6,086,161.20</b>
JKU0052	0001	0500	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	1.00	\$17,359.00	\$17,359.00
	0001	0510	2072000	LINEAR GRADING CLASS 2		1.00	-1.00	0.00	STA	0.00	\$1,685.00	\$0.00
	0001	0520	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)		1.00	-1.00	0.00	100F	0.00	\$874.00	\$0.00
	0001	0530	2159910	MISC.SHAPING SLOPES CLASS III MODIFIED MATERIAL REQUIREMENT		10.00	0.00	10.00	100F	10.00	\$900.00	\$9,000.00
	0001	0540	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)		100.00	-100.00	0.00	SQYD	0.00	\$30.68	\$0.00
	0001	0550	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT		1,790.00	-1,790.00	0.00	TONS	0.00	\$69.40	\$0.00
	0001	0560	4010150	TYPE A2 SHOULDER		100.00	-100.00	0.00	SQYD	0.00	\$105.60	\$0.00
	0001	0570	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)		4,606.00	1,805.80	6,411.80	TONS	6,411.80	\$89.08	\$571,163.14
	0001	0580	4030005	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)		21,987.60	-731.70	21,255.90	TONS	21,255.90	\$97.19	\$2,065,860.92
	0001	0590	4071005	TACK COAT		4,240.00	2,012.00	6,252.00	GAL	6,252.00	\$2.89	\$18,068.28
	0001	0600	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT		51,930.00	-3,467.00	48,463.00	GAL	48,463.00	\$2.89	\$140,058.07
	0001	0610	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C		16,554.00	-16,554.00	0.00	SQYD	0.00	\$26.98	\$0.00
	0001	0620	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR		608.00	-334.60	273.40	SQYD	273.40	\$252.60	\$69,060.84
	0001	0630	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)		60.00	-60.00	0.00	SQYD	0.00	\$1.00	\$0.00
	0001	0640	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)		60.00	-60.00	0.00	SQYD	0.00	\$1.00	\$0.00
	0001	0650	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)		3,648.00	-2,216.00	1,432.00	LF	1,432.00	\$1.45	\$2,076.40
	0001	0660	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR		1,520.00	-1,046.00	474.00	EA	474.00	\$4.20	\$1,990.80
	0001	0670	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR		94.60	-32.50	62.10	TONS	62.10	\$341.99	\$21,237.58
	0001	0680	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR		432.00	-83.10	348.90	SQYD	348.90	\$120.75	\$42,129.68
	0001	0690	6161005	CONSTRUCTION SIGNS		1,658.00	-407.50	1,250.50	SOFT	1,250.50	\$5.00	\$6,252.50
	0001	0700	6161008	ADVANCED WARNING RAIL SYSTEM		16.00	-9.00	7.00	EA	7.00	\$50.00	\$350.00
	0001	0710	6161025	CHANNELIZER (TRIM-LINE)		220.00	75.00	295.00	EA	295.00	\$20.00	\$5,900.00
	0001	0720	6161030	TYPE 3 MOVEABLE BARRICADE		15.00	-6.00	9.00	EA	9.00	\$85.00	\$765.00
	0001	0730	6161033	DIRECTION INDICATOR BARRICADE		56.00	-28.00	28.00	EA	28.00	\$40.00	\$1,120.00
	0001	0740	6161040	FLASHING ARROW PANEL		6.00	-3.00	3.00	EA	3.00	\$600.00	\$1,800.00
	0001	0750	6161055	SEQUENTIAL FLASHING WARNING LIGHT		56.00	-28.00	28.00	EA	28.00	\$40.00	\$1,120.00
	0001	0760	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED		4.00	1.00	5.00	EA	5.00	\$2,360.00	\$11,800.00
	0001	0770	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE		4.00	-4.00	0.00	EA	0.00	\$50.00	\$0.00
	0001	0780	6181000	MOBILIZATION		1.00	0.00	1.00	LS	1.00	\$485,843.59	\$485,843.59
	0001	0790	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE		106.00	0.00	106.00	LF	106.00	\$6.00	\$636.00
	0001	0800	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE		368.00	-43.00	325.00	LF	325.00	\$24.00	\$7,800.00
	0001	0810	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW		117.00	18.00	135.00	LF	135.00	\$24.00	\$3,240.00
	0001	0820	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW		39.00	-8.00	31.00	EA	31.00	\$350.00	\$10,850.00
	0001	0830	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)		3.00	0.00	3.00	EA	3.00	\$500.00	\$1,500.00
0001	0840	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIBLOCK		88.00	0.00	88.00	EA	88.00	\$205.00	\$18,040.00	
0001	0850	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS		120.00	291.00	411.00	LF	411.00	\$0.16	\$65.76	
0001	0860	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS		50,715.00	881.00	51,596.00	LF	51,596.00	\$0.26	\$13,414.96	
0001	0870	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS		39,465.00	-1,681.00	37,784.00	LF	37,784.00	\$0.26	\$9,823.84	
0001	0880	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS		5,052.00	-565.00	4,487.00	LF	4,487.00	\$0.50	\$2,243.50	
0001	0890	6207001	PAVEMENT MARKING REMOVAL		324.00	-145.00	179.00	LF	179.00	\$1.00	\$179.00	
0001	0900	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)		12.00	-8.00	4.00	EA	4.00	\$75.00	\$300.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-C04	JKU0052	0001	0910	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	147,920.00	-9,880.00	138,040.00	SQYD	138,040.00	\$1.89	\$260,895.60
		0001	0920	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10,448.00	-2,122.00	8,326.00	SQYD	8,326.00	\$9.20	\$76,599.20
		0001	0930	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	538.00	0.00	538.00	STA	538.00	\$23.00	\$12,374.00
		0010	0940	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,613.00	0.00	2,613.00	LF	2,613.00	\$22.50	\$58,792.50
		0010	0950	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	4.00	\$3,245.00	\$12,980.00
		0010	0960	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$3,172.00	\$6,344.00
		0010	0970	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	4.00	\$919.00	\$3,676.00
		0010	0980	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	10.00	\$2,742.00	\$27,420.00
		0030	0990	9029902	MISC.OPTIONAL TRAFFIC SIGNAL DETECTORS	7.00	-3.00	4.00	EA	4.00	\$11,000.00	\$44,000.00
		0001	5101	1046002	VALUE ENGINEERING	0.00	26,141.35	26,141.35	EA	26,141.35	\$1.00	\$26,141.35
		0001	5102	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	0.00	18.00	18.00	EA	18.00	\$13.44	\$241.92
		0001	5103	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	0.00	73.00	73.00	EA	73.00	\$13.44	\$981.12
		0001	5104	1046002	VALUE ENGINEERING	0.00	42,123.64	42,123.64	EA	42,123.64	\$1.00	\$42,123.64
		0001	5105	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	6,479.00	6,479.00	SQYD	6,479.00	\$2.29	\$14,836.91
		0001	5106	1046002	VALUE ENGINEERING	0.00	50,407.60	50,407.60	EA	50,407.60	\$1.00	\$50,407.60
		0001	5107	1046002	VALUE ENGINEERING	0.00	9,792.06	9,792.06	EA	9,792.06	\$1.00	\$9,792.06
		0001	5108	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	0.00	1,699.00	1,699.00	TONS	1,699.00	\$68.40	\$116,211.60
Project JKU0052 - Total Value Posted to Date as of Report Generated Date											\$4,304,866.36	
240920-C04 Overall - Total Value Posted to Date as of Report Generated Date											\$10,391,027.56	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 5, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow in this period, but not fully paid due to the Change Order not being fully approved.

Project: JKU0050

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments								
0040	2159910	MISC.	5/20/26	5/22/26	1	4.80	100F	MO152W, LT	Various log mile		Various log mile										
								MO152W, RT													
								MO152E, LT													
								MO152E, LT													
								5/26/26						5/30/26	1	1.20	100F	MO152E, Rt	5.854	5.900	
								5/30/26						2	1.20	100F	MO152E, Rt	7.594	7.636		
								5/27/26						5/30/26	1	0.80	100F	MO152E, RT	8.188	8.216	
								5/30/26						2	0.40	100F	MO152E, RT	5.483	5.497		
6/1/26	6/2/26	1	1.20	100F	MO152E (Lt)	10.922	10.976														
								6/2/26	2	0.40	100F	MO152E (Lt)	11.000	11.032							
															6/2/26	3	1.20	100F	MO152E (Lt)	11.363	11.418
0090	4011211	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	5/19/26	5/20/26	1	390.02	TONS	MO152E SHLD (inside) Log Mile to Log Mile 6.382 to 7.628 7.684 to 8.542	Various log mile		Various log mile										
0100	4030005	ASPH. CONC. MIXTURE PG 76-22 (SP095C)	5/16/26	5/20/26	1	1,601.12	TONS	MO152E, Lane 2	Various log mile		Various log mile										
								Log Mile to Log Mile 7.183 to 7.628 7.684 to 9.616													
								5/20/26						5/22/26	1	945.10	TONS	MO152W to US169N ramp US169N to MO152W ramp MO152W Aux Ln	Various log mile		Various log mile
								5/28/26						5/30/26	1	1,146.06	TONS	MO152W MO152W Auxiliary Lane MO152W to US169S First & Second Pull, US169S to MO152W ramp + Gore MO152W to Platte Purchase Dr Ramp + Gore	Various log mile		Various log mile
								5/27/26						5/30/26	1	1,079.10	TONS	Platte Purchase Dr N to MO152W ramp MO152W Auxiliary Lane MO152W Auxiliary Lane MO152W to Green Hills Rd Ramp Green Hills Rd to MO152W Ramp MO152W Auxiliary Lane	Various log mile		Various log mile
								5/29/26						5/30/26	1	778.19	TONS	MO152E Auxiliary Lane MO152W to IS29N ramp IS29N to MO152W ramp MO152W to Ambassador Dr ramp	Various log mile		Various log mile
								5/31/26						6/2/26	1	147.04	TONS	MO152W to Ambassador Dr ramp MO152E Auxiliary Lane MO152E to IS29N ramp	Various log mile		Various log mile
								6/1/26						6/2/26	1	1,094.14	TONS	IS29N to MO162E ramp Ambassador Dr to MO152E ramp MO152E Auxiliary Lane MO152E to Green Hills Rd ramp	Various log mile		Various log mile
0110	4071005	TACK COAT	5/19/26	5/20/26	1	726.00	GAL	MO152E SHLD (inside) Log Mile to Log Mile 6.382 to 7.628 7.684 to 8.542	Various log mile		Various log mile										
0120	4079912	MISC.	5/16/26	5/20/26	1	3,438.00	GAL	MO152E, Lane 2	Various log mile		Various log mile										
								Log Mile to Log Mile 7.183 to 7.628 7.684 to 9.616													
								5/20/26						2	623.00	GAL	Qty posted on 05/11 was entered as 5,188, Asphalt Paving report calculated 5,811.	Qty Correction		Qty Correction	
								5/20/26						5/22/26	1	2,421.00	GAL	MO152W to US169N ramp US169N to MO152W ramp MO152W Aux Ln	Various log mile		Various log mile
								5/28/26						5/30/26	1	2,518.00	GAL	MO152W MO152W Auxiliary Lane MO152W to US169S First & Second Pull, US169S to MO152W ramp + Gore MO152W to Platte Purchase Dr Ramp + Gore	Various log mile		Various log mile
								5/27/26						5/30/26	1	4,310.00	GAL	Platte Purchase Dr N to MO152W ramp MO152W Auxiliary Lane MO152W Auxiliary Lane MO152W to Green Hills Rd Ramp Green Hills Rd to MO152W Ramp MO152W Auxiliary Lane	Various log mile		Various log mile
								5/29/26						5/30/26	1	1,864.00	GAL	MO152E Auxiliary Lane MO152W to IS29N ramp IS29N to MO152W ramp MO152W to Ambassador Dr ramp	Various log mile		Various log mile
								5/31/26						6/2/26	1	484.00	GAL	MO152W to Ambassador Dr ramp MO152E Auxiliary Lane MO152E to IS29N ramp	Various log mile		Various log mile
6/1/26	6/2/26	1	2,445.00	GAL	IS29N to MO162E ramp Ambassador Dr to MO152E ramp MO152E Auxiliary Lane MO152E to Green Hills Rd ramp	Various log mile		Various log mile													
0400	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/16/26	5/20/26	1	233.33	SQYD	MO152E, Lane 2	Various log mile		Various log mile										
								5/20/26						2	233.33	SQYD	MO152E, Lane 2	7.684	7.712		
								5/20/26						3	80.00	SQYD	MO152E, Lane 2	9.606	9.617		
								5/20/26						5/22/26	1	454.67	SQYD	MO152W to US169N	0.032	0.063	
								5/22/26						2	393.31	SQYD	MO152W to US169N	0.404	0.431		
								5/22/26						3	402.60	SQYD	US169N to MO152W	0.004	0.034		
								5/21/26						5/22/26	1	408.32	SQYD	MO12W to US169S ramp	0.336	0.365	
								5/28/26						5/30/26	1	745.83	SQYD	US169 to MO152W Ramp MO152W to Platte Purchase Dr Ramp + Gore	Various log mile		Various log mile
								5/27/26						5/30/26	1	1,409.27	SQYD	Platte Purchase Dr N to 152W Ramp MO152W to Green Hills Rd Green Hills Rd to MO152W Deduct for MOD Mill	Various log mile		Various log mile
								5/29/26						5/30/26	1	1,486.84	SQYD	MO152E Auxiliary Lane MO152W to IS29N ramp IS29N to MO152W ramp MO152W to Ambassador Dr ramp	Various log mile		Various log mile
								5/31/26						6/2/26	1	683.33	SQYD	MO152E Auxiliary Lane MO152E to IS29N ramp	Various log mile		Various log mile
								6/1/26						6/2/26	1	1,779.67	SQYD	IS29N to MO162E ramp Ambassador Dr to MO152E ramp MO152E Auxiliary Lane MO152E to Green Hills Rd ramp	Various log mile		Various log mile
								6/2/26						2	0.02	SQYD	Quantity Correction due to rounding	N/A		N/A	
								0430						6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	5/19/26	5/20/26	1	150.00	LF	LT & RT
5/20/26	5/22/26	1	312.50	LF	MO152E, LT	5.823	5.900														
5/22/26	2	312.50	LF	MO152E, LT	7.563	7.639															
5/26/26	5/30/26	1	150.00	LF	MO152E Rt	5.854	5.900														



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 5, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0430	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	5/26/26	5/30/26	2	150.00	LF	MO152E Rt	7.594		7.636		
			5/27/26	5/30/26	1	87.50	LF	MO152E, RT	8.188		8.218		
			5/30/26		2	25.00	LF	MO152E, RT	5.483		5.497		
			5/29/26	5/30/26	1	1,175.00	LF	Ambassador Dr to MO152E ramp	0.026		6.161		
			6/1/26	6/2/26	1	200.00	LF	MO152E (Lt)	10.922		10.976		
			6/2/26		2	112.50	LF	MO152E (Lt)	11.000		11.032		
			6/2/26		3	200.00	LF	MO152E (Lt)	11.363		11.418		
			6/2/26		4	150.00	LF	Quantity entered for pay on 05/19/2026 was incorrect, total should have been 300.0 but was entered as 150.0 LNFT	9.178		9.223		
0440	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	5/26/26	5/30/26	1	1.00	EA	MO152E Rt	5.854		5.900		
			6/1/26	6/2/26	1	1.00	EA	MO152E (Lt)	10.922		10.976		
			6/2/26		2	1.00	EA	MO152E (Lt)	11.000		11.032		
0450	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	5/19/26	5/20/26	1	2.00	EA	LT & RT	9.178		9.223		
			5/26/26	5/30/26	1	1.00	EA	MO152E Rt	7.594		7.636		
			5/27/26	5/30/26	1	1.00	EA	MO152E, RT	5.483		5.497		
			6/1/26	6/2/26	1	1.00	EA	MO152E (Lt)	11.363		11.418		
			5/27/26	5/30/26	1	1.00	EA	MO152E, RT	8.188		8.216		
0470	6061080	MGS END ANCHOR	5/30/26		2	1.00	EA	MO152E, RT	5.483		5.497		
			5/29/26	5/30/26	1	2.00	EA	Ambassador Dr to MO152E ramp	0.026		6.161		
0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5/19/26	5/20/26	1	2.00	EA	LT & RT	9.178		9.223		
			5/20/26	5/22/26	1	1.00	EA	MO152E, LT	5.823		5.900		
			5/22/26		2	1.00	EA	MO152E, LT	7.563		7.639		
			5/26/26	5/30/26	1	2.00	EA	MO152E Rt 5.854 to 5.900 7.594 to 7.636	Various log mile		Various log mile		
			5/27/26	5/30/26	1	1.00	EA	MO152E, RT	8.188		8.216		
			6/1/26	6/2/26	1	1.00	EA	MO152E (Lt)	10.922		10.976		
			6/2/26		2	1.00	EA	MO152E (Lt)	11.363		11.418		

The information below this line are details for Construction Signs (if applicable).  
No Data Available



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0050	0060	TYPE 5 AGGREGATE FOR BASE	Material		3	May 2, 2025	SYSTEM	(\$6,880.14)	
					3	May 2, 2025	SYSTEM	\$6,880.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user streeb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	May 16, 2025	SYSTEM	(\$6,880.14)	
					4	May 16, 2025	SYSTEM	\$6,880.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user streeb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Jun 2, 2025	SYSTEM	(\$41,170.14)	
					5	Jun 2, 2025	SYSTEM	\$41,170.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user streeb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Jun 17, 2025	SYSTEM	(\$59,368.14)	
					6	Jun 17, 2025	SYSTEM	\$59,368.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user streeb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Jun 30, 2025	SYSTEM	(\$59,368.14)	
					7	Jun 30, 2025	SYSTEM	\$59,368.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user streeb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				<b>- Total</b>			<b>\$0.00</b>		
				<b>Material - Total</b>			<b>\$0.00</b>		
<b>0060 - Total</b>								<b>\$0.00</b>	
JKU0050	0080	TYPE A2 SHOULDER	Material		3	May 2, 2025	SYSTEM	(\$25,169.85)	
					3	May 2, 2025	SYSTEM	\$25,169.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user streeb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	May 16, 2025	SYSTEM	(\$25,169.85)	
					4	May 16, 2025	SYSTEM	\$25,169.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user streeb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Jun 2, 2025	SYSTEM	(\$25,169.85)	
					5	Jun 2, 2025	SYSTEM	\$25,169.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user streeb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					6	Jun 17, 2025	SYSTEM	(\$217,188.45)	
					6	Jun 17, 2025	SYSTEM	\$217,188.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user streeb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Jun 30, 2025	SYSTEM	(\$217,188.45)	
					7	Jun 30, 2025	SYSTEM	\$217,188.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user streeb3 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				<b>- Total</b>			<b>\$0.00</b>		
				<b>Material - Total</b>			<b>\$0.00</b>		
<b>0080 - Total</b>								<b>\$0.00</b>	
JKU0050	0090	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	15	May 17, 2026	watlib6	\$6,046.63	An AC Adjustment payment made for \$6,046.63 for 1840.68 tons of BP-2 placed
					16	Jun 2, 2026	watlib6	\$1,281.22	AC Adjustment Payment of \$1281.22 made for 390.02 tons placed
					<b>ACAD - Total</b>			<b>\$7,327.85</b>	
					<b>Other Item Adjustment - Total</b>			<b>\$7,327.85</b>	
<b>0090 - Total</b>								<b>\$7,327.85</b>	
JKU0050	0100	ASPH. CONC.	Other Item	ACAD	2	Apr 16,	streeb3	\$427.05	625.72Tons of SP-095 installed this pay period.



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0050	0100	MIXTURE PG 76-22 (SP095C)	Adjustment	ACAD		2025								
					4	May 16, 2025	streeb3	\$441.97	566.63 tons of SP-095 installed this pay period.					
					13	Apr 17, 2026	wat kib6	\$796.65	AC Adjustment being made in the amount of \$796.65 for 5447.13 tons placed.					
					14	May 2, 2026	wat kib6	\$1,546.32	AC adjustment being made in the amount of \$1,546.32 for 10,573.12 tons placed					
					15	May 17, 2026	wat kib6	\$39,891.27	An AC Adjustment payment made for \$39,891.27 for 11,209.35 tons of SP095C placed					
					16	Jun 2, 2026	wat kib6	\$24,166.59	AC Adjustment Payment of \$24166.59 made for 6790.75 tons placed					
					<b>ACAD - Total</b>								<b>\$67,269.85</b>	
					<b>Other Item Adjustment - Total</b>								<b>\$67,269.85</b>	
					<b>0100 - Total</b>								<b>\$67,269.85</b>	
					0120	MISC.	Material			2	Apr 16, 2025	SYSTEM	(\$4,444.82)	
										2	Apr 16, 2025	SYSTEM	\$4,444.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user streeb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										<b>- Total</b>				
<b>Material - Total</b>										<b>\$0.00</b>				
<b>0120 - Total</b>								<b>\$0.00</b>						
0140	FURN. TYPE 2 ROCK DITCH LINER	Overrun	Overrun		3	May 2, 2025	SYSTEM	(\$4,664.00)						
					6	Jun 17, 2025	SYSTEM	\$4,664.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',88.00000 - 88.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>0140 - Total</b>								<b>\$0.00</b>						
0150	PLACING TYPE 2 ROCK DITCH LINER	Overrun	Overrun		3	May 2, 2025	SYSTEM	(\$9,407.50)						
					6	Jun 17, 2025	SYSTEM	\$9,407.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',177.50000 - 177.50000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>0150 - Total</b>								<b>\$0.00</b>						
0160	FURN & PLACE CONC MATL FOR FULL DEPTH	Material			1	Apr 3, 2025	SYSTEM	(\$101,924.79)						
					1	Apr 3, 2025	SYSTEM	\$101,924.79	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilsor2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					2	Apr 16, 2025	SYSTEM	(\$164,803.52)						
					2	Apr 16, 2025	SYSTEM	\$164,803.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user streeb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0160 - Total</b>								<b>\$0.00</b>						
0200	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			1	Apr 3, 2025	SYSTEM	(\$1,860.60)						
					1	Apr 3, 2025	SYSTEM	\$1,860.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilsor2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					2	Apr 16, 2025	SYSTEM	(\$4,158.00)						
					2	Apr 16, 2025	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user streeb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks									
JKU0050	0200	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		3	May 2, 2025	SYSTEM	(\$4,158.00)										
					3	May 2, 2025	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user streeb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.									
					4	May 16, 2025	SYSTEM	(\$4,158.00)										
					4	May 16, 2025	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user streeb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.									
					5	Jun 2, 2025	SYSTEM	(\$4,158.00)										
					5	Jun 2, 2025	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user streeb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.									
					6	Jun 17, 2025	SYSTEM	(\$4,158.00)										
					6	Jun 17, 2025	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user streeb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.									
					7	Jun 30, 2025	SYSTEM	(\$4,158.00)										
					7	Jun 30, 2025	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user streeb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
					<b>- Total</b>								<b>\$0.00</b>					
					<b>Material - Total</b>								<b>\$0.00</b>					
					<b>0200 - Total</b>								<b>\$0.00</b>					
					0210	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	1	Apr 3, 2025	streeb3	\$23.20	79.3 tons of 095 for partial depth pavement repair					
									11	Nov 3, 2025	streeb3	\$13.54	17.36 Tons of SP-095 installed this pay period.					
									<b>ACAD - Total</b>								<b>\$36.74</b>	
									<b>Other Item Adjustment - Total</b>								<b>\$36.74</b>	
									Overrun	Overrun	11	Nov 3, 2025	SYSTEM	(\$6,336.92)				
											12	Nov 17, 2025	SYSTEM	\$6,336.92	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',365.03000 - 365.03000, 'is applied (if non-zero).			
<b>Overrun - Total</b>									<b>\$0.00</b>									
<b>Overrun - Total</b>									<b>\$0.00</b>									
<b>0210 - Total</b>								<b>\$36.74</b>										
0220	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun	11	Nov 3, 2025	SYSTEM	(\$25,935.31)											
				12	Nov 17, 2025	SYSTEM	\$25,935.31	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',158.82000 - 158.82000, 'is applied (if non-zero).										
				<b>Overrun - Total</b>								<b>\$0.00</b>						
				<b>Overrun - Total</b>								<b>\$0.00</b>						
<b>0220 - Total</b>								<b>\$0.00</b>										
0410	PERMANENT EROSION CONTROL GEOTEXTILE	Material		3	May 2, 2025	SYSTEM	(\$1,050.00)											
				3	May 2, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user streeb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
				4	May 16, 2025	SYSTEM	(\$1,050.00)											
				4	May 16, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user streeb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
				5	Jun 2, 2025	SYSTEM	(\$1,050.00)											
				5	Jun 2, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment										



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0050	0410	PERMANENT EROSION CONTROL GEOTEXTILE	Material			2025			Estimate Item Adjustment (0004) due to user streeb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					6	Jun 17, 2025	SYSTEM	(\$1,050.00)			
					6	Jun 17, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user streeb3 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
					- Total					\$0.00	
					Material - Total					\$0.00	
				Overrun	Overrun	3	May 2, 2025	SYSTEM	(\$700.00)		
			6			Jun 17, 2025	SYSTEM	\$700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '17.50000 - 17.50000, 'is applied (if non-zero).		
			Overrun - Total						\$0.00		
			Overrun - Total							\$0.00	
			<b>0410 - Total</b>							<b>\$0.00</b>	
			0430	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		16	Jun 2, 2026	SYSTEM	(\$48,063.89)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total					(\$48,063.89)
Construction Stockpile - Total								(\$48,063.89)			
Construction Stockpile STMI		3			May 2, 2025	SYSTEM	\$87,802.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total							\$87,802.00			
Construction Stockpile STMI - Total								\$87,802.00			
<b>0430 - Total</b>							<b>\$39,738.11</b>				
0440	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		16	Jun 2, 2026	SYSTEM	(\$6,231.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					(\$6,231.00)			
			Construction Stockpile - Total					(\$6,231.00)			
		Construction Stockpile STMI		3	May 2, 2025	SYSTEM	\$11,215.80	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					\$11,215.80			
		Construction Stockpile STMI - Total						\$11,215.80			
<b>0440 - Total</b>							<b>\$4,984.80</b>				
0450	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		16	Jun 2, 2026	SYSTEM	(\$10,098.89)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					(\$10,098.89)			
			Construction Stockpile - Total					(\$10,098.89)			
		Construction Stockpile STMI		3	May 2, 2025	SYSTEM	\$12,724.60	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					\$12,724.60			
		Construction Stockpile STMI - Total						\$12,724.60			
<b>0450 - Total</b>							<b>\$2,625.71</b>				
0460	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile STMI		3	May 2, 2025	SYSTEM	\$3,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					\$3,040.00			
			Construction Stockpile STMI - Total					\$3,040.00			
<b>0460 - Total</b>							<b>\$3,040.00</b>				
0470	MGS END ANCHOR	Construction Stockpile		16	Jun 2, 2026	SYSTEM	(\$3,264.22)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					(\$3,264.22)			
			Construction Stockpile - Total					(\$3,264.22)			
		Construction Stockpile STMI		3	May 2, 2025	SYSTEM	\$7,344.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					\$7,344.50			
		Construction Stockpile STMI - Total						\$7,344.50			



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0050	<b>0470 - Total</b>							<b>\$4,080.28</b>				
	0480	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		16	Jun 2, 2026	SYSTEM	(\$17,011.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total					(\$17,011.00)			
			Construction Stockpile - Total						(\$17,011.00)			
			Construction Stockpile STMI		3	May 2, 2025	SYSTEM	\$25,516.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total					\$25,516.50			
			Construction Stockpile STMI - Total						\$25,516.50			
	<b>0480 - Total</b>							<b>\$8,505.50</b>				
	5002	DOWEL BAR (FURNISH AND INSTALL WITH BASK)	Material		6	Jun 17, 2025	SYSTEM	(\$1,290.24)				
					6	Jun 17, 2025	SYSTEM	\$1,290.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user streeb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					7	Jun 30, 2025	SYSTEM	(\$1,290.24)				
					7	Jun 30, 2025	SYSTEM	\$1,290.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user streeb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					8	Jul 15, 2025	SYSTEM	(\$1,290.24)				
					8	Jul 15, 2025	SYSTEM	\$1,290.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user streeb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				- Total					\$0.00			
				Material - Total						\$0.00		
				<b>5002 - Total</b>							<b>\$0.00</b>	
				5003	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		6	Jun 17, 2025	SYSTEM	(\$1,612.80)	
		6	Jun 17, 2025				SYSTEM	\$1,612.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user streeb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
		7	Jun 30, 2025				SYSTEM	(\$1,612.80)				
		7	Jun 30, 2025				SYSTEM	\$1,612.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user streeb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
		8	Jul 15, 2025				SYSTEM	(\$1,612.80)				
		8	Jul 15, 2025				SYSTEM	\$1,612.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user streeb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	- Total								\$0.00			
	Material - Total									\$0.00		
<b>5003 - Total</b>							<b>\$0.00</b>					
5007	MISC.	Material					6	Jun 17, 2025	SYSTEM	(\$4,540.00)		
				6	Jun 17, 2025	SYSTEM	\$4,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user streeb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				7	Jun 30, 2025	SYSTEM	(\$4,540.00)					
				7	Jun 30, 2025	SYSTEM	\$4,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user streeb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
			- Total					\$0.00				
			Material - Total						\$0.00			
<b>5007 - Total</b>							<b>\$0.00</b>					
<b>JKU0050 - Total</b>								<b>\$137,608.84</b>				
JKU0052	0570	BIT. PAVEMENT MIXTURE	Other Item Adjustment	ACAD	3	May 2, 2025	streeb3	\$1,077.57	1710.43 Tons of BP-2 installed during this pay period.			



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0052	0570	PG64-22 (BP-2)	Other Item Adjustment	ACAD	4	May 16, 2025	streeb3	\$1,307.70	1816.25 tons of BP-2 installed this pay period.
					5	Jun 2, 2025	streeb3	\$1,455.14	2021.03 tons of BP-2 installed this pay period.
					6	Jun 17, 2025	streeb3	\$622.11	864.04 Tons of BP-2 installed this pay period.
					<b>ACAD - Total</b>			<b>\$4,462.52</b>	
					<b>Other Item Adjustment - Total</b>			<b>\$4,462.52</b>	
					Overrun	Overrun	5	Jun 2, 2025	SYSTEM
			6	Jun 17, 2025			SYSTEM	(\$76,968.68)	
			7	Jun 30, 2025			SYSTEM	(\$4.45)	
			9	Aug 3, 2025			SYSTEM	\$116,026.70	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',89.08000 - 89.08000, 'is applied (if non-zero).
			<b>Overrun - Total</b>			<b>\$0.01</b>			
			<b>Overrun - Total</b>			<b>\$0.01</b>			
			<b>0570 - Total</b>						
JKU0052	0580	ASPH. CONC. MIXTURE PG 76-22 (SP095C)	Other Item Adjustment	ACAD	2	Apr 16, 2025	streeb3	\$4,995.53	7319.46 Tons of SP-095 installed this pay period.
					3	May 2, 2025	streeb3	\$2,002.97	2934.76 Tons of SP-095 installed during this pay period.
					4	May 16, 2025	streeb3	\$6,005.24	7699.02 tons of SP-095 installed this pay period.
					5	Jun 2, 2025	streeb3	\$2,576.09	3302.68 tons of SP-095 installed this pay period.
					<b>ACAD - Total</b>			<b>\$15,579.83</b>	
					<b>Other Item Adjustment - Total</b>			<b>\$15,579.83</b>	
<b>0580 - Total</b>								<b>\$15,579.83</b>	
JKU0052	0590	TACK COAT	Overrun	Overrun	4	May 16, 2025	SYSTEM	(\$2,040.34)	
					5	Jun 2, 2025	SYSTEM	(\$4,895.66)	
					6	Jun 17, 2025	SYSTEM	\$6,305.98	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.89000 - 2.89000, 'is applied (if non-zero).
					9	Aug 3, 2025	SYSTEM	\$630.02	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.89000 - 2.89000, 'is applied (if non-zero).
					<b>Overrun - Total</b>			<b>\$0.00</b>	
					<b>Overrun - Total</b>			<b>\$0.00</b>	
<b>0590 - Total</b>								<b>\$0.00</b>	
JKU0052	0600	MISC.	Material		2	Apr 16, 2025	SYSTEM	(\$48,028.91)	
					2	Apr 16, 2025	SYSTEM	\$48,028.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user streeb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					<b>- Total</b>			<b>\$0.00</b>	
<b>Material - Total</b>			<b>\$0.00</b>						
<b>0600 - Total</b>								<b>\$0.00</b>	
JKU0052	0620	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		2	Apr 16, 2025	SYSTEM	(\$69,060.84)	
					2	Apr 16, 2025	SYSTEM	\$69,060.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user streeb3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					<b>- Total</b>			<b>\$0.00</b>	
<b>Material - Total</b>			<b>\$0.00</b>						
<b>0620 - Total</b>								<b>\$0.00</b>	



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0052	0660	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		1	Apr 3, 2025	SYSTEM	(\$1,289.40)						
					1	Apr 3, 2025	SYSTEM	\$1,289.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilsor2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					2	Apr 16, 2025	SYSTEM	(\$1,990.80)						
					2	Apr 16, 2025	SYSTEM	\$1,990.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user streeb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					3	May 2, 2025	SYSTEM	(\$1,990.80)						
					3	May 2, 2025	SYSTEM	\$1,990.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user streeb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					4	May 16, 2025	SYSTEM	(\$1,990.80)						
					4	May 16, 2025	SYSTEM	\$1,990.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user streeb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					5	Jun 2, 2025	SYSTEM	(\$1,990.80)						
					5	Jun 2, 2025	SYSTEM	\$1,990.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user streeb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					6	Jun 17, 2025	SYSTEM	(\$1,990.80)						
					6	Jun 17, 2025	SYSTEM	\$1,990.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user streeb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					7	Jun 30, 2025	SYSTEM	(\$1,990.80)						
					7	Jun 30, 2025	SYSTEM	\$1,990.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user streeb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0660 - Total</b>								<b>\$0.00</b>	
0670		FURN & PLACE BIT. MATL FOR CL B PARTIAL	Other Item Adjustment	ACAD	1	Apr 3, 2025	streeb3	\$18.16	62.1 of 095 for partial depth pavement repair					
					<b>ACAD - Total</b>								<b>\$18.16</b>	
					<b>Other Item Adjustment - Total</b>								<b>\$18.16</b>	
<b>0670 - Total</b>								<b>\$18.16</b>						
0710		CHANNELIZER (TRIM-LINE)	Overrun	Overrun	8	Jul 15, 2025	SYSTEM	(\$1,500.00)						
					10	Aug 18, 2025	SYSTEM	\$1,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.00000 - 20.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>Overrun - Total</b>								<b>\$0.00</b>						
<b>0710 - Total</b>								<b>\$0.00</b>						
0760		CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Overrun	Overrun	4	May 16, 2025	SYSTEM	(\$2,360.00)						
					10	Aug 18, 2025	SYSTEM	\$2,360.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2360.00000 - 2360.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>Overrun - Total</b>								<b>\$0.00</b>						
<b>0760 - Total</b>								<b>\$0.00</b>						
0790		PREF THERMO PAVMT MARKING, 6 IN WHITE	Overrun	Overrun	6	Jun 17, 2025	SYSTEM	(\$636.00)						
					10	Aug 18, 2025	SYSTEM	\$636.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.00000 - 6.00000, 'is					



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0052	0790	PREF THERMO PAVMT MARKING, 6 IN WHITE	Overrun						applied (if non-zero).		
									<b>Overrun - Total</b>	<b>\$0.00</b>	
			<b>Overrun - Total</b>	<b>\$0.00</b>							
	<b>0790 - Total</b>								<b>\$0.00</b>		
	0800	0800	PREF THERMO PVMT MARK, 24 IN WHIT	Material		6	Jun 17, 2025	SYSTEM	(\$6,408.00)		
						6	Jun 17, 2025	SYSTEM	\$6,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user streeb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
		<b>- Total</b>								<b>\$0.00</b>	
		<b>Material - Total</b>								<b>\$0.00</b>	
		Overrun	Overrun			8	Jul 15, 2025	SYSTEM	(\$408.00)		
						10	Aug 18, 2025	SYSTEM	\$408.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '24.00000 - 24.00000, 'is applied (if non-zero).	
		<b>Overrun - Total</b>								<b>\$0.00</b>	
		<b>Overrun - Total</b>								<b>\$0.00</b>	
		<b>0800 - Total</b>								<b>\$0.00</b>	
		0810	0810	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		6	Jun 17, 2025	SYSTEM	(\$2,640.00)	
	6						Jun 17, 2025	SYSTEM	\$2,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user streeb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
	Overrun		Overrun			8	Jul 15, 2025	SYSTEM	(\$432.00)		
						10	Aug 18, 2025	SYSTEM	\$432.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '24.00000 - 24.00000, 'is applied (if non-zero).	
	<b>Overrun - Total</b>								<b>\$0.00</b>		
	<b>Overrun - Total</b>								<b>\$0.00</b>		
	<b>0810 - Total</b>								<b>\$0.00</b>		
	0820		0820	PREF THERMO PVMT MARK, LT/RT ARROW	Material		6	Jun 17, 2025	SYSTEM	(\$10,850.00)	
		6					Jun 17, 2025	SYSTEM	\$10,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user streeb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
		<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>			
<b>0820 - Total</b>								<b>\$0.00</b>			
0830	0830	PREF THERMO PVMT MARK, WORD (ONLY)	Material		6	Jun 17, 2025	SYSTEM	(\$1,500.00)			
					6	Jun 17, 2025	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user streeb3 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
<b>0830 - Total</b>								<b>\$0.00</b>			
0840	0840	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		6	Jun 17, 2025	SYSTEM	(\$17,835.00)			
					6	Jun 17, 2025	SYSTEM	\$17,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user streeb3 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
<b>0840 - Total</b>								<b>\$0.00</b>			
0850	0850	4 IN. YELLOW HIGH BUILD	Overrun	Overrun	7	Jun 30, 2025	SYSTEM	(\$33.41)			



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0052	0850	WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun		10	Aug 18, 2025	SYSTEM	\$33.41	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.16000 - 0.16000, 'is applied (if non-zero).				
								Overrun - Total		\$0.00			
								Overrun - Total		\$0.00			
	<b>0850 - Total</b>								<b>\$0.00</b>				
	0860	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	10	Aug 18, 2025	streeb3	\$602.40	Retro-reflectivity bonus for 6 IN. White High Build				
								REFL - Total		\$602.40			
								Other Item Adjustment - Total		\$602.40			
	<b>0860 - Total</b>								<b>\$602.40</b>				
	0870	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	10	Aug 18, 2025	streeb3	\$463.93	Retro-reflectivity bonus for 6 IN. Yellow High Build				
								REFL - Total		\$463.93			
								Other Item Adjustment - Total		\$463.93			
	<b>0870 - Total</b>								<b>\$463.93</b>				
	0910	COLDMILLING BIT. PAVT FOR REM OF SURF.	Other Item Adjustment	SUBI	2	Apr 16, 2025	streeb3	(\$24,003.00)	<p>April 2 – 14,887 SY Milling – 50% Substandard – 50% Deduct on 7,400 SY x \$1.89 x .5 = \$6993</p> <p>April 3 – 20,251 SY Milling – 90% Substandard – 50% Deduct on 18,000 SY X \$1.89 X .5 = \$17010</p> <p>On Estimate #2 we charged a substandard deduct for milling completed on April 2nd, 2025, and April 3rd, 2025,</p> <p>April 2 - 14,887 SY Milling - 50% Substandard Deduct on 7,400 SY X \$1.89 X .5 = \$6,993</p> <p>April 3 - 20,251 SY Milling - 90% Substandard Deduct on 18,000 SY X \$1.89 X .5 = \$17,010</p> <p>After further conversation, MoDOT and the contractor decided to agree to a revised substandard deduct on the milling completed on April 2nd, 2025, and April 3rd, 2025.</p> <p>April 2 - 14,887 SY Milling - 50% Substandard Deduct on 7,400 SY X \$1.89 X .05 = \$699.30</p> <p>April 3 - 20,251 SY Milling - 90% Substandard Deduct on 18,000 SY X \$1.89 X .05 = \$1701.00</p> <p>The total figured on Estimate #2 was -\$24,003.00. The total figured on the revised agreement is -\$2,400.30.</p> <p>Therefore, we are paying the difference on this estimate of \$21,602.70 (\$24,003.00 - \$2,400.30) to reflect the changes made to the newly agreed upon substandard deduct.</p>				
								\$21,602.70					
					SUBI - Total							(\$2,400.30)	
Other Item Adjustment - Total							(\$2,400.30)						
Overrun					Overrun	4	May 16, 2025	SYSTEM			(\$6,384.22)		
											5	Jun 2, 2025	SYSTEM
Overrun - Total							(\$0.01)						
Overrun - Total							(\$0.01)						
<b>0910 - Total</b>								<b>(\$2,400.31)</b>					
0940					MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		5		Jun 2, 2025	SYSTEM	(\$37,323.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total	(\$37,323.00)											
	Construction Stockpile - Total							(\$37,323.00)					
	Construction Stockpile STMI		3	May 2, 2025		SYSTEM		\$37,323.00					
								- Total	\$37,323.00				
	Construction Stockpile STMI - Total							\$37,323.00					
Material		5	Jun 2, 2025	SYSTEM		(\$53,718.75)							
						5	Jun 2, 2025	SYSTEM	\$53,718.75	This adjustment offsets the original system-generated Material Payment			



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0052	0940	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material			2025			Estimate Item Adjustment (0009) due to user streeb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					6	Jun 17, 2025	SYSTEM	(\$58,792.50)					
					6	Jun 17, 2025	SYSTEM	\$58,792.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user streeb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
										- Total	\$0.00		
											Material - Total	\$0.00	
											<b>0940 - Total</b>	<b>\$0.00</b>	
			0950	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		5	Jun 2, 2025	SYSTEM	(\$6,231.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							6	Jun 17, 2025	SYSTEM	(\$1,246.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		
												- Total	(\$7,477.20)
													Construction Stockpile - Total
Construction Stockpile STMI		3			May 2, 2025	SYSTEM	\$7,477.20	Payment Estimate Item Adjustment generated Stockpile Transaction					
									- Total	\$7,477.20			
										Construction Stockpile STMI - Total	\$7,477.20		
Material		5			Jun 2, 2025	SYSTEM	(\$9,735.00)						
		5			Jun 2, 2025	SYSTEM	\$9,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user streeb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
		6			Jun 17, 2025	SYSTEM	(\$12,980.00)						
		6			Jun 17, 2025	SYSTEM	\$12,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user streeb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
									- Total	\$0.00			
										Material - Total	\$0.00		
										<b>0950 - Total</b>	<b>\$0.00</b>		
0960	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		5	Jun 2, 2025	SYSTEM	(\$3,635.60)	Payment Estimate Item Adjustment generated Stockpile Transaction					
									- Total	(\$3,635.60)			
										Construction Stockpile - Total	(\$3,635.60)		
		Construction Stockpile STMI		3	May 2, 2025	SYSTEM	\$3,635.60	Payment Estimate Item Adjustment generated Stockpile Transaction					
									- Total	\$3,635.60			
										Construction Stockpile STMI - Total	\$3,635.60		
		Material		5	Jun 2, 2025	SYSTEM	(\$6,344.00)						
				5	Jun 2, 2025	SYSTEM	\$6,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user streeb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				6	Jun 17, 2025	SYSTEM	(\$6,344.00)						
				6	Jun 17, 2025	SYSTEM	\$6,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user streeb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
							- Total	\$0.00					
								Material - Total	\$0.00				
								<b>0960 - Total</b>	<b>\$0.00</b>				
0970	MGS END ANCHOR	Construction Stockpile		5	Jun 2, 2025	SYSTEM	(\$2,937.80)	Payment Estimate Item Adjustment generated Stockpile Transaction					
									- Total	(\$2,937.80)			
										Construction Stockpile - Total	(\$2,937.80)		
		Construction Stockpile		3	May 2, 2025	SYSTEM	\$2,937.80	Payment Estimate Item Adjustment generated Stockpile Transaction					



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0052	0970	MGS END ANCHOR	STMI					\$2,937.80			
			<b>- Total</b>								
			<b>Construction Stockpile STMI - Total</b>							\$2,937.80	
			Material		5	Jun 2, 2025	SYSTEM	(\$3,676.00)			
					5	Jun 2, 2025	SYSTEM	\$3,676.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user streeb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
			<b>- Total</b>							\$0.00	
			<b>Material - Total</b>							\$0.00	
	<b>0970 - Total</b>							<b>\$0.00</b>			
	0980	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		5	Jun 2, 2025	SYSTEM	(\$17,011.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>							(\$17,011.00)	
			<b>Construction Stockpile - Total</b>							(\$17,011.00)	
			Construction Stockpile STMI		3	May 2, 2025	SYSTEM	\$17,011.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
<b>- Total</b>							\$17,011.00				
<b>Construction Stockpile STMI - Total</b>							\$17,011.00				
Material				5	Jun 2, 2025	SYSTEM	(\$24,678.00)				
				5	Jun 2, 2025	SYSTEM	\$24,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user streeb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
				6	Jun 17, 2025	SYSTEM	(\$27,420.00)				
				6	Jun 17, 2025	SYSTEM	\$27,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user streeb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
<b>- Total</b>							\$0.00				
<b>Material - Total</b>							\$0.00				
<b>0980 - Total</b>							<b>\$0.00</b>				
0990	MISC.	Material		6	Jun 17, 2025	SYSTEM	(\$44,000.00)				
				6	Jun 17, 2025	SYSTEM	\$44,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user streeb3 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
		<b>- Total</b>							\$0.00		
		<b>Material - Total</b>							\$0.00		
<b>0990 - Total</b>							<b>\$0.00</b>				
5102	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		5	Jun 2, 2025	SYSTEM	(\$241.92)				
				5	Jun 2, 2025	SYSTEM	\$241.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user streeb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				6	Jun 17, 2025	SYSTEM	(\$241.92)				
				6	Jun 17, 2025	SYSTEM	\$241.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user streeb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
				7	Jun 30, 2025	SYSTEM	(\$241.92)				
				7	Jun 30, 2025	SYSTEM	\$241.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user streeb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				8	Jul 15, 2025	SYSTEM	(\$241.92)				
				8	Jul 15, 2025	SYSTEM	\$241.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user streeb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
		<b>- Total</b>							\$0.00		
		<b>Material - Total</b>							\$0.00		



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 240920-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0052	<b>5102 - Total</b>							<b>\$0.00</b>	
	5103	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		5	Jun 2, 2025	SYSTEM	(\$981.12)	
					5	Jun 2, 2025	SYSTEM	\$981.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user streeb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					6	Jun 17, 2025	SYSTEM	(\$981.12)	
					6	Jun 17, 2025	SYSTEM	\$981.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user streeb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					7	Jun 30, 2025	SYSTEM	(\$981.12)	
					7	Jun 30, 2025	SYSTEM	\$981.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user streeb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					8	Jul 15, 2025	SYSTEM	(\$981.12)	
					8	Jul 15, 2025	SYSTEM	\$981.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user streeb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					<b>- Total</b>			<b>\$0.00</b>	
					<b>Material - Total</b>			<b>\$0.00</b>	
	<b>5103 - Total</b>							<b>\$0.00</b>	
	5108	MISC.	Material		6	Jun 17, 2025	SYSTEM	(\$116,211.60)	
					6	Jun 17, 2025	SYSTEM	\$116,211.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user streeb3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Jun 30, 2025	SYSTEM	(\$116,211.60)	
					7	Jun 30, 2025	SYSTEM	\$116,211.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user streeb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					<b>- Total</b>			<b>\$0.00</b>	
					<b>Material - Total</b>			<b>\$0.00</b>	
	<b>5108 - Total</b>							<b>\$0.00</b>	
<b>JKU0052 - Total</b>								<b>\$18,726.54</b>	
<b>Overall - Total</b>								<b>\$156,335.38</b>	



**Contract Adjustments for Contract - 240920-C04**

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
2	JKU0052	Liquidated Damage	OTHR	(\$20,000.00)	100	April 16, 2025	streeb3	Shift on 4/10/25 Exceeded the time restriction of 6:00 AM (following morning) as per JSP C - 3.5 by 50 Minutes for \$3,000. (off road at 6:50 AM) Shift on 4/11/25 Exceeded the time restriction of 6:00 AM (following morning) as per JSP C - 3.5 by 3 hours and 13 minutes for \$12,000. (off road at 9:13 AM) Shift on 4/12/25 Exceeded the time restriction of 6:00 AM (following morning) as per JSP C - 3.5 by 1 hour and 29 Minutes for \$5,000. (off road at 7:29 AM)
<b>2 - Total</b>				<b>(\$20,000.00)</b>				
3	JKU0052	Liquidated Damage	OTHR	\$12,000.00	100	May 2, 2025	streeb3	Shift on 4/11/25 exceeded the time restriction by 3 hours and 13 minutes. Ideker had completed all construction related activities and was off the road prior to the 6:00 AM time restriction. Due to the accident that occurred in the work zone, KCPD had requested that we leave traffic control in place for safety while they completed their investigation and cleaned up the accident. Therefore, we are reinstating the \$12,000 LD that Ideker was originally charged on estimate #0002.
<b>3 - Total</b>				<b>\$12,000.00</b>				
4	JKU0052	Liquidated Damage	OTHR	(\$22,000.00)	100	May 16, 2025	streeb3	\$22,000 total LD for the JKU0052 project. Shift on 5/5/25 exceeded the time restriction of 6:00 AM (following morning) as per JSP C - 3.5 by 42 minutes for \$2,000. Shift on 5/14/25 exceeded the time restriction of 6:00 AM (following morning) as per JSP C - 3.5 by 1 hour and 57 minutes for \$7,000. Shift on 5/15/25 exceeded the time restriction of 6:00 AM (following morning) as per JSP C - 3.5 by 3 hours and 25 minutes for \$13,000.
<b>4 - Total</b>				<b>(\$22,000.00)</b>				
6	JKU0052	Other Contract Adjustment	SPAD	\$18,660.48	100	June 17, 2025	streeb3	Lot 1 SP095 Volumetric Adjustment for 4000-ton lot @ 104.8%
		Other Contract Adjustment	SPAD	\$19,438.00	100	June 17, 2025	streeb3	Lot 2 SP095 Volumetric Adjustment for 4000-ton lot @ 105.0%
<b>6 - Total</b>				<b>\$38,098.48</b>				
7	JKU0052	Other Contract Adjustment	SPAD	\$19,438.00	100	June 30, 2025	streeb3	Lot 4 SP095 Volumetric Adjustment for 4000-ton lot @ 105.0%
		Other Contract Adjustment	SPAD	\$19,438.00	100	June 30, 2025	streeb3	Lot 3 SP095 Volumetric Adjustment for 4000-ton lot @ 105.0%
		Other Contract Adjustment	SPAD	\$20,432.84	100	June 30, 2025	streeb3	Lot 5 SP095 Volumetric Adjustment for 5255.9-ton lot @ 104.0%
		Other Contract Adjustment	TSR	\$32,818.83	100	June 30, 2025	streeb3	Lot 3-5 (3C-5G) TSR Adjustment for a represented quantity of 11,255.9 tons at a TSR% of 92.4% with equals a pay adjustment of 103% (Per Sec 403)
<b>7 - Total</b>				<b>\$92,127.67</b>				
8	JKU0052	Other Contract Adjustment	ABIR	\$50,028.90	100	July 15, 2025	streeb3	EBLN1 = \$11,724.92 EBLN2 = \$13,072.15 WBLN1 = \$12,965.19 WBLN2 = \$12,266.64
<b>8 - Total</b>				<b>\$50,028.90</b>				
10	JKU0052	Liquidated Damage	OTHR	\$30,000.00	100	August 18, 2025	streeb3	Moved all previously charged Liquidated Damages for exceeding the time restriction of 6:00 AM (following morning) as per JSP C - 3.5 to the correct adjustment type, Road User Cost.
		Other Contract Adjustment	RUC	(\$30,000.00)	100	August 18, 2025	streeb3	Moved all previously charged Liquidated Damages for exceeding the time restriction of 6:00 AM (following morning) as per JSP C - 3.5 to the correct adjustment type, Road User Cost.
<b>10 - Total</b>				<b>\$0.00</b>				
13	JKU0050	Other Contract Adjustment	RUC	(\$24,000.00)	100	April 17, 2026	watlib6	\$24,000 total LD for the JKU0050 project. Shift on 4/6/26 exceeded the time restriction of 6:00 AM (following morning) as per JSP C - 3.5 by 5 hours and 30 minutes for \$22,000. Shift on 4/15/26 exceeded the time restriction of 6:00 AM (following morning) as per JSP C - 3.5 by 30 minutes for \$2,000.
<b>13 - Total</b>				<b>(\$24,000.00)</b>				
15	JKU0050	Other Contract Adjustment	RUC	(\$1,000.00)	100	May 17, 2026	watlib6	Shift on 5/13/26 exceeded the time restriction of 6:00 AM (following morning) as per JSP C - 15 minutes for \$1,000.
<b>15 - Total</b>				<b>(\$1,000.00)</b>				
16	JKU0050	Other Contract Adjustment	RUC	(\$4,000.00)	100	June 2, 2026	watlib6	\$4,000 total LD for the JKU0050 project. Shift on 5/26/26 exceeded the time restriction of 6:00 AM (following morning) as per JSP C - 3.5 by 15 minutes for \$1,000. Shift on 5/27/26 exceeded the time restriction of 6:00 AM (following morning) as per JSP C - 3.5 by 45 minutes for \$3,000.
<b>16 - Total</b>				<b>(\$4,000.00)</b>				
<b>Overall - Total</b>				<b>\$121,255.05</b>				