



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 16, 2026

Progress Estimate Number 18	Contract ID 240920-D07	Prime Contractor S & A Equipment & Builders, LLC	Pay Period Start June 2, 2026	Pay Period End June 15, 2026	Original Contract Amount \$2,737,000.20	Net Change Order Amount \$0.00	Current Contract Amount \$2,737,000.20
---------------------------------------	----------------------------------	--	---	--	---	--	--

Approval Date	By User
June 16, 2026	brownjn
June 16, 2026	gabelj3
June 18, 2026	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025		82.60%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 2, 2024	October 2, 2024	
Letting Date	September 20, 2024	September 20, 2024	
Notice to Proceed Date	November 4, 2024	November 4, 2024	
Work Began Date			

Contract Total Pay For Estimate No. 18			
	This Estimate	Previous	To Date
240920-D07			
Total Posted Items Pay	\$66,656.31	\$2,194,186.18	\$2,260,842.49
Gross Item Adjustments	(\$13,661.46)	(\$7,591.38)	(\$21,252.84)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	(\$7,500.00)	(\$92,250.00)	(\$99,750.00)
Other Contract Adjustments	(\$32,000.00)	(\$393,600.00)	(\$425,600.00)
Contract Total Payable This Estimate:	\$13,494.85	\$1,700,744.80	\$1,714,239.65

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JCD0122	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$10.040	535.300	\$5,374.41
	0070	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	SQYD	\$93.340	185.400	\$17,305.24
	0080	6039902	WATER	EA	\$584.380	2	\$1,168.76
	0090	6042010	ADJUSTING MANHOLE	EA	\$898.840	3	\$2,696.52
	0110	6049902	MISC.ADJUSTING PULL BOX	EA	\$1,580.010	1	\$1,580.01
	0130	6081010	CONCRETE CURB RAMP	SQYD	\$161.570	57.300	\$9,257.96
	0150	6085007	PAVED APPROACH, 7 IN.	SQYD	\$100.640	121.500	\$12,227.76
	0160	6085008	PAVED APPROACH, 8 IN.	SQYD	\$95.640	103	\$9,850.92
	0170	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$59.070	121.800	\$7,194.73

Project JCD0122 - Total **\$66,656.31**

Overall - Total **\$66,656.31**

Contract Adjustments This Estimate

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
JCD0122	Other Contract Adjustment	brownjn	Per Change Order 1, the liquidated damages for Road User Costs were figured at \$3200 per day with a total of 10 days (6/2/26-6/5/26, 6/8/26-6/12/26, 6/15/26)	100	(\$32,000.00)
JCD0122	Liquidated Damage	brownjn	Per JSP B 3.0, the liquidated damages for Contract Administrative Costs were figured at \$750 per day with a total of 10 days (6/2/26-6/5/26, 6/8/26-6/12/26, 6/15/26)	100	(\$7,500.00)

Project JCD0122 - Total **(\$39,500.00)**

Overall - Total **(\$39,500.00)** These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 16, 2026

Progress Estimate Number 18	Contract ID 240920-D07	Prime Contractor S & A Equipment & Builders, LLC	Pay Period Start June 2, 2026	Pay Period End June 15, 2026	Original Contract Amount \$2,737,000.20	Net Change Order Amount \$0.00	Current Contract Amount \$2,737,000.20
---------------------------------------	----------------------------------	--	---	--	---	--	--

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0122	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-17,272.50000	\$10.04	(\$173,415.90)
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.	17,272.50000	\$10.04	\$173,415.90
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	83	\$0.27	\$22.15
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	53.70000	\$0.27	\$14.33
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	17.70000	\$0.27	\$4.72
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	61.60000	\$0.27	\$16.44
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	40.20000	\$0.27	\$10.73
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	62.10000	\$0.27	\$16.57
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	96.60000	\$0.27	\$25.78
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	73	\$0.27	\$19.48
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	47.40000	\$0.27	\$12.65
	0070	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material			-2,577	\$93.34	(\$240,537.18)
	0070	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brownjn overriding Payment Estimate Exception 2 on the current Payment Estimate.	2,577	\$93.34	\$240,537.18
	0070	CONCRETE PAVEMENT (8 IN. NON-REINF)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	83	\$1.07	\$88.59
	0070	CONCRETE PAVEMENT (8 IN. NON-REINF)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	48	\$1.07	\$51.24
	0070	CONCRETE PAVEMENT (8 IN. NON-REINF)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	54.40000	\$1.07	\$58.07
	0080	WATER	Overrun			-2	\$584.38	(\$1,168.76)
	0130	CONCRETE CURB RAMP	Material			-795.60000	\$161.57	(\$128,545.09)
	0130	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjn overriding Payment Estimate Exception 7 on the current Payment Estimate.	795.60000	\$161.57	\$128,545.09
	0150	PAVED APPROACH, 7 IN.	Material			-2,723.20000	\$100.64	(\$274,062.85)
	0150	PAVED APPROACH, 7 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brownjn overriding Payment Estimate Exception 11 on the current Payment Estimate.	2,723.20000	\$100.64	\$274,062.85
	0150	PAVED APPROACH, 7 IN.	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-121.50000	\$101.62	(\$12,346.64)
	0150	PAVED APPROACH, 7 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	37.40000	\$0.98	\$36.59
	0150	PAVED APPROACH, 7 IN.	Price		Reference Item Price Adjustment Index	31.20000	\$0.98	\$30.53



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 16, 2026

Progress Estimate Number 18	Contract ID 240920-D07	Prime Contractor S & A Equipment & Builders, LLC	Pay Period Start June 2, 2026	Pay Period End June 15, 2026	Original Contract Amount \$2,737,000.20	Net Change Order Amount \$0.00	Current Contract Amount \$2,737,000.20
---------------------------------------	----------------------------------	--	---	--	---	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0122					Adjustment Type applied is FUEL			
	0150	PAVED APPROACH, 7 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	45.90000	\$0.98	\$44.91
	0150	PAVED APPROACH, 7 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	7	\$0.98	\$6.85
	0160	PAVED APPROACH, 8 IN.	Material			-3,692.50000	\$95.64	(\$353,150.70)
	0160	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brownjn overriding Payment Estimate Exception 13 on the current Payment Estimate.	3,692.50000	\$95.64	\$353,150.70
	0160	PAVED APPROACH, 8 IN.	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-7.40000	\$96.71	(\$715.63)
	0160	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	103	\$1.07	\$109.94
	0170	CONCRETE SIDEWALK, 4 IN.	Material			-7,498.20000	\$59.07	(\$442,918.67)
	0170	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user brownjn overriding Payment Estimate Exception 15 on the current Payment Estimate.	7,498.20000	\$59.07	\$442,918.67
	0190	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-139.90000	\$45.98	(\$6,432.60)
	0190	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brownjn overriding Payment Estimate Exception 20 on the current Payment Estimate.	139.90000	\$45.98	\$6,432.60
	0380	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material			-20	\$47.40	(\$948.00)
	0380	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user brownjn overriding Payment Estimate Exception 21 on the current Payment Estimate.	20	\$47.40	\$948.00
	0430	MISC.	Material			-3	\$36.87	(\$110.61)
	0430	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user brownjn overriding Payment Estimate Exception 22 on the current Payment Estimate.	3	\$36.87	\$110.61
	0450	MISC.	Material			-4	\$1,160.82	(\$4,643.28)
	0450	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user brownjn overriding Payment Estimate Exception 23 on the current Payment Estimate.	4	\$1,160.82	\$4,643.28
Total								(\$13,661.46)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0122	FAF-72-1 (22)	ADA Improvements	72, KK	PHELPS	on Route 72 at various locations in Rolla, on Route KK at various locations in St. James

Totals by Job Numbers

JCD0122			
	This Estimate	Previous	To Date
Posted Item Pay	\$66,656.31	\$2,194,186.18	\$2,260,842.49
Gross Item Adjustments	(\$13,661.46)	(\$7,591.38)	(\$21,252.84)
Gross Item Pay	\$52,994.85	\$2,186,594.80	\$2,239,589.65
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	(\$7,500.00)	(\$92,250.00)	(\$99,750.00)
Other Contract Adjustments	(\$32,000.00)	(\$393,600.00)	(\$425,600.00)



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 19, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 3040504, Project Item Line Number 0060, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6081010, Project Item Line Number 0130, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6081010, Project Item Line Number 0130, Material Set 608101096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6081010, Project Item Line Number 0130, Material Set 608101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6081010, Project Item Line Number 0130, Material Set 608101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6085007, Project Item Line Number 0150, Material Set 608500796, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6085007, Project Item Line Number 0150, Material Set 608500796, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6085008, Project Item Line Number 0160, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6085008, Project Item Line Number 0160, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6086004, Project Item Line Number 0170, Material Set 608600496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6086004, Project Item Line Number 0170, Material Set 608600496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6086004, Project Item Line Number 0170, Material Set 608600496, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6086004, Project Item Line Number 0170, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6086004, Project Item Line Number 0170, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 6092011, Project Item Line Number 0190, Material Set 609201196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 9025300, Project Item Line Number 0380, Material Set 902530096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 9029903, Project Item Line Number 0430, Material Set 902990396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0122, Item 9039902, Project Item Line Number 0450, Material Set 9039902, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	Pending materials reporting.	brownjn	Overridden
Estimate Exception Type: Item Overrun: Contract 240920-D07, Contract Project JCD0122, Project Item Line Number 0150, Contract Line Item Number 0150, Item 6085007, Minor Item.	Pending Change Order	brownjn	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 19, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 240920-D07, Contract Project JCD0122, Project Item Line Number 0160, Contract Line Item Number 0160, Item 6085008, Minor Item.	Pending Change Order	brownjn	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-D07, Contract Project JCD0122, Project Item Line Number 0080, Contract Line Item Number 0080, Item 6039902, Minor Item.	Pending Change Order	brownjn	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-D07, Contract Project JCD0122, Project Item Line Number 0350, Contract Line Item Number 0350, Item 8061019, Minor Item.	Pending Change Order	brownjn	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
240920-D07	JCD0122	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.83	\$183,049.97	\$151,199.28		
		0001	0020	2035500	EMBANKMENT IN PLACE	33.00	0.00	33.00	CUYD	0.00	\$39.18	\$0.00		
		0001	0030	2071000	LINEAR GRADING CLASS 1	0.60	0.00	0.60	STA	0.00	\$3,616.75	\$0.00		
		0001	0040	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 1	3,792.00	0.00	3,792.00	LF	1,741.20	\$6.87	\$11,962.04		
		0001	0050	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 2	10,727.00	0.00	10,727.00	LF	4,222.90	\$4.45	\$18,791.90		
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	17,822.00	0.00	17,822.00	SQYD	17,272.50	\$10.04	\$173,415.90		
		0001	0070	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	2,679.60	0.00	2,679.60	SQYD	2,577.00	\$93.34	\$240,537.18		
		0001	0080	6039902	WATER	10.00	0.00	10.00	EA	13.00	\$584.38	\$7,596.94		
		0001	0090	6042010	ADJUSTING MANHOLE	14.00	0.00	14.00	EA	13.00	\$898.84	\$11,684.92		
		0001	0100	6049902	MISC.ADJUSTING INLET	20.00	0.00	20.00	EA	17.00	\$2,362.80	\$40,167.60		
		0001	0110	6049902	MISC.ADJUSTING PULL BOX	25.00	0.00	25.00	EA	21.00	\$1,580.01	\$33,180.21		
		0001	0120	6049902	MISC.RELOCATE PULL BOX	7.00	0.00	7.00	EA	2.00	\$3,160.02	\$6,320.04		
		0001	0130	6081010	CONCRETE CURB RAMP	951.70	0.00	951.70	SQYD	795.60	\$161.57	\$128,545.09		
		0001	0140	6081012	TRUNCATED DOMES	1,484.00	0.00	1,484.00	SQFT	588.50	\$24.86	\$14,630.11		
		0001	0150	6085007	PAVED APPROACH, 7 IN.	2,503.70	0.00	2,503.70	SQYD	2,723.20	\$100.64	\$274,062.85		
		0001	0160	6085008	PAVED APPROACH, 8 IN.	3,685.10	0.00	3,685.10	SQYD	3,692.50	\$95.64	\$353,150.70		
		0001	0170	6086004	CONCRETE SIDEWALK, 4 IN.	7,830.30	0.00	7,830.30	SQYD	7,498.20	\$59.07	\$442,918.67		
		0001	0180	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	15.00	0.00	15.00	LF	14.50	\$184.73	\$2,678.58		
		0001	0190	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	203.00	0.00	203.00	LF	139.90	\$45.98	\$6,432.60		
		0001	0200	6099903	MISC.CURB AND GUTTER (SPECIAL) 2.0' GUTTER	22.00	0.00	22.00	LF	17.80	\$135.23	\$2,407.09		
		0001	0210	6099903	MISC.CURB AND GUTTER (SPECIAL) 2.5' GUTTER	423.00	0.00	423.00	LF	236.50	\$44.23	\$10,460.40		
		0001	0220	6139905	MISC.CLASS A PARTIAL DEPTH PAVEMENT REPAIR (MODIFIED) ASPHALT PAVEMENT	0.80	0.00	0.80	SQYD	0.00	\$2,297.29	\$0.00		
		0001	0230	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	2.00	\$3,370.69	\$6,741.38		
		0001	0240	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$12,713.82	\$0.00		
		0001	0250	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	16.00	0.00	16.00	EA	16.00	\$263.34	\$4,213.44		
		0001	0260	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$247,229.93	\$247,229.93		
		0001	0270	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	3,731.00	0.00	3,731.00	LF	0.00	\$6.32	\$0.00		
		0001	0280	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	362.00	0.00	362.00	LF	0.00	\$18.96	\$0.00		
		0001	0290	6207001	PAVEMENT MARKING REMOVAL	510.00	0.00	510.00	LF	0.00	\$8.43	\$0.00		
		0001	0300	6279901	MISC.CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.10	\$93,747.33	\$9,374.73		
		0001	0310	7250318A	18 IN. PIPE GROUP B	55.00	0.00	55.00	LF	0.00	\$102.50	\$0.00		
		0001	0320	8031000A	TURF TYPE TALL FESCUE SODDING	3,531.00	0.00	3,531.00	SQYD	0.00	\$18.96	\$0.00		
		0001	0330	8061007A	CURB INLET CHECK	101.00	0.00	101.00	EA	41.00	\$179.07	\$7,341.87		
		0001	0340	8061016	SEDIMENT REMOVAL	156.00	0.00	156.00	CUYD	0.00	\$13.55	\$0.00		
		0001	0350	8061019	SILT FENCE	10,535.00	0.00	10,535.00	LF	10,569.00	\$4.74	\$50,097.06		
		0030	0360	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	7.00	0.00	7.00	EA	0.00	\$732.07	\$0.00		
		0030	0370	9022708	POST, SIGNAL 8 FT.	6.00	0.00	6.00	EA	0.00	\$1,291.40	\$0.00		
		0030	0380	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	81.00	0.00	81.00	LF	20.00	\$47.40	\$948.00		
		0030	0390	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,240.00	0.00	1,240.00	LF	0.00	\$1.53	\$0.00		
		0030	0400	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,240.00	0.00	1,240.00	LF	0.00	\$1.69	\$0.00		
		0030	0410	9029100	BASE, CONCRETE	2.70	0.00	2.70	CUYD	0.00	\$3,581.36	\$0.00		
		0030	0420	9029902	MISC.DETECTOR, PUSH BUTTON APS	24.00	0.00	24.00	EA	0.00	\$1,413.58	\$0.00		
		0030	0430	9029903	MISC.REPLACE DAMAGED CONDUIT	50.00	0.00	50.00	LF	3.00	\$36.87	\$110.61		
		0040	0440	9039902	MISC.RELOCATE EXIST. SIGNS	5.00	0.00	5.00	EA	0.00	\$1,262.88	\$0.00		
		0040	0450	9039902	MISC.REMOVE AND RELOCATE EXISTING MAILBOX	5.00	0.00	5.00	EA	4.00	\$1,160.82	\$4,643.28		
		Project JCD0122 - Total Value Posted to Date as of Report Generated Date												\$2,260,842.42
		240920-D07 Overall - Total Value Posted to Date as of Report Generated Date												\$2,260,842.42



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JCD0122

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments		
0060	3040504	TYPE 5 AGGREGATE FOR BASE	6/2/26	6/16/26	1	83.00	SQYD	Paved Approach LT: 19+01.85 - 19+63.25 = 83 CP8							
			6/3/26	6/16/26	1	53.70	SQYD	Pedestrian Facilities LT: 19+52.86 - 19+69.00 = 31.2 Agg 16+96.15 - 17+33.04 = 22.5 SW							
			6/4/26	6/16/26	1	17.70	SQYD	Paved Approach LT: 6+68.00 - 7+48.00 = 17.7 PA7							
			6/5/26	6/16/26	1	61.60	SQYD	Paved Approach LT: 8+22.50 - 8+40.50 = 17.7 PA7 9+75.00 - 9+94.50 = 19.7 PA7							
			6/9/26	6/16/26	1	40.20	SQYD	Paved Approach LT: 10+58.50 - 10+71.00 = 9.1 PA7 9+19.00 - 9+60.00 = 22.1 PA7							
			6/10/26	6/16/26	1	62.10	SQYD	Paved Approach LT: 12+06.68 - 12+67.48 = 48 CP8							
			6/11/26	6/16/26	1	96.60	SQYD	Pedestrian Facilities LT: 10+43.50 - 10+67.67 = 14.1 SW							
			6/11/26	6/16/26	1	96.60	SQYD	Paved Approach LT: 7+69.50 - 8+10.50 = 45.9 PA7							
			6/12/26	6/16/26	1	73.00	SQYD	Pedestrian Facilities LT: 7+41.07 - 7+ 79.89 = 34.7 SW 8+02.75 - 8+30.99 = 16 SW							
			6/12/26	6/16/26	1	73.00	SQYD	Paved Approach LT: 97+47.21 - 97+50.91 = 2.1 CP8 97+30.10 - 97+38.20 = 2.3 CP8 73+08.90 - 73+17.00 = 2 CP8 12+06.68 - 12+67.48 = 48 CP8							
6/15/26	6/16/26	1	47.40	SQYD	Pedestrian Facilities LT: 12+78.31 - 13+07.48 = 15.5 CR, 3.1 SW										
6/15/26	6/16/26	1	47.40	SQYD	Paved Approach LT: 9+15.50 - 9+26.00 = 7 PA7										
6/15/26	6/16/26	1	47.40	SQYD	Pedestrian Facilities LT: 8+98.50 - 9+24.07 = 17.7 SW 11+86.68 - 12+24.68 = 3 SW, 19.7 CR										
0070	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	6/2/26	6/16/26	1	83.00	SQYD	Paved Approach LT: 19+01.85 - 19+63.25 = 83 CP8							
			6/10/26	6/16/26	1	48.00	SQYD	Paved Approach LT: 12+06.68 - 12+67.48 = 48 CP8							
			6/12/26	6/16/26	1	54.40	SQYD	Paved Approach LT: 97+47.21 - 97+50.91 = 2.1 CP8 97+30.10 - 97+38.20 = 2.3 CP8 73+08.90 - 73+17.00 = 2 CP8 12+06.68 - 12+67.48 = 48 CP8							
0080	6039902	WATER - UTILITY ITEM	6/2/26	6/16/26	1	1.00	EA	Utility Adjustments LT: 19+19.50: 1 Water valve							
			6/3/26	6/16/26	1	1.00	EA	Utility Adjustments LT: 19+52.86 - 19+69.00 = 1 Water meter							
0090	6042010	ADJUSTING MANHOLE	6/2/26	6/16/26	1	1.00	EA	Utility Adjustments LT: 19+32.52: 1 Manhole							
			6/12/26	6/16/26	1	2.00	EA	Utility Adjustments LT: 12+40.30 = 1 manhole 12+80.19 = 1 manhole							
0110	6049902	MISC.	6/3/26	6/16/26	1	1.00	EA	Utility Adjustments LT: 17+21.88 = 1 Pullbox							
0130	6081010	CONCRETE CURB RAMP	6/3/26	6/16/26	1	22.10	SQYD	Pedestrian Facilities LT: 19+52.86 - 19+69.00 = 22.1 CR							
			6/12/26	6/16/26	1	15.50	SQYD	Pedestrian Facilities LT: 12+78.31 - 13+07.48 = 15.5 CR							
			6/15/26	6/16/26	1	19.70	SQYD	Pedestrian Facilities LT: 11+86.68 - 12+24.68 = 19.7 CR							
0150	6085007	PAVED APPROACH, 7 IN.	6/5/26	6/16/26	1	37.40	SQYD	Paved Approach LT: 8+22.50 - 8+40.50 = 17.7 PA7 9+75.00 - 9+94.50 = 19.7 PA7							
			6/9/26	6/16/26	1	31.20	SQYD	Paved Approach LT: 10+58.50 - 10+71.00 = 9.1 PA7 9+19.00 - 9+60.00 = 22.1 PA7							
			6/11/26	6/16/26	1	45.90	SQYD	Paved Approach LT: 7+69.50 - 8+10.50 = 45.9 PA7							
			6/15/26	6/16/26	1	7.00	SQYD	Paved Approach LT: 9+15.50 - 9+26.00 = 7 PA7							
0160	6085008	PAVED APPROACH, 8 IN.	6/4/26	6/16/26	1	103.00	SQYD	Paved Approach LT: 6+68.00 - 7+48.00 = 103 PA 8							
0170	6086004	CONCRETE SIDEWALK, 4 IN.	6/3/26	6/16/26	1		SQYD	Pedestrian Facilities LT: 19+52.86 - 19+69.00 = 9 SW 16+96.15 - 17+33.04 = 22.5 SW							
			6/5/26	6/16/26	1	24.20	SQYD	Pedestrian Facilities LT: 6+41.00 - 6+86.71 = 24.2 SW							
			6/9/26	6/16/26	1	9.00	SQYD	Pedestrian Facilities LT: 9+11.50 - 9+28.07 = 9 SW							
			6/10/26	6/16/26	1	14.10	SQYD	Pedestrian Facilities LT: 10+43.50 - 10+67.67 = 14.1 SW							
			6/11/26	6/16/26	1	50.70	SQYD	Pedestrian Facilities LT: 7+41.07 - 7+ 79.89 = 34.7 SW 8+02.75 - 8+30.99 = 16 SW							
			6/12/26	6/16/26	1	3.10	SQYD	Pedestrian Facilities LT: 12+78.31 - 13+07.48 = 3.1 SW							
6/15/26	6/16/26	1	20.70	SQYD	Pedestrian Facilities LT: 8+98.50 - 9+24.07 = 17.7 SW 11+86.68 - 12+24.68 = 3 SW										

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0122	0060	TYPE 5 AGGREGATE FOR BASE	Material		4	Jul 16, 2025	SYSTEM	(\$2,925.66)	
					4	Jul 16, 2025	SYSTEM	\$2,925.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frierj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Aug 4, 2025	SYSTEM	(\$10,599.23)	
					5	Aug 4, 2025	SYSTEM	\$10,599.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frierj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Aug 18, 2025	SYSTEM	(\$23,552.84)	
					6	Aug 18, 2025	SYSTEM	\$23,552.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frierj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$34,048.65)	
					7	Sep 2, 2025	SYSTEM	\$34,048.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frierj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Sep 16, 2025	SYSTEM	(\$41,082.68)	
					8	Sep 16, 2025	SYSTEM	\$41,082.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frierj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Oct 2, 2025	SYSTEM	(\$50,832.52)	
					9	Oct 2, 2025	SYSTEM	\$50,832.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frierj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Oct 16, 2025	SYSTEM	(\$61,046.21)	
					10	Oct 16, 2025	SYSTEM	\$61,046.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frierj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Oct 31, 2025	SYSTEM	(\$71,069.14)	
					11	Oct 31, 2025	SYSTEM	\$71,069.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frierj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Nov 14, 2025	SYSTEM	(\$86,267.70)	
					12	Nov 14, 2025	SYSTEM	\$86,267.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frierj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Dec 2, 2025	SYSTEM	(\$96,753.47)	
					13	Dec 2, 2025	SYSTEM	\$96,753.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frierj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
14	Dec 15, 2025	SYSTEM	(\$105,949.11)						
14	Dec 15, 2025	SYSTEM	\$105,949.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.					
15	May 4, 2026	SYSTEM	(\$157,152.10)						
15	May 4, 2026	SYSTEM	\$157,152.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.					
16	May 18, 2026	SYSTEM	(\$162,479.33)						
16	May 18, 2026	SYSTEM	\$162,479.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.					
17	Jun 2, 2026	SYSTEM	(\$168,041.49)						



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0122	0060	TYPE 5 AGGREGATE FOR BASE	Material		17	Jun 2, 2026	SYSTEM	\$168,041.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					18	Jun 16, 2026	SYSTEM	(\$173,415.90)						
					18	Jun 16, 2026	SYSTEM	\$173,415.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					Price FUEL		4	Jul 16, 2025	SYSTEM	\$5.25	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							5	Aug 4, 2025	SYSTEM	\$13.76	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							6	Aug 18, 2025	SYSTEM	\$34.65	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							7	Sep 2, 2025	SYSTEM	\$28.07	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							8	Sep 16, 2025	SYSTEM	\$11.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							9	Oct 2, 2025	SYSTEM	\$15.89	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							10	Oct 16, 2025	SYSTEM	\$8.69	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							11	Oct 31, 2025	SYSTEM	\$8.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							12	Nov 14, 2025	SYSTEM	\$36.34	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							13	Dec 2, 2025	SYSTEM	\$25.07	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							14	Dec 15, 2025	SYSTEM	\$19.78	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							15	May 4, 2026	SYSTEM	\$254.46	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							16	May 18, 2026	SYSTEM	\$169.44	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							17	Jun 2, 2026	SYSTEM	\$176.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							18	Jun 16, 2026	SYSTEM	\$142.85	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total								\$951.17	
					Price FUEL - Total								\$951.17	
					0060 - Total								\$951.17	
					0070	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		4	Jul 16, 2025	SYSTEM	(\$1,549.44)		
									4	Jul 16, 2025	SYSTEM	\$1,549.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frierj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
									5	Aug 4, 2025	SYSTEM	(\$1,549.44)		
									5	Aug 4, 2025	SYSTEM	\$1,549.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frierj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
									6	Aug 18, 2025	SYSTEM	(\$45,167.23)		
									6	Aug 18, 2025	SYSTEM	\$45,167.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frierj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
									7	Sep 2, 2025	SYSTEM	(\$57,712.12)		
7	Sep 2, 2025	SYSTEM	\$57,712.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frierj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0122	0070	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		8	Sep 16, 2025	SYSTEM	(\$57,712.12)						
					8	Sep 16, 2025	SYSTEM	\$57,712.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frierj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					9	Oct 2, 2025	SYSTEM	(\$57,712.12)						
					9	Oct 2, 2025	SYSTEM	\$57,712.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frierj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					10	Oct 16, 2025	SYSTEM	(\$77,453.53)						
					10	Oct 16, 2025	SYSTEM	\$77,453.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frierj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					11	Oct 31, 2025	SYSTEM	(\$89,699.74)						
					11	Oct 31, 2025	SYSTEM	\$89,699.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frierj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					12	Nov 14, 2025	SYSTEM	(\$91,454.53)						
					12	Nov 14, 2025	SYSTEM	\$91,454.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frierj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					13	Dec 2, 2025	SYSTEM	(\$105,856.89)						
					13	Dec 2, 2025	SYSTEM	\$105,856.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frierj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					14	Dec 15, 2025	SYSTEM	(\$112,689.38)						
					14	Dec 15, 2025	SYSTEM	\$112,689.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjn overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					15	May 4, 2026	SYSTEM	(\$196,275.35)						
					15	May 4, 2026	SYSTEM	\$196,275.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user brownjn overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					16	May 18, 2026	SYSTEM	(\$211,079.08)						
					16	May 18, 2026	SYSTEM	\$211,079.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjn overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					17	Jun 2, 2026	SYSTEM	(\$223,231.94)						
					17	Jun 2, 2026	SYSTEM	\$223,231.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjn overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					18	Jun 16, 2026	SYSTEM	(\$240,537.18)						
					18	Jun 16, 2026	SYSTEM	\$240,537.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brownjn overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
							Price FUEL			4	Jul 16, 2025	SYSTEM	\$1.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										6	Aug 18, 2025	SYSTEM	\$43.53	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										7	Sep 2, 2025	SYSTEM	\$14.43	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					10	Oct 16, 2025	SYSTEM	\$7.23	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					11	Oct 31, 2025	SYSTEM	\$4.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0122	0070	CONCRETE PAVEMENT (8 IN. NON-REINF)	Price FUEL			2025								
						12	Nov 14, 2025	SYSTEM	\$1.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						13	Dec 2, 2025	SYSTEM	\$14.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						14	Dec 15, 2025	SYSTEM	\$6.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						15	May 4, 2026	SYSTEM	\$235.46	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						16	May 18, 2026	SYSTEM	\$202.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						17	Jun 2, 2026	SYSTEM	\$166.32	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						18	Jun 16, 2026	SYSTEM	\$197.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						- Total							\$896.00	
						Price FUEL - Total							\$896.00	
					0070 - Total								\$896.00	
					0080	WATER - UTILITY ITEM	Material			5	Aug 4, 2025	SYSTEM	(\$584.38)	
										5	Aug 4, 2025	SYSTEM	\$584.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frierj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
										6	Aug 18, 2025	SYSTEM	(\$1,168.76)	
										6	Aug 18, 2025	SYSTEM	\$1,168.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frierj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
										7	Sep 2, 2025	SYSTEM	(\$1,753.14)	
										7	Sep 2, 2025	SYSTEM	\$1,753.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frierj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
										8	Sep 16, 2025	SYSTEM	(\$1,753.14)	
										8	Sep 16, 2025	SYSTEM	\$1,753.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frierj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
	- Total									\$0.00				
	Material - Total									\$0.00				
	Overrun	Overrun	15	May 4, 2026						SYSTEM	(\$584.38)			
18			Jun 16, 2026	SYSTEM						(\$1,168.76)				
	Overrun - Total									(\$1,753.14)				
	Overrun - Total									(\$1,753.14)				
0080 - Total								(\$1,753.14)						
0130	CONCRETE CURB RAMP	Material			5	Aug 4, 2025	SYSTEM	(\$13,652.67)						
					5	Aug 4, 2025	SYSTEM	\$13,652.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frierj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					6	Aug 18, 2025	SYSTEM	(\$24,978.72)						
					6	Aug 18, 2025	SYSTEM	\$24,978.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frierj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					7	Sep 2, 2025	SYSTEM	(\$39,293.82)						
					7	Sep 2, 2025	SYSTEM	\$39,293.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frierj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					8	Sep 16, 2025	SYSTEM	(\$39,293.82)						



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0122	0130	CONCRETE CURB RAMP	Material			2025								
					8	Sep 16, 2025	SYSTEM	\$39,293.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frierj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					9	Oct 2, 2025	SYSTEM	(\$39,293.82)						
					9	Oct 2, 2025	SYSTEM	\$39,293.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frierj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					10	Oct 16, 2025	SYSTEM	(\$50,280.58)						
					10	Oct 16, 2025	SYSTEM	\$50,280.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frierj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					11	Oct 31, 2025	SYSTEM	(\$56,145.58)						
					11	Oct 31, 2025	SYSTEM	\$56,145.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frierj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					12	Nov 14, 2025	SYSTEM	(\$60,637.22)						
					12	Nov 14, 2025	SYSTEM	\$60,637.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frierj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					13	Dec 2, 2025	SYSTEM	(\$64,563.37)						
					13	Dec 2, 2025	SYSTEM	\$64,563.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frierj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					14	Dec 15, 2025	SYSTEM	(\$68,634.94)						
					14	Dec 15, 2025	SYSTEM	\$68,634.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjn overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					15	May 4, 2026	SYSTEM	(\$103,065.50)						
					15	May 4, 2026	SYSTEM	\$103,065.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0078) due to user brownjn overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					16	May 18, 2026	SYSTEM	(\$105,909.14)						
					16	May 18, 2026	SYSTEM	\$105,909.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjn overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					17	Jun 2, 2026	SYSTEM	(\$119,287.13)						
					17	Jun 2, 2026	SYSTEM	\$119,287.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjn overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					18	Jun 16, 2026	SYSTEM	(\$128,545.09)						
					18	Jun 16, 2026	SYSTEM	\$128,545.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjn overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0130 - Total								\$0.00	
						0140	TRUNCATED DOMES	Material		5	Aug 4, 2025	SYSTEM	(\$1,566.18)	
										5	Aug 4, 2025	SYSTEM	\$1,566.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frierj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
6	Aug 18, 2025	SYSTEM	(\$4,201.34)											
6	Aug 18, 2025	SYSTEM	\$4,201.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user frierj1 overriding Payment										



Line Item Adjustments by Estimate

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JCD0122	0140	TRUNCATED DOMES	Material						Estimate Exception 10 on the current Payment Estimate.				
					7	Sep 2, 2025	SYSTEM	(\$8,509.58)					
					7	Sep 2, 2025	SYSTEM	\$8,509.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frierj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					8	Sep 16, 2025	SYSTEM	(\$8,509.58)					
					8	Sep 16, 2025	SYSTEM	\$8,509.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frierj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					0140 - Total							\$0.00	
					0150	PAVED APPROACH, 7 IN.	Material		4	Jul 16, 2025	SYSTEM	(\$4,679.76)	
									4	Jul 16, 2025	SYSTEM	\$4,679.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frierj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
									5	Aug 4, 2025	SYSTEM	(\$25,190.19)	
									5	Aug 4, 2025	SYSTEM	\$25,190.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user frierj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
									6	Aug 18, 2025	SYSTEM	(\$49,001.62)	
									6	Aug 18, 2025	SYSTEM	\$49,001.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user frierj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
									7	Sep 2, 2025	SYSTEM	(\$67,720.66)	
7	Sep 2, 2025	SYSTEM	\$67,720.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frierj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.									
8	Sep 16, 2025	SYSTEM	(\$76,868.83)										
8	Sep 16, 2025	SYSTEM	\$76,868.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frierj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.									
9	Oct 2, 2025	SYSTEM	(\$76,868.83)										
9	Oct 2, 2025	SYSTEM	\$76,868.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frierj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.									
10	Oct 16, 2025	SYSTEM	(\$83,319.86)										
10	Oct 16, 2025	SYSTEM	\$83,319.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user frierj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.									
11	Oct 31, 2025	SYSTEM	(\$105,269.44)										
11	Oct 31, 2025	SYSTEM	\$105,269.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frierj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.									
12	Nov 14, 2025	SYSTEM	(\$136,256.50)										
12	Nov 14, 2025	SYSTEM	\$136,256.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user frierj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.									
13	Dec 2, 2025	SYSTEM	(\$142,747.78)										
13	Dec 2, 2025	SYSTEM	\$142,747.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user frierj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.									
14	Dec 15, 2025	SYSTEM	(\$168,561.94)										



Line Item Adjustments by Estimate

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0122	0150	PAVED APPROACH, 7 IN.	Material		14	Dec 15, 2025	SYSTEM	\$168,561.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brownjn overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					15	May 4, 2026	SYSTEM	(\$257,014.43)				
					15	May 4, 2026	SYSTEM	\$257,014.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0092) due to user brownjn overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					16	May 18, 2026	SYSTEM	(\$261,835.09)				
					16	May 18, 2026	SYSTEM	\$261,835.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjn overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					17	Jun 2, 2026	SYSTEM	(\$261,835.09)				
					17	Jun 2, 2026	SYSTEM	\$261,835.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjn overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					18	Jun 16, 2026	SYSTEM	(\$274,062.85)				
					18	Jun 16, 2026	SYSTEM	\$274,062.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brownjn overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					- Total							\$0.00
				Material - Total							\$0.00	
				Overrun	Overrun		15	May 4, 2026	SYSTEM	(\$5,049.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						16	May 18, 2026	SYSTEM	(\$4,876.74)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						18	Jun 16, 2026	SYSTEM	(\$12,346.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						Overrun - Total						
				Overrun - Total							(\$22,273.27)	
				Price FUEL			4	Jul 16, 2025	SYSTEM	\$3.07	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						5	Aug 4, 2025	SYSTEM	\$13.46	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						6	Aug 18, 2025	SYSTEM	\$23.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						7	Sep 2, 2025	SYSTEM	\$18.31	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						8	Sep 16, 2025	SYSTEM	\$5.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						10	Oct 16, 2025	SYSTEM	\$2.01	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						11	Oct 31, 2025	SYSTEM	\$6.84	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						12	Nov 14, 2025	SYSTEM	\$27.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						13	Dec 2, 2025	SYSTEM	\$5.68	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						14	Dec 15, 2025	SYSTEM	\$20.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						15	May 4, 2026	SYSTEM	(\$28.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						16	May 18, 2026	SYSTEM	\$56.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						18	Jun 16, 2026	SYSTEM	\$118.88	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						- Total						
				Price FUEL - Total							\$272.34	
				0150 - Total							(\$22,000.93)	
	0160	PAVED	Material		5	Aug 4,	SYSTEM	(\$17,989.88)				



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0122	0160	APPROACH, 8 IN.	Material			2025			
					5	Aug 4, 2025	SYSTEM	\$17,989.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user frierj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					6	Aug 18, 2025	SYSTEM	(\$14,585.10)	
					6	Aug 18, 2025	SYSTEM	\$14,585.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user frierj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$23,718.72)	
					7	Sep 2, 2025	SYSTEM	\$23,718.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frierj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					8	Sep 16, 2025	SYSTEM	(\$61,649.54)	
					8	Sep 16, 2025	SYSTEM	\$61,649.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frierj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					9	Oct 2, 2025	SYSTEM	(\$127,832.42)	
					9	Oct 2, 2025	SYSTEM	\$127,832.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user frierj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					10	Oct 16, 2025	SYSTEM	(\$154,515.98)	
					10	Oct 16, 2025	SYSTEM	\$154,515.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user frierj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					11	Oct 31, 2025	SYSTEM	(\$165,160.72)	
					11	Oct 31, 2025	SYSTEM	\$165,160.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user frierj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					12	Nov 14, 2025	SYSTEM	(\$173,749.19)	
					12	Nov 14, 2025	SYSTEM	\$173,749.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frierj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					13	Dec 2, 2025	SYSTEM	(\$173,749.19)	
					13	Dec 2, 2025	SYSTEM	\$173,749.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frierj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					14	Dec 15, 2025	SYSTEM	(\$203,761.02)	
					14	Dec 15, 2025	SYSTEM	\$203,761.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user brownjn overriding Payment Estimate Exception 13 on the current Payment Estimate.
					15	May 4, 2026	SYSTEM	(\$297,335.20)	
					15	May 4, 2026	SYSTEM	\$297,335.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0109) due to user brownjn overriding Payment Estimate Exception 14 on the current Payment Estimate.
					16	May 18, 2026	SYSTEM	(\$322,431.13)	
					16	May 18, 2026	SYSTEM	\$322,431.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brownjn overriding Payment Estimate Exception 14 on the current Payment Estimate.
					17	Jun 2, 2026	SYSTEM	(\$343,299.78)	
					17	Jun 2, 2026	SYSTEM	\$343,299.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjn overriding Payment Estimate Exception 14 on the current Payment Estimate.
					18	Jun 16, 2026	SYSTEM	(\$353,150.70)	



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0122	0160		Material		18	Jun 16, 2026	SYSTEM	\$353,150.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brownjn overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			Overrun	Overrun	18	Jun 16, 2026	SYSTEM	(\$715.63)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				Overrun - Total				(\$715.63)	
			Overrun - Total					(\$715.63)	
			Price FUEL		5	Aug 4, 2025	SYSTEM	\$13.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					6	Aug 18, 2025	SYSTEM	\$2.83	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Sep 2, 2025	SYSTEM	\$10.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Sep 16, 2025	SYSTEM	\$25.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Oct 2, 2025	SYSTEM	\$45.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					10	Oct 16, 2025	SYSTEM	\$9.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					11	Oct 31, 2025	SYSTEM	\$3.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					12	Nov 14, 2025	SYSTEM	\$8.62	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					14	Dec 15, 2025	SYSTEM	\$26.74	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	May 4, 2026	SYSTEM	\$660.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					16	May 18, 2026	SYSTEM	\$335.19	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					17	Jun 2, 2026	SYSTEM	\$278.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					18	Jun 16, 2026	SYSTEM	\$109.94	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				\$1,530.85	
			Price FUEL - Total					\$1,530.85	
			0160 - Total					\$815.22	
	0170	CONCRETE SIDEWALK, 4 IN.	Material		4	Jul 16, 2025	SYSTEM	(\$13,320.29)	
					4	Jul 16, 2025	SYSTEM	\$13,320.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frierj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					5	Aug 4, 2025	SYSTEM	(\$29,853.98)	
					5	Aug 4, 2025	SYSTEM	\$29,853.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user frierj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					6	Aug 18, 2025	SYSTEM	(\$55,720.73)	
					6	Aug 18, 2025	SYSTEM	\$55,720.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user frierj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$86,815.18)	
					7	Sep 2, 2025	SYSTEM	\$86,815.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frierj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					8	Sep 16, 2025	SYSTEM	(\$102,120.22)	
					8	Sep 16, 2025	SYSTEM	\$102,120.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frierj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0122	0170	CONCRETE SIDEWALK, 4 IN.	Material		9	Oct 2, 2025	SYSTEM	(\$118,512.14)						
					9	Oct 2, 2025	SYSTEM	\$118,512.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frierj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					10	Oct 16, 2025	SYSTEM	(\$141,224.56)						
					10	Oct 16, 2025	SYSTEM	\$141,224.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user frierj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					11	Oct 31, 2025	SYSTEM	(\$177,464.00)						
					11	Oct 31, 2025	SYSTEM	\$177,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frierj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					12	Nov 14, 2025	SYSTEM	(\$240,639.37)						
					12	Nov 14, 2025	SYSTEM	\$240,639.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user frierj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					13	Dec 2, 2025	SYSTEM	(\$287,972.16)						
					13	Dec 2, 2025	SYSTEM	\$287,972.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frierj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					14	Dec 15, 2025	SYSTEM	(\$301,623.23)						
					14	Dec 15, 2025	SYSTEM	\$301,623.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brownjn overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					15	May 4, 2026	SYSTEM	(\$426,320.00)						
					15	May 4, 2026	SYSTEM	\$426,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0110) due to user brownjn overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					16	May 18, 2026	SYSTEM	(\$428,824.57)						
					16	May 18, 2026	SYSTEM	\$428,824.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brownjn overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					17	Jun 2, 2026	SYSTEM	(\$435,723.95)						
					17	Jun 2, 2026	SYSTEM	\$435,723.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brownjn overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					18	Jun 16, 2026	SYSTEM	(\$442,918.67)						
					18	Jun 16, 2026	SYSTEM	\$442,918.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user brownjn overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0170 - Total								\$0.00	
						0190	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		5	Aug 4, 2025	SYSTEM	(\$459.80)	
										5	Aug 4, 2025	SYSTEM	\$459.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user frierj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
										6	Aug 18, 2025	SYSTEM	(\$459.80)	
										6	Aug 18, 2025	SYSTEM	\$459.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user frierj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
										7	Sep 2, 2025	SYSTEM	(\$459.80)	
7	Sep 2, 2025	SYSTEM	\$459.80	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0122	0190	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material			2025			Estimate Item Adjustment (0020) due to user frierj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					8	Sep 16, 2025	SYSTEM	(\$459.80)						
					8	Sep 16, 2025	SYSTEM	\$459.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frierj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					9	Oct 2, 2025	SYSTEM	(\$1,043.75)						
					9	Oct 2, 2025	SYSTEM	\$1,043.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user frierj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					10	Oct 16, 2025	SYSTEM	(\$1,365.61)						
					10	Oct 16, 2025	SYSTEM	\$1,365.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frierj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					11	Oct 31, 2025	SYSTEM	(\$1,365.61)						
					11	Oct 31, 2025	SYSTEM	\$1,365.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user frierj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					12	Nov 14, 2025	SYSTEM	(\$1,365.61)						
					12	Nov 14, 2025	SYSTEM	\$1,365.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user frierj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					13	Dec 2, 2025	SYSTEM	(\$1,365.61)						
					13	Dec 2, 2025	SYSTEM	\$1,365.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frierj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					14	Dec 15, 2025	SYSTEM	(\$1,365.61)						
					14	Dec 15, 2025	SYSTEM	\$1,365.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user brownjn overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					15	May 4, 2026	SYSTEM	(\$6,432.60)						
					15	May 4, 2026	SYSTEM	\$6,432.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0111) due to user brownjn overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					16	May 18, 2026	SYSTEM	(\$6,432.60)						
					16	May 18, 2026	SYSTEM	\$6,432.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brownjn overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					17	Jun 2, 2026	SYSTEM	(\$6,432.60)						
					17	Jun 2, 2026	SYSTEM	\$6,432.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brownjn overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					18	Jun 16, 2026	SYSTEM	(\$6,432.60)						
					18	Jun 16, 2026	SYSTEM	\$6,432.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brownjn overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0190 - Total								\$0.00	
						0230	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED /	Material		1	May 1, 2025	SYSTEM	(\$6,741.38)	
										1	May 1, 2025	SYSTEM	\$6,741.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user frierj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
2	May 15, 2025	SYSTEM	(\$6,741.38)											



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0122	0230	RETAINED	Material			2025			
					2	May 15, 2025	SYSTEM	\$6,741.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user frierj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Jun 2, 2025	SYSTEM	(\$6,741.38)	
					3	Jun 2, 2025	SYSTEM	\$6,741.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user frierj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Jul 16, 2025	SYSTEM	(\$6,741.38)	
					4	Jul 16, 2025	SYSTEM	\$6,741.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frierj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					5	Aug 4, 2025	SYSTEM	(\$6,741.38)	
					5	Aug 4, 2025	SYSTEM	\$6,741.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user frierj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					6	Aug 18, 2025	SYSTEM	(\$6,741.38)	
					6	Aug 18, 2025	SYSTEM	\$6,741.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user frierj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$6,741.38)	
					7	Sep 2, 2025	SYSTEM	\$6,741.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user frierj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					8	Sep 16, 2025	SYSTEM	(\$6,741.38)	
					8	Sep 16, 2025	SYSTEM	\$6,741.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user frierj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					- Total				
Material - Total								\$0.00	
0230 - Total								\$0.00	
0330	CURB INLET CHECK	Material			5	Aug 4, 2025	SYSTEM	(\$1,790.70)	
					5	Aug 4, 2025	SYSTEM	\$1,790.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user frierj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					6	Aug 18, 2025	SYSTEM	(\$1,790.70)	
					6	Aug 18, 2025	SYSTEM	\$1,790.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user frierj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$2,865.12)	
					7	Sep 2, 2025	SYSTEM	\$2,865.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frierj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					8	Sep 16, 2025	SYSTEM	(\$2,865.12)	
					8	Sep 16, 2025	SYSTEM	\$2,865.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user frierj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
- Total								\$0.00	
Material - Total								\$0.00	
0330 - Total								\$0.00	
0350	SILT FENCE	Material			2	May 15, 2025	SYSTEM	(\$10,399.56)	
					2	May 15, 2025	SYSTEM	\$10,399.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frierj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0122	0350	SILT FENCE	Material		3	Jun 2, 2025	SYSTEM	(\$10,399.56)						
					3	Jun 2, 2025	SYSTEM	\$10,399.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frierj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					4	Jul 16, 2025	SYSTEM	(\$10,399.56)						
					4	Jul 16, 2025	SYSTEM	\$10,399.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frierj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					5	Aug 4, 2025	SYSTEM	(\$18,263.22)						
					5	Aug 4, 2025	SYSTEM	\$18,263.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user frierj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					6	Aug 18, 2025	SYSTEM	(\$18,263.22)						
					6	Aug 18, 2025	SYSTEM	\$18,263.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user frierj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					7	Sep 2, 2025	SYSTEM	(\$18,263.22)						
					7	Sep 2, 2025	SYSTEM	\$18,263.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user frierj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					8	Sep 16, 2025	SYSTEM	(\$18,263.22)						
					8	Sep 16, 2025	SYSTEM	\$18,263.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frierj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	15	May 4, 2026	SYSTEM	(\$161.16)		
					Overrun - Total								(\$161.16)	
					Overrun - Total								(\$161.16)	
					0350 - Total								(\$161.16)	
					0380	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		15	May 4, 2026	SYSTEM	(\$948.00)		
									15	May 4, 2026	SYSTEM	\$948.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0113) due to user brownjn overriding Payment Estimate Exception 23 on the current Payment Estimate.	
16	May 18, 2026	SYSTEM	(\$948.00)											
16	May 18, 2026	SYSTEM	\$948.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brownjn overriding Payment Estimate Exception 23 on the current Payment Estimate.										
17	Jun 2, 2026	SYSTEM	(\$948.00)											
17	Jun 2, 2026	SYSTEM	\$948.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brownjn overriding Payment Estimate Exception 23 on the current Payment Estimate.										
18	Jun 16, 2026	SYSTEM	(\$948.00)											
18	Jun 16, 2026	SYSTEM	\$948.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user brownjn overriding Payment Estimate Exception 21 on the current Payment Estimate.										
- Total									\$0.00					
Material - Total									\$0.00					
0380 - Total								\$0.00						
0430	MISC.	Material		15	May 4, 2026	SYSTEM	(\$110.61)							
				15	May 4, 2026	SYSTEM	\$110.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0114) due to user brownjn overriding Payment						



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 240920-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0122	0430	MISC.	Material						Estimate Exception 24 on the current Payment Estimate.					
					16	May 18, 2026	SYSTEM	(\$110.61)						
					16	May 18, 2026	SYSTEM	\$110.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brownjn overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					17	Jun 2, 2026	SYSTEM	(\$110.61)						
					17	Jun 2, 2026	SYSTEM	\$110.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brownjn overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					18	Jun 16, 2026	SYSTEM	(\$110.61)						
					18	Jun 16, 2026	SYSTEM	\$110.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user brownjn overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0430 - Total								\$0.00	
					JCD0122	0450	MISC.	Material		13	Dec 2, 2025	SYSTEM	(\$4,643.28)	
										13	Dec 2, 2025	SYSTEM	\$4,643.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frierj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
										14	Dec 15, 2025	SYSTEM	(\$4,643.28)	
										14	Dec 15, 2025	SYSTEM	\$4,643.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user brownjn overriding Payment Estimate Exception 22 on the current Payment Estimate.
15	May 4, 2026	SYSTEM	(\$4,643.28)											
15	May 4, 2026	SYSTEM	\$4,643.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0115) due to user brownjn overriding Payment Estimate Exception 25 on the current Payment Estimate.										
16	May 18, 2026	SYSTEM	(\$4,643.28)											
16	May 18, 2026	SYSTEM	\$4,643.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brownjn overriding Payment Estimate Exception 25 on the current Payment Estimate.										
17	Jun 2, 2026	SYSTEM	(\$4,643.28)											
17	Jun 2, 2026	SYSTEM	\$4,643.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brownjn overriding Payment Estimate Exception 25 on the current Payment Estimate.										
18	Jun 16, 2026	SYSTEM	(\$4,643.28)											
18	Jun 16, 2026	SYSTEM	\$4,643.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user brownjn overriding Payment Estimate Exception 23 on the current Payment Estimate.										
- Total										\$0.00				
Material - Total										\$0.00				
0450 - Total								\$0.00						
JCD0122 - Total								(\$21,252.84)						
Overall - Total								(\$21,252.84)						



Contract Adjustments for Contract - 240920-D07

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
14	JCD0122	Liquidated Damage		(\$7,500.00)	100	December 15, 2025	brownjn	Per JSP B 3.0, the liquidated damages for Contract Administrative Costs were figured at \$750 per day with a total of 10 days (12/2-12/5, 12/8-12/12, 12/15)
		Other Contract Adjustment	RUC	(\$76,000.00)	100	December 15, 2025	brownjn	Per JSP B 4.0, the liquidated damages for Road User Costs were figured at \$7600 per day with a total of 10 days (12/2-12/5, 12/8-12/12, 12/15)
14 - Total				(\$83,500.00)				
15	JCD0122	Other Contract Adjustment	RUC	(\$332,800.00)	100	May 4, 2026	brownjn	Per Change Order 1, the liquidated damages for Road User Costs were figured at \$3200 per day with a total of 104 days (12/2/2025, 12/3/2025, 12/4/2025, 12/5/2025 12/8/2025, 12/9/2025, 12/10/2025, 12/11/2025, 12/12/2025, 12/15/2025, 12/16/2025, 12/17/2025, 12/18/2025, 12/19/2025, 12/22/2025, 12/23/2025, 12/24/2025, 12/26/2025, 12/29/2025, 12/30/2025, 12/31/2025, 1/2/2026, 1/5/2026, 1/6/2026, 1/7/2026, 1/8/2026, 1/9/2026, 1/12/2026, 1/13/2026, 1/14/2026, 1/15/2026, 1/16/2026, 1/20/2026, 1/21/2026, 1/22/2026, 1/23/2026, 1/26/2026, 1/27/2026, 1/28/2026, 1/29/2026, 1/30/2026, 2/2/2026, 2/3/2026, 2/4/2026, 2/5/2026, 2/6/2026, 2/9/2026, 2/10/2026, 2/11/2026, 2/13/2026, 2/17/2026, 2/18/2026, 2/19/2026, 2/20/2026, 2/23/2026, 2/24/2026, 2/25/2026, 2/26/2026, 2/27/2026, 3/2/2026, 3/3/2026, 3/4/2026, 3/5/2026, 3/6/2026, 3/9/2026, 3/10/2026, 3/11/2026, 3/12/2026, 3/13/2026, 3/16/2026, 3/17/2026, 3/18/2026, 3/19/2026, 3/20/2026, 3/23/2026, 3/24/2026, 3/25/2026, 3/26/2026, 3/27/2026, 3/30/2026, 3/31/2026, 4/1/2026, 4/2/2026, 4/3/2026, 4/6/2026, 4/7/2026, 4/8/2026, 4/9/2026, 4/10/2026, 4/13/2026, 4/14/2026, 4/15/2026, 4/16/2026, 4/17/2026, 4/20/2026, 4/21/2026, 4/22/2026, 4/23/2026, 4/24/2026, 4/27/2026, 4/28/2026, 4/29/2026, 4/30/2026, 5/1/2026)
		Liquidated Damage		\$7,500.00	100	May 4, 2026	brownjn	Adjusting damages from estimate 0014
		Liquidated Damage		(\$78,000.00)	100	May 4, 2026	brownjn	Per JSP B 3.0, the liquidated damages for Contract Administrative Costs were figured at \$750 per day with a total of 104 days (12/2/2025, 12/3/2025, 12/4/2025, 12/5/2025 12/8/2025, 12/9/2025, 12/10/2025, 12/11/2025, 12/12/2025, 12/15/2025, 12/16/2025, 12/17/2025, 12/18/2025, 12/19/2025, 12/22/2025, 12/23/2025, 12/24/2025, 12/26/2025, 12/29/2025, 12/30/2025, 12/31/2025, 1/2/2026, 1/5/2026, 1/6/2026, 1/7/2026, 1/8/2026, 1/9/2026, 1/12/2026, 1/13/2026, 1/14/2026, 1/15/2026, 1/16/2026, 1/20/2026, 1/21/2026, 1/22/2026, 1/23/2026, 1/26/2026, 1/27/2026, 1/28/2026, 1/29/2026, 1/30/2026, 2/2/2026, 2/3/2026, 2/4/2026, 2/5/2026, 2/6/2026, 2/9/2026, 2/10/2026, 2/11/2026, 2/13/2026, 2/17/2026, 2/18/2026, 2/19/2026, 2/20/2026, 2/23/2026, 2/24/2026, 2/25/2026, 2/26/2026, 2/27/2026, 3/2/2026, 3/3/2026, 3/4/2026, 3/5/2026, 3/6/2026, 3/9/2026, 3/10/2026, 3/11/2026, 3/12/2026, 3/13/2026, 3/16/2026, 3/17/2026, 3/18/2026, 3/19/2026, 3/20/2026, 3/23/2026, 3/24/2026, 3/25/2026, 3/26/2026, 3/27/2026, 3/30/2026, 3/31/2026, 4/1/2026, 4/2/2026, 4/3/2026, 4/6/2026, 4/7/2026, 4/8/2026, 4/9/2026, 4/10/2026, 4/13/2026, 4/14/2026, 4/15/2026, 4/16/2026, 4/17/2026, 4/20/2026, 4/21/2026, 4/22/2026, 4/23/2026, 4/24/2026, 4/27/2026, 4/28/2026, 4/29/2026, 4/30/2026, 5/1/2026)
		Other Contract Adjustment	RUC	\$76,000.00	100	May 4, 2026	brownjn	Adjusting damages from Estimate 0014
15 - Total				(\$327,300.00)				
16	JCD0122	Liquidated Damage		(\$6,750.00)	100	May 18, 2026	brownjn	Per JSP B 3.0, the liquidated damages for Contract Administrative Costs were figured at \$750 per day with a total of 9 days (5/4/26 - 5/7/26, 5/11/26 - 5/15/26)
		Other Contract Adjustment	RUC	(\$28,800.00)	100	May 18, 2026	brownjn	Per Change Order 1, the liquidated damages for Road User Costs were figured at \$3200 per day with a total of days 9 (5/4/26 - 5/7/26, 5/11/26 - 5/15/26)
16 - Total				(\$35,550.00)				
17	JCD0122	Liquidated Damage		(\$7,500.00)	100	June 2, 2026	brownjn	Per JSP B 3.0, the liquidated damages for Contract Administrative Costs were figured at \$750 per day with a total of 10 days (5/18/26-5/22/26, 5/26/26-5/29/26, 6/1/26)
		Other Contract Adjustment	RUC	(\$32,000.00)	100	June 2, 2026	brownjn	Per Change Order 1, the liquidated damages for Road User Costs were figured at \$3200 per day with a total of days 9 (5/18/26-5/22/26, 5/26/26-5/29/26, 6/1/26)
17 - Total				(\$39,500.00)				
18	JCD0122	Liquidated Damage		(\$7,500.00)	100	June 16, 2026	brownjn	Per JSP B 3.0, the liquidated damages for Contract Administrative Costs were figured at \$750 per day with a total of 10 days (6/2/26-6/5/26, 6/8/26-6/12/26, 6/15/26)
		Other Contract Adjustment	RUC	(\$32,000.00)	100	June 16, 2026	brownjn	Per Change Order 1, the liquidated damages for Road User Costs were figured at \$3200 per day with a total of 10 days (6/2/26-6/5/26, 6/8/26-6/12/26, 6/15/26)
18 - Total				(\$39,500.00)				
Overall - Total				(\$525,350.00)				