



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2026

Pay Estimate Created Date: February 2, 2026

Progress Estimate Number 15	Contract ID 240920-D09	Prime Contractor Capital Paving & Construction, LLC	Pay Period Start January 2, 2026	Pay Period End February 1, 2026	Original Contract Amount \$5,092,434.67	Net Change Order Amount \$381,167.80	Current Contract Amount \$5,473,602.47
---------------------------------------	----------------------------------	---	--	---	---	--	--

Approval Date			By User
February 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by		bashoa1
February 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		browns1
February 3, 2026	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025	June 25, 2025	98.40%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	
Acceptance Date			No Milestones Exist for Contract
Awarded Date	October 2, 2024	October 2, 2024	
Letting Date	September 20, 2024	September 20, 2024	
Notice to Proceed Date	November 4, 2024	November 4, 2024	
Work Began Date			

Contract Total Pay For Estimate No. 15			
	This Estimate	Previous	To Date
240920-D09			
Total Posted Items Pay	\$22,667.46	\$5,363,161.30	\$5,385,828.76
Gross Item Adjustments	(\$16,247.52)	\$15,286.22	(\$961.30)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$5,378,447.52	\$5,384,867.46
Contract Total Payable This Estimate:	\$6,419.94		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JST0096	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.270	64,786	\$17,492.22
	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.070	73,932	\$5,175.24
Project JST0096 - Total							\$22,667.46
Overall - Total							\$22,667.46

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0096	0120	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun			-60,176	\$0.27	(\$16,247.52)
Total								(\$16,247.52)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 4, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0096		Resurface	Various	COOPER	on various Routes in Cooper, Moniteau, Cole, and Morgan counties
Totals by Job Numbers					
JST0096					
			This Estimate	Previous	To Date
		Posted Item Pay	\$22,667.46	\$5,363,161.30	\$5,385,828.76
		Gross Item Adjustments	(\$16,247.52)	\$15,286.22	(\$961.30)
		Gross Item Pay	\$6,419.94	\$5,378,447.52	\$5,384,867.46
		Incentive	\$0.00	\$0.00	\$0.00
		Disincentive	\$0.00	\$0.00	\$0.00
		Liquidated Damages	\$0.00	\$0.00	\$0.00
		Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 4, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 240920-D09, Contract Project JST0096, Project Item Line Number 0120, Contract Line Item Number 0120, Item 6206000C, Minor Item.	Bashoa1 Change order in progress	bashoa1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-D09, Contract Project JST0096, Project Item Line Number 0310, Contract Line Item Number 0310, Item 4020520, Minor Item.	Bashoa1 Change order in progress	bashoa1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-D09	JST0096	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$6,000.00	\$6,000.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	12.00	0.00	12.00	100F	10.00	\$1,100.00	\$11,000.00
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	3,250.00	0.00	3,250.00	TONS	1,246.30	\$24.79	\$30,895.78
		0001	0040	4071005	TACK COAT	52,232.00	0.00	52,232.00	GAL	47,854.00	\$2.50	\$119,635.00
		0001	0050	6161005	CONSTRUCTION SIGNS	9,283.00	0.00	9,283.00	SQFT	3,888.00	\$6.00	\$23,328.00
		0001	0060	6161025	CHANNELIZER (TRIM-LINE)	150.00	0.00	150.00	EA	30.00	\$18.00	\$540.00
		0001	0070	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	6.00	\$3,000.00	\$18,000.00
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$234,289.11	\$234,289.11
		0001	0090	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	1,267.00	0.00	1,267.00	LF	0.00	\$0.27	\$0.00
		0001	0100	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	22.00	\$40.00	\$880.00
		0001	0110	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,750.00	\$3,500.00
		0001	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	158,168.00	0.00	158,168.00	LF	218,344.00	\$0.27	\$58,952.88
		0001	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	577,991.00	0.00	577,991.00	LF	494,761.00	\$0.07	\$34,633.27
		0001	0140	6207001	PAVEMENT MARKING REMOVAL	1,289.00	0.00	1,289.00	LF	22.00	\$0.01	\$0.22
		0001	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	0.00	2.00	EA	2.00	\$1.00	\$2.00
		0001	0160	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	7,282.00	0.00	7,282.00	SQYD	7,282.00	\$3.43	\$24,977.26
		0001	0170	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,640.00	0.00	5,640.00	SQYD	5,435.25	\$20.60	\$111,966.15
		0010	0180	6061060	MGS GUARDRAIL	566.00	0.00	566.00	LF	566.00	\$26.00	\$14,716.00
		0010	0190	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
		0040	0200	9031250A	U-CHANNEL POST, 3 LB	616.00	0.00	616.00	LF	616.00	\$20.00	\$12,320.00
		0040	0210	9035069A	SHF-FLAT SHEET FLUORESCENT	132.00	0.00	132.00	SQFT	132.00	\$40.00	\$5,280.00
		0050	0220	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,052.80	3.84	3,056.64	TONS	3,056.64	\$90.82	\$277,604.04
		0051	0230	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,176.50	858.70	5,035.20	TONS	5,035.20	\$89.37	\$449,995.82
		0052	0240	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,934.20	75.28	2,009.48	TONS	2,009.48	\$90.85	\$182,561.26
		0053	0250	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,463.40	236.24	3,699.64	TONS	3,699.64	\$96.65	\$357,570.21
		0054	0260	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,190.20	-30.72	5,159.48	TONS	5,159.48	\$96.67	\$498,766.93
		0055	0270	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,825.40	737.92	2,563.32	TONS	2,563.32	\$95.41	\$244,566.36
		0056	0280	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,684.40	510.21	5,194.61	TONS	5,194.61	\$92.49	\$480,449.48
		0057	0290	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,561.40	-12.74	1,548.66	TONS	1,548.66	\$92.83	\$143,762.11
		0058	0300	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,236.40	344.43	3,580.83	TONS	3,580.83	\$87.20	\$312,248.38
		0059	0310	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,685.50	321.16	5,006.66	TONS	5,066.66	\$95.71	\$484,930.03
		0060	0320	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,447.50	88.70	2,536.20	TONS	2,536.20	\$104.41	\$264,804.64
		0061	0330	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,356.40	388.05	3,744.45	TONS	3,744.45	\$95.26	\$356,696.31
		0062	0340	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,869.80	-49.36	1,820.44	TONS	1,820.44	\$96.86	\$176,327.82
		0063	0350	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,268.30	122.66	4,390.96	TONS	4,390.96	\$87.60	\$384,648.10
0001	5001	1094000	FORCE ACCOUNT	0.00	48,000.00	48,000.00	EA	45,981.60	\$1.00	\$45,981.60		
Project JST0096 - Total Value Posted to Date as of Report Generated Date												\$5,385,828.75
240920-D09 Overall - Total Value Posted to Date as of Report Generated Date												\$5,385,828.75



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on February 4, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JST0096

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0120	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	1/21/26	2/2/26	1	64,786.00	LF	Route BB Missed pay	1+00				
0130	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	1/21/26	2/2/26	1	54,021.00	LF	Pay for route BB corrections were made	1+00				
				2/2/26	2	19,911.00	LF	Pay missed Route PP Morgan County	1+00				

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JST0096	0020	SHAPING SLOPES, CLASS III	Material		6	May 16, 2025	SYSTEM	(\$11,000.00)						
					6	May 16, 2025	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Jun 2, 2025	SYSTEM	(\$11,000.00)						
					7	Jun 2, 2025	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Jun 16, 2025	SYSTEM	(\$11,000.00)						
					8	Jun 16, 2025	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Jul 1, 2025	SYSTEM	(\$11,000.00)						
					9	Jul 1, 2025	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Jul 16, 2025	SYSTEM	(\$11,000.00)						
					10	Jul 16, 2025	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Aug 4, 2025	SYSTEM	(\$11,000.00)						
					11	Aug 4, 2025	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Aug 18, 2025	SYSTEM	(\$11,000.00)						
					12	Aug 18, 2025	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Sep 2, 2025	SYSTEM	(\$11,000.00)						
					13	Sep 2, 2025	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hopkim overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Jan 2, 2026	SYSTEM	(\$11,000.00)						
					14	Jan 2, 2026	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
													- Total	\$0.00
													Material - Total	\$0.00
0020 - Total								\$0.00						
JST0096	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		3	Apr 2, 2025	SYSTEM	(\$4,348.66)						
					3	Apr 2, 2025	SYSTEM	\$4,348.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Apr 16, 2025	SYSTEM	(\$4,348.66)						
					4	Apr 16, 2025	SYSTEM	\$4,348.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	May 2, 2025	SYSTEM	(\$12,920.05)						
					5	May 2, 2025	SYSTEM	\$12,920.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	May 16, 2025	SYSTEM	(\$20,527.61)						



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JST0096	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		6	May 16, 2025	SYSTEM	\$20,527.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	Jun 2, 2025	SYSTEM	(\$20,527.61)						
					7	Jun 2, 2025	SYSTEM	\$20,527.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Jun 16, 2025	SYSTEM	(\$23,998.70)						
					8	Jun 16, 2025	SYSTEM	\$23,998.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					9	Jul 1, 2025	SYSTEM	(\$25,852.50)						
					9	Jul 1, 2025	SYSTEM	\$25,852.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Jul 16, 2025	SYSTEM	(\$30,895.78)						
					10	Jul 16, 2025	SYSTEM	\$30,895.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					11	Aug 4, 2025	SYSTEM	(\$30,895.78)						
					11	Aug 4, 2025	SYSTEM	\$30,895.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					12	Aug 18, 2025	SYSTEM	(\$30,895.78)						
					12	Aug 18, 2025	SYSTEM	\$30,895.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
0030 - Total								\$0.00						
0040	TACK COAT	Material		3	Apr 2, 2025	SYSTEM	(\$18,577.50)							
				3	Apr 2, 2025	SYSTEM	\$18,577.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				4	Apr 16, 2025	SYSTEM	(\$45,782.50)							
				4	Apr 16, 2025	SYSTEM	\$45,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				- Total								\$0.00		
Material - Total								\$0.00						
0040 - Total								\$0.00						
0100	PREF THERMO PVMT MARK, 24 IN WHIT	Material		11	Aug 4, 2025	SYSTEM	(\$880.00)							
				11	Aug 4, 2025	SYSTEM	\$880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bashoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				12	Aug 18, 2025	SYSTEM	(\$880.00)							
				12	Aug 18, 2025	SYSTEM	\$880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bashoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				13	Sep 2, 2025	SYSTEM	(\$880.00)							
				13	Sep 2, 2025	SYSTEM	\$880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hopkim1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				14	Jan 2, 2025	SYSTEM	(\$880.00)							



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JST0096	0100	PREF THERMO PVMT MARK, 24 IN WHIT	Material		14	Jan 2, 2026	SYSTEM	\$880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				- Total							\$0.00	
				Material - Total							\$0.00	
	0100 - Total								\$0.00			
	0110	PREF THERMO PVMT MARK, R/R XING	Material		11	Aug 4, 2025	SYSTEM	(\$3,500.00)				
					11	Aug 4, 2025	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bashoa1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					12	Aug 18, 2025	SYSTEM	(\$3,500.00)				
					12	Aug 18, 2025	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bashoa1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					13	Sep 2, 2025	SYSTEM	(\$3,500.00)				
					13	Sep 2, 2025	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hopkim1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					14	Jan 2, 2026	SYSTEM	(\$3,500.00)				
					14	Jan 2, 2026	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bashoa1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				- Total							\$0.00	
				Material - Total							\$0.00	
	0110 - Total								\$0.00			
	0120	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		11	Aug 4, 2025	SYSTEM	(\$41,460.66)				
					11	Aug 4, 2025	SYSTEM	\$41,460.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bashoa1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					12	Aug 18, 2025	SYSTEM	(\$41,460.66)				
					12	Aug 18, 2025	SYSTEM	\$41,460.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bashoa1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
				- Total							\$0.00	
				Material - Total							\$0.00	
					Other Item Adjustment	REFL	11	Aug 4, 2025	bashoa1	\$1,247.38	Route V,H,OO	
				REFL - Total							\$1,247.38	
				Other Item Adjustment - Total							\$1,247.38	
					Overrun	Overrun	15	Feb 2, 2026	SYSTEM	(\$16,247.52)		
Overrun - Total							(\$16,247.52)					
Overrun - Total							(\$16,247.52)					
0120 - Total								(\$15,000.14)				
0130	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		11	Aug 4, 2025	SYSTEM	(\$29,458.03)					
				11	Aug 4, 2025	SYSTEM	\$29,458.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user bashoa1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
				12	Aug 18, 2025	SYSTEM	(\$29,458.03)					
				12	Aug 18, 2025	SYSTEM	\$29,458.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user bashoa1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
			- Total							\$0.00		



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JST0096	0130	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material - Total						\$0.00		
			Other Item Adjustment	REFL	11	Aug 4, 2025	bashoa1	\$1,230.32	RT P,PP,NN,H,V,MM,KK,HH,OO,W,T,CC		
			REFL - Total						\$1,230.32		
			Other Item Adjustment - Total						\$1,230.32		
	0130 - Total							\$1,230.32			
	0180	MGS GUARDRAIL	Construction Stockpile			6	May 16, 2025	SYSTEM	(\$7,081.88)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$7,081.88)	
				Construction Stockpile - Total						(\$7,081.88)	
			Construction Stockpile STMI			2	Mar 17, 2025	SYSTEM	\$7,081.88	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$7,081.88	
				Construction Stockpile STMI - Total						\$7,081.88	
			Material				6	May 16, 2025	SYSTEM	(\$14,716.00)	
							6	May 16, 2025	SYSTEM	\$14,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bashoa1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
							7	Jun 2, 2025	SYSTEM	(\$14,716.00)	
							7	Jun 2, 2025	SYSTEM	\$14,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bashoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
						8	Jun 16, 2025	SYSTEM	(\$14,716.00)		
						8	Jun 16, 2025	SYSTEM	\$14,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bashoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
						9	Jul 1, 2025	SYSTEM	(\$14,716.00)		
						9	Jul 1, 2025	SYSTEM	\$14,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bashoa1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						10	Jul 16, 2025	SYSTEM	(\$14,716.00)		
						10	Jul 16, 2025	SYSTEM	\$14,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						11	Aug 4, 2025	SYSTEM	(\$14,716.00)		
						11	Aug 4, 2025	SYSTEM	\$14,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						12	Aug 18, 2025	SYSTEM	(\$14,716.00)		
						12	Aug 18, 2025	SYSTEM	\$14,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						13	Sep 2, 2025	SYSTEM	(\$14,716.00)		
						13	Sep 2, 2025	SYSTEM	\$14,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hopkim1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						14	Jan 2, 2026	SYSTEM	(\$14,716.00)		
						14	Jan 2, 2026	SYSTEM	\$14,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
- Total						\$0.00					
Material - Total						\$0.00					
0180 - Total							\$0.00				



Line Item Adjustments by Estimate

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JST0096	0190	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		6	May 16, 2025	SYSTEM	(\$6,760.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				- Total							(\$6,760.00)			
			Construction Stockpile - Total								(\$6,760.00)			
			Construction Stockpile STMI		2	Mar 17, 2025	SYSTEM	\$6,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
				- Total							\$6,760.00			
			Construction Stockpile STMI - Total								\$6,760.00			
			Material		6	May 16, 2025	SYSTEM	(\$14,000.00)						
					6	May 16, 2025	SYSTEM	\$14,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user bashoa1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					7	Jun 2, 2025	SYSTEM	(\$14,000.00)						
					7	Jun 2, 2025	SYSTEM	\$14,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bashoa1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					8	Jun 16, 2025	SYSTEM	(\$14,000.00)						
					8	Jun 16, 2025	SYSTEM	\$14,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bashoa1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					9	Jul 1, 2025	SYSTEM	(\$14,000.00)						
					9	Jul 1, 2025	SYSTEM	\$14,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bashoa1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
				- Total							\$0.00			
			Material - Total								\$0.00			
			0190 - Total								\$0.00			
			0200	U-CHANNEL POST, 3 LB	Material		12	Aug 18, 2025	SYSTEM	(\$12,320.00)				
							12	Aug 18, 2025	SYSTEM	\$12,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user bashoa1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
							13	Sep 2, 2025	SYSTEM	(\$12,320.00)				
							13	Sep 2, 2025	SYSTEM	\$12,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hopkim1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
							14	Jan 2, 2026	SYSTEM	(\$12,320.00)				
							14	Jan 2, 2026	SYSTEM	\$12,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bashoa1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
						- Total							\$0.00	
						Material - Total								\$0.00
0200 - Total								\$0.00						
0210	SHF-FLAT SHEET FLUORESCENT	Material		12	Aug 18, 2025	SYSTEM	(\$5,280.00)							
				12	Aug 18, 2025	SYSTEM	\$5,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user bashoa1 overriding Payment Estimate Exception 11 on the current Payment Estimate.						
				13	Sep 2, 2025	SYSTEM	(\$5,280.00)							
				13	Sep 2, 2025	SYSTEM	\$5,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hopkim1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				14	Jan 2, 2026	SYSTEM	(\$5,280.00)							
				14	Jan 2, 2026	SYSTEM	\$5,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user bashoa1 overriding Payment						



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
JST0096	0210	SHF-FLAT SHEET FLUORESCENT	Material						Estimate Exception 7 on the current Payment Estimate.							
				- Total						\$0.00						
				Material - Total						\$0.00						
	0210 - Total								\$0.00							
	0220	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	5	May 2, 2025	bashoa1		\$2,300.12	AC Adjustment						
									ACAD - Total						\$2,300.12	
									Other Item Adjustment - Total						\$2,300.12	
			Overrun	Overrun	5	May 2, 2025	SYSTEM			(\$348.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
										10	Jul 16, 2025	SYSTEM			\$348.32	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '90.70833 - 90.82000, 'is applied (if non-zero).
															Overrun - Total	
			Overrun - Total						\$0.00							
			Price FUEL		5	May 2, 2025	SYSTEM			(\$345.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
										- Total						(\$345.03)
			Price FUEL - Total						(\$345.03)							
			0220 - Total								\$1,955.09					
	0230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	4	Apr 16, 2025	bashoa1		\$3,788.99	AC Adjustment						
									ACAD - Total						\$3,788.99	
									Other Item Adjustment - Total						\$3,788.99	
			Overrun	Overrun	4	Apr 16, 2025	SYSTEM			(\$76,645.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
										10	Jul 16, 2025	SYSTEM			\$76,645.09	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '89.25712 - 89.37000, 'is applied (if non-zero).
															Overrun - Total	
			Overrun - Total						\$0.00							
			Price FUEL		4	Apr 16, 2025	SYSTEM			(\$568.38)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
										- Total						(\$568.38)
			Price FUEL - Total						(\$568.38)							
0230 - Total								\$3,220.61								
0240	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material			4	Apr 16, 2025	SYSTEM	(\$182,561.26)								
					4	Apr 16, 2025	SYSTEM	\$182,561.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
					5	May 2, 2025	SYSTEM	(\$182,561.26)								
					5	May 2, 2025	SYSTEM	\$182,561.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
					6	May 16, 2025	SYSTEM	(\$182,561.26)								
					6	May 16, 2025	SYSTEM	\$182,561.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.							
					7	Jun 2, 2025	SYSTEM	(\$182,561.26)								
					7	Jun 2, 2025	SYSTEM	\$182,561.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.							
					8	Jun 16, 2025	SYSTEM	(\$182,561.26)								
					8	Jun 16, 2025	SYSTEM	\$182,561.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bashoa1 overriding Payment							



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JST0096	0240	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material						Estimate Exception 3 on the current Payment Estimate.		
			- Total							\$0.00	
			Material - Total							\$0.00	
			Other Item Adjustment	ACAD	4	Apr 16, 2025	bashoa1	\$1,512.13	AC Adjustment		
			ACAD - Total							\$1,512.13	
			Other Item Adjustment - Total							\$1,512.13	
			Overrun	Overrun	4	Apr 16, 2025	SYSTEM	(\$6,830.69)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						10	Jul 16, 2025	SYSTEM	\$6,830.69	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '90.73711 - 90.85000, 'is applied (if non-zero).	
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
			Price FUEL		4	Apr 16, 2025	SYSTEM	(\$226.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						- Total					
			Price FUEL - Total							(\$226.83)	
			0240 - Total							\$1,285.30	
			0250	0250	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	5	May 2, 2025	bashoa1	\$2,783.98
ACAD - Total							\$2,783.98				
Other Item Adjustment - Total							\$2,783.98				
Overrun	Overrun	5				May 2, 2025	SYSTEM	(\$22,805.93)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						10	Jul 16, 2025	SYSTEM	\$22,805.93	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '96.53712 - 96.65000, 'is applied (if non-zero).	
Overrun - Total							\$0.00				
Overrun - Total							\$0.00				
Price FUEL		5				May 2, 2025	SYSTEM	(\$417.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						- Total					
Price FUEL - Total							(\$417.62)				
0250 - Total							\$2,366.36				
0260	0260	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	6	May 16, 2025	bashoa1	\$4,437.15	0260 tons 5159.48 4.30% \$4,437.15		
				ACAD - Total							\$4,437.15
			Other Item Adjustment - Total							\$4,437.15	
			Price FUEL		6	May 16, 2025	SYSTEM	(\$3,100.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						- Total					
Price FUEL - Total							(\$3,100.44)				
0260 - Total							\$1,336.71				
0270	0270	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	4	Apr 16, 2025	bashoa1	\$1,442.18	AC Adjustment		
				6	May 16, 2025	bashoa1	\$556.25	0270 tons 646.80 4.30% \$556.25			
				ACAD - Total							\$1,998.43
			Other Item Adjustment - Total							\$1,998.43	
			Overrun	Overrun	4	Apr 16, 2025	SYSTEM	(\$8,683.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						6	May 16, 2025	SYSTEM	(\$61,322.51)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
10	Jul 16, 2025	SYSTEM				\$70,005.98	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '94.86934 - 95.41000, 'is applied (if non-zero).				



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JST0096	0270	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Overrun	Overrun - Total					\$0.00		
			Overrun - Total							\$0.00	
			Price FUEL		4	Apr 16, 2025	SYSTEM	(\$216.33)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					6	May 16, 2025	SYSTEM	(\$388.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total		(\$605.01)				
			Price FUEL - Total							(\$605.01)	
			0270 - Total							\$1,393.42	
			0280	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	3	Apr 2, 2025	bashoa1	\$787.53	
							4	Apr 16, 2025	bashoa1	\$2,071.38	AC Adjustment
							ACAD - Total		\$2,858.91		
Other Item Adjustment - Total							\$2,858.91				
Overrun	Overrun	4			Apr 16, 2025	SYSTEM	(\$47,131.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		10			Jul 16, 2025	SYSTEM	\$47,131.73	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',92.37712 - 92.49000', is applied (if non-zero).			
		Overrun - Total			\$0.00						
Overrun - Total							\$0.00				
Price FUEL		3			Apr 2, 2025	SYSTEM	(\$502.65)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		4			Apr 16, 2025	SYSTEM	(\$310.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		- Total		(\$813.37)							
Price FUEL - Total							(\$813.37)				
0280 - Total							\$2,045.54				
0290	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	3	Apr 2, 2025	bashoa1	\$499.44				
				ACAD - Total		\$499.44					
		Other Item Adjustment - Total							\$499.44		
		Price FUEL		3	Apr 2, 2025	SYSTEM	(\$318.78)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total		(\$318.78)					
Price FUEL - Total							(\$318.78)				
0290 - Total							\$180.66				
0300	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	3	Apr 2, 2025	bashoa1	\$1,154.82				
				ACAD - Total		\$1,154.82					
		Other Item Adjustment - Total							\$1,154.82		
		Overrun	Overrun	3	Apr 2, 2025	SYSTEM	(\$29,963.40)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				10	Jul 16, 2025	SYSTEM	\$29,963.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',86.99416 - 87.20000', is applied (if non-zero).			
		Overrun - Total		\$0.00							
		Overrun - Total							\$0.00		
		Price FUEL		3	Apr 2, 2025	SYSTEM	(\$737.08)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
- Total				(\$737.08)							
Price FUEL - Total							(\$737.08)				
0300 - Total							\$417.74				
0310	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		7	Jun 2, 2025	SYSTEM	(\$229,095.28)				
				7	Jun 2, 2025	SYSTEM	\$229,095.28	This adjustment offsets the original system-generated Material Payment			



Line Item Adjustments by Estimate

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JST0096	0310	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material			2025			Estimate Item Adjustment (0007) due to user bashoa1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					8	Jun 16, 2025	SYSTEM	(\$484,930.03)						
					8	Jun 16, 2025	SYSTEM	\$484,930.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user bashoa1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					9	Jul 1, 2025	SYSTEM	(\$484,930.03)						
					9	Jul 1, 2025	SYSTEM	\$484,930.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				- Total						\$0.00				
				Material - Total						\$0.00				
				Other Item Adjustment	ACAD	7	Jun 2, 2025	bashoa1	\$1,867.04	0310 TONS 2393.64 Virgin ac 3.90% Total 1,867.04				
			8			Jun 16, 2025	bashoa1	\$2,084.96	0310 TONS 2673.02 Virgin ac 3.90% Total \$ 2084.96					
			ACAD - Total						\$3,952.00					
				Other Item Adjustment - Total						\$3,952.00				
				Overrun	Overrun	8	Jun 16, 2025	SYSTEM	(\$36,196.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			10			Jul 16, 2025	SYSTEM	\$30,498.32	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',94.96301 - 95.71000, 'is applied (if non-zero).					
			Overrun - Total						(\$5,697.78)					
				Overrun - Total						(\$5,697.78)				
				Price FUEL		7	Jun 2, 2025	SYSTEM	(\$1,438.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			8			Jun 16, 2025	SYSTEM	(\$1,996.75)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
			- Total						(\$3,435.14)					
				Price FUEL - Total						(\$3,435.14)				
				0310 - Total							(\$5,180.92)			
			0320		BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		9	Jul 1, 2025	SYSTEM	(\$264,804.64)			
								9	Jul 1, 2025	SYSTEM	\$264,804.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user bashoa1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
							- Total						\$0.00	
							Material - Total						\$0.00	
							Other Item Adjustment	ACAD	9	Jul 1, 2025	bashoa1	\$1,978.24	0320 TONS 2536.20 Virgin ac 3.90% Total \$ 1,978.24	
						ACAD - Total						\$1,978.24		
							Other Item Adjustment - Total						\$1,978.24	
							Overrun	Overrun	9	Jul 1, 2025	SYSTEM	(\$9,194.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
10	Jul 16, 2025	SYSTEM				\$9,194.91			Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',103.66302 - 104.41000, 'is applied (if non-zero).					
Overrun - Total										\$0.00				
	Overrun - Total									\$0.00				
	Price FUEL					9	Jul 1, 2025	SYSTEM	(\$1,894.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
- Total									(\$1,894.54)					
	Price FUEL - Total									(\$1,894.54)				
	0320 - Total										\$83.70			
0330		BITUMINOUS PAVEMENT MIXTURE	Other Item Adjustment	ACAD	5	May 2, 2025	bashoa1	\$2,817.70	AC Adjustment					
					ACAD - Total					\$2,817.70				



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JST0096	0330	PG64-22 (SUR)	Other Item Adjustment - Total						\$2,817.70		
			Overrun	Overrun	5	May 2, 2025	SYSTEM	(\$36,921.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					10	Jul 16, 2025	SYSTEM	\$36,921.84	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',95.14712 - 95.26000, 'is applied (if non-zero).		
			Overrun - Total						\$0.00		
			Overrun - Total						\$0.00		
			Price FUEL		5	May 2, 2025	SYSTEM	(\$422.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total						(\$422.68)
			Price FUEL - Total						(\$422.68)		
			0330 - Total						\$2,395.02		
			0340	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	5	May 2, 2025	bashoa1	\$1,369.88	AC Adjustment
							ACAD - Total				
	Other Item Adjustment - Total						\$1,369.88				
	Price FUEL				5	May 2, 2025	SYSTEM	(\$205.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total						(\$205.49)
	Price FUEL - Total						(\$205.49)				
	0340 - Total						\$1,164.39				
	0350	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		9	Jul 1, 2025	SYSTEM	(\$384,648.10)			
					9	Jul 1, 2025	SYSTEM	\$384,648.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user bashoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
			- Total						\$0.00		
			Material - Total						\$0.00		
			Other Item Adjustment	ACAD	9	Jul 1, 2025	bashoa1	\$3,424.95	0350 TONS 4390.96 Virgin ac 3.90% Total \$ 3424.95		
					ACAD - Total						\$3,424.95
			Other Item Adjustment - Total						\$3,424.95		
			Overrun	Overrun	9	Jul 1, 2025	SYSTEM	(\$10,653.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					10	Jul 16, 2025	SYSTEM	\$10,653.39	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',86.85301 - 87.60000, 'is applied (if non-zero).		
Overrun - Total						\$0.00					
Overrun - Total						\$0.00					
Price FUEL		9	Jul 1, 2025	SYSTEM	(\$3,280.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
		- Total						(\$3,280.05)			
Price FUEL - Total						(\$3,280.05)					
0350 - Total						\$144.90					
JST0096 - Total						(\$961.30)					
Overall - Total						(\$961.30)					



Contract Adjustments for Contract - 240920-D09

There are no contract adjustments to display for this contract.