



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 6	Contract ID 240920-D09 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start May 2, 2025 Pay Period End May 15, 2025	Original Contract Amount \$5,092,434.67 Net Change Order Amount \$0.00 Current Contract Amount \$5,092,434.67
-------------------------------	---	---	--

Approval Date			By User
May 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by		bashoa1
May 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		browns1
May 20, 2025	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		78.74%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 2, 2024	October 2, 2024	
Letting Date	September 20, 2024	September 20, 2024	
Notice to Proceed Date	November 4, 2024	November 4, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
240920-D09			
Total Posted Items Pay	\$651,687.08	\$3,358,079.41	\$4,009,766.49
Gross Item Adjustments	(\$73,660.11)	(\$199,232.03)	(\$272,892.14)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,158,847.38	\$3,736,874.35
Contract Total Payable This Estimate:	\$578,026.97		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JST0096	0020	2153000	SHAPING SLOPES, CLASS III	100F	\$1,100.000	10	\$11,000.00
	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$24.790	306.88	\$7,607.56
	0040	4071005	TACK COAT	GAL	\$2.500	5,732	\$14,330.00
	0160	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$3.430	7,282	\$24,977.26
	0170	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$20.600	222.24	\$4,578.14
	0180	6061060	MGS GUARDRAIL	LF	\$26.000	566	\$14,716.00
	0190	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,500.000	4	\$14,000.00
	0260	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$96.670	5,159.48	\$498,766.93
	0270	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$95.410	646.8	\$61,711.19
Project JST0096 - Total							\$651,687.08
Overall - Total							\$651,687.08

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0096	0020	SHAPING SLOPES, CLASS III	Material			-10	\$1,100.00	(\$11,000.00)
	0020	SHAPING SLOPES, CLASS III	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	10	\$1,100.00	\$11,000.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 6		Contract ID 240920-D09 Prime Contractor Capital Paving & Construction, LLC			Pay Period Start May 2, 2025 Pay Period End May 15, 2025		Original Contract Amount \$5,092,434.67 Net Change Order Amount \$0.00 Current Contract Amount \$5,092,434.67	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0096					Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material			-828.06	\$24.79	(\$20,527.61)
	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	828.06	\$24.79	\$20,527.61
	0180	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$7,081.88)
	0180	MGS GUARDRAIL	Material			-566	\$26.00	(\$14,716.00)
	0180	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bashoa1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	566	\$26.00	\$14,716.00
	0190	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$6,760.00)
	0190	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-4	\$3,500.00	(\$14,000.00)
	0190	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user bashoa1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	4	\$3,500.00	\$14,000.00
	0240	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-2,009.48	\$90.85	(\$182,561.26)
	0240	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2,009.48	\$90.85	\$182,561.26
	0260	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,325.1	(\$0.60)	(\$1,397.20)
	0260	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,036.16	(\$0.60)	(\$1,223.57)
	0260	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	798.22	(\$0.60)	(\$479.67)
	0260	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	0260 tons 5159.48 4.30% \$4,437.15			\$4,437.15
	0270	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	507.22	(\$0.60)	(\$304.80)
	0270	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	139.58	(\$0.60)	(\$83.88)
	0270	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-646.8	\$94.81	(\$61,322.51)
	0270	BITUMINOUS PAVEMENT MIXTURE PG64-22	Other Item Adjustment	Asphalt Cement	0270 tons 646.80 4.30% \$556.25			\$556.25



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 6		Contract ID 240920-D09 Prime Contractor Capital Paving & Construction, LLC		Pay Period Start May 2, 2025 Pay Period End May 15, 2025		Original Contract Amount \$5,092,434.67 Net Change Order Amount \$0.00 Current Contract Amount \$5,092,434.67		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0096		(SURFACE LEVELING)		Price Adjustment				
Total								(\$73,660.11)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 21, 2025

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0096		Resurface	Various	COOPER	on various Routes in Cooper, Moniteau, Cole, and Morgan counties

Totals by Job Numbers

JST0096		This Estimate	Previous	To Date
	Posted Item Pay	\$651,687.08	\$3,358,079.41	\$4,009,766.49
	Gross Item Adjustments	(\$73,660.11)	(\$199,232.03)	(\$272,892.14)
	Gross Item Pay	\$578,026.97	\$3,158,847.38	\$3,736,874.35
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 21, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JST0096, Item 2153000, Project Item Line Number 0020, Material Set 215300096, Material 3304AGBS - Aggregate Base JSP, Acceptance Action Generic 3304AGBS is insufficient.	Bashoa1: Test to be entered at a later date By Materials	bashoa1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0096, Item 3105002, Project Item Line Number 0030, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Bashoa1: Test to be entered at a later date By materials	bashoa1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0096, Item 4020520, Project Item Line Number 0240, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Bashoa1: Test to be entered at a later date By materials	bashoa1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0096, Item 6061060, Project Item Line Number 0180, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Bashoa1: Test to be entered at a later date By materials	bashoa1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0096, Item 6061060, Project Item Line Number 0180, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Bashoa1: Test to be entered at a later date By materials	bashoa1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0096, Item 6063014, Project Item Line Number 0190, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	Bashoa1 Awaiting Materials to enter test	bashoa1	Overridden
Estimate Exception Type: Item Overrun: Contract 240920-D09, Contract Project JST0096, Project Item Line Number 0270, Contract Line Item Number 0270, Item 4020520, Minor Item.	Bashoa1 Change order at a later date	bashoa1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-D09, Contract Project JST0096, Project Item Line Number 0240, Contract Line Item Number 0240, Item 4020520, Minor Item.	Bashoa1 Change order at a later date	bashoa1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-D09, Contract Project JST0096, Project Item Line Number 0300, Contract Line Item Number 0300, Item 4020520, Minor Item.	Bashoa1 Change order at a later date	bashoa1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-D09, Contract Project JST0096, Project Item Line Number 0330, Contract Line Item Number 0330, Item 4020520, Minor Item.	Bashoa1 Change order at a later date	bashoa1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-D09, Contract Project JST0096, Project Item Line Number 0220, Contract Line Item Number 0220, Item 4020520, Minor Item.	Bashoa1 Change order at a later date	bashoa1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-D09, Contract Project JST0096, Project Item Line Number 0230, Contract Line Item Number 0230, Item 4020520, Minor Item.	Bashoa1 Change order at a later date	bashoa1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-D09, Contract Project JST0096, Project Item Line Number 0250, Contract Line Item Number 0250, Item 4020520, Minor Item.	Bashoa1 Change order at a later date	bashoa1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-D09, Contract Project JST0096, Project Item Line Number 0280, Contract Line Item Number 0280, Item 4020520, Minor Item.	Bashoa1 Change order at a later date	bashoa1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-D09	JST0096	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	12.00	0.00	12.00	100F	10.00	\$1,100.00	\$11,000.00
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	3,250.00	0.00	3,250.00	TONS	828.06	\$24.79	\$20,527.61
		0001	0040	4071005	TACK COAT	52,232.00	0.00	52,232.00	GAL	36,578.00	\$2.50	\$91,445.00
		0001	0050	6161005	CONSTRUCTION SIGNS	9,283.00	0.00	9,283.00	SQFT	3,480.00	\$6.00	\$20,880.00
		0001	0060	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	30.00	\$18.00	\$540.00
		0001	0070	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$3,000.00	\$18,000.00
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$234,289.11	\$234,289.11
		0001	0090	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	1,267.00	0.00	1,267.00	LF	0.00	\$0.27	\$0.00
		0001	0100	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	0.00	\$40.00	\$0.00
		0001	0110	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,750.00	\$0.00
		0001	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	158,168.00	0.00	158,168.00	LF	0.00	\$0.27	\$0.00
		0001	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	577,991.00	0.00	577,991.00	LF	0.00	\$0.07	\$0.00
		0001	0140	6207001	PAVEMENT MARKING REMOVAL	1,289.00	0.00	1,289.00	LF	0.00	\$0.01	\$0.00
		0001	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0001	0160	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	7,282.00	0.00	7,282.00	SQYD	7,282.00	\$3.43	\$24,977.26
		0001	0170	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,640.00	0.00	5,640.00	SQYD	3,827.32	\$20.60	\$78,842.79
		0010	0180	6061060	MGS GUARDRAIL	566.00	0.00	566.00	LF	566.00	\$26.00	\$14,716.00
		0010	0190	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
		0040	0200	9031250A	U-CHANNEL POST, 3 LB	616.00	0.00	616.00	LF	0.00	\$20.00	\$0.00
		0040	0210	9035069A	SHF-FLAT SHEET FLUORESCENT	132.00	0.00	132.00	SQFT	0.00	\$40.00	\$0.00
		0050	0220	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,052.80	0.00	3,052.80	TONS	3,056.64	\$90.82	\$277,604.04
		0051	0230	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,176.50	0.00	4,176.50	TONS	5,035.20	\$89.37	\$449,995.82
		0052	0240	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,934.20	0.00	1,934.20	TONS	2,009.48	\$90.85	\$182,561.26
		0053	0250	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,463.40	0.00	3,463.40	TONS	3,699.64	\$96.65	\$357,570.21
		0054	0260	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,190.20	0.00	5,190.20	TONS	5,159.48	\$96.67	\$498,766.93
		0055	0270	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,825.40	0.00	1,825.40	TONS	2,563.32	\$95.41	\$244,566.36
		0056	0280	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,684.40	0.00	4,684.40	TONS	5,194.61	\$92.49	\$480,449.48
		0057	0290	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,561.40	0.00	1,561.40	TONS	1,548.66	\$92.83	\$143,762.11
		0058	0300	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,236.40	0.00	3,236.40	TONS	3,580.83	\$87.20	\$312,248.38
		0059	0310	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,685.50	0.00	4,685.50	TONS	0.00	\$95.71	\$0.00
		0060	0320	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,447.50	0.00	2,447.50	TONS	0.00	\$104.41	\$0.00
		0061	0330	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,356.40	0.00	3,356.40	TONS	3,744.45	\$95.26	\$356,696.31
		0062	0340	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,869.80	0.00	1,869.80	TONS	1,820.44	\$96.86	\$176,327.82
		0063	0350	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,268.30	0.00	4,268.30	TONS	0.00	\$87.60	\$0.00
Project JST0096 - Total Value Posted to Date as of Report Generated Date												\$4,009,766.48
240920-D09 Overall - Total Value Posted to Date as of Report Generated Date												\$4,009,766.48



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 21, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JST0096

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2153000	SHAPING SLOPES, CLASS III	5/5/25	5/16/25	4.00	100F	Route OO	.814		.864		
				5/16/25	6.00	100F	Route OO	0.273		.368		
0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	5/2/25	5/13/25	149.46	TONS	RT PP Morgan Cooper	4.094				
			5/8/25	5/14/25	157.42	TONS	Route BB And NN	0.000				
0040	4071005	TACK COAT	5/5/25	5/16/25	2,283.00	GAL	NB 6.315 TO NB 0.358	6.315		0.358		
			5/6/25	5/13/25	1,992.00	GAL	NB 0.358 TO NB 0.000 TO SB 0.000 TO 2.008 SB	0.358		2.008		
			5/7/25	5/13/25	486.00	GAL	EB 1.468 TO EB 2.526	1.468		2.526		
				5/13/25	874.00	GAL	SB 2.008 TO SB 6.315	2.008		6.315		
			5/8/25	5/14/25	97.00	GAL	EB 2.526 EB 0.000	2.526		0.000		
0160	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	5/5/25	5/16/25	7,282.00	SQYD	Log Miles Milled 0.000 - 0.012 0.018 - 0.403 0.409 - 0.617 0.121 - 0.129 0.194 - 0.202 0.324 - 0.332					
0170	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/5/25	5/16/25	222.24	SQYD	Route BB 0.617 2.371 2.392 6.130	.617		6.130		
0180	6061060	MGS GUARDRAIL	5/5/25	5/16/25	164.00	LF	Route OO	0.814		0.864		
				5/16/25	402.00	LF	Route OO	0.273		0.368		
0190	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5/5/25	5/16/25	2.00	EA	Route OO	0.273		0.368		
				5/16/25	2.00	EA	Route OO	0.814		0.864		
0260	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	5/5/25	5/16/25	2,325.10	TONS	NB 6.315 TO NB 0.358	6.315		0.358		
			5/6/25	5/13/25	2,036.16	TONS	NB 0.358 TO NB 0.000 TO SB 0.000 TO 2.008 SB	0.358		2.008		
			5/7/25	5/13/25	798.22	TONS	SB 2.008 TO SB 6.315	2.008		6.315		
0270	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	5/7/25	5/13/25	507.22	TONS	EB 1.468 TO EB 2.526	1.468		2.526		
			5/8/25	5/14/25	139.58	TONS	EB 2.526 EB 0.000	2.526		0.000		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0096	0020	SHAPING SLOPES, CLASS III	Material		6	May 16, 2025	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	May 16, 2025	SYSTEM	(\$11,000.00)	
				- Total			\$0.00		
			Material - Total			\$0.00			
			0020 - Total			\$0.00			
	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		3	Apr 2, 2025	SYSTEM	\$4,348.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Apr 2, 2025	SYSTEM	(\$4,348.66)	
					4	Apr 16, 2025	SYSTEM	\$4,348.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Apr 16, 2025	SYSTEM	(\$4,348.66)	
					5	May 2, 2025	SYSTEM	\$12,920.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	May 2, 2025	SYSTEM	(\$12,920.05)	
					6	May 16, 2025	SYSTEM	\$20,527.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	May 16, 2025	SYSTEM	(\$20,527.61)	
			- Total			\$0.00			
			Material - Total			\$0.00			
			0030 - Total			\$0.00			
	0040	TACK COAT	Material		3	Apr 2, 2025	SYSTEM	\$18,577.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	Apr 2, 2025	SYSTEM	(\$18,577.50)	
					4	Apr 16, 2025	SYSTEM	\$45,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Apr 16, 2025	SYSTEM	(\$45,782.50)	
			- Total			\$0.00			
			Material - Total			\$0.00			
			0040 - Total			\$0.00			
	0180	MGS GUARDRAIL	Construction Stockpile		6	May 16, 2025	SYSTEM	(\$7,081.88)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$7,081.88)		
				Construction Stockpile - Total			(\$7,081.88)		
			Construction Stockpile STMI		2	Mar 17, 2025	SYSTEM	\$7,081.88	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$7,081.88		
			Construction Stockpile STMI - Total			\$7,081.88			
			Material		6	May 16, 2025	SYSTEM	\$14,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bashoa1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	May 16, 2025	SYSTEM	(\$14,716.00)	
				- Total			\$0.00		
			Material - Total			\$0.00			
			0180 - Total			\$0.00			
	0190	TYPE A CRASHWORTHY	Construction Stockpile		6	May 16, 2025	SYSTEM	(\$6,760.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0096	0190	END TERMINAL (MASH)	Construction Stockpile	- Total				(\$6,760.00)	
			Construction Stockpile - Total					(\$6,760.00)	
			Construction Stockpile STMI		2	Mar 17, 2025	SYSTEM	\$6,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$6,760.00	
			Construction Stockpile STMI - Total					\$6,760.00	
			Material		6	May 16, 2025	SYSTEM	\$14,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user bashoa1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	May 16, 2025	SYSTEM	(\$14,000.00)	
				- Total				\$0.00	
			Material - Total					\$0.00	
			0190 - Total					\$0.00	
	0220	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	5	May 2, 2025	bashoa1	\$2,300.12	AC Adjustment
				ACAD - Total				\$2,300.12	
			Other Item Adjustment - Total					\$2,300.12	
			Overrun	Overrun	5	May 2, 2025	SYSTEM	(\$348.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				Overrun - Total				(\$348.32)	
			Overrun - Total					(\$348.32)	
			Price FUEL		5	May 2, 2025	SYSTEM	(\$345.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$345.03)	
			Price FUEL - Total					(\$345.03)	
			0220 - Total					\$1,606.77	
	0230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	4	Apr 16, 2025	bashoa1	\$3,788.99	AC Adjustment
				ACAD - Total				\$3,788.99	
			Other Item Adjustment - Total					\$3,788.99	
			Overrun	Overrun	4	Apr 16, 2025	SYSTEM	(\$76,645.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				Overrun - Total				(\$76,645.09)	
			Overrun - Total					(\$76,645.09)	
			Price FUEL		4	Apr 16, 2025	SYSTEM	(\$568.38)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$568.38)	
			Price FUEL - Total					(\$568.38)	
			0230 - Total					(\$73,424.48)	
	0240	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		4	Apr 16, 2025	SYSTEM	\$182,561.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					4	Apr 16, 2025	SYSTEM	(\$182,561.26)	
					5	May 2, 2025	SYSTEM	\$182,561.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	May 2, 2025	SYSTEM	(\$182,561.26)	
					6	May 16, 2025	SYSTEM	\$182,561.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					6	May 16, 2025	SYSTEM	(\$182,561.26)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			Other Item	ACAD	4	Apr 16,	bashoa1	\$1,512.13	AC Adjustment



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0096	0240	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Adjustment			2025			
				ACAD - Total				\$1,512.13	
			Other Item Adjustment - Total				\$1,512.13		
			Overrun	Overrun	4	Apr 16, 2025	SYSTEM	(\$6,830.69)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			Overrun - Total				(\$6,830.69)		
			Price FUEL		4	Apr 16, 2025	SYSTEM	(\$226.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			Price FUEL - Total				(\$226.83)		
			0240 - Total				(\$5,545.39)		
	0250	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	5	May 2, 2025	bashoa1	\$2,783.98	AC Adjustment
			Other Item Adjustment - Total				\$2,783.98		
			Overrun	Overrun	5	May 2, 2025	SYSTEM	(\$22,805.93)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			Overrun - Total				(\$22,805.93)		
			Price FUEL		5	May 2, 2025	SYSTEM	(\$417.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			Price FUEL - Total				(\$417.62)		
			0250 - Total				(\$20,439.57)		
	0260	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	6	May 16, 2025	bashoa1	\$4,437.15	0260 tons 5159.48 4.30% \$4,437.15
			Other Item Adjustment - Total				\$4,437.15		
			Price FUEL		6	May 16, 2025	SYSTEM	(\$3,100.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			Price FUEL - Total				(\$3,100.44)		
			0260 - Total				\$1,336.71		
	0270	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	4	Apr 16, 2025	bashoa1	\$1,442.18	AC Adjustment
					6	May 16, 2025	bashoa1	\$556.25	0270 tons 646.80 4.30% \$556.25
			ACAD - Total				\$1,998.43		
			Other Item Adjustment - Total				\$1,998.43		
			Overrun	Overrun	4	Apr 16, 2025	SYSTEM	(\$8,683.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			Overrun - Total				(\$70,005.98)		
			Overrun - Total				(\$70,005.98)		
			Price FUEL		4	Apr 16, 2025	SYSTEM	(\$216.33)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$605.01)		
			Price FUEL - Total				(\$605.01)		
			0270 - Total				(\$68,612.56)		
	0280	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	3	Apr 2, 2025	bashoa1	\$787.53	
					4	Apr 16, 2025	bashoa1	\$2,071.38	AC Adjustment



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0096	0280	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD - Total				\$2,858.91	
			Other Item Adjustment - Total					\$2,858.91	
			Overrun	Overrun	4	Apr 16, 2025	SYSTEM	(\$47,131.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			Overrun - Total					(\$47,131.73)	
			Overrun - Total					(\$47,131.73)	
			Price FUEL		3	Apr 2, 2025	SYSTEM	(\$502.65)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Apr 16, 2025	SYSTEM	(\$310.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$813.37)	
			Price FUEL - Total					(\$813.37)	
			0280 - Total					(\$45,086.19)	
	0290	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	3	Apr 2, 2025	bashoa1	\$499.44	
			ACAD - Total					\$499.44	
			Other Item Adjustment - Total					\$499.44	
			Price FUEL		3	Apr 2, 2025	SYSTEM	(\$318.78)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$318.78)	
			Price FUEL - Total					(\$318.78)	
			0290 - Total					\$180.66	
	0300	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	3	Apr 2, 2025	bashoa1	\$1,154.82	
			ACAD - Total					\$1,154.82	
			Other Item Adjustment - Total					\$1,154.82	
			Overrun	Overrun	3	Apr 2, 2025	SYSTEM	(\$29,963.40)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			Overrun - Total					(\$29,963.40)	
			Overrun - Total					(\$29,963.40)	
			Price FUEL		3	Apr 2, 2025	SYSTEM	(\$737.08)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$737.08)	
			Price FUEL - Total					(\$737.08)	
			0300 - Total					(\$29,545.66)	
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	5	May 2, 2025	bashoa1	\$2,817.70	AC Adjustment
			ACAD - Total					\$2,817.70	
			Other Item Adjustment - Total					\$2,817.70	
			Overrun	Overrun	5	May 2, 2025	SYSTEM	(\$36,921.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			Overrun - Total					(\$36,921.84)	
			Overrun - Total					(\$36,921.84)	
			Price FUEL		5	May 2, 2025	SYSTEM	(\$422.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$422.68)	
			Price FUEL - Total					(\$422.68)	
			0330 - Total					(\$34,526.82)	
	0340	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	5	May 2, 2025	bashoa1	\$1,369.88	AC Adjustment
			ACAD - Total					\$1,369.88	
			Other Item Adjustment - Total					\$1,369.88	
			Price FUEL		5	May 2, 2025	SYSTEM	(\$205.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$205.49)	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 240920-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0096	0340	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Price FUEL - Total					(\$205.49)	
	0340 - Total							\$1,164.39	
JST0096 - Total								(\$272,892.14)	
Overall - Total								(\$272,892.14)	



Contract Adjustments for Contract - 240920-D09

There are no contract adjustments to display for this contract.