



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on March 6, 2025

Pay Estimate Created Date: March 3, 2025

Progress Estimate Number 6	Contract ID Prime Contractor	240920-F01 Gerstner Electric, Inc.	Pay Period Start Pay Period End	February 16, 2025 March 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$2,005,222.00 \$0.00 \$2,005,222.00
-------------------------------	---------------------------------	---------------------------------------	------------------------------------	------------------------------------	--	--

Approval Date					By User
March 3, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				norton1
March 3, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				HELLET
March 5, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete		
May 31, 2026	May 31, 2026		29.81%		

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 2, 2024	October 2, 2024	
Letting Date	September 20, 2024	September 20, 2024	
Notice to Proceed Date	November 4, 2024	November 4, 2024	
Open to Traffic Date			
Work Began Date	November 4, 2024	November 4, 2024	

Contract Total Pay For Estimate No. 6

		This Estimate	Previous	To Date
240920-F01	Total Posted Items Pay	\$114,453.37	\$483,231.33	\$597,684.70
	Gross Item Adjustments	(\$7,794.52)	\$120,294.52	\$112,500.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:		\$106,658.85	\$603,525.85	\$710,184.70

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0179	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$24,755.000	0.04	\$990.20
	0030	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	LS	\$13,778.000	0.04	\$551.12
	0040	6181000	MOBILIZATION	LS	\$22,855.000	0.15	\$3,428.25
	0050	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	LS	\$35,288.000	0.1	\$3,528.80
	0060	9029902	MISC.ATC TRAFFIC SIGNAL CONTROLLER	EA	\$5,567.000	4	\$22,268.00
	0070	9029902	MISC.TRAFFIC SIGNAL ADVANCED DETECTION SYSTEM (2 UNITS)	EA	\$18,465.000	1	\$18,465.00
	0080	9029902	MISC.TRAFFIC SIGNAL ADVANCED DETECTION SYSTEM (3 UNITS)	EA	\$21,764.000	1	\$21,764.00
	0100	9029902	MISC.TRAFFIC SIGNAL VIDEO DETECTION SYSTEM (3 CAMERAS)	EA	\$20,069.000	1	\$20,069.00
	0110	9029902	MISC.TRAFFIC SIGNAL VIDEO DETECTION SYSTEM (4 CAMERAS)	EA	\$20,722.000	1	\$20,722.00
	0170	9109902	MISC.PULL ROPES	EA	\$889.000	3	\$2,667.00
Project JSL0179 - Total							\$114,453.37
Overall - Total							\$114,453.37

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on March 6, 2025

Pay Estimate Created Date: March 3, 2025

Progress Estimate Number 6		Contract ID Prime Contractor		240920-F01 Gerstner Electric, Inc.	Pay Period Start Pay Period End	February 16, 2025 March 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount		\$2,005,222.00 \$0.00 \$2,005,222.00
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0179	0030	MISC.	MaterialCredit				0.16	\$13,778.00	\$2,204.48
	0060	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$18,000.00)
	0170	MISC.	MaterialCredit				9	\$889.00	\$8,001.00
Total									(\$7,794.52)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on March 6, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSL0179	FAS S504(5)	Signal improvements	180	ST LOUIS	from I-270 to Ogden Ave. near City of St. Louis
Totals by Job Numbers					
JSL0179			This Estimate	Previous	To Date
	Posted Item Pay		\$114,453.37	\$483,231.33	\$597,684.70
	Gross Item Adjustments		(\$7,794.52)	\$120,294.52	\$112,500.00
	Gross Item Pay		\$106,658.85	\$603,525.85	\$710,184.70
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 6, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
240920-F01	JSL0179	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.22	\$24,755.00	\$5,446.10		
		0001	0020	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$2,135.00	\$0.00		
		0001	0030	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.20	\$13,778.00	\$2,755.60		
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.20	\$22,855.00	\$4,571.00		
		0030	0050	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	0.25	\$35,288.00	\$8,822.00		
		0030	0060	9029902	MISC.ATC TRAFFIC SIGNAL CONTROLLER	38.00	0.00	38.00	EA	13.00	\$5,567.00	\$72,371.00		
		0030	0070	9029902	MISC.TRAFFIC SIGNAL ADVANCED DETECTION SYSTEM (2 UNITS)	19.00	0.00	19.00	EA	4.00	\$18,465.00	\$73,860.00		
		0030	0080	9029902	MISC.TRAFFIC SIGNAL ADVANCED DETECTION SYSTEM (3 UNITS)	9.00	0.00	9.00	EA	3.00	\$21,764.00	\$65,292.00		
		0030	0090	9029902	MISC.TRAFFIC SIGNAL ADVANCED DETECTION SYSTEM (4 UNITS)	10.00	0.00	10.00	EA	4.00	\$31,979.00	\$127,916.00		
		0030	0100	9029902	MISC.TRAFFIC SIGNAL VIDEO DETECTION SYSTEM (3 CAMERAS)	11.00	0.00	11.00	EA	3.00	\$20,069.00	\$60,207.00		
		0030	0110	9029902	MISC.TRAFFIC SIGNAL VIDEO DETECTION SYSTEM (4 CAMERAS)	27.00	0.00	27.00	EA	8.00	\$20,722.00	\$165,776.00		
		0030	0130	9029903	MISC.CONDUIT REPAIR	100.00	0.00	100.00	LF	0.00	\$39.00	\$0.00		
		0050	0132	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	100.00	0.00	100.00	LF	0.00	\$20.00	\$0.00		
		0050	0135	9107201	CONDUIT, 3 IN., RIGID, PUSHED	100.00	0.00	100.00	LF	0.00	\$27.00	\$0.00		
		0050	0140	9108811	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	0.00	\$2,274.00	\$0.00		
		0050	0150	9108816	PULL BOX, PREFORMED CLASS 5	1.00	0.00	1.00	EA	0.00	\$2,798.00	\$0.00		
		0050	0160	9109901	MISC.AS-BUILT DRAWINGS	1.00	0.00	1.00	LS	0.00	\$657.00	\$0.00		
		0050	0170	9109902	MISC.PULL ROPES	38.00	0.00	38.00	EA	12.00	\$889.00	\$10,668.00		
		Project JSL0179 - Total Value Posted to Date as of Report Generated Date												\$597,684.70
		240920-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$597,684.70



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 6, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSL0179

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	2/25/25	2/27/25	0.02	LS	MO 180 at EB I-70 Ramp					-ROUTE 180 @ I-70 EB RAMP
			2/26/25	3/3/25	0.02	LS	MO 180 at Mark Twain					-ROUTE 180 @ MARK TWAIN
0030	6169901	MISC.	2/25/25	2/27/25	0.02	LS	MO 180 at EB I-70 Ramp					-ROUTE 180 @ I-70 EB RAMP
			2/26/25	3/3/25	0.02	LS	MO 180 at Mark Twain					-ROUTE 180 @ MARK TWAIN
0040	6181000	MOBILIZATION	2/18/25	2/28/25	0.07	LS	MO 180 at NB I-270 Ramp					Inspector Note Troubleshoot- -ROUTE 180 @ I-270 NB RAMP
			2/25/25	2/27/25	0.02	LS	MO 180 at EB I-70 Ramp					-ROUTE 180 @ I-70 EB RAMP
			2/26/25	3/3/25	0.06	LS	MO 180 at Mark Twain					-ROUTE 180 @ MARK TWAIN
0050	9029901	MISC.	2/24/25	2/27/25	0.05	LS	Various locations					Traffic Signal Programming
			2/26/25	3/3/25	0.05	LS	Various locations					Traffic signal programming
0060	9029902	MISC.	2/24/25	2/27/25	4.00	EA	MO 180 at EB I-70 Ramp MO 180 at Mark Twain MO 180 at Northwest Plaza MO 180 at Geraldine/Fire Station					-ROUTE 180 @ I-70 EB RAMP -ROUTE 180 @ MARK TWAIN -ROUTE 180 @ NORTHWEST PLAZA -ROUTE 180 @ GERALDINE/FIRE STATION
0070	9029902	MISC.	2/26/25	3/3/25	1.00	EA	MO 180 at Mark Twain					-ROUTE 180 @ MARK TWAIN
0080	9029902	MISC.	2/25/25	2/27/25	1.00	EA	MO 180 at EB I-70 Ramp					-ROUTE 180 @ I-70 EB RAMP
0100	9029902	MISC.	2/25/25	2/27/25	1.00	EA	MO 180 at EB I-70 Ramp					-ROUTE 180 @ I-70 EB RAMP
0110	9029902	MISC.	2/26/25	3/3/25	1.00	EA	MO 180 at Mark Twain					-ROUTE 180 @ MARK TWAIN
0170	9109902	MISC. ITS	2/24/25	2/27/25	3.00	EA	MO 180 at EB I-70 Ramp MO 180 at Mark Twain MO 180 at Northwest Plaza					-ROUTE 180 @ I-70 EB RAMP -ROUTE 180 @ MARK TWAIN -ROUTE 180 @ NORTHWEST PLAZA

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 240920-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSL0179	0030	MISC.	Material		5	Feb 18, 2025	SYSTEM	(\$2,204.48)		
				- Total				(\$2,204.48)		
			Material - Total				(\$2,204.48)			
			MaterialCredit		6	Mar 3, 2025	SYSTEM	\$2,204.48		
				- Total				\$2,204.48		
			MaterialCredit - Total				\$2,204.48			
		0030 - Total				\$0.00				
		0060	MISC.	Construction Stockpile		4	Feb 3, 2025	SYSTEM	(\$31,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						5	Feb 18, 2025	SYSTEM	(\$9,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						6	Mar 3, 2025	SYSTEM	(\$18,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				(\$58,500.00)					
	Construction Stockpile - Total				(\$58,500.00)					
	Construction Stockpile STMI				1	Dec 16, 2024	SYSTEM	\$171,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$171,000.00		
	Construction Stockpile STMI - Total				\$171,000.00					
	0060 - Total				\$112,500.00					
	0170		MISC. ITS	Material		5	Feb 18, 2025	SYSTEM	(\$8,001.00)	
		- Total				(\$8,001.00)				
		Material - Total				(\$8,001.00)				
		MaterialCredit			6	Mar 3, 2025	SYSTEM	\$8,001.00		
				- Total				\$8,001.00		
		MaterialCredit - Total				\$8,001.00				
		0170 - Total				\$0.00				
		JSL0179 - Total				\$112,500.00				
	Overall - Total				\$112,500.00					



Contract Adjustments for Contract - 240920-F01

There are no contract adjustments to display for this contract.