



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number	Contract ID	240920-H02	Pay Period Start	September 16, 2026	Original Contract Amount	\$26,443,934.21
41	Prime Contractor	H.R. Quadri Contractors, LLC	Pay Period End	October 1, 2026	Net Change Order Amount	\$1,438,485.35
					Current Contract Amount	\$27,882,419.56

Approval Date		By User
October 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	turnep3
October 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	turnep3
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 31, 2026	October 31, 2026		88.23%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 2, 2024	October 2, 2024	
Letting Date	September 20, 2024	September 20, 2024	
Notice to Proceed Date	November 4, 2024	November 4, 2024	
Work Began Date			

Contract Total Pay For Estimate No. 41			
	This Estimate	Previous	To Date
240920-H02			
Total Posted Items Pay	\$705,035.50	\$23,895,466.65	\$24,600,502.15
Gross Item Adjustments	(\$56,644.45)	\$757,807.63	\$701,163.18
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$24,653,274.28	\$25,301,665.33
Contract Total Payable This Estimate:	\$648,391.05		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3751	0795	4030404	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	SQYD	\$51.000	6,092.900	\$310,737.90
	0810	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	STA	\$16.000	519.100	\$8,305.60
	0820	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	STA	\$16.000	16.600	\$265.60
	0920	6061040	GUARDRAIL TYPE D	LF	\$28.000	50	\$1,400.00
	0930	6061060	MGS GUARDRAIL	LF	\$30.000	775	\$23,250.00
	0950	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$4,100.000	2	\$8,200.00
	0960	6061075	MGS LONG SPAN GUARDRAIL SECTION	EA	\$3,600.000	2	\$7,200.00
	0970	6061080	MGS END ANCHOR	EA	\$2,100.000	2	\$4,200.00
	0980	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,800.000	4	\$15,200.00
	0990	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$3,000.000	1	\$3,000.00
	1000	9031210	I-BEAM POSTS	LB	\$6.500	630	\$4,095.00
	1010	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	EA	\$400.000	10	\$4,000.00
	1030	9031270A	2 IN. PSST POST - 12 GA.	LF	\$24.000	896	\$21,504.00
	1040	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	EA	\$300.000	39	\$11,700.00
	1050	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	EA	\$100.000	6	\$600.00
	1060	9031280	2.5 IN. PSST POST - 12 GA.	LF	\$28.000	272	\$7,616.00
	1070	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	EA	\$400.000	17	\$6,800.00
	1080	9035004A	SH-FLAT SHEET	SQFT	\$26.000	134.500	\$3,497.00
	1090	9035011A	ST-STRUCTURAL	SQFT	\$34.000	56	\$1,904.00
	1100	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$30.000	568	\$17,040.00

Project J9P3751 - Total							\$460,515.10
J9P3764	1610	2063000	CLASS 3 EXCAVATION	CUYD	\$15.000	-18	(\$270.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number	Contract ID	240920-H02	Pay Period Start	September 16, 2026	Original Contract Amount	\$26,443,934.21
41	Prime Contractor	H.R. Quadri Contractors, LLC	Pay Period End	October 1, 2026	Net Change Order Amount	\$1,438,485.35
					Current Contract Amount	\$27,882,419.56

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3764	1680	4019905	MISC.TEMPORARY OPTIONAL PAVEMENT AND BASE	SQYD	\$63.000	1,793	\$112,959.00
	1960	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	LF	\$109.000	1,950	\$212,550.00
	2180	7261012	12 IN. PIPE GROUP A	LF	\$40.000	-53	(\$2,120.00)
	2415	4030404	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	SQYD	\$51.000	-3,273	(\$166,923.00)
	2430	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	STA	\$16.000	255.900	\$4,094.40
	2460	4010150	TYPE A2 SHOULDER	SQYD	\$31.500	240	\$7,560.00
	2560	6063017	TYPE C CRASHWORTHY END TERMINAL	EA	\$24,000.000	1	\$24,000.00
	2570	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$3,000.000	3	\$9,000.00
	2580	9031210	I-BEAM POSTS	LB	\$6.500	1,580	\$10,270.00
	2600	9031270A	2 IN. PSST POST - 12 GA.	LF	\$24.000	112	\$2,688.00
	2610	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	EA	\$300.000	7	\$2,100.00
	2620	9031280	2.5 IN. PSST POST - 12 GA.	LF	\$28.000	80	\$2,240.00
	2630	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	EA	\$400.000	5	\$2,000.00
	2640	9035004A	SH-FLAT SHEET	SQFT	\$26.000	48	\$1,248.00
	2650	9035011A	ST-STRUCTURAL	SQFT	\$34.000	630	\$21,420.00
	2660	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$30.000	34	\$1,020.00
	2670	9035071A	STF-STRUCTURAL FLUORESCENT	SQFT	\$38.000	18	\$684.00

Project J9P3764 - Total	\$244,520.40
--------------------------------	---------------------

Overall - Total	\$705,035.50
------------------------	---------------------

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3751	0510	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material			-3,120	\$1.00	(\$3,120.00)
	0510	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ingral1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	3,120	\$1.00	\$3,120.00
	0530	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-256	\$25.00	(\$6,400.00)
	0530	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user ingral1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	256	\$25.00	\$6,400.00
	0795	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	Other Item Adjustment	Asphalt Cement Price Adjustment	Returns ACAD on estimate 36 for correction. See MoProjects for AC index spreadsheet for more details.			(\$54,905.88)
	0795	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	Other Item Adjustment	Asphalt Cement Price Adjustment	Corrects ACAD for estimate 36. See MoProjects for AC index spreadsheet for more details.			\$65,201.45
	0795	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.			\$4,742.40
	0795	11 INCHES, ASPHALTIC	Price		Reference Item Price Adjustment Index	779.90000	\$4.69	\$3,654.66



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number 41		Contract ID Prime Contractor	240920-H02 H.R. Quadri Contractors, LLC		Pay Period Start Pay Period End	September 16, 2026 October 1, 2026		Original Contract Amount Net Change Order Amount Current Contract Amount	\$26,443,934.21 \$1,438,485.35 \$27,882,419.56
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3751		CONCRETE PAVEMENT SP125C			Adjustment Type applied is FUEL				
	0795	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		814	\$4.69	\$3,814.46
	0795	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		4,499	\$4.69	\$21,082.60
	0920	GUARDRAIL TYPE D	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$420.60)
	0930	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$9,986.92)
	0950	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$4,370.00)
	0980	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$7,400.00)
	0990	CONCRETE FOOTINGS, EMBEDDED	Material				-1	\$3,000.00	(\$3,000.00)
	0990	CONCRETE FOOTINGS, EMBEDDED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user ingral1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		1	\$3,000.00	\$3,000.00
	0990	CONCRETE FOOTINGS, EMBEDDED	Overrun				-0.10000	\$3,000.00	(\$300.00)
	0990	CONCRETE FOOTINGS, EMBEDDED	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user ingral1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		0.10000	\$3,000.00	\$300.00
	1000	I-BEAM POSTS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$1,921.50)
	1010	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$2,457.00)
	1010	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Overrun				-1	\$400.00	(\$400.00)
	1010	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user ingral1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		1	\$400.00	\$400.00
	1030	2 IN. PSST POST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$4,076.80)
	1030	2 IN. PSST POST - 12 GA.	Overrun				-480	\$24.00	(\$11,520.00)
	1030	2 IN. PSST POST - 12 GA.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user ingral1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		480	\$24.00	\$11,520.00
	1040	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$1,226.40)
	1040	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Overrun				-15	\$300.00	(\$4,500.00)
1040	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user ingral1 overriding Payment Estimate Exception 17		15	\$300.00	\$4,500.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number 41		Contract ID 240920-H02 Prime Contractor H.R. Quadri Contractors, LLC	Pay Period Start September 16, 2026 Pay Period End October 1, 2026		Original Contract Amount Net Change Order Amount Current Contract Amount		\$26,443,934.21 \$1,438,485.35 \$27,882,419.56	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3751					on the current Payment Estimate.			
	1050	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$310.80)
	1050	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Overrun			-1	\$100.00	(\$100.00)
	1050	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user ingral1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	1	\$100.00	\$100.00
	1060	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,138.88)
	1070	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,924.16)
	1070	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Overrun			-1	\$400.00	(\$400.00)
	1070	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user ingral1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	1	\$400.00	\$400.00
	1080	SH-FLAT SHEET	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$752.40)
	1080	SH-FLAT SHEET	Overrun			-58.50000	\$26.00	(\$1,521.00)
	1080	SH-FLAT SHEET	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user ingral1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	58.50000	\$26.00	\$1,521.00
	1090	ST-STRUCTURAL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,002.40)
	1100	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,348.80)
	1100	SHF-FLAT SHEET FLUORESCENT	Overrun			-269	\$30.00	(\$8,070.00)
	1100	SHF-FLAT SHEET FLUORESCENT	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user ingral1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	269	\$30.00	\$8,070.00
J9P3764	1680	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.			\$2,840.21
	1960	CONCRETE TRAFFIC BARRIER, TYPE C	Material			-1,950	\$109.00	(\$212,550.00)
	1960	CONCRETE TRAFFIC BARRIER, TYPE C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user ingral1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	1,950	\$109.00	\$212,550.00
	2120	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material			-475	\$1.00	(\$475.00)
	2120	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user ingral1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	475	\$1.00	\$475.00
	2415	11 INCHES, ASPHALTIC	Other Item	Asphalt	Returns ACAD on estimate 36 for correction.			(\$29,220.74)



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number 41		Contract ID Prime Contractor	240920-H02 H.R. Quadri Contractors, LLC	Pay Period Start Pay Period End	September 16, 2026 October 1, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount		\$26,443,934.21 \$1,438,485.35 \$27,882,419.56
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3764		CONCRETE PAVEMENT SP125C	Adjustment	Cement Price Adjustment	See MoProjects for AC index spreadsheet for more details.			
	2415	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	Other Item Adjustment	Asphalt Cement Price Adjustment	Corrects ACAD for estimate 36. See MoProjects for AC index spreadsheet for more details.			\$14,954.76
	2415	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.			\$7,387.55
	2415	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	530	\$4.69	\$2,483.61
	2415	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,207	\$4.69	\$5,656.08
	2415	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-5,010	\$4.69	(\$23,477.18)
	2460	TYPE A2 SHOULDER	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.			\$438.32
	2460	TYPE A2 SHOULDER	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	240	\$2.45	\$587.66
	2480	7 INCHES, BITUMINOUS PAVEMENT	Material			-28,958.70000	\$33.00	(\$955,637.10)
	2480	7 INCHES, BITUMINOUS PAVEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	28,958.70000	\$33.00	\$955,637.10
	2560	TYPE C CRASHWORTHY END TERMINAL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$19,293.75)
	2570	CONCRETE FOOTINGS, EMBEDDED	Material			-3	\$3,000.00	(\$9,000.00)
	2570	CONCRETE FOOTINGS, EMBEDDED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user ingral1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	3	\$3,000.00	\$9,000.00
	2580	I-BEAM POSTS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,819.00)
	2600	2 IN. PSST POST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,097.60)
	2610	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$357.70)
	2620	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$923.20)
	2630	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$601.30)
	2640	SH-FLAT SHEET	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$475.20)
	2650	ST-STRUCTURAL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$11,277.00)
	2660	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$380.80)
	2670	STF-STRUCTURAL	Construction		Payment Estimate Item Adjustment generated			(\$322.20)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number 41		Contract ID 240920-H02 H.R. Quadri Contractors, LLC		Pay Period Start September 16, 2026	Pay Period End October 1, 2026	Original Contract Amount \$26,443,934.21		Net Change Order Amount \$1,438,485.35	Current Contract Amount \$27,882,419.56
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3764		FLUORESCENT	Stockpile		Stockpile Transaction				
Total									(\$56,644.45)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3751	FAF 67-1(28)	Upgrade to freeway, 3 bridges and 2 box culvert extensions	67	BUTLER	from 2.0 miles south of Poplar Bluff to 4.5 miles south of Poplar Bluff
J9P3764	FAF-67-1(27)	Upgrade to freeway	67	BUTLER	from 1.5 mi. south of Route 158 near Harviell to County Road 338
Totals by Job Numbers					
J9P3751			This Estimate	Previous	To Date
	Posted Item Pay		\$460,515.10	\$14,013,884.70	\$14,474,399.80
	Gross Item Adjustments		\$1,253.03	\$500,190.81	\$501,443.84
	Gross Item Pay		\$461,768.13	\$14,514,075.51	\$14,975,843.64
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J9P3764			This Estimate	Previous	To Date
	Posted Item Pay		\$244,520.40	\$9,881,581.95	\$10,126,102.35
	Gross Item Adjustments		(\$57,897.48)	\$257,616.82	\$199,719.34
	Gross Item Pay		\$186,622.92	\$10,139,198.77	\$10,325,821.69
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3764, Item 4010107, Project Item Line Number 2480, Material Set 401010796, Material 0401BPPMBB - Plant Mix Bituminous Base, Acceptance Action Generic AspLow is insufficient.	Waiting on Test Results	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3751, Item 4030404, Project Item Line Number 0795, Material Set 403040496, Material 1015ACPG.6422H - PG 64-22H Performance Gr. Asph. Binder, Acceptance Action Generic 1015ACPG.6422H is insufficient.	Waiting on Test Results	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3764, Item 4030404, Project Item Line Number 2415, Material Set 403040496, Material 0403SP125CLG - Superpave 12.5 mm, Des C Low Gyros, Acceptance Action Generic AspHigh is insufficient.	Waiting on Test Results	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3764, Item 6173000, Project Item Line Number 1960, Material Set 617300096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting on Test Results	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3764, Item 6173000, Project Item Line Number 1960, Material Set 617300096, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on Pal	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3751, Item 6208076, Project Item Line Number 0510, Material Set 6208076, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Waiting on Certs	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3751, Item 6208076, Project Item Line Number 0510, Material Set 6208076, Material 1048PMTRWBWL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBWL is insufficient.	Waiting on Certs	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3764, Item 6208076, Project Item Line Number 2120, Material Set 6208076, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Waiting on Certs	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3764, Item 6208076, Project Item Line Number 2120, Material Set 6208076, Material 1048PMTRWBWL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBWL is insufficient.	Waiting on Certs	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3751, Item 9031010, Project Item Line Number 0990, Material Set 9031010, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting on Test Results	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3764, Item 9031010, Project Item Line Number 2570, Material Set 9031010, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting on Test Results	ingral1	Overridden
Estimate Exception Type: Item Overrun: Contract 240920-H02, Contract Project J9P3751, Project Item Line Number 1100, Contract Line Item Number 1100, Item 9035069A, Minor Item.	Waiting on Change Order	ingral1	Overridden
Estimate Exception Type: Item Overrun: Contract 240920-H02, Contract Project J9P3751, Project Item Line Number 0530, Contract Line Item Number 0530, Item 6221001, Minor Item.	Waiting on Change Order	ingral1	Overridden
Estimate Exception Type: Item Overrun: Contract 240920-H02, Contract Project J9P3751, Project Item Line Number 0990, Contract Line Item Number 0990, Item 9031010, Minor Item.	Waiting on Change Order	ingral1	Overridden
Estimate Exception Type: Item Overrun: Contract 240920-H02, Contract Project J9P3751, Project Item Line Number 1010, Contract Line Item Number 1010, Item 9031241, Minor Item.	Waiting on Change Order	ingral1	Overridden
Estimate Exception Type: Item Overrun: Contract 240920-H02, Contract Project J9P3751, Project Item Line Number 1030, Contract Line Item Number 1030, Item 9031270A, Minor Item.	Waiting on Change Order	ingral1	Overridden
Estimate Exception Type: Item Overrun: Contract 240920-H02, Contract Project J9P3751, Project Item Line Number 1040, Contract Line Item Number 1040, Item 9031271A, Minor Item.	Waiting on Change Order	ingral1	Overridden
Estimate Exception Type: Item Overrun: Contract 240920-H02, Contract Project J9P3751, Project Item Line Number 1050, Contract Line Item Number 1050, Item 9031272A, Minor Item.	Waiting on Change Order	ingral1	Overridden
Estimate Exception Type: Item Overrun: Contract 240920-H02, Contract Project J9P3751, Project Item Line Number 1070, Contract Line Item Number 1070, Item 9031281A, Minor Item.	Waiting on Change Order	ingral1	Overridden
Estimate Exception Type: Item Overrun: Contract 240920-H02, Contract Project J9P3751, Project Item Line Number 1080, Contract Line Item Number 1080, Item 9035004A, Minor Item.	Waiting on Change Order	ingral1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-H02	J9P3751	0001	0010	2013000	CLEARING AND GRUBBING	19.00	0.00	19.00	ACRE	18.50	\$10,000.00	\$185,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.80	\$100,000.00	\$80,000.00
		0001	0030	2027000	DISPOSAL AND PLUGGING OF WELLS	3.00	0.00	3.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0040	2031000	CLASS A EXCAVATION	53,884.00	922.00	54,806.00	CUYD	54,806.00	\$8.00	\$438,448.00
		0001	0050	2035500	EMBANKMENT IN PLACE	44,855.00	7,936.00	52,791.00	CUYD	52,791.00	\$10.00	\$527,910.00
		0001	0060	2036000	COMPACTING EMBANKMENT	43,591.00	783.00	44,374.00	CUYD	44,374.00	\$2.00	\$88,748.00
		0001	0070	2037075	COMPACTING IN CUT	5.40	0.00	5.40	STA	5.40	\$300.00	\$1,620.00
		0001	0080	2051010	MODIFIED SUBGRADE	108,524.00	33,733.00	142,257.00	SQYD	121,259.00	\$6.00	\$727,554.00
		0001	0090	2063000	CLASS 3 EXCAVATION	1,187.00	0.00	1,187.00	CUYD	555.00	\$15.00	\$8,325.00
		0001	0100	2063500	CULVERT CLEANOUT	7.00	0.00	7.00	EA	0.00	\$2,000.00	\$0.00
		0001	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4,358.00	0.00	4,358.00	SQYD	0.00	\$10.00	\$0.00
		0001	0125	3049905	MISC.MODIFIED ROCK BASE	131,236.10	29,504.40	160,740.50	SQYD	144,320.50	\$20.00	\$2,886,410.00
		0001	0130	3105002	GRAVEL (A) OR CRUSHED STONE (B)	58.00	0.00	58.00	TONS	0.00	\$50.00	\$0.00
		0001	0140	4019905	MISC.TEMPORARY OPTIONAL PAVEMENT & BASE	1,022.00	0.00	1,022.00	SQYD	0.00	\$81.50	\$0.00
		0001	0150	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	119.50	0.00	119.50	TONS	0.00	\$155.00	\$0.00
		0001	0160	4030308	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP250C MIX)	114.90	0.00	114.90	TONS	0.00	\$155.00	\$0.00
		0001	0170	4071005	TACK COAT	276.00	0.00	276.00	GAL	0.00	\$5.15	\$0.00
		0001	0180	5041000	CONCRETE APPROACH PAVEMENT	574.20	0.00	574.20	SQYD	574.20	\$215.00	\$123,453.00
		0001	0210	6071013A	CHAIN-LINK FENCE (72 IN.)	40.00	0.00	40.00	LF	0.00	\$150.00	\$0.00
		0001	0220	6094010	DRAIN BASIN	8.00	0.00	8.00	EA	0.00	\$4,000.00	\$0.00
		0001	0230	6097000	ROCK LINING	113.00	0.00	113.00	CUYD	0.00	\$60.00	\$0.00
		0001	0240	6113020	FURNISHING TYPE 2 ROCK BLANKET	2,193.00	0.00	2,193.00	CUYD	1,929.00	\$33.00	\$63,657.00
		0001	0250	6113040	PLACING TYPE 2 ROCK BLANKET	2,193.00	0.00	2,193.00	CUYD	1,929.00	\$18.00	\$34,722.00
		0001	0260	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$3,535.00	\$7,070.00
		0001	0270	6122020	REPLACEMENT SAND BARREL	6.00	0.00	6.00	EA	0.00	\$310.00	\$0.00
		0001	0280	6122030	IMPACT ATTENUATOR (RELOCATION)	4.00	0.00	4.00	EA	0.00	\$965.00	\$0.00
		0001	0290	6161005	CONSTRUCTION SIGNS	1,213.00	0.00	1,213.00	SQFT	582.30	\$8.00	\$4,658.40
		0001	0300	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	0.00	\$35.00	\$0.00
		0001	0310	6161025	CHANNELIZER (TRIM-LINE)	200.00	0.00	200.00	EA	50.00	\$22.00	\$1,100.00
		0001	0320	6161030	TYPE 3 MOVEABLE BARRICADE	20.00	0.00	20.00	EA	14.00	\$175.00	\$2,450.00
		0001	0330	6161033	DIRECTION INDICATOR BARRICADE	28.00	0.00	28.00	EA	0.00	\$125.00	\$0.00
		0001	0340	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0350	6161070	TUBULAR MARKER	20.00	0.00	20.00	EA	0.00	\$95.00	\$0.00
		0001	0360	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	0.00	3.00	EA	0.00	\$3,200.00	\$0.00
		0001	0370	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	18.00	0.00	18.00	EA	0.00	\$1,500.00	\$0.00
		0001	0380	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	2,225.00	0.00	2,225.00	LF	700.00	\$56.32	\$39,424.00
		0001	0390	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	1,176.00	0.00	1,176.00	LF	0.00	\$28.95	\$0.00
		0001	0400	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$954,410.00	\$715,807.50
		0001	0410	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	5.00	0.00	5.00	EA	1.00	\$600.00	\$600.00
		0001	0420	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	57.00	0.00	57.00	LF	0.00	\$25.00	\$0.00
		0001	0430	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,008.00	0.00	3,008.00	LF	0.00	\$1.00	\$0.00
		0001	0440	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	30,437.00	0.00	30,437.00	LF	0.00	\$0.35	\$0.00
		0001	0450	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	23,739.00	0.00	23,739.00	LF	0.00	\$0.35	\$0.00
		0001	0460	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,404.00	0.00	1,404.00	LF	0.00	\$1.00	\$0.00
		0001	0470	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,360.00	0.00	1,360.00	LF	0.00	\$1.00	\$0.00
		0001	0480	6207001	PAVEMENT MARKING REMOVAL	15,459.00	0.00	15,459.00	LF	0.00	\$1.00	\$0.00
		0001	0490	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	0.00	2.00	EA	0.00	\$100.00	\$0.00
		0001	0500	6208064A	TEMPORARY RAISED PAVEMENT MARKER	40.00	0.00	40.00	EA	0.00	\$5.00	\$0.00
		0001	0510	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	20,047.00	0.00	20,047.00	LF	3,120.00	\$1.00	\$3,120.00
		0001	0520	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, REDUCTION ARROW	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0001	0530	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	555.00	0.00	555.00	SQYD	811.00	\$25.00	\$20,275.00
		0001	0540	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	3,290.00	136.00	3,426.00	SQYD	2,894.00	\$3.00	\$8,682.00
		0001	0550	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3.70	0.00	3.70	STA	0.00	\$16.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-H02	J9P3751	0001	0560	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	2.40	0.00	2.40	STA	0.00	\$16.00	\$0.00
		0001	0570	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$110,000.00	\$82,500.00
		0001	0580	7250318A	18 IN. PIPE GROUP B	68.00	0.00	68.00	LF	48.00	\$50.00	\$2,400.00
		0001	0590	7261018	18 IN. PIPE GROUP A	1,012.00	0.00	1,012.00	LF	944.00	\$60.00	\$56,640.00
		0001	0600	7261024	24 IN. PIPE GROUP A	848.00	0.00	848.00	LF	756.00	\$80.00	\$60,480.00
		0001	0610	7261030	30 IN. PIPE GROUP A	123.00	0.00	123.00	LF	122.00	\$100.00	\$12,200.00
		0001	0620	7261036	36 IN. PIPE GROUP A	182.00	0.00	182.00	LF	182.00	\$125.00	\$22,750.00
		0001	0630	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	0.00	4.00	EA	1.00	\$500.00	\$500.00
		0001	0640	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	20.00	0.00	20.00	EA	0.00	\$1,000.00	\$0.00
		0001	0650	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	18.00	0.00	18.00	EA	0.00	\$1,250.00	\$0.00
		0001	0660	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$1,750.00	\$0.00
		0001	0670	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00
		0001	0680	8025006	MULCHING	53.10	0.50	53.60	ACRE	10.00	\$1,400.00	\$14,000.00
		0001	0690	8051000A	SEEDING - COOL SEASON GRASSES	30.40	3.60	34.00	ACRE	10.00	\$2,250.00	\$22,500.00
		0001	0700	8052000A	SEEDING - WARM SEASON GRASSES	22.70	-3.10	19.60	ACRE	0.00	\$2,350.00	\$0.00
		0001	0710	8061003	SEDIMENT TRAP EXCAVATION	9.80	0.00	9.80	CUYD	0.00	\$20.00	\$0.00
		0001	0720	8061004	SEDIMENT TRAP ROCK	14.00	0.00	14.00	CUYD	0.00	\$85.00	\$0.00
		0001	0730	8061005	ROCK DITCH CHECK	1,801.00	0.00	1,801.00	LF	1,740.00	\$12.00	\$20,880.00
		0001	0740	8061006	ALTERNATE DITCH CHECK	1,526.00	0.00	1,526.00	LF	450.00	\$9.00	\$4,050.00
		0001	0750	8061016	SEDIMENT REMOVAL	328.00	0.00	328.00	CUYD	0.00	\$20.00	\$0.00
		0001	0760	8061017	TEMPORARY SEEDING	22.70	0.00	22.70	ACRE	22.70	\$1,050.00	\$23,835.00
		0001	0770	8061019	SILT FENCE	11,191.00	0.00	11,191.00	LF	0.00	\$2.60	\$0.00
		0001	0780	8064128	TYPE 1 TURF REINFORCEMENT MAT	432.00	0.00	432.00	SQYD	0.00	\$3.00	\$0.00
		0001	0790	8069902	MISC.DRAINING PONDS	1.00	0.00	1.00	EA	0.00	\$2,500.00	\$0.00
		0002	0795	4030404	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	77,725.80	7,275.10	85,000.90	SQYD	85,000.90	\$51.00	\$4,335,045.90
		0002	0810	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	472.30	46.80	519.10	STA	519.10	\$16.00	\$8,305.60
		0002	0820	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	3.80	12.80	16.60	STA	16.60	\$16.00	\$265.60
		0004	0860	4010150	TYPE A2 SHOULDER	20,954.40	326.60	21,281.00	SQYD	21,281.00	\$31.50	\$670,351.50
		0006	0880	4010107	7 INCHES, BITUMINOUS PAVEMENT	1,915.90	0.00	1,915.90	SQYD	1,915.90	\$42.00	\$80,467.80
		0006	0890	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	10.40	0.00	10.40	STA	0.00	\$16.00	\$0.00
		0010	0920	6061040	GUARDRAIL TYPE D	88.00	0.00	88.00	LF	50.00	\$28.00	\$1,400.00
		0010	0930	6061060	MGS GUARDRAIL	1,763.00	0.00	1,763.00	LF	1,525.00	\$30.00	\$45,750.00
		0010	0940	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	225.00	0.00	225.00	LF	0.00	\$36.00	\$0.00
		0010	0950	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	5.00	0.00	5.00	EA	5.00	\$4,100.00	\$20,500.00
		0010	0960	6061075	MGS LONG SPAN GUARDRAIL SECTION	2.00	0.00	2.00	EA	2.00	\$3,600.00	\$7,200.00
		0010	0970	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	3.00	\$2,100.00	\$6,300.00
		0010	0980	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7.00	0.00	7.00	EA	6.00	\$3,800.00	\$22,800.00
		0040	0990	9031010	CONCRETE FOOTINGS, EMBEDDED	0.90	0.00	0.90	CUYD	1.00	\$3,000.00	\$3,000.00
		0040	1000	9031210	I-BEAM POSTS	630.00	0.00	630.00	LB	630.00	\$6.50	\$4,095.00
		0040	1010	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	9.00	0.00	9.00	EA	10.00	\$400.00	\$4,000.00
		0040	1020	9031256	7 FT. CHANNEL POST DELINEATOR, WHITE	48.00	0.00	48.00	EA	0.00	\$48.00	\$0.00
		0040	1030	9031270A	2 IN. PSST POST - 12 GA.	416.00	0.00	416.00	LF	896.00	\$24.00	\$21,504.00
		0040	1040	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	24.00	0.00	24.00	EA	39.00	\$300.00	\$11,700.00
		0040	1050	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	5.00	0.00	5.00	EA	6.00	\$100.00	\$600.00
		0040	1060	9031280	2.5 IN. PSST POST - 12 GA.	288.00	0.00	288.00	LF	272.00	\$28.00	\$7,616.00
		0040	1070	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	16.00	0.00	16.00	EA	17.00	\$400.00	\$6,800.00
		0040	1080	9035004A	SH-FLAT SHEET	76.00	0.00	76.00	SQFT	134.50	\$26.00	\$3,497.00
		0040	1090	9035011A	ST-STRUCTURAL	56.00	0.00	56.00	SQFT	56.00	\$34.00	\$1,904.00
		0040	1100	9035069A	SHF-FLAT SHEET FLUORESCENT	299.00	0.00	299.00	SQFT	568.00	\$30.00	\$17,040.00
		0070	1110	2061000	CLASS 1 EXCAVATION	75.00	0.00	75.00	CUYD	75.00	\$21.00	\$1,575.00
		0070	1120	5031010A	BRIDGE APPROACH SLAB (MAJOR)	171.00	0.00	171.00	SQYD	171.00	\$340.00	\$58,140.00
		0070	1130	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	1,106.00	-21.00	1,085.00	LF	1,085.00	\$92.00	\$99,820.00
		0070	1140	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	14.00	\$225.00	\$3,150.00
		0070	1150	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	62.10	0.00	62.10	CUYD	62.10	\$1,500.00	\$93,150.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-H02	J9P3751	0070	1160	7034219A	TYPE D BARRIER	235.00	0.00	235.00	LF	235.00	\$150.00	\$35,250.00
		0070	1170	7034221	SLAB ON CONCRETE NU-GIRDER	398.00	0.00	398.00	SQYD	398.00	\$600.00	\$238,800.00
		0070	1180	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	335.00	0.00	335.00	LF	335.00	\$375.00	\$125,625.00
		0070	1190	7123610	SLAB DRAIN	14.00	0.00	14.00	EA	14.00	\$700.00	\$9,800.00
		0070	1200	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,600.00	\$7,200.00
		0070	1210	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$350.00	\$2,800.00
		0071	1220	2061000	CLASS 1 EXCAVATION	95.00	0.00	95.00	CUYD	95.00	\$21.00	\$1,995.00
		0071	1230	5031010A	BRIDGE APPROACH SLAB (MAJOR)	171.00	0.00	171.00	SQYD	171.00	\$340.00	\$58,140.00
		0071	1240	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	1,120.00	-39.00	1,081.00	LF	1,081.00	\$92.00	\$99,452.00
		0071	1250	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	14.00	\$225.00	\$3,150.00
		0071	1260	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	63.80	0.00	63.80	CUYD	63.80	\$1,500.00	\$95,700.00
		0071	1270	7034219A	TYPE D BARRIER	235.00	0.00	235.00	LF	235.00	\$150.00	\$35,250.00
		0071	1280	7034221	SLAB ON CONCRETE NU-GIRDER	398.00	0.00	398.00	SQYD	398.00	\$600.00	\$238,800.00
		0071	1290	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	335.00	0.00	335.00	LF	335.00	\$375.00	\$125,625.00
		0071	1300	7123610	SLAB DRAIN	14.00	0.00	14.00	EA	14.00	\$700.00	\$9,800.00
		0071	1310	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,600.00	\$7,200.00
		0071	1320	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$350.00	\$2,800.00
		0072	1330	2061000	CLASS 1 EXCAVATION	160.00	0.00	160.00	CUYD	160.00	\$21.00	\$3,360.00
		0072	1340	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	127.00	0.00	127.00	SQYD	127.00	\$340.00	\$43,180.00
		0072	1350	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	960.00	-31.00	929.00	LF	929.00	\$92.00	\$85,468.00
		0072	1360	7027000	PILE POINT REINFORCEMENT	12.00	0.00	12.00	EA	12.00	\$225.00	\$2,700.00
		0072	1370	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	48.80	0.00	48.80	CUYD	48.80	\$1,500.00	\$73,200.00
		0072	1380	7034219A	TYPE D BARRIER	235.00	0.00	235.00	LF	235.00	\$150.00	\$35,250.00
		0072	1390	7034221	SLAB ON CONCRETE NU-GIRDER	300.00	0.00	300.00	SQYD	300.00	\$625.00	\$187,500.00
		0072	1400	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	335.00	0.00	335.00	LF	335.00	\$375.00	\$125,625.00
		0072	1410	7123610	SLAB DRAIN	14.00	0.00	14.00	EA	14.00	\$700.00	\$9,800.00
		0072	1420	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0072	1430	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$350.00	\$2,800.00
		0073	1440	2063300	CLASS 4 EXCAVATION	295.00	0.00	295.00	CUYD	295.00	\$20.00	\$5,900.00
		0073	1450	2069901	MISC.Dewatering	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0073	1460	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0073	1470	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	353.50	0.00	353.50	CUYD	353.50	\$1,000.00	\$353,500.00
		0073	1480	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	69,340.00	0.00	69,340.00	LB	69,340.00	\$1.25	\$86,675.00
		0074	1490	2063300	CLASS 4 EXCAVATION	285.00	0.00	285.00	CUYD	285.00	\$20.00	\$5,700.00
		0074	1500	2069901	MISC.Dewatering	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0074	1510	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0074	1520	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	367.30	0.00	367.30	CUYD	367.30	\$1,000.00	\$367,300.00
		0074	1530	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	72,170.00	0.00	72,170.00	LB	72,170.00	\$1.25	\$90,212.50
		0001	5001	8061050	TYPE C BERM	0.00	855.00	855.00	LF	0.00	\$26.25	\$0.00
		0001	5002	2064000	POROUS BACKFILL	0.00	394.00	394.00	CUYD	394.00	\$84.00	\$33,096.00
Project J9P3751 - Total Value Posted to Date as of Report Generated Date												\$14,474,399.80
J9P3764	0001	1540	2013000	CLEARING AND GRUBBING	9.00	0.00	9.00	ACRE	9.00	\$10,000.00	\$90,000.00	
		1550	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.70	\$102,800.00	\$71,960.00	
		1560	2031000	CLASS A EXCAVATION	123,770.00	0.00	123,770.00	CUYD	111,393.00	\$8.00	\$891,144.00	
		1570	2035500	EMBANKMENT IN PLACE	2,244.00	0.00	2,244.00	CUYD	2,244.00	\$10.00	\$22,440.00	
		1580	2036000	COMPACTING EMBANKMENT	87,806.00	0.00	87,806.00	CUYD	87,806.00	\$2.00	\$175,612.00	
		1590	2037075	COMPACTING IN CUT	35.70	0.00	35.70	STA	30.60	\$300.00	\$9,180.00	
		1600	2051010	MODIFIED SUBGRADE	113,286.00	0.00	113,286.00	SQYD	101,424.00	\$6.00	\$608,544.00	
		1610	2063000	CLASS 3 EXCAVATION	2,912.00	317.00	3,229.00	CUYD	3,229.00	\$15.00	\$48,435.00	
		1620	2063500	CULVERT CLEANOUT	6.00	0.00	6.00	EA	0.00	\$2,000.00	\$0.00	
		1630	2072000	LINEAR GRADING CLASS 2	12.00	0.00	12.00	STA	8.50	\$1,000.00	\$8,500.00	
		1640	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	64,958.00	0.00	64,958.00	SQYD	55,545.00	\$10.00	\$555,450.00	
		1655	3049905	MISC.MODIFIED ROCK BASE	84,698.50	0.00	84,698.50	SQYD	81,813.20	\$20.00	\$1,636,264.00	
		1660	3105002	GRAVEL (A) OR CRUSHED STONE (B)	172.00	0.00	172.00	TONS	0.00	\$50.00	\$0.00	
		1670	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	245.10	0.00	245.10	TONS	204.77	\$170.00	\$34,810.90	
		1680	4019905	MISC.TEMPORARY OPTIONAL PAVEMENT AND BASE	2,169.00	0.00	2,169.00	SQYD	1,793.00	\$63.00	\$112,959.00	
		1690	4071005	TACK COAT	83.00	0.00	83.00	GAL	30.00	\$11.00	\$330.00	
		1700	5021107	CONCRETE PAVEMENT (7 IN. NON-REINF)	984.90	0.00	984.90	SQYD	656.70	\$75.00	\$49,252.50	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-H02	J9P3764	0001	1710	6044011	PIPE COLLAR, TYPE A	5.00	0.00	5.00	EA	5.00	\$1,000.00	\$5,000.00
		0001	1740	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	325.00	0.00	325.00	CUYD	0.00	\$10.00	\$0.00
		0001	1750	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	431.00	0.00	431.00	CUYD	431.00	\$10.00	\$4,310.00
		0001	1760	6096042	PLACING TYPE 2 ROCK DITCH LINER	325.00	0.00	325.00	CUYD	0.00	\$50.00	\$0.00
		0001	1770	6096043	PLACING TYPE 3 ROCK DITCH LINER	431.00	0.00	431.00	CUYD	431.00	\$50.00	\$21,550.00
		0001	1780	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	143.00	0.00	143.00	CUYD	143.00	\$60.00	\$8,580.00
		0001	1790	6097000	ROCK LINING	149.00	16.00	165.00	CUYD	165.00	\$60.00	\$9,900.00
		0001	1800	6113010	FURNISHING TYPE 1 ROCK BLANKET	857.00	0.00	857.00	CUYD	474.00	\$10.00	\$4,740.00
		0001	1810	6113030	PLACING TYPE 1 ROCK BLANKET	857.00	0.00	857.00	CUYD	438.00	\$50.00	\$21,900.00
		0001	1820	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	2.00	\$3,535.00	\$7,070.00
		0001	1830	6122020	REPLACEMENT SAND BARREL	10.00	0.00	10.00	EA	0.00	\$310.00	\$0.00
		0001	1840	6122030	IMPACT ATTENUATOR (RELOCATION)	6.00	0.00	6.00	EA	0.00	\$965.00	\$0.00
		0001	1850	6122040	WORK ZONE CRASH CUSHION (NARROW)	1.00	0.00	1.00	EA	1.00	\$6,280.00	\$6,280.00
		0001	1860	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	13.00	0.00	13.00	EA	11.00	\$1,800.00	\$19,800.00
		0001	1870	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	15.00	20.00	35.00	EA	32.00	\$1,000.00	\$32,000.00
		0001	1880	6161005	CONSTRUCTION SIGNS	1,940.00	0.00	1,940.00	SQFT	674.50	\$8.00	\$5,396.00
		0001	1890	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	0.00	\$35.00	\$0.00
		0001	1900	6161025	CHANNELIZER (TRIM-LINE)	300.00	0.00	300.00	EA	50.00	\$22.00	\$1,100.00
		0001	1910	6161030	TYPE 3 MOVEABLE BARRICADE	30.00	0.00	30.00	EA	14.00	\$175.00	\$2,450.00
		0001	1920	6161033	DIRECTION INDICATOR BARRICADE	28.00	0.00	28.00	EA	0.00	\$125.00	\$0.00
		0001	1930	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	1940	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	2.00	\$3,200.00	\$6,400.00
		0001	1950	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	18.00	0.00	18.00	EA	0.00	\$1,500.00	\$0.00
		0001	1960	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	3,863.00	0.00	3,863.00	LF	1,950.00	\$109.00	\$212,550.00
		0001	1970	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	463.00	0.00	463.00	LF	175.00	\$46.55	\$8,146.25
		0001	1980	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	4,088.00	0.00	4,088.00	LF	475.00	\$53.32	\$25,327.00
		0001	1990	6173706	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	325.00	0.00	325.00	LF	0.00	\$53.32	\$0.00
		0001	2000	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	0.00	\$1,165.00	\$0.00
		0001	2010	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	113.00	0.00	113.00	LF	0.00	\$28.95	\$0.00
		0001	2020	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$640,500.00	\$640,500.00
		0001	2030	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	5.00	0.00	5.00	EA	1.00	\$600.00	\$600.00
		0001	2040	6191000	PAVEMENT EDGE TREATMENT	480.00	0.00	480.00	LF	0.00	\$5.00	\$0.00
		0001	2050	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	26,778.00	0.00	26,778.00	LF	0.00	\$0.30	\$0.00
		0001	2060	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	16,345.00	0.00	16,345.00	LF	0.00	\$0.30	\$0.00
		0001	2070	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	687.00	0.00	687.00	LF	0.00	\$1.00	\$0.00
		0001	2080	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	20,418.00	0.00	20,418.00	LF	17,216.00	\$0.20	\$3,443.20
		0001	2090	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	20,414.00	0.00	20,414.00	LF	17,213.00	\$0.20	\$3,442.60
		0001	2100	6207001	PAVEMENT MARKING REMOVAL	24,267.00	0.00	24,267.00	LF	0.00	\$1.00	\$0.00
		0001	2110	6208064A	TEMPORARY RAISED PAVEMENT MARKER	133.00	0.00	133.00	EA	0.00	\$5.00	\$0.00
		0001	2120	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	16,192.00	0.00	16,192.00	LF	475.00	\$1.00	\$475.00
		0001	2130	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	481.00	0.00	481.00	SQYD	481.00	\$28.00	\$13,468.00
		0001	2140	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,367.00	0.00	1,367.00	SQYD	888.00	\$3.00	\$2,664.00
		0001	2150	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1.00	0.00	1.00	STA	0.00	\$16.00	\$0.00
		0001	2160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$110,000.00	\$82,500.00
		0001	2170	7250318A	18 IN. PIPE GROUP B	934.00	0.00	934.00	LF	500.00	\$50.00	\$25,000.00
		0001	2180	7261012	12 IN. PIPE GROUP A	856.00	693.00	1,549.00	LF	1,549.00	\$40.00	\$61,960.00
		0001	2190	7261018	18 IN. PIPE GROUP A	398.00	0.00	398.00	LF	398.00	\$60.00	\$23,880.00
		0001	2200	7261024	24 IN. PIPE GROUP A	1,487.00	0.00	1,487.00	LF	1,487.00	\$80.00	\$118,960.00
		0001	2210	7261036	36 IN. PIPE GROUP A	97.00	0.00	97.00	LF	97.00	\$100.00	\$9,700.00
		0001	2220	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	34.00	43.00	77.00	FT	77.00	\$500.00	\$38,500.00
		0001	2230	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	71.00	3.00	74.00	FT	74.00	\$800.00	\$59,200.00
		0001	2240	7319903	MISC.SPECIAL INLET NO. 1	8.00	22.00	30.00	LF	30.00	\$1,000.00	\$30,000.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-H02	J9P3764	0001	2250	7319903	MISC.SPECIAL INLET NO. 2	14.00	0.00	14.00	LF	14.00	\$1,000.00	\$14,000.00
		0001	2260	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	40.00	0.00	40.00	EA	8.00	\$500.00	\$4,000.00
		0001	2270	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	2280	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	40.00	0.00	40.00	EA	40.00	\$1,250.00	\$50,000.00
		0001	2290	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$2,000.00	\$2,000.00
		0001	2300	8025006	MULCHING	34.30	0.00	34.30	ACRE	20.00	\$1,400.00	\$28,000.00
		0001	2310	8051000A	SEEDING - COOL SEASON GRASSES	30.70	0.00	30.70	ACRE	20.00	\$2,250.00	\$45,000.00
		0001	2320	8052000A	SEEDING - WARM SEASON GRASSES	3.60	0.00	3.60	ACRE	0.00	\$2,350.00	\$0.00
		0001	2330	8061003	SEDIMENT TRAP EXCAVATION	50.00	0.00	50.00	CUYD	0.00	\$20.00	\$0.00
		0001	2340	8061004	SEDIMENT TRAP ROCK	50.00	0.00	50.00	CUYD	0.00	\$85.00	\$0.00
		0001	2350	8061005	ROCK DITCH CHECK	3,542.00	0.00	3,542.00	LF	2,852.00	\$12.00	\$34,224.00
		0001	2360	8061006	ALTERNATE DITCH CHECK	1,708.00	0.00	1,708.00	LF	0.00	\$9.00	\$0.00
		0001	2370	8061007A	CURB INLET CHECK	17.00	0.00	17.00	EA	1.00	\$170.00	\$170.00
		0001	2380	8061016	SEDIMENT REMOVAL	447.00	0.00	447.00	CUYD	52.00	\$20.00	\$1,040.00
		0001	2390	8061017	TEMPORARY SEEDING	3.60	0.00	3.60	ACRE	3.60	\$1,050.00	\$3,780.00
		0001	2400	8061019	SILT FENCE	6,399.00	0.00	6,399.00	LF	4,205.00	\$2.60	\$10,933.00
		0001	2410	8069902	MISC.DRAINING PONDS	3.00	0.00	3.00	EA	3.00	\$2,500.00	\$7,500.00
		0002	2415	4030404	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	56,832.20	0.00	56,832.20	SQYD	51,820.60	\$51.00	\$2,642,850.60
		0002	2430	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	334.90	0.00	334.90	STA	255.90	\$16.00	\$4,094.40
		0004	2460	4010150	TYPE A2 SHOULDER	15,066.90	0.00	15,066.90	SQYD	11,860.00	\$31.50	\$373,590.00
		0006	2480	4010107	7 INCHES, BITUMINOUS PAVEMENT	32,210.80	0.00	32,210.80	SQYD	28,958.70	\$33.00	\$955,637.10
		0006	2490	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	144.90	0.00	144.90	STA	0.00	\$16.00	\$0.00
		0010	2520	6061060	MGS GUARDRAIL	475.00	0.00	475.00	LF	0.00	\$30.00	\$0.00
		0010	2530	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	1.00	0.00	1.00	EA	0.00	\$4,000.00	\$0.00
		0010	2540	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$2,100.00	\$0.00
		0010	2550	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$3,800.00	\$0.00
		0010	2560	6063017	TYPE C CRASHWORTHY END TERMINAL	1.00	0.00	1.00	EA	1.00	\$24,000.00	\$24,000.00
		0040	2570	9031010	CONCRETE FOOTINGS, EMBEDDED	6.10	0.00	6.10	CUYD	3.00	\$3,000.00	\$9,000.00
		0040	2580	9031210	I-BEAM POSTS	3,180.00	0.00	3,180.00	LB	1,580.00	\$6.50	\$10,270.00
		0040	2590	9031256	7 FT. CHANNEL POST DELINEATOR, WHITE	40.00	0.00	40.00	EA	0.00	\$48.00	\$0.00
		0040	2600	9031270A	2 IN. PSST POST - 12 GA.	272.00	0.00	272.00	LF	256.00	\$24.00	\$6,144.00
		0040	2610	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	17.00	0.00	17.00	EA	16.00	\$300.00	\$4,800.00
		0040	2620	9031280	2.5 IN. PSST POST - 12 GA.	160.00	0.00	160.00	LF	144.00	\$28.00	\$4,032.00
		0040	2630	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	10.00	0.00	10.00	EA	9.00	\$400.00	\$3,600.00
		0040	2640	9035004A	SH-FLAT SHEET	110.00	0.00	110.00	SQFT	82.30	\$26.00	\$2,139.80
		0040	2650	9035011A	ST-STRUCTURAL	630.00	0.00	630.00	SQFT	630.00	\$34.00	\$21,420.00
		0040	2660	9035069A	SHF-FLAT SHEET FLUORESCENT	84.00	0.00	84.00	SQFT	84.00	\$30.00	\$2,520.00
		0040	2670	9035071A	STF-STRUCTURAL FLUORESCENT	18.00	0.00	18.00	SQFT	18.00	\$38.00	\$684.00
		0001	5101	1099901	MISC.Tire Removal	0.00	1.00	1.00	LS	1.00	\$21,000.00	\$21,000.00
		0001	5102	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	0.00	8.00	8.00	EA	8.00	\$750.00	\$6,000.00
Project J9P3764 - Total Value Posted to Date as of Report Generated Date												\$10,126,102.35
240920-H02 Overall - Total Value Posted to Date as of Report Generated Date												\$24,600,502.15



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J9P3751

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0795	4030404	11 IN, ASPH CONC PAVE SP125C	9/21/26	9/28/26	1	814.00	SQYD	Crossover 2	0+00		10+70		
			9/22/26	10/1/26	1	779.90	SQYD	Crossover 2	0+00		10+70		
			9/23/26	10/1/26	2	-3,041.00	SQYD	NBPL	660+75		758+50		Removes quantity posted 7/11/26 on estimate 36 for correction.
				10/1/26	3	320.00	SQYD	NBPL	749+50		758+50		Corrects quantity posted 7/11/26 on estimate 36
				10/1/26	4	986.00	SQYD	NBDL	758+50		726+82		Corrects quantity posted 7/11/26 on estimate 36
				10/1/26	5	4,106.00	SQYD	SBDL	660+75		655+40		Corrects quantity posted 7/14/26 on estimate 36
				10/1/26	6	2,664.00	SQYD	SBPL	660+75		758+50		Corrects quantity posted 7/14/26 on estimate 36
				10/1/26	7	-536.00	SQYD	SBDL	648+00		660+75		Removes incorrect quantity posted 7/14/26 on estimate 36 for correction
0810	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	9/26/26	10/1/26	1	519.10	STA	Mainline and Crossovers	660+75		747+58		
0820	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	9/26/26	10/1/26	1	16.60	STA	Crossover 2	1+42		9+73		
0920	6061040	GUARDRAIL TYPE D	9/22/26	10/1/26	1	25.00	LF	End of CRD 340	713+50		713+75		
				10/1/26	2	25.00	LF	End of WOR	757+48				
0930	6061060	MGS GUARDRAIL	9/22/26	10/1/26	1	213.00	LF	SB, Epps Ditch	677+67		681+57		
				10/1/26	2	212.00	LF	SB, Epps Ditch	701+72		702+63		
				10/1/26	3	175.00	LF	SB	756+32		758+96		
				10/1/26	4	175.00	LF	NB	758+85		761+49		
0950	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	9/22/26	10/1/26	1	1.00	EA	SB	758+96				
				10/1/26	2	1.00	EA	NB	758+85				
0960	6061075	MGS LONG SPAN GUARDRAIL SECTION	9/22/26	10/1/26	1	1.00	EA	SB	677+67		681+57		
				10/1/26	2	1.00	EA	SB	701+72		702+63		
0970	6061080	MGS END ANCHOR	9/22/26	10/1/26	1	1.00	EA	SB	681+57				
				10/1/26	2	1.00	EA	SB	702+63				
0980	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9/22/26	10/1/26	1	1.00	EA	SB	677+67				
				10/1/26	2	1.00	EA	SB	701+72				
				10/1/26	3	1.00	EA	SB	756+32				
				10/1/26	4	1.00	EA	NB	761+79				
0990	9031010	CONCRETE FOOTINGS, EMBEDDED	9/24/26	10/1/26	1	1.00	CUYD	Crossover 2	3+83				Sign 18
1000	9031210		9/24/26	10/1/26	1	630.00	LB	Crossover 2	3+83				Sign 18
1010	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	9/24/26	10/1/26	1	10.00	EA		622+65		754.86		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 21, 22, 23, 38, 55, 56
1030	9031270A	2 IN. PSST POST - 12 GA.	9/24/26	10/1/26	1	896.00	LF		622+65		754+86		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 1-4, 9, 11-13, 16, 28-37, 39-46, 57-59, 61-62
1040	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	9/24/26	10/1/26	1	39.00	EA		622+65		754+86		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 1-4, 9, 11-13, 16, 28-3, 36-37, 39-46, 57-58, 61-62
1050	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	9/24/26	10/1/26	1	6.00	EA		622+65		754+86		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 21, 22, 23, 38, 55, 56
1060	9031280	2.5 IN. PSST POST - 12 GA.	9/24/26	10/1/26	1	272.00	LF		622+65		754+86		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 7-8 10, 14-15, 19-23, 26-27, 38, 55-56
1070	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9/24/26	10/1/26	1	17.00	EA		622+65		754+86		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 7-8 10, 14-15, 19-23, 26-27, 38, 55-56
1080	9035004A	SH-FLAT SHEET	9/24/26	10/1/26	1	134.50	SQFT		622+65		754+86		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 2, 11, 26-30, 36A, 57-58, 61-62
1090	9035011A	ST-STRUCTURAL	9/24/26	10/1/26	1	56.00	SQFT	Crossover 2	3+83				Sign 18
1100	9035069A	SHF-FLAT SHEET FLUORESCENT	9/24/26	10/1/26	1	568.00	SQFT		622+65		754+86		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs, 1, 3-10, 12-16, 18-23, 31-36A, 38-46, 54-56, 59-62

Project: J9P3764

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1610	2063000	CLASS 3 EXCAVATION	9/23/26	10/1/26	1	-18.00	CUYD		0		0		Removes quantity posted 6/23/26 for estimate 35. Quantity was previously posted.
1680	4019905	MISC.	9/30/26	10/1/26	1	1,353.00	SQYD	NB	577+00		584+61		
				10/1/26	2	440.00	SQYD	EOR	37+48		40+68		
1960	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	9/17/26	9/28/26	1	400.00	LF	EOR	31+00		35+00		
			9/25/26	10/1/26	1	1,550.00	LF	SB	586+89		602+39		
2180	7261012	12 IN. PIPE GROUP A	9/23/26	10/1/26	1	-53.00	LF		0		0		Removes quantity posted 6/23/26 for estimate 35. Quantity was previously posted 1/20/26 for estimate 25
2415	4030404	11 IN, ASPH CONC PAVE SP125C	9/21/26	9/28/26	1	1,207.00	SQYD	NB and SB	576+89		590+45		
			9/22/26	10/1/26	1	530.00	SQYD	NB and SB	576+89		590+45		
			9/23/26	10/1/26	1	1,224.00	SQYD	NB and SB	576+89		592+94		
				10/1/26	2	536.00	SQYD	SBDL	648+00		660+75		Corrects quantity posted 7/14/26 on estimate 36
				10/1/26	3	-4,106.00	SQYD	SBDL	660+75		758+50		Removes incorrect quantity posted 7/14/26 on estimate 36 for correction
				10/1/26	4	-2,664.00	SQYD	SBPL	758+50		703+00		Removes incorrect quantity posted 7/14/26 on estimate 36 for correction
2430	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	9/26/26	10/1/26	1	255.90	STA	Mainline	577+00		660+75		
2460	4010150	TYPE A2 SHOULDER	9/23/26	10/1/26	1	240.00	SQYD	NB	590+70		588+00		
2560	6063017	TYPE C CRASHWORTHY END TERMINAL	9/22/26	10/1/26	1	1.00	EA	SB	602+39				
2570	9031010	CONCRETE FOOTINGS, EMBEDDED	9/24/26	10/1/26	1	3.00	CUYD		573+60		622+65		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 5, 12
2580	9031210		9/24/26	10/1/26	1	1,580.00	LB		573+60		622+65		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
													MoProjects. Signs 5, 12
2600	9031270A	2 IN. PSST POST - 12 GA.	9/24/26	10/1/26	1	112.00	LF		573+60		622+65		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 7-8, 13, 23, 27
2610	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	9/24/26	10/1/26	1	7.00	EA		573+60		622+65		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 7-8, 13, 23, 27
2620	9031280	2.5 IN. PSST POST - 12 GA.	9/24/26	10/1/26	1	80.00	LF		573+60		622+50		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 4, 21-22, 25-26
2630	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9/24/26	10/1/26	1	5.00	EA		573+60		622+50		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 4, 21-22, 25-26
2640	9035004A	SH-FLAT SHEET	9/24/26	10/1/26	1	48.00	SQFT		573+60		622+50		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 21-22, 25-26
2650	9035011A	ST-STRUCTURAL	9/24/26	10/1/26	1	630.00	SQFT		573+60		622+50		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 1-2, 12
2660	9035069A	SHF-FLAT SHEET FLUORESCENT	9/24/26	10/1/26	1	34.00	SQFT		573+60		622+50		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 7-8, 13, 27
2670	9035071A	STF-STRUCTURAL FLUORESCENT	9/24/26	10/1/26	1	18.00	SQFT		573+60		622+50		For sign details see 240920-H02_J9P3751_J9P3764_Signage_Spreadsheet in MoProjects. Signs 3

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3751	0040	CLASS A EXCAVATION	Price FUEL		15	Sep 2, 2025	SYSTEM	\$451.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					16	Sep 16, 2025	SYSTEM	\$48.83	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					17	Oct 1, 2025	SYSTEM	\$10.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					18	Oct 16, 2025	SYSTEM	\$41.95	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					19	Nov 3, 2025	SYSTEM	\$6.84	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					22	Dec 16, 2025	SYSTEM	\$47.29	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					23	Jan 2, 2026	SYSTEM	\$68.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					25	Feb 2, 2026	SYSTEM	(\$69.61)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					30	Apr 16, 2026	SYSTEM	\$676.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					30	Apr 16, 2026	SYSTEM	\$676.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					36	Jul 16, 2026	SYSTEM	\$4,160.95	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					40	Sep 16, 2026	SYSTEM	\$430.21	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total			\$6,550.62			
					Price FUEL - Total			\$6,550.62			
					0040 - Total						
	0050	EMBANKMENT IN PLACE	Material		17	Oct 1, 2025	SYSTEM	(\$5,000.00)			
					17	Oct 1, 2025	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					18	Oct 16, 2025	SYSTEM	(\$109,700.00)			
					18	Oct 16, 2025	SYSTEM	\$109,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					19	Nov 3, 2025	SYSTEM	(\$109,700.00)			
					19	Nov 3, 2025	SYSTEM	\$109,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
					Price FUEL		17	Oct 1, 2025	SYSTEM	\$19.08	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							18	Oct 16, 2025	SYSTEM	\$208.87	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			23	Jan 2, 2026			SYSTEM	\$54.42	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			27	Mar 1, 2026			SYSTEM	\$25.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			29	Apr 2, 2026			SYSTEM	\$181.91	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			29	Apr 2, 2026			SYSTEM	\$810.42	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			30	Apr 16, 2026			SYSTEM	\$2,592.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			31	May 4, 2026			SYSTEM	\$3,793.76	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			34	Jun 16, 2026			SYSTEM	\$1,463.23	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			36	Jul 16, 2026			SYSTEM	\$987.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3751	0050	EMBANKMENT IN PLACE	Price FUEL		40	Sep 16, 2026	SYSTEM	\$6,480.14	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				\$16,617.13	
				Price FUEL - Total				\$16,617.13	
				0050 - Total				\$16,617.13	
	0060	COMPACTING EMBANKMENT	Material		15	Sep 2, 2025	SYSTEM	(\$25,236.00)	
					15	Sep 2, 2025	SYSTEM	\$25,236.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Sep 16, 2025	SYSTEM	(\$29,716.00)	
					16	Sep 16, 2025	SYSTEM	\$29,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Oct 1, 2025	SYSTEM	(\$30,716.00)	
					17	Oct 1, 2025	SYSTEM	\$30,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0060 - Total				\$0.00	
	0180	CONCRETE APPROACH PAVEMENT	Material		19	Nov 3, 2025	SYSTEM	(\$123,453.00)	
					19	Nov 3, 2025	SYSTEM	\$123,453.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coolec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					20	Nov 17, 2025	SYSTEM	(\$123,453.00)	
					20	Nov 17, 2025	SYSTEM	\$123,453.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coolec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					21	Dec 2, 2025	SYSTEM	(\$123,453.00)	
					21	Dec 2, 2025	SYSTEM	\$123,453.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coolec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					22	Dec 16, 2025	SYSTEM	(\$123,453.00)	
					22	Dec 16, 2025	SYSTEM	\$123,453.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coolec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					23	Jan 2, 2026	SYSTEM	(\$123,453.00)	
					23	Jan 2, 2026	SYSTEM	\$123,453.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coolec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					24	Jan 16, 2026	SYSTEM	(\$123,453.00)	
					24	Jan 16, 2026	SYSTEM	\$123,453.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coolec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					25	Feb 2, 2026	SYSTEM	(\$123,453.00)	
					25	Feb 2, 2026	SYSTEM	\$123,453.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coolec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					26	Feb 17, 2026	SYSTEM	(\$123,453.00)	
					26	Feb 17, 2026	SYSTEM	\$123,453.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coolec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					27	Mar 1, 2026	SYSTEM	(\$123,453.00)	
					27	Mar 2, 2026	SYSTEM	\$123,453.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coolec1 overriding Payment



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3751	0180	CONCRETE APPROACH PAVEMENT	Material						Estimate Exception 5 on the current Payment Estimate.	
				- Total				\$0.00		
				Material - Total				\$0.00		
				0180 - Total				\$0.00		
	0510	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material		40	Sep 16, 2026	SYSTEM	(\$3,120.00)		
					40	Sep 16, 2026	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ingral1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					41	Oct 1, 2026	SYSTEM	(\$3,120.00)		
					41	Oct 1, 2026	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ingral1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				- Total				\$0.00		
				Material - Total				\$0.00		
				0510 - Total				\$0.00		
	0530	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	39	Sep 2, 2026	SYSTEM	(\$6,400.00)		
						39	Sep 2, 2026	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user ingral1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
						40	Sep 16, 2026	SYSTEM	(\$6,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						40	Sep 16, 2026	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user ingral1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					41	Oct 1, 2026	SYSTEM	(\$6,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					41	Oct 1, 2026	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user ingral1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
Overrun - Total					\$0.00					
Overrun - Total					\$0.00					
0530 - Total					\$0.00					
0580	18 IN. PIPE CULVERT GROUP B	Material		17	Oct 1, 2025	SYSTEM	(\$3,200.00)			
				17	Oct 1, 2025	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coolec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
			- Total				\$0.00			
			Material - Total				\$0.00			
0580 - Total				\$0.00						
0795	11 IN. ASPH CONC PAVE SP125C	Material		36	Jul 16, 2026	SYSTEM	(\$2,157,402.00)			
				36	Jul 16, 2026	SYSTEM	\$2,157,402.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user ingral1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				37	Aug 3, 2026	SYSTEM	(\$3,106,257.00)			
				37	Aug 3, 2026	SYSTEM	\$3,106,257.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user ingral1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				38	Aug 17, 2026	SYSTEM	(\$3,882,375.00)			
				38	Aug 17, 2026	SYSTEM	\$3,882,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user ingral1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
			- Total				\$0.00			
			Material - Total				\$0.00			
			Other Item Adjustment	ACAD	21	Dec 2, 2025	coolec1	\$993.53	AC Adjustment	
					35	Jul 2, 2026	ingral1	\$29,833.24	This adjustment is made to account for the AC index during this estimate period regarding this item. See eProjects for AC index spreadsheet.	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9P3751	0795	11 IN, ASPH CONC PAVE SP125C	Other Item Adjustment	ACAD	36	Jul 16, 2026	ingral1	\$54,905.88	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.					
					37	Aug 3, 2026	ingral1	\$42,575.91	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.					
					38	Aug 17, 2026	ingral1	\$40,592.94	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.					
					39	Sep 2, 2026	ingral1	\$7,867.15	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.					
					41	Oct 1, 2026	ingral1	(\$54,905.88)	Returns ACAD on estimate 36 for correction. See MoProjects for AC index spreadsheet for more details.					
					41	Oct 1, 2026	ingral1	\$65,201.45	Corrects ACAD for estimate 36. See MoProjects for AC index spreadsheet for more details.					
					41	Oct 1, 2026	ingral1	\$4,742.40	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.					
					ACAD - Total			\$191,806.62						
					Other Item Adjustment - Total			\$191,806.62						
					Overrun	Overrun	39	Sep 2, 2026	SYSTEM	(\$64,207.86)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							39	Sep 2, 2026	SYSTEM	\$64,207.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user ingral1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
							Overrun - Total			\$0.00				
					Overrun - Total			\$0.00						
					Price FUEL		21	Dec 2, 2025	SYSTEM	\$776.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							35	Jul 2, 2026	SYSTEM	\$56,794.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							36	Jul 16, 2026	SYSTEM	\$40,722.53	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							37	Aug 3, 2026	SYSTEM	\$31,577.66	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							38	Aug 17, 2026	SYSTEM	\$50,404.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							39	Sep 2, 2026	SYSTEM	\$9,217.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							41	Oct 1, 2026	SYSTEM	\$28,551.72	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total			\$218,044.62						
					Price FUEL - Total			\$218,044.62						
					0795 - Total								\$409,851.24	
					0860	TYPE A2 SHOULDER	Other Item Adjustment	ACAD	37	Aug 3, 2026	ingral1	\$12,410.95	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.	
									38	Aug 17, 2026	ingral1	\$6,358.09	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.	
									39	Sep 2, 2026	ingral1	\$4,030.63	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.	
									39	Sep 2, 2026	ingral1	(\$6,358.09)	Returns ACAD on estimate 38 for correction. See MoProjects for AC index spreadsheet for more details.	
									39	Sep 2, 2026	ingral1	(\$12,410.95)	Returns ACAD on estimate 37 for correction. See MoProjects for AC index spreadsheet for more details.	
									39	Sep 2, 2026	ingral1	\$7,740.30	Corrects ACAD for estimate 38. \$4055.48 for mix BB26-11, \$3684.82 for mix BP-1 25-74, \$7740.30 total. See MoProjects for AC index spreadsheet for more details.	
									39	Sep 2, 2026	ingral1	\$15,108.98	Corrects ACAD for estimate 37. See MoProjects for AC index spreadsheet for more details.	
									ACAD - Total			\$26,879.91		
									Other Item Adjustment - Total			\$26,879.91		
									Overrun	Overrun	39	Sep 2, 2026	SYSTEM	(\$10,853.15)
39	Sep 2, 2026	SYSTEM	\$10,853.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user ingral1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3751	0860	TYPE A2 SHOULDER	Overrun	Overrun - Total				\$0.00			
			Overrun - Total				\$0.00				
			Price FUEL		37	Aug 3, 2026	SYSTEM	\$10,787.89	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					38	Aug 17, 2026	SYSTEM	\$10,162.72	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					39	Sep 2, 2026	SYSTEM	\$5,616.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total				\$26,566.76				
			Price FUEL - Total				\$26,566.76				
			0860 - Total							\$53,446.67	
	0880	7 INCHES, BITUMINOUS PAVEMENT	Other Item Adjustment	ACAD	37	Aug 3, 2026	ingral1	\$1,738.95	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.		
					38	Aug 17, 2026	ingral1	\$39.75	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.		
					39	Sep 2, 2026	ingral1	\$601.06	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.		
			ACAD - Total				\$2,379.76				
			Other Item Adjustment - Total				\$2,379.76				
			Price FUEL		37	Aug 3, 2026	SYSTEM	\$1,512.11	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					38	Aug 17, 2026	SYSTEM	\$67.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					39	Sep 2, 2026	SYSTEM	\$1,019.94	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total				\$2,599.50				
			Price FUEL - Total				\$2,599.50				
			0880 - Total							\$4,979.26	
			0920	GUARDRAIL TYPE D	Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$420.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						(\$420.60)				
	Construction Stockpile - Total				(\$420.60)						
	Construction Stockpile STMI				2	Dec 2, 2024	SYSTEM	\$740.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				\$740.25		
	Construction Stockpile STMI - Total				\$740.25						
	0920 - Total							\$319.65			
	0930	MGS GUARDRAIL	Construction Stockpile		40	Sep 16, 2026	SYSTEM	(\$9,664.76)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					41	Oct 1, 2026	SYSTEM	(\$9,986.92)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				(\$19,651.68)		
			Construction Stockpile - Total				(\$19,651.68)				
			Construction Stockpile STMI		2	Dec 2, 2024	SYSTEM	\$22,718.63	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				\$22,718.63		
			Construction Stockpile STMI - Total				\$22,718.63				
	0930 - Total							\$3,066.95			
	0940	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		2	Dec 2, 2024	SYSTEM	\$3,359.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				\$3,359.25		
			Construction Stockpile STMI - Total				\$3,359.25				
	0940 - Total							\$3,359.25			
	0950	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		40	Sep 16, 2026	SYSTEM	(\$6,555.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					41	Oct 1, 2026	SYSTEM	(\$4,370.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				(\$10,925.00)		
			Construction Stockpile - Total				(\$10,925.00)				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3751	0950	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile STMI		2	Dec 2, 2024	SYSTEM	\$10,925.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$10,925.00			
			Construction Stockpile STMI - Total				\$10,925.00				
			0950 - Total							\$0.00	
	0980	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		40	Sep 16, 2026	SYSTEM	(\$3,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					41	Oct 1, 2026	SYSTEM	(\$7,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				(\$11,100.00)				
			Construction Stockpile - Total				(\$11,100.00)				
			Construction Stockpile STMI		2	Dec 2, 2024	SYSTEM	\$12,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$12,950.00			
			Construction Stockpile STMI - Total				\$12,950.00				
			0980 - Total							\$1,850.00	
	0990	CONCRETE FOOTINGS, EMBEDDED	Material		41	Oct 1, 2026	SYSTEM	(\$3,000.00)			
					41	Oct 1, 2026	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user ingral1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
			- Total				\$0.00				
			Material - Total				\$0.00				
			Overrun	Overrun	41	Oct 1, 2026	SYSTEM	(\$300.00)			
					41	Oct 1, 2026	SYSTEM	\$300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user ingral1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
			Overrun - Total				\$0.00				
			Overrun - Total				\$0.00				
			0990 - Total							\$0.00	
			1000		Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$1,921.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total					(\$1,921.50)					
	Construction Stockpile - Total				(\$1,921.50)						
	Construction Stockpile STMI				7	Feb 17, 2025	SYSTEM	\$1,921.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total				\$1,921.50					
	Construction Stockpile STMI - Total				\$1,921.50						
	1000 - Total							\$0.00			
	1010	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$2,457.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$2,457.00)			
			Construction Stockpile - Total				(\$2,457.00)				
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$2,457.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$2,457.00			
Construction Stockpile STMI - Total				\$2,457.00							
Overrun			Overrun	41	Oct 1, 2026	SYSTEM	(\$400.00)				
				41	Oct 1, 2026	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user ingral1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
Overrun - Total				\$0.00							
Overrun - Total				\$0.00							
1010 - Total							\$0.00				
1020	7 FT. CHAN. POST DELINE., WHITE	Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$948.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				\$948.00				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3751	1020	7 FT. CHAN. POST DELINE., WHITE	Construction Stockpile STMI - Total					\$948.00	
	1020 - Total							\$948.00	
	1030	2 IN. PSST POST - 12 GA.	Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$4,076.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$4,076.80)
			Construction Stockpile - Total					(\$4,076.80)	
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$4,076.80	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$4,076.80
			Construction Stockpile STMI - Total					\$4,076.80	
			Overrun	Overrun	41	Oct 1, 2026	SYSTEM	(\$11,520.00)	
					41	Oct 1, 2026	SYSTEM	\$11,520.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user ingral1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
			1030 - Total						
	1040	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$1,226.40)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$1,226.40)
			Construction Stockpile - Total					(\$1,226.40)	
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$1,226.40	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$1,226.40
			Construction Stockpile STMI - Total					\$1,226.40	
			Overrun	Overrun	41	Oct 1, 2026	SYSTEM	(\$4,500.00)	
					41	Oct 1, 2026	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user ingral1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
			1040 - Total						
	1050	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$310.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$310.80)
			Construction Stockpile - Total					(\$310.80)	
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$310.80	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$310.80
			Construction Stockpile STMI - Total					\$310.80	
			Overrun	Overrun	41	Oct 1, 2026	SYSTEM	(\$100.00)	
					41	Oct 1, 2026	SYSTEM	\$100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user ingral1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
			1050 - Total						
	1060	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$3,138.88)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$3,138.88)
			Construction Stockpile - Total					(\$3,138.88)	
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$3,323.52	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$3,323.52
			Construction Stockpile STMI - Total					\$3,323.52	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3751	1060 - Total							\$184.64		
	1070	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$1,924.16)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$1,924.16)		
			Construction Stockpile - Total						(\$1,924.16)	
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$1,924.16	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$1,924.16		
			Construction Stockpile STMI - Total						\$1,924.16	
			Overrun	Overrun	41	Oct 1, 2026	SYSTEM	(\$400.00)		
					41	Oct 1, 2026	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user ingral1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
			Overrun - Total				\$0.00			
			Overrun - Total				\$0.00			
	1070 - Total							\$0.00		
	1080	SH-FLAT SHEET	Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$752.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$752.40)		
			Construction Stockpile - Total						(\$752.40)	
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$752.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$752.40		
			Construction Stockpile STMI - Total						\$752.40	
			Overrun	Overrun	41	Oct 1, 2026	SYSTEM	(\$1,521.00)		
					41	Oct 1, 2026	SYSTEM	\$1,521.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user ingral1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
			Overrun - Total				\$0.00			
			Overrun - Total				\$0.00			
	1080 - Total							\$0.00		
	1090	ST-STRUCTURAL	Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$1,002.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$1,002.40)		
			Construction Stockpile - Total						(\$1,002.40)	
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$1,002.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$1,002.40		
			Construction Stockpile STMI - Total						\$1,002.40	
	1090 - Total							\$0.00		
	1100	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$3,348.80)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$3,348.80)		
			Construction Stockpile - Total						(\$3,348.80)	
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$3,348.80	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$3,348.80		
			Construction Stockpile STMI - Total						\$3,348.80	
			Overrun	Overrun	41	Oct 1, 2026	SYSTEM	(\$8,070.00)		
					41	Oct 1, 2026	SYSTEM	\$8,070.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user ingral1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
			Overrun - Total				\$0.00			
			Overrun - Total				\$0.00			
	1100 - Total							\$0.00		
	1120	BRIDGE	Material		18	Oct 16,	SYSTEM	(\$58,140.00)		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9P3751	1120	APPROACH SLAB (MAJOR ROAD)	Material			2025							
					18	Oct 16, 2025	SYSTEM	\$58,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					19	Nov 3, 2025	SYSTEM	(\$58,140.00)					
					19	Nov 3, 2025	SYSTEM	\$58,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coolec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					20	Nov 17, 2025	SYSTEM	(\$58,140.00)					
					20	Nov 17, 2025	SYSTEM	\$58,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coolec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
					1120 - Total							\$0.00	
					1130	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Construction Stockpile		12	Jul 16, 2025	SYSTEM	(\$11,597.58)	Payment Estimate Item Adjustment generated Stockpile Transaction
	13	Aug 4, 2025	SYSTEM	(\$3,782.42)					Payment Estimate Item Adjustment generated Stockpile Transaction				
	- Total			(\$15,380.00)									
	Construction Stockpile - Total			(\$15,380.00)									
	Construction Stockpile STMI		6	Feb 3, 2025			SYSTEM	\$15,380.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total				\$15,380.00						
			Construction Stockpile STMI - Total				\$15,380.00						
	1130 - Total							\$0.00					
	1140	PILE POINT REINFORCEMENT	Construction Stockpile		12	Jul 16, 2025	SYSTEM	(\$1,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total			(\$1,000.00)					
					Construction Stockpile - Total			(\$1,000.00)					
			Construction Stockpile STMI		6	Feb 3, 2025	SYSTEM	\$1,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total			\$1,000.00					
					Construction Stockpile STMI - Total			\$1,000.00					
	1140 - Total							\$0.00					
	1150	CLASS B CONCRETE (SUBSTRUCTURE)	Material		13	Aug 4, 2025	SYSTEM	(\$93,150.00)					
					13	Aug 4, 2025	SYSTEM	\$93,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
14					Aug 18, 2025	SYSTEM	(\$93,150.00)						
14					Aug 18, 2025	SYSTEM	\$93,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
- Total					\$0.00								
Material - Total					\$0.00								
1150 - Total							\$0.00						
1160	TYPE D BARRIER	Material		20	Nov 17, 2025	SYSTEM	(\$35,250.00)						
				20	Nov 17, 2025	SYSTEM	\$35,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coolec1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
				21	Dec 2, 2025	SYSTEM	(\$35,250.00)						
				21	Dec 2, 2025	SYSTEM	\$35,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coolec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				22	Dec 16, 2025	SYSTEM	(\$35,250.00)						



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3751	1160	TYPE D BARRIER	Material		22	Dec 16, 2025	SYSTEM	\$35,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coolec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
		1160 - Total							\$0.00
	1170	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile		15	Sep 2, 2025	SYSTEM	(\$6,617.72)	Payment Estimate Item Adjustment generated Stockpile Transaction
					16	Sep 16, 2025	SYSTEM	(\$1,330.19)	Payment Estimate Item Adjustment generated Stockpile Transaction
					17	Oct 1, 2025	SYSTEM	(\$4,622.43)	Payment Estimate Item Adjustment generated Stockpile Transaction
					18	Oct 16, 2025	SYSTEM	(\$665.09)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total			(\$13,235.43)			
			Construction Stockpile - Total			(\$13,235.43)			
			Construction Stockpile STMI		6	Feb 3, 2025	SYSTEM	\$13,235.43	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$13,235.43		
			Construction Stockpile STMI - Total			\$13,235.43			
			Material		15	Sep 2, 2025	SYSTEM	(\$119,400.00)	
					15	Sep 2, 2025	SYSTEM	\$119,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user coolec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					16	Sep 16, 2025	SYSTEM	(\$143,400.00)	
					16	Sep 16, 2025	SYSTEM	\$143,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Oct 1, 2025	SYSTEM	(\$226,800.00)	
					17	Oct 1, 2025	SYSTEM	\$226,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user coolec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
			- Total			\$0.00			
			Material - Total			\$0.00			
		1170 - Total							\$0.00
	1200	VERTICAL DRAIN AT END BENTS	Material		17	Oct 1, 2025	SYSTEM	(\$7,200.00)	
					17	Oct 1, 2025	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user coolec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					18	Oct 16, 2025	SYSTEM	(\$7,200.00)	
					18	Oct 16, 2025	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user coolec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					19	Nov 3, 2025	SYSTEM	(\$7,200.00)	
					19	Nov 3, 2025	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coolec1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
			- Total			\$0.00			
			Material - Total			\$0.00			
		1200 - Total							\$0.00
	1210	PLAIN NEOPRENE BEARING PAD	Construction Stockpile		14	Aug 18, 2025	SYSTEM	(\$880.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$880.00)		
				Construction Stockpile - Total			(\$880.00)		
			Construction Stockpile STMI		6	Feb 3, 2025	SYSTEM	\$880.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$880.00		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3751	1210	PLAIN NEOPRENE BEARING PAD	Construction Stockpile STMI - Total					\$880.00		
			Material		14	Aug 18, 2025	SYSTEM	(\$2,800.00)		
					14	Aug 18, 2025	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coolec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
			1210 - Total					\$0.00		
	1230	BRIDGE APPROACH SLAB (MAJOR ROAD)	Construction Stockpile		19	Nov 3, 2025	SYSTEM	(\$4,346.55)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					(\$4,346.55)
			Construction Stockpile - Total					(\$4,346.55)		
			Construction Stockpile STMI		6	Feb 3, 2025	SYSTEM	\$4,346.55	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					\$4,346.55
			Construction Stockpile STMI - Total					\$4,346.55		
			Material		19	Nov 3, 2025	SYSTEM	(\$58,140.00)		
					19	Nov 3, 2025	SYSTEM	\$58,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					20	Nov 17, 2025	SYSTEM	(\$58,140.00)		
					20	Nov 17, 2025	SYSTEM	\$58,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coolec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					21	Dec 2, 2025	SYSTEM	(\$58,140.00)		
					21	Dec 2, 2025	SYSTEM	\$58,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coolec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					22	Dec 16, 2025	SYSTEM	(\$58,140.00)		
					22	Dec 16, 2025	SYSTEM	\$58,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coolec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					23	Jan 2, 2026	SYSTEM	(\$58,140.00)		
					23	Jan 2, 2026	SYSTEM	\$58,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coolec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					24	Jan 16, 2026	SYSTEM	(\$58,140.00)		
					24	Jan 16, 2026	SYSTEM	\$58,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coolec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					25	Feb 2, 2026	SYSTEM	(\$58,140.00)		
					25	Feb 2, 2026	SYSTEM	\$58,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					26	Feb 17, 2026	SYSTEM	(\$58,140.00)		
					26	Feb 17, 2026	SYSTEM	\$58,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					27	Mar 1, 2026	SYSTEM	(\$58,140.00)		
					27	Mar 2, 2026	SYSTEM	\$58,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
			1230 - Total					\$0.00		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3751	1240	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Construction Stockpile		12	Jul 16, 2025	SYSTEM	(\$11,452.61)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					13	Aug 4, 2025	SYSTEM	(\$3,927.39)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$15,380.00)			
				Construction Stockpile - Total				(\$15,380.00)			
			Construction Stockpile STMI		6	Feb 3, 2025	SYSTEM	\$15,380.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$15,380.00			
			Construction Stockpile STMI - Total				\$15,380.00				
			1240 - Total							\$0.00	
			1250	PILE POINT REINFORCEMENT	Construction Stockpile		12	Jul 16, 2025	SYSTEM	(\$1,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				(\$1,000.00)	
	Construction Stockpile - Total					(\$1,000.00)					
	Construction Stockpile STMI				6	Feb 3, 2025	SYSTEM	\$1,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total				\$1,000.00					
		Construction Stockpile STMI - Total				\$1,000.00					
	1250 - Total							\$0.00			
	1260	CLASS B CONCRETE (SUBSTRUCTURE)	Material		14	Aug 18, 2025	SYSTEM	(\$95,700.00)			
					14	Aug 18, 2025	SYSTEM	\$95,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				- Total				\$0.00			
				Material - Total				\$0.00			
			1260 - Total							\$0.00	
	1270	TYPE D BARRIER	Material		22	Dec 16, 2025	SYSTEM	(\$35,250.00)			
					22	Dec 16, 2025	SYSTEM	\$35,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coolec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					23	Jan 2, 2026	SYSTEM	(\$35,250.00)			
					23	Jan 2, 2026	SYSTEM	\$35,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coolec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
			- Total				\$0.00				
			Material - Total				\$0.00				
			1270 - Total							\$0.00	
1280	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile		15	Sep 2, 2025	SYSTEM	(\$2,721.03)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				16	Sep 16, 2025	SYSTEM	(\$1,791.35)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				17	Oct 1, 2025	SYSTEM	(\$4,058.87)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				18	Oct 16, 2025	SYSTEM	(\$453.50)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				(\$9,024.75)				
			Construction Stockpile - Total				(\$9,024.75)				
		Construction Stockpile STMI		6	Feb 3, 2025	SYSTEM	\$9,024.75	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				\$9,024.75				
			Construction Stockpile STMI - Total				\$9,024.75				
		Material		15	Sep 2, 2025	SYSTEM	(\$72,000.00)				
				15	Sep 2, 2025	SYSTEM	\$72,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user coolec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				16	Sep 16, 2025	SYSTEM	(\$119,400.00)				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3751	1280	SLAB ON CONCRETE NU-GIRDER	Material			2025			
					16	Sep 16, 2025	SYSTEM	\$119,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user coollec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					17	Oct 1, 2025	SYSTEM	(\$226,800.00)	
					17	Oct 1, 2025	SYSTEM	\$226,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user coollec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					18	Oct 16, 2025	SYSTEM	(\$238,800.00)	
					18	Oct 16, 2025	SYSTEM	\$238,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user coollec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					19	Nov 3, 2025	SYSTEM	(\$238,800.00)	
					19	Nov 3, 2025	SYSTEM	\$238,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coollec1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					20	Nov 17, 2025	SYSTEM	(\$238,800.00)	
					20	Nov 17, 2025	SYSTEM	\$238,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coollec1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					21	Dec 2, 2025	SYSTEM	(\$238,800.00)	
					21	Dec 2, 2025	SYSTEM	\$238,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coollec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	1280 - Total			\$0.00					
1310	VERTICAL DRAIN AT END BENTS	Material		17	Oct 1, 2025	SYSTEM	(\$7,200.00)		
				17	Oct 1, 2025	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user coollec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				18	Oct 16, 2025	SYSTEM	(\$7,200.00)		
				18	Oct 16, 2025	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user coollec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				19	Nov 3, 2025	SYSTEM	(\$7,200.00)		
				19	Nov 3, 2025	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coollec1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
	1310 - Total			\$0.00					
1320	PLAIN NEOPRENE BEARING PAD	Construction Stockpile		15	Sep 2, 2025	SYSTEM	(\$880.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			(\$880.00)		
		Construction Stockpile - Total			(\$880.00)				
		Construction Stockpile STMI		6	Feb 3, 2025	SYSTEM	\$880.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$880.00		
		Construction Stockpile STMI - Total			\$880.00				
1320 - Total			\$0.00						
1340	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	ACAD	37	Aug 3, 2026	ingral1	\$229.97	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.	
				39	Sep 2, 2026	ingral1	\$40.46	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.	
				ACAD - Total			\$270.43		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3751	1340	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment - Total					\$270.43	
	1340 - Total							\$270.43	
	1350	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Construction Stockpile		12	Jul 16, 2025	SYSTEM	(\$12,145.12)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Aug 4, 2025	SYSTEM	(\$1,834.88)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$13,980.00)	
			Construction Stockpile - Total				(\$13,980.00)		
			Construction Stockpile STMI		6	Feb 3, 2025	SYSTEM	\$13,980.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$13,980.00	
			Construction Stockpile STMI - Total				\$13,980.00		
	1350 - Total							\$0.00	
	1360	PILE POINT REINFORCEMENT	Construction Stockpile		12	Jul 16, 2025	SYSTEM	(\$1,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$1,000.00)	
				Construction Stockpile - Total				(\$1,000.00)	
			Construction Stockpile STMI		6	Feb 3, 2025	SYSTEM	\$1,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,000.00	
			Construction Stockpile STMI - Total				\$1,000.00		
			1360 - Total						
	1370	CLASS B CONCRETE (SUBSTRUCTURE)	Material		13	Aug 4, 2025	SYSTEM	(\$73,200.00)	
					13	Aug 4, 2025	SYSTEM	\$73,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Aug 18, 2025	SYSTEM	(\$73,200.00)	
					14	Aug 18, 2025	SYSTEM	\$73,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			1370 - Total						
	1380	TYPE D BARRIER	Material		18	Oct 16, 2025	SYSTEM	(\$35,250.00)	
					18	Oct 16, 2025	SYSTEM	\$35,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user coolec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					19	Nov 3, 2025	SYSTEM	(\$35,250.00)	
					19	Nov 3, 2025	SYSTEM	\$35,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user coolec1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			1380 - Total						
	1390	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile		14	Aug 18, 2025	SYSTEM	(\$5,615.05)	Payment Estimate Item Adjustment generated Stockpile Transaction
					15	Sep 2, 2025	SYSTEM	(\$1,123.02)	Payment Estimate Item Adjustment generated Stockpile Transaction
					16	Sep 16, 2025	SYSTEM	(\$3,930.52)	Payment Estimate Item Adjustment generated Stockpile Transaction
					17	Oct 1, 2025	SYSTEM	(\$561.51)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$11,230.10)		
			Construction Stockpile - Total				(\$11,230.10)		
			Construction		6	Feb 3,	SYSTEM	\$11,230.10	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3751	1390	SLAB ON CONCRETE NU-GIRDER	Stockpile STMI			2025			
				- Total				\$11,230.10	
			Construction Stockpile STMI - Total				\$11,230.10		
			Material		14	Aug 18, 2025	SYSTEM	(\$93,750.00)	
					14	Aug 18, 2025	SYSTEM	\$93,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user coolec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					15	Sep 2, 2025	SYSTEM	(\$112,500.00)	
					15	Sep 2, 2025	SYSTEM	\$112,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user coolec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					16	Sep 16, 2025	SYSTEM	(\$178,125.00)	
					16	Sep 16, 2025	SYSTEM	\$178,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user coolec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					17	Oct 1, 2025	SYSTEM	(\$187,500.00)	
					17	Oct 1, 2025	SYSTEM	\$187,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user coolec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					18	Oct 16, 2025	SYSTEM	(\$187,500.00)	
					18	Oct 16, 2025	SYSTEM	\$187,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user coolec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					19	Nov 3, 2025	SYSTEM	(\$187,500.00)	
					19	Nov 3, 2025	SYSTEM	\$187,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user coolec1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					20	Nov 17, 2025	SYSTEM	(\$187,500.00)	
					20	Nov 17, 2025	SYSTEM	\$187,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coolec1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					21	Dec 2, 2025	SYSTEM	(\$187,500.00)	
					21	Dec 2, 2025	SYSTEM	\$187,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coolec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
	1390 - Total				\$0.00				
	1420	VERTICAL DRAIN AT END BENTS	Material		17	Oct 1, 2025	SYSTEM	(\$6,000.00)	
					17	Oct 1, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user coolec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					18	Oct 16, 2025	SYSTEM	(\$6,000.00)	
					18	Oct 16, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user coolec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					19	Nov 3, 2025	SYSTEM	(\$6,000.00)	
					19	Nov 3, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user coolec1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					- Total				\$0.00
			Material - Total				\$0.00		
	1420 - Total				\$0.00				
	1430	PLAIN NEOPRENE BEARING PAD	Construction Stockpile		14	Aug 18, 2025	SYSTEM	(\$880.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3751	1430	PLAIN NEOPRENE BEARING PAD	Construction Stockpile	- Total				(\$880.00)	
			Construction Stockpile - Total					(\$880.00)	
			Construction Stockpile STMI		6	Feb 3, 2025	SYSTEM	\$880.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$880.00	
			Construction Stockpile STMI - Total					\$880.00	
			Material		14	Aug 18, 2025	SYSTEM	(\$2,800.00)	
					14	Aug 18, 2025	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user coolec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			1430 - Total					\$0.00	
	1470	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		8	Apr 2, 2025	SYSTEM	(\$80,000.00)	
					8	Apr 2, 2025	SYSTEM	\$80,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Jun 2, 2025	SYSTEM	(\$160,000.00)	
					9	Jun 2, 2025	SYSTEM	\$160,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Jun 16, 2025	SYSTEM	(\$165,000.00)	
					10	Jun 16, 2025	SYSTEM	\$165,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Jul 1, 2025	SYSTEM	(\$32,000.00)	
					11	Jul 1, 2025	SYSTEM	\$32,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Jul 16, 2025	SYSTEM	(\$53,500.00)	
					12	Jul 16, 2025	SYSTEM	\$53,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	Aug 4, 2025	SYSTEM	(\$53,500.00)	
					13	Aug 4, 2025	SYSTEM	\$53,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Aug 18, 2025	SYSTEM	(\$53,500.00)	
					14	Aug 18, 2025	SYSTEM	\$53,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user coolec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			1470 - Total					\$0.00	
	1520	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		13	Aug 4, 2025	SYSTEM	(\$115,000.00)	
					13	Aug 4, 2025	SYSTEM	\$115,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					14	Aug 18, 2025	SYSTEM	(\$253,000.00)	
					14	Aug 18, 2025	SYSTEM	\$253,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user coolec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					15	Sep 2, 2025	SYSTEM	(\$137,300.00)	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3751	1520	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		15	Sep 2, 2025	SYSTEM	\$137,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
	1520 - Total							\$0.00	
	5002	POROUS BACKFILL	Material		17	Oct 1, 2025	SYSTEM	(\$16,548.00)	
					17	Oct 1, 2025	SYSTEM	\$16,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total			\$0.00			
			Material - Total			\$0.00			
			5002 - Total						
	J9P3751 - Total								\$501,443.84
J9P3764	1560	CLASS A EXCAVATION	Price FUEL		11	Jul 1, 2025	SYSTEM	(\$811.50)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					12	Jul 16, 2025	SYSTEM	\$214.56	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					13	Aug 4, 2025	SYSTEM	\$697.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					14	Aug 18, 2025	SYSTEM	\$904.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	Sep 2, 2025	SYSTEM	\$202.62	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					25	Feb 2, 2026	SYSTEM	(\$1,077.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			\$130.24		
			Price FUEL - Total			\$130.24			
	1560 - Total							\$130.24	
	1570	EMBANKMENT IN PLACE	Price FUEL		15	Sep 2, 2025	SYSTEM	\$80.82	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					25	Feb 2, 2026	SYSTEM	(\$75.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			\$5.36		
			Price FUEL - Total			\$5.36			
	1570 - Total							\$5.36	
	1580	COMPACTING EMBANKMENT	Material		11	Jul 1, 2025	SYSTEM	(\$37,240.00)	
				11	Jul 1, 2025	SYSTEM	\$37,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				12	Jul 16, 2025	SYSTEM	(\$57,920.00)		
				12	Jul 16, 2025	SYSTEM	\$57,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
- Total			\$0.00						
Material - Total			\$0.00						
1580 - Total							\$0.00		
1610	CLASS 3 EXCAVATION	Overrun	Overrun	35	Jul 2, 2026	SYSTEM	(\$270.00)		
				35	Jul 2, 2026	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user ingral1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				36	Jul 16, 2026	SYSTEM	(\$270.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				36	Jul 16, 2026	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user ingral1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				37	Aug 3, 2026	SYSTEM	(\$270.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3764	1610	CLASS 3 EXCAVATION	Overrun	Overrun	37	Aug 3, 2026	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user ingral1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					38	Aug 17, 2026	SYSTEM	(\$270.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					38	Aug 17, 2026	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user ingral1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					39	Sep 2, 2026	SYSTEM	(\$270.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					39	Sep 2, 2026	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user ingral1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					40	Sep 16, 2026	SYSTEM	(\$270.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					40	Sep 16, 2026	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user ingral1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1610 - Total			\$0.00	
J9P3764	1640	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		15	Sep 2, 2025	SYSTEM	(\$96,860.00)	
					16	Sep 16, 2025	SYSTEM	(\$272,860.00)	
					16	Sep 16, 2025	SYSTEM	\$272,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					17	Oct 1, 2025	SYSTEM	(\$308,760.00)	
					17	Oct 1, 2025	SYSTEM	\$308,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user coolec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					18	Oct 16, 2025	SYSTEM	(\$17,070.00)	
					18	Oct 16, 2025	SYSTEM	\$17,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					19	Nov 3, 2025	SYSTEM	(\$17,070.00)	
					19	Nov 3, 2025	SYSTEM	\$17,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					20	Nov 17, 2025	SYSTEM	(\$17,070.00)	
					20	Nov 17, 2025	SYSTEM	\$17,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Dec 2, 2025	SYSTEM	(\$17,070.00)	
					21	Dec 2, 2025	SYSTEM	\$17,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					22	Dec 16, 2025	SYSTEM	(\$17,070.00)	
					22	Dec 16, 2025	SYSTEM	\$17,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					23	Jan 2, 2026	SYSTEM	(\$17,070.00)	
					23	Jan 2, 2026	SYSTEM	\$17,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					24	Jan 16, 2026	SYSTEM	(\$17,070.00)	
					24	Jan 16, 2026	SYSTEM	\$17,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9P3764	1640	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		25	Feb 2, 2026	SYSTEM	(\$263,760.00)					
					25	Feb 2, 2026	SYSTEM	\$263,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					26	Feb 17, 2026	SYSTEM	(\$263,760.00)					
					26	Feb 17, 2026	SYSTEM	\$263,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					27	Mar 1, 2026	SYSTEM	(\$263,760.00)					
					27	Mar 2, 2026	SYSTEM	\$263,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					28	Mar 16, 2026	SYSTEM	(\$263,760.00)					
					28	Mar 16, 2026	SYSTEM	\$263,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					29	Apr 2, 2026	SYSTEM	(\$263,760.00)					
					29	Apr 2, 2026	SYSTEM	\$263,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					30	Apr 16, 2026	SYSTEM	(\$263,760.00)					
					30	Apr 16, 2026	SYSTEM	\$263,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					31	May 4, 2026	SYSTEM	(\$263,760.00)					
					31	May 4, 2026	SYSTEM	\$263,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					32	May 18, 2026	SYSTEM	(\$263,760.00)					
					32	May 18, 2026	SYSTEM	\$263,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					- Total							(\$96,860.00)	
					Material - Total							(\$96,860.00)	
					MaterialCredit		16	Sep 16, 2025	SYSTEM	\$96,860.00			
						- Total							\$96,860.00
			MaterialCredit - Total							\$96,860.00			
			Price FUEL		15	Sep 2, 2025	SYSTEM	\$398.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					16	Sep 16, 2025	SYSTEM	\$441.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					17	Oct 1, 2025	SYSTEM	\$90.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					25	Feb 2, 2026	SYSTEM	(\$1,282.29)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			- Total							(\$352.28)			
			Price FUEL - Total							(\$352.28)			
			1640 - Total								(\$352.28)		
			1670	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	19	Nov 3, 2025	coolec1	\$115.38	AC Price Adjustment (Tons)		
							20	Nov 17, 2025	coolec1	\$76.36	AC Adjustment		
						ACAD - Total							\$191.74
					Other Item Adjustment - Total							\$191.74	
					Price FUEL		19	Nov 3, 2025	SYSTEM	\$23.23	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3764	1670	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Price FUEL		20	Nov 17, 2025	SYSTEM	\$43.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total			\$66.81			
			Price FUEL - Total			\$66.81				
			1670 - Total							\$258.55
	1680	MISC.	Other Item Adjustment	ACAD	41	Oct 1, 2026	ingral1	\$2,840.21	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.	
								ACAD - Total		
			Other Item Adjustment - Total			\$2,840.21				
			1680 - Total							\$2,840.21
	1690	TACK COAT	Material		19	Nov 3, 2025	SYSTEM	(\$330.00)		
					19	Nov 3, 2025	SYSTEM	\$330.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00		
			Material - Total			\$0.00				
			1690 - Total							\$0.00
	1700	CONCRETE PAVEMENT (7 IN. NON-REINF)	Material		19	Nov 3, 2025	SYSTEM	(\$25,665.00)		
					19	Nov 3, 2025	SYSTEM	\$25,665.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					20	Nov 17, 2025	SYSTEM	(\$49,252.50)		
					20	Nov 17, 2025	SYSTEM	\$49,252.50		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					21	Dec 2, 2025	SYSTEM	(\$49,252.50)		
					21	Dec 2, 2025	SYSTEM	\$49,252.50		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					22	Dec 16, 2025	SYSTEM	(\$49,252.50)		
					22	Dec 16, 2025	SYSTEM	\$49,252.50		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					23	Jan 2, 2026	SYSTEM	(\$49,252.50)		
					23	Jan 2, 2026	SYSTEM	\$49,252.50		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					24	Jan 16, 2026	SYSTEM	(\$49,252.50)		
					24	Jan 16, 2026	SYSTEM	\$49,252.50		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00		
			Material - Total			\$0.00				
			Price FUEL		19	Nov 3, 2025	SYSTEM	\$10.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					20	Nov 17, 2025	SYSTEM	\$27.68	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total			\$38.41			
				Price FUEL - Total			\$38.41			
			1700 - Total							\$38.41
	1960	CONCRETE TRAFFIC BARRIER, TYPE C	Material		41	Oct 1, 2026	SYSTEM	(\$212,550.00)		
					41	Oct 1, 2026	SYSTEM	\$212,550.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user ingral1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3764	1960	CONCRETE TRAFFIC BARRIER, TYPE C	Material - Total					\$0.00	
	1960 - Total							\$0.00	
	2080	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		20	Nov 17, 2025	SYSTEM	(\$3,443.20)	
					20	Nov 17, 2025	SYSTEM	\$3,443.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user coolec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					21	Dec 2, 2025	SYSTEM	(\$3,443.20)	
					21	Dec 2, 2025	SYSTEM	\$3,443.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coolec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			Other Item Adjustment	REFL	22	Dec 16, 2025	coolec1	\$106.34	61.77% of Total is 10634.3 ft, Pd at 105% is \$106.34
				REFL - Total					\$106.34
			Other Item Adjustment - Total					\$106.34	
			2080 - Total						
	2090	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		20	Nov 17, 2025	SYSTEM	(\$3,442.60)	
					20	Nov 17, 2025	SYSTEM	\$3,442.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user coolec1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					21	Dec 2, 2025	SYSTEM	(\$3,442.60)	
					21	Dec 2, 2025	SYSTEM	\$3,442.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user coolec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			Other Item Adjustment	REFL	22	Dec 16, 2025	coolec1	\$45.56	26.47% of Total is 4556.3 ft, Pd at 105% is \$45.56
				REFL - Total					\$45.56
			Other Item Adjustment - Total					\$45.56	
			2090 - Total						
	2120	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material		40	Sep 16, 2026	SYSTEM	(\$475.00)	
					40	Sep 16, 2026	SYSTEM	\$475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user ingral1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					41	Oct 1, 2026	SYSTEM	(\$475.00)	
					41	Oct 1, 2026	SYSTEM	\$475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user ingral1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
	2120 - Total							\$0.00	
	2170	18 IN. PIPE CULVERT GROUP B	Material		13	Aug 4, 2025	SYSTEM	(\$4,000.00)	
					13	Aug 4, 2025	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user coolec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					14	Aug 18, 2025	SYSTEM	(\$4,000.00)	
					14	Aug 18, 2025	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user coolec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					15	Sep 2, 2025	SYSTEM	(\$5,850.00)	
					15	Sep 2, 2025	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3764	2170	18 IN. PIPE CULVERT GROUP B	Material			2025			Estimate Item Adjustment (0036) due to user coolec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					16	Sep 16, 2025	SYSTEM	(\$5,850.00)	
					16	Sep 16, 2025	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user coolec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					17	Oct 1, 2025	SYSTEM	(\$12,600.00)	
					17	Oct 1, 2025	SYSTEM	\$12,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user coolec1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					2170 - Total			\$0.00	
	2180	12 IN. PIPE GROUP A	Overrun	Overrun	35	Jul 2, 2026	SYSTEM	(\$2,120.00)	
					35	Jul 2, 2026	SYSTEM	\$2,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user ingral1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					36	Jul 16, 2026	SYSTEM	(\$2,120.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					36	Jul 16, 2026	SYSTEM	\$2,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user ingral1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					37	Aug 3, 2026	SYSTEM	(\$2,120.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					37	Aug 3, 2026	SYSTEM	\$2,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user ingral1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					38	Aug 17, 2026	SYSTEM	(\$2,120.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					38	Aug 17, 2026	SYSTEM	\$2,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user ingral1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					39	Sep 2, 2026	SYSTEM	(\$2,120.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					39	Sep 2, 2026	SYSTEM	\$2,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user ingral1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					40	Sep 16, 2026	SYSTEM	(\$2,120.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					40	Sep 16, 2026	SYSTEM	\$2,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user ingral1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					2180 - Total			\$0.00	
	2310	SEEDING - COOL SEASON GRASSES	Material		16	Sep 16, 2025	SYSTEM	(\$22,500.00)	
					16	Sep 16, 2025	SYSTEM	\$22,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user coolec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					17	Oct 1, 2025	SYSTEM	(\$22,500.00)	
					17	Oct 1, 2025	SYSTEM	\$22,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user coolec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					18	Oct 16, 2025	SYSTEM	(\$22,500.00)	
					18	Oct 16, 2025	SYSTEM	\$22,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user coolec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					19	Nov 3, 2025	SYSTEM	(\$22,500.00)	
					19	Nov 3, 2025	SYSTEM	\$22,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user coolec1 overriding Payment



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3764	2310	SEEDING - COOL SEASON GRASSES	Material						Estimate Exception 26 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
2310 - Total								\$0.00	
J9P3764	2415	11 IN, ASPH CONC PAVE SP125C	Material		20	Nov 17, 2025	SYSTEM	(\$809,625.00)	
					20	Nov 17, 2025	SYSTEM	\$809,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					21	Dec 2, 2025	SYSTEM	(\$1,220,787.00)	
					21	Dec 2, 2025	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					22	Dec 16, 2025	SYSTEM	(\$1,220,787.00)	
					22	Dec 16, 2025	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					23	Jan 2, 2026	SYSTEM	(\$1,220,787.00)	
					23	Jan 2, 2026	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					24	Jan 16, 2026	SYSTEM	(\$1,220,787.00)	
					24	Jan 16, 2026	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					25	Feb 2, 2026	SYSTEM	(\$1,220,787.00)	
					25	Feb 2, 2026	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					26	Feb 17, 2026	SYSTEM	(\$1,220,787.00)	
					26	Feb 17, 2026	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					27	Mar 1, 2026	SYSTEM	(\$1,220,787.00)	
					27	Mar 2, 2026	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					28	Mar 16, 2026	SYSTEM	(\$1,220,787.00)	
					28	Mar 16, 2026	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					29	Apr 2, 2026	SYSTEM	(\$1,220,787.00)	
					29	Apr 2, 2026	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					30	Apr 16, 2026	SYSTEM	(\$1,220,787.00)	
					30	Apr 16, 2026	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					31	May 4, 2026	SYSTEM	(\$1,220,787.00)	
					31	May 4, 2026	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					32	May 18, 2026	SYSTEM	(\$1,220,787.00)	
					32	May 18, 2026	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3764	2415	11 IN, ASPH CONC PAVE SP125C	Material			2026			Estimate Item Adjustment (0002) due to user coolec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					33	Jun 2, 2026	SYSTEM	(\$1,220,787.00)	
					33	Jun 2, 2026	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					34	Jun 16, 2026	SYSTEM	(\$1,220,787.00)	
					34	Jun 16, 2026	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ingral1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					35	Jul 2, 2026	SYSTEM	(\$1,220,787.00)	
					35	Jul 2, 2026	SYSTEM	\$1,220,787.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user ingral1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					36	Jul 16, 2026	SYSTEM	(\$1,872,006.00)	
					36	Jul 16, 2026	SYSTEM	\$1,872,006.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user ingral1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					37	Aug 3, 2026	SYSTEM	(\$2,399,631.60)	
					37	Aug 3, 2026	SYSTEM	\$2,399,631.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user ingral1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					38	Aug 17, 2026	SYSTEM	(\$2,809,773.60)	
					38	Aug 17, 2026	SYSTEM	\$2,809,773.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user ingral1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	ACAD	20	Nov 17, 2025	coolec1	\$6,530.98	AC Adjustment
					21	Dec 2, 2025	coolec1	\$3,316.71	AC Adjustment
					36	Jul 16, 2026	ingral1	\$29,220.74	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.
					37	Aug 3, 2026	ingral1	\$23,673.63	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.
					38	Aug 17, 2026	ingral1	\$19,425.26	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.
					41	Oct 1, 2026	ingral1	(\$29,220.74)	Returns ACAD on estimate 36 for correction. See MoProjects for AC index spreadsheet for more details.
					41	Oct 1, 2026	ingral1	\$14,954.76	Corrects ACAD for estimate 36. See MoProjects for AC index spreadsheet for more details.
					41	Oct 1, 2026	ingral1	\$7,387.55	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.
				ACAD - Total			\$75,288.89		
			Other Item Adjustment - Total			\$75,288.89			
			Price FUEL		20	Nov 17, 2025	SYSTEM	\$5,101.84	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					21	Dec 2, 2025	SYSTEM	\$2,590.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					36	Jul 16, 2026	SYSTEM	\$21,672.41	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					37	Aug 3, 2026	SYSTEM	\$17,559.25	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					38	Aug 17, 2026	SYSTEM	\$1,066.52	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					38	Aug 17, 2026	SYSTEM	\$25,570.05	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3764	2415	11 IN, ASPH CONC PAVE SP125C	Price FUEL		41	Oct 1, 2026	SYSTEM	(\$15,337.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			\$58,223.51		
			Price FUEL - Total			\$58,223.51			
			2415 - Total						
	2460	TYPE A2 SHOULDER	Other Item Adjustment	ACAD	37	Aug 3, 2026	ingral1	\$7,943.05	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.
					38	Aug 17, 2026	ingral1	\$4,452.56	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.
					39	Sep 2, 2026	ingral1	(\$7,943.05)	Returns ACAD on estimate 37 for correction. See MoProjects for AC index spreadsheet for more details.
					39	Sep 2, 2026	ingral1	(\$4,452.56)	Returns ACAD on estimate 38 for correction. See MoProjects for AC index spreadsheet for more details.
					39	Sep 2, 2026	ingral1	\$5,420.51	Corrects ACAD for estimate 38. See MoProjects for AC index spreadsheet for more details.
					39	Sep 2, 2026	ingral1	\$9,669.80	Corrects ACAD for estimate 37. See MoProjects for AC index spreadsheet for more details.
					41	Oct 1, 2026	ingral1	\$438.32	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.
			ACAD - Total			\$15,528.63			
			Other Item Adjustment - Total			\$15,528.63			
			Price FUEL		37	Aug 3, 2026	SYSTEM	\$6,904.29	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					38	Aug 17, 2026	SYSTEM	\$6,637.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					41	Oct 1, 2026	SYSTEM	\$587.66	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			\$14,129.21		
			Price FUEL - Total			\$14,129.21			
			2460 - Total						
2480	7 INCHES, BITUMINOUS PAVEMENT	Material		20	Nov 17, 2025	SYSTEM	(\$909,602.10)		
				20	Nov 17, 2025	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				21	Dec 2, 2025	SYSTEM	(\$909,602.10)		
				21	Dec 2, 2025	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				22	Dec 16, 2025	SYSTEM	(\$909,602.10)		
				22	Dec 16, 2025	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				23	Jan 2, 2026	SYSTEM	(\$909,602.10)		
				23	Jan 2, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				24	Jan 16, 2026	SYSTEM	(\$909,602.10)		
				24	Jan 16, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				25	Feb 2, 2026	SYSTEM	(\$909,602.10)		
				25	Feb 2, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				26	Feb 17, 2026	SYSTEM	(\$909,602.10)		
				26	Feb 17, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3764	2480	7 INCHES, BITUMINOUS PAVEMENT	Material		27	Mar 1, 2026	SYSTEM	(\$909,602.10)	
					27	Mar 2, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					28	Mar 16, 2026	SYSTEM	(\$909,602.10)	
					28	Mar 16, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					29	Apr 2, 2026	SYSTEM	(\$909,602.10)	
					29	Apr 2, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					30	Apr 16, 2026	SYSTEM	(\$909,602.10)	
					30	Apr 16, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					31	May 4, 2026	SYSTEM	(\$909,602.10)	
					31	May 4, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					32	May 18, 2026	SYSTEM	(\$909,602.10)	
					32	May 18, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coolec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					33	Jun 2, 2026	SYSTEM	(\$909,602.10)	
					33	Jun 2, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coolec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					34	Jun 16, 2026	SYSTEM	(\$909,602.10)	
					34	Jun 16, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					35	Jul 2, 2026	SYSTEM	(\$909,602.10)	
					35	Jul 2, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					36	Jul 16, 2026	SYSTEM	(\$909,602.10)	
					36	Jul 16, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					37	Aug 3, 2026	SYSTEM	(\$909,602.10)	
					37	Aug 3, 2026	SYSTEM	\$909,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					38	Aug 17, 2026	SYSTEM	(\$955,637.10)	
					38	Aug 17, 2026	SYSTEM	\$955,637.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					39	Sep 2, 2026	SYSTEM	(\$955,637.10)	
					39	Sep 2, 2026	SYSTEM	\$955,637.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					40	Sep 16, 2026	SYSTEM	(\$955,637.10)	
					40	Sep 16, 2026	SYSTEM	\$955,637.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user ingral1 overriding Payment



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3764	2480	7 INCHES, BITUMINOUS PAVEMENT	Material						Estimate Exception 1 on the current Payment Estimate.			
				41	Oct 1, 2026	SYSTEM	(\$955,637.10)					
				41	Oct 1, 2026	SYSTEM	\$955,637.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				- Total				\$0.00				
			Material - Total				\$0.00					
			Other Item Adjustment	ACAD	19	Nov 3, 2025	coolec1	\$8,478.99	AC Price Adjustment (SqYd)			
					20	Nov 17, 2025	coolec1	\$1,492.33	AC Adjustment			
					38	Aug 17, 2026	ingral1	\$1,732.74	This adjustment is made to account for the AC index during this estimate period regarding this item. See MoProjects for AC index spreadsheet.			
				ACAD - Total				\$11,704.06				
			Other Item Adjustment - Total				\$11,704.06					
			Price FUEL		19	Nov 3, 2025	SYSTEM	\$1,706.98	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					20	Nov 17, 2025	SYSTEM	\$845.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					38	Aug 17, 2026	SYSTEM	\$2,940.31	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total				\$5,492.87				
			Price FUEL - Total				\$5,492.87					
			2480 - Total								\$17,196.93	
			2520	MGS GUARDRAIL	Construction Stockpile STMI		2	Dec 2, 2024	SYSTEM	\$6,122.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total				\$6,122.75		
					Construction Stockpile STMI - Total				\$6,122.75			
			2520 - Total								\$6,122.75	
			2550	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Dec 2, 2024	SYSTEM	\$3,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total				\$3,700.00		
					Construction Stockpile STMI - Total				\$3,700.00			
			2550 - Total								\$3,700.00	
	2560	TYPE C CRASHWORTHY END TERMINAL	Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$19,293.75)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$19,293.75)				
			Construction Stockpile - Total				(\$19,293.75)					
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$19,293.75	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$19,293.75				
	Construction Stockpile STMI - Total				\$19,293.75							
	2560 - Total								\$0.00			
	2570	CONCRETE FOOTINGS, EMBEDDED	Material		41	Oct 1, 2026	SYSTEM	(\$9,000.00)				
				41	Oct 1, 2026	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user ingral1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
			- Total				\$0.00					
			Material - Total				\$0.00					
	2570 - Total								\$0.00			
	2580		Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$4,819.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$4,819.00)				
			Construction Stockpile - Total				(\$4,819.00)					
Construction Stockpile STMI				7	Feb 17, 2025	SYSTEM	\$9,699.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
	- Total				\$9,699.00							



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3764	2580		Construction Stockpile STMI - Total					\$9,699.00	
			2580 - Total					\$4,880.00	
	2590	7 FT. CHAN. POST DELINE., WHITE	Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$790.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$790.00	
			Construction Stockpile STMI - Total					\$790.00	
			2590 - Total					\$790.00	
	2600	2 IN. PSST POST - 12 GA.	Construction Stockpile		20	Nov 17, 2025	SYSTEM	(\$1,411.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
					41	Oct 1, 2026	SYSTEM	(\$1,097.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$2,508.80)	
			Construction Stockpile - Total					(\$2,508.80)	
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$2,665.60	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$2,665.60	
			Construction Stockpile STMI - Total					\$2,665.60	
			2600 - Total					\$156.80	
	2610	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		20	Nov 17, 2025	SYSTEM	(\$459.90)	Payment Estimate Item Adjustment generated Stockpile Transaction
					41	Oct 1, 2026	SYSTEM	(\$357.70)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$817.60)	
			Construction Stockpile - Total					(\$817.60)	
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$868.70	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$868.70	
			Construction Stockpile STMI - Total					\$868.70	
			2610 - Total					\$51.10	
	2620	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		20	Nov 17, 2025	SYSTEM	(\$738.56)	Payment Estimate Item Adjustment generated Stockpile Transaction
					41	Oct 1, 2026	SYSTEM	(\$923.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$1,661.76)	
			Construction Stockpile - Total					(\$1,661.76)	
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$1,846.40	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$1,846.40	
			Construction Stockpile STMI - Total					\$1,846.40	
			2620 - Total					\$184.64	
	2630	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		20	Nov 17, 2025	SYSTEM	(\$481.04)	Payment Estimate Item Adjustment generated Stockpile Transaction
					41	Oct 1, 2026	SYSTEM	(\$601.30)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$1,082.34)	
			Construction Stockpile - Total					(\$1,082.34)	
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$1,202.60	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$1,202.60	
			Construction Stockpile STMI - Total					\$1,202.60	
			2630 - Total					\$120.26	
	2640	SH-FLAT SHEET	Construction Stockpile		20	Nov 17, 2025	SYSTEM	(\$339.57)	Payment Estimate Item Adjustment generated Stockpile Transaction
					41	Oct 1, 2026	SYSTEM	(\$475.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$814.77)	
			Construction Stockpile - Total					(\$814.77)	
			Construction		4	Dec 31,	SYSTEM	\$1,089.00	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 240920-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3764	2640	SH-FLAT SHEET	Stockpile STMI			2024					
				- Total			\$1,089.00				
			Construction Stockpile STMI - Total			\$1,089.00					
			2640 - Total							\$274.23	
			2650	ST-STRUCTURAL	Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$11,277.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total					(\$11,277.00)					
	Construction Stockpile - Total				(\$11,277.00)						
	Construction Stockpile STMI				4	Dec 31, 2024	SYSTEM	\$11,277.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total			\$11,277.00						
	Construction Stockpile STMI - Total				\$11,277.00						
	2650 - Total							\$0.00			
	2660	SHF-FLAT SHEET FLUORESCENT			Construction Stockpile		20	Nov 17, 2025	SYSTEM	(\$560.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				41		Oct 1, 2026	SYSTEM	(\$380.80)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total			(\$940.80)					
			Construction Stockpile - Total			(\$940.80)					
			Construction Stockpile STMI		4	Dec 31, 2024	SYSTEM	\$940.80	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$940.80				
			Construction Stockpile STMI - Total			\$940.80					
			2660 - Total							\$0.00	
			2670	STF-STRUCTURAL FLUORESCENT	Construction Stockpile		41	Oct 1, 2026	SYSTEM	(\$322.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total			(\$322.20)		
	Construction Stockpile - Total					(\$322.20)					
	Construction Stockpile STMI				4	Dec 31, 2024	SYSTEM	\$322.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total			\$322.20						
	Construction Stockpile STMI - Total				\$322.20						
	2670 - Total							\$0.00			
	5102	12 IN. GROUP A FLARED END SECT	Material		29	Apr 2, 2026	SYSTEM	(\$6,000.00)			
					29	Apr 2, 2026	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coolec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				- Total			\$0.00				
			Material - Total			\$0.00					
			5102 - Total							\$0.00	
	J9P3764 - Total								\$199,719.34		
	Overall - Total								\$701,163.18		



Contract Adjustments for Contract - 240920-H02

There are no contract adjustments to display for this contract.