



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on February 5, 2025

Pay Estimate Created Date: February 3, 2025

Progress Estimate Number 2	Contract ID 240920-H03 Prime Contractor Joe's Bridge & Grading, Inc.	Pay Period Start November 2, 2024 Pay Period End February 1, 2025	Original Contract Amount \$841,424.25 Net Change Order Amount \$0.00 Current Contract Amount \$841,424.25
-------------------------------	-------------------------------------------------------------------------	----------------------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------

Approval Date	By User	
February 3, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by ingral1	
February 3, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by stottt1	
February 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by ramses1	

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		8.58%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 2, 2024	October 2, 2024	
Letting Date	September 20, 2024	September 20, 2024	
Notice to Proceed Date	November 4, 2024	November 4, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
240920-H03			
Total Posted Items Pay	\$64,279.50	\$7,890.00	\$72,169.50
Gross Item Adjustments	\$54,318.00	\$0.00	\$54,318.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$7,890.00	\$126,487.50
Contract Total Payable This Estimate:	\$118,597.50		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3606	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$10,000.000	0.5	\$5,000.00
	0090	6161005	CONSTRUCTION SIGNS	SQFT	\$8.000	284	\$2,272.00
	0100	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$45.000	4	\$180.00
	0110	6161030	TYPE III MOVEABLE BARRICADE	EA	\$150.000	12	\$1,800.00
	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$3,500.000	2	\$7,000.00
	0131	6181000	MOBILIZATION	LS	\$52,110.000	0.25	\$13,027.50
	0270	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	SQFT	\$1,250.000	4	\$5,000.00
	0290	2160500	REMOVAL OF BRIDGES	LS	\$40,000.000	0.75	\$30,000.00

Project J9S3606 - Total	\$64,279.50
Overall - Total	\$64,279.50

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3606	0260	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$54,318.00
Total								\$54,318.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on February 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3606	FAS S703(98)	Bridge replacement	B	BUTLER	over Drainage Ditch 1
Totals by Job Numbers					
J9S3606			This Estimate	Previous	To Date
	Posted Item Pay		\$64,279.50	\$7,890.00	\$72,169.50
	Gross Item Adjustments		\$54,318.00	\$0.00	\$54,318.00
	Gross Item Pay		\$118,597.50	\$7,890.00	\$126,487.50
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 5, 2025

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 5, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240920-H03	J9S3606	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$10,000.00	\$5,000.00
		0001	0020	2064000	POROUS BACKFILL	62.00	0.00	62.00	CUYD	0.00	\$85.00	\$0.00
		0001	0030	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	1.80	0.00	1.80	STA	0.00	\$1,750.00	\$0.00
		0001	0040	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	485.00	0.00	485.00	SQYD	0.00	\$17.00	\$0.00
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	12.00	0.00	12.00	TONS	0.00	\$35.00	\$0.00
		0001	0060	4019905	MISC.Optional Pavement	485.00	0.00	485.00	SQYD	0.00	\$67.25	\$0.00
		0001	0070	6113020	FURNISHING TYPE 2 ROCK BLANKET	490.00	0.00	490.00	CUYD	0.00	\$43.00	\$0.00
		0001	0080	6113040	PLACING TYPE 2 ROCK BLANKET	490.00	0.00	490.00	CUYD	0.00	\$23.00	\$0.00
		0001	0090	6161005	CONSTRUCTION SIGNS	284.00	0.00	284.00	SQFT	284.00	\$8.00	\$2,272.00
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$45.00	\$180.00
		0001	0110	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$150.00	\$1,800.00
		0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0130	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$60,000.00	\$0.00
		0001	0131	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.25	\$52,110.00	\$13,027.50
		0001	0140	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	560.00	0.00	560.00	LF	0.00	\$2.00	\$0.00
		0001	0150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	70.00	0.00	70.00	LF	0.00	\$2.00	\$0.00
		0001	0160	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	876.00	0.00	876.00	SQYD	0.00	\$3.00	\$0.00
		0001	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0001	0180	8025006	MULCHING	1.00	0.00	1.00	ACRE	0.00	\$1,250.00	\$0.00
		0001	0190	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$3,500.00	\$0.00
		0001	0200	8061016	SEDIMENT REMOVAL	4.00	0.00	4.00	CUYD	0.00	\$10.00	\$0.00
		0001	0210	8061019	SILT FENCE	262.00	0.00	262.00	LF	0.00	\$4.50	\$0.00
		0001	0220	8061050	TYPE C BERM	291.00	0.00	291.00	LF	0.00	\$10.00	\$0.00
		0001	0230	8064138	TYPE 2D EROSION CONTROL BLANKET	89.00	0.00	89.00	SQYD	0.00	\$5.00	\$0.00
		0010	0240	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	1.00	0.00	1.00	EA	0.00	\$4,200.00	\$0.00
		0010	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$3,800.00	\$0.00
		0010	0260	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$28,000.00	\$0.00
		0070	0270	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	4.00	0.00	4.00	SQFT	4.00	\$1,250.00	\$5,000.00
		0070	0280	2061000	CLASS 1 EXCAVATION	148.00	0.00	148.00	CUYD	0.00	\$18.00	\$0.00
		0070	0290	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.75	\$40,000.00	\$30,000.00
		0070	0300	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	133.00	0.00	133.00	SQYD	0.00	\$170.00	\$0.00
		0070	0310	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	720.00	0.00	720.00	LF	0.00	\$145.00	\$0.00
		0070	0320	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	0.00	\$5,000.00	\$0.00
		0070	0330	7027000	PILE POINT REINFORCEMENT	12.00	0.00	12.00	EA	0.00	\$600.00	\$0.00
		0070	0340	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	25.80	0.00	25.80	CUYD	0.00	\$1,500.00	\$0.00
		0070	0350	7034219A	TYPE D BARRIER	192.00	0.00	192.00	LF	0.00	\$150.00	\$0.00
		0070	0360	7034221	SLAB ON CONCRETE NU-GIRDER	288.00	0.00	288.00	SQYD	0.00	\$550.00	\$0.00
		0070	0370	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	331.00	0.00	331.00	LF	0.00	\$395.00	\$0.00
		0070	0380	7123610	SLAB DRAIN	16.00	0.00	16.00	EA	0.00	\$700.00	\$0.00
		0070	0390	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00
		0070	0400	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$400.00	\$0.00
		0001	5001	6189901	MISC.Contract Bond Payment supported by Invoice #36677 for Bond Policy #2297271 submitted by the contractor			0.00	1.00	1.00	LS	1.00
Project J9S3606 - Total Value Posted to Date as of Report Generated Date												\$72,169.50
240920-H03 Overall - Total Value Posted to Date as of Report Generated Date												\$72,169.50



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on February 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9S3606

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	1/28/25	2/3/25	0.50	LS		243+30		246+10	50%	
0090	6161005	CONSTRUCTION SIGNS	1/28/25	2/3/25	10.00	SQFT		4.058				R11-2 (Road Closed)
				2/3/25	10.00	SQFT		4.167				R11-2 (Road Closed)
				2/3/25	12.50	SQFT		3.637				R11-3a (Road Closed 1 Mile Ahead Local Traffic Only)
				2/3/25	12.50	SQFT		5.014				R11-3a (Road Closed 1 Mile Ahead Local Traffic Only)
				2/3/25	16.00	SQFT		3.8				WO20-3 (Road Closed Ahead)
				2/3/25	16.00	SQFT		3.898				WO20-3 (Road Closed 500FT)
				2/3/25	16.00	SQFT		4.265				WO20-3 (Road Closed 500FT)
				2/3/25	16.00	SQFT		4.38				WO20-3 (Road Closed Ahead)
				2/3/25	22.20	SQFT	CR 557	3.582				WO20-3 (Road Closed Ahead) 16 SQFT M1-5a (Street Name Plaque) 4 SQFT M5-1L (Detour Arrow Left) 2.2 SQFT
				2/3/25	22.20	SQFT	CR 565	3.083				WO20-3 (Road Closed Ahead) 16 SQFT M1-5a (Street Name Plaque) 4 SQFT M5-1L (Detour Arrow Left) 2.2 SQFT
				2/3/25	22.20	SQFT	CR 620	3.158				WO20-3 (Road Closed Ahead) 16 SQFT M1-5a (Street Name Plaque) 4 SQFT M5-1R (Detour Arrow Right) 2.2 SQFT
				2/3/25	22.20	SQFT	RT VV	2.318				WO20-3 (Road Closed Ahead) 16 SQFT M1-5a (Street Name Plaque) 4 SQFT M5-1L (Detour Arrow Left) 2.2 SQFT
				2/3/25	22.20	SQFT	RT Z	5.112				WO20-3 (Road Closed Ahead) 16 SQFT M1-5a (Street Name Plaque) 4 SQFT M5-1R (Detour Arrow Right) 2.2 SQFT
				2/3/25	32.00	SQFT		2.238				Special (RT B Shield Closed 2 Miles Ahead)
0100	6161008	ADVANCED WARNING RAIL SYSTEM	1/28/25	2/3/25	1.00	EA		3.8				Special (RT B Shield Closed 2 Miles Ahead)
				2/3/25	1.00	EA		3.898				
				2/3/25	1.00	EA		4.265				
				2/3/25	1.00	EA		4.38				
0110	6161030	TYPE III MOVEABLE BARRICADE	1/28/25	2/3/25	2.00	EA		3.637				
				2/3/25	2.00	EA		5.014				
				2/3/25	4.00	EA		4.058				
				2/3/25	4.00	EA		4.167				
0120	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	1/28/25	2/3/25	1.00	EA		2.164				
				2/3/25	1.00	EA		6.7				
0131	6181000	MOBILIZATION	1/28/25	2/3/25	0.25	LS		00				25% Mobilization for 5% of Contract Complete
0270	2024043	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	1/28/25	2/3/25	4.00	SQFT		244+45		245+23		
0290	2160500	REMOVAL OF BRIDGES	1/28/25	2/3/25	0.75	LS	G0277	244+45		245+23		75%

The information below this line are details for Construction Signs (if applicable).

No Data Available



# Line Item Adjustments by Estimate

Feb 5, 2025

Contract ID: 240920-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3606	0260	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMA		2	Feb 3, 2025	SYSTEM	\$54,318.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$54,318.00	
			Construction Stockpile STMA - Total						\$54,318.00	
	0260 - Total							\$54,318.00		
J9S3606 - Total								\$54,318.00		
Overall - Total								\$54,318.00		



## Contract Adjustments for Contract - 240920-H03

There are no contract adjustments to display for this contract.