



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 19, 2025

Pay Estimate Created Date: July 16, 2025

Progress Estimate Number	Contract ID	240920-H04	Pay Period Start	July 1, 2025	Original Contract Amount	\$7,929,859.58
5	Prime Contractor	APAC-Central, Inc.	Pay Period End	July 15, 2025	Net Change Order Amount	\$37,500.00
					Current Contract Amount	\$7,967,359.58

Approval Date						By User
July 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					odleb1
July 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					hillsd1
July 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		48.87%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 2, 2024	October 2, 2024	
Letting Date	September 20, 2024	September 20, 2024	
Notice to Proceed Date	November 4, 2024	November 4, 2024	
Work Began Date			

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
240920-H04			
Total Posted Items Pay	\$1,596,746.01	\$2,297,174.92	\$3,893,920.93
Gross Item Adjustments	(\$48,383.49)	\$67,902.68	\$19,519.19
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,365,077.60	\$3,913,440.12
Contract Total Payable This Estimate:		\$1,548,362.52	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JST0112	0060	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.120	87,776	\$10,533.12
	0070	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$14.270	3,947	\$56,323.69
	0100	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$93.020	2,333.700	\$217,080.77
	0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$96.380	1,669.600	\$160,916.05
	0190	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$97.870	9,503.200	\$930,078.18
	0220	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$96.400	1,710.500	\$164,892.20
	5001	4071007	TACK COAT - NON-TRACKING	GAL	\$3.600	13,520	\$48,672.00
	5002	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$75.000	110	\$8,250.00

Project JST0112 - Total \$1,596,746.01

Overall - Total \$1,596,746.01

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0112	0060	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user odleb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	87,776	\$0.12	\$10,533.12
	0060	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-87,776	\$0.12	(\$10,533.12)
	0060	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT	Other Item Adjustment	Retroreflectivity Adjustment	Waiting on reflectivity, 80% payment.			(\$2,107.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 19, 2025

Pay Estimate Created Date: July 16, 2025

Progress Estimate Number		Contract ID	240920-H04	Pay Period Start	July 1, 2025	Original Contract Amount	\$7,929,859.58	
5		Prime Contractor	APAC-Central, Inc.	Pay Period End	July 15, 2025	Net Change Order Amount	\$37,500.00	
						Current Contract Amount	\$7,967,359.58	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0112		MARKING PAINT, TYPE P BEADS						
	0070	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun			-156	\$14.27	(\$2,226.12)
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user odleb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	2,333.70000	\$93.02	\$217,080.77
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-2,333.70000	\$93.02	(\$217,080.77)
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	SL25-25, 4.6%, 2333.7 tons			\$2,147.00
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Stockpiled Materials Closure	Material allowance for rock at Mansfield Lime and Stone Quarry paid on Est 2.			(\$58,050.00)
	0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	SL25-25, 4.6%, 1669.6 tons			\$1,536.03
	0190	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	SL25-25, 4.6%, 9503.2 tons			\$8,742.94
	0220	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	SL25-25, 4.6%, 1710.5 tons			\$1,573.66
	5002	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user odleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	110	\$75.00	\$8,250.00
	5002	GRAVEL (A) OR CRUSHED STONE (B)	Material			-110	\$75.00	(\$8,250.00)
Total								(\$48,383.49)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0112		Resurface	Various	DOUGLAS	on Routes Y, OO, NN, WW, AF, FF, and AK in Douglas County, on Routes K and E in Wright County, on Routes AR and FF in Ozark County, on Route P in Howell County, and on Route N in Douglas and Ozark Counties
Totals by Job Numbers					
JST0112			This Estimate	Previous	To Date
	Posted Item Pay		\$1,596,746.01	\$2,297,174.92	\$3,893,920.93
	Gross Item Adjustments		(\$48,383.49)	\$67,902.68	\$19,519.19
	Gross Item Pay		\$1,548,362.52	\$2,365,077.60	\$3,913,440.12
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JST0112, Item 3105002, Project Item Line Number 5002, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting on test results	odleb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0112, Item 4020520, Project Item Line Number 0100, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Waiting on test results.	odleb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0112, Item 6206001C, Project Item Line Number 0060, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Waiting on test results and cert	odleb1	Overridden
Estimate Exception Type: Item Overrun: Contract 240920-H04, Contract Project JST0112, Project Item Line Number 0070, Contract Line Item Number 0070, Item 6224010, Minor Item.	Waiting on change order	odleb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240920-H04, Contract Project JST0112, Project Item Line Number 0370, Contract Line Item Number 0370, Item 4020520, Minor Item.	Waiting on change order	odleb1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
240920-H04	JST0112	0001	0010	4071005	TACK COAT	80,168.00	-80,168.00	0.00	GAL	0.00	\$2.70	\$0.00		
		0001	0020	6161005	CONSTRUCTION SIGNS	11,226.00	0.00	11,226.00	SQFT	11,226.00	\$5.05	\$56,691.30		
		0001	0030	6161025	CHANNELIZER (TRIM-LINE)	850.00	0.00	850.00	EA	0.00	\$1.01	\$0.00		
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$269,700.00	\$202,275.00		
		0001	0050	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	269,039.00	0.00	269,039.00	LF	0.00	\$0.12	\$0.00		
		0001	0060	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	740,243.00	0.00	740,243.00	LF	87,776.00	\$0.12	\$10,533.12		
		0001	0070	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7,577.00	0.00	7,577.00	SQYD	7,733.00	\$14.27	\$110,349.91		
		0050	0080	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	240.00	0.00	240.00	TONS	0.00	\$46.00	\$0.00		
		0050	0090	3105002	GRAVEL (A) OR CRUSHED STONE (B)	36.00	0.00	36.00	TONS	0.00	\$48.00	\$0.00		
		0050	0100	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,361.80	0.00	2,361.80	TONS	2,333.70	\$93.02	\$217,080.77		
		0051	0110	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	196.20	0.00	196.20	TONS	0.00	\$51.00	\$0.00		
		0051	0120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	24.00	0.00	24.00	TONS	0.00	\$48.00	\$0.00		
		0051	0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,929.40	0.00	1,929.40	TONS	1,669.60	\$96.38	\$160,916.05		
		0052	0140	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	311.40	0.00	311.40	TONS	0.00	\$37.00	\$0.00		
		0052	0150	3105002	GRAVEL (A) OR CRUSHED STONE (B)	56.00	0.00	56.00	TONS	0.00	\$48.00	\$0.00		
		0052	0160	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,043.30	0.00	3,043.30	TONS	0.00	\$91.93	\$0.00		
		0053	0170	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,133.60	0.00	2,133.60	TONS	0.00	\$37.00	\$0.00		
		0053	0180	3105002	GRAVEL (A) OR CRUSHED STONE (B)	155.00	0.00	155.00	TONS	0.00	\$48.00	\$0.00		
		0053	0190	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	21,313.10	0.00	21,313.10	TONS	21,205.40	\$97.87	\$2,075,372.50		
		0054	0200	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	175.10	0.00	175.10	TONS	0.00	\$55.00	\$0.00		
		0054	0210	3105002	GRAVEL (A) OR CRUSHED STONE (B)	22.00	0.00	22.00	TONS	0.00	\$48.00	\$0.00		
		0054	0220	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,724.60	0.00	1,724.60	TONS	1,710.50	\$96.40	\$164,892.20		
		0055	0230	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	141.00	0.00	141.00	TONS	0.00	\$42.00	\$0.00		
		0055	0240	3105002	GRAVEL (A) OR CRUSHED STONE (B)	6.00	0.00	6.00	TONS	0.00	\$48.00	\$0.00		
		0055	0250	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,372.90	0.00	1,372.90	TONS	1,365.90	\$100.21	\$136,876.84		
		0056	0260	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	207.90	0.00	207.90	TONS	0.00	\$51.00	\$0.00		
		0056	0270	3105002	GRAVEL (A) OR CRUSHED STONE (B)	25.00	0.00	25.00	TONS	0.00	\$48.00	\$0.00		
		0056	0280	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,043.70	0.00	2,043.70	TONS	0.00	\$94.59	\$0.00		
		0057	0290	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	407.20	0.00	407.20	TONS	0.00	\$32.00	\$0.00		
		0057	0300	3105002	GRAVEL (A) OR CRUSHED STONE (B)	56.00	0.00	56.00	TONS	0.00	\$48.00	\$0.00		
		0057	0310	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,171.10	0.00	4,171.10	TONS	0.00	\$90.68	\$0.00		
		0058	0320	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	654.70	0.00	654.70	TONS	0.00	\$40.00	\$0.00		
		0058	0330	3105002	GRAVEL (A) OR CRUSHED STONE (B)	47.00	0.00	47.00	TONS	0.00	\$48.00	\$0.00		
		0058	0340	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,099.10	0.00	7,099.10	TONS	0.00	\$96.00	\$0.00		
		0059	0350	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	150.90	0.00	150.90	TONS	0.00	\$65.00	\$0.00		
		0059	0360	3105002	GRAVEL (A) OR CRUSHED STONE (B)	17.00	0.00	17.00	TONS	0.00	\$48.00	\$0.00		
		0059	0370	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,468.10	0.00	1,468.10	TONS	1,540.60	\$105.08	\$161,886.25		
		0060	0380	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	444.30	0.00	444.30	TONS	0.00	\$38.00	\$0.00		
		0060	0390	3105002	GRAVEL (A) OR CRUSHED STONE (B)	47.00	0.00	47.00	TONS	0.00	\$48.00	\$0.00		
		0060	0400	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,387.30	0.00	4,387.30	TONS	4,381.50	\$109.33	\$479,029.40		
		0061	0410	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,002.30	0.00	2,002.30	TONS	0.00	\$36.00	\$0.00		
		0061	0420	3105002	GRAVEL (A) OR CRUSHED STONE (B)	253.00	0.00	253.00	TONS	0.00	\$48.00	\$0.00		
		0061	0430	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	19,525.20	0.00	19,525.20	TONS	0.00	\$90.76	\$0.00		
		0062	0440	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	116.50	0.00	116.50	TONS	0.00	\$50.00	\$0.00		
		0062	0450	3105002	GRAVEL (A) OR CRUSHED STONE (B)	18.00	0.00	18.00	TONS	0.00	\$48.00	\$0.00		
		0062	0460	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,161.50	0.00	1,161.50	TONS	0.00	\$90.05	\$0.00		
		0001	5001	4071007	TACK COAT - NON-TRACKING	0.00	60,126.00	60,126.00	GAL	30,491.00	\$3.60	\$109,767.60		
		0001	5002	3105002	GRAVEL (A) OR CRUSHED STONE (B)	0.00	500.00	500.00	TONS	110.00	\$75.00	\$8,250.00		
		Project JST0112 - Total Value Posted to Date as of Report Generated Date												\$3,893,920.93
		240920-H04 Overall - Total Value Posted to Date as of Report Generated Date												\$3,893,920.93



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JST0112

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0060	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	7/1/25	7/15/25	1	87,776.00	LF		0		5.514		America's Parking Remarking applied permanent pavement markings on Rt AR (16296'), Rt FF (53897'), Rt OO (17583')
0070	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7/10/25	7/14/25	1	1,588.00	SQYD		0.00		4.768		APAC milled Rt Y 916 sy and Rt FF (Douglas) 672 sy.
			7/14/25	7/15/25	1	2,359.00	SQYD		0.00		25.609		APAC milled Rt E (1897 sy) and Rt K (462 sy).
0100	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	7/10/25	7/14/25	1	2,333.70	TONS		0.00		2.821		Route AF, APAC paved EB/WB 0 - 2.821 log mile, 2333.7 tons SL 25-25
0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	7/14/25	7/15/25	1	1,669.60	TONS		0.00		2.304		Route AK, APAC paved NB 0 - 2.304, SB 2.304 - 0.616 log mile, 1669.6 tons SL 25-25.
0190	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	7/1/25	7/15/25	1	2,011.30	TONS		15.005		17.339		Route N, APAC paved SB 12.537 - 13.007, NB 15.005 - 17.339 log mile, 2011.3 tons SL 25-25
			7/2/25	7/14/25	1	2,602.90	TONS		17.339		23.549		Route N, APAC paved NB 17.339 - 23.549 log mile, 2602.9 tons SL 25-2
			7/7/25	7/14/25	1	1,814.80	TONS		15.005		19.459		Route N, APAC paved SB 15.005 - 19.459 log mile, 1814.8 tons SL 25-25.
			7/8/25	7/14/25	1	859.30	TONS		19.459		21.396		Route N, APAC paved SB 19.459 - 21.396 log mile, 859.3 tons SL 25-25.
			7/9/25	7/14/25	1	2,214.90	TONS		21.396		25.015		Route N, APAC paved SB 21.396 - 25.015 , NB 23.499- 25.015 log mile, 2214.9 tons SL 25-25.
0220	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	7/11/25	7/14/25	1	1,710.50	TONS		0.00		2.062		Route NN, APAC paved EB/WB 0 - 2.062 log mile, 1710.5 tons SL 25-25
5001	4071007	TACK COAT - NON-TRACKING	7/1/25	7/15/25	1	1,772.00	GAL		15.005		17.339		Route N, APAC paved SB 12.537 - 13.007, NB 15.005 - 17.339 log mile, 2011.3 tons SL 25-25
			7/2/25	7/14/25	1	2,233.00	GAL		17.339		23.549		Route N, APAC paved NB 17.339 - 23.549 log mile, 2602.9 tons SL 25-2
			7/7/25	7/14/25	1	1,456.00	GAL		15.005		19.459		Route N, APAC paved SB 15.005 - 19.459 log mile, 1814.8 tons SL 25-25.
			7/8/25	7/14/25	1	825.00	GAL		19.459		21.396		Route N, APAC paved SB 19.459 - 21.396 log mile, 859.3 tons SL 25-25.
			7/9/25	7/14/25	1	1,845.00	GAL		21.396		25.015		Route N, APAC paved SB 21.396 - 25.015 , NB 23.499- 25.015 log mile, 2214.9 tons SL 25-25.
			7/10/25	7/14/25	1	1,942.00	GAL		0.00		2.821		Route AF, APAC paved EB/WB 0 - 2.821 log mile, 2333.7 tons SL 25-25
			7/11/25	7/14/25	1	1,748.00	GAL		0.00		2.062		Route NN, APAC paved EB/WB 0 - 2.062 log mile, 1710.5 tons SL 25-25
			7/14/25	7/15/25	1	1,699.00	GAL		0.00		2.304		Route AK, APAC paved NB 0 - 2.304, SB 2.304 - 0.616 log mile, 1669.6 tons SL 25-25.
5002	3105002	GRAVEL (A) OR CRUSHED STONE (B)	7/1/25	7/15/25	1	110.00	TONS		0		5.056		APAC installed driveway rock on Rt AR 47 tons, Rt FF 63 tons

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 19, 2025

Contract ID: 240920-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JST0112	0020	CONSTRUCTION SIGNS	Material		3	Jun 16, 2025	SYSTEM	(\$56,691.30)					
					3	Jun 16, 2025	SYSTEM	\$56,691.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user odleb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				- Total				\$0.00					
			Material - Total				\$0.00						
			0020 - Total				\$0.00						
	0060	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		5	Jul 16, 2025	SYSTEM	(\$10,533.12)					
					5	Jul 16, 2025	SYSTEM	\$10,533.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user odleb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				- Total				\$0.00					
			Material - Total				\$0.00						
			Other Item Adjustment	REFL	5	Jul 16, 2025	odleb1	(\$2,107.00)	Waiting on reflectivity, 80% payment.				
								REFL - Total				(\$2,107.00)	
								Other Item Adjustment - Total				(\$2,107.00)	
			0060 - Total				(\$2,107.00)						
0070	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	5	Jul 16, 2025	SYSTEM	(\$2,226.12)						
							Overrun - Total				(\$2,226.12)		
							Overrun - Total				(\$2,226.12)		
		0070 - Total				(\$2,226.12)							
0100	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		5	Jul 16, 2025	SYSTEM	(\$217,080.77)						
				5	Jul 16, 2025	SYSTEM	\$217,080.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user odleb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
			- Total				\$0.00						
			Material - Total				\$0.00						
			Other Item Adjustment	ACAD	5	Jul 16, 2025	odleb1	\$2,147.00	SL25-25, 4.6%, 2333.7 tons				
		ACAD - Total						\$2,147.00					
		STMC						5	Jul 16, 2025	odleb1	(\$58,050.00)	Material allowance for rock at Mansfield Lime and Stone Quarry paid on Est 2.	
				STMC - Total							(\$58,050.00)		
				STMI	2	Apr 16, 2025	forshd1				\$58,050.00	Material allowance for rock for the Mansfield lime and stone quarry Total for the entire invoice. 3,224 tons	
		STMI - Total						\$58,050.00					
		Other Item Adjustment - Total				\$2,147.00							
0100 - Total				\$2,147.00									
0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	5	Jul 16, 2025	odleb1	\$1,536.03	SL25-25, 4.6%, 1669.6 tons					
							ACAD - Total				\$1,536.03		
							Other Item Adjustment - Total				\$1,536.03		
		0130 - Total				\$1,536.03							
0190	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	4	Jul 1, 2025	odleb1	\$10,766.02	SL 25-25, 4.6%, 11702.2 tons					
				5	Jul 16, 2025	odleb1	\$8,742.94	SL25-25, 4.6%, 9503.2 tons					
			ACAD - Total				\$19,508.96						
			Other Item Adjustment - Total				\$19,508.96						
		0190 - Total				\$19,508.96							
0220	BITUMINOUS PAVEMENT MIXTURE	Other Item Adjustment	ACAD	5	Jul 16, 2025	odleb1	\$1,573.66	SL25-25, 4.6%, 1710.5 tons					



Line Item Adjustments by Estimate

Jul 19, 2025

Contract ID: 240920-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0112	0220	PG64-22 (SUR)	Other Item Adjustment	ACAD - Total				\$1,573.66	
				Other Item Adjustment - Total				\$1,573.66	
			0220 - Total						
	0250	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	4	Jul 1, 2025	odleb1	\$1,256.63	SL 25-25, 4.6%, 1365.90 tons
				ACAD - Total				\$1,256.63	
			Other Item Adjustment - Total				\$1,256.63		
	0250 - Total							\$1,256.63	
	0370	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		3	Jun 16, 2025	SYSTEM	(\$111,027.53)	
					3	Jun 16, 2025	SYSTEM	\$111,027.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user odleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			Other Item Adjustment	ACAD	3	Jun 16, 2025	odleb1	\$972.07	1056.6 tons, 4.6% AC, SL25-25
					4	Jul 1, 2025	odleb1	\$445.28	SL 25-25, 4.6%, 484 tons
			ACAD - Total				\$1,417.35		
			Other Item Adjustment - Total				\$1,417.35		
			Overrun	Overrun	4	Jul 1, 2025	SYSTEM	(\$7,618.30)	
					Overrun - Total				(\$7,618.30)
			Overrun - Total				(\$7,618.30)		
			0370 - Total						
	0400	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	4	Jul 1, 2025	odleb1	\$4,030.98	SL 25-25, 4.6%, 4381.5 tons
				ACAD - Total				\$4,030.98	
			Other Item Adjustment - Total				\$4,030.98		
	0400 - Total							\$4,030.98	
	5001	TACK COAT - NON-TRACKING	Material		3	Jun 16, 2025	SYSTEM	(\$3,956.40)	
					3	Jun 16, 2025	SYSTEM	\$3,956.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user odleb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					4	Jul 1, 2025	SYSTEM	(\$61,095.60)	
					4	Jul 1, 2025	SYSTEM	\$61,095.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user odleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
			5001 - Total						
	5002	GRAVEL (A) OR CRUSHED STONE (B)	Material		5	Jul 16, 2025	SYSTEM	(\$8,250.00)	
					5	Jul 16, 2025	SYSTEM	\$8,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user odleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
	5002 - Total							\$0.00	
	JST0112 - Total							\$19,519.19	
	Overall - Total							\$19,519.19	



Contract Adjustments for Contract - 240920-H04

There are no contract adjustments to display for this contract.