



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 19, 2025

Pay Estimate Created Date: July 16, 2025

Progress Estimate Number	Contract ID	241018-A01	Pay Period Start	July 1, 2025	Original Contract Amount	\$1,819,810.43
9	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	July 15, 2025	Net Change Order Amount	(\$19,741.20)
					Current Contract Amount	\$1,800,069.23

Approval Date		By User
July 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	soarc1
July 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stronk1
July 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025		74.91%

Contract Informational Dates			Milestones
-------------------------------------	--	--	-------------------

Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 8, 2024	November 8, 2024	
Letting Date	October 18, 2024	October 18, 2024	
Notice to Proceed Date	December 9, 2024	December 9, 2024	
Work Began Date	March 3, 2025	March 3, 2025	

Contract Total Pay For Estimate No. 9

		This Estimate	Previous	To Date
241018-A01	Total Posted Items Pay	\$30,994.33	\$1,317,372.16	\$1,348,366.49
	Gross Item Adjustments	(\$6,481.33)	(\$41,675.94)	(\$48,157.27)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$1,275,696.22	\$1,300,209.22
Contract Total Payable This Estimate:		\$24,513.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0008	0100	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.400	100	\$40.00
	0120	8025006	MULCHING	ACRE	\$1,854.020	0.110	\$203.94
	0130	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$3,450.540	0.440	\$1,518.24
	0170	8064140	TYPE 3B EROSION CONTROL BLANKET	SQYD	\$2.940	1,618.760	\$4,759.15
	0470	7034212	SLAB ON STEEL	SQYD	\$529.000	44	\$23,276.00
	0520	7126000	NON-DESTRUCTIVE TESTING	LF	\$57.000	21	\$1,197.00

Project JNW0008 - Total **\$30,994.33**

Overall - Total **\$30,994.33**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0008	0120	MULCHING	Overrun			-0.11000	\$1,854.02	(\$203.94)
	0130	SEEDING - COOL SEASON GRASSES	Overrun			-0.44000	\$3,450.54	(\$1,518.24)
	0170	TYPE 3B EROSION CONTROL BLANKET	Overrun			-1,618.76000	\$2.94	(\$4,759.15)
	0280	TYPE H BARRIER	Material			-251	\$154.00	(\$38,654.00)
	0280	TYPE H BARRIER	MaterialCredit			251	\$154.00	\$38,654.00

Total **(\$6,481.33)**



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 19, 2025

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JNW0008	FAS - S102(071)	3 Bridge deck replacements	B, DD, H	ANDREW	on Route B over Upper Neely Branch near Bolckow, on Route DD over Jenkins Creek near Gower, and on Route H over Lincoln Creek near Fillmore																																
Totals by Job Numbers																																					
JNW0008	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$30,994.33</td><td>\$1,317,372.16</td><td>\$1,348,366.49</td></tr><tr><td>Gross Item Adjustments</td><td>(\$6,481.33)</td><td>(\$41,675.94)</td><td>(\$48,157.27)</td></tr><tr><td>Gross Item Pay</td><td>\$24,513.00</td><td>\$1,275,696.22</td><td>\$1,300,209.22</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$30,994.33	\$1,317,372.16	\$1,348,366.49	Gross Item Adjustments	(\$6,481.33)	(\$41,675.94)	(\$48,157.27)	Gross Item Pay	\$24,513.00	\$1,275,696.22	\$1,300,209.22	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$30,994.33	\$1,317,372.16	\$1,348,366.49																																		
Gross Item Adjustments	(\$6,481.33)	(\$41,675.94)	(\$48,157.27)																																		
Gross Item Pay	\$24,513.00	\$1,275,696.22	\$1,300,209.22																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNW0008, Item 7034216, Project Item Line Number 0280, Material Set 703421696, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Awaiting contractor information	soarc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241018-A01, Contract Project JNW0008, Project Item Line Number 0120, Contract Line Item Number 0120, Item 8025006, Minor Item.	Change 3 order in process to fix this overrun	soarc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241018-A01, Contract Project JNW0008, Project Item Line Number 0130, Contract Line Item Number 0130, Item 8051000A, Minor Item.	Change 3 order in process to fix this overrun	soarc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241018-A01, Contract Project JNW0008, Project Item Line Number 0170, Contract Line Item Number 0170, Item 8064140, Minor Item.	Change 3 order in process to fix this overrun	soarc1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-A01	JNW0008	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.25	\$8,000.00	\$2,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.34	\$60,000.00	\$20,520.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	20.00	0.00	20.00	100F	6.60	\$850.00	\$5,610.00
		0001	0040	2159910	MISC.SHAPING SLOPES CLASS III - MODIFIED MATERIAL REQUIREMENT	1.00	0.00	1.00	100F	1.00	\$2,200.00	\$2,200.00
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,648.00	0.00	1,648.00	SQYD	813.00	\$15.00	\$12,195.00
		0001	0060	4019905	MISC.OPTIONAL PAVEMENT	1,648.00	0.00	1,648.00	SQYD	1,125.14	\$96.00	\$108,013.44
		0001	0070	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$20,000.00	\$15,000.00
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$142,000.00	\$142,000.00
		0001	0090	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	804.00	0.00	804.00	LF	0.00	\$0.40	\$0.00
		0001	0100	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,831.00	0.00	1,831.00	LF	558.00	\$0.40	\$223.20
		0001	0110	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$2,000.03	\$0.00
		0001	0120	8025006	MULCHING	0.50	0.00	0.50	ACRE	0.65	\$1,854.02	\$1,205.11
		0001	0130	8051000A	SEEDING - COOL SEASON GRASSES	0.50	0.00	0.50	ACRE	0.98	\$3,450.54	\$3,381.53
		0001	0140	8061016	SEDIMENT REMOVAL	24.00	0.00	24.00	CUYD	0.00	\$25.00	\$0.00
		0001	0150	8061019	SILT FENCE	2,054.00	0.00	2,054.00	LF	1,944.00	\$2.83	\$5,501.52
		0001	0160	8061050	TYPE C BERM	805.00	0.00	805.00	LF	339.00	\$35.00	\$11,865.00
		0001	0170	8064140	TYPE 3B EROSION CONTROL BLANKET	358.00	0.00	358.00	SQYD	2,932.46	\$2.94	\$8,621.43
		0010	0180	6061060	MGS GUARDRAIL	238.00	0.00	238.00	LF	125.00	\$22.00	\$2,750.00
		0010	0190	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	4.00	\$3,350.04	\$13,400.16
		0010	0200	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	4.00	\$2,850.04	\$11,400.16
		0040	0210	9031270A	2 IN. PSST POST - 12 GA.	102.00	0.00	102.00	LF	102.00	\$15.00	\$1,530.00
		0040	0220	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	12.00	0.00	12.00	EA	12.00	\$100.00	\$1,200.00
		0040	0230	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$40.00	\$1,440.00
		0070	0240	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	11.00	0.00	11.00	SQFT	11.00	\$306.00	\$3,366.00
		0070	0250	2162500	REMOVAL OF EXISTING BRIDGE DECK	3,610.00	0.00	3,610.00	SQFT	3,610.00	\$12.00	\$43,320.00
		0070	0260	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	118.00	0.00	118.00	SQYD	118.00	\$216.00	\$25,488.00
		0070	0270	7034212	SLAB ON STEEL	398.00	0.00	398.00	SQYD	398.00	\$640.00	\$254,720.00
		0070	0280	7034216	TYPE H BARRIER	251.00	0.00	251.00	LF	251.00	\$154.00	\$38,654.00
		0070	0290	7040101	SUBSTRUCTURE REPAIR (FORMED)	20.00	0.00	20.00	SQFT	20.00	\$350.00	\$7,000.00
		0070	0300	7123610	SLAB DRAIN	22.00	0.00	22.00	EA	22.00	\$451.00	\$9,922.00
		0070	0310	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$6,670.00	\$6,670.00
		0070	0320	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$2,377.27	\$2,377.27
		0070	0330	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,600.00	\$7,200.00
		0070	0340	7172054	OPEN CELL FOAM JOINT SEAL	52.00	-52.00	0.00	LF	0.00	\$205.00	\$0.00
		0071	0350	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	17.00	0.00	17.00	SQFT	17.00	\$306.00	\$5,202.00
		0071	0360	2162500	REMOVAL OF EXISTING BRIDGE DECK	5,293.00	0.00	5,293.00	SQFT	5,293.00	\$11.00	\$58,223.00
		0071	0370	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	126.00	0.00	126.00	SQYD	126.00	\$218.00	\$27,468.00
		0071	0380	7034212	SLAB ON STEEL	579.00	0.00	579.00	SQYD	579.00	\$555.00	\$321,345.00
		0071	0390	7034216	TYPE H BARRIER	383.00	0.00	383.00	LF	383.00	\$135.00	\$51,705.00
		0071	0400	7123610	SLAB DRAIN	22.00	0.00	22.00	EA	22.00	\$452.00	\$9,944.00
		0071	0410	7126000	NON-DESTRUCTIVE TESTING	49.00	0.00	49.00	LF	49.00	\$67.00	\$3,283.00
		0071	0420	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,400.00	\$6,800.00
		0071	0430	7172054	OPEN CELL FOAM JOINT SEAL	80.00	-80.00	0.00	LF	0.00	\$145.00	\$0.00
		0072	0440	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	11.00	0.00	11.00	SQFT	11.00	\$306.00	\$3,366.00
		0072	0450	2162500	REMOVAL OF EXISTING BRIDGE DECK	3,967.00	0.00	3,967.00	SQFT	3,967.00	\$11.00	\$43,637.00
		0072	0460	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	127.00	0.00	127.00	SQYD	0.00	\$205.00	\$0.00
		0072	0470	7034212	SLAB ON STEEL	440.00	0.00	440.00	SQYD	88.00	\$529.00	\$46,552.00
		0072	0480	7034216	TYPE H BARRIER	258.00	0.00	258.00	LF	0.00	\$155.00	\$0.00
		0072	0490	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$4,031.47	\$4,031.47
		0072	0500	7123100	CLEANING AND COATING EXISTING BEARINGS	8.00	0.00	8.00	EA	8.00	\$2,199.55	\$17,596.40
		0072	0510	7123610	SLAB DRAIN	14.00	0.00	14.00	EA	0.00	\$398.00	\$0.00
		0072	0520	7126000	NON-DESTRUCTIVE TESTING	42.00	0.00	42.00	LF	21.00	\$57.00	\$1,197.00
		0072	0530	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$3,500.00	\$0.00
		0001	5001	2029901	MISC.Misc. Removal Improvments	0.00	1.00	1.00	LS	1.00	\$2,518.80	\$2,518.80



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-A01					Project JNW0008 - Total Value Posted to Date as of Report Generated Date							\$1,371,642.49
241018-A01					Overall - Total Value Posted to Date as of Report Generated Date							\$1,371,642.49



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNW0008

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0100	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	7/14/25	7/16/25	1	100.00	LF	Rte. B Bridge A22801, Andrew County	193+36	Cl	196+61.54	Cl	Paint for centerline of road
0120	8025006	MULCHING	7/8/25	7/10/25	1	0.11	ACRE	Rte. B Bridge A22801 Andrew County	192+91	R & L of Cl	197+32	R & L of Cl	E and W side of Bridge
0130	8051000A	SEEDING - COOL SEASON GRASSES	7/8/25	7/10/25	1	0.22	ACRE	Rte. B Bridge A22801 Andrew County	192+91	R & L of Cl	194+36	R & L of Cl	W side of Bridge
				7/10/25	2	0.22	ACRE	Rte. B Bridge A22801 Andrew County	195+61.54	R & L of Cl	197+32	R & L of Cl	E Side of bridge
0170	8064140	TYPE 3B EROSION CONTROL BLANKET	7/8/25	7/10/25	1	809.38	SQYD	Rte. B Bridge A22801 Andrew County	192+91	R & L of Cl	194+36	R & L of Cl	W side of bridge
				7/10/25	2	809.38	SQYD	Rte. B Bridge A22801 Andrew County	195+61.54	R & L of Cl	197+32	R & L of Cl	E side of bridge
0470	7034212	SLAB ON STEEL	7/10/25	7/11/25	1	44.00	SQYD	Rte. H Bridge A1782 Andrew County	114+73.40	R & L of Cl	116+02.40	R & L of Cl	Pan decking installed
0520	7126000	NON-DESTRUCTIVE TESTING	7/10/25	7/11/25	1	21.00	LF	Rte H. Bridge A1782 Andrew County	114+73.4	R & L of Cl	116+02.4	R & L of Cl	NDT on bridge performed, other half to be paid on receipt of report

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 19, 2025

Contract ID: 241018-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0008	0060	MISC.	Material		4	May 2, 2025	SYSTEM	(\$39,024.00)			
					5	May 16, 2025	SYSTEM	(\$39,024.00)			
				- Total				(\$78,048.00)			
			Material - Total				(\$78,048.00)				
			MaterialCredit		5	May 16, 2025	SYSTEM	\$39,024.00			
					6	Jun 3, 2025	SYSTEM	\$39,024.00			
			- Total				\$78,048.00				
			MaterialCredit - Total				\$78,048.00				
			0060 - Total							\$0.00	
			0100	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		5	May 16, 2025	SYSTEM	(\$183.20)	
						- Total				(\$183.20)	
					Material - Total				(\$183.20)		
	MaterialCredit				6	Jun 3, 2025	SYSTEM	\$183.20			
		- Total				\$183.20					
	MaterialCredit - Total				\$183.20						
	0100 - Total							\$0.00			
	0120	MULCHING	Material		5	May 16, 2025	SYSTEM	(\$1,001.17)			
				- Total				(\$1,001.17)			
			Material - Total				(\$1,001.17)				
			MaterialCredit		6	Jun 3, 2025	SYSTEM	\$1,001.17			
				- Total				\$1,001.17			
			MaterialCredit - Total				\$1,001.17				
			Overrun	Overrun	5	May 16, 2025	SYSTEM	(\$74.16)			
5					May 16, 2025	SYSTEM	\$74.16	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user whitej overriding Payment Estimate Exception 9 on the current Payment Estimate.			
6					Jun 3, 2025	SYSTEM	(\$74.16)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
9					Jul 16, 2025	SYSTEM	(\$203.94)				
Overrun - Total				(\$278.10)							
Overrun - Total				(\$278.10)							
0120 - Total							(\$278.10)				
0130			SEEDING - COOL SEASON GRASSES	Material		5	May 16, 2025	SYSTEM	(\$1,863.29)		
		6			Jun 3, 2025	SYSTEM	(\$1,863.29)				
	- Total				(\$3,726.58)						
	Material - Total				(\$3,726.58)						
	MaterialCredit			6	Jun 3, 2025	SYSTEM	\$1,863.29				
				7	Jun 16, 2025	SYSTEM	\$1,863.29				
	- Total				\$3,726.58						
	MaterialCredit - Total				\$3,726.58						
	Overrun	Overrun		5	May 16, 2025	SYSTEM	(\$138.02)				
				5	May 16, 2025	SYSTEM	\$138.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user whitej overriding Payment Estimate Exception 10 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Jul 19, 2025

Contract ID: 241018-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNW0008	0130	SEEDING - COOL SEASON GRASSES	Overrun	Overrun	6	Jun 3, 2025	SYSTEM	(\$138.02)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					6	Jun 3, 2025	SYSTEM	\$138.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user soarc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Jun 16, 2025	SYSTEM	(\$138.02)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	Jul 16, 2025	SYSTEM	(\$1,518.24)	
			Overrun - Total			(\$1,656.26)			
			Overrun - Total			(\$1,656.26)			
			0130 - Total						
	0150	SILT FENCE	Material		2	Mar 17, 2025	SYSTEM	(\$2,631.90)	
				- Total			(\$2,631.90)		
			Material - Total			(\$2,631.90)			
			MaterialCredit		3	Apr 16, 2025	SYSTEM	\$2,631.90	
				- Total			\$2,631.90		
			MaterialCredit - Total			\$2,631.90			
			0150 - Total						
	0170	TYPE 3B EROSION CONTROL BLANKET	Material		5	May 16, 2025	SYSTEM	(\$3,862.28)	
				- Total			(\$3,862.28)		
			Material - Total			(\$3,862.28)			
			MaterialCredit		6	Jun 3, 2025	SYSTEM	\$3,862.28	
				- Total			\$3,862.28		
			MaterialCredit - Total			\$3,862.28			
			Overrun	Overrun	5	May 16, 2025	SYSTEM	(\$2,809.76)	
					5	May 16, 2025	SYSTEM	\$2,809.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user whitej overriding Payment Estimate Exception 11 on the current Payment Estimate.
					6	Jun 3, 2025	SYSTEM	(\$2,809.76)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	Jul 16, 2025	SYSTEM	(\$4,759.15)	
			Overrun - Total			(\$7,568.91)			
			Overrun - Total			(\$7,568.91)			
			0170 - Total						
0280	TYPE H BARRIER	Material		8	Jul 1, 2025	SYSTEM	(\$38,654.00)		
			9	Jul 16, 2025	SYSTEM	(\$38,654.00)			
		- Total			(\$77,308.00)				
		Material - Total			(\$77,308.00)				
		MaterialCredit		9	Jul 16, 2025	SYSTEM	\$38,654.00		
			- Total			\$38,654.00			
		MaterialCredit - Total			\$38,654.00				
0280 - Total							(\$38,654.00)		
0290	SUBSTRUCTURE REPAIR (FORMED)	Material		5	May 16, 2025	SYSTEM	(\$1,400.00)		
			- Total			(\$1,400.00)			
		Material - Total			(\$1,400.00)				
		MaterialCredit		6	Jun 3, 2025	SYSTEM	\$1,400.00		



Line Item Adjustments by Estimate

Jul 19, 2025

Contract ID: 241018-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNW0008	0290	SUBSTRUCTURE REPAIR (FORMED)	MaterialCredit	- Total				\$1,400.00		
			MaterialCredit - Total				\$1,400.00			
			0290 - Total				\$0.00			
	0370	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		4	May 2, 2025	SYSTEM	(\$27,468.00)		
					5	May 16, 2025	SYSTEM	(\$27,468.00)		
			- Total				(\$54,936.00)			
			Material - Total				(\$54,936.00)			
			MaterialCredit		5	May 16, 2025	SYSTEM	\$27,468.00		
					6	Jun 3, 2025	SYSTEM	\$27,468.00		
			- Total				\$54,936.00			
			MaterialCredit - Total				\$54,936.00			
			0370 - Total				\$0.00			
	JNW0008 - Total								(\$48,157.27)	
	Overall - Total								(\$48,157.27)	



Contract Adjustments for Contract - 241018-A01

There are no contract adjustments to display for this contract.