



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: May 1, 2025

Progress Estimate Number 4	Contract ID 241018-B02	Pay Period Start April 16, 2025	Original Contract Amount \$2,452,747.66
	Prime Contractor Capital Paving & Construction, LLC	Pay Period End May 1, 2025	Net Change Order Amount \$156,555.92
			Current Contract Amount \$2,609,303.58

Approval Date	By User
May 1, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by vierss
May 1, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by vierss
May 5, 2025	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025	April 23, 2025	99.51%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	April 23, 2025	April 23, 2025	
Awarded Date	November 8, 2024	November 8, 2024	
Letting Date	October 18, 2024	October 18, 2024	
Notice to Proceed Date	December 9, 2024	December 9, 2024	
Open to Traffic Date	April 23, 2025	April 23, 2025	
Work Began Date	March 24, 2025	March 24, 2025	

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
241018-B02			
Total Posted Items Pay	\$328,248.66	\$2,268,252.49	\$2,596,501.15
Gross Item Adjustments	\$75,437.20	(\$65,962.70)	\$9,474.50
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,202,289.79	\$2,605,975.65
Contract Total Payable This Estimate:		\$403,685.86	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0040	0070	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.130	60,014	\$7,801.82
	0080	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.130	69,509	\$9,036.17
Project JNE0040 - Total							\$16,837.99
JNE0078	0110	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$170.880	62	\$10,594.56
	0130	4029910	MISC.REPLACEMENT OF DAMAGED PAVEMENT	TONS	\$188.050	1.1	\$206.86
	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	29,501	\$4,130.14
	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	26,871	\$3,761.94
	0190	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$48.110	-4	(\$192.44)
	0210	6229905	MISC.REMOVAL OF DAMAGED PAVEMENT	SQYD	\$41.840	16	\$669.44
Project JNE0078 - Total							\$19,170.50
JNE0079	0220	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$155.170	273	\$42,361.41
	0230	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$85.390	2,613.95	\$223,205.19
	0250	4071005	TACK COAT	GAL	\$2.780	2,329	\$6,474.62
	0280	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.130	86,767	\$11,279.71
	0290	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING	LF	\$0.120	74,327	\$8,919.24



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: May 1, 2025

Progress Estimate Number 4	Contract ID	241018-B02	Pay Period Start	April 16, 2025	Original Contract Amount	\$2,452,747.66
	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	May 1, 2025	Net Change Order Amount	\$156,555.92
					Current Contract Amount	\$2,609,303.58

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0079			PAINT, TYPE P BEADS				
Project JNE0079 - Total							\$292,240.17
Overall - Total							\$328,248.66

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0040	0010	GRAVEL (A) OR CRUSHED STONE (B)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',153.18000 - 153.18000, 'is applied (if non-zero).	71	\$153.18	\$10,875.78
	0020	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',94.62049 - 94.74000, 'is applied (if non-zero).	400.49	\$94.62	\$37,894.56
	0070	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-60,014	\$0.13	(\$7,801.82)
	0070	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user terrej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	60,014	\$0.13	\$7,801.82
	0080	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-69,509	\$0.13	(\$9,036.17)
	0080	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user terrej2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	69,509	\$0.13	\$9,036.17
	0090	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',19.06000 - 19.06000, 'is applied (if non-zero).	310	\$19.06	\$5,908.60
JNE0078	0120	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',91.72341 - 91.75000, 'is applied (if non-zero).	142.23	\$91.72	\$13,045.82
	0140	TACK COAT	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.83000 - 2.83000, 'is applied (if non-zero).	103	\$2.83	\$291.49
	0170	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-29,501	\$0.14	(\$4,130.14)
	0170	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej2	29,501	\$0.14	\$4,130.14



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: May 1, 2025

Progress Estimate Number		Contract ID		Pay Period Start		Original Contract Amount		
4		241018-B02		April 16, 2025		\$2,452,747.66		
		Prime Contractor Capital Paving & Construction, LLC		Pay Period End May 1, 2025		Net Change Order Amount \$156,555.92		
						Current Contract Amount \$2,609,303.58		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0078		BEADS			overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	0180	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-26,871	\$0.14	(\$3,761.94)
	0180	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	26,871	\$0.14	\$3,761.94
	0190	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '48.11000 - 48.11000, 'is applied (if non-zero).	4	\$48.11	\$192.44
	0200	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '31.21000 - 31.21000, 'is applied (if non-zero).	184	\$31.21	\$5,742.64
JNE0079	0230	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,613.95	(\$0.03)	(\$69.43)
	0230	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC adjustment for Route BB on estimate 0004.			\$1,555.30
	0280	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-86,767	\$0.13	(\$11,279.71)
	0280	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user terrej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	86,767	\$0.13	\$11,279.71
	0290	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-74,327	\$0.12	(\$8,919.24)
	0290	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user terrej2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	74,327	\$0.12	\$8,919.24
Total								\$75,437.20



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 6, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNE0040	FAS-S203 (014)	Resurface	DD	RANDOLPH	from County Road 1650 to Route 24 in Moberly
JNE0078	FAS S203(36)	Resurface	D	RANDOLPH	from Route C near Huntsville to Route BB
JNE0079	FAS S203(23)	Resurface	BB	RANDOLPH	from Route 3 to Route A near Moberly

Totals by Job Numbers				
JNE0040		This Estimate	Previous	To Date
	Posted Item Pay	\$16,837.99	\$1,132,865.03	\$1,149,703.02
	Gross Item Adjustments	\$54,678.94	(\$53,344.97)	\$1,333.97
	Gross Item Pay	\$71,516.93	\$1,079,520.06	\$1,151,036.99
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JNE0078		This Estimate	Previous	To Date
	Posted Item Pay	\$19,170.50	\$334,071.56	\$353,242.06
	Gross Item Adjustments	\$19,272.39	(\$17,483.50)	\$1,788.89
	Gross Item Pay	\$38,442.89	\$316,588.06	\$355,030.95
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JNE0079		This Estimate	Previous	To Date
	Posted Item Pay	\$292,240.17	\$801,315.90	\$1,093,556.07
	Gross Item Adjustments	\$1,485.87	\$4,865.77	\$6,351.64
	Gross Item Pay	\$293,726.04	\$806,181.67	\$1,099,907.71
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 6, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNE0078, Item 6206000C, Project Item Line Number 0170, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0078, Item 6206000C, Project Item Line Number 0170, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0040, Item 6206000C, Project Item Line Number 0070, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0040, Item 6206000C, Project Item Line Number 0070, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0079, Item 6206000C, Project Item Line Number 0280, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0079, Item 6206000C, Project Item Line Number 0280, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0078, Item 6206001C, Project Item Line Number 0180, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0078, Item 6206001C, Project Item Line Number 0180, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0040, Item 6206001C, Project Item Line Number 0080, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0040, Item 6206001C, Project Item Line Number 0080, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0079, Item 6206001C, Project Item Line Number 0290, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0079, Item 6206001C, Project Item Line Number 0290, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	No Remark was entered by Engineer	terrej2	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-B02	JNE0040	0001	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	210.00	71.00	281.00	TONS	281.00	\$153.18	\$43,043.58
		0001	0020	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	9,445.80	400.49	9,846.29	TONS	9,846.29	\$94.74	\$932,837.51
		0001	0030	4029910	MISC.REPLACEMENT OF DAMAGED PAVEMENT	200.00	-199.60	0.40	TONS	0.40	\$151.14	\$60.46
		0001	0040	4071005	TACK COAT	10,745.00	-201.00	10,544.00	GAL	10,544.00	\$2.77	\$29,206.88
		0001	0050	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$15,212.06	\$14,451.46
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$84,525.36	\$84,525.36
		0001	0070	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	75,018.00	0.00	75,018.00	LF	60,014.00	\$0.13	\$7,801.82
		0001	0080	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	86,886.00	0.00	86,886.00	LF	69,509.00	\$0.13	\$9,036.17
		0001	0090	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,192.00	310.00	1,502.00	SQYD	1,502.00	\$19.06	\$28,628.12
		0001	0100	6229905	MISC.REMOVAL OF DAMAGED PAVEMENT	510.00	-507.00	3.00	SQYD	3.00	\$37.22	\$111.66
Project JNE0040 - Total Value Posted to Date as of Report Generated Date												\$1,149,703.02
JNE0078	0001	0110	3105002	GRAVEL (A) OR CRUSHED STONE (B)	62.00	0.00	62.00	TONS	62.00	\$170.88	\$10,594.56	
	0001	0120	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,004.80	142.23	3,147.03	TONS	3,147.03	\$91.75	\$288,740.00	
	0001	0130	4029910	MISC.REPLACEMENT OF DAMAGED PAVEMENT	70.00	-68.90	1.10	TONS	1.10	\$188.05	\$206.86	
	0001	0140	4071005	TACK COAT	3,362.00	103.00	3,465.00	GAL	3,465.00	\$2.83	\$9,805.95	
	0001	0150	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$5,977.56	\$5,678.68	
	0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$1,822.88	\$1,822.88	
	0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	36,876.00	0.00	36,876.00	LF	29,501.00	\$0.14	\$4,130.14	
	0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	33,589.00	0.00	33,589.00	LF	26,871.00	\$0.14	\$3,761.94	
	0001	0190	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	223.00	0.00	223.00	SQYD	223.00	\$48.11	\$10,728.53	
	0001	0200	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	364.00	184.00	548.00	SQYD	548.00	\$31.21	\$17,103.08	
0001	0210	6229905	MISC.REMOVAL OF DAMAGED PAVEMENT	180.00	-164.00	16.00	SQYD	16.00	\$41.84	\$669.44		
Project JNE0078 - Total Value Posted to Date as of Report Generated Date												\$353,242.06
JNE0079	0001	0220	3105002	GRAVEL (A) OR CRUSHED STONE (B)	276.00	-3.00	273.00	TONS	273.00	\$155.17	\$42,361.41	
	0001	0230	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	8,979.20	2,194.60	11,173.80	TONS	11,173.80	\$85.39	\$954,130.78	
	0001	0240	4029910	MISC.REPLACEMENT OF DAMAGED PAVEMENT	200.00	-197.60	2.40	TONS	2.40	\$106.51	\$255.62	
	0001	0250	4071005	TACK COAT	10,032.00	969.00	11,001.00	GAL	11,001.00	\$2.78	\$30,582.78	
	0001	0260	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$10,212.06	\$9,701.46	
	0001	0270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$14,877.96	\$14,877.96	
	0001	0280	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	108,459.00	0.00	108,459.00	LF	86,767.00	\$0.13	\$11,279.71	
	0001	0290	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	92,909.00	0.00	92,909.00	LF	74,327.00	\$0.12	\$8,919.24	
	0001	0300	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	209.00	0.00	209.00	SQYD	209.00	\$55.02	\$11,499.18	
	0001	0310	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	877.00	-190.00	687.00	SQYD	687.00	\$13.83	\$9,501.21	
0001	0320	6229905	MISC.REMOVAL OF DAMAGED PAVEMENT	510.00	-494.00	16.00	SQYD	16.00	\$27.92	\$446.72		
Project JNE0079 - Total Value Posted to Date as of Report Generated Date												\$1,093,556.07
241018-B02 Overall - Total Value Posted to Date as of Report Generated Date												\$2,596,501.15



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 6, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNE0040

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0070	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	4/22/25	4/23/25	60,014.00	LF	RTE DD- NBL/SBL	3.175		10.297		Pay 80%, pending retro results
0080	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	4/22/25	4/23/25	69,509.00	LF	RTE DD- C/L	0.000		10.297		Pay 80%, pending retro results.

Project: JNE0078

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0110	3105002	GRAVEL (A) OR CRUSHED STONE (B)	4/16/25	4/17/25	62.00	TONS	RTE D- LT/RT	0.187		3.714		
0130	4029910	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	4/16/25	4/17/25	1.10	TONS	RTE D- NBL/SBL	2.567		3.650		
0170	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	4/23/25	4/25/25	29,501.00	LF	RTE D- NBL/SBL	0.187		3.714		
0180	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	4/23/25	4/25/25	26,871.00	LF	RTE D- C/L	0.187		3.714		
0190	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	4/25/25	4/25/25	-4.00	SQYD	RTE D- Bridge	2.383		2.402		Pay plan quantity per RE.
0210	6229905	MISC. COLDMILLING	4/16/25	4/17/25	16.00	SQYD	RTE D- NBL/SBL	2.567		3.650		

Project: JNE0079

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0220	3105002	GRAVEL (A) OR CRUSHED STONE (B)	4/16/25	4/17/25	132.93	TONS	RTE BB- LT/RT	10.284		7.084		
			4/17/25	4/21/25	126.53	TONS	RTE BB- LT/RT	7.084		0.000		
			4/21/25	4/23/25	10.54	TONS	RTE BB	0.569		3.708		
			4/23/25	4/25/25	3.00	TONS	RTE D- Alan Fiedly Address: 1446	0.490				
			4/16/25	4/17/25	2,613.95	TONS	RTE BB- WBL / EBL	3.030 / 0.000		1.773 / 0.000		
0230	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	4/16/25	4/17/25	2,329.00	GAL	RTE BB- WBL / EBL	3.030 / 0.000		1.773 / 0.000		
0250	4071005	TACK COAT	4/16/25	4/17/25	86,767.00	LF	RTE BB- EBL/WBL	0.000		10.284		
0280	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	4/23/25	4/25/25	74,327.00	LF	RTE BB- C/L	0.000		10.284		
0290	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	4/23/25	4/25/25								

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 241018-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNE0040	0010	GRAVEL (A) OR CRUSHED STONE (B)	Material		2	Apr 2, 2025	SYSTEM	\$43,043.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					2	Apr 2, 2025	SYSTEM	(\$43,043.58)			
				- Total				\$0.00			
			Material - Total				\$0.00				
			Overrun	Overrun	2	Apr 2, 2025	SYSTEM	(\$10,875.78)			
					4	May 1, 2025	SYSTEM	\$10,875.78	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',153.18000 - 153.18000, 'is applied (if non-zero).		
				Overrun - Total				\$0.00			
			Overrun - Total				\$0.00				
			0010 - Total				\$0.00				
			0020	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Material		2	Apr 2, 2025	SYSTEM	\$648,617.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user terrej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							2	Apr 2, 2025	SYSTEM	(\$648,617.51)	
	- Total					\$0.00					
	Material - Total				\$0.00						
	Other Item Adjustment	ACAD			2	Apr 2, 2025	terrej2	\$2,510.80	RTE DD AC price adjustment for estimate 0002.		
					ACAD - Total				\$2,510.80		
	Other Item Adjustment - Total				\$2,510.80						
	Overrun	Overrun			2	Apr 2, 2025	SYSTEM	(\$37,894.56)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	May 1, 2025	SYSTEM	\$37,894.56	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',94.62049 - 94.74000, 'is applied (if non-zero).		
		Overrun - Total				\$0.00					
	Overrun - Total				\$0.00						
	Price FUEL				2	Apr 2, 2025	SYSTEM	(\$1,176.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
		- Total				(\$1,176.83)					
	Price FUEL - Total				(\$1,176.83)						
	0020 - Total				\$1,333.97						
	0030	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)			Material		2	Apr 2, 2025	SYSTEM	\$60.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user terrej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
							2	Apr 2, 2025	SYSTEM	(\$60.46)	
						- Total				\$0.00	
			Material - Total				\$0.00				
			0030 - Total				\$0.00				
	0070	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	May 1, 2025	SYSTEM	\$7,801.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user terrej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					4	May 1, 2025	SYSTEM	(\$7,801.82)			
				- Total				\$0.00			
			Material - Total				\$0.00				
	0070 - Total				\$0.00						
	0080	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	May 1, 2025	SYSTEM	\$9,036.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user terrej2 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					4	May 1, 2025	SYSTEM	(\$9,036.17)			



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 241018-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNE0040	0080	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material	- Total				\$0.00		
			Material - Total				\$0.00			
			0080 - Total				\$0.00			
	0090	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	2	Apr 2, 2025	SYSTEM	(\$5,908.60)		
					4	May 1, 2025	SYSTEM	\$5,908.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',19.06000 - 19.06000, 'is applied (if non-zero).	
			Overrun - Total				\$0.00			
			Overrun - Total				\$0.00			
			0090 - Total				\$0.00			
	JNE0040 - Total							\$1,333.97		
	JNE0078	0120	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	3	Apr 16, 2025	vierss	\$1,872.48	
						ACAD - Total				\$1,872.48
				Other Item Adjustment - Total				\$1,872.48		
Overrun				Overrun	3	Apr 16, 2025	SYSTEM	(\$13,045.82)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					4	May 1, 2025	SYSTEM	\$13,045.82	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',91.72341 - 91.75000, 'is applied (if non-zero).	
Overrun - Total				\$0.00						
Overrun - Total				\$0.00						
Price FUEL					3	Apr 16, 2025	SYSTEM	(\$83.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total				(\$83.59)	
Price FUEL - Total				(\$83.59)						
0120 - Total							\$1,788.89			
0140		TACK COAT	Overrun	Overrun	3	Apr 16, 2025	SYSTEM	(\$291.49)		
					4	May 1, 2025	SYSTEM	\$291.49	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.83000 - 2.83000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
			Overrun - Total				\$0.00			
	0140 - Total							\$0.00		
0170	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	May 1, 2025	SYSTEM	\$4,130.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				4	May 1, 2025	SYSTEM	(\$4,130.14)			
		- Total				\$0.00				
		Material - Total				\$0.00				
0170 - Total							\$0.00			
0180	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	May 1, 2025	SYSTEM	\$3,761.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				4	May 1, 2025	SYSTEM	(\$3,761.94)			
		- Total				\$0.00				
		Material - Total				\$0.00				
0180 - Total							\$0.00			
0190	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	2	Apr 2, 2025	SYSTEM	(\$192.44)			
				4	May 1, 2025	SYSTEM	\$192.44	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',48.11000 - 48.11000, 'is applied (if non-zero).		



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 241018-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNE0078	0190	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun - Total				\$0.00		
			Overrun - Total				\$0.00			
			0190 - Total				\$0.00			
	0200	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	2	Apr 2, 2025	SYSTEM	(\$5,742.64)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',31.21000 - 31.21000, 'is applied (if non-zero).	
					4	May 1, 2025	SYSTEM	\$5,742.64		
				Overrun - Total				\$0.00		
			Overrun - Total				\$0.00			
			0200 - Total				\$0.00			
	JNE0078 - Total								\$1,788.89	
	JNE0079	0230	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	3	Apr 16, 2025	vierss	\$5,093.11	
4						May 1, 2025	terrej2	\$1,555.30	AC adjustment for Route BB on estimate 0004.	
ACAD - Total					\$6,648.41					
Other Item Adjustment - Total				\$6,648.41						
Price FUEL					3	Apr 16, 2025	SYSTEM	(\$227.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					4	May 1, 2025	SYSTEM	(\$69.43)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total				(\$296.77)	
Price FUEL - Total				(\$296.77)						
0230 - Total				\$6,351.64						
0280		4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	May 1, 2025	SYSTEM	\$11,279.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user terrej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					4	May 1, 2025	SYSTEM	(\$11,279.71)		
			- Total				\$0.00			
			Material - Total				\$0.00			
0280 - Total				\$0.00						
0290		4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	May 1, 2025	SYSTEM	\$8,919.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user terrej2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					4	May 1, 2025	SYSTEM	(\$8,919.24)		
			- Total				\$0.00			
	Material - Total				\$0.00					
0290 - Total				\$0.00						
JNE0079 - Total								\$6,351.64		
Overall - Total								\$9,474.50		



Contract Adjustments for Contract - 241018-B02

There are no contract adjustments to display for this contract.