



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: July 1, 2025

Progress Estimate Number	Contract ID	241018-B03	Pay Period Start	March 1, 2025	Original Contract Amount	\$1,072,200.00
3	Prime Contractor	N.B. West Contracting Company	Pay Period End	June 30, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$1,072,200.00

Approval Date		By User
July 1, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	mcclab
July 1, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	baxtem1
July 3, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2025	September 1, 2025		2.32%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 8, 2024	November 8, 2024	
Letting Date	October 18, 2024	October 18, 2024	
Notice to Proceed Date	December 9, 2024	December 9, 2024	
Work Began Date	July 2, 2025	July 2, 2025	

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
241018-B03			
Total Posted Items Pay	\$2,000.00	\$22,863.64	\$24,863.64
Gross Item Adjustments	\$0.00	\$16,576.50	\$16,576.50
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$39,440.14	\$41,440.14
Contract Total Payable This Estimate:	\$2,000.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0041	0050	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$1,000.000	2	\$2,000.00

Project JNE0041 - Total **\$2,000.00**

Overall - Total **\$2,000.00**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 4, 2025

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JNE0041	FAF 94-1(37)	Seal Coat	94	MONTGOMERY	from Route 19 near McKittrick to St. Charles County line																																
Totals by Job Numbers																																					
JNE0041	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$2,000.00</td><td>\$22,863.64</td><td>\$24,863.64</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>\$16,576.50</td><td>\$16,576.50</td></tr><tr><td>Gross Item Pay</td><td>\$2,000.00</td><td>\$39,440.14</td><td>\$41,440.14</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$2,000.00	\$22,863.64	\$24,863.64	Gross Item Adjustments	\$0.00	\$16,576.50	\$16,576.50	Gross Item Pay	\$2,000.00	\$39,440.14	\$41,440.14	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$2,000.00	\$22,863.64	\$24,863.64																																		
Gross Item Adjustments	\$0.00	\$16,576.50	\$16,576.50																																		
Gross Item Pay	\$2,000.00	\$39,440.14	\$41,440.14																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 4, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-B03	JNE0041	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$3,200.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	9.00	0.00	9.00	100F	0.00	\$1,600.00	\$0.00
		0001	0030	4091048	EMULSIFIED ASPHALT, SEAL COAT	109,820.00	0.00	109,820.00	GAL	0.00	\$3.00	\$0.00
		0001	0040	4094002	SEAL COAT AGGREGATE, GRADE A2	392,182.00	0.00	392,182.00	SQYD	0.00	\$1.20	\$0.00
		0001	0050	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0060	6169901	MISC.Lump Sum Temporary Traffic Control	1.00	0.00	1.00	LS	0.00	\$52,400.00	\$0.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$91,454.56	\$22,863.64
		0001	0080	6200008	PLURAL COMPONENT LIQUID PAVEMENT MARKING, 6 IN. WHITE	107.00	0.00	107.00	LF	0.00	\$7.00	\$0.00
		0001	0090	6200014	PLURAL COMPONENT LIQUID PAVEMENT MARKING, 24 IN. WHITE	15.00	0.00	15.00	LF	0.00	\$30.00	\$0.00
		0001	0100	6200035	PLURAL COMPONENT LIQUID PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	22.00	0.00	22.00	EA	0.00	\$200.00	\$0.00
		0001	0110	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	360,684.00	0.00	360,684.00	LF	0.00	\$0.11	\$0.00
		0001	0120	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	303,928.00	0.00	303,928.00	LF	0.00	\$0.10	\$0.00
		0010	0130	6061060	MGS GUARDRAIL	450.00	0.00	450.00	LF	0.00	\$28.00	\$0.00
		0010	0140	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	0.00	\$3,400.00	\$0.00
Project JNE0041 - Total Value Posted to Date as of Report Generated Date												\$24,863.64
241018-B03 Overall - Total Value Posted to Date as of Report Generated Date												\$24,863.64



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 4, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNE0041

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6/24/25	7/1/25	1	2.00	EA	one placed at LM 44.443 and one placed at LM 77.838	LM 44.443		LM 77.838		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 241018-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNE0041	0130	MGS GUARDRAIL	Construction Stockpile STMI		2	Feb 28, 2025	SYSTEM	\$5,476.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$5,476.50		
			Construction Stockpile STMI - Total					\$5,476.50		
			0130 - Total					\$5,476.50		
	0140	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Feb 28, 2025	SYSTEM	\$11,100.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$11,100.00		
			Construction Stockpile STMI - Total					\$11,100.00		
			0140 - Total					\$11,100.00		
	JNE0041 - Total								\$16,576.50	
	Overall - Total								\$16,576.50	



Contract Adjustments for Contract - 241018-B03

There are no contract adjustments to display for this contract.