



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number 12	Contract ID 241018-B04 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start October 16, 2025 Pay Period End November 1, 2025	Original Contract Amount \$7,859,777.70 Net Change Order Amount (\$323,281.55) Current Contract Amount \$7,536,496.15	
Approval Date			By User	
November 3, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by		stewaj1	
November 3, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		lincom	
November 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1	
Original Completion Date		Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025		November 1, 2025		100.00%
Contract Informational Dates				Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract	
Acceptance Date				
Awarded Date	November 8, 2024	November 8, 2024		
Letting Date	October 18, 2024	October 18, 2024		
Notice to Proceed Date	December 9, 2024	December 9, 2024		
Work Began Date				

Contract Total Pay For Estimate No. 12

		This Estimate	Previous	To Date
241018-B04	Total Posted Items Pay	\$0.00	\$7,536,496.15	\$7,536,496.15
	Gross Item Adjustments	\$199.21	\$65,721.93	\$65,921.14
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$7,602,218.08	\$7,602,417.29
Contract Total Payable This Estimate:		\$199.21		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0104	0040	MISC.	Material			-485.70000	\$137.00	(\$66,540.90)
	0040	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	485.70000	\$137.00	\$66,540.90
	0180	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	Correction to AC index from 8-11-25 thru 8-14-25. 4.8 virgin ac was used on original AC index. Corrected to 5.0% Virgin AC.			\$199.21
Total								\$199.21



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on November 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0104		Resurface	O,C,CC,EE,M,O,U,JJ	MONROE	on Routes O and U in Randolph County, on Routes CC and JJ in Audrain County, on Route C in Audrain and Monroe Counties, on Route EE in Ralls County, and on Route M and U in Monroe County
Totals by Job Numbers					
JST0104			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$7,536,496.15	\$7,536,496.15
	Gross Item Adjustments		\$199.21	\$65,721.93	\$65,921.14
	Gross Item Pay		\$199.21	\$7,602,218.08	\$7,602,417.29
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JST0104, Item 4029910, Project Item Line Number 0040, Material Set Generic 4029910, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Final quantity will be adjusted with change order	stewaj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-B04	JST0104	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$8,500.00	\$8,500.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	8.00	0.00	8.00	100F	8.00	\$1,725.00	\$13,800.00
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,052.00	-137.20	914.80	TONS	914.80	\$159.00	\$145,453.20
		0001	0040	4029910	MISC.REPLACEMENT OF DAMAGE PAVEMENT	1,630.00	-1,144.30	485.70	TONS	485.70	\$137.00	\$66,540.90
		0001	0050	4071005	TACK COAT	55,044.00	-18,448.00	36,596.00	GAL	36,596.00	\$3.50	\$128,086.00
		0001	0060	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$62,000.00	\$62,000.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$370,000.00	\$370,000.00
		0001	0080	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	20.00	0.00	20.00	LF	20.00	\$21.95	\$439.00
		0001	0090	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,375.00	\$2,750.00
		0001	0100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	121,811.00	0.00	121,811.00	LF	121,811.00	\$0.14	\$17,053.54
		0001	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	383,779.00	0.00	383,779.00	LF	383,779.00	\$0.13	\$49,891.27
		0001	0120	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	411.00	0.00	411.00	SQYD	411.00	\$15.00	\$6,165.00
		0001	0130	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,629.00	0.00	4,629.00	SQYD	4,629.00	\$20.00	\$92,580.00
		0001	0140	6229905	MISC.REMOVAL OF DAMAGED PAVEMENT	4,070.00	-2,833.60	1,236.40	SQYD	1,236.40	\$39.80	\$49,208.72
		0010	0150	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	8.00	\$5,200.00	\$41,600.00
		0050	0160	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	19,481.00	123.50	19,604.50	TONS	19,604.50	\$94.15	\$1,845,763.68
		0051	0170	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	6,311.60	138.00	6,449.60	TONS	6,449.60	\$91.75	\$591,750.80
		0052	0180	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	4,962.00	18.10	4,980.10	TONS	4,980.10	\$97.50	\$485,559.75
		0053	0190	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	11,740.00	211.00	11,951.00	TONS	11,951.00	\$91.50	\$1,093,516.50
		0054	0200	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	2,375.00	12.90	2,387.90	TONS	2,387.90	\$114.75	\$274,011.52
		0055	0210	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	9,435.00	73.10	9,508.10	TONS	9,508.10	\$94.25	\$896,138.42
		0056	0220	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,374.00	23.20	3,397.20	TONS	3,397.20	\$114.75	\$389,828.70
		0057	0230	3105002	GRAVEL (A) OR CRUSHED STONE (B)	290.00	19.40	309.40	TONS	309.40	\$155.10	\$47,987.94
		0057	0240	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	7,156.00	-19.00	7,137.00	TONS	7,137.00	\$104.75	\$747,600.75
		0057	0250	4029910	MISC.REPLACEMENT OF DAMAGE PAVEMENT	90.00	-90.00	0.00	TONS	0.00	\$125.00	\$0.00
		0057	0260	4071005	TACK COAT	6,914.00	-1,661.00	5,253.00	GAL	5,253.00	\$3.50	\$18,385.50
		0057	0270	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$12,200.00	\$12,200.00
		0057	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0057	0290	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	22.00	\$27.42	\$603.24
		0057	0300	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,370.88	\$2,741.76
		0057	0310	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	72,188.00	0.00	72,188.00	LF	72,188.00	\$0.15	\$10,828.20
		0057	0320	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	50,941.00	0.00	50,941.00	LF	50,941.00	\$0.14	\$7,131.74
		0057	0330	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	919.00	0.00	919.00	SQYD	919.00	\$20.00	\$18,380.00
		0057	0340	6229905	MISC.REMOVAL OF DAMAGED PAVEMENT	220.00	-220.00	0.00	SQYD	0.00	\$35.00	\$0.00
Project JST0104 - Total Value Posted to Date as of Report Generated Date												\$7,536,496.14
241018-B04 Overall - Total Value Posted to Date as of Report Generated Date												\$7,536,496.14



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241018-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0104	0020	SHAPING SLOPES, CLASS III	Material		6	Aug 4, 2025	SYSTEM	(\$6,900.00)	
					6	Aug 4, 2025	SYSTEM	\$6,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0020 - Total			\$0.00	
	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		4	Jul 1, 2025	SYSTEM	(\$30,337.20)	
					4	Jul 1, 2025	SYSTEM	\$30,337.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Jul 16, 2025	SYSTEM	(\$30,337.20)	
					5	Jul 16, 2025	SYSTEM	\$30,337.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Aug 4, 2025	SYSTEM	(\$51,754.50)	
					6	Aug 4, 2025	SYSTEM	\$51,754.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$51,754.50)	
					7	Aug 18, 2025	SYSTEM	\$51,754.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$101,457.90)	
					8	Sep 2, 2025	SYSTEM	\$101,457.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$145,453.20)	
					9	Sep 16, 2025	SYSTEM	\$145,453.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Oct 2, 2025	SYSTEM	(\$145,453.20)	
					10	Oct 2, 2025	SYSTEM	\$145,453.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$145,453.20)	
					11	Oct 16, 2025	SYSTEM	\$145,453.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0030 - Total			\$0.00	
	0040	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	Material		5	Jul 16, 2025	SYSTEM	(\$9,590.00)	
					5	Jul 16, 2025	SYSTEM	\$9,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					6	Aug 4, 2025	SYSTEM	(\$43,634.50)	
					6	Aug 4, 2025	SYSTEM	\$43,634.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$66,540.90)	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241018-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JST0104	0040	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	Material		7	Aug 18, 2025	SYSTEM	\$66,540.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					8	Sep 2, 2025	SYSTEM	(\$66,540.90)				
					8	Sep 2, 2025	SYSTEM	\$66,540.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					9	Sep 16, 2025	SYSTEM	(\$66,540.90)				
					9	Sep 16, 2025	SYSTEM	\$66,540.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
					10	Oct 2, 2025	SYSTEM	(\$66,540.90)				
					10	Oct 2, 2025	SYSTEM	\$66,540.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					11	Oct 16, 2025	SYSTEM	(\$66,540.90)				
					11	Oct 16, 2025	SYSTEM	\$66,540.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					12	Nov 3, 2025	SYSTEM	(\$66,540.90)				
					12	Nov 3, 2025	SYSTEM	\$66,540.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					- Total						\$0.00	
					Material - Total						\$0.00	
			Other Item Adjustment	ACAD	5	Jul 16, 2025	stewaj1	\$70.00	70 tons used for replacement of damaged pavement			
					6	Aug 4, 2025	stewaj1	\$248.50	CC 7-29-25/228.5 U 7-16-25/20			
					7	Aug 18, 2025	stewaj1	\$167.20	8-8/165.2 8-13/2			
			ACAD - Total						\$485.70			
			Other Item Adjustment - Total						\$485.70			
			0040 - Total								\$485.70	
			0050	TACK COAT	Material		2	Jun 2, 2025	SYSTEM	(\$14,311.50)		
							2	Jun 2, 2025	SYSTEM	\$14,311.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
							3	Jun 16, 2025	SYSTEM	(\$14,311.50)		
							3	Jun 16, 2025	SYSTEM	\$14,311.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
							4	Jul 1, 2025	SYSTEM	(\$14,514.50)		
							4	Jul 1, 2025	SYSTEM	\$14,514.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
							5	Jul 16, 2025	SYSTEM	(\$28,997.50)		
							5	Jul 16, 2025	SYSTEM	\$28,997.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
							6	Aug 4, 2025	SYSTEM	(\$63,759.50)		
							6	Aug 4, 2025	SYSTEM	\$63,759.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241018-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0104	0050	TACK COAT	Material		7	Aug 18, 2025	SYSTEM	(\$113,942.50)	
					7	Aug 18, 2025	SYSTEM	\$113,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$128,086.00)	
					8	Sep 2, 2025	SYSTEM	\$128,086.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$128,086.00)	
					9	Sep 16, 2025	SYSTEM	\$128,086.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Oct 2, 2025	SYSTEM	(\$128,086.00)	
					10	Oct 2, 2025	SYSTEM	\$128,086.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$128,086.00)	
					11	Oct 16, 2025	SYSTEM	\$128,086.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0050 - Total			\$0.00	
	0060	MISC.	Material		2	Jun 2, 2025	SYSTEM	(\$12,400.00)	
					2	Jun 2, 2025	SYSTEM	\$12,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					3	Jun 16, 2025	SYSTEM	(\$12,400.00)	
					3	Jun 16, 2025	SYSTEM	\$12,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					4	Jul 1, 2025	SYSTEM	(\$12,400.00)	
					4	Jul 1, 2025	SYSTEM	\$12,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Jul 16, 2025	SYSTEM	(\$12,400.00)	
					5	Jul 16, 2025	SYSTEM	\$12,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					6	Aug 4, 2025	SYSTEM	(\$12,400.00)	
					6	Aug 4, 2025	SYSTEM	\$12,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$12,400.00)	
					7	Aug 18, 2025	SYSTEM	\$12,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$12,400.00)	
					8	Sep 2, 2025	SYSTEM	\$12,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$62,000.00)	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241018-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JST0104	0060	MISC.	Material		9	Sep 16, 2025	SYSTEM	\$62,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				- Total						\$0.00
			Material - Total						\$0.00	
			0060 - Total							\$0.00
	0080	PREF THERMO PVMT MARK, 24 IN WHIT	Material		9	Sep 16, 2025	SYSTEM	(\$439.00)		
				9	Sep 16, 2025	SYSTEM	\$439.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
			- Total						\$0.00	
			Material - Total						\$0.00	
	0080 - Total							\$0.00		
	0090	PREF THERMO PVMT MARK, R/R XING	Material		9	Sep 16, 2025	SYSTEM	(\$2,750.00)		
				9	Sep 16, 2025	SYSTEM	\$2,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
			- Total						\$0.00	
			Material - Total						\$0.00	
	0090 - Total							\$0.00		
	0100	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		9	Sep 16, 2025	SYSTEM	(\$17,053.54)		
				9	Sep 16, 2025	SYSTEM	\$17,053.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
			- Total						\$0.00	
			Material - Total						\$0.00	
	0100 - Total							\$0.00		
	0110	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		9	Sep 16, 2025	SYSTEM	(\$49,891.27)		
				9	Sep 16, 2025	SYSTEM	\$49,891.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
			- Total						\$0.00	
			Material - Total						\$0.00	
	0110 - Total							\$0.00		
	0160	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	6	Aug 4, 2025	stewaj1	\$10,969.40	7-21/1205.7 7-22/1657.5 7-23/1547.2 7-24/2082.8 7-25/907.5 7-28/1375 7-29/2173.7	
					7	Aug 18, 2025	stewaj1	\$1,833.20	8-13/51.1 8-15/1782.1	
					8	Sep 2, 2025	stewaj1	\$6,821.90	8-18/1798.8 8-19/1468.6 8-20/2109.5 8-21/1445.0	
				ACAD - Total				\$19,624.50		
				Other Item Adjustment - Total				\$19,624.50		
				Overrun	Overrun	8	Sep 2, 2025	SYSTEM	(\$11,627.53)	
			8			Sep 2, 2025	SYSTEM	\$11,627.53	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
			9			Sep 16, 2025	SYSTEM	(\$11,627.53)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			9			Sep 16, 2025	SYSTEM	\$11,627.53	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
			10			Oct 2, 2025	SYSTEM	(\$11,627.53)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			10			Oct 2, 2025	SYSTEM	\$11,627.53	This adjustment offsets the original system-generated Overrun Payment	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241018-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JST0104	0160	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Overrun	Overrun		2025			Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					11	Oct 16, 2025	SYSTEM	(\$11,627.53)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					11	Oct 16, 2025	SYSTEM	\$11,627.53	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
				Overrun - Total			\$0.00					
				Overrun - Total			\$0.00					
				0160 - Total			\$19,624.50					
	0170	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	6	Aug 4, 2025	stewaj1	\$3,066.00	7-30/122.4 7-31/1203.3 8-1/1740.3			
					7	Aug 18, 2025	stewaj1	\$3,383.60	8-4/1479.5 8-5/1243.1 8-6/661			
					ACAD - Total			\$6,449.60				
				Other Item Adjustment - Total			\$6,449.60					
Overrun				Overrun	7	Aug 18, 2025	SYSTEM	(\$12,661.50)				
					7	Aug 18, 2025	SYSTEM	\$12,661.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					8	Sep 2, 2025	SYSTEM	(\$12,661.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					8	Sep 2, 2025	SYSTEM	\$12,661.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					9	Sep 16, 2025	SYSTEM	(\$12,661.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					9	Sep 16, 2025	SYSTEM	\$12,661.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
					10	Oct 2, 2025	SYSTEM	(\$12,661.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					10	Oct 2, 2025	SYSTEM	\$12,661.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					11	Oct 16, 2025	SYSTEM	(\$12,661.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					11	Oct 16, 2025	SYSTEM	\$12,661.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					Overrun - Total			\$0.00				
					Overrun - Total			\$0.00				
0170 - Total				\$6,449.60								
0180				BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	7	Aug 18, 2025	stewaj1	\$4,780.89	8-11/653.7 8-12/1753.4 8-13/1907.8 8-14/665.2	
							12	Nov 3, 2025	stewaj1	\$199.21	Correction to AC index from 8-11-25 thru 8-14-25. 4.8 virgin ac was used on original AC index. Corrected to 5.0% Virgin AC.	
							ACAD - Total			\$4,980.10		
						Other Item Adjustment - Total			\$4,980.10			
						Overrun	Overrun	7	Aug 18, 2025	SYSTEM	(\$1,764.75)	
								7	Aug 18, 2025	SYSTEM	\$1,764.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
								8	Sep 2, 2025	SYSTEM	(\$1,764.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
	8	Sep 2, 2025	SYSTEM					\$1,764.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
	9	Sep 16, 2025	SYSTEM					(\$1,764.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
	Overrun - Total							\$0.00				
	Overrun - Total							\$0.00				
	0180 - Total					\$4,980.10						



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241018-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JST0104	0180	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Overrun	Overrun	9	Sep 16, 2025	SYSTEM	\$1,764.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user stewaj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
					10	Oct 2, 2025	SYSTEM	(\$1,764.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					10	Oct 2, 2025	SYSTEM	\$1,764.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					11	Oct 16, 2025	SYSTEM	(\$1,764.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					11	Oct 16, 2025	SYSTEM	\$1,764.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				Overrun - Total				\$0.00				
			Overrun - Total				\$0.00					
			0180 - Total				\$4,980.10					
			0190	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	7	Aug 18, 2025	stewaj1	\$11,951.04	8-6/942.3 8-7/219.6 8-8/1671.2 8-11/2099.3 8-12/2678.6 8-13/2288.4 8-14/2051.6	
Other Item Adjustment - Total					\$11,951.04							
Overrun	Overrun	7			Aug 18, 2025	SYSTEM	(\$19,306.50)					
		7			Aug 18, 2025	SYSTEM	\$19,306.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
		8			Sep 2, 2025	SYSTEM	(\$19,306.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
		8			Sep 2, 2025	SYSTEM	\$19,306.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
		9			Sep 16, 2025	SYSTEM	(\$19,306.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
		9			Sep 16, 2025	SYSTEM	\$19,306.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user stewaj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
		10			Oct 2, 2025	SYSTEM	(\$19,306.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
		10			Oct 2, 2025	SYSTEM	\$19,306.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
		11			Oct 16, 2025	SYSTEM	(\$19,306.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
		11			Oct 16, 2025	SYSTEM	\$19,306.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
Overrun - Total					\$0.00							
Overrun - Total					\$0.00							
0190 - Total				\$11,951.04								
0200	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Material		2	Jun 2, 2025	SYSTEM	(\$274,011.52)					
				2	Jun 2, 2025	SYSTEM	\$274,011.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
			- Total				\$0.00					
		Material - Total				\$0.00						
		Other Item Adjustment	ACAD	2	Jun 2, 2025	stewaj1	\$2,387.90	5-30/2387.9				
										ACAD - Total		\$2,387.90
		Other Item Adjustment - Total				\$2,387.90						
		Overrun	Overrun	2	Jun 2, 2025	SYSTEM	(\$1,480.28)					



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241018-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JST0104	0200	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Overrun	Overrun	2	Jun 2, 2025	SYSTEM	\$1,480.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					3	Jun 16, 2025	SYSTEM	(\$1,480.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					3	Jun 16, 2025	SYSTEM	\$1,480.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					4	Jul 1, 2025	SYSTEM	(\$1,480.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					4	Jul 1, 2025	SYSTEM	\$1,480.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					5	Jul 16, 2025	SYSTEM	(\$1,480.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					5	Jul 16, 2025	SYSTEM	\$1,480.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					6	Aug 4, 2025	SYSTEM	(\$1,480.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					6	Aug 4, 2025	SYSTEM	\$1,480.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					7	Aug 18, 2025	SYSTEM	(\$1,480.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					7	Aug 18, 2025	SYSTEM	\$1,480.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					8	Sep 2, 2025	SYSTEM	(\$1,480.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					8	Sep 2, 2025	SYSTEM	\$1,480.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					9	Sep 16, 2025	SYSTEM	(\$1,480.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					9	Sep 16, 2025	SYSTEM	\$1,480.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user stewaj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					10	Oct 2, 2025	SYSTEM	(\$1,480.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					10	Oct 2, 2025	SYSTEM	\$1,480.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					11	Oct 16, 2025	SYSTEM	(\$1,480.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					11	Oct 16, 2025	SYSTEM	\$1,480.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0200 - Total								\$2,387.90	
					0210	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Material		4	Jul 1, 2025	SYSTEM	(\$6,163.95)		
	4	Jul 1, 2025	SYSTEM	\$6,163.95					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
	5	Jul 16, 2025	SYSTEM	(\$89,726.00)										
	5	Jul 16, 2025	SYSTEM	\$89,726.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
	- Total								\$0.00					
	Material - Total								\$0.00					
	Other Item	ACAD	4	Jul 1,					stewaj1	\$65.40	6-20-25			



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241018-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JST0104	0210	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Adjustment	ACAD		2025							
					5	Jul 16, 2025	stewaj1	\$6,886.60	7-11/2342.3 7-14/1930.3 7-15/2614				
					6	Aug 4, 2025	stewaj1	\$2,556.10	7-16/2556.1				
				ACAD - Total				\$9,508.10					
				Other Item Adjustment - Total				\$9,508.10					
			Overrun	Overrun	6	Aug 4, 2025	SYSTEM	(\$6,889.68)					
					6	Aug 4, 2025	SYSTEM	\$6,889.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					7	Aug 18, 2025	SYSTEM	(\$6,889.68)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					7	Aug 18, 2025	SYSTEM	\$6,889.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					8	Sep 2, 2025	SYSTEM	(\$6,889.68)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					8	Sep 2, 2025	SYSTEM	\$6,889.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					9	Sep 16, 2025	SYSTEM	(\$6,889.68)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					9	Sep 16, 2025	SYSTEM	\$6,889.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user stewaj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
					10	Oct 2, 2025	SYSTEM	(\$6,889.68)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					10	Oct 2, 2025	SYSTEM	\$6,889.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					11	Oct 16, 2025	SYSTEM	(\$6,889.68)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					11	Oct 16, 2025	SYSTEM	\$6,889.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
						Overrun - Total				\$0.00			
						Overrun - Total				\$0.00			
			0210 - Total								\$9,508.10		
	0220	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	2	Jun 2, 2025	stewaj1	\$3,397.20	5-27/1722.1 5-28/1675.1				
								ACAD - Total				\$3,397.20	
								Other Item Adjustment - Total				\$3,397.20	
			Overrun	Overrun	2	Jun 2, 2025	SYSTEM	(\$2,662.20)					
					2	Jun 2, 2025	SYSTEM	\$2,662.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					3	Jun 16, 2025	SYSTEM	(\$2,662.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					3	Jun 16, 2025	SYSTEM	\$2,662.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					4	Jul 1, 2025	SYSTEM	(\$2,662.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					4	Jul 1, 2025	SYSTEM	\$2,662.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					5	Jul 16, 2025	SYSTEM	(\$2,662.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					5	Jul 16, 2025	SYSTEM	\$2,662.20	This adjustment offsets the original system-generated Overrun Payment				



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241018-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JST0104	0220	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Overrun	Overrun		2025			Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					6	Aug 4, 2025	SYSTEM	(\$2,662.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					6	Aug 4, 2025	SYSTEM	\$2,662.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					7	Aug 18, 2025	SYSTEM	(\$2,662.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					7	Aug 18, 2025	SYSTEM	\$2,662.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					8	Sep 2, 2025	SYSTEM	(\$2,662.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					8	Sep 2, 2025	SYSTEM	\$2,662.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					9	Sep 16, 2025	SYSTEM	(\$2,662.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					9	Sep 16, 2025	SYSTEM	\$2,662.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
					10	Oct 2, 2025	SYSTEM	(\$2,662.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					10	Oct 2, 2025	SYSTEM	\$2,662.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					11	Oct 16, 2025	SYSTEM	(\$2,662.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					11	Oct 16, 2025	SYSTEM	\$2,662.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					Overrun - Total				\$0.00		
					Overrun - Total				\$0.00		
	0220 - Total								\$3,397.20		
	0230	GRAVEL (A) OR CRUSHED STONE (B)	Material		5	Jul 16, 2025	SYSTEM	(\$47,987.94)			
					5	Jul 16, 2025	SYSTEM	\$47,987.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					6	Aug 4, 2025	SYSTEM	(\$47,987.94)			
					6	Aug 4, 2025	SYSTEM	\$47,987.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					7	Aug 18, 2025	SYSTEM	(\$47,987.94)			
					7	Aug 18, 2025	SYSTEM	\$47,987.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					8	Sep 2, 2025	SYSTEM	(\$47,987.94)			
					8	Sep 2, 2025	SYSTEM	\$47,987.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					9	Sep 16, 2025	SYSTEM	(\$47,987.94)			
					9	Sep 16, 2025	SYSTEM	\$47,987.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					10	Oct 2, 2025	SYSTEM	(\$47,987.94)			
					10	Oct 2, 2025	SYSTEM	\$47,987.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241018-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JST0104	0230	GRAVEL (A) OR CRUSHED STONE (B)	Material		11	Oct 16, 2025	SYSTEM	(\$47,987.94)			
					11	Oct 16, 2025	SYSTEM	\$47,987.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
					Overrun	Overrun	5	Jul 16, 2025	SYSTEM	(\$3,008.94)	
							5	Jul 16, 2025	SYSTEM	\$3,008.94	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
							6	Aug 4, 2025	SYSTEM	(\$3,008.94)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							6	Aug 4, 2025	SYSTEM	\$3,008.94	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
							7	Aug 18, 2025	SYSTEM	(\$3,008.94)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							7	Aug 18, 2025	SYSTEM	\$3,008.94	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
							8	Sep 2, 2025	SYSTEM	(\$3,008.94)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							8	Sep 2, 2025	SYSTEM	\$3,008.94	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user stewaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
							9	Sep 16, 2025	SYSTEM	(\$3,008.94)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							9	Sep 16, 2025	SYSTEM	\$3,008.94	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user stewaj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
							10	Oct 2, 2025	SYSTEM	(\$3,008.94)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							10	Oct 2, 2025	SYSTEM	\$3,008.94	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
							11	Oct 16, 2025	SYSTEM	(\$3,008.94)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							11	Oct 16, 2025	SYSTEM	\$3,008.94	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
	0230 - Total			\$0.00							
	0240	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	4	Jul 1, 2025	stewaj1	\$7,137.00	6-20/25.9 6-23/1271.3 6-24/1575.9 6-25/1464.7 6-26/1725.2 6-27/1074		
				ACAD - Total			\$7,137.00				
			Other Item Adjustment - Total			\$7,137.00					
	0240 - Total			\$7,137.00							
	0260	TACK COAT	Material		4	Jul 1, 2025	SYSTEM	(\$18,385.50)			
					4	Jul 1, 2025	SYSTEM	\$18,385.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					5	Jul 16, 2025	SYSTEM	(\$18,385.50)			
					5	Jul 16, 2025	SYSTEM	\$18,385.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					6	Aug 4, 2025	SYSTEM	(\$18,385.50)			



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241018-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0104	0260	TACK COAT	Material		6	Aug 4, 2025	SYSTEM	\$18,385.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$18,385.50)	
					7	Aug 18, 2025	SYSTEM	\$18,385.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$18,385.50)	
					8	Sep 2, 2025	SYSTEM	\$18,385.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$18,385.50)	
					9	Sep 16, 2025	SYSTEM	\$18,385.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Oct 2, 2025	SYSTEM	(\$18,385.50)	
					10	Oct 2, 2025	SYSTEM	\$18,385.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$18,385.50)	
					11	Oct 16, 2025	SYSTEM	\$18,385.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0260 - Total			\$0.00	
	0270	MISC.	Material		9	Sep 16, 2025	SYSTEM	(\$12,200.00)	
					9	Sep 16, 2025	SYSTEM	\$12,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0270 - Total			\$0.00	
	0290	PREF THERMO PVMT MARK, 24 IN WHIT	Material		9	Sep 16, 2025	SYSTEM	(\$603.24)	
					9	Sep 16, 2025	SYSTEM	\$603.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0290 - Total			\$0.00	
	0300	PREF THERMO PVMT MARK, R/R XING	Material		9	Sep 16, 2025	SYSTEM	(\$2,741.76)	
					9	Sep 16, 2025	SYSTEM	\$2,741.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
Material - Total					\$0.00				
0300 - Total					\$0.00				
0310	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		9	Sep 16, 2025	SYSTEM	(\$10,828.20)		
				9	Sep 16, 2025	SYSTEM	\$10,828.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user stewaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				- Total			\$0.00		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241018-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JST0104	0310	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material - Total					\$0.00		
	0310 - Total							\$0.00		
	0320	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		9	Sep 16, 2025	SYSTEM	(\$7,131.74)		
					9	Sep 16, 2025	SYSTEM	\$7,131.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user stewaj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
	0320 - Total							\$0.00		
	JST0104 - Total							\$65,921.14		
Overall - Total							\$65,921.14			



Contract Adjustments for Contract - 241018-B04

There are no contract adjustments to display for this contract.