



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 17, 2025

Progress Estimate Number 2	Contract ID	241018-C02	Pay Period Start	January 2, 2025	Original Contract Amount	\$3,779,953.81
	Prime Contractor	Comanche Construction, Inc.	Pay Period End	March 15, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$3,779,953.81

Approval Date					By User
March 17, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				sandis1
March 17, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				sandis1
March 19, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025		21.90%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 8, 2024	November 8, 2024	
Letting Date	October 18, 2024	October 18, 2024	
Notice to Proceed Date	December 9, 2024	December 9, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2

		This Estimate	Previous	To Date
241018-C02	Total Posted Items Pay	\$761,120.56	\$66,738.06	\$827,858.62
	Gross Item Adjustments	(\$65,459.97)	\$0.00	(\$65,459.97)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$66,738.06	\$762,398.65
Contract Total Payable This Estimate:		\$695,660.59		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3468	0100	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	TONS	\$103.150	2,102.52	\$216,874.94
	0110	4030206	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP190C MIX)	TONS	\$124.950	2,892.32	\$361,395.38
	0120	4071005	TACK COAT	GAL	\$3.460	2,121	\$7,338.66
	0170	6161005	CONSTRUCTION SIGNS	SQFT	\$8.510	600	\$5,106.00
	0180	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$53.170	4	\$212.68
	0190	6161025	CHANNELIZER (TRIM LINE)	EA	\$79.750	90	\$7,177.50
	0210	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$106.340	30	\$3,190.20
	0220	6161040	FLASHING ARROW PANEL	EA	\$1,914.120	4	\$7,656.48
	0240	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$9,570.580	2	\$19,141.16
	0340	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	SQYD	\$6.380	20,059	\$127,976.42
	0480	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	EA	\$5,051.140	1	\$5,051.14
Project J4P3468 - Total							\$761,120.56
Overall - Total							\$761,120.56

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 17, 2025

Progress Estimate Number 2		Contract ID 241018-C02 Prime Contractor Comanche Construction, Inc.		Pay Period Start January 2, 2025 Pay Period End March 15, 2025		Original Contract Amount \$3,779,953.81 Net Change Order Amount \$0.00 Current Contract Amount \$3,779,953.81		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3468	0100	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun			-360.62	\$103.15	(\$37,197.95)
	0100	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	3/11 = 209.97, 3/12 = 202.68, 3/13 = 218.11			\$630.76
	0110	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP190C MIX)	Overrun			-128.92	\$124.95	(\$16,108.55)
	0110	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP190C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	3/10 = 323.97, 3/11 = 279.14, 3/12 = 35.86, 3/13 = 185.34			\$824.31
	0120	TACK COAT	Material			-2,121	\$3.46	(\$7,338.66)
	0120	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.	2,121	\$3.46	\$7,338.66
	0170	CONSTRUCTION SIGNS	Material			-600	\$8.51	(\$5,106.00)
	0170	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.	600	\$8.51	\$5,106.00
	0180	ADVANCED WARNING RAIL SYSTEM	Material			-4	\$53.17	(\$212.68)
	0180	ADVANCED WARNING RAIL SYSTEM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.	4	\$53.17	\$212.68
	0190	CHANNELIZER (TRIM LINE)	Material			-90	\$79.75	(\$7,177.50)
	0190	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.	90	\$79.75	\$7,177.50
	0210	DIRECTIONAL INDICATOR BARRICADE	Material			-30	\$106.34	(\$3,190.20)
	0210	DIRECTIONAL INDICATOR BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.	30	\$106.34	\$3,190.20
	0220	FLASHING ARROW PANEL	Material			-4	\$1,914.12	(\$7,656.48)
	0220	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.	4	\$1,914.12	\$7,656.48
	0240	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-2	\$9,570.58	(\$19,141.16)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 17, 2025

Progress Estimate Number 2		Contract ID 241018-C02 Prime Contractor Comanche Construction, Inc.			Pay Period Start January 2, 2025 Pay Period End March 15, 2025	Original Contract Amount \$3,779,953.81 Net Change Order Amount \$0.00 Current Contract Amount \$3,779,953.81		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3468	0240	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.	2	\$9,570.58	\$19,141.16
	0340	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	Overrun			-2,133	\$6.38	(\$13,608.54)
	0480	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material			-1	\$5,051.14	(\$5,051.14)
	0480	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.	1	\$5,051.14	\$5,051.14
Total								(\$65,459.97)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on March 20, 2025

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J4P3468	FAS S303(69)	4 Bridge rehabilitations	I-435	CLAY	over Parvin Road and 48th Street																																
Totals by Job Numbers																																					
J4P3468	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$761,120.56</td><td>\$66,738.06</td><td>\$827,858.62</td></tr><tr><td>Gross Item Adjustments</td><td>(\$65,459.97)</td><td>\$0.00</td><td>(\$65,459.97)</td></tr><tr><td>Gross Item Pay</td><td>\$695,660.59</td><td>\$66,738.06</td><td>\$762,398.65</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$761,120.56	\$66,738.06	\$827,858.62	Gross Item Adjustments	(\$65,459.97)	\$0.00	(\$65,459.97)	Gross Item Pay	\$695,660.59	\$66,738.06	\$762,398.65	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$761,120.56	\$66,738.06	\$827,858.62																																		
Gross Item Adjustments	(\$65,459.97)	\$0.00	(\$65,459.97)																																		
Gross Item Pay	\$695,660.59	\$66,738.06	\$762,398.65																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 20, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4P3468, Item 4071005, Project Item Line Number 0120, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Cert was forwarded to the project office. The cert number was illegible and a request has been made to the contractor to forward the info. A report will be made by the next estimate. frizzm 3/17/25	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3468, Item 6064110, Project Item Line Number 0480, Material Set 606411096, Material 1040GUAAZC - Guard Cable Galv Anchor Assembly, Acceptance Action Generic 1040GUAAZC is insufficient.	Project office personnel to confer with DO staff to resolve this exception. frizzm 3/17/25	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3468, Item 6064110, Project Item Line Number 0480, Material Set 606411096, Material 1036RSDFPL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Project office personnel to confer with DO staff to resolve this exception. frizzm 3/17/25	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3468, Item 6161005, Project Item Line Number 0170, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Certs have been forwarded to the project office. A report will be made before the next estimate. frizzm 3/17/25	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3468, Item 6161008, Project Item Line Number 0180, Material Set 616100896, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Certs have been forwarded to the project office. A report will be made before the next estimate. frizzm 3/17/25	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3468, Item 6161025, Project Item Line Number 0190, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Certs have been forwarded to the project office. A report will be made before the next estimate. frizzm 3/17/25	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3468, Item 6161033, Project Item Line Number 0210, Material Set 616103396, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Certs have been forwarded to the project office. A report will be made before the next estimate. frizzm 3/17/25	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3468, Item 6161040, Project Item Line Number 0220, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Certs have been forwarded to the project office. A report will be made before the next estimate. frizzm 3/17/25	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3468, Item 6161098A, Project Item Line Number 0240, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Certs have been forwarded to the project office. A report will be made before the next estimate. frizzm 3/17/25	frizzm	Overridden
Estimate Exception Type: Item Overrun: Contract 241018-C02, Contract Project J4P3468, Project Item Line Number 0100, Contract Line Item Number 0100, Item 4030103, Minor Item.	A change order will be processed to resolve the overrun item. frizzm 3/17/25	frizzm	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241018-C02, Contract Project J4P3468, Project Item Line Number 0110, Contract Line Item Number 0110, Item 4030206, Minor Item.	A change order will be processed to resolve the overrun item. frizzm 3/17/25	frizzm	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241018-C02, Contract Project J4P3468, Project Item Line Number 0340, Contract Line Item Number 0340, Item 6221003, Minor Item.	A change order will be processed to resolve the overrun item. frizzm 3/17/25	frizzm	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-C02	J4P3468	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$221,759.02	\$0.00
		0001	0020	2031000	CLASS A EXCAVATION	1,547.00	0.00	1,547.00	CUYD	0.00	\$42.54	\$0.00
		0001	0030	2036000	COMPACTING EMBANKMENT	1,547.00	0.00	1,547.00	CUYD	0.00	\$10.63	\$0.00
		0001	0040	2063000	CLASS 3 EXCAVATION	198.00	0.00	198.00	CUYD	0.00	\$10.63	\$0.00
		0001	0050	2063500	CULVERT CLEANOUT	1.00	0.00	1.00	EA	0.00	\$1,898.17	\$0.00
		0001	0060	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	18.00	0.00	18.00	100F	0.00	\$632.72	\$0.00
		0001	0070	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	0.00	\$1,063.40	\$0.00
		0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	3,840.00	0.00	3,840.00	SQYD	0.00	\$18.08	\$0.00
		0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	87.40	0.00	87.40	TONS	0.00	\$287.12	\$0.00
		0001	0100	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	1,741.90	0.00	1,741.90	TONS	2,102.52	\$103.15	\$216,874.94
		0001	0110	4030206	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP190C MIX)	2,763.40	0.00	2,763.40	TONS	2,892.32	\$124.95	\$361,395.38
		0001	0120	4071005	TACK COAT	3,585.00	0.00	3,585.00	GAL	2,121.00	\$3.46	\$7,338.66
		0001	0130	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	3,840.00	0.00	3,840.00	SQYD	0.00	\$84.01	\$0.00
		0001	0140	6046012A	12 IN. SLOTTED DRAIN	261.00	0.00	261.00	LF	0.00	\$388.14	\$0.00
		0001	0150	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$5,848.69	\$0.00
		0001	0160	6122030	IMPACT ATTENUATOR (RELOCATION)	3.00	0.00	3.00	EA	0.00	\$797.55	\$0.00
		0001	0170	6161005	CONSTRUCTION SIGNS	1,193.00	0.00	1,193.00	SQFT	600.00	\$8.51	\$5,106.00
		0001	0180	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$53.17	\$212.68
		0001	0190	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	90.00	\$79.75	\$7,177.50
		0001	0200	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	0.00	\$292.43	\$0.00
		0001	0210	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	0.00	30.00	EA	30.00	\$106.34	\$3,190.20
		0001	0220	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$1,914.12	\$7,656.48
		0001	0230	6161070	TUBULAR MARKER	155.00	0.00	155.00	EA	0.00	\$186.09	\$0.00
		0001	0240	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$9,570.58	\$19,141.16
		0001	0250	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,900.00	0.00	1,900.00	LF	0.00	\$39.39	\$0.00
		0001	0260	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	2,100.00	0.00	2,100.00	LF	0.00	\$7.66	\$0.00
		0001	0270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$266,952.23	\$66,738.06
		0001	0280	6191000	PAVEMENT EDGE TREATMENT	3,688.00	0.00	3,688.00	LF	0.00	\$9.25	\$0.00
		0001	0290	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	31,100.00	0.00	31,100.00	LF	0.00	\$0.28	\$0.00
		0001	0300	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	20,600.00	0.00	20,600.00	LF	0.00	\$0.28	\$0.00
		0001	0310	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,271.00	0.00	2,271.00	LF	0.00	\$0.53	\$0.00
		0001	0320	6207001	PAVEMENT MARKING REMOVAL	141,099.00	0.00	141,099.00	LF	0.00	\$0.53	\$0.00
		0001	0330	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	91,928.00	0.00	91,928.00	LF	0.00	\$0.16	\$0.00
		0001	0340	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	17,926.00	0.00	17,926.00	SQYD	20,059.00	\$6.38	\$127,976.42
		0001	0350	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	235.20	0.00	235.20	STA	0.00	\$26.28	\$0.00
		0001	0360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$4,253.59	\$0.00
		0001	0370	7261012	12 IN. PIPE GROUP A	17.00	0.00	17.00	LF	0.00	\$69.12	\$0.00
		0001	0380	7261018	18 IN. PIPE GROUP A	490.00	0.00	490.00	LF	0.00	\$74.44	\$0.00
		0001	0390	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,520.66	\$0.00
		0001	0400	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,754.61	\$0.00
		0001	0410	8025006	MULCHING	1.20	0.00	1.20	ACRE	0.00	\$1,701.44	\$0.00
		0001	0420	8051000A	SEEDING - COOL SEASON GRASSES	1.20	0.00	1.20	ACRE	0.00	\$1,701.44	\$0.00
		0001	0430	8061006	ALTERNATE DITCH CHECK	135.00	0.00	135.00	LF	0.00	\$30.31	\$0.00
		0001	0440	8061019	SILT FENCE	40.00	0.00	40.00	LF	0.00	\$33.37	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-C02	J4P3468	0010	0450	6061060	MGS GUARDRAIL	225.00	0.00	225.00	LF	0.00	\$25.52	\$0.00
		0010	0460	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$3,509.22	\$0.00
		0010	0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$3,083.85	\$0.00
		0010	0480	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	1.00	0.00	1.00	EA	1.00	\$5,051.14	\$5,051.14
		0010	0490	6069902	MISC.REMOVE AND REINSTALL HIGH TENSION 3-STRAND GUARD CABLE	2.00	0.00	2.00	EA	0.00	\$5,051.14	\$0.00
		0070	0500	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	15.00	0.00	15.00	CY	0.00	\$1,000.00	\$0.00
		0070	0510	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	15.00	0.00	15.00	CY	0.00	\$1,000.00	\$0.00
		0070	0520	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	12.00	0.00	12.00	CY	0.00	\$1,000.00	\$0.00
		0070	0530	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	12.00	0.00	12.00	CY	0.00	\$1,000.00	\$0.00
		0070	0540	7040104	HALF-SOLE REPAIR	1,200.00	0.00	1,200.00	SQFT	0.00	\$54.16	\$0.00
		0070	0550	7040104	HALF-SOLE REPAIR	1,200.00	0.00	1,200.00	SQFT	0.00	\$54.16	\$0.00
		0070	0560	7040104	HALF-SOLE REPAIR	1,000.00	0.00	1,000.00	SQFT	0.00	\$54.16	\$0.00
		0070	0570	7040104	HALF-SOLE REPAIR	1,000.00	0.00	1,000.00	SQFT	0.00	\$54.16	\$0.00
		0072	0620	2161001	TOTAL SURFACE HYDRO DEMOLITION	792.00	0.00	792.00	SQYD	0.00	\$58.93	\$0.00
		0072	0630	2161502	REMOVAL OF CONCRETE WEARING SURFACE	7,125.00	0.00	7,125.00	SQFT	0.00	\$4.00	\$0.00
		0072	0640	2161503	REMOVAL OF EXISTING DECK REPAIR	200.00	0.00	200.00	SQFT	0.00	\$29.00	\$0.00
		0072	0650	2165500	REMOVAL OF CATHODIC PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00
		0072	0660	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	792.00	0.00	792.00	SQYD	0.00	\$207.00	\$0.00
		0072	0670	7031004	DIAMOND GRINDING	792.00	0.00	792.00	SQYD	0.00	\$8.00	\$0.00
		0072	0680	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	45.00	0.00	45.00	SQFT	0.00	\$201.31	\$0.00
		0072	0690	7040106	FULL DEPTH REPAIR	350.00	0.00	350.00	SQFT	0.00	\$55.00	\$0.00
		0072	0700	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	250.00	0.00	250.00	SQFT	0.00	\$95.02	\$0.00
		0072	0710	7040113	CLEANING AND EPOXY COATING	3,244.00	0.00	3,244.00	SQFT	0.00	\$2.26	\$0.00
		0073	0720	2161001	TOTAL SURFACE HYDRO DEMOLITION	792.00	0.00	792.00	SQYD	0.00	\$58.93	\$0.00
		0073	0730	2161502	REMOVAL OF CONCRETE WEARING SURFACE	7,125.00	0.00	7,125.00	SQFT	0.00	\$4.00	\$0.00
		0073	0740	2161503	REMOVAL OF EXISTING DECK REPAIR	1,180.00	0.00	1,180.00	SQFT	0.00	\$29.00	\$0.00
		0073	0750	2165500	REMOVAL OF CATHODIC PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00
		0073	0760	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	792.00	0.00	792.00	SQYD	0.00	\$207.00	\$0.00
		0073	0770	7031004	DIAMOND GRINDING	792.00	0.00	792.00	SQYD	0.00	\$8.00	\$0.00
		0073	0780	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	45.00	0.00	45.00	SQFT	0.00	\$201.31	\$0.00
		0073	0790	7040106	FULL DEPTH REPAIR	350.00	0.00	350.00	SQFT	0.00	\$55.00	\$0.00
		0073	0800	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	250.00	0.00	250.00	SQFT	0.00	\$95.02	\$0.00
		0073	0810	7040113	CLEANING AND EPOXY COATING	3,244.00	0.00	3,244.00	SQFT	0.00	\$2.26	\$0.00
		0074	0820	2161001	TOTAL SURFACE HYDRO DEMOLITION	849.00	0.00	849.00	SQYD	0.00	\$58.93	\$0.00
		0074	0830	2161502	REMOVAL OF CONCRETE WEARING SURFACE	7,637.00	0.00	7,637.00	SQFT	0.00	\$4.00	\$0.00
		0074	0840	2161503	REMOVAL OF EXISTING DECK REPAIR	850.00	0.00	850.00	SQFT	0.00	\$29.00	\$0.00
		0074	0850	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	792.00	0.00	792.00	SQYD	0.00	\$207.00	\$0.00
		0074	0860	7031004	DIAMOND GRINDING	792.00	0.00	792.00	SQYD	0.00	\$8.00	\$0.00
		0074	0870	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	15.00	0.00	15.00	SQFT	0.00	\$494.78	\$0.00
		0074	0880	7040106	FULL DEPTH REPAIR	400.00	0.00	400.00	SQFT	0.00	\$55.00	\$0.00
		0074	0890	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	200.00	0.00	200.00	SQFT	0.00	\$95.02	\$0.00
		0074	0900	7040113	CLEANING AND EPOXY COATING	3,514.00	0.00	3,514.00	SQFT	0.00	\$2.26	\$0.00
		0075	0910	2161001	TOTAL SURFACE HYDRO DEMOLITION	849.00	0.00	849.00	SQYD	0.00	\$58.93	\$0.00
		0075	0920	2161502	REMOVAL OF CONCRETE WEARING SURFACE	7,637.00	0.00	7,637.00	SQFT	0.00	\$4.00	\$0.00
		0075	0930	2161503	REMOVAL OF EXISTING DECK REPAIR	550.00	0.00	550.00	SQFT	0.00	\$29.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-C02	J4P3468	0075	0940	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	792.00	0.00	792.00	SQYD	0.00	\$207.00	\$0.00
		0075	0950	7031004	DIAMOND GRINDING	792.00	0.00	792.00	SQYD	0.00	\$8.00	\$0.00
		0075	0960	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	15.00	0.00	15.00	SQFT	0.00	\$201.34	\$0.00
		0075	0970	7040106	FULL DEPTH REPAIR	400.00	0.00	400.00	SQFT	0.00	\$55.00	\$0.00
		0075	0980	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	200.00	0.00	200.00	SQFT	0.00	\$95.02	\$0.00
		0075	0990	7040113	CLEANING AND EPOXY COATING	3,510.00	0.00	3,510.00	SQFT	0.00	\$2.26	\$0.00
Project J4P3468 - Total Value Posted to Date as of Report Generated Date												\$827,858.62
241018-C02 Overall - Total Value Posted to Date as of Report Generated Date												\$827,858.62



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4P3468

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0100	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	3/11/25	3/17/25	699.89	TONS	NB 435 right shoulder	590+35		649+68		
			3/12/25	3/17/25	675.61	TONS	SB right shoulder	590+70		649+50		
			3/13/25	3/17/25	727.02	TONS	NB/SB left shoulder	588+00		652+10		
0110	4030206	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1	3/10/25	3/17/25	1,136.75	TONS	NB right shoulder	590+35		649+48		
			3/11/25	3/17/25	979.44	TONS	SB 435 right shoulder	590+75		649+50		
			3/12/25	3/17/25	125.82	TONS	NB left shoulder	586+10		618+00		
			3/13/25	3/17/25	650.31	TONS	NB/SB left shoulder	588+00		652+10		
0120	4071005	TACK COAT	3/10/25	3/17/25	533.00	GAL	NB right shoulder	590+35		649+48		
			3/11/25	3/17/25	905.00	GAL	NB and SB right shoulder	590+35		649+68		
			3/12/25	3/17/25	56.00	GAL	NB left shoulder	586+10		618+00		
			3/17/25		304.00	GAL	SB right shoulder	590+70		649+50		
			3/13/25	3/17/25	323.00	GAL	NB/SB left shoulder	588+00		652+10		
0170	6161005	CONSTRUCTION SIGNS	3/10/25	3/17/25	600.00	SQFT	I-435 NB/SB	586+10		652+10		
0180	6161008	ADVANCED WARNING RAIL SYSTEM	3/14/25	3/17/25	4.00	EA	NB/SB 435	586+10		652+10		
0190	6161025	CHANNELIZER (TRIM LINE)	3/10/25	3/17/25	90.00	EA	I-435 NB/SB	586+10		652+10		
0210	6161033	DIRECTIONAL INDICATOR BARRICADE	3/14/25	3/17/25	30.00	EA	NB/SB 435	586+10		652+10		
0220	6161040	FLASHING ARROW PANEL	3/10/25	3/17/25	4.00	EA	I-435 NB/SB	586+10		652+10		
0240	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	3/10/25	3/17/25	2.00	EA	I 435 one NB and one SB	586+10		652+10		
0340	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REM	3/10/25	3/17/25	7,211.00	SQYD	NB 435 right shoulder	590+35		649+68		
			3/11/25	3/17/25	7,103.00	SQYD	SB I-435 right shoulder	590+70		649+50		
			3/12/25	3/17/25	1,417.00	SQYD	NB left shoulder	586+10		618+00		
			3/13/25	3/17/25	1,480.00	SQYD	NB left shoulder	618+00		651+31		
			3/17/25		2,848.00	SQYD	SB left shoulder	588+00		652+10		
0480	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	3/14/25	3/17/25	1.00	EA	SB left shoulder south of Parvin	651+95				

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 241018-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3468	0100	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	2	Mar 17, 2025	frizzm	\$630.76	3/11 = 209.97, 3/12 = 202.68, 3/13 = 218.11
				ACAD - Total				\$630.76	
			Other Item Adjustment - Total				\$630.76		
			Overrun	Overrun	2	Mar 17, 2025	SYSTEM	(\$37,197.95)	
				Overrun - Total				(\$37,197.95)	
			Overrun - Total				(\$37,197.95)		
			0100 - Total				(\$36,567.19)		
	0110	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1	Other Item Adjustment	ACAD	2	Mar 17, 2025	frizzm	\$824.31	3/10 = 323.97, 3/11 = 279.14, 3/12 = 35.86, 3/13 = 185.34
				ACAD - Total				\$824.31	
			Other Item Adjustment - Total				\$824.31		
			Overrun	Overrun	2	Mar 17, 2025	SYSTEM	(\$16,108.55)	
				Overrun - Total				(\$16,108.55)	
			Overrun - Total				(\$16,108.55)		
			0110 - Total				(\$15,284.24)		
	0120	TACK COAT	Material		2	Mar 17, 2025	SYSTEM	\$7,338.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Mar 17, 2025	SYSTEM	(\$7,338.66)	
				- Total				\$0.00	
			Material - Total				\$0.00		
			0120 - Total				\$0.00		
	0170	CONSTRUCTION SIGNS	Material		2	Mar 17, 2025	SYSTEM	\$5,106.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.
					2	Mar 17, 2025	SYSTEM	(\$5,106.00)	
				- Total				\$0.00	
			Material - Total				\$0.00		
			0170 - Total				\$0.00		
	0180	ADVANCED WARNING RAIL SYSTEM	Material		2	Mar 17, 2025	SYSTEM	\$212.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.
					2	Mar 17, 2025	SYSTEM	(\$212.68)	
				- Total				\$0.00	
			Material - Total				\$0.00		
			0180 - Total				\$0.00		
	0190	CHANNELIZER (TRIM LINE)	Material		2	Mar 17, 2025	SYSTEM	\$7,177.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.
					2	Mar 17, 2025	SYSTEM	(\$7,177.50)	
				- Total				\$0.00	
			Material - Total				\$0.00		
			0190 - Total				\$0.00		
	0210	DIRECTIONAL INDICATOR BARRICADE	Material		2	Mar 17, 2025	SYSTEM	\$3,190.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.
					2	Mar 17, 2025	SYSTEM	(\$3,190.20)	
				- Total				\$0.00	
			Material - Total				\$0.00		
			0210 - Total				\$0.00		



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 241018-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3468	0220	FLASHING ARROW PANEL	Material		2	Mar 17, 2025	SYSTEM	\$7,656.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					2	Mar 17, 2025	SYSTEM	(\$7,656.48)			
				- Total						\$0.00	
				Material - Total						\$0.00	
			0220 - Total						\$0.00		
	0240	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		2	Mar 17, 2025	SYSTEM	\$19,141.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					2	Mar 17, 2025	SYSTEM	(\$19,141.16)			
				- Total						\$0.00	
				Material - Total						\$0.00	
			0240 - Total						\$0.00		
	0340	COLDMILLING BITUMINOUS PAVEMENT FOR REM	Overrun	Overrun	2	Mar 17, 2025	SYSTEM	(\$13,608.54)			
				Overrun - Total						(\$13,608.54)	
			Overrun - Total						(\$13,608.54)		
			0340 - Total						(\$13,608.54)		
	0480	ANCHOR ASSEMBLY, GUARD CABLE 3- STRAND	Material		2	Mar 17, 2025	SYSTEM	\$5,051.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					2	Mar 17, 2025	SYSTEM	(\$5,051.14)			
				- Total						\$0.00	
				Material - Total						\$0.00	
			0480 - Total						\$0.00		
	J4P3468 - Total								(\$65,459.97)		
	Overall - Total								(\$65,459.97)		



Contract Adjustments for Contract - 241018-C02

There are no contract adjustments to display for this contract.