



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on April 19, 2025

Pay Estimate Created Date: April 15, 2025

Progress Estimate Number 2	Contract ID 241018-C07 Prime Contractor Ideker, Inc.	Pay Period Start February 16, 2025 Pay Period End April 15, 2025	Original Contract Amount \$1,724,676.64 Net Change Order Amount \$0.00 Current Contract Amount \$1,724,676.64
--------------------------------------	---	---	--

Approval Date		By User
April 15, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	vanwih2
April 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	penner1
April 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		2.50%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 8, 2024	November 8, 2024	
Letting Date	October 18, 2024	October 18, 2024	
Notice to Proceed Date	December 9, 2024	December 9, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
241018-C07			
Total Posted Items Pay	\$7,200.00	\$35,888.74	\$43,088.74
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$35,888.74	\$43,088.74
Contract Total Payable This Estimate:	\$7,200.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0044	0040	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	366	\$2,196.00
Project JKU0044 - Total							\$2,196.00
JKU0069	0170	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	176	\$1,056.00
Project JKU0069 - Total							\$1,056.00
JKU0265	0260	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	482	\$2,892.00
Project JKU0265 - Total							\$2,892.00
JKU0435	0360	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	176	\$1,056.00
Project JKU0435 - Total							\$1,056.00
Overall - Total							\$7,200.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on April 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0044	FAS S304(54)	Resurface	VV	CASS	from Route 7 to Route E
JKU0069	FAS S304(55)	Resurface	E	JACKSON	from Route 150 to Route KK
JKU0265	FAS S304(57)	Resurface	C	CASS	from Main Street to Route 2
JKU0435	FAS S203(61)	Resurface	KK	CASS	from Route E to 163rd St.

Totals by Job Numbers				
JKU0044		This Estimate	Previous	To Date
	Posted Item Pay	\$2,196.00	\$12,359.81	\$14,555.81
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$2,196.00	\$12,359.81	\$14,555.81
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JKU0069		This Estimate	Previous	To Date
	Posted Item Pay	\$1,056.00	\$6,905.37	\$7,961.37
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$1,056.00	\$6,905.37	\$7,961.37
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JKU0265		This Estimate	Previous	To Date
	Posted Item Pay	\$2,892.00	\$10,808.51	\$13,700.51
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$2,892.00	\$10,808.51	\$13,700.51
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JKU0435		This Estimate	Previous	To Date
	Posted Item Pay	\$1,056.00	\$5,815.05	\$6,871.05
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$1,056.00	\$5,815.05	\$6,871.05
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 19, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-C07	JKU0044	0001	0010	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	208.00	0.00	208.00	TONS	0.00	\$76.65	\$0.00
		0001	0020	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,192.30	0.00	4,192.30	TONS	0.00	\$86.48	\$0.00
		0001	0030	4071005	TACK COAT	4,895.00	0.00	4,895.00	GAL	0.00	\$2.89	\$0.00
		0001	0040	6161005	CONSTRUCTION SIGNS	975.00	0.00	975.00	SQFT	366.00	\$6.00	\$2,196.00
		0001	0050	6161025	CHANNELIZER (TRIM LINE)	226.00	0.00	226.00	EA	0.00	\$7.00	\$0.00
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.20	\$61,799.04	\$12,359.81
		0001	0070	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	278.00	0.00	278.00	LF	0.00	\$7.25	\$0.00
		0001	0080	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$250.00	\$0.00
		0001	0090	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	6.00	0.00	6.00	EA	0.00	\$260.00	\$0.00
		0001	0100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	53,900.00	0.00	53,900.00	LF	0.00	\$0.11	\$0.00
		0001	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	45,141.00	0.00	45,141.00	LF	0.00	\$0.12	\$0.00
		0001	0120	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	88.00	0.00	88.00	LF	0.00	\$11.00	\$0.00
		0001	0130	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,253.00	0.00	1,253.00	SQYD	0.00	\$9.38	\$0.00
Project JKU0044 - Total Value Posted to Date as of Report Generated Date												\$14,555.81
JKU0069	0001	0140	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	797.00	0.00	797.00	TONS	0.00	\$55.83	\$0.00	
		0150	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,834.50	0.00	1,834.50	TONS	0.00	\$88.03	\$0.00	
		0160	4071005	TACK COAT	2,158.00	0.00	2,158.00	GAL	0.00	\$2.89	\$0.00	
		0170	6161005	CONSTRUCTION SIGNS	768.00	0.00	768.00	SQFT	176.00	\$6.00	\$1,056.00	
		0180	6161025	CHANNELIZER (TRIM LINE)	226.00	0.00	226.00	EA	0.00	\$7.00	\$0.00	
		0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.19	\$36,344.04	\$6,905.37	
		0200	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	21,511.00	0.00	21,511.00	LF	0.00	\$0.16	\$0.00	
		0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	13,944.00	0.00	13,944.00	LF	0.00	\$0.15	\$0.00	
		0220	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	525.00	0.00	525.00	SQYD	0.00	\$18.02	\$0.00	
Project JKU0069 - Total Value Posted to Date as of Report Generated Date												\$7,961.37
JKU0265	0001	0230	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT/BASE ROCK	297.00	0.00	297.00	TONS	0.00	\$78.85	\$0.00	
		0240	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	6,761.70	-6,761.70	0.00	TONS	0.00	\$88.54	\$0.00	
		0250	4071005	TACK COAT	8,066.00	0.00	8,066.00	GAL	0.00	\$2.89	\$0.00	
		0260	6161005	CONSTRUCTION SIGNS	1,677.00	0.00	1,677.00	SQFT	482.00	\$6.00	\$2,892.00	
		0270	6161025	CHANNELIZER (TRIM LINE)	496.00	0.00	496.00	EA	0.00	\$7.00	\$0.00	
		0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$43,234.04	\$10,808.51	
		0290	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	19.00	0.00	19.00	EA	0.00	\$200.00	\$0.00	
		0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	80,340.00	0.00	80,340.00	LF	0.00	\$0.12	\$0.00	
		0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	60,937.00	0.00	60,937.00	LF	0.00	\$0.14	\$0.00	
		0320	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,039.00	0.00	2,039.00	SQYD	0.00	\$9.28	\$0.00	
		5201	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	0.00	6,761.70	6,761.70	TONS	0.00	\$88.54	\$0.00	
Project JKU0265 - Total Value Posted to Date as of Report Generated Date												\$13,700.51
JKU0435	0001	0330	3049910	MISC.Permanent Aggregate Edge Treatment	20.00	0.00	20.00	TONS	0.00	\$310.66	\$0.00	
		0340	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,781.00	0.00	1,781.00	TONS	0.00	\$88.03	\$0.00	
		0350	4071005	TACK COAT	2,087.00	0.00	2,087.00	GAL	0.00	\$2.89	\$0.00	
		0360	6161005	CONSTRUCTION SIGNS	620.00	0.00	620.00	SQFT	176.00	\$6.00	\$1,056.00	
		0370	6161025	CHANNELIZER (TRIM LINE)	145.00	0.00	145.00	EA	0.00	\$7.00	\$0.00	
		0380	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.16	\$36,344.04	\$5,815.05	
		0390	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	17,519.00	0.00	17,519.00	LF	0.00	\$0.16	\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-C07	JKU0435	0001	0400	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	473.00	0.00	473.00	SQYD	0.00	\$19.41	\$0.00
Project JKU0435 - Total Value Posted to Date as of Report Generated Date												\$6,871.05
241018-C07 Overall - Total Value Posted to Date as of Report Generated Date												\$43,088.73



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on April 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JKU0044

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	6161005	CONSTRUCTION SIGNS	4/8/25	4/14/25	366.00	SQFT	Route VV					

Project: JKU0069

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0170	6161005	CONSTRUCTION SIGNS	4/8/25	4/14/25	176.00	SQFT	Route E					

Project: JKU0265

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0260	6161005	CONSTRUCTION SIGNS	4/4/25	4/14/25	482.00	SQFT	Route C					

Project: JKU0435

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0360	6161005	CONSTRUCTION SIGNS	4/9/25	4/14/25	176.00	SQFT	Route KK					

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
JKU0044	0040	April 8, 2025	366	GO20-1 60x24 NEXT XX MILES		0 W	Route VV	1.00	10.00			10.00
				GO20-1 60x24 NEXT XX MILES		0.013 E	Route VV	1.00	10.00			10.00
				GO20-2 48x24 WORK		4.875 W	Route VV	1.00	8.00			8.00
				GO20-2 48x24 WORK		4.861 E	Route VV	1.00	8.00			8.00
				WO8-17p 30x24 DROP-OFF (PLAQUE)		4.08 E	Route VV	1.00	5.00			5.00
				WO8-17R 48x48 DROP-OFF (SYMBOL)		4.08 E	Route VV	1.00	16.00			16.00
				WO8-12 48x48 NO CENTER LINE		4.045 E	Route VV	1.00	16.00			16.00
				WO8-17p 30x24 DROP-OFF (PLAQUE)		3.704 W	Route VV	1.00	5.00			5.00
				WO8-17R 48x48 DROP-OFF (SYMBOL)		3.704 W	Route VV	1.00	16.00			16.00
				WO8-17p 30x24 DROP-OFF (PLAQUE)		3.259 E	Route VV	1.00	5.00			5.00
				WO8-17R 48x48 DROP-OFF (SYMBOL)		3.259 E	Route VV	1.00	16.00			16.00
				WO8-17p 30x24 DROP-OFF (PLAQUE)		2.668 W	Route VV	1.00	5.00			5.00
				WO8-17R 48x48 DROP-OFF (SYMBOL)		2.668 W	Route VV	1.00	16.00			16.00
				WO8-12 48x48 NO CENTER LINE		2.621 W	Route VV	1.00	16.00			16.00
				WO8-17p 30x24 DROP-OFF (PLAQUE)		2.229 E	Route VV	1.00	5.00			5.00
				WO8-17R 48x48 DROP-OFF (SYMBOL)		2.229 E	Route VV	1.00	16.00			16.00
				WO8-12 48x48 NO CENTER LINE		2.227 E	Route VV	1.00	16.00			16.00
				CONST-8 48x36 WORK ZONE NO PHONE ZONE		0.041 E	Route VV	1.00	12.00			12.00
				CONST-8 48x36 WORK ZONE NO PHONE ZONE		0.061 W	Route VV	1.00	12.00			12.00
				WO8-12 48x48 NO CENTER LINE		0.091 E	Route VV	1.00	16.00			16.00
				WO8-12 48x48 NO CENTER LINE		0.091 W	Route VV	1.00	16.00			16.00
				WO8-17R 48x48 DROP-OFF (SYMBOL)		0.124 W	Route VV	1.00	16.00			16.00
				WO8-17p 30x24 DROP-OFF (PLAQUE)		0.124 W	Route VV	1.00	5.00			5.00
				WO8-17R 48x48 DROP-OFF (SYMBOL)		0.128 E	Route VV	1.00	16.00			16.00
				WO8-17p 30x24 DROP-OFF (PLAQUE)		0.128 E	Route VV	1.00	5.00			5.00
				WO8-12 48x48 NO CENTER LINE		0.816 W	Route VV	1.00	16.00			16.00
				WO8-17R 48x48 DROP-OFF (SYMBOL)		0.847 W	Route VV	1.00	16.00			16.00
				WO8-17p 30x24 DROP-OFF (PLAQUE)		0.847 W	Route VV	1.00	5.00			5.00
				WO8-17R 48x48 DROP-OFF (SYMBOL)		1.188 E	Route VV	1.00	16.00			16.00
				WO8-17p 30x24 DROP-OFF (PLAQUE)		1.188 E	Route VV	1.00	5.00			5.00
				WO8-17R 48x48 DROP-OFF (SYMBOL)		1.634 W	Route VV	1.00	16.00			16.00
				WO8-17p 30x24 DROP-OFF (PLAQUE)		1.634 W	Route VV	1.00	5.00			5.00
	0040 - Total											
JKU0069	0170	April 8, 2025	176	WO8-17p 30x24 DROP-OFF (PLAQUE)		6.895 N	Route E	1.00	5.00			5.00
				GO20-2 48x24 WORK		7.755 N	Route E	1.00	8.00			8.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on April 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information			Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
JKU0069	0170	April 8, 2025	176	W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		5.915 N	Route E	1.00	5.00				5.00	
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		5.915 N	Route E	1.00	16.00			16.00		
				W08-12 48x48 16.00 NO CENTER LINE		5.881 N	Route E	1.00	16.00			16.00		
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		5.83 N	Route E	1.00	12.00			12.00		
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		5.776 N	Route E	1.00	10.00			10.00		
				GO20-2 48x24 8.00 END ROAD WORK		2.011 S	Route E	1.00	8.00			8.00		
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		0.897 S	Route E	1.00	5.00			5.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		0.897 S	Route E	1.00	16.00			16.00		
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		0.124 S	Route E	1.00	5.00			5.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		0.124 S	Route E	1.00	16.00			16.00		
				W08-12 48x48 16.00 NO CENTER LINE		0.095 S	Route E	1.00	16.00			16.00		
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.068 S	Route E	1.00	12.00			12.00		
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.012 S	Route E	1.00	10.00			10.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		6.895 N	Route E	1.00	16.00			16.00		
				0170 - Total										
JKU0265	0260	April 4, 2025	482	GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.033 North	Route C	1.00	10.00				10.00	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.051 North	Route C	1.00	12.00			12.00		
				W08-12 48x48 16.00 NO CENTER LINE		0.093 North	Route C	1.00	16.00			16.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		0.221 North	Route C	1.00	16.00			16.00		
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		0.221 North	Route C	1.00	5.00			5.00		
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.3 South	Route C	1.00	10.00			10.00		
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.365 South	Route C	1.00	12.00			12.00		
				W08-12 48x48 16.00 NO CENTER LINE		0.452 South	Route C	1.00	16.00			16.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		0.491 South	Route C	1.00	16.00			16.00		
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		0.491 South	Route C	1.00	5.00			5.00		
				W08-12 48x48 16.00 NO CENTER LINE		1.325 North	Route C	1.00	16.00			16.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		1.375 North	Route C	1.00	16.00			16.00		
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		1.375 North	Route C	1.00	5.00			5.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		1.466 South	Route C	1.00	16.00			16.00		
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		1.466 South	Route C	1.00	5.00			5.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		2.294 North	Route C	1.00	16.00			16.00		
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		2.294 North	Route C	1.00	5.00			5.00		
				W08-12 48x48 16.00 NO CENTER LINE		2.474 South	Route C	1.00	16.00			16.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		2.514 South	Route C	1.00	16.00			16.00		
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		2.514 South	Route C	1.00	5.00			5.00		
				W08-12 48x48 16.00 NO CENTER LINE		3.269 North	Route C	1.00	16.00			16.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		3.311 North	Route C	1.00	16.00			16.00		
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		3.311 North	Route C	1.00	5.00			5.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		3.575 South	Route C	1.00	16.00			16.00		
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		3.575 South	Route C	1.00	5.00			5.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		4.435 North	Route C	1.00	16.00			16.00		
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		4.435 North	Route C	1.00	5.00			5.00		
				W08-12 48x48 16.00 NO CENTER LINE		4.645 South	Route C	1.00	16.00			16.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		4.69 South	Route C	1.00	16.00			16.00		
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		4.69 South	Route C	1.00	5.00			5.00		
				W08-12 48x48 16.00 NO CENTER LINE		5.445 North	Route C	1.00	16.00			16.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		5.485 North	Route C	1.00	16.00			16.00		
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		5.485 North	Route C	1.00	5.00			5.00		
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		5.664 South	Route C	1.00	16.00			16.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on April 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
JKU0285	0280	April 4, 2025	482	W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		5.664 South	Route C	1.00	5.00			5.00
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		6.544 North	Route C	1.00	16.00			16.00
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		6.544 North	Route C	1.00	5.00			5.00
				W08-12 48x48 16.00 NO CENTER LINE		6.588 South	Route C	1.00	16.00			16.00
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		6.636 South	Route C	1.00	16.00			16.00
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		6.636 South	Route C	1.00	5.00			5.00
				G020-2 48x24 8.00 END ROAD WORK		7.658 North	Route C	1.00	8.00			8.00
				G020-2 48x24 8.00 END ROAD WORK		7.923 South	Route C	1.00	8.00			8.00
				0280 - Total								482
JKU0435	0360	April 9, 2025	176	G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		0 N	Route KK	1.00	10.00			10.00
				G020-2 48x24 8.00 END ROAD WORK		2.058 S	Route KK	1.00	8.00			8.00
				G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.015 S	Route KK	1.00	10.00			10.00
				W08-12 48x48 16.00 NO CENTER LINE		0.029 N	Route KK	1.00	16.00			16.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.055 S	Route KK	1.00	12.00			12.00
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		0.074 N	Route KK	1.00	16.00			16.00
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		0.074 N	Route KK	1.00	5.00			5.00
				W08-12 48x48 16.00 NO CENTER LINE		0.094 S	Route KK	1.00	16.00			16.00
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		0.122 S	Route KK	1.00	16.00			16.00
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		0.122 S	Route KK	1.00	5.00			5.00
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		0.847 S	Route KK	1.00	16.00			16.00
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		0.847 S	Route KK	1.00	5.00			5.00
				W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		1.204 N	Route KK	1.00	16.00			16.00
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		1.204 N	Route KK	1.00	5.00			5.00
				G020-2 48x24 8.00 END ROAD WORK		2.025 N	Route KK	1.00	8.00			8.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0 N	Route KK	1.00	12.00			12.00
				0360 - Total								176



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 241018-C07

No Data Available



Contract Adjustments for Contract - 241018-C07

There are no contract adjustments to display for this contract.