



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 5, 2026

Pay Estimate Created Date: March 2, 2026

Progress Estimate Number 7	Contract ID 241018-D05	Prime Contractor Willard Asphalt Paving, Inc.	Pay Period Start July 16, 2025	Pay Period End March 1, 2026	Original Contract Amount \$2,474,662.83	Net Change Order Amount (\$70,911.21)	Current Contract Amount \$2,403,751.62
--------------------------------------	----------------------------------	---	--	--	---	---	--

Approval Date		By User
March 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	shankb1
March 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
March 4, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025	May 28, 2025	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	
Acceptance Date			No Milestones Exist for Contract
Awarded Date	November 8, 2024	November 8, 2024	
Letting Date	October 18, 2024	October 18, 2024	
Notice to Proceed Date	December 9, 2024	December 9, 2024	
Work Began Date	March 25, 2025	March 25, 2025	

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
241018-D05			
Total Posted Items Pay	\$0.00	\$2,403,751.63	\$2,403,751.63
Gross Item Adjustments	\$5,648.17	\$15,843.89	\$21,492.06
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,419,595.52	\$2,425,243.69
Contract Total Payable This Estimate:	\$5,648.17		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0067	0070	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-11	\$30.00	(\$330.00)
	0070	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	11	\$30.00	\$330.00
	0110	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ' ,7.75000 - 7.75000, 'is applied (if non-zero).	387.20000	\$7.75	\$3,000.80
	0120	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ' ,80.22333 - 80.25000, 'is applied (if non-zero).	33	\$80.22	\$2,647.37
Total								\$5,648.17



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 5, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0067	FAS S403(91)	Resurface	H, M	PHELPS	on Route H from Route 63 to Route 72 and on Route M from Route J to Route 63

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
JCD0067			
	Posted Item Pay	\$0.00	\$2,403,751.63
	Gross Item Adjustments	\$5,648.17	\$15,843.89
	Gross Item Pay	\$5,648.17	\$2,419,595.52
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 5, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JCD0067, Item 6200015, Project Item Line Number 0070, Material Set 620001596, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	QA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0067, Item 6206000C, Project Item Line Number 0080, Material Set 6206000C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	QA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0067, Item 6206001C, Project Item Line Number 0090, Material Set 6206001C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	QA Testing	shankb1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 5, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-D05	JCD0067	0001	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,681.00	-1,196.90	484.10	TONS	484.10	\$44.25	\$21,421.42
		0001	0020	4071005	TACK COAT	32,021.00	-4,985.00	27,036.00	GAL	27,036.00	\$3.31	\$89,489.16
		0001	0030	6161005	CONSTRUCTION SIGNS	2,709.00	-1,072.00	1,637.00	SQFT	1,637.00	\$6.00	\$9,822.00
		0001	0040	6161025	CHANNELIZER (TRIM-LINE)	150.00	-130.00	20.00	EA	20.00	\$3.00	\$60.00
		0001	0050	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$2,750.00	\$11,000.00
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$71,000.00	\$71,000.00
		0001	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	11.00	0.00	11.00	LF	11.00	\$30.00	\$330.00
		0001	0080	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	324,952.00	0.00	324,952.00	LF	324,952.00	\$0.22	\$71,489.44
		0001	0090	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	325,002.00	0.00	325,002.00	LF	325,002.00	\$0.02	\$6,500.04
		0001	0100	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	160.00	0.00	160.00	LF	160.00	\$5.00	\$800.00
		0001	0110	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,189.00	387.20	4,576.20	SQYD	4,576.20	\$7.75	\$35,465.55
		0002	0120	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	16,633.00	33.00	16,666.00	TONS	16,666.00	\$80.25	\$1,337,446.50
		0003	0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	9,825.00	-3.00	9,822.00	TONS	9,822.00	\$76.25	\$748,927.50
		0070	0140	4071005	TACK COAT	14.00	-14.00	0.00	GAL	0.00	\$3.31	\$0.00
		Project JCD0067 - Total Value Posted to Date as of Report Generated Date										
241018-D05 Overall - Total Value Posted to Date as of Report Generated Date											\$2,403,751.62	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 5, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

No Data Available



Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241018-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0067	0010	GRAVEL (A) OR CRUSHED STONE (B)	Material		4	May 16, 2025	SYSTEM	(\$21,421.42)		
					4	May 16, 2025	SYSTEM	\$21,421.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jaspej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0010 - Total								\$0.00	
	0020	TACK COAT	Material		2	Apr 16, 2025	SYSTEM	(\$34,377.66)		
					2	Apr 16, 2025	SYSTEM	\$34,377.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jaspej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0020 - Total								\$0.00	
	0030	CONSTRUCTION SIGNS	Material		2	Apr 16, 2025	SYSTEM	(\$9,822.00)		
					2	Apr 16, 2025	SYSTEM	\$9,822.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jaspej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	May 2, 2025	SYSTEM	(\$9,822.00)		
					3	May 2, 2025	SYSTEM	\$9,822.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					4	May 16, 2025	SYSTEM	(\$9,822.00)		
4					May 16, 2025	SYSTEM	\$9,822.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jaspej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
- Total						\$0.00				
Material - Total			\$0.00							
0030 - Total								\$0.00		
0040	CHANNELIZER (TRIM-LINE)	Material		2	Apr 16, 2025	SYSTEM	(\$60.00)			
				2	Apr 16, 2025	SYSTEM	\$60.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jaspej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				3	May 2, 2025	SYSTEM	(\$60.00)			
				3	May 2, 2025	SYSTEM	\$60.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				4	May 16, 2025	SYSTEM	(\$60.00)			
				4	May 16, 2025	SYSTEM	\$60.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jaspej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				- Total			\$0.00			
Material - Total			\$0.00							
0040 - Total								\$0.00		
0050	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		2	Apr 16, 2025	SYSTEM	(\$11,000.00)			
				2	Apr 16, 2025	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jaspej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				3	May 2, 2025	SYSTEM	(\$11,000.00)			
				3	May 2, 2025	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				4	May 16, 2025	SYSTEM	(\$11,000.00)			



Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241018-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
JCD0067	0050	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material			2025											
					4	May 16, 2025	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jaspej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.								
	- Total								\$0.00								
	Material - Total								\$0.00								
	0050 - Total								\$0.00								
	0070	PREF THERMO PVMT MARK, 24 IN WHIT	Material		6	Jul 15, 2025	SYSTEM	(\$330.00)									
					6	Jul 15, 2025	SYSTEM	\$330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					7	Mar 2, 2026	SYSTEM	(\$330.00)									
					7	Mar 2, 2026	SYSTEM	\$330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					- Total								\$0.00				
	Material - Total								\$0.00								
	0070 - Total								\$0.00								
	0080	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		5	Jun 2, 2025	SYSTEM	(\$57,191.64)									
					5	Jun 2, 2025	SYSTEM	\$57,191.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					- Total								\$0.00				
					Material - Total								\$0.00				
					Other Item Adjustment	REFL	6	Jul 15, 2025	shankb1	\$2,936.07	Retro Bonus Adjustment						
	REFL - Total								\$2,936.07								
	Other Item Adjustment - Total								\$2,936.07								
	0080 - Total								\$2,936.07								
	0090	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	6	Jul 15, 2025	shankb1	\$311.29	Retro Bonus Adjustment								
								REFL - Total								\$311.29	
								Other Item Adjustment - Total								\$311.29	
	0090 - Total								\$311.29								
	0110	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	6	Jul 15, 2025	SYSTEM	(\$3,000.80)									
7					Mar 2, 2026	SYSTEM	\$3,000.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '7.75000 - 7.75000,' is applied (if non-zero).									
Overrun - Total								\$0.00									
Overrun - Total								\$0.00									
0110 - Total								\$0.00									
0120	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		3	May 2, 2025	SYSTEM	(\$133,696.50)										
				3	May 2, 2025	SYSTEM	\$133,696.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.									
				4	May 16, 2025	SYSTEM	(\$133,696.50)										
				4	May 16, 2025	SYSTEM	\$133,696.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jaspej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.									
				- Total								\$0.00					
				Material - Total								\$0.00					
Other Item Adjustment	ACAD	2	Apr 16, 2025	jaspej1	\$7,059.90	9605.3 TONS X 4.2% X (511.25-493.75)											
		3	May 2,	shankb1	\$5,189.61	7060.7 x (511.25-493.75) x 4.2 = 5189.61											



Line Item Adjustments by Estimate

Contract ID: 241018-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0067	0120	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD		2025						
				ACAD - Total						\$12,249.51		
			Other Item Adjustment - Total						\$12,249.51			
			Overrun	Overrun	3	May 2, 2025	SYSTEM		(\$2,647.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					7	Mar 2, 2026	SYSTEM		\$2,647.37	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',80.22333 - 80.25000', is applied (if non-zero).		
			Overrun - Total						\$0.00			
			Overrun - Total						\$0.00			
			Price FUEL		2	Apr 16, 2025	SYSTEM		(\$255.11)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					3	May 2, 2025	SYSTEM		(\$187.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total						(\$442.63)			
			Price FUEL - Total						(\$442.63)			
			0120 - Total								\$11,806.88	
			0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		3	May 2, 2025	SYSTEM		(\$264,069.00)	
							3	May 2, 2025	SYSTEM		\$264,069.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							4	May 16, 2025	SYSTEM		(\$367,677.50)	
	4	May 16, 2025					SYSTEM		\$367,677.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jaspej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
	- Total								\$0.00			
	Material - Total						\$0.00					
	Other Item Adjustment	ACAD			3	May 2, 2025	shankb1		\$6,220.45	$8463.2 \times (511.25-493.75) \times 4.2 = 6220.45$		
					4	May 16, 2025	jaspej1		\$1,141.39	$1358.8 \text{ tons} \times 4.2\% \times (513.75-493.74) = 1141.39$		
	ACAD - Total						\$7,361.84					
	Other Item Adjustment - Total						\$7,361.84					
	Price FUEL				3	May 2, 2025	SYSTEM		(\$224.78)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	May 16, 2025	SYSTEM		(\$699.24)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
	- Total						(\$924.02)					
	Price FUEL - Total						(\$924.02)					
	0130 - Total								\$6,437.82			
	JCD0067 - Total								\$21,492.06			
	Overall - Total								\$21,492.06			



Contract Adjustments for Contract - 241018-D05

There are no contract adjustments to display for this contract.