

## Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: August 3, 2025

	Contract ID Prime Contractor	241018- Capital I	D2A Paving & Construction	, LLC	Pay Period Start Pay Period End	,	1, 2025	Original Cont Net Change ( Current Cont	Order Amoun	t \$6	51,800.00 69,573.12 21,373.12
Approval Date										By U	Iser
August 3, 2025			Generated and	Appro	ved (and should be o	onsidere	ed Draft) at	t the Project O	ffice Level by		thompp1
August 4, 2025			Reviewed and App	roved (a	and should be consid	dered Dra	aft) at the	Resident Engi	neer Level by		beckc2
August 6, 2025				Revie	wed and Approved a	t the Cer	ntral Office	Controllers O	ffice Level by		ramses1
Original Completion	on Date	Current C	ompletion Date	Α	ctual Completion D	ate	%	of Current C	ontract Amou	unt Complet	te
May 2, 2026	;	Ма	y 2, 2026						51.39%		
	Contra	ct Informa	tional Dates					Mile	stones		
Date Description	Original Comple	tion Date	Current Completion	n Date		Date D	escription	Original	Current	Days	Diary
Acceptance Date								Completion Date	Completion Date	Remaining	Charge Days
Awarded Date	November 8, 202	4	November 8, 2024							Milestone	
Letting Date	October 18, 2024	ļ	October 18, 2024			Milestor		November	November	88	
Notice to Proceed Date	December 9, 202	4	December 9, 2024			for Paving			2, 2025		
Work Began Date						Completion per JSP Q					

Contract Total Pa	ay For Estimate No. 5			
		This Estimate	Previous	To Date
241018-D2A				
	Total Posted Items Pay	\$3,154,257.37	\$3,280,477.35	\$6,434,734.72
	Gross Item Adjustments	\$885,626.58	\$21,275.60	\$906,902.18
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$136,371.06	\$0.00	\$136,371.06
	•		\$3,301,752.95	\$7,478,007.96
Contract Total Pa	avable This Estimate:	\$4.176.255.01		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3500	0120	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	TONS	\$75.510	35,173.230	\$2,655,930.60
	0131	4071007	TACK COAT - NON-TRACKING	GAL	\$3.225	29,161	\$94,044.23
	0190	6181000	MOBILIZATION	LS	\$198,193.080	0.250	\$49,548.27
	0330	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.100	322,485.700	\$354,734.27

# Project J5P3500 - Total \$3,154,257.37 Overall - Total \$3,154,257.37

## Contract Adjustments This Estimate

Super Pave Bonus payments for the following lots:  Lot A -\$13138.74 Payment @ 97.1% Payment  Lot B \$13591.80 Payment @ 103%						
Super Pave Bonus payments for the following lots:  Lot A -\$13138.74 Payment @ 97.1% Payment  Lot B \$13591.80 Payment @ 103%	Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
Lot C \$13591.80 Payment @ 103% Payment  Lot D \$13591.80 Payment @	J5P3500	Other Contract Adjustment	thompp1	Super Pave Bonus payments for the following lots:  Lot A -\$13138.74 Payment @ 97.1% Payment  Lot B \$13591.80 Payment @ 103% Payment  Lot C \$13591.80 Payment @ 103% Payment  Lot C \$13591.80 Payment		\$54,820.26

Revision 5/29/2025 Page 1 of 13



## Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: August 3, 2025

Pro Estimat	gress te Num 5		Contract ID 241 Prime Contractor Cap	018-D2A ital Paving &	Construction, L	LLC	Pay Period Start Pay Period End		1, 2025 Net	ginal Contract A Change Order rent Contract A	Amount	\$12,451,800.00 \$69,573.11 \$12,521,373.11	
Proje	ect Num	ber	Adj Type	Sys	stem Generate	ed	Comments		Project I	Percentage	Ar	mount	
							103% Payment						
							Lot E \$13591.80 Pa @ 103% Payment	yment					
							Lot F \$13591.80 Pa @ 103% Payment	yment					
							Total Bonus Payme \$54,820.26	nt					
J5P3500			Other Contract Adjustr	ment thomps	01		This BMD adjustme for the following lots			100	0 \$81,550		
							Lot A \$13,591.80 @ Pay	103%					
							Lot B \$13,591.80 @ Pay	103%					
							Lot C \$13,591.80 @ Pay	103%					
							Lot D \$13,591.80 @ Pay	103%					
							Lot E \$13,591.80 @ Pay	103%					
							Lot F \$13,591.80 @ Pay	103%					
							Total Bonus \$81,55	0.80					
Project J		) - Total										\$136,371.06	
Overall -		ments 1	These amounts a  This Estimate	are listed in th	e Incentive, Di	since	ntive, Liquidated Dam	ages or	Other Contra	ct Adjustments		\$136,371.06	
				Adjustment	Other Item		Comme	nto		Adjustment	Line Item	Adjustment	
Project Number	Line No.		Item Description	Adjustment Type	Adjustment Type		Comme	:1115		Adjustment Quantity	Adjustment Unit Price	Adjustment amount	
J5P3500	0120		ALTIC CONCRETE JRE PG 70-22 (SP125C  Material  This adjustment offsets the original system- generated Material Payment Estimate Item Adjustment (0014) due to user thompp1 overridding Payment Estimate Exception 1 the current Payment Estimate.		naté Item ompp1	4,460.89000	\$75.51	\$336,841.80					
	0120		ALTIC CONCRETE IRE PG 70-22 (SP125C	Material						-4,460.89000	\$75.51	(\$336,841.80)	
	0120		ALTIC CONCRETE JRE PG 70-22 (SP125C	Other Item Adjustment	Asphalt Cement Price Adjustment		adjustment is for 10, 25 25-2.	217.05 to	ons of mix			\$8,173.64	
	0120		ALTIC CONCRETE IRE PG 70-22 (SP125C	Other Item Adjustment	Asphalt Cement Price Adjustment	SP1	adjustment is for 24, 25 25-1.	956.18 to	ons of mix			\$19,964.94	
	0120		ALTIC CONCRETE JRE PG 70-22 (SP125C	Price			erence Item Price Adju estment Type applied			777.49000	\$0.48	\$376.86	
	0120	ASPH	ALTIC CONCRETE JRE PG 70-22 (SP125C	Price			erence Item Price Adju stment Type applied			779.35000	\$0.48	\$377.77	
	0120	ASPH	ALTIC CONCRETE	Price		Refe	erence Item Price Adju	Index	1,473.45000	\$0.48	\$714.21		

Revision 5/29/2025 Page 2 of 13

\$885,626.58



Total

## Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: August 3, 2025

Pro Estimat	gress e Num 5		018-D2A oital Paving & C	Construction, L	LC Pay Period End August 1, 2025 No.	riginal Contract et Change Order urrent Contract /	Amount	\$12,451,800.00 \$69,573.12 \$12,521,373.12
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3500		MIXTURE PG 70-22 (SP125C MIX)			Adjustment Type applied is FUEL			
	0120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,606.56000	\$0.48	\$1,263.45
	0120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,718.98000	\$0.48	\$1,317.94
	0120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	3,043	\$0.48	\$1,475.00
	0120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	3,113.91000	\$0.48	\$1,509.37
	0120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	3,225.90000	\$0.48	\$1,563.66
	0120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	3,365.83000	\$0.48	\$1,631.49
	0120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	3,418.06000	\$0.48	\$1,656.80
	0120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	3,516.85000	\$0.48	\$1,704.69
	0120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	3,562.74000	\$0.48	\$1,726.93
	0120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	3,571.11000	\$0.48	\$1,730.99
	0470	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction	d		\$77,760.00
	0480	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction	d		\$762,678.84

Revision 5/29/2025 Page 3 of 13



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

					Co	ontract Project Informat	ion
Project Number	Federal Proj. Number	Project Description	Route	County			Location of Work
J5P3500	FAF 54-3(208)	Coldmill, resurface, and guard cable	54	MILLER	on Route 54 from Cole Cou	unty line to Route 242	
Totals b	oy Job Nu	ımbers					
J5P3500		d Item Pay Item Adjustme		Item Pay	This Estimate \$3,154,257.37 \$885,626.58 <b>\$4,039,883.95</b>	Previous \$3,280,477.35 \$21,275.60 \$3,301,752.95	<b>To Date</b> \$6,434,734.72 \$906,902.18 <b>\$7,341,636.90</b>
					\$0.00 \$0.00 \$0.00 \$136,371.06	\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$136,371.06

Revision 5/29/2025 Page 4 of 13



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

## **Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepencies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3500, Item 4030103, Project Item Line Number 0120, Material Set 403010396, Material 0403SP125CLG - Superpave 12.5 mm, Des C Low Gyros, Acceptance Action Generic AspHigh is insufficient.	Material testing in progress.	thompp1	Overridden
Estimate Exception Type: Item Overrun: Contract 241018-D2A, Contract Project J5P3500, Project Item Line Number 0160, Contract Line Item Number 0160, Item 6161025, Minor Item.	A change order will be processed.	thompp1	Acknowledged

Revision 5/29/2025 Page 5 of 13



# Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-	J5P3500	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$14,267.37	\$0.00
D2A		0001	0020	2031000	CLASS A EXCAVATION	323.00	0.00	323.00	CUYD	0.00	\$21.06	\$0.00
		0001	0030	2036000	COMPACTING EMBANKMENT	18.00	0.00	18.00	CUYD	0.00	\$272.08	\$0.00
		0001	0040	2071000	LINEAR GRADING CLASS 1	918.90	0.00	918.90	STA	0.00	\$99.78	\$0.00
		0001	0050	2152000A	SHAPING SLOPES, CLASS II	919.00	0.00	919.00	100F	0.00	\$47.17	\$0.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	5.00	0.00	5.00	100F	0.00	\$1,392.45	\$0.00
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	813.00	0.00	813.00	SQYD	0.00	\$19.34	\$0.00
		0001	0080	3105002	GRAVEL (A) OR CRUSHED STONE (B)	40.00	0.00	40.00	TONS	0.00	\$85.80	\$0.00
		0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	4,919.20	34.60	4,953.80	TONS	57.37	\$65.78	\$3,773.80
		0001	0100	4019905	MISC.OPTIONAL PAVEMENT - 11" HMA VS 9.5" PCCP	813.00	0.00	813.00	SQYD	0.00	\$96.63	\$0.00
		0001	0110	4019905	MISC.VEGETATIVE BARRIER 3 IN. DEPTH	67,706.40	0.00	67,706.40	SQYD	0.00	\$12.35	\$0.00
		0001	0120	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	95,847.00	812.70	96,659.70	TONS	79,746.94	\$75.51	\$6,021,691.44
		0001	0130	4071005	TACK COAT	92,283.00	-74,603.00	17,680.00	GAL	16,889.00	\$2.58	\$43,573.62
		0001	0131	4071007	TACK COAT - NON-TRACKING	0.00	60,315.20	60,315.20	GAL	48,589.00	\$3.22	\$156,699.52
		0001	0140	4099905	MISC.Surface Sealing Treatment	130,369.90	0.00	130,369.90	SQYD	0.00	\$1.94	\$0.00
		0001	0150	6161005	CONSTRUCTION SIGNS	2,012.00	0.00	2,012.00	SQFT	1,659.00	\$8.00	\$13,272.00
		0001	0160	6161025	CHANNELIZER (TRIM-LINE)	175.00	0.00	175.00	EA	300.00	\$20.00	\$6,000.00
		0001	0170	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0180	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	5.00	0.00	5.00	EA	5.00	\$2,800.00	\$14,000.00
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$198,193.08	\$198,193.08
		0001	0200	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	180.00	0.00	180.00	LF	0.00	\$20.00	\$0.00
		0001	0210	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	18.00	0.00	18.00	EA	0.00	\$280.00	\$0.00
		0001	0220	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW  PREFORMED THERMOPLASTIC PAVEMENT MARKING,	3.00	0.00	3.00	EA	0.00	\$250.00 \$450.00	\$0.00
		0001	0240	6200027	COMBINATION STR/LT/RT  PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN	220.00	0.00	220.00	EA	0.00	\$65.00	\$0.00
		0001	0250	6205902A	WHITE, YIELD LINE TRIANGLES  6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING	324,236.00	0.00	324,236.00	LF	0.00	\$0.29	\$0.00
		0001	0260	6205903A	PAINT, TYPE L BEADS  6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT	242,522.00	0.00	242,522.00	LF	0.00	\$0.28	\$0.00
		0001	0270	6205906A	MARKING PAINT, TYPE L BEADS  12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	78.00	0.00	78.00	LF	0.00	\$1.00	\$0.00
		0001	0280	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,276.00	0.00	12,276.00	LF	0.00	\$1.00	\$0.00
		0001	0290	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	7,800.00	0.00	7,800.00	LF	0.00	\$0.50	\$0.00
		0001	0300	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	8,677.00	0.00	8,677.00	LF	0.00	\$0.50	\$0.00
		0001	0310	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$0.01	\$0.00
		0001	0320	6209903	MISC.8 IN WHITE HIGH BUILDWATERBOURNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,174.00	0.00	1,174.00	LF	0.00	\$1.00	\$0.00
		0001	0330	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	877,906.00	3,569.00	881,475.00	SQYD	713,127.90	\$1.10	\$784,440.69
		0001	0340	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	12,883.00	3,404.00	16,287.00	SQYD	3,479.81	\$3.57	\$12,422.92
		0001	0350	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3,898.80	0.00	3,898.80	STA	0.00	\$4.31	\$0.00
		0001	0360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$9,000.00	\$0.00
		0001	0370	8025006	MULCHING SEEDING - COOL SEASON GRASSES	10.50	0.00	10.50	ACRE	0.00	\$1,600.00 \$2,600.00	\$0.00
		0001	0380	8051000A		10.50	0.00	10.50	ACRE	0.00		\$0.00
		0001	0390	8061005	ROCK DITCH CHECK	2,691.00	0.00	2,691.00	LF	0.00	\$10.50	\$0.00
		0001	0400	8061016	SEDIMENT REMOVAL	78.00	0.00	78.00	CUYD	0.00	\$57.53	\$0.00
		0001	0405	8061017	TEMPORARY SEEDING	1.00	0.00	1.00	ACRE	0.00	\$2,000.00	\$0.00
		0010	0410	8061019	SILT FENCE	35.00	0.00	35.00	LF	0.00	\$3.90	\$0.00
		0010	0420	6061060	MGS GUARDRAIL  MGS BRIDGE APPROACH TRANSITION SECTION	1,888.00 7.00	0.00	1,888.00 7.00	LF EA	0.00	\$20.82	\$0.00 \$0.00
		0010		6061069	(REGULAR/NO CURB)				EA		\$3,093.47	\$0.00
		0010	0440	6061080	MGS END ANCHOR  TYPE A CRASHWORTHY END TERMINAL (MASSH)	5.00 6.00	0.00	5.00 6.00	EA	0.00	\$1,293.90	\$0.00
		0010		6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)		0.00			0.00	\$2,968.92 \$5,214.76	
		0010	0460	6069902 6069902	MISC.CABLE TO GUARDRAIL TRANSITION  MISC HTGC ANCHOR ASSEMBLY	17.00 43.00	-17.00 17.00	60.00	EA EA	0.00	\$5,214.76 \$4,499.16	\$0.00 \$0.00
		0010			MISC.HTGC ANCHOR ASSEMBLY							
			0480	6069903	MISC.HIGH TENSION GUARD CABLE	91,909.00	425.00	92,334.00	LF	0.00	\$14.28	\$0.00

Revision 5/29/2025 Page 6 of 13



# Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-	J5P3500	0040	0490	9031220	PIPE POSTS	50.00	0.00	50.00	LB	0.00	\$24.30	\$0.00
D2A		0040	0500	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	64.00	-20.00	44.00	EA	0.00	\$304.63	\$0.00
		0040	0510	9031258	7 FT. CHANNEL POST DELINEATOR, WHITE/RED	1.00	0.00	1.00	EA	0.00	\$390.52	\$0.00
		0040	0520	9031280	2.5 IN. PSST POST - 12 GA.	1,024.00	0.00	1,024.00	LF	0.00	\$13.52	\$0.00
		0040	0530	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST 7 GA.	64.00	0.00	64.00	EA	0.00	\$295.95	\$0.00
		0040	0540	9035004A	SH-FLAT SHEET	199.00	0.00	199.00	SQFT	0.00	\$24.04	\$0.00
	Project J	5P3500 - To	tal Value	Posted to D	Date as of Report Generated Date							\$7,256,067.07
241018-	2A Overa	II - Total Va	lue Poste	ed to Date as	of Report Generated Date							\$7,256,067.07

Revision 5/29/2025 Page 7 of 13



## Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

## The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5P3500

r roject.	J5P3500												
Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0120	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	7/16/25	8/3/25	1	779.35	TONS	54 WBPL 125.778 - 125.981 x 18' = 205.0 tons 125.981 - 126.053 x 13.5' = 62.0 tons 126.053 - 126.508 x 18' = 512.35 tons	125.778	WBPL	126.508		
			7/17/25	7/17/25	1	777.49	TONS	54 WBPL 126.508 - 126.596 x 18' = 90.0 tons 126.586 - 126.667 x 13.5' = 85.0 tons 126.667 - 127.215 x 18' = 602.49 tons	126.508	Lt of Centerline	127.215		
			7/18/25	7/18/25	1	3,113.91	TONS	54 EBDL 130.347 - 131.862 x 14" = 1,400.0 tons 131.862 - 132.028 x 13" = 135.0 tons 132.028 - 132.303 x 14" = 305.0 tons 132.028 - 132.303 x 14" = 305.0 tons Bridge A2678 132.368 - 132.863 - 132.863 - 132.863 - 132.663 x 14" = 440.0 tons 132.863 - 133.059 x 13" = 171.31 tons 133.059 x 13" = 147.31 tons 133.764 - 133.050 x 13" = 4616.6 tons 133.764 - 133.050 x 13" = 46 tons	130.347	Rt of centerline	133.803		
			7/19/25	7/19/25	1	3,365.83	TONS	54 EBDL 133.803 - 133.927 x 13' = 102 tons 133.927 - 137.573 x 14' = 3263.83 tons	133.803	Rt of centerline	137.573		
			7/22/25	7/23/25	1	3,562.74	TONS	54 WBPL and Shoulder 127.757 - 127.390 x 181 = 175.76 tons 127.390 - 128.61 x 181 = 1,381.0 tons 128.561 - 128.631 x 13.51 = 64.0 tons 128.631 - 128.631 x 13.51 = 64.0 tons 129.679 - 129.175 x 181 = 574.24 tons 129.679 - 129.175 x 181 = 574.24 tons 129.672 - 129.522 x 185 = 57.0 tons 129.672 - 129.51	127.215	Lt of Centerline			
			7/23/25	7/24/25	1	3,571.11	TONS	54 WBPL 130.440 - 130.923 x 18" = 550.0 tons Bridge A2750 Bus. 54 130.961 - 131.433 x 18" = 563.02 tons 131.433 - 131.465 x 16" = 170.0 tons 131.433 - 131.465 x 16" = 170.0 tons Bridge A6291 RR 131.462 - 131.603 x 16" = 170.0 tons Bridge A6291 RR 131.672 - 132.0 68 x 16" = 395 tons Bridge A5793 Route 87/MM 132.122 - 132.73 x 16" = 939.4.98 tons 133.273 - 134.228 x 16" = 788.11 tons Bridge A2752 Golf Tuscumbla Road	130.440	Lt of Centerline	134.228		
			7/24/25	7/25/25	1	3,225.90	TONS	54 EBPL and Shoulder 130 47+ 130 478 + 16" = 140.0 tons 130 478 - 130 614 + 131" = 111 54 tons 130 614 - 131 686 + 16" = 756 0 tons 131 366 - 131.740 × 13" = 305.49 tons 131 366 - 131.740 × 13" = 305.49 tons 131.740 - 132.30 × 16" = 510.51 Bridge A2678 132.368 - 132.489 × 16" = 122.0 tons 132.489 - 132.489 × 16" = 172.5 tons 132.489 - 132.489 × 16" = 170.0 tons 133.549 - 133.731 × 13" = 150.0 tons 133.549 - 133.731 × 13" = 150.0 tons 133.731 - 133.90 × 16" = 87.68 tons	130.347	Lt of Centerline	133.89		
			7/25/25	7/28/25	1	3,516.85	TONS	54 EBPL and Shoulder 133.890 - 134.212 x 167 = 299.0 tons 134.212 - 134.317 x 167 = 99.0 tons 134.317 x 167 = 99.0 tons 134.317 - 134.484 x 137 = 129.49 tons 134.489 - 134.918 x 167 = 99.0 tons 134.496 - 134.953 x 137 = 175.75 tons 134.953 - 134.977 x 127 = 220 tons 134.977 - 135.720 x 167 = 700.0 tons 135.720 - 135.772 x 137 = 33.08 tons 135.772 - 135.772 x 137 = 33.08 tons 135.772 - 135.773 x 167 = 1,804.71 tons	133.890	Lt of Centerline	137.573		
			7/28/25	7/28/25	1	3,043.00	TONS	54 WBDL 134.254 - 137.471 x 14' = 3,043.0 tons	134.254	Rt of centerline	137.471		
			7/29/25	7/30/25	1	3,418.06	TONS	54 WBDL 137.471 - 137.761 x 14' = 255.0 tons 137.761 - 137.946 x 13' = 151.62 tons 137.761 - 139.46 x 13' = 151.62 tons 137.764 - 139.446 x 14' = 1,293.38 tons Bridge A2679 Exception 139.469 - 139.555 x 13' = 63.38 tons 139.565 - 139.645 x 14' = 80.0 tons 139.656 - 140.039 x 13' = 354.46 tons 140.039 + 140.449 x 14' = 325.76 tons 140.499 - 140.619 x 13' = 157.01 tons 140.619 x 141.418 x 14' = 741.05 tons	137.471	Rt of centerline	141.481		
			7/30/25	7/30/25	1	2,718.98	TONS	54 WBPL 134.254 - 135.389 = 1,081.94 135.389 - 135.991 = 543.86 tons 135.991 - 136.062 = 70.2 tons 136.062 - 137.085 = 1,022.98 tons	134.254	Lt of Centerline	137.085		
			7/31/25	7/31/25	1	2,606.56	TONS	54 WBPL  37.085 - 137.352 x 16' = 300.56 tons  137.085 - 137.352 x 16' = 300.56 tons  137.737 - 138.563 x 16' = 30.944 tons  137.737 - 138.563 x 16' = 782.96 tons  138.563 - 38.563 x 16' = 782.96 tons  138.563 - 38.563 x 16' = 134.45 tons  138.794 - 139.153 x 16' = 334.46 tons  139.153 - 139.955 x 13' = 173.09 tons  139.365 - 139.448 x 16' = 83.44 tons  139.365 - 139.448 x 16' = 83.44 tons  139.365 - 139.448 x 16' = 83.44 tons  139.465 - 139.921 x 16' = 437.76 tons	137.085	Lt of Centerline	139.921		
			8/1/25		1	1,473.45		54 WBPL 139 921 - 140.300 x 16' = 377.9 tons 140.300 - 140.454 x 13' = 125.74 tons 140.454 - 141.116 x 16' = 640.57 tons 141.116 - 141.25 x 13' = 97.16 tons 141.235 - 141.481 x 16' = 232.08 tons	139.921	Centerline			
0131	4071007	TACK COAT - NON-TRACKING	7/16/25 7/17/25	8/3/25 7/17/25	1	886.00 501.00		west bound passing lane and shoulder.  54 WBPL 126.508 - 126.586 x 18' 126.586 - 126.667 x 13.5' 126.667 - 127.215 x 18'	125.778 126.508		126.508 127.215		
				7/18/25		2,173.00		54 EBDL 130, 347 - 131,862 x 14" = 12,443.2 eq.yds. 131,862 x 14" = 12,443.2 eq.yds. 131,862 x 132,660.0 eq.yds. Allen Road Deceleration Lane 4" = 2,460.4 eq.yds. Bridge A2678 132, 368 - 132,863 x 14" = 4,466.4 eq.yds. Bridge A2678 132, 365 - 132,863 x 14" = 4,466.4 eq.yds. Tokwood Road 132,863 - 133,30.98 x 13" = 1,448.8 eq.yds. Tokwood Road 132,863 - 133,30.98 x 13" = 434.7 eq.yds. Mildway Road 133,746 - 133,803 x 13" = 434.7 eq.yds. Mildway Road	130.347	centerline	133.803		
			7/19/25	7/19/25	1	2,680.00	GAL	54 EBDL 133.803 - 133.927 x 13' = 945.7 sq.yds. 133.927 - 137.573 x 14' = 29,945.8 sq.yds.	133.803	Right of Centerline	137.573		
			7/22/25	7/23/25	1	2,843.00	GAL	54 WBPL and Shoulder 127.757 - 128.561 x 18 128.561 - 128.651 x 13.5' 128.651 - 129.175 x 18' 129.175 - 129.442 x 13.5' 129.542 - 129.592 x 18'	127.215	Lt of Centerline	130.440		

Revision 6/5/2025 Page 8 of 13



## Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

								III, location and quantity of work.	From	Officet	To	Officet/	Comments
Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0131	4071007	TACK COAT - NON-TRACKING						129.592 - 129.615 x 13.5' 129.615 - 130.440 x 18'					
			7/23/25	7/24/25	1	2,998.00	GAL	54 WBPL 130.440 - 130.923 x 18' Bridge A2756 Bus. 54 130.961 - 131.603 x 18' Bridge A2678 RR 131.672 - 132.068 x 18' Bridge A5678 Route 87/MM 132.122 - 134.228 x 16' Bridge A5798 A001 truscumbia Road	130.440	Lt of Centerline	134.228		
			7/24/25	7/25/25	1	3,702.00	GAL	Set EBPL and Shoulder 130.447 - 130.478 + 16" - 1.220.7 sq. yds. 130.447 - 130.478 + 16" - 1.220.7 sq. yds. 130.644 - 130.66 + 16" - 7.058 sq. yds. 131.366 - 131.740 + 13" - 2.852.4 sq. yds. 131.366 - 131.740 + 13" - 2.852.4 sq. yds. 131.366 - 131.740 + 13" - 2.852.4 sq. yds. 131.240 - 132.230 + 16" - 5.388.1 sq. yds. 132.268 - 132.2489 + 16" - 1.517.7 sq. yds. 132.268 - 132.268 + 13" - 1.517.7 sq. yds. 133.269 - 132.508 + 15" - 1.517.7 sq. yds. 133.549 - 132.689 + 10" - 1.388.1 sq. yds. 133.549 - 133.731 + 13" - 1.388.1 sq. yds.	130.347	Lt of Centerline	133.890		
			7/25/25	7/28/25	1	3,808.00	GAL	54 EBPL and Shoulder 134. 337 × 16 = 2.478.1 sq. yds. 134. 337 · 134. 484 x 13° = 1.273.7 sq. yds. 134. 317 · 134. 484 x 13° = 1.273.7 sq. yds. 134. 918 · 134. 918 x 16° = 4.073.8 sq. yds. 134. 918 · 134. 935 x 13° = 266.9 sq. yds. 134. 937 · 134. 77 x 12° = 169.0 sq. yds. 134. 937 · 135. 720 x 16° = 6.074.3 sq. yds. 135. 772 · 135. 790 x 12° = 126.7 sq. yds. 135. 772 · 135. 790 x 12° = 126.7 sq. yds. 135. 772 · 135. 790 x 12° = 126.7 sq. yds.	133.890	Lt of Centerline	137.573		
			7/28/25	7/28/25	1	2,083.00	GAL	54 WBDL 134.254 - 137.471 x 14' = 26,422.3 sq.yds.	134.254	Rt of centerline	137.471		
			7/29/25	7/30/25	1	2,504.00	GAL	54 WBDL 137.47 - 137.761 x 14" = 2,381.9 sq, yds. 137.68 - 139.448 x 14" = 14,10.9 sq, yds. 137.68 - 139.448 x 14" = 12,336.4 sq, yds. Bridge A2679 Exception 139.465 - 139.555 x 13" = 526.2 sq, yds. 139.565 - 139.655 x 14" = 739.2 sq, yds. 139.655 - 140.039 x 13" = 3,004.9 sq, yds. 140.039 - 140.449 x 14" = 3,075 sq, yds. 140.449 - 140.619 x 14" = 1,266.5 sq, yds. 140.449 - 140.619 x 14" = 1,266.5 sq, yds.	137.471	Rt of centerline	141.481		
			7/30/25	7/30/25	1	2,052.00	GAL	54 WBPL 134.254 - 135.991 x 16' = 16,304.6 sq.yds. 135.991 - 136.062 x 13.5 = 562.3 sq.yds. 136.062 - 136.806 x 16' = 6,983.7 sq.yds. 136.806 - 136.871 x 13' = 496.7 sq.yds. 136.807 - 137.085 x 16' = 2,008.7 sq.yds.	134.254	Lt of Centerline	137.085		
			7/31/25	7/31/25	1	1,938.00	GAL	54 WBPL 137.085 - 137.382 x 16" = 2.506.2 sq. yds. 137.382 - 137.731 x 13" = 2.800.5 sq. yds. 137.392 - 137.731 x 13" = 2.800.5 sq. yds. 138.130 - 138.291 x 13" = 1.227.9 sq. yds. 138.130 - 138.291 x 13" = 1.227.9 sq. yds. 138.633 x 16" = 3.710 z sq. yds. 138.633 x 16" = 3.710 z sq. yds. 138.794 - 139 133 x 16" = 3.808 sq. yds. 139.153 - 139.365 x 13" = 1.616.9 sq. yds. 139.153 - 139.365 x 13" = 1.616.9 sq. yds. 139.365 - 139 448 x 16" = 7791 x sq. yds. 139.365 - 139 4271 x 16" = 4.683.2 sq. yds.	137.085	Lt of Centerline	139.921		
			8/1/25	8/1/25	1	993.00	GAL	54 WBPL 139.921 - 140.300 x 16' = 3,557.5 sq.yds. 140.300 - 140.454 x 13' = 1,174.5 sq.yds. 140.364 - 141.116 x 16' = 6,214.0 sq.yds. 141.116 - 141.235 x 13' = 907.6 sq.yds. 141.235 - 141.481 x 16' = 2,309.1 sq.yds.	139.921	Lt of Centerline			
0190		MOBILIZATION		7/22/25	1	0.25		Final Payment					
0330	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	7/16/25	8/3/25	1	12,126.00	SQYD	54 WBPL and Shoulder 125.778 - 125.981 x 16' = 1,905 sq.yds. 125.981 - 126.053 x 13.5' = 570 sq.yds. 126.053 - 126.586 x 16' = 5,003 sq.yds. 126.053 - 126.667 x 13.5' = 649 sq.yds. 126.655 - 126.667 x 13.5' = 649 sq.yds.	125.778	WBPL	127.093		
			7/17/25	7/17/25	1	1,145.20	SQYD	54 WBPL 127.093 - 127.215 x 16' = 1145.2 sq.yds.	127.093	Lt of Centerline	127.215		
			7/18/25	7/18/25	1	27,827.30	SQYD	54 EBDL 130. 347 - 131.862 x 14' = 12.443.2 sq.yds. 131.862 - 132.026 x 13' = 1,266.0 sq.yds. Allen Road Deceleration Lame 132.026 - 132.330 x 14' = 2,480.4 sq.yds. Bridge A2676 132.368 - 132.863 x 14' = 4,065.6 sq.yds. 132.863 - 132.69 x 13' = 1,494.8 sq.yds. Tolwood Road 133.059 - 133.746 x 14' = 5,642.6 sq.yds.	130.347	Rt of centerline	133.803		
				7/18/25	2	-2,234.00	SQYD	This payment is to adjust the milling width that originally was calculated using widths over 16° Since the median shoulder sloped more than the travel way two passes with an 8° mill was all that was required. Payments made on 77/25 54 WBPL and Shoulder 123.094 - 124.100 x1′ (original calculation width was 17°) = 590.2 say.vis. Original payment used the incorrect length of 5,332.8 but Original payment used the incorrect length of 5,332.8 but 05°, 18°, 18°, 18°, 18°, 18°, 18°, 18°, 18	Various	Lt of Centerline			
			7/19/25	7/19/25	1	30,891.50	SQYD		133.803	Rt of centerline	137.573		
			7/21/25	7/22/25	1	5,087.60	SQYD	54 WBPL and shoulder 127.215 - 127.757 x 16' = 5,087.6 sq.yds.	127.215	Lt of Centerline	127.757		
			7/22/25	7/23/25	1	29,043.50	SQYD	122.72.7 2 - 0,067.0 s,1yus.  54 WBPL and Shoulder  127.757 - 128.561 x 16 = 7,546.9 sq, yds.  128.661 - 128.661 x 13.5 = 554.4 sq, yds.  128.661 - 128.661 x 13.5 = 554.4 sq, yds.  128.661 - 128.175 x 16 = 5,106.3 sq, yds.  129.175 - 129.562 x 1.55 : 2,066 sq, yds.  129.452 - 129.562 x 16 = 469.3 sq, yds.  129.652 - 129.562 x 16 = 469.3 sq, yds.  129.651 - 130.923 x 16 = 12.277.8 sq, yds.  Bridge A2750 Bus. 54	127.757		130.440		
				7/23/25	2			54 EBPL 143.195 - 143.214 x 1° = -11.1 sq.yds. The milling quantity paid on June 26th included a portion of the crossover milling calculated by design for the crossover on special sheet 5 of 24. When the crossover is smiled the plan quantity of 255 sq.yds. will be paid. Not deducting this 1"would result in a double payment of 11.1 sq.yds. in the cross over.	143.195	Centerline	143.214		
			7/23/25	7/24/25	1	29,511.60	SQYD	54 WBPL Bridge A2750 Bus. 54 130.961 - 131.603 x 16' = 6,026.2 sq.yds.	130.961	Lt of Centerline	134.228		

Revision 6/5/2025 Page 9 of 13



## Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line	Item	Description	DWR	DWR	Posting	Quantity	Units	Location	From	Offset/	То	Offset/	Comments
Number	Code		Date	Approval Date	Sequence No.	Posted			Station/ Log Mile	Distance	Station/ Log Mile	Distance	
0330	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.						Bridge A6291 RR 131.672 - 132.068 x 16' = 3,717.1 sq.yds. Bridge A5793 Route 87/MM 132.122 - 134.228 x 16' = 19,768.3 Bridge A2752 Old Tuscumbia Road					
			7/24/25	7/25/25	1	32,862.20	SQYD	54 EBPL and Shoulder 103.437 - 130.478 . 16" = 1,229.7 sq.yds. 130.478 - 130.614 x 13" = 1,037.2 sq.yds. 130.614 - 131.860 x 16" = 7,058.8 sq.yds. 131.366 - 131.740 x 13" = 2,852.4 sq.yds. 131.366 - 131.740 x 13" = 2,852.4 sq.yds. 131.740 - 132.300 x 16" = 5,538.1 sq.yds. 131.740 - 132.300 x 16" = 1,135.8 sq.yds. 132.368 - 132.489 x 16" = 1,135.8 sq.yds. 132.489 - 132.688 x 13" = 1,517.7 sq.yds. 132.689 - 133.734 x 16" = 8,019.1 sq.yds. 133.549 - 134.05 x 16" = 3,022.5 sq.yds.	130.347	Lt of Centerline	134.053		
			7/25/25	7/28/25	1	32,495.50	SQYD	54 EBPL and Shoulder 340,653 - 134 317 x 16" = 2,478.1 sq.yds. 134.317 - 134.484 x 13" = 1,273.7 sq.yds. 134.317 - 134.484 x 13" = 1,273.7 sq.yds. 134.498 - 134.953 x 13" = 266.9 sq.yds. 134.918 - 134.953 x 13" = 266.9 sq.yds. 134.953 - 134.77 x 12" = 169.0 sq.yds. 134.977 - 135.720 x 16" = 6,674.3 sq.yds. 135.720 - 135.772 x 13" = 396 sq.yds. 135.720 - 135.73 x 15" = 16,73.6 sq.yds. 135.790 - 137.57 x 16" = 16,73.6 sq.yds.	134.053	Lt of Centerline	137.573		
			7/28/25	7/28/25	1	26,422.30	SQYD	54 WBDL 134.254 - 137.471 x 14' = 26,422.3 sq.yds.	134.254	Rt of centerline	137.471		
			7/29/25	7/30/25	1	32,143.40	SQYD		137.471	Rt of centerline	141.481		
			7/30/25	7/30/25	1	26,355.00	SQYD	54 WBPL 134.254 - 135.991 x 16' = 16,304.6 sq, yds. 135.991 - 136.062 x 13.5 = 562.3 sq, yds. 136.062 - 136.806 x 16' = 6,983.7 sq, yds. 136.806 - 136.871 x 13' = 495.7 sq, yds. 136.871 - 137.065 x 16' = 2,003.7 sq, yds.	134.254	Lt of Centerline	137.085		
			7/31/25	7/31/25	1	24,657.00	SQYD	54 WBPL  137 085 - 137.352 x 16" = 2.506.2 sq.yds. 137 382 - 137.731 x 13" = 2.800.5 sq.yds. 137 382 - 137.731 x 13" = 2.800.5 sq.yds. 138.130 - 138.291 x 13" = 1.227.9 sq.yds. 138.130 - 138.291 x 13" = 1.227.9 sq.yds. 138.633 - 138.794 - 13" = 1.227.9 sq.yds. 138.633 - 138.794 - 13" = 1.227.9 sq.yds. 138.794 - 139.153 x 16" = 3.868.8 sq.yds. 139.153 - 139.365 x 13" = 1.616.9 sq.yds. 139.153 - 139.365 x 13" = 1.616.9 sq.yds. 139.365 - 139.448 x 16" = 7791 ysq.yds. 139.365 - 139.21 x 16" = 4.083.2 sq.yds.	137.085	Lt of Centerline	139.921		
			8/1/25	8/1/25	1	14,162.70	SQYD	54 WBPL 139.921 - 140.300 x 16' = 3,557.5 sq.yds. 140.300 - 140.454 x 13' = 1,174.5 sq.yds. 140.454 - 141.116 x 16' = 6,214.0 sq.yds. 141.116 - 141.235 x 13' = 907 6 sq.yds. 141.235 - 141.481 x 16' = 2,309.1 sq.yds.	139.921	Lt of Centerline			

The information below this line are details for Construction Signs (if applicable).

No Data Available

Revision 6/5/2025 Page 10 of 13



## Line Item Adjustments by Estimate

Contract ID: 241018-D2A

Project	Line	Description	Adjustment Type	Other Adjustment	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3500	0090	BIT.	Other Item	Type	4	Jul 16,	thompp1	\$45.90	This adjustment is for 57.37 tons of SP-125 used in lieu of BP-1.		
J3F 3300		PAVEMENT MIXTURE	Adjustment			2025		·	7		
		PG64-22 (BP-1)		ACAD - Tota				\$45.90			
		(BF-1)	Other Item A	djustment - T	otal			\$45.90			
			Price FUEL		4	Jul 16, 2025	SYSTEM	\$27.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total				\$27.81			
			Price FUEL -	Total				\$27.81			
	0090 -	- Total						\$73.71			
	0120	ASPHALTIC CONCRETE MIXTURE PG	Material		3	Jun 30, 2025	SYSTEM	(\$66,958.49)			
		70-22 (SP125C MIX)			3	Jun 30, 2025	SYSTEM	\$66,958.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user thompp1 overridding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	Jul 16, 2025	SYSTEM	(\$399,271.21)			
					4	Jul 16, 2025	SYSTEM	\$399,271.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user thompp1 overridding Payment Estimate Exception 1 on the current Payment Estimate.		
					5	Aug 3, 2025	SYSTEM	(\$336,841.80)			
					5	Aug 3, 2025	SYSTEM	\$336,841.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user thompp1 overridding Payment Estimate Exception 1 on the current Payment Estimate.		
				- Total				\$0.00			
			Material - To	tal				\$0.00			
			Other Item Adjustment	ACAD	3	Jun 30, 2025	thompp1	\$15,109.40	This adjustment is for 18,886.75 tons of SP125 laid in the second estimate period of June 2025.		
					4	Jul 16, 2025	thompp1	\$13,120.73	This adjustment is for 16400.91 tons of SP125.		
					5	Aug 3, 2025	thompp1	\$19,964.94	This adjustment is for 24,956.18 tons of mix SP125 25-1.		
					5	Aug 3, 2025	thompp1	\$8,173.64	This adjustment is for 10,217.05 tons of mix SP125 25-2.		
				ACAD - Tota	al			\$56,368.71			
			Other Item A	djustment - T	otal			\$56,368.71			
			Price FUEL		3	Jun 30, 2025	SYSTEM	(\$12,478.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	Jul 16, 2025	SYSTEM	\$7,949.85	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					5	Aug 3, 2025	SYSTEM	\$17,049.16	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total				\$12,520.92			
			Price FUEL -	Total				\$12,520.92			
	0120 -	- Total						\$68,889.63			
	0130	TACK COAT	Material		3	Jun 30, 2025	SYSTEM	(\$40,284.12)			
					3	Jun 30, 2025	SYSTEM	\$40,284.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user thompp1 overridding Payment Estimate Exception 2 on the current Payment Estimate.		
				- Total				\$0.00			
			Material - To	tal				\$0.00			
	0130 -	- Total						\$0.00			
	0160	CHANNELIZER (TRIM-LINE)	Overrun	Overrun	4	Jul 16, 2025	SYSTEM	(\$2,500.00)			
		(TIXIIVI-LIIVL)									
		(TRIM-LINE)		Overrun - To	otal			(\$2,500.00)			
		(TRIMELINE)	Overrun - To		otal			(\$2,500.00) (\$2,500.00)			



## Line Item Adjustments by Estimate

Contract ID: 241018-D2A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3500	0470	MISC. GUARDRAIL ITEM	Construction Stockpile		5	Aug 3, 2025	SYSTEM	\$77,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			STMI	- Total				\$77,760.00	
			Construction	Stockpile S	ГМI - Total			\$77,760.00	
	0470 -	Total						\$77,760.00	
	0480	MISC. GUARDRAIL ITEM	Construction Stockpile	5 Aug 3, 2025			SYSTEM	\$762,678.84	Payment Estimate Item Adjustment generated Stockpile Transaction
			STMI	- Total				\$762,678.84	
			Construction	Stockpile S	ГМI - Total			\$762,678.84	
	0480 -	Total						\$762,678.84	
J5P3500 -	- Total							\$906,902.18	
Overall -	Overall - Total								



## Contract Adjustments for Contract - 241018-D2A

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
5	J5P3500	Other Contract Adjustment	BMD	\$81,550.80	100	August 3, 2025	thompp1	This BMD adjustment is for the following lots:  Lot A \$13,591.80 @ 103% Pay  Lot B \$13,591.80 @ 103% Pay  Lot C \$13,591.80 @ 103% Pay  Lot D \$13,591.80 @ 103% Pay  Lot E \$13,591.80 @ 103% Pay  Lot F \$13,591.80 @ 103% Pay  Total Bonus \$81,550.80
		Other Contract Adjustment	SPAD	\$54,820.26	100	August 3, 2025	thompp1	This adjustment is for Super Pave Bonus payments for the following lots:  Lot A -\$13138.74 Payment @ 97.1% Payment  Lot B \$13591.80 Payment @ 103% Payment  Lot C \$13591.80 Payment @ 103% Payment  Lot D \$13591.80 Payment @ 103% Payment  Lot E \$13591.80 Payment @ 103% Payment  Lot F \$13591.80 Payment
5 - Total				\$136,371.06				
Overall - Tota				\$136,371.06				

Revision 5/29/2025 Page 13 of 13