



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 7, 2025

Pay Estimate Created Date: August 6, 2025

Progress Estimate Number	Contract ID	241018-F04	Pay Period Start	July 16, 2025	Original Contract Amount	\$2,713,000.00
10	Prime Contractor	N.B. West Contracting Company	Pay Period End	August 1, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$2,713,000.00

Approval Date						By User
August 6, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					landec1
August 6, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					dunnj1
August 6, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 31, 2025	October 31, 2025		16.73%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 8, 2024	November 8, 2024	
Letting Date	October 18, 2024	October 18, 2024	
Notice to Proceed Date	December 9, 2024	December 9, 2024	
Work Began Date	April 28, 2025	April 28, 2025	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
241018-F04	Total Posted Items Pay	\$174,823.79	\$278,985.94
	Gross Item Adjustments	(\$63,268.06)	\$118,140.10
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
		\$397,126.04	\$508,681.77
Contract Total Payable This Estimate:		\$111,555.73	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0028	0060	2159910	MISC.SHAPING SLOPES, CLASS III - MODIFIED MATERIAL REQUIREMENT	100F	\$1,500.000	1	\$1,500.00
	0080	4010150	TYPE A2 SHOULDER	SQYD	\$50.600	185	\$9,361.00
	0350	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	LF	\$286.000	90	\$25,740.00
	0370	6181000	MOBILIZATION	LS	\$167,103.610	0.025	\$4,177.59
	0660	6061060	MGS GUARDRAIL	LF	\$28.000	475	\$13,300.00
	0700	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$4,100.000	4	\$16,400.00
	0710	6061080	MGS END ANCHOR	EA	\$1,800.000	1	\$1,800.00
	0720	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,900.000	4	\$15,600.00
	0810	9031220	PIPE POSTS	LB	\$6.000	10,012	\$60,072.00
	0820	9035004A	SH-FLAT SHEET	SQFT	\$28.000	467.400	\$13,087.20
	0830	9035011A	ST-STRUCTURAL	SQFT	\$34.000	221	\$7,514.00
	0840	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$32.000	196	\$6,272.00

Project JSL0028 - Total	\$174,823.79
Overall - Total	\$174,823.79

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0028	0060	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	1	\$1,500.00	\$1,500.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 7, 2025

Pay Estimate Created Date: August 6, 2025

Progress Estimate Number 10		Contract ID 241018-F04 Prime Contractor N.B. West Contracting Company		Pay Period Start July 16, 2025 Pay Period End August 1, 2025		Original Contract Amount \$2,713,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$2,713,000.00		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0028					Adjustment (0001) due to user landec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	0060	MISC.	Material			-1	\$1,500.00	(\$1,500.00)
	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user landec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	172.20000	\$18.80	\$3,237.36
	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-172.20000	\$18.80	(\$3,237.36)
	0080	TYPE A2 SHOULDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user landec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	185	\$50.60	\$9,361.00
	0080	TYPE A2 SHOULDER	Material			-185	\$50.60	(\$9,361.00)
	0080	TYPE A2 SHOULDER	Other Item Adjustment	Asphalt Cement Price Adjustment	Asphalt laid on 7-24-25 MIX ID: BB25-1 Virgin Asphalt = 3.6% Sqyrd\$ = 370.00 Thickness = 3in Adjustments = \$43.96 Current Index = 513.75 Base Index = 493.75 Index Difference = 20 AC Adjstment (\$) = Index Difference (\$/T) x 1.98 T/CY x Thickness (in.)/36 x Quantity (SY) x Virgin AC% Landec1 8-425		\$43.96	
	0140	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user landec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	12	\$235.50	\$2,826.00
	0140	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-12	\$235.50	(\$2,826.00)
	0180	CONCRETE MEDIAN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user landec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	55	\$118.25	\$6,503.75
	0180	CONCRETE MEDIAN	Material			-55	\$118.25	(\$6,503.75)
	0200	SLOPE PROTECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user landec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	64	\$108.75	\$6,960.00
	0200	SLOPE PROTECTION	Material			-64	\$108.75	(\$6,960.00)
	0350	CONCRETE TRAFFIC BARRIER, TYPE C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user landec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	160	\$286.00	\$45,760.00
	0350	CONCRETE TRAFFIC BARRIER, TYPE C	Material			-160	\$286.00	(\$45,760.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 7, 2025

Pay Estimate Created Date: August 6, 2025

Progress Estimate Number 10		Contract ID Prime Contractor		241018-F04 N.B. West Contracting Company		Pay Period Start July 16, 2025 Pay Period End August 1, 2025		Original Contract Amount \$2,713,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$2,713,000.00	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
JSL0028	0480	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user landec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	1,147	\$0.24	\$275.28	
	0480	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-1,147	\$0.24	(\$275.28)	
	0500	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user landec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	262	\$1.00	\$262.00	
	0500	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-262	\$1.00	(\$262.00)	
	0660	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$5,785.62)	
	0660	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user landec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	475	\$28.00	\$13,300.00	
	0660	MGS GUARDRAIL	Material			-475	\$28.00	(\$13,300.00)	
	0700	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$6,960.00)	
	0710	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$650.00)	
	0720	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$7,400.00)	
	0810	PIPE POSTS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$31,738.04)	
	0820	SH-FLAT SHEET	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,627.26)	
	0830	ST-STRUCTURAL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,955.90)	
	0840	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,195.20)	
Total								(\$63,268.06)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 7, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSL0028	FAF-141-1 (57)	Resurface	141	ST LOUIS	from 0.5 mile north of I-70 to south of Casino Center Drive
Totals by Job Numbers					
JSL0028			This Estimate	Previous	To Date
	Posted Item Pay		\$174,823.79	\$278,985.94	\$453,809.73
	Gross Item Adjustments		(\$63,268.06)	\$118,140.10	\$54,872.04
	Gross Item Pay		\$111,555.73	\$397,126.04	\$508,681.77
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 7, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 2159910, Project Item Line Number 0060, Material Set 2159910, Material 3304AGBS - Aggregate Base JSP, Acceptance Action Generic 3304AGBS is insufficient.	This will be entered before next pay estimate	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 3040506, Project Item Line Number 0070, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting on materials	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 3040506, Project Item Line Number 0070, Material Set 304050696, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Waiting on materials	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 4010150, Project Item Line Number 0080, Material Set 401015096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting on second lift to be done before info core can be collected	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 5021331, Project Item Line Number 0140, Material Set 502133196, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Will be entered before next estimate	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 6061060, Project Item Line Number 0660, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	waiting on materials	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 6081000, Project Item Line Number 0180, Material Set 608100096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	This will be entered before next pay estimate	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 6081000, Project Item Line Number 0180, Material Set 608100096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	This will be entered before next pay estimate	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 6116010A, Project Item Line Number 0200, Material Set 6116010A96, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	This will be entered before next pay estimate	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 6173000, Project Item Line Number 0350, Material Set 617300096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	This will be entered before next pay estimate	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 6173000, Project Item Line Number 0350, Material Set 617300096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	This will be entered before next pay estimate	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 6205902A, Project Item Line Number 0480, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	This will be entered before next pay estimate	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 6205902A, Project Item Line Number 0480, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	This will be entered before next pay estimate	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 6205906A, Project Item Line Number 0500, Material Set 6205906A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	This will be entered before next pay estimate	landec1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0028, Item 6205906A, Project Item Line Number 0500, Material Set 6205906A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	This will be entered before next pay estimate	landec1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 7, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-F04	JSL0028	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.35	\$177,000.00	\$61,950.00
		0001	0020	2035500	EMBANKMENT IN PLACE	178.00	0.00	178.00	CUYD	0.00	\$48.00	\$0.00
		0001	0030	2063500	CULVERT CLEANOUT	12.00	0.00	12.00	EA	0.00	\$1,430.00	\$0.00
		0001	0040	2072000	LINEAR GRADING CLASS 2	4.80	0.00	4.80	STA	0.00	\$2,310.00	\$0.00
		0001	0050	2152000A	SHAPING SLOPES, CLASS II	5.00	0.00	5.00	100F	0.00	\$1,210.00	\$0.00
		0001	0060	2159910	MISC. SHAPING SLOPES, CLASS III - MODIFIED MATERIAL REQUIREMENT	9.00	0.00	9.00	100F	1.00	\$1,500.00	\$1,500.00
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,908.00	0.00	1,908.00	SQYD	172.20	\$18.80	\$3,237.36
		0001	0080	4010150	TYPE A2 SHOULDER	1,488.90	0.00	1,488.90	SQYD	185.00	\$50.60	\$9,361.00
		0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	2,178.10	0.00	2,178.10	TONS	0.00	\$109.00	\$0.00
		0001	0100	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	339.20	0.00	339.20	TONS	0.00	\$169.00	\$0.00
		0001	0110	4071005	TACK COAT	2,096.00	0.00	2,096.00	GAL	0.00	\$2.60	\$0.00
		0001	0120	4133100	ULTRATHIN BONDED WEARING SURFACE, TYPE B	66,269.00	0.00	66,269.00	SQYD	0.00	\$8.06	\$0.00
		0001	0130	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	52.50	0.00	52.50	SQYD	0.00	\$244.50	\$0.00
		0001	0140	5021331	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	87.80	0.00	87.80	SQYD	12.00	\$235.50	\$2,826.00
		0001	0150	6049902	MISC. ADJUST TO GRADE MANHOLES, VALVES AND PULL BOXES	10.00	0.00	10.00	EA	0.00	\$1,176.00	\$0.00
		0001	0160	6049902	MISC. CONCRETE MANHOLE ARPON	10.00	0.00	10.00	EA	0.00	\$2,655.00	\$0.00
		0001	0170	6071012A	CHAIN-LINK FENCE (60 IN.)	240.00	0.00	240.00	LF	173.00	\$60.00	\$10,380.00
		0001	0180	6081000	CONCRETE MEDIAN	274.20	0.00	274.20	SQYD	55.00	\$118.25	\$6,503.75
		0001	0190	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	145.00	0.00	145.00	LF	0.00	\$26.50	\$0.00
		0001	0200	6116010A	SLOPE PROTECTION	280.00	0.00	280.00	SQYD	64.00	\$108.75	\$6,960.00
		0001	0210	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	10.00	0.00	10.00	EA	4.00	\$3,000.00	\$12,000.00
		0001	0220	6122020	REPLACEMENT SAND BARREL	9.00	0.00	9.00	EA	0.00	\$600.00	\$0.00
		0001	0230	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	365.30	0.00	365.30	SQYD	0.00	\$267.50	\$0.00
		0001	0240	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	366.00	0.00	366.00	SQYD	0.00	\$1.00	\$0.00
		0001	0250	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	366.00	0.00	366.00	SQYD	45.00	\$1.00	\$45.00
		0001	0260	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,479.00	0.00	1,479.00	LF	0.00	\$10.25	\$0.00
		0001	0270	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	720.00	0.00	720.00	EA	0.00	\$13.75	\$0.00
		0001	0280	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	48.00	0.00	48.00	EA	0.00	\$11.25	\$0.00
		0001	0290	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE I JOINTS)	16.00	0.00	16.00	EA	0.00	\$12.00	\$0.00
		0001	0300	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	3.50	0.00	3.50	TONS	0.00	\$5,400.00	\$0.00
		0001	0310	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	21.30	0.00	21.30	SQYD	0.00	\$810.00	\$0.00
		0001	0320	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	1.00	0.00	1.00	EA	0.00	\$2,400.00	\$0.00
		0001	0330	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$4,000.00	\$16,000.00
		0001	0340	6169901	MISC. LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$36,000.00	\$18,000.00
		0001	0350	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	314.00	0.00	314.00	LF	160.00	\$286.00	\$45,760.00
		0001	0360	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	3,736.00	0.00	3,736.00	LF	1,087.00	\$30.00	\$32,610.00
		0001	0370	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.52	\$167,103.61	\$87,729.40
		0001	0380	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	6.00	0.00	6.00	EA	0.00	\$600.00	\$0.00
		0001	0390	6191000	PAVEMENT EDGE TREATMENT	10,002.00	0.00	10,002.00	LF	0.00	\$0.10	\$0.00
		0001	0400	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	11,597.00	0.00	11,597.00	LF	0.00	\$5.00	\$0.00
		0001	0410	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN. WHITE	898.00	0.00	898.00	LF	0.00	\$12.00	\$0.00
		0001	0420	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	674.00	0.00	674.00	LF	0.00	\$20.00	\$0.00
		0001	0430	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	1,183.00	0.00	1,183.00	LF	0.00	\$20.00	\$0.00
		0001	0440	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	63.00	0.00	63.00	EA	0.00	\$315.00	\$0.00
		0001	0450	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	6.00	0.00	6.00	EA	0.00	\$375.00	\$0.00
		0001	0460	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN	96.00	0.00	96.00	EA	0.00	\$15.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 7, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241018-F04	JSL0028				WHITE, YIELD LINE TRIANGLES							
		0001	0470	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	10,314.00	0.00	10,314.00	LF	0.00	\$0.19	\$0.00
		0001	0480	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	32,105.00	0.00	32,105.00	LF	1,147.00	\$0.24	\$275.28
		0001	0490	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	10,300.00	0.00	10,300.00	LF	0.00	\$0.24	\$0.00
		0001	0500	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,914.00	0.00	2,914.00	LF	262.00	\$1.00	\$262.00
		0001	0510	6207001	PAVEMENT MARKING REMOVAL	3,821.00	0.00	3,821.00	LF	325.00	\$1.75	\$568.75
		0001	0520	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	25.00	0.00	25.00	EA	0.00	\$75.00	\$0.00
		0001	0530	6208070	REMOVAL OF SNOWPLOWABLE RAISED PAVEMENT MARKER	50.00	0.00	50.00	EA	0.00	\$221.00	\$0.00
		0001	0540	6209902	MISC.18 IN. WHITE ISLAND TUBULAR MARKER	36.00	0.00	36.00	EA	0.00	\$85.00	\$0.00
		0001	0550	6209902	MISC.18 IN. YELLOW ISLAND TUBULAR MARKER	12.00	0.00	12.00	EA	0.00	\$85.00	\$0.00
		0001	0560	6209902	MISC.LANE REDUCTION ARROW	2.00	0.00	2.00	EA	0.00	\$1,400.00	\$0.00
		0001	0570	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	48,550.00	0.00	48,550.00	SQYD	0.00	\$2.50	\$0.00
		0001	0580	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9,250.00	0.00	9,250.00	SQYD	0.00	\$5.10	\$0.00
		0001	0590	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.10	\$15,000.00	\$1,500.00
		0001	0600	8025006	MULCHING	1.30	0.00	1.30	ACRE	0.00	\$2,500.00	\$0.00
		0001	0610	8051000A	SEEDING - COOL SEASON GRASSES	0.70	0.00	0.70	ACRE	0.00	\$5,000.00	\$0.00
		0001	0620	8061005	ROCK DITCH CHECK	30.00	0.00	30.00	LF	0.00	\$65.00	\$0.00
		0001	0630	8061016	SEDIMENT REMOVAL	27.00	0.00	27.00	CUYD	0.00	\$85.00	\$0.00
		0001	0640	8061017	TEMPORARY SEEDING	0.70	0.00	0.70	ACRE	0.00	\$5,000.00	\$0.00
		0001	0650	8061019	SILT FENCE	2,387.00	0.00	2,387.00	LF	0.00	\$5.30	\$0.00
		0010	0660	6061060	MGS GUARDRAIL	863.00	0.00	863.00	LF	475.00	\$28.00	\$13,300.00
		0010	0670	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	25.00	0.00	25.00	LF	0.00	\$46.00	\$0.00
		0010	0680	6061067	MGS DOUBLE FACED GUARDRAIL	238.00	0.00	238.00	LF	0.00	\$36.00	\$0.00
		0010	0690	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	2.00	0.00	2.00	EA	0.00	\$4,200.00	\$0.00
		0010	0700	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	6.00	0.00	6.00	EA	4.00	\$4,100.00	\$16,400.00
		0010	0710	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	1.00	\$1,800.00	\$1,800.00
		0010	0720	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9.00	0.00	9.00	EA	4.00	\$3,900.00	\$15,600.00
		0010	0730	6063022	TYPE E CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$32,000.00	\$0.00
		0030	0740	9020833	SH-FLAT SHEET - SIGNAL SIGN	32.00	0.00	32.00	SQFT	0.00	\$70.00	\$0.00
		0030	0750	9020834	SIGNAL SIGN, MOUNTING HARDWARE	9.00	0.00	9.00	EA	0.00	\$137.00	\$0.00
		0030	0760	9029902	MISC.RESET EXIST. CONCRETE SIGNAL PULLBOX METAL FRAME & LID	1.00	0.00	1.00	EA	1.00	\$2,296.00	\$2,296.00
		0030	0770	9029902	MISC.RETROREFLECTIVE BACKPLATES	39.00	0.00	39.00	EA	0.00	\$430.00	\$0.00
		0030	0780	9029902	MISC.SL DISTRICT VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	0.00	\$52,950.00	\$0.00
		0040	0790	9031010	CONCRETE FOOTINGS, EMBEDDED	16.90	0.00	16.90	CUYD	0.00	\$2,800.00	\$0.00
		0040	0800	9031210	STRUCTURAL STEEL POSTS	1,000.00	0.00	1,000.00	LB	0.00	\$6.00	\$0.00
		0040	0810	9031220	PIPE POSTS	10,220.00	0.00	10,220.00	LB	10,012.00	\$6.00	\$60,072.00
		0040	0820	9035004A	SH-FLAT SHEET	480.00	0.00	480.00	SQFT	467.40	\$28.00	\$13,087.20
		0040	0830	9035011A	ST-STRUCTURAL	221.00	0.00	221.00	SQFT	221.00	\$34.00	\$7,514.00
		0040	0840	9035069A	SHF-FLAT SHEET FLUORESCENT	196.00	0.00	196.00	SQFT	196.00	\$32.00	\$6,272.00
		0040	0850	9039902	MISC.REMOVE & RELOCATE EXISTING GROUND MOUNT SIGN	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	0860	9109901	MISC.EXISTING IN-PAVEMENT WIRLESS DETECTION SYSTEMS REMOVAL & DISPOSAL	1.00	0.00	1.00	LS	0.00	\$5,950.00	\$0.00
		0050	0870	9109903	MISC.MoDOT ITS ASSETS RELOCATION	500.00	0.00	500.00	LF	0.00	\$20.50	\$0.00
Project JSL0028 - Total Value Posted to Date as of Report Generated Date												\$453,809.74
241018-F04 Overall - Total Value Posted to Date as of Report Generated Date												\$453,809.74



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 7, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSL0028

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0060	2159910	MISC. SHAPING SLOPES	7/24/25	8/4/25	1	1.00	100F	279+25 to 284+60					
0080	4010150	TYPE A2 SHOULDER	7/24/25	8/4/25	1	185.00	SQYD	301+41 to 303+92					payment is for half of what was installed due to only one lift being completed at this time.
0350	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	7/16/25	8/4/25	1	25.00	LF	284+39.2					
			7/22/25	8/4/25	1	65.00	LF	301+05 - 301+70					
0370	6181000	MOBILIZATION	8/1/25	8/4/25	1	0.02	LS	285+00 and 315+00					
0660	6061060	MGS GUARDRAIL	7/24/25	8/4/25	1	25.00	LF	279+25 to 284+60					
			7/25/25	8/4/25	1	125.00	LF	301+45 to 302+70					
			7/30/25	8/4/25	1	150.00	LF	301+41 to 302+92					
			8/1/25	8/4/25	1	175.00	LF	320+00					
0700	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	7/24/25	8/4/25	1	1.00	EA	279+25 to 284+60					
			7/25/25	8/4/25	1	1.00	EA	302+70					
			7/30/25	8/4/25	1	1.00	EA	301+41					
			8/1/25	8/4/25	1	1.00	EA	320+00					
0710	6061080	MGS END ANCHOR	8/1/25	8/4/25	1	1.00	EA	320+00					
0720	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7/24/25	8/4/25	1	1.00	EA	279+25 to 284+60					
			7/25/25	8/4/25	1	1.00	EA	302+70					
			7/30/25	8/4/25	1	1.00	EA	301+41					
			8/1/25	8/4/25	1	1.00	EA	320+00					
0810	9031220	PIPE POSTS	7/16/25	8/4/25	1	5,006.00	LB	279+70, 280+46, 281+27, 280+92, 288+81, 292+98, 303+68, 302+81, 302+51, 303+68, 308+94, 310+4, 314+43, 314+96, 315+85, 317+36, 318+62, 323+31, 323+23, 321+75, 325+75, 324+43, 326+6, 326+75, 327+25, 327+78, 328+08, 328+02, 328+95, 329+55, 30+63, 22+04, 333+22 333+65, 334+91, 336+17, 336+9, 33+63, 339+1, 339+23, 340+18, 341+98, 341+80, 344+66, 344+70					
			7/17/25	8/4/25	1	5,006.00	LB	346+80, 3646+82, 347+48, 347+85, 348+31+348+84, 349+52, 349+08, 349+02, 350+52, 350+26, 352+46, 352+77, 354+04, 354+53, 355+17, 355+54, 357+21, 356+80, 354+04, 358+25, 358+65, 359+02, 359+19, 359+47, 360+14, 361+79, 363+60, 360+11, 360+10, 369+03, 369+07, 369+97, 370+44, 369+65, 370+31, 365+00, 368+00, 371+00, 366+00,					
0820	9035004A	SH-FLAT SHEET	7/21/25	8/4/25	1	227.40	SQFT	S 141 From Rider trail to Casino Center					
			7/25/25	8/4/25	1	240.00	SQFT	N 141 From casino center to Rider trail					
0830	9035011A	ST-STRUCTURAL	7/21/25	8/4/25	1	110.50	SQFT	S 141 From Rider trail to Casino Center					
			7/25/25	8/4/25	1	110.50	SQFT	N 141 From casino center to Rider trail					
0840	9035069A	SHF-FLAT SHEET FLUORESCENT	7/21/25	8/4/25	1	98.00	SQFT	S 141 From Rider trail to Casino center					
			7/25/25	8/4/25	1	98.00	SQFT	N 141 From casino center to Rider trail					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 241018-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0028	0060	MISC. SHAPING SLOPES	Material		10	Aug 6, 2025	SYSTEM	(\$1,500.00)	
					10	Aug 6, 2025	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user landec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0060 - Total			\$0.00	
	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		9	Jul 16, 2025	SYSTEM	(\$3,237.36)	
					9	Jul 16, 2025	SYSTEM	\$3,237.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user landec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Aug 6, 2025	SYSTEM	(\$3,237.36)	
					10	Aug 6, 2025	SYSTEM	\$3,237.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user landec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
	Material - Total			\$0.00					
	0070 - Total			\$0.00					
	0080	TYPE A2 SHOULDER	Material		10	Aug 6, 2025	SYSTEM	(\$9,361.00)	
					10	Aug 6, 2025	SYSTEM	\$9,361.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user landec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total			\$0.00			
			Other Item Adjustment	ACAD	10	Aug 6, 2025	landec1	\$43.96	Asphalt laid on 7-24-25 MIX ID: BB25-1 Virgin Asphalt = 3.6% Sqydrds = 370.00 Thickness = 3in Adjustments = \$43.96 Current Index = 513.75 Base Index = 493.75 Index Difference = 20 AC Adjstment (\$) = Index Difference (\$/T) x 1.98 T/CY x Thickness (in.)/36 x Quantity (SY) x Virgin AC% Landec1 8-425
								\$43.96	
								\$43.96	
	ACAD - Total			\$43.96					
	Other Item Adjustment - Total			\$43.96					
	0080 - Total			\$43.96					
	0140	CONCRETE PAVEMENT (7 1/2 IN. NON-REINF,	Material		9	Jul 16, 2025	SYSTEM	(\$2,826.00)	
					9	Jul 16, 2025	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user landec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Aug 6, 2025	SYSTEM	(\$2,826.00)	
					10	Aug 6, 2025	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user landec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
	Material - Total			\$0.00					
	0140 - Total			\$0.00					
0180	CONCRETE MEDIAN	Material		7	Jun 16, 2025	SYSTEM	(\$5,557.75)		
				7	Jun 16, 2025	SYSTEM	\$5,557.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user landec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 241018-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0028	0180	CONCRETE MEDIAN	Material		8	Jul 2, 2025	SYSTEM	(\$6,503.75)	
					8	Jul 2, 2025	SYSTEM	\$6,503.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user landec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Jul 16, 2025	SYSTEM	(\$6,503.75)	
					9	Jul 16, 2025	SYSTEM	\$6,503.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user landec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Aug 6, 2025	SYSTEM	(\$6,503.75)	
					10	Aug 6, 2025	SYSTEM	\$6,503.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user landec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0180 - Total			\$0.00	
						0200	SLOPE PROTECTION	Material	
7	Jun 16, 2025	SYSTEM	\$870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user landec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
8	Jul 2, 2025	SYSTEM	(\$6,960.00)						
8	Jul 2, 2025	SYSTEM	\$6,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user landec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
9	Jul 16, 2025	SYSTEM	(\$6,960.00)						
9	Jul 16, 2025	SYSTEM	\$6,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user landec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
10	Aug 6, 2025	SYSTEM	(\$6,960.00)						
10	Aug 6, 2025	SYSTEM	\$6,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user landec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
- Total			\$0.00						
Material - Total			\$0.00						
0200 - Total			\$0.00						
	0330	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		7	Jun 16, 2025	SYSTEM	(\$16,000.00)	
					7	Jun 16, 2025	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user landec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
0330 - Total			\$0.00						
	0350	CONCRETE TRAFFIC BARRIER, TYPE C	Material		9	Jul 16, 2025	SYSTEM	(\$20,020.00)	
					9	Jul 16, 2025	SYSTEM	\$20,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user landec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					10	Aug 6, 2025	SYSTEM	(\$45,760.00)	
					10	Aug 6, 2025	SYSTEM	\$45,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user landec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
0350 - Total			\$0.00						
	0360	TEMPORARY	Material		7	Jun 16,	SYSTEM	(\$15,000.00)	



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 241018-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0028	0360	TRAFFIC BARRIER, CONT. FURN/RE	Material			2025			
				7	Jun 16, 2025	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user landec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
				0360 - Total			\$0.00		
	0480	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material	9	Jul 16, 2025	SYSTEM	(\$275.28)		
				9	Jul 16, 2025	SYSTEM	\$275.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user landec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				10	Aug 6, 2025	SYSTEM	(\$275.28)		
				10	Aug 6, 2025	SYSTEM	\$275.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user landec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				- Total			\$0.00		
	Material - Total			\$0.00					
	0480 - Total			\$0.00					
	0500	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material	9	Jul 16, 2025	SYSTEM	(\$262.00)		
				9	Jul 16, 2025	SYSTEM	\$262.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user landec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				10	Aug 6, 2025	SYSTEM	(\$262.00)		
10				Aug 6, 2025	SYSTEM	\$262.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user landec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
- Total				\$0.00					
Material - Total			\$0.00						
0500 - Total			\$0.00						
0660	MGS GUARDRAIL	Construction Stockpile		10	Aug 6, 2025	SYSTEM	(\$5,785.62)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			(\$5,785.62)			
			Construction Stockpile - Total			(\$5,785.62)			
		Construction Stockpile STMI		3	Mar 3, 2025	SYSTEM	\$10,505.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$10,505.25			
			Construction Stockpile STMI - Total			\$10,505.25			
		Material	10	Aug 6, 2025	SYSTEM	(\$13,300.00)			
			10	Aug 6, 2025	SYSTEM	\$13,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user landec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
			- Total			\$0.00			
			Material - Total			\$0.00			
0660 - Total			\$4,719.63						
0670	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Construction Stockpile STMI		3	Mar 3, 2025	SYSTEM	\$504.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$504.75			
			Construction Stockpile STMI - Total			\$504.75			
0670 - Total			\$504.75						
0680	MGS DOUBLE FACED GUARDRAIL	Construction Stockpile STMI		3	Mar 3, 2025	SYSTEM	\$4,721.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$4,721.50			
			Construction Stockpile STMI - Total			\$4,721.50			
0680 - Total			\$4,721.50						



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 241018-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0028	0690	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile STMI		3	Mar 3, 2025	SYSTEM	\$3,613.10	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$3,613.10		
			Construction Stockpile STMI - Total			\$3,613.10			
			0690 - Total			\$3,613.10			
	0700	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		10	Aug 6, 2025	SYSTEM	(\$6,960.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$6,960.00)		
			Construction Stockpile - Total			(\$6,960.00)			
			Construction Stockpile STMI		3	Mar 3, 2025	SYSTEM	\$10,440.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$10,440.00		
			Construction Stockpile STMI - Total			\$10,440.00			
0700 - Total			\$3,480.00						
0710	MGS END ANCHOR	Construction Stockpile		10	Aug 6, 2025	SYSTEM	(\$650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			(\$650.00)			
		Construction Stockpile - Total			(\$650.00)				
		Construction Stockpile STMI		3	Mar 3, 2025	SYSTEM	\$2,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$2,600.00			
		Construction Stockpile STMI - Total			\$2,600.00				
		0710 - Total			\$1,950.00				
		0720	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		10	Aug 6, 2025	SYSTEM	(\$7,400.00)
- Total					(\$7,400.00)				
Construction Stockpile - Total				(\$7,400.00)					
Construction Stockpile STMI				3	Mar 3, 2025	SYSTEM	\$16,650.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total			\$16,650.00					
Construction Stockpile STMI - Total				\$16,650.00					
0720 - Total			\$9,250.00						
0730	TYPE E CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Feb 3, 2025	SYSTEM	\$22,995.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$22,995.00			
		Construction Stockpile STMI - Total			\$22,995.00				
		0730 - Total			\$22,995.00				
0760	MISC.	Material		7	Jun 16, 2025	SYSTEM	(\$2,296.00)		
				7	Jun 16, 2025	SYSTEM	\$2,296.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user landec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
			- Total			\$0.00			
		Material - Total			\$0.00				
		0760 - Total			\$0.00				
0800	STRUCTURAL STEEL POSTS	Construction Stockpile STMI		4	Apr 16, 2025	SYSTEM	\$2,810.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$2,810.00			
		Construction Stockpile STMI - Total			\$2,810.00				
		0800 - Total			\$2,810.00				
0810	PIPE POSTS	Construction Stockpile		10	Aug 6, 2025	SYSTEM	(\$31,738.04)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			(\$31,738.04)			
		Construction Stockpile - Total			(\$31,738.04)				
		Construction Stockpile		4	Apr 16, 2025	SYSTEM	\$32,397.40	Payment Estimate Item Adjustment generated Stockpile Transaction	



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 241018-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSL0028	0810	PIPE POSTS	STMI	- Total				\$32,397.40		
			Construction Stockpile STMI - Total				\$32,397.40			
			0810 - Total				\$659.36			
	0820	SH-FLAT SHEET	Construction Stockpile		10	Aug 6, 2025	SYSTEM	(\$4,627.26)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				(\$4,627.26)			
			Construction Stockpile - Total				(\$4,627.26)			
			Construction Stockpile STMI		8	Jul 2, 2025	SYSTEM	\$4,752.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$4,752.00			
			Construction Stockpile STMI - Total				\$4,752.00			
			0820 - Total				\$124.74			
	0830	ST-STRUCTURAL	Construction Stockpile		10	Aug 6, 2025	SYSTEM	(\$3,955.90)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				(\$3,955.90)			
			Construction Stockpile - Total				(\$3,955.90)			
			Construction Stockpile STMI		8	Jul 2, 2025	SYSTEM	\$3,955.90	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$3,955.90			
			Construction Stockpile STMI - Total				\$3,955.90			
			0830 - Total				\$0.00			
	0840	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		10	Aug 6, 2025	SYSTEM	(\$2,195.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				(\$2,195.20)			
			Construction Stockpile - Total				(\$2,195.20)			
			Construction Stockpile STMI		8	Jul 2, 2025	SYSTEM	\$2,195.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$2,195.20			
			Construction Stockpile STMI - Total				\$2,195.20			
			0840 - Total				\$0.00			
	JSL0028 - Total								\$54,872.04	
	Overall - Total								\$54,872.04	



Contract Adjustments for Contract - 241018-F04

There are no contract adjustments to display for this contract.