

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: August 4, 2025

Prime

Progress Estimate Number 10

Contract ID241108-F01

Emery Sapp & Sons, Inc. and Clarkson Construction Company Contractor (Joint Venture) dba Improve 70 Alliance

Pay Period Start Pay Period

End

July 1, 2025

Original Contract

Amount \$609,669,000.00

August 1, Net Change 2025 **Order Amount**

\$940,923.80

Current Contract \$610,609,923.80 Amount

Approval Date		By User
August 4, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	kellyc1
August 4, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	kellyc1
August 6, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion I	Date	% of Current Contract Amount Complete
				18.75%
Co	ontract Informational Dates		Milestones	

Date Description Acceptance Date Awarded Date November 8, 2024 November 8, 2024 Letting Date November 8, 2024 November 8, 2024 Notice to Proceed Date November 25, 2024 November 25, 2024 Work Began Date

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 10										
		This Estimate	Previous	To Date						
241108-F01										
	Total Posted Items Pay	\$19,351,652.21	\$95,155,721.47	\$114,507,373.68						
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00						
	Incentive	\$0.00	\$0.00	\$0.00						
	Disincentive	\$0.00	\$0.00	\$0.00						
	Liquidated Damage	\$0.00	\$0.00	\$0.00						
	Other Contract Adjustments	\$0.00	(\$90,390.00)	(\$90,390.00)						
	·		\$95,065,331.47	\$114,416,983.68						
Contract Total Pa	yable This Estimate:	\$19,351,652.21								

Contract Total	Payable This	s Estimate:	\$19,351,652.21				
Items Paid This	Estimate Pe	<u>riod</u>					
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6I3033	0180	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	798	\$798.00
	0190	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	1,458.330	\$1,458.33
	0200	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	12,379.170	\$12,379.17
	0230	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	DOL	\$1.000	2,070,530.150	\$2,070,530.15
	0240	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	DOL	\$1.000	1,573,402.230	\$1,573,402.23
	0250	50199DB1	DESIGN BUILD - RIGID PAVEMENTS	DOL	\$1.000	1,483,272.450	\$1,483,272.45
	0340	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	DOL	\$1.000	853,853.220	\$853,853.22
Project J6I303	3 - Total						\$5,995,693.55
JST0020	0010	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	1,460,026.600	\$1,460,026.60
	0020	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	123,570.900	\$123,570.90
	0030	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	3,205,530.890	\$3,205,530.89
	0070	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	DOL	\$1.000	2,145,778.200	\$2,145,778.20
	0090	50199DB1	DESIGN BUILD - RIGID PAVEMENTS	DOL	\$1.000	1,865,589.920	\$1,865,589.92
	0110	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	DOL	\$1.000	19,683.900	\$19,683.90
	0120	70199DB1	DESIGN BUILD - STRUCTURES	DOL	\$1.000	2,552,016.700	\$2,552,016.70
	0160	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	DOL	\$1.000	1,550,079.940	\$1,550,079.94

Revision 5/29/2025 Page 1 of 8



Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: August 4, 2025

Progress Pay **Original Contract** July 1, **Estimate Number** Contract ID241108-F01 Period Amount \$609,669,000.00 2025 Start 10

Pay August 1, Net Change 2025 Order Amou Emery Sapp & Sons, Inc. and Clarkson Construction Company Prime Period \$940,923.80 Contractor (Joint Venture) dba Improve 70 Alliance **Order Amount** End

Current Contract \$610,609,923.80

Amount

Project Number	Line Number	Item Code	Code Item Description Unit Unit Price		escription Unit Unit Price Current Installe Qty		Current Installed Amount				
JST0020	0170	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	DOL	\$1.000	92,162.810	\$92,162.81				
	5001	6139901	MISC.Misc. Class C Partial Depth Pavement Repair	LS	\$330,493.800	1	\$330,493.80				
	5002	9039902	MISC.Misc. Relocate Structural Sign	EA	\$3,675.000	3	\$11,025.00				
Project JST002	Project JST0020 - Total										
Overall - Total	Overall - Total										

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract Line Item Adjustments This Estimate

No Data Available


Page 2 of 8 Revision 5/29/2025



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

					Coi	ntract Project Informatio	on
Project Number	Federal Proj. Number	Project Description	Route	County			Location of Work
J6I3033		Add lanes from I-70 to Route K and bridge rehabilitation over Peruque					
JST0020		Safety and capacity improvements from Warrenton to I-64 in Wentzville					
Totals b	y Job N	umbers					
J6l3033		ed Item Pay s Item Adjustme		Item Pay	This Estimate \$5,995,693.55 \$0.00 \$5,995,693.55	Previous \$6,983,043.17 \$0.00 \$6,983,043.17	To Date \$12,978,736.72 \$0.00 \$12,978,736.72
	Liqui	tive centive dated Damages · Contract Adjus	stments		\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 (\$40,205.47)	\$0.00 \$0.00 \$0.00 (\$40,205.47)
JST0020		ed Item Pay s Item Adjustme		Item Pay	This Estimate \$13,355,958.66 \$0.00 \$13,355,958.66	Previous \$88,172,678.30 \$0.00 \$88,172,678.30	To Date \$101,528,636.96 \$0.00 \$101,528,636.96
	Liqui	tive centive dated Damages · Contract Adjus			\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 (\$50,184.53)	\$0.00 \$0.00 \$0.00 (\$50,184.53)

Revision 5/29/2025 Page 3 of 8





Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 5/29/2025 Page 4 of 8



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
- J6I3033	18	0180	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	160,000.00	0.00	160,000.00	DOL	130,999.00	\$1.00	\$130,999.00
	19	0190	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	70,000.00	0.00	70,000.00	DOL	11,666.65	\$1.00	\$11,666.65
	20	0200	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	205,000.00	0.00	205,000.00	DOL	131,128.35	\$1.00	\$131,128.35
	21	0210	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	50,000.00	0.00	50,000.00	DOL	5,548.50	\$1.00	\$5,548.50
	22	0220	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	589,946.00	0.00	589,946.00	DOL	0.00	\$1.00	\$0.00
	23	0230	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	5,557,619.00	0.00	5,557,619.00	DOL	4,054,639.72	\$1.00	\$4,054,639.72
	24	0240	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	8,780,636.00	0.00	8,780,636.00	DOL	4,273,250.35	\$1.00	\$4,273,250.35
	25	0250	50199DB1	DESIGN BUILD - RIGID PAVEMENTS	16,054,320.00	0.00	16,054,320.00	DOL	1,483,272.45	\$1.00	\$1,483,272.45
	26	0260	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	777,961.00	0.00	777,961.00	DOL	0.00	\$1.00	\$0.00
	27	0270	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	23,760.00	0.00	23,760.00	DOL	0.00	\$1.00	\$0.00
	28	0280	70199DB1	DESIGN BUILD - STRUCTURES	2,980,157.00	0.00	2,980,157.00	DOL	0.00	\$1.00	\$0.00
	29	0290	70199DB1	DESIGN BUILD - STRUCTURES	2,457,000.00	0.00	2,457,000.00	DOL	0.00	\$1.00	\$0.00
	30	0300	70199DB1	DESIGN BUILD - STRUCTURES	2,885,000.00	0.00	2,885,000.00	DOL	0.00	\$1.00	\$0.00
	31	0310	70199DB1	DESIGN BUILD - STRUCTURES	3,417,000.00	0.00	3,417,000.00	DOL	0.00	\$1.00	\$0.00
	32	0320	70199DB1	DESIGN BUILD - STRUCTURES	910,000.00	0.00	910,000.00	DOL	0.00	\$1.00	\$0.00
	33	0330	80199DB1	DESIGN BUILD - ROADSIDE DEVELOPMENT	87,750.00	0.00	87,750.00	DOL	0.00	\$1.00	\$0.0
	34	0340	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	3,662,851.00	0.00	3,662,851.00	DOL	2,478,815.63	\$1.00	\$2,478,815.6
	25	5101	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	0.00	800.00	800.00	SQYD	545.70	\$695.10	\$379,316.0
	34	5102	6169902	MISC.Single Lane Closure	0.00	10.00	10.00	EA	7.00	\$4,300.00	\$30,100.0
Project	J6I3033 - To	tal Value	Posted to Da	ate as of Report Generated Date							\$12,978,736.7
JST002	01	0010	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	92,650,819.00	0.00	92,650,819.00	DOL	45,484,230.60	\$1.00	\$45,484,230.60
	02	0020	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	5,931,403.00	0.00	5,931,403.00	DOL	988,567.19	\$1.00	\$988,567.1
	03	0030	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	56,702,594.00	0.00	56,702,594.00	DOL	34,716,068.74	\$1.00	\$34,716,068.7
	04	0040	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	3,497,857.00	0.00	3,497,857.00	DOL	385,863.54	\$1.00	\$385,863.5
	05	0050	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	7,278,779.00	0.00	7,278,779.00	DOL	0.00	\$1.00	\$0.00
	06	0060	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	3,785,000.00	0.00	3,785,000.00	DOL	0.00	\$1.00	\$0.00
	07	0070	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	81,710,798.00	0.00	81,710,798.00	DOL	5,989,830.20	\$1.00	\$5,989,830.2
	08	0080	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	27,968,707.00	0.00	27,968,707.00	DOL	506,399.23	\$1.00	\$506,399.2
	09	0090	50199DB1	DESIGN BUILD - RIGID PAVEMENTS	158,991,172.00	0.00	158,991,172.00	DOL	2,855,452.53	\$1.00	\$2,855,452.5
	10	0100	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	10,652,965.00	0.00	10,652,965.00	DOL	0.00	\$1.00	\$0.0
	11	0110	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	5,605,118.00	0.00	5,605,118.00	DOL	19,683.90	\$1.00	\$19,683.9
	12	0120	70199DB1	DESIGN BUILD - STRUCTURES	52,401,658.00	0.00	52,401,658.00	DOL	3,483,142.67	\$1.00	\$3,483,142.6
	13	0130	70199DB1	DESIGN BUILD - STRUCTURES	13,811,732.00	0.00	13,811,732.00	DOL	0.00	\$1.00	\$0.0
	14	0140	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	4,500.00	0.00	4,500.00	DOL	0.00	\$1.00	\$0.0
	15	0150	80199DB1	DESIGN BUILD - ROADSIDE DEVELOPMENT	1,133,563.00	0.00	1,133,563.00	DOL	0.00	\$1.00	\$0.0
	16	0160	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	35,500,401.00	0.00	35,500,401.00	DOL	6,335,801.86	\$1.00	\$6,335,801.8
	400	0170	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	3,372,934.00	0.00	3,372,934.00	DOL	422,077.70	\$1.00	\$422,077.7
	17				0.00	1.00	1.00	LS	1.00	\$330,493.80	\$330,493.8
	09	5001	6139901	MISC.Misc. Class C Partial Depth Pavement Repair	0.00					φοσο, 100.00	ψ000,400.00
		5001 5002	6139901 9039902	MISC.Misc. Class C Partial Depth Pavement Repair MISC.Misc. Relocate Structural Sign	0.00	3.00	3.00	EA	3.00	\$3,675.00	
	09			· · ·				EA LB	3.00		\$11,025.00
Project	09 10 10	5002 5003	9039902 9031210	MISC.Misc. Relocate Structural Sign	0.00	3.00	3.00			\$3,675.00	\$11,025.00 \$0.00 \$101,528,636.96

Page 5 of 8 Revision 5/29/2025



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work,

Project: J6I3033

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0180	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	8/1/25	8/4/25	1	798.00	DOL		1.3	0	10	0	
0190	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	8/1/25	8/4/25	1	1,458.33	DOL		1.3	0	10	0	
0200	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	8/1/25	8/4/25	1	12,379.17	DOL		1.3	0	10	0	
0230	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	8/1/25	8/4/25	1	2,070,530.15	DOL		2.7	0	10	0	
0240	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	8/1/25	8/4/25	1	1,573,402.23	DOL		2.7	0	10	0	
0250	50199DB1	DESIGN BUILD - RIGID PAVEMENTS	8/1/25	8/4/25	1	1,483,272.45	DOL		6.8	0	10.0	0	
0340	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	8/1/25	8/4/25	1	853,853.22	DOL		2.7	0	10.0	0	

Project: JST0020

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	8/1/25	8/4/25	1	1,460,026.60	DOL		191.8	0	210.7	0	
0020	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	8/1/25	8/4/25	1	123,570.90	DOL		191.8	0	210.7	0	
0030	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	8/1/25	8/4/25	1	3,205,530.89	DOL		191.8	0	210.7	0	
0070	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	8/1/25	8/4/25	1	2,145,778.20	DOL	Seg 4 & 5	208.5	0	210.7	0	
0090	50199DB1	DESIGN BUILD - RIGID PAVEMENTS	8/1/25	8/4/25	1	1,865,589.92	DOL	Seg 2, 10, 14	194.3	0	210.7	0	
0110	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	8/1/25	8/4/25	1	19,683.90	DOL	Seg 2	194.3	0	197.6	0	
0120	70199DB1	DESIGN BUILD - STRUCTURES	8/1/25	8/4/25	1	2,552,016.70	DOL	Bridges A43202, A9670, A9673, A9682, A9683	203.5	0	210.7	0	
0160	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	8/1/25	8/4/25	1	1,550,079.94	DOL		191.8	0	210.7	0	
0170	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	8/1/25	8/4/25	1	92,162.81	DOL		191.8	0	210.7	0	
5001	6139901	MISC. PAVEMENT REPAIR	8/1/25	8/4/25	1	1.00	LS		194.3	0	203.0	0	
5002	9039902	MISC.	8/1/25	8/4/25	1	1.00	EA	MoLOGOS Gas/Lodging Sign Rte. 61 NB	339+61	80' LT			
				8/4/25	2	1.00	EA	MoLOGOS University Sign, Rte. 61 NB	343+57	80' LT			
				8/4/25	3	1.00	EA	MoLOGOS Food sign, Rte. 61 NB	347+42	80' LT			

The information below this line are details for Construction Signs (if applicable).

No Data Available

Revision 6/5/2025 Page 6 of 8



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 241108-F01

No Data Available



Contract Adjustments for Contract - 241108-F01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
4	J6I3033	Other Contract Adjustment	DESIGNBUILD	(\$40,205.47)	44.48000000	March 3, 2025	kellyc1	kellyc1 - Contract adjustment for payment of bat habitat mitigation in-lieu fees for Section 7 Endangered Species Act compliance. Reference Agreement No. 2025-01-86276. Documentation placed in project SharePoint.
	JST0020	Other Contract Adjustment	DESIGNBUILD	(\$50,184.53)	55.52000000	March 3, 2025	kellyc1	kellyc1 - Contract adjustment for payment of bat habitat mitigation in-lieu fees for Section 7 Endangered Species Act compliance. Reference Agreement No. 2025-01-86276. Documentation placed in project SharePoint.
4 - Total	4 - Total			(\$90,390.00)				
Overall -	Total			(\$90,390.00)				

Revision 5/29/2025 Page 8 of 8