



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 19, 2026

Pay Estimate Created Date: March 16, 2026

Progress Estimate Number 24	Contract ID 241115-B02	Prime Contractor E & C Bridge, LLC	Pay Period Start December 16, 2025	Pay Period End March 15, 2026	Original Contract Amount \$2,059,156.87	Net Change Order Amount \$5,100.00	Current Contract Amount \$2,064,256.87
---------------------------------------	----------------------------------	--	--	---	---	--	--

Approval Date	By User
March 16, 2026	worthk
March 16, 2026	lincom
March 18, 2026	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025	May 30, 2025	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Work Began Date	February 24, 2025	February 24, 2025	

Contract Total Pay For Estimate No. 24			
	This Estimate	Previous	To Date
241115-B02			
Total Posted Items Pay	\$8,750.00	\$2,055,506.87	\$2,064,256.87
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$8,750.00	\$2,055,506.87	\$2,064,256.87

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S3314	0470	2035500	EMBANKMENT IN PLACE	CUYD	\$35.000	250	\$8,750.00
Project J2S3314 - Total							\$8,750.00
Overall - Total							\$8,750.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 19, 2026

Contract Project Information						
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work	
J2S3195	FAS S202(23)	Bridge replacement	ZZ	MONTGOMERY	over Little Loutre Creek near Wellsville	
J2S3314	FAS S202(22)	Bridge replacement	K	AUDRAIN	over Hickory Creek near Farber	
Totals by Job Numbers						
J2S3195				This Estimate	Previous	To Date
		Posted Item Pay		\$0.00	\$822,107.92	\$822,107.92
		Gross Item Adjustments		\$0.00	\$0.00	\$0.00
		Gross Item Pay		\$0.00	\$822,107.92	\$822,107.92
		Incentive		\$0.00	\$0.00	\$0.00
		Disincentive		\$0.00	\$0.00	\$0.00
		Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J2S3314				This Estimate	Previous	To Date
		Posted Item Pay		\$8,750.00	\$1,233,398.95	\$1,242,148.95
		Gross Item Adjustments		\$0.00	\$0.00	\$0.00
		Gross Item Pay		\$8,750.00	\$1,233,398.95	\$1,242,148.95
		Incentive		\$0.00	\$0.00	\$0.00
		Disincentive		\$0.00	\$0.00	\$0.00
		Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 19, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-B02	J2S3195	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$7,500.00	\$7,500.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0001	0030	2031000	CLASS A EXCAVATION	682.00	0.00	682.00	CUYD	682.00	\$28.00	\$19,096.00
		0001	0040	2035500	EMBANKMENT IN PLACE	722.00	0.00	722.00	CUYD	722.00	\$35.00	\$25,270.00
		0001	0050	2036000	COMPACTING EMBANKMENT	609.00	0.00	609.00	CUYD	609.00	\$7.50	\$4,567.50
		0001	0060	2071000	LINEAR GRADING CLASS 1	2.00	0.00	2.00	STA	2.00	\$1,500.00	\$3,000.00
		0001	0070	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	5.00	0.00	5.00	100F	5.00	\$850.00	\$4,250.00
		0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	767.00	0.00	767.00	SQYD	767.00	\$13.00	\$9,971.00
		0001	0090	3105002	GRAVEL (A) OR CRUSHED STONE (B)	93.00	0.00	93.00	TONS	93.00	\$45.00	\$4,185.00
		0001	0100	4019905	MISC.OPTIONAL PAVEMENT	766.20	0.00	766.20	SQYD	766.20	\$88.50	\$67,808.70
		0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	425.00	0.00	425.00	CUYD	425.00	\$52.00	\$22,100.00
		0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	425.00	0.00	425.00	CUYD	425.00	\$28.00	\$11,900.00
		0001	0130	6161005	CONSTRUCTION SIGNS	205.00	0.00	205.00	SQFT	205.00	\$18.00	\$3,690.00
		0001	0140	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$45.00	\$90.00
		0001	0150	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$18.00	\$1,152.00
		0001	0160	6161030	TYPE 3 MOVEABLE BARRICADE	14.00	0.00	14.00	EA	14.00	\$185.00	\$2,590.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$80,000.00	\$80,000.00
		0001	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	898.00	0.00	898.00	LF	898.00	\$1.00	\$898.00
		0001	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	776.00	0.00	776.00	LF	776.00	\$1.00	\$776.00
		0001	0200	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	638.00	0.00	638.00	SQYD	638.00	\$3.00	\$1,914.00
		0001	0210	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,000.00	\$7,000.00
		0001	0220	7250418	18 IN. PIPE GROUP C	100.00	0.00	100.00	LF	100.00	\$50.00	\$5,000.00
		0001	0230	8059901	MISC.SEEDING & MIULCHING	1.00	0.00	1.00	LS	1.00	\$4,250.00	\$4,250.00
		0001	0240	8061005	ROCK DITCH CHECK	80.00	0.00	80.00	LF	80.00	\$13.00	\$1,040.00
		0001	0250	8061016	SEDIMENT REMOVAL	18.00	0.00	18.00	CUYD	18.00	\$10.00	\$180.00
		0001	0260	8061019	SILT FENCE	960.00	0.00	960.00	LF	960.00	\$2.80	\$2,688.00
		0001	0270	8061050	TYPE C BERM	210.00	0.00	210.00	LF	210.00	\$15.00	\$3,150.00
		0010	0280	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,617.05	\$14,468.20
		0010	0290	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,217.13	\$12,868.52
		0070	0300	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	9.00	0.00	9.00	SQFT	9.00	\$330.00	\$2,970.00
		0070	0310	2061000	CLASS 1 EXCAVATION	100.00	0.00	100.00	CUYD	100.00	\$50.00	\$5,000.00
		0070	0320	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$45,000.00	\$45,000.00
		0070	0330	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	108.00	0.00	108.00	SQYD	108.00	\$125.00	\$13,500.00
		0070	0340	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	200.00	0.00	200.00	LF	200.00	\$100.00	\$20,000.00
		0070	0350	7027000	PILE POINT REINFORCEMENT	10.00	0.00	10.00	EA	10.00	\$250.00	\$2,500.00
0070	0360	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	27.00	0.00	27.00	CUYD	27.00	\$1,200.00	\$32,400.00		
0070	0370	7034216	TYPE H BARRIER	284.00	0.00	284.00	LF	284.00	\$115.00	\$32,660.00		
0070	0380	7034221	SLAB ON CONCRETE NU-GIRDER	340.00	0.00	340.00	SQYD	340.00	\$450.00	\$153,000.00		
0070	0390	7056023	NU 53, PRESTRESSED CONCRETE NU-GIRDER	339.00	0.00	339.00	LF	339.00	\$425.00	\$144,075.00		
0070	0400	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	4.00	0.00	4.00	EA	4.00	\$1,500.00	\$6,000.00		
0070	0410	7123610	SLAB DRAIN	8.00	0.00	8.00	EA	8.00	\$475.00	\$3,800.00		
0070	0420	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00		
0070	0430	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$200.00	\$1,200.00		
Project J2S3195 - Total Value Posted to Date as of Report Generated Date												\$822,107.92
J2S3314	0001	0440	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$8,500.00	\$8,500.00	
		0450	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00	
		0460	2031000	CLASS A EXCAVATION	1,212.00	0.00	1,212.00	CUYD	1,212.00	\$28.00	\$33,936.00	
		0470	2035500	EMBANKMENT IN PLACE	245.00	250.00	495.00	CUYD	495.00	\$35.00	\$17,325.00	
		0480	2036000	COMPACTING EMBANKMENT	1,063.00	0.00	1,063.00	CUYD	1,063.00	\$5.00	\$5,315.00	
		0490	2071000	LINEAR GRADING CLASS 1	0.80	0.00	0.80	STA	0.80	\$1,500.00	\$1,200.00	
		0500	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	8.00	0.00	8.00	100F	8.00	\$1,800.00	\$14,400.00	
		0510	2142000	FURNISHING ROCK FILL	415.00	0.00	415.00	CUYD	415.00	\$38.00	\$15,770.00	
		0520	2143000	PLACING ROCK FILL	415.00	0.00	415.00	CUYD	415.00	\$23.00	\$9,545.00	
		0530	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,875.00	0.00	1,875.00	SQYD	1,875.00	\$11.50	\$21,562.50	
		0540	3105002	GRAVEL (A) OR CRUSHED STONE (B)	15.00	0.00	15.00	TONS	15.00	\$90.00	\$1,350.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-B02	J2S3314	0001	0550	4019905	MISC.OPTIONAL PAVEMENT	1,874.70	0.00	1,874.70	SQYD	1,874.70	\$73.00	\$136,853.10
		0001	0560	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	178.00	0.00	178.00	CUYD	178.00	\$53.00	\$9,434.00
		0001	0570	6096042	PLACING TYPE 2 ROCK DITCH LINER	178.00	0.00	178.00	CUYD	178.00	\$25.00	\$4,450.00
		0001	0580	6113020	FURNISHING TYPE 2 ROCK BLANKET	516.00	0.00	516.00	CUYD	516.00	\$60.00	\$30,960.00
		0001	0590	6113040	PLACING TYPE 2 ROCK BLANKET	516.00	0.00	516.00	CUYD	516.00	\$25.00	\$12,900.00
		0001	0600	6161005	CONSTRUCTION SIGNS	235.00	0.00	235.00	SQFT	235.00	\$18.00	\$4,230.00
		0001	0610	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$45.00	\$90.00
		0001	0620	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$18.00	\$1,152.00
		0001	0630	6161030	TYPE 3 MOVEABLE BARRICADE	15.00	0.00	15.00	EA	15.00	\$185.00	\$2,775.00
		0001	0640	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$80,000.00	\$80,000.00
		0001	0650	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,776.00	0.00	1,776.00	LF	1,776.00	\$1.00	\$1,776.00
		0001	0660	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	768.00	0.00	768.00	LF	768.00	\$1.00	\$768.00
		0001	0670	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,309.00	0.00	1,309.00	SQYD	1,309.00	\$3.00	\$3,927.00
		0001	0680	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,400.00	\$7,400.00
		0001	0690	7250418	18 IN. PIPE GROUP C	52.00	0.00	52.00	LF	52.00	\$55.00	\$2,860.00
		0001	0700	8059901	MISC.SEEDING AND MULCHING	1.00	0.00	1.00	LS	1.00	\$4,250.00	\$4,250.00
		0001	0710	8061005	ROCK DITCH CHECK	71.00	0.00	71.00	LF	71.00	\$13.00	\$923.00
		0001	0720	8061016	SEDIMENT REMOVAL	16.00	0.00	16.00	CUYD	16.00	\$10.00	\$160.00
		0001	0730	8061019	SILT FENCE	880.00	0.00	880.00	LF	880.00	\$2.80	\$2,464.00
		0001	0740	8061050	TYPE C BERM	201.00	0.00	201.00	LF	201.00	\$15.00	\$3,015.00
		0010	0750	6061060	MGS GUARDRAIL	25.00	0.00	25.00	LF	25.00	\$45.63	\$1,140.75
		0010	0760	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,555.29	\$14,221.16
		0010	0770	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,155.36	\$12,621.44
		0070	0780	2061000	CLASS 1 EXCAVATION	50.00	0.00	50.00	CUYD	50.00	\$50.00	\$2,500.00
		0070	0790	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0070	0800	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	110.00	0.00	110.00	SQYD	110.00	\$125.00	\$13,750.00
		0070	0810	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	302.00	-10.00	292.00	LF	292.00	\$85.00	\$24,820.00
		0070	0820	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	280.00	-20.00	260.00	LF	260.00	\$140.00	\$36,400.00
		0070	0830	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$4,500.00	\$9,000.00
		0070	0840	7027000	PILE POINT REINFORCEMENT	16.00	0.00	16.00	EA	16.00	\$300.00	\$4,800.00
		0070	0850	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	47.20	0.00	47.20	CUYD	47.20	\$1,000.00	\$47,200.00
		0070	0860	7034212	SLAB ON STEEL	387.00	0.00	387.00	SQYD	387.00	\$460.00	\$178,020.00
		0070	0870	7034216	TYPE H BARRIER	283.00	0.00	283.00	LF	283.00	\$95.00	\$26,885.00
0070	0880	7061060	REINFORCING STEEL (BRIDGES)	3,800.00	0.00	3,800.00	LB	3,800.00	\$2.00	\$7,600.00		
0070	0890	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	66,500.00	0.00	66,500.00	LB	66,500.00	\$3.40	\$226,100.00		
0070	0900	7123610	SLAB DRAIN	16.00	0.00	16.00	EA	16.00	\$300.00	\$4,800.00		
0070	0910	7129901	MISC.GALVANIZING STRUCTURAL STEEL	1.00	0.00	1.00	LS	1.00	\$100,000.00	\$100,000.00		
0070	0920	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00		
0070	0930	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$150.00	\$1,200.00		
0070	0940	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$200.00	\$3,200.00		
Project J2S3314 - Total Value Posted to Date as of Report Generated Date											\$1,242,148.95	
241115-B02 Overall - Total Value Posted to Date as of Report Generated Date											\$2,064,256.87	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2S3314

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0470	2035500	EMBANKMENT IN PLACE	3/4/26	3/4/26	1	250.00	CUYD	various	0		0		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 241115-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3195	0040	EMBANKMENT IN PLACE	Material		9	May 16, 2025	SYSTEM	(\$25,270.00)	
					9	May 16, 2025	SYSTEM	\$25,270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0040 - Total			\$0.00	
	0050	COMPACTING EMBANKMENT	Material		9	May 16, 2025	SYSTEM	(\$4,567.50)	
					9	May 16, 2025	SYSTEM	\$4,567.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0050 - Total			\$0.00	
	0080	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		9	May 16, 2025	SYSTEM	(\$9,971.00)	
					9	May 16, 2025	SYSTEM	\$9,971.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Jun 2, 2025	SYSTEM	(\$9,971.00)	
					10	Jun 2, 2025	SYSTEM	\$9,971.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
Material - Total			\$0.00						
0080 - Total			\$0.00						
	0090	GRAVEL (A) OR CRUSHED STONE (B)	Material		9	May 16, 2025	SYSTEM	(\$4,185.00)	
					9	May 16, 2025	SYSTEM	\$4,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 9 on the current Payment Estimate.
					10	Jun 2, 2025	SYSTEM	(\$4,185.00)	
					10	Jun 2, 2025	SYSTEM	\$4,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
Material - Total			\$0.00						
0090 - Total			\$0.00						
	0110	FURNISHING TYPE 2 ROCK BLANKET	Material		7	Apr 15, 2025	SYSTEM	(\$11,050.00)	
					7	Apr 15, 2025	SYSTEM	\$11,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
0110 - Total			\$0.00						
	0130	CONSTRUCTION SIGNS	Material		5	Mar 17, 2025	SYSTEM	(\$1,152.00)	
					5	Mar 17, 2025	SYSTEM	\$1,152.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.
					6	Apr 2, 2025	SYSTEM	(\$3,690.00)	
					6	Apr 2, 2025	SYSTEM	\$3,690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Apr 15, 2025	SYSTEM	(\$3,690.00)	
					- Total			(\$3,690.00)	



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 241115-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S3195	0130	CONSTRUCTION SIGNS	Material - Total					(\$3,690.00)		
			MaterialCredit		8	May 1, 2025	SYSTEM	\$3,690.00		
			- Total						\$3,690.00	
			MaterialCredit - Total						\$3,690.00	
			0130 - Total						\$0.00	
0140	ADVANCED WARNING RAIL SYSTEM	Material			6	Apr 2, 2025	SYSTEM	(\$90.00)		
					6	Apr 2, 2025	SYSTEM	\$90.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					7	Apr 15, 2025	SYSTEM	(\$90.00)		
					7	Apr 15, 2025	SYSTEM	\$90.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.	
			- Total						\$0.00	
Material - Total						\$0.00				
0140 - Total						\$0.00				
0160	TYPE 3 MOVEABLE BARRICADE	Material			6	Apr 2, 2025	SYSTEM	(\$2,590.00)		
					6	Apr 2, 2025	SYSTEM	\$2,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					7	Apr 15, 2025	SYSTEM	(\$2,590.00)		
					7	Apr 15, 2025	SYSTEM	\$2,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate.	
			- Total						\$0.00	
Material - Total						\$0.00				
0160 - Total						\$0.00				
0180	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			10	Jun 2, 2025	SYSTEM	(\$898.00)		
					10	Jun 2, 2025	SYSTEM	\$898.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 12 on the current Payment Estimate.	
			- Total						\$0.00	
Material - Total						\$0.00				
0180 - Total						\$0.00				
0190	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			10	Jun 2, 2025	SYSTEM	(\$776.00)		
					10	Jun 2, 2025	SYSTEM	\$776.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 16 on the current Payment Estimate.	
			- Total						\$0.00	
Material - Total						\$0.00				
0190 - Total						\$0.00				
0230	MISC.	Material			19	Oct 16, 2025	SYSTEM	(\$4,250.00)		
					19	Oct 16, 2025	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					20	Nov 3, 2025	SYSTEM	(\$4,250.00)		
					20	Nov 3, 2025	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					21	Nov 17, 2025	SYSTEM	(\$4,250.00)		
					21	Nov 17, 2025	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 241115-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S3195	0230	MISC.	Material	- Total				\$0.00		
				Material - Total				\$0.00		
	0230 - Total								\$0.00	
	0270	TYPE C BERM	Material		7	Apr 15, 2025	SYSTEM	(\$3,150.00)		
					7	Apr 15, 2025	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					8	May 1, 2025	SYSTEM	(\$3,150.00)		
					8	May 1, 2025	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					9	May 16, 2025	SYSTEM	(\$3,150.00)		
					9	May 16, 2025	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					10	Jun 2, 2025	SYSTEM	(\$3,150.00)		
					10	Jun 2, 2025	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
	0270 - Total								\$0.00	
	0280	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		10	Jun 2, 2025	SYSTEM	(\$14,468.20)		
					10	Jun 2, 2025	SYSTEM	\$14,468.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					11	Jun 16, 2025	SYSTEM	(\$14,468.20)		
					11	Jun 16, 2025	SYSTEM	\$14,468.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					12	Jul 1, 2025	SYSTEM	(\$14,468.20)		
					12	Jul 1, 2025	SYSTEM	\$14,468.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
	0280 - Total								\$0.00	
	0290	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		10	Jun 2, 2025	SYSTEM	(\$12,868.52)		
					10	Jun 2, 2025	SYSTEM	\$12,868.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user worthk overriding Payment Estimate Exception 10 on the current Payment Estimate.	
11					Jun 16, 2025	SYSTEM	(\$12,868.52)			
11					Jun 16, 2025	SYSTEM	\$12,868.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.		
12					Jul 1, 2025	SYSTEM	(\$12,868.52)			
12					Jul 1, 2025	SYSTEM	\$12,868.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				- Total				\$0.00		
				Material - Total				\$0.00		
0290 - Total								\$0.00		
0330	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		10	Jun 2, 2025	SYSTEM	(\$13,500.00)			



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 241115-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S3195	0330	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		10	Jun 2, 2025	SYSTEM	\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					- Total				\$0.00	
				Material - Total				\$0.00		
				0330 - Total				\$0.00		
J2S3195	0360	CLASS B CONCRETE (SUBSTRUCTURE)	Material		7	Apr 15, 2025	SYSTEM	(\$32,400.00)		
					7	Apr 15, 2025	SYSTEM	\$32,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					8	May 1, 2025	SYSTEM	(\$32,400.00)		
					8	May 1, 2025	SYSTEM	\$32,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					9	May 16, 2025	SYSTEM	(\$32,400.00)		
					9	May 16, 2025	SYSTEM	\$32,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					- Total				\$0.00	
				Material - Total				\$0.00		
0360 - Total				\$0.00						
J2S3195	0370	TYPE H BARRIER	Material		8	May 1, 2025	SYSTEM	(\$32,660.00)		
					8	May 1, 2025	SYSTEM	\$32,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					9	May 16, 2025	SYSTEM	(\$32,660.00)		
					9	May 16, 2025	SYSTEM	\$32,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user worthk overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					10	Jun 2, 2025	SYSTEM	(\$32,660.00)		
					10	Jun 2, 2025	SYSTEM	\$32,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user worthk overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					- Total				\$0.00	
				Material - Total				\$0.00		
0370 - Total				\$0.00						
J2S3195	0380	SLAB ON CONCRETE NU-GIRDER	Material		8	May 1, 2025	SYSTEM	(\$153,000.00)		
					8	May 1, 2025	SYSTEM	\$153,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					9	May 16, 2025	SYSTEM	(\$153,000.00)		
					9	May 16, 2025	SYSTEM	\$153,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					- Total				\$0.00	
Material - Total				\$0.00						
0380 - Total				\$0.00						
J2S3195	0390	NU 53, PRESTRESSED CONC NU-GIRDER	Construction Stockpile		7	Apr 15, 2025	SYSTEM	(\$107,869.80)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				(\$107,869.80)	
			Construction Stockpile - Total				(\$107,869.80)			
			Construction Stockpile STMI		2	Feb 3, 2025	SYSTEM	\$107,869.80	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				\$107,869.80	
Construction Stockpile STMI - Total				\$107,869.80						



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 241115-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3195	0390 - Total							\$0.00	
	0430	PLAIN NEOPRENE BEARING PAD	Material		7	Apr 15, 2025	SYSTEM	(\$1,200.00)	
					7	Apr 15, 2025	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 11 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total					\$0.00	
	0430 - Total							\$0.00	
J2S3195 - Total								\$0.00	
J2S3314	0470	EMBANKMENT IN PLACE	Material		8	May 1, 2025	SYSTEM	(\$8,575.00)	
					8	May 1, 2025	SYSTEM	\$8,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	May 16, 2025	SYSTEM	(\$8,575.00)	
					9	May 16, 2025	SYSTEM	\$8,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total					\$0.00	
	0470 - Total							\$0.00	
	0480	COMPACTING EMBANKMENT	Material		8	May 1, 2025	SYSTEM	(\$5,315.00)	
					8	May 1, 2025	SYSTEM	\$5,315.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	May 16, 2025	SYSTEM	(\$5,315.00)	
					9	May 16, 2025	SYSTEM	\$5,315.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total					\$0.00	
	0480 - Total							\$0.00	
	0510	FURNISHING ROCK FILL	Material		8	May 1, 2025	SYSTEM	(\$15,770.00)	
					8	May 1, 2025	SYSTEM	\$15,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	May 16, 2025	SYSTEM	(\$15,770.00)	
					9	May 16, 2025	SYSTEM	\$15,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Jun 2, 2025	SYSTEM	(\$15,770.00)	
					10	Jun 2, 2025	SYSTEM	\$15,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total					\$0.00	
	0510 - Total							\$0.00	
	0530	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		8	May 1, 2025	SYSTEM	(\$21,562.50)	
					8	May 1, 2025	SYSTEM	\$21,562.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	May 16, 2025	SYSTEM	(\$21,562.50)	
					9	May 16, 2025	SYSTEM	\$21,562.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user worthk overriding Payment Estimate Exception 8 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 241115-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3314	0530	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material					- Total	\$0.00			
								Material - Total	\$0.00			
	0530 - Total								\$0.00			
	0560	FURN. TYPE 2 ROCK DITCH LINER	Material					5	Mar 17, 2025	SYSTEM	(\$9,434.00)	
								5	Mar 17, 2025	SYSTEM	\$9,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.
								6	Apr 2, 2025	SYSTEM	(\$9,434.00)	
								6	Apr 2, 2025	SYSTEM	\$9,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.
								7	Apr 15, 2025	SYSTEM	(\$9,434.00)	
								7	Apr 15, 2025	SYSTEM	\$9,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.
								- Total			\$0.00	
					Material - Total			\$0.00				
	0560 - Total								\$0.00			
	0580	FURNISHING TYPE 2 ROCK BLANKET	Material					5	Mar 17, 2025	SYSTEM	(\$30,960.00)	
								5	Mar 17, 2025	SYSTEM	\$30,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.
								6	Apr 2, 2025	SYSTEM	(\$30,960.00)	
								6	Apr 2, 2025	SYSTEM	\$30,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.
								7	Apr 15, 2025	SYSTEM	(\$30,960.00)	
								7	Apr 15, 2025	SYSTEM	\$30,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.
								- Total			\$0.00	
					Material - Total			\$0.00				
	0580 - Total								\$0.00			
	0650	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material					10	Jun 2, 2025	SYSTEM	(\$1,776.00)	
								10	Jun 2, 2025	SYSTEM	\$1,776.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user worthk overriding Payment Estimate Exception 14 on the current Payment Estimate.
								- Total			\$0.00	
					Material - Total			\$0.00				
0650 - Total								\$0.00				
0660	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material					9	May 16, 2025	SYSTEM	(\$768.00)		
							9	May 16, 2025	SYSTEM	\$768.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user worthk overriding Payment Estimate Exception 15 on the current Payment Estimate.	
							10	Jun 2, 2025	SYSTEM	(\$768.00)		
							10	Jun 2, 2025	SYSTEM	\$768.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user worthk overriding Payment Estimate Exception 18 on the current Payment Estimate.	
							- Total			\$0.00		
				Material - Total			\$0.00					
0660 - Total								\$0.00				
0690	18 IN. PIPE CULVERT GROUP C	Material					5	Mar 17, 2025	SYSTEM	(\$2,860.00)		
							5	Mar 17, 2025	SYSTEM	\$2,860.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 241115-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3314	0690	18 IN. PIPE CULVERT GROUP C	Material			2025			Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					6	Apr 2, 2025	SYSTEM	(\$2,860.00)						
					6	Apr 2, 2025	SYSTEM	\$2,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					7	Apr 15, 2025	SYSTEM	(\$2,860.00)						
					7	Apr 15, 2025	SYSTEM	\$2,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user worthk overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					- Total						\$0.00			
					Material - Total						\$0.00			
					0690 - Total						\$0.00			
					0700	MISC.		Material		19	Oct 16, 2025	SYSTEM	(\$4,250.00)	
										19	Oct 16, 2025	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.
20	Nov 3, 2025	SYSTEM	(\$4,250.00)											
20	Nov 3, 2025	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.										
21	Nov 17, 2025	SYSTEM	(\$4,250.00)											
21	Nov 17, 2025	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.										
- Total											\$0.00			
Material - Total											\$0.00			
0700 - Total						\$0.00								
0740	TYPE C BERM		Material		5	Mar 17, 2025	SYSTEM	(\$3,015.00)						
					5	Mar 17, 2025	SYSTEM	\$3,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					6	Apr 2, 2025	SYSTEM	(\$3,015.00)						
					6	Apr 2, 2025	SYSTEM	\$3,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user worthk overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					7	Apr 15, 2025	SYSTEM	(\$3,015.00)						
					7	Apr 15, 2025	SYSTEM	\$3,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user worthk overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					8	May 1, 2025	SYSTEM	(\$3,015.00)						
					8	May 1, 2025	SYSTEM	\$3,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user worthk overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					9	May 16, 2025	SYSTEM	(\$3,015.00)						
					9	May 16, 2025	SYSTEM	\$3,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user worthk overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					10	Jun 2, 2025	SYSTEM	(\$3,015.00)						
					10	Jun 2, 2025	SYSTEM	\$3,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user worthk overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					- Total						\$0.00			
					Material - Total						\$0.00			



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 241115-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S3314	0740 - Total								\$0.00	
	0750	MGS GUARDRAIL	Material		8	May 1, 2025	SYSTEM	(\$1,140.75)		
					8	May 1, 2025	SYSTEM	\$1,140.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					9	May 16, 2025	SYSTEM	(\$1,140.75)		
					9	May 16, 2025	SYSTEM	\$1,140.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user worthk overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					10	Jun 2, 2025	SYSTEM	(\$1,140.75)		
					10	Jun 2, 2025	SYSTEM	\$1,140.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					11	Jun 16, 2025	SYSTEM	(\$1,140.75)		
					11	Jun 16, 2025	SYSTEM	\$1,140.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					12	Jul 1, 2025	SYSTEM	(\$1,140.75)		
					12	Jul 1, 2025	SYSTEM	\$1,140.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					13	Jul 16, 2025	SYSTEM	(\$1,140.75)		
					13	Jul 16, 2025	SYSTEM	\$1,140.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
	0750 - Total								\$0.00	
0760	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material			8	May 1, 2025	SYSTEM	(\$14,221.16)		
					8	May 1, 2025	SYSTEM	\$14,221.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user worthk overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					9	May 16, 2025	SYSTEM	(\$14,221.16)		
					9	May 16, 2025	SYSTEM	\$14,221.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user worthk overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					10	Jun 2, 2025	SYSTEM	(\$14,221.16)		
					10	Jun 2, 2025	SYSTEM	\$14,221.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user worthk overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					11	Jun 16, 2025	SYSTEM	(\$14,221.16)		
					11	Jun 16, 2025	SYSTEM	\$14,221.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					12	Jul 1, 2025	SYSTEM	(\$14,221.16)		
					12	Jul 1, 2025	SYSTEM	\$14,221.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				- Total				\$0.00		
				Material - Total				\$0.00		
	0760 - Total								\$0.00	
0770	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			8	May 1, 2025	SYSTEM	(\$12,621.44)		
					8	May 1, 2025	SYSTEM	\$12,621.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user worthk overriding Payment	



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 241115-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S3314	0770	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material						Estimate Exception 8 on the current Payment Estimate.	
					9	May 16, 2025	SYSTEM	(\$12,621.44)		
					9	May 16, 2025	SYSTEM	\$12,621.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user worthk overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					10	Jun 2, 2025	SYSTEM	(\$12,621.44)		
					10	Jun 2, 2025	SYSTEM	\$12,621.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user worthk overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					11	Jun 16, 2025	SYSTEM	(\$12,621.44)		
					11	Jun 16, 2025	SYSTEM	\$12,621.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					12	Jul 1, 2025	SYSTEM	(\$12,621.44)		
					12	Jul 1, 2025	SYSTEM	\$12,621.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.	
	- Total								\$0.00	
	Material - Total								\$0.00	
	0770 - Total								\$0.00	
	0800	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		9	May 16, 2025	SYSTEM	(\$13,750.00)		
					9	May 16, 2025	SYSTEM	\$13,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user worthk overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					10	Jun 2, 2025	SYSTEM	(\$13,750.00)		
10					Jun 2, 2025	SYSTEM	\$13,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.		
- Total								\$0.00		
Material - Total								\$0.00		
0800 - Total								\$0.00		
0810	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		5	Mar 17, 2025	SYSTEM	(\$24,820.00)			
				5	Mar 17, 2025	SYSTEM	\$24,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				- Total						
Material - Total								\$0.00		
0810 - Total								\$0.00		
0820	GALVANIZED CIP CONCR PILES (16 IN)	Material		5	Mar 17, 2025	SYSTEM	(\$36,400.00)			
				5	Mar 17, 2025	SYSTEM	\$36,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				- Total						
Material - Total								\$0.00		
0820 - Total								\$0.00		
0840	PILE POINT REINFORCEMENT	Material		5	Mar 17, 2025	SYSTEM	(\$2,400.00)			
				5	Mar 17, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				- Total						
Material - Total								\$0.00		
0840 - Total								\$0.00		
0850	CLASS B CONCRETE	Material		5	Mar 17, 2025	SYSTEM	(\$47,200.00)			



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 241115-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3314	0850	(SUBSTRUCTURE)	Material		5	Mar 17, 2025	SYSTEM	\$47,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user worthk overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					6	Apr 2, 2025	SYSTEM	(\$47,200.00)				
					6	Apr 2, 2025	SYSTEM	\$47,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate.			
									- Total	\$0.00		
										Material - Total	\$0.00	
										0850 - Total	\$0.00	
	0860	SLAB ON STEEL	Material		6	Apr 2, 2025	SYSTEM	(\$178,020.00)				
					6	Apr 2, 2025	SYSTEM	\$178,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user worthk overriding Payment Estimate Exception 8 on the current Payment Estimate.			
											- Total	\$0.00
										Material - Total	\$0.00	
										0860 - Total	\$0.00	
	0870	TYPE H BARRIER	Material		7	Apr 15, 2025	SYSTEM	(\$26,885.00)				
					7	Apr 15, 2025	SYSTEM	\$26,885.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user worthk overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					8	May 1, 2025	SYSTEM	(\$26,885.00)				
8					May 1, 2025	SYSTEM	\$26,885.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user worthk overriding Payment Estimate Exception 13 on the current Payment Estimate.				
9					May 16, 2025	SYSTEM	(\$26,885.00)					
9					May 16, 2025	SYSTEM	\$26,885.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user worthk overriding Payment Estimate Exception 21 on the current Payment Estimate.				
												- Total
									Material - Total	\$0.00		
									0870 - Total	\$0.00		
0890	FAB. STRUCT. LOW ALLOY STEEL(IBM)A709,50	Material		5	Mar 17, 2025	SYSTEM	(\$226,100.00)					
				5	Mar 17, 2025	SYSTEM	\$226,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user worthk overriding Payment Estimate Exception 9 on the current Payment Estimate.				
										- Total	\$0.00	
									Material - Total	\$0.00		
									0890 - Total	\$0.00		
0910	MISC.	Material		5	Mar 17, 2025	SYSTEM	(\$100,000.00)					
				5	Mar 17, 2025	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user worthk overriding Payment Estimate Exception 14 on the current Payment Estimate.				
										- Total	\$0.00	
									Material - Total	\$0.00		
									0910 - Total	\$0.00		
0920	VERTICAL DRAIN AT END BENTS	Material		6	Apr 2, 2025	SYSTEM	(\$3,600.00)					
				6	Apr 2, 2025	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user worthk overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				7	Apr 15, 2025	SYSTEM	(\$3,600.00)					
				7	Apr 15, 2025	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user worthk overriding Payment Estimate Exception 10 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 241115-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S3314	0920	VERTICAL DRAIN AT END BENTS	Material	- Total				\$0.00		
			Material - Total							\$0.00
	0920 - Total							\$0.00		
	0930	PLAIN NEOPRENE BEARING PAD	Material		5	Mar 17, 2025	SYSTEM	(\$1,200.00)		
					5	Mar 17, 2025	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user worthk overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					6	Apr 2, 2025	SYSTEM	(\$1,200.00)		
					6	Apr 2, 2025	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user worthk overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					7	Apr 15, 2025	SYSTEM	(\$1,200.00)		
					7	Apr 15, 2025	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user worthk overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				- Total						
	Material - Total							\$0.00		
	0930 - Total							\$0.00		
	0940	LAMINATED NEOPRENE BEARING PAD	Material		5	Mar 17, 2025	SYSTEM	(\$3,200.00)		
					5	Mar 17, 2025	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user worthk overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					6	Apr 2, 2025	SYSTEM	(\$3,200.00)		
					6	Apr 2, 2025	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user worthk overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					7	Apr 15, 2025	SYSTEM	(\$3,200.00)		
					7	Apr 15, 2025	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user worthk overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				- Total						
	Material - Total							\$0.00		
	0940 - Total							\$0.00		
	J2S3314 - Total								\$0.00	
	Overall - Total								\$0.00	



Contract Adjustments for Contract - 241115-B02

There are no contract adjustments to display for this contract.