



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: May 2, 2025

Progress Estimate Number 3	Contract ID 241115-C08 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start April 16, 2025 Pay Period End May 1, 2025	Original Contract Amount \$7,355,777.72 Net Change Order Amount \$0.00 Current Contract Amount \$7,355,777.72
-------------------------------	-------------------------------------------------------------------------------------	---------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------

Approval Date				By User
May 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by			degrow1
May 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			rileyr1
May 5, 2025	Reviewed and Approved at the Central Office Controllers Office Level by			ramses1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
November 1, 2025	November 1, 2025		57.88%	

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Open to Traffic Date			
Work Began Date	March 31, 2025	March 31, 2025	

Contract Total Pay For Estimate No. 3

		This Estimate	Previous	To Date
241115-C08	Total Posted Items Pay	\$2,418,181.30	\$1,839,198.39	\$4,257,379.69
	Gross Item Adjustments	\$19,866.42	\$16,270.85	\$36,137.27
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:		\$2,438,047.72	\$1,855,469.24	\$4,293,516.96

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JST0107	0010	4071005	TACK COAT	GAL	\$2.680	24,338	\$65,225.84
	0040	6181000	MOBILIZATION	LS	\$137,257.820	0.25	\$34,314.46
	0120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$11.780	3,961.3	\$46,664.11
	0140	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$105.500	7,472.9	\$788,390.95
	0160	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$95.880	78.34	\$7,511.24
	0170	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$40.610	3,567	\$144,855.87
	0200	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$98.800	7,398.7	\$730,991.56
	0240	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$109.840	5,464.56	\$600,227.27
Project JST0107 - Total							\$2,418,181.30
Overall - Total							\$2,418,181.30

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0107	0010	TACK COAT	Material			-41,565	\$2.68	(\$111,394.20)
	0010	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	41,565	\$2.68	\$111,394.20



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: May 2, 2025

Progress Estimate Number 3		Contract ID 241115-C08 Prime Contractor Capital Paving & Construction, LLC		Pay Period Start April 16, 2025 Pay Period End May 1, 2025		Original Contract Amount \$7,355,777.72 Net Change Order Amount \$0.00 Current Contract Amount \$7,355,777.72		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0107					Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	0140	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	6,876.32	\$0.21	\$1,415.42
	0140	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	596.58	\$0.21	\$122.80
	0140	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Fuel Price	This is to cancel the system generated fuel price.			(\$1,538.22)
	0140	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Fuel Price	\$.062 * 7772.90 tons * 3.32 = \$1599.97			\$1,599.97
	0140	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	\$17.50 * 7772.90 tons * 4.00% = \$5441.03			\$5,441.03
	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	78.34	\$0.21	\$16.13
	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-78.34	\$95.88	(\$7,511.24)
	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	78.34	\$95.88	\$7,511.24
	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Fuel Price	This is to cancel the system generated fuel price.			(\$16.13)
	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Fuel Price	\$.062 * 78.34 tons * 3.32 = \$16.13			\$16.13
	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	\$17.50 * 78.34 tons * 4.80% = \$65.81			\$65.81
	0170	MISC.	Material			-3,567	\$40.61	(\$144,855.87)
	0170	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	3,567	\$40.61	\$144,855.87
	0180	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-11,487.2	\$97.59	(\$1,121,035.85)
	0180	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	11,487.2	\$97.59	\$1,121,035.85
	0200	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	951.17	\$0.21	\$195.79
	0200	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	6,447.53	\$0.21	\$1,327.16



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: May 2, 2025

Progress Estimate Number 3		Contract ID 241115-C08 Prime Contractor Capital Paving & Construction, LLC		Pay Period Start April 16, 2025 Pay Period End May 1, 2025		Original Contract Amount \$7,355,777.72 Net Change Order Amount \$0.00 Current Contract Amount \$7,355,777.72		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0107	0200	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-7,398.7	\$98.80	(\$730,991.56)
	0200	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	7,398.7	\$98.80	\$730,991.56
	0200	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Fuel Price	This is to cancel the system generated fuel price.			(\$1,522.95)
	0200	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Fuel Price	\$.062 * 7446.50 tons * 3.32 = \$1532.79			\$1,532.79
	0200	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	\$17.50 * 7446.50 tons * 4.80% = \$6255.06			\$6,255.06
	0240	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	5,464.56	\$0.21	\$1,124.83
	0240	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Fuel Price	This is to cancel the system generated fuel price.			(\$1,124.83)
	0240	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Fuel Price	\$.062 * 5470.76 tons * 3.32 = \$1126.10			\$1,126.10
	0240	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	\$17.50 * 5470.76 tons * 4.00% = \$3829.53			\$3,829.53
Total								\$19,866.42



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 6, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0107		Resurface	F, AA, O, W, EE, 127	LAFAYETTE	on Routes F Johnson County, on Route EE Saline County, on Route 127, O, W, and AA Pettis County
Totals by Job Numbers					
JST0107			This Estimate	Previous	To Date
	Posted Item Pay		\$2,418,181.30	\$1,839,198.39	\$4,257,379.69
	Gross Item Adjustments		\$19,866.42	\$16,270.85	\$36,137.27
	Gross Item Pay		\$2,438,047.72	\$1,855,469.24	\$4,293,516.96
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 6, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JST0107, Item 3049910, Project Item Line Number 0170, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Continuous material testing being performed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0107, Item 3049910, Project Item Line Number 0170, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Continuous material testing being performed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0107, Item 4020520, Project Item Line Number 0160, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Continuous material testing being performed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0107, Item 4020520, Project Item Line Number 0180, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Continuous material testing being performed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0107, Item 4020520, Project Item Line Number 0200, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Continuous material testing being performed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0107, Item 4071005, Project Item Line Number 0010, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	BOL/Certifications received. Tests need to be entered into AWP.	degrow1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-C08	JST0107	0001	0010	4071005	TACK COAT	69,091.00	0.00	69,091.00	GAL	41,565.00	\$2.68	\$111,394.20
		0001	0020	6161005	CONSTRUCTION SIGNS	2,396.00	0.00	2,396.00	SQFT	2,396.00	\$6.00	\$14,376.00
		0001	0030	6161025	CHANNELIZER (TRIM LINE)	550.00	0.00	550.00	EA	0.00	\$9.50	\$0.00
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$137,257.82	\$137,257.82
		0001	0050	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	100.00	0.00	100.00	LF	0.00	\$7.50	\$0.00
		0001	0060	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	133.00	0.00	133.00	LF	0.00	\$23.75	\$0.00
		0001	0070	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	6.00	0.00	6.00	EA	0.00	\$1,350.00	\$0.00
		0001	0080	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	20.00	0.00	20.00	EA	0.00	\$215.00	\$0.00
		0001	0090	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	12.00	0.00	12.00	EA	0.00	\$30.00	\$0.00
		0001	0100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	192,725.00	0.00	192,725.00	LF	0.00	\$0.20	\$0.00
		0001	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	536,677.00	0.00	536,677.00	LF	0.00	\$0.11	\$0.00
		0001	0120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	13,521.00	0.00	13,521.00	SQYD	8,937.70	\$11.78	\$105,286.11
		0050	0130	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,480.00	0.00	2,480.00	TONS	0.00	\$44.39	\$0.00
		0050	0140	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,472.90	0.00	7,472.90	TONS	7,472.90	\$105.50	\$788,390.95
		0051	0150	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	4,657.00	0.00	4,657.00	TONS	0.00	\$35.57	\$0.00
		0051	0160	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	15,305.10	0.00	15,305.10	TONS	78.34	\$95.88	\$7,511.24
		0052	0170	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,727.00	0.00	3,727.00	TONS	3,567.00	\$40.61	\$144,855.87
		0052	0180	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	11,487.20	0.00	11,487.20	TONS	11,487.20	\$97.59	\$1,121,035.85
		0053	0190	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,733.00	0.00	2,733.00	TONS	0.00	\$40.12	\$0.00
		0053	0200	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,398.70	0.00	7,398.70	TONS	7,398.70	\$98.80	\$730,991.56
		0054	0210	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,274.00	0.00	2,274.00	TONS	0.00	\$44.77	\$0.00
		0054	0220	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,486.60	0.00	7,486.60	TONS	0.00	\$102.97	\$0.00
		0055	0230	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,886.00	0.00	2,886.00	TONS	0.00	\$43.88	\$0.00
		0055	0240	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	9,980.70	0.00	9,980.70	TONS	9,980.70	\$109.84	\$1,096,280.09
Project JST0107 - Total Value Posted to Date as of Report Generated Date												\$4,257,379.68
241115-C08 Overall - Total Value Posted to Date as of Report Generated Date												\$4,257,379.68



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 6, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JST0107

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	4071005	TACK COAT	4/27/25	4/28/25	19,947.00	GAL	4/16 (W) = 1164 4/16 (AA) = 1554 4/17 (AA) = 1943 4/18 (AA) = 1360 4/18 (W) = 1785 4/21 (AA) = 1652 4/22 (F) = 1603 4/23 (W) = 1819 4/24 (F) = 1457 4/25 (W) = 2910 4/25 (F) = 1943 4/26 (W) = 640 4/28 (W) = 117					
			4/29/25	4/30/25	3,322.00	GAL	4/28 - Route 127 = 116 4/28 - Route F = 1943 4/29 - Route F = 1263					
			5/1/25	5/2/25	1,069.00	GAL	5/01/25 Route F Tack.					
0040	6181000	MOBILIZATION	4/29/25	4/30/25	0.25	LS	30% of contract complete.					
0120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4/21/25	4/22/25	0.00	SQYD	This zero pay is to list missing Route W milled locations that got paid for on Estimate #0002 but not listed: Route 50W LM 0.00 = 176.8 SB LM 0.149 = 15.7 SB LM 0.465 = 37.8 NB LM 0.009 = 63.9 NB LM 7.909 = 28.0 NB LM 7.727 = 23.3 SB LM 1.193 = 26.7					
			4/27/25	4/28/25	3,961.30	SQYD	Route W: North end of RR Tracks = 59.7 South end of RR Tracks = 59.7 Route 127: NB LM 18.208 = 24.4 SB LM 32.989 = 21.0 NB LM 18.554 = 33.3 SB LM 32.621 = 35.6 NB LM 18.674 = 38.9 NB LM 18.743 = 28.9 SB LM 32.547 = 28.9 NB LM 18.794 = 64.4 SB LM 32.494 = 64.4 RR Track (North Side) = 133.3 RR Track (South Side) = 194.4 SB LM 32.421 = 37.8 SB LM 32.352 = 33.3 SB LM 32.286 = 36.7 NB LM 19.005 = 30 NB LM 19.862 = 26.7 SB LM 26.965 = 22.2 SB LM 26.906 = 15.6 SB LM 24.690 = 26.7 NB LM 26.851 = 28.9 SB LM 21.481 = 38.9 NB LM 30.063 = 33.3 SB LM 18.19 = 25.6 SB LM 18.067 = 28.9 SB LM 17.924 = 23.3					Route 127 Continued: NB LM 33.557 = 28.9 SB LM 17.735 = 28.9 SB LM 17.667 = 30 SB LM 17.516 = 26.7 NB LM 33.867 = 22 SB LM 17.425 = 28.9 NB LM 33.916 = 33.3 SB LM 17.311 = 37.8 SB LM 17.273 = 52.2 NB LM 34.046 = 43.3 SB LM 17.246 = 47.8 NB LM 34.293 = 30 SB LM 16.999 = 37.8 NB LM 34.355 = 24.4 NB LM 34.454 = 31.1 SB LM 16.793 = 49 SB LM 16.66 = 26 SB LM 16.461 = 24.9 125th St. EB LM 4.337 = 46.7 125th St. WB LM 7.651 = 50 I-70 Bridge Header = 109.8 SB LM 16.427 = 16.7 NB LM 34.887 = 15.3 NB LM 34.839 = 19.6 SB LM 16.587 = 23.3 SB LM 16.646 = 9.6 SB LM 16.847 = 10.7 SB LM 16.858 = 17.3 NB LM 34.260 = 13.1 SB LM 17.072 = 23.8 SB LM 17.146 = 16.7 NB LM 34.113 = 14.0 NB LM 32.839 (North Bridge Header) = 133.3 NB LM 32.712 (South Bridge Header) = 133.3 Concrete Header (beginning of job) = 66.7 SB LM 33.31 = 218.7 SB LM 33.196 = 129.8 NB LM 18.076 = 18.7 SB LM 33.243 = 41.1 SB LM 33.061 = 36.7 SB LM 33.04 = 7.6 NB LM 18.80 = 300.4 SB LM 18.789 = 223.1 SB LM 33.021 = 6.2 NB LM 18.08 = 8.4 Route EE: EEI-70 Header = 105.6 NB LM 0.136 = 6.2 SB LM 14.282 = 30 EE/20 Intersection = 311.1
0140	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	4/29/25	4/30/25	6,876.32	TONS	(Locations on Asphalt Reports) 4/22/25 = 849.97 tons 4/24/25 = 1393.06 tons 4/25/25 = 1825.53 tons 4/28/25 = 1703.01 tons 4/29/25 = 1104.75 tons					
			5/1/25	5/2/25	596.58	TONS	(Locations on asphalt reports) 5/1/25 = 896.58 tons					
0160	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	4/29/25	4/30/25	78.34	TONS	Route 127 (RR Track to 100' North) Route 127 (RR Track to 100' South)					
0170	3049910	MISC. AGGREGATE FOR BASE	4/28/25	4/29/25	3,567.00	TONS	(Locations on asphalt roadway reports) 4/21 = 1339.33 tons 4/22 = 851.60 tons 4/24 = 1376.07 tons					
0200	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	4/16/25	4/17/25	951.17	TONS	RTE W NB LANE 0.000-2.50					
			4/28/25	4/29/25	6,447.53	TONS	(Locations on asphalt reports) 4/16 = 951.17 tons 4/18 = 1676.67 tons 4/23 = 1689.51 tons 4/25 = 2726.57 tons 4/26 = 341.49 tons 4/28 = 61.09 tons					
0240	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	4/28/25	4/29/25	5,464.56	TONS	(Locations on asphalt reports) 4/16 = 1319.58 tons 4/17 = 1681.07 tons 4/18 = 1040.06 tons 4/21 = 1430.05 tons					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 241115-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JST0107	0010	TACK COAT	Material		2	Apr 16, 2025	SYSTEM	\$46,168.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					2	Apr 16, 2025	SYSTEM	(\$46,168.36)		
					3	May 2, 2025	SYSTEM	\$111,394.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					3	May 2, 2025	SYSTEM	(\$111,394.20)		
			- Total					\$0.00		
			Material - Total					\$0.00		
			0010 - Total					\$0.00		
	0020	CONSTRUCTION SIGNS	Material		1	Apr 2, 2025	SYSTEM	\$12,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					1	Apr 2, 2025	SYSTEM	(\$12,330.00)		
			- Total					\$0.00		
			Material - Total					\$0.00		
			0020 - Total					\$0.00		
	0140	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	3	May 2, 2025	degrow1	\$5,441.03	\$17.50 * 7772.90 tons * 4.00% = \$5441.03	
					ACAD - Total				\$5,441.03	
				FUEL	3	May 2, 2025	degrow1	\$1,599.97	\$0.62 * 7772.90 tons * 3.32 = \$1599.97	
					3	May 2, 2025	degrow1	(\$1,538.22)	This is to cancel the system generated fuel price.	
				FUEL - Total				\$61.75		
			Other Item Adjustment - Total				\$5,502.78			
			Price FUEL		3	May 2, 2025	SYSTEM	\$1,538.22	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total				\$1,538.22	
					Price FUEL - Total				\$1,538.22	
			0140 - Total					\$7,041.00		
	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		3	May 2, 2025	SYSTEM	\$7,511.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					3	May 2, 2025	SYSTEM	(\$7,511.24)		
					- Total				\$0.00	
					Material - Total				\$0.00	
			Other Item Adjustment	ACAD	3	May 2, 2025	degrow1	\$65.81	\$17.50 * 78.34 tons * 4.80% = \$65.81	
					ACAD - Total				\$65.81	
				FUEL	3	May 2, 2025	degrow1	\$16.13	\$0.62 * 78.34 tons * 3.32 = \$16.13	
					3	May 2, 2025	degrow1	(\$16.13)	This is to cancel the system generated fuel price.	
				FUEL - Total				\$0.00		
				Other Item Adjustment - Total				\$65.81		
			Price FUEL		3	May 2, 2025	SYSTEM	\$16.13	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total				\$16.13	
					Price FUEL - Total				\$16.13	
			0160 - Total					\$81.94		
	0170	MISC. AGGREGATE FOR BASE	Material		3	May 2, 2025	SYSTEM	\$144,855.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	May 2, 2025	SYSTEM	(\$144,855.87)		



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 241115-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JST0107	0170	MISC. AGGREGATE FOR BASE	Material			2025					
				- Total				\$0.00			
			Material - Total				\$0.00				
			0170 - Total				\$0.00				
	0180	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		2	Apr 16, 2025	SYSTEM	\$1,121,035.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					2	Apr 16, 2025	SYSTEM	(\$1,121,035.85)			
					3	May 2, 2025	SYSTEM	\$1,121,035.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					3	May 2, 2025	SYSTEM	(\$1,121,035.85)			
			- Total				\$0.00				
			Material - Total				\$0.00				
			Other Item Adjustment	ACAD	2	Apr 16, 2025	degrow1	\$9,782.72	\$17.50 * 11,646.10 tons * 4.8% = \$9782.72		
				ACAD - Total				\$9,782.72			
			FUEL	2	Apr 16, 2025	degrow1	\$2,397.23	=3.579 - 3.517 = .062 .062 * 11,646.10 tons * 3.32 = \$2,397.23			
				2	Apr 16, 2025	degrow1	(\$2,364.53)	This is to underrun the system generated fuel price.			
			FUEL - Total				\$32.70				
			Other Item Adjustment - Total				\$9,815.42				
			Price FUEL		2	Apr 16, 2025	SYSTEM	\$2,364.53	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total				\$2,364.53			
			Price FUEL - Total				\$2,364.53				
			0180 - Total				\$12,179.95				
			0200	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		3	May 2, 2025	SYSTEM	\$730,991.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
							3	May 2, 2025	SYSTEM	(\$730,991.56)	
						- Total				\$0.00	
	Material - Total					\$0.00					
	Other Item Adjustment	ACAD			3	May 2, 2025	degrow1	\$6,255.06	\$17.50 * 7446.50 tons * 4.80% = \$6255.06		
		ACAD - Total				\$6,255.06					
	FUEL	3			May 2, 2025	degrow1	\$1,532.79	\$.062 * 7446.50 tons * 3.32 = \$1532.79			
		3			May 2, 2025	degrow1	(\$1,522.95)	This is to cancel the system generated fuel price.			
	FUEL - Total				\$9.84						
	Other Item Adjustment - Total				\$6,264.90						
	Price FUEL				3	May 2, 2025	SYSTEM	\$1,522.95	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
		- Total				\$1,522.95					
	Price FUEL - Total				\$1,522.95						
	0200 - Total				\$7,787.85						
	0240	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	2	Apr 16, 2025	degrow1	\$3,161.30	\$17.50 * 4516.14 tons * 4.00 % = \$3161.30		
					3	May 2, 2025	degrow1	\$3,829.53	\$17.50 * 5470.76 tons * 4.00% = \$3829.53		
				ACAD - Total				\$6,990.83			
			FUEL	2	Apr 16, 2025	degrow1	\$929.60	.062 * 4516.14 tons * 3.32 = \$929.60			
				2	Apr 16,	degrow1	(\$929.60)	This is to underrun the system generated fuel price.			



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 241115-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JST0107	0240	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	FUEL		2025						
					3	May 2, 2025	degrow1	\$1,126.10	\$0.62 * 5470.76 tons * 3.32 = \$1126.10			
					3	May 2, 2025	degrow1	(\$1,124.83)	This is to cancel the system generated fuel price.			
				FUEL - Total				\$1.27				
				Other Item Adjustment - Total				\$6,992.10				
			Price FUEL		2	Apr 16, 2025	SYSTEM	\$929.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					3	May 2, 2025	SYSTEM	\$1,124.83	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total				\$2,054.43				
				Price FUEL - Total				\$2,054.43				
				0240 - Total				\$9,046.53				
			JST0107 - Total								\$36,137.27	
			Overall - Total								\$36,137.27	



Contract Adjustments for Contract - 241115-C08

There are no contract adjustments to display for this contract.